

BEFORE THE HON'BLE NATIONAL GREEN TRIBUNAL PRINCIPAL  
BENCH AT NEW DELHI

ORIGINAL APPLICATION NO. 636 OF 2022

IN THE MATTER OF:  
ASHISH CHAUBEY

.... APPLICANT

VERSUS

ACP TOLLWAYS PVT LTD & ORS

.... RESPONDENTS

**LIST OF DOCUMENTS**

SL. NO.	PARTICULARS	PAGE NO.
1.	<b>DOCUMENT A</b> A COPY OF COMPLETION CERTIFICATE DATED 08.04.2016	1- 3

NEW DELHI  
DATED 20/08/2024 THROUGH

RESPONDENT NO 1



RAVI KRISHAN CHANDNA  
ADVOCATE

CH. NO. 602, CHAMBER BLOCK-III,  
DELHI HIGH COURT, NEW DELHI-110003

09711752002 / 9213696585

[RAVIKRISHANCHANDNA@GMAIL.COM](mailto:RAVIKRISHANCHANDNA@GMAIL.COM)

DOCUMENT A



ACP TOLLWAYS PRIVATE LTD.

SPV FOR VARANASI - SHAKTINAGAR HIGHWAY (SH-05A)

CIN No: U45400UP2011PTCO47755

Ref No: ACPTPL/SH-05A/2016/541

Date: 08-04-2016

## TO WHOM THIS MAY CONCERN

## COMPLETION CERTIFICATE

In reference to Agreement No. NIL dated 23<sup>rd</sup> March 2012, This is to certify that **M/s. APCO INFRATECH LTD.**, Address: Apco House, B-9, VibhutiKhand, Gomti Nagar, Lucknow - 226010 has been awarded the EPC Contract for work of **"Four/ Six Laning (with Paved Shoulders) of Varanasi - Shaktinagar Road upto HathiNala (SH-5A) in the State of Uttar Pradesh on Design, Build, Finance, Operate and Transfer (DBFOT) Basis"**

The total contract price for the entire EPC work is **Rs.1509, 59, 92,786/-** (Rupees One Thousand Five Hundred and Nine Crores, Fifty Nine Lacs, Ninety Two Thousand Seven Hundred and Eighty Six Only) and work amounting to **Rs. 1499,43,43,932/-** (Rupees Fourteen Hundred and Ninety Nine Crores Forty Three Lacs & Forty Three Thousand Nine Hundred Thirty Two Only) has been completed up to 31<sup>st</sup> March -2016 satisfaction.

Survey and Design Engineering was carried out as EPC requirement by M/s. APCO INFRATECH LTD. in addition to construction of work.

Key items of work executed is as per details below:

Year	Item Description	Quantity Executed
2012-2013 (Month from April - March)	<b>Earth Work</b>	
	Excavation	8136 Cum
	Embankment / Subgrade	144910 Cum
	<b>Subbase and Base Courses</b>	
	GSB / WMM	NIL
	<b>Bituminous Work</b>	
	BM/DBM/SDBC/BC	NIL
	<b>Rigid Pavement Work</b>	
	DLC	NIL
	PQC	NIL
	<b>Concrete Work</b>	
	PSC	NIL
	PCC/RCC	2144 Cum
	<b>Pile Work</b>	
	1) Pile Diameter - 1000mm (Rmt)	NIL
	2) Pile Diameter - 1200mm (Rmt)	NIL
	3) Pile Diameter - 1500mm (Rmt)	NIL
Reinforcement	200 MT	
Structural Steel	NIL	

REGISTERED OFFICE

B-9, VIBHUTI KHAND, GOMTI NAGAR, LUCKNOW - 226 010 (U.P.)  
PHONE: +91-522-4036111, 2720 520/21, FAX: +91-522-4036100

(2)

Year	Item Description	Quantity Executed
2013-2014 (Month from April - March)	<b>Earth Work</b>	
	Excavation	607012 Cum
	Embankment / Subgrade	1277470 Cum
	<b>Subbase and Base Courses</b>	
	GSB	270284 Cum
	WMM	188668 Cum
	<b>Bituminous Work</b>	
	BM/DBM/SDBC/BC	59562 Cum
	<b>Rigid Pavement Work</b>	
	DLC	NIL
	PQC	NIL
	<b>Concrete Work</b>	
	PSC	12062 Cum
	PCC/RCC	130271 Cum
	<b>Pile Work</b>	
	1) Pile Diameter - 1000mm (Rmt)	10690 Rmt
	2) Pile Diameter - 1200mm (Rmt)	NIL
	3) Pile Diameter - 1500mm (Rmt)	NIL
	Reinforcement	10010 MT
	Structural Steel	8350 MT

Year	Item Description	Quantity Executed
2014-2015 (Month from April - March)	<b>Earth Work</b>	
	Excavation	630113 Cum
	Embankment / Subgrade	862692 Cum
	<b>Subbase and Base Courses</b>	
	GSB	234019 Cum
	WMM	292730 Cum
	<b>Bituminous Work</b>	
	BM/DBM/SDBC/BC	56007 Cum
	<b>Rigid Pavement Work</b>	
	DLC	NIL
	PQC	NIL
	<b>Concrete Work</b>	
	PSC	906 Cum
	PCC/RCC	49089 Cum
	<b>Pile Work</b>	
	1) Pile Diameter - 1000mm (Rmt)	NIL
	2) Pile Diameter - 1200mm (Rmt)	NIL
	3) Pile Diameter - 1500mm (Rmt)	NIL
	Reinforcement	3872 MT
	Structural Steel	1875 MT

Year	Item Description	Quantity Executed
2015-2016 (Month from April - March)	<b>Earth Work</b>	
	Excavation	330809 Cum
	Embankment / Subgrade	261422 Cum
	<b>Subbase and Base Courses</b>	
	GSB	104008 Cum
	WMM	97577 Cum
	<b>Bituminous Work</b>	
	BM/DBM/SDBC/BC	41072 Cum
	<b>Rigid Pavement Work</b>	
	DLC	19380 Cum
	PQC	27570 Cum
	<b>Concrete Work</b>	
	PSC	NIL (Completed FY 14-15)
	PCC/RCC	26776 Cum
	<b>Pile Work</b>	
	1) Pile Diameter - 1000mm (Rmt)	NIL (Completed FY 14-15)
	2) Pile Diameter - 1200mm (Rmt)	NIL
	3) Pile Diameter - 1500mm (Rmt)	NIL
	Reinforcement	2112 MT
	Structural Steel	2250 MT

#### Structure Works Executed

Sr. No.	Type of Structure	Details	Remarks
1.	Major Bridge @ Ch. 27.288	200Mts/6Laning	
2.	Via Duct @ Ch. 27.388	375Mts/6Laning	
3.	Major Bridge @ Ch. 28.182	225Mts/6Laning	
4.	Major Bridge @ Ch. 29.084	100Mts/2Laning	
5.	Minor Bridge @ Ch. 55.427	45Mts/4Laning	
6.	<b>Culverts</b>		
a)	Box Culvert	32Nos. (4/6Laning)	
b)	Slab Culvert	64Nos. (4/6Laning)	
c)	Hume Pipe Culvert	85Nos. (4/6Laning)	

#### Project- Key Dates

Sr. No.	Event	Date
1.	Project Appointed Date	05-Feb-2013
2.	Project Completion Date	25-July-2015 (900 days -From Appointment Date) Interim/Adhoc extension has been accorded by the Authority for 232 Days i.e. till 14-March-2016 Further EOT applied for vide ACP letter no. 510, dated 04.03.2016 is under process.

This certificate is issued on request of M/s. APCO INFRATECH LTD. for purpose of Prequalification / Bidding for Govt. or Private Sector projects.

For, APCO Infratech Pvt. Ltd.

(Authorised Signatory)  
(R. Malik - Concessions)