

INSPECTION REPORT

Name of unit: Simar port private limited (PCB ID- 31724)

Date & Time of Inspection: 07/07/2020, 15:10 P.M.

Person Contacted: Yagneshbhai Bheda- HR Manager (ADM)

Reference: To verify compliance of Show Cause Notice dated 07/02/2020

Inspected by: (1) M. R. Macwana- Regional Officer,
(2) G. A. Ram- AEE.

Observations:

This site is inspected with reference to SCN. During inspection, Provided Ready mix concrete plant (2 Nos.) are also found not in operation. Precast accropod and load out jetty construction work are not going on due to heavy rain in this region. Protection wall and Break water construction work yet not started. They have moulded around 10,000 nos. precast accropod for construction of break water which are laying on project site. JACK UP installed for construction of break water.

During inspection, unit has provided two nos. of soak pit for generated domestic wastewater and it is found in operational condition. Unit has issued letter of award for construction of sewage treatment plant, capacity 50 KLPD to Excel Enviro Tech, Ahmedabad. At the time of inspection civil work of electric panel room and STP foundation work are completed. Construction material for civil work are found stored at site. Person contacted has informed that they have stopped STP construction work due to heavy rain fall.

Unit has developed @ 7 KM approach road from state highway to project site. During inspection, Material transportation activity is not going on. Person contacted informed that they purchase raw water for construction and domestic purpose through tanker. Unit has provided hazardous waste storage room for storage of generated hazardous waste. They have provided display board at hazardous storage room.

During inspection, person contacted informed that they have planned to initiate green belt development after port commissioning in consultation with Forest department.

Inspected by:


G. A. Ram
(A.E.E.)


M. R. Macwana
(RO-Junagadh)