

**BEFORE THE HON'BLE NATIONAL GREEN TRIBUNAL
(SOUTHERN ZONE BENCH, CHENNAI)**

ORIGINAL APPLICATION NO. 169 OF 2023(SZ)

In the matter of:

Tribunal on its own motion Suo Motu based on the report dated 26.06.2023 received from Hon'ble Justice A.V.Ramakrishna Pillai on the Present Status of Waste dump site at Cubaloor in Mangalpady Panchayat, Kasargod District, Kerala.

-VS-

The Chief Secretary Govt. of Kerala and ors.

----Respondent(s)

**REPORT FILED BY THE ADDITIONAL SECRETARY, LOCAL SELF
GOVERNMENT DEPARTMENT/ 1ST RESPONDENT**

Index

S.No	Particulars	Page No.
1.	Report filed by the Additional Secretary, Local Self Government, Kerala	1-2
2.	Copy of Work schedule timeline for biomining project	3

Dated at Chennai on this the 05th day of August, 2025.


M/s. E.K.KUMARESAN

Standing Counsel for State Government of Kerala - NGT(SZ) Chennai Bench

①

Report in NGT OA 169/2023 registered suo motu regarding the Waste dumpsite at Kubanoor in Mangalpady Panchayat, Kasaragod District, Kerala.

As per the report received from Mangalpady Grama Panchayat, Government had submitted report in OA 169/2023 before the Hon'ble National Green Tribunal, for the hearing scheduled on 09.12.2024.

On review of the biomining activities at Kubanoor, it has come to the notice of Government that the work has been delayed. On the basis of the report furnished by Mangalpady Grama Panchayat, the following details are submitted before the Hon'ble NGT.

The Assistant Engineer, LSGD, Mangalpady Grama Panchayat, who is the implementing Officer for the biomining project has reported that the Panchayat has entered into an agreement with M/s MCK Kutty Engineering Private Limited for the biomining work and the site has been handed over for the commencement of the work. The biomining activities were delayed due to the repair of installation machinery. As per the Assistant Engineer's report, the site survey and levelling work have been completed as on 10.02.2025. Since the work was delayed, a Show Cause Notice was issued to the Contractor by the Panchayat. The Secretary, Mangalpady Grama Panchayat along with elected Representatives and Assistant Engineer held discussions with the Contractor on 12.06.2025, and reply to the Show Cause Notice has been furnished by the Contractor who has assured that the biomining activities will be completed in a time bound manner.

As per the work schedule submitted by M/s MCK Kutty Engineering Private Limited, the company has assured that they will install the required machinery by July 2025, work will commence from August and will be completed within 3 months time. The estimated work completion time line submitted by M/s MCK Kutty Engineering Private Limited is enclosed as Annexure.

It is also submitted that Government have authorised Suchitwa


PREETHA K. S.
Additional Secretary
Local Self Government Department
Thiruvananthapuram

(2)

Mission, the Technical Support Group in Waste Management sector under this Department to supervise and oversee the progress of implementation of this biomining project.


PREETHA K. S.
Additional Secretary
Local Self Government Department
Govt. Secretariat
Thiruvananthapuram



MCK KUTTY
ENGINEERING PROJECTS PVT LTD

3

Annexure

1621-headQ 6th floor,
Hilite business park,
thodayad bypass,
Kozhikode-673014
admin@mckkutyprojects.com
www.mckkutyprojects.com
Tel : +91 9645147097, +91 9633

Date: 30.06.2025

To.

The Assistant Engineer.
Mangalpady G.P

Subject:Intimation of Proposed Work Schedule of Mangalpady Biomining Project and Estimated Completion Timeline

Ref: Agreement No. AE/LSGD/MGP/01/2024-25 Dated 24.08.2024

Dear Sir/ Madam,

We hereby submit the proposed schedule of the project activities along with the estimated timeline for your kind information.

The project has been initiated with the clearance of vegetation at the site. We are now set to commence the foundation work. The subsequent stages are scheduled as follows:

Machine Installation:	July 2025.
Trial Run Completion:	By the end of July 2025.
Biomining Work Commencement:	August 2025.
Estimated Completion of Biomining (Agreement Quantity):	Within 3-4 months of commencement.
Target Completion of Biomining Activity:	By November 2025.
Final Disposals:	By December 2025.
Site Clearance	Accordingly, after official procedures.

We are confident of adhering to the above schedule and ensuring timely and efficient completion of the project activities. We will keep you updated on progress at each stage.

We look forward to your continued support and guidance.

Sincerely,

For MCK Kutty Engineering Projects Pvt Ltd

Anil Prasad
Vice-President
anil@mckkutyprojects.com; Tel: 9188223320.

PREETHA K. S.
Additional Secretary
Govt. Secretariat
Thiruvananthapuram

**BEFORE THE HON'BLE NATIONAL
GREEN TRIBUNAL
(SOUTHERN ZONE BENCH, CHENNAI)**

**ORIGINAL APPLICATION NO. 169 OF
2023(SZ)**

In the matter of:

Tribunal on its own motion Suo Motu
based on the report dated 26.06.2023
received from Hon'ble Justice
A.V.Ramakrishna Pillai on the Present
Status of Waste dump site at Cubaloor
in Mangalpady Panchayat, Kasargod
District, Kerala.

-VS-

The Chief Secretary Govt. of Kerala and
ors. ----Respondent(s)

**REPORT FILED BY THE ADDITIONAL
SECRETARY, LOCAL SELF GOVERNMENT
DEPARTMENT/1ST RESPONDENT**

E.K. KUMARESAN,

**Standing Counsel for Government
of Kerala**

No.6, Indian Chambers (SICCI)
Annex Building, Ground Floor,
Esplanade, Chennai - 600 108.

Cell No: 95974 35955