

**BEFORE THE NATIONAL GREEN TRIBUNAL  
SOUTHERN ZONE BENCH, CHENNAI**

**ORIGINAL APPLICATION NO. 191/2024**

**IN THE MATTER OF:**

Yelahanka - Puttenahalli Lake and  
Bird Conservation Trust (Regd)

...APPLICANT

VERSUS

State of Karnataka and Others

...RESPONDENTS

**INDEX**

<b>S. No.</b>	<b>Document</b>	<b>Pages</b>
1.	Progress Report on behalf of Respondent No. 6 (BWSSB)	1-2
2.		

Filed by



**Darpan KM**  
**Standing Counsel**  
**State of Karnataka**  
**LGF, K-6, Lajpat Nagar – III**  
**New Delhi 110 024**  
**darpan.advocate@gmail.com | +91 98991 25060**

**Date: 29.01.2026**  
**Place: New Delhi**

**BEFORE THE NATIONAL GREEN TRIBUNAL  
SOUTHERN ZONE BENCH, CHENNAI  
ORIGINAL APPLICATION NO. 191/2024**

**IN THE MATTER OF:**

Yelahanka - Puttenahalli Lake and  
Bird Conservation Trust (Regd) ...Applicant

VERSUS

State of Karnataka and Others ...Respondents

**PROGRESS REPORT ON BEHALF OF RESPONDENT NO. 6 (BWSSB)**

**MOST RESPECTFULLY SHOWETH:**

1. The instant report is being filed to place on record the progress with respect to works being carried out by the answering Respondent in the instant Original Application.
2. **Re: Pipeline along Yelahanka-Puttenahalli Walkway** - It is submitted that the work of laying of the 700 mm dia Hume pipes along the Yelahanka-Puttenahalli Lake walk way for the entire stretch of 600 meter is completed and all 15 machine holes have been installed.
3. **Re: Laying Down of Lateral Network** – It is further submitted that the work of linking of lateral network under World Bank Assistance is under progress. With respect to the same, as on date, the Topographical survey of the entire catchment coming under BWSSB jurisdiction, for a length of 12.6 km has been completed. It is further submitted that around 3.88 kms of

laying of sewers and providing machine holes in the Puttenahalli catchment area of Ananthapura Village is completed. The balance length is expected to complete by 4 to 5 months and the STP work at Yelahanka lake is expected to complete by 5-6 months. The above timelines are however subject to on-site work conditions.

4. Further, as per the contract for the lateral network and other works under the World Bank Assistance, the date of completion is 28.03.2028, with the contract duration being 30 months (from date of commencement *i.e.* 29.08.2025) for procurement, construction and commissioning of Raising Main, Main Sewers and laterals including machine holes in 110 village areas under the Karnataka Water Security and Disaster Resilience Program (KWSDRP).
5. The above information is thus placed on record for the consideration of this Hon'ble Tribunal.

**Date: 29.01.2026**

**Filed by**

**For Respondent No. 6**

Chief Engineer  
(BWSSB)  
Bangalore Water Supply  
and Sewerage Board  
Bangalore 560 009

  
**Darpan KM**  
Standing Counsel  
State of Karnataka