

**BEFORE THE HON'BLE NATIONAL GREEN TRIBUNAL
PRINCIPLE BENCH, NEW DELHI**

M.A. No.105/2023

IN

Original Application No. 365/2021

IN THE MATTER OF:

Shamsher Singh

..... APPLICANT

VERSUS

Govt. of NCT of Delhi &Ors.

.. RESPONDENTS

INDEX


Sr. No.	Particulars	Page No.
1.	Status Report on Behalf of Delhi Jal Board in Original Application No. 365/2021	1 - 3
2.	Annexure-A The True Copy of status of 1799 unauthorized colonies.	4
3.	Annexure-B The true copy of present status of list of 58 JJ Clusters with details.	5 - 16
4.	Annexure-C The True Copy of list of 40 DSTPs.	17 - 19
5.	Annexure-D True Copy of list of total no. of authorized vehicles.	20
6.	Annexure-E True Copy of list of functional SPSs.	21-23

7.	Annexure-F True Copy of monthly septage report by DJB.	24 - 42
----	--	---------

THROUGH

NEW DELHI

DATE: 08.11.2024


8.11.24
Sh. Bhupesh Kumar
Chief Engineer(SDW)
Delhi Jal Board

BEFORE THE HON'BLE NATIONAL GREEN TRIBUNAL
PRINCIPLE BENCH, NEW DELHI

M.A. No.105/2023

IN

Original Application No. 365/2021

IN THE MATTER OF:

Shamsher Singh

..... APPLICANT

VERSUS

Govt. of NCT of Delhi & Ors.

.. RESPONDENTS

**STATUS REPORT ON BEHALF OF DELHI JAL BOARD (DJB) IN
COMPLIANCE OF ORDER DATED 26.07.2024**

MOST RESPECTFULLY SHOWETH:

1. That the present Status Report is being filed on the behalf of Delhi Jal Board (DJB) in compliance of order dated 26.07.2024, wherein this Hon'ble Tribunal had observed as under:-

"5. With regard to these un-authorized colonies indicated above, no information has been provided pertaining to quantity of sewage generated, collection system, treatment systems and disposal of the same including the waste water quality standards. It is also not clear if sewage generated from these unauthorized colonies is being collected and transported by tankers as no such information has also been provided.

6. We fail to understand the inaction by DPCC for such continued violations by DJB. The counsel for DPCC indicated that he has no

information with regard to any punitive action taken against DJB for such in-action."

2. That in compliance of the order dated 26.07.2024, the status of the quantity of sewage generated, collection system, treatment systems and disposal of the same including the waste water quality standards is tabulated herein :

S.N	Description	Reply
1	Sewerage Network in Unauthorized Colonies	That DJB has completed the sewer line/sewerage network in 1202 colonies. Further, at 195 colonies, work is in progress. The True Copy of status of 1799 unauthorized colonies is annexed herein as Annexure-A .
2	Status of connection of JJ clusters to sewerage network	The true copy of present status of list of 58 JJ Clusters with details is annexed herein as Annexure-B .
3	Status of proposed Decentralized STPs (DSTPs)	That there is total 40 DSTPs as proposed by the DJB. The True Copy of list of 40 DSTPs is annexed herein as Annexure-C .
4	Status of septage collection and treatment:	
A	No. of Vehicles Authorized by DJB	The total no. of authorized vehicles by DJB is 164. (10 Nos licenses for 5 years and 154 Nos licenses for 6 months). True Copy total no. of authorized vehicles Annexed as Annexure-D .
B	No. of Functional SPSs for collection of septage from vendors.	The total number of Functional SPSs for collection of septage from vendors are 86.


		True Copy of list of functional SPSs is annexed herein as Annexure-E.
C	Septage collected & Treated in September 2024.	The total Septage collected & Treated in September 2024 is 4,50,27,000 Ltr.
D	Cumulative septage treated by DJB since 21.11.2018 till 25.10.2024.	That DJB has approximately treated 218,78,03,634 Ltr since 21.11.2018 till 25.10.2024. True Copy of monthly septage report by DJB is annexed herein as Annexure-F

3. The report is being submitted herein for perusal and consideration of this Hon'ble Tribunal.
4. It is further undertaken that Delhi Jal Board shall remain duty bound by any direction or order by this Hon'ble Tribunal as and when directed.

THROUGH

NEW DELHI

DATE: 08.11.2024


08.11.24

Sh. Bhupesh Kumar

Chief Engineer(SDW)

Delhi Jal Board

BHUPESH KUMAR
Chief Engineer (SDW)
Delhi Jal Board
(Govt. of NCT of Delhi)
Varunalaya Phase-II, Karol Bagh
New Delhi-110005

Status of 1799 Un-Authorized Colonies

S. No.	Category	Nos. (As on 21.08.2024)
1	Sewer line/ Network completed	1202
2	Work in progress	195
3	Estimate/Tender/Award Stage	245
4	NOC awaited (Forest/ASI/UD Department)	107
5	Colonies under land for DSTP to be allotted	33
6	Not traceable/ Not exist	10
7	Cancelled by UD Department	2
8	Not Feasible	5
	Total	1799


Ohz A nl


Annexure -B

Subject: Status of trapping of JJC drains

There is no policy to lay sewerage network in JJ Clusters. However, outfall drains carrying waste water of JJC's has been trapped into DJB sewerage system in 581 JJC's out of 639. Out of the remaining 58 JJC's, 1 No. JJC does not exist. The status of 58 Nos. JJC drains as on 30.10.2024 is as under:

S. No.	Measures proposed by DJB/ Status	No. of JJ Clusters	S. No. of 58 JJC List	Discharge (MGD)
1	Total No. of JJ Clusters	639	NA	NA
2	Nos. of JJC's trapped in sewer lines	581	NA	NA
3	Drains to be trapped in sewer line (work in progress) of nearby area	10	1, 2, 3, 9, 10, 26, 39, 43, 50, 51	0.17
4	Drains will be trapped after commissioning of proposed sewer network in nearby U/A col.	14	4, 20, 28, 29, 30, 31, 33, 34, 42, 45, 46, 48, 52, 53	0.67
5	Drains which can be trapped in to sewerage network by installing lift station	5	14, 55, 56, 57, 58,	0.23
6	Feasible sites approved by NMCG for which demand has been raised for funds from NMCG	15	12, 17, 18, 19, 22, 27, 32, 36, 37, 38, 40, 41, 44, 47, 54	0.25
7	Drains will be trapped in STP through major storm water drain for which work is in progress	8	5, 6, 7, 8, 11, 13, 15, 16	0.24
8	Not feasible due to space constraints and multiple outfalls etc.	5	23,24,25 35, 49	0.48
9	Site does not exist.	1	21	NA
Total Discharge				2.04 MGD


 30.10.24
 EE(C) DR-XII



List of 58 JJ Clusters with status and timelines for connecting with Sewerage system/DSTPs

S.No. of 58 JJC list	Name of JJ Cluster	Revised Timelines for Trapping (Earlier Timeline - June, 2023)	Nodal Officer (Chief Engineer)	Name of SE	Name of EE and Division	Present status	Discharge (KLD)
1	Dr.Ambedker JJC Near Wazirabad Timarpur.	31.12.2024	Sh. Pankaj Kumar Atray, CE(Central-North)	Sh Pawan Kumar, SE(M)-4	Sh Maninder Jeet Singh, EE(M)-03	Work order issued for installation of DSTP.	25
2	Okhla DTC Depot-I	31.12.2024	Sh. Gajendra Tomar, CE(South)	Sh S.K.Dahiya SE(M)-10	Sh. Naresh Kumar EE(M)-51	There is some public hindrance however, the drain will be trapped by Dec 2024	110
3	Gandhi Camp Behind Fruit & Vegitable Market Okhla Railway Station	31.12.2024	Sh. Gajendra Tomar, CE(South)	Sh S.K.Dahiya SE(M)-10	Sh. Naresh Kumar EE(M)-51	There is some public hindrance however, the drain will be trapped by Dec 2024	125
4	Khub Ram park Pem Nagar Kirari	31.12.2024	Sh. Anil Bharti, CE(West)	Sh B.S Rawat, SE(M)-7/ Sh. Ajay Kumar, SE(C)-6	Sh Harish Chander, EE(M)-9 / Sh. N.K.Sharma, EE(Pr)Sr.-I	The work of laying the sewer line in Kirari GoC is in progress and this drain will be trapped into sewer line by 31.12.2024 by Maintenance Wing.	15
5	Madras Basti Near Railway Line Jal Vihar	The discharge from the JJC drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.12.2024.	Sh. Gajendra Tomar, CE(South)/ Sh. Pankaj Kumar Atray CE(Dr)Proj-III	Sh S.K.Dahiya SE(M)-10/ Sh. Adarsh Kumar SE(Dr)Proj-I	Sh N.K Verma, EE(M)-41/ Sh. Sanjay Kumar EE(C)DR-II	Installation of DSTP not feasible due to jhuggies are present both side of railway track and forming multiple discharge points, space is also not available. However, this drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.12.2024.	330
6	Shri Ram JJC near SPRINGDALE School Dhaula Kaun	The discharge from the JJC drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.12.2024.	Sh. Gajendra Tomar, CE(South)/ Sh. Pankaj Kumar Atray CE(Dr)Proj-III	Sh S.K.Dahiya SE(M)-10/ Sh. Adarsh Kumar SE(Dr)Proj-I	Sh N.K Verma, EE(M)-41/ Sh. Sanjay Kumar EE(C)DR-II	Installation of DSTP is not feasible due to space constraints. However, this drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.12.2024	140
7	Ambedkar Basti West Block-II R.K.Puram	The discharge from the JJC drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.12.2024.	Sh. Gajendra Tomar, CE(South)/ Sh. Pankaj Kumar Atray CE(Dr)Proj-III	Sh S.K.Dahiya SE(M)-10/ Sh. Adarsh Kumar SE(Dr)Proj-I	Sh N.K Verma, EE(M)-41/ Sh. Sanjay Kumar EE(C)DR-II	Installation of DSTP is not feasible, as discharge into storm water drain is directly from individual household. Discharge pipes from individuals houses are underground upto the storm water drain.Hence, it is difficult to collect discharge of JJC at single point. However, this drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.12.2024.	300
8	Leprosy Colony Infront of Mohan Singh Market R.K.Puram	The discharge from the JJC drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.12.2024.	Sh. Gajendra Tomar, CE(South)/ Sh. Pankaj Kumar Atray CE(Dr)Proj-III	Sh S.K.Dahiya SE(M)-10/ Sh. Adarsh Kumar SE(Dr)Proj-I	Sh N.K Verma, EE(M)-41/ Sh. Sanjay Kumar EE(C)DR-II	Installation of DSTP is not feasible, as discharge into storm water drain is directly from individual household. Discharge pipes from individuals houses are underground upto the storm water drain.Hence, it is difficult to collect discharge of JJC at single point. However, this drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.12.2024	16
9	Nehru Ekta Camp Sector-VII R.K.Puram	31.12.2024	Sh. Gajendra Tomar, CE(South)	Sh S.K.Dahiya SE(M)-10	Sh N.K Verma, EE(M)-44	This drain will be trapped into DJB sewerage network by Maintenance Wing by 31.12.2024.	85
10	S.P./J.P. Colony Sector 6 R.K.Puram	31.12.2024	Sh. Gajendra Tomar, CE(South)	Sh S.K.Dahiya SE(M)-10	Sh N.K Verma, EE(M)-44	This drain will be trapped into DJB sewerage network by Maintenance Wing by 31.12.2024	30

11	Sector-I R.K.Puram Police Post (Hanuman Camp)	The discharge from the JJC drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.12.2024.	Sh. Gajendra Tomar, CE(South)/ Sh. Pankaj Kumar Atray CE(Dr)Proj-III	Sh S.K.Dahiya SE(M)-10/ Sh. Adarsh Kumar SE(Dr)Proj-I	Sh N.K Verma, EE(M)-41/ Sh. Sanjay Kumar EE(C)DR-II	Installation of DSTP is not feasible due to space constraints. However, this drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.12.2024.	95
12	Ravi Dass Camp Sector-3 R.K.Puram	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh. Pankaj Kumar Atray, CE(Dr)Proj-III /Sh. Bhupesh kumar, CE(SDW)	Sh Sudhir Kumar, SE(Dr)Proj-III, Sh. P.K. Gupta, SE(P)-3	Sh. V.P.Sharma, EE(C) Dr-XII/Sh.Amit Tripathi, EE(SDW)-V/ Sh N.K Verma, EE(M)-44	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell of DJB and sent to NMCG on 28.11.2023 for further action. Referring to the MOM of 8th HLC, the NMCG has intimated DJB on 11.03.2024 stating that they need revised DPR if DJB floats tender on open technology though DJB was of the view that funds may be released considering already submitted estimate & DPR. But, NMCG didn't agree to DJB request & called a meeting in the office of ED, NMCG on 7.5.2024 wherein, it was decided that DJB will prepare new estimate on the basis of fresh quotations & send it to NMCG after approval of the Competent Authority. Thereafter, NMCG will scrutinise it and release the funds on approval of C/A of NMCG. The estimate has been reframed and forwarded to NMCG for releasing the funds.	40
13	Nepali Camp Near Bhanwar Singh Camp Vasant Vihar	The discharge from the JJC drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.12.2024.	Sh. Gajendra Tomar, CE(South)/ Sh. Pankaj Kumar Atray CE(Dr)Proj-III	Sh S.K.Dahiya SE(M)-10/ Sh. Adarsh Kumar SE(Dr)Proj-I	Sh N.K Verma, EE(M)-41/ Sh. Sanjay Kumar EE(C)DR-II	This drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.12.2024.	175
14	Bhanwar Singh Camp Behind Janta Flat Block-D Vasant Vihar Phase-I	31.12.2024	Sh. Gajendra Tomar, CE(South)	Sh S.K.Dahiya SE(M)-10	Sh N.K Verma, EE(M)-44	This JJC will be trapped by maintenance wing into sewer network by installing lift station and laying sewer line. NMCG team has also suggested the same during joint inspection.	275
15	Sewa Camp Behind Police Staff Quarter Vasant Vihar Depot Munirka	The discharge from the JJC drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.12.2024.	Sh. Gajendra Tomar, CE(South)/ Sh. Pankaj Kumar Atray CE(Dr)Proj-III	Sh S.K.Dahiya SE(M)-10/ Sh. Adarsh Kumar SE(Dr)Proj-I	Sh N.K Verma, EE(M)-41/ Sh. Sanjay Kumar EE(C)DR-II	Installation of DSTP is not feasible due to space constraints. However, this drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.12.2024.	23
16	Shiva Camp Vasant Vihar Near Petrol Pump	The discharge from the JJC drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.12.2024.	Sh. Gajendra Tomar, CE(South)/ Sh. Pankaj Kumar Atray CE(Dr)Proj-III	Sh S.K.Dahiya SE(M)-10/ Sh. Adarsh Kumar SE(Dr)Proj-I	Sh N.K Verma, EE(M)-41/ Sh. Sanjay Kumar EE(C)DR-II	Installation of DSTP is not feasible as discharge into storm water drain is directly from individual household. Discharge pipes from individuals houses are underground upto the storm water drain. Hence, it is difficult to collect discharge of JJC at single point. However, this drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.12.2024	45

17	Priyanka Camp Mathura Road Opposite Sukhdev Vihar Depot	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh. Pankaj Kumar Atray, CE(Dr)Proj-III /Sh. Bhupesh kumar,CE(SDW)	Sh Sudhir Kumar,SE(Dr)Proj- III, Sh. P.K. Gupta,SE(P)-3	Sh. V.P.Sharma,EE(C) Dr-XII/Sh.Amit Tripathi,EE(SDW)- /V/ Sh N.K Verma, EE(M)-44	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell of DJB and sent to NMCG on 28.11.2023 for further action. Referring to the MOM of 8th HLC, the NMCG has intimated DJB on 11.03.2024 stating that they need revised DPR if DJB floats tender on open technology though DJB was of the view that funds may be released considering already submitted estimate & DPR. But, NMCG didn't agree to DJB request & called a meeting in the office of ED, NMCG on 7.5.2024 wherein, it was decided that DJB will prepare new estimate on the basis of fresh quotations & send it to NMCG after approval of the Competent Authority. Thereafter, NMCG will scrutinise it and release the funds on approval of C/A of NMCG. The estimate has been reframed and forwarded to NMCG for releasing the funds.	30
18	CRRI Camp Mathura Road Opposite Sukhdev Vihar Depot	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh. Pankaj Kumar Atray, CE(Dr)Proj-III /Sh. Bhupesh kumar,CE(SDW)	Sh Sudhir Kumar,SE(Dr)Proj- III, Sh. P.K. Gupta,SE(P)-3	Sh. V.P.Sharma,EE(C) Dr-XII/Sh.Amit Tripathi,EE(SDW)- /V/ Sh N.K Verma, EE(M)-44	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell of DJB and sent to NMCG on 28.11.2023 for further action. Referring to the MOM of 8th HLC, the NMCG has intimated DJB on 11.03.2024 stating that they need revised DPR if DJB floats tender on open technology though DJB was of the view that funds may be released considering already submitted estimate & DPR. But, NMCG didn't agree to DJB request & called a meeting in the office of ED, NMCG on 7.5.2024 wherein, it was decided that DJB will prepare new estimate on the basis of fresh quotations & send it to NMCG after approval of the Competent Authority. Thereafter, NMCG will scrutinise it and release the funds on approval of C/A of NMCG. The estimate has been reframed and forwarded to NMCG for releasing the funds.	40

19	Priya Camp Mathura Road Opposite Sukhdev Vihar Depot	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh. Pankaj Kumar Atray, CE(Dr)Proj-III /Sh. Bhupesh kumar.CE(SDW)	Sh Sudhir Kumar,SE(Dr)Proj- III, Sh. P.K. Gupta,SE(P)-3	Sh. V.P.Sharma,EE(C) Dr-XII/Sh.Amit Tripathi,EE(SDW)- V/ Sh N.K.Verma, EE(M)-44	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell of DJB and sent to NMCG on 28.11.2023 for further action. Referring to the MOM of 8th HLC, the NMCG has intimated DJB on 11.03.2024 stating that they need revised DPR if DJB floats tender on open technology though DJB was of the view that funds may be released considering already submitted estimate & DPR. But, NMCG didn't agree to DJB request & called a meeting in the office of ED, NMCG on 7.5.2024 wherein, it was decided that DJB will prepare new estimate on the basis of fresh quotations & send it to NMCG after approval of the Competent Authority. Thereafter, NMCG will scrutinise it and release the funds on approval of C/A of NMCG. The estimate has been reframed and forwarded to NMCG for releasing the funds.	40
20	Shahbad Daulatpur Block-A, E & F	28.02.2025	Sh. Pankaj Kumar Atray, CE(Central-North)	Sh. Sukhpal Chauhan, SE (M)- 3 / Sh. Anil Kumar, SE(C)-5	Sh Lokpal, EE(M)- 7 / Sh. Ashish Kumar, EE(C)DR-III	The work of laying the sewer line in Shahbad GoC is in progress and this drain will be trapped into sewer line by 28.02.2025 by Maintenance Wing.	1500
21	Jhuggies Kholi Wala Baba Mandir Rajokari	JJC does not exist	Sh. Gajendra Tomar, CE(South)	Sh B.C.Patel, SE (M)-11	Sh. Prashant Goel, EE(M)-45	JJC does not exist at site. Hence, no action is required	
22	Jhuggies Kewal Krishan Chowk Post Rajokari	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh. Pankaj Kumar Atray, CE(Dr)Proj-III /Sh. Bhupesh kumar.CE(SDW)	Sh Sudhir Kumar,SE(Dr)Proj- III, Sh. P.K. Gupta,SE(P)-3	Sh. V.P.Sharma,EE(C) Dr-XII/Sh.Amit Tripathi,EE(SDW)- V/ Sh N.K.Verma, EE(M)-44	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell of DJB and sent to NMCG on 28.11.2023 for further action. Referring to the MOM of 8th HLC, the NMCG has intimated DJB on 11.03.2024 stating that they need revised DPR if DJB floats tender on open technology though DJB was of the view that funds may be released considering already submitted estimate & DPR. But, NMCG didn't agree to DJB request & called a meeting in the office of ED, NMCG on 7.5.2024 wherein, it was decided that DJB will prepare new estimate on the basis of fresh quotations & send it to NMCG after approval of the Competent Authority. Thereafter, NMCG will scrutinise it and release the funds on approval of C/A of NMCG. The estimate has been reframed and forwarded to NMCG for releasing the funds.	10
23	Ram Dev Ka Dera BSF Office Rajokari Pahari, Delhi	Not Feasible	Sh. Gajendra Tomar, CE(South)	Sh B.C.Patel, SE (M)-11	Sh. Prashant Goel, EE(M)-45	Not Feasible due to multiple Discharge and collection point. DSTP not feasible due to Forest land. This JJ Cluster may be relocated for reducing pollution. However, discharge is going in low lying area, not in River Yamuna	197
24	Kusumpur Pahar Block-B Vasant Vihar	Not Feasible	Sh. Gajendra Tomar, CE(South)	Sh B.C.Patel, SE (M)-11	Sh. Prashant Goel, EE(M)-45	Not Feasible due to multiple Discharge and collection point. DSTP not feasible due to Forest land. This JJ Cluster may be relocated for reducing pollution. However, discharge is going in low lying area, not in River Yamuna	1230

25	Jai Hind Camp near Masoodpur Village Vasant Kunj	Not Feasible	Sh. Gajendra Tomar, CE(South)	Sh B.C Patel, SE (M)-11	Sh. Prashant Goel, EE(M)-45	Not Feasible due to multiple Discharge and collection point. DSTP not feasible due to Forest land. This JJ Cluster may be relocated for reducing pollution. However, discharge is going in low lying area, not in River Yamuna	250
26	Moti Lal Nehru Camp J.N.U	30.06.2025	Sh. Gajendra Tomar, CE(South)	Sh B.C Patel, SE (M)-11	Sh. Prashant Goel, EE(M)-45	This drain will be trapped by Maintenance Wing after completion of work of ongoing work of rehabilitation.	240
27	Junapur Bhim Basti	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh. Pankaj Kumar Atray, CE(Dr)Proj-III /Sh. Bhupesh kumar,CE(SDW)	Sh Sudhir Kumar,SE(Dr)Proj-III, Sh. P.K. Gupta,SE(P)-3	Sh. V.P.Sharma,EE(C) Dr-XII/Sh.Amit Tripathi,EE(SDW)-VI / Sh N.K Verma, EE(M)-44	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell of DJB and sent to NMCG on 28.11.2023 for further action. Referring to the MOM of 8th HLC, the NMCG has intimated DJB on 11.03.2024 stating that they need revised DPR if DJB floats tender on open technology though DJB was of the view that funds may be released considering already submitted estimate & DPR. But, NMCG didn't agree to DJB request & called a meeting in the office of ED, NMCG on 7.5.2024 wherein, it was decided that DJB will prepare new estimate on the basis of fresh quotations & send it to NMCG after approval of the Competent Authority. Thereafter, NMCG will scrutinise it and release the funds on approval of C/A of NMCG. The estimate has been reframed and forwarded to NMCG for releasing the funds.	170
28	Mandi Pahari (Shambhav Camp)	31.12.2025	Sh. Gajendra Tomar, CE(South)	Sh B.C Patel, SE (M)-11 / Sh. R.K. Lakhera, SE(C) - 4	Sh Prashant Goel, EE(M)-46 / Sh. A.M. Sharma, EE(C)DR-VI	This JJC can be trapped into DJB sewer line with in one month after completion of sewer network laid by Project wing. The expected date for trapping this drain into sewer line is 31.12.2025 by Maintenance Wing.	80
29	Mandi Village Bapu Camp	31.12.2025	Sh. Gajendra Tomar, CE(South)	Sh B.C Patel, SE (M)-11 / Sh. R.K. Lakhera, SE(C) - 4	Sh Prashant Goel, EE(M)-46 / Sh. A.M. Sharma, EE(C)DR-VI	This JJC can be trapped into DJB sewer line with in one month after completion of sewer network laid by Project wing. The expected date for trapping this drain into sewer line is 31.12.2025 by Maintenance Wing.	90
30	Mandi Village (Biru Camp)	31.12.2025	Sh. Gajendra Tomar, CE(South)	Sh B.C Patel, SE (M)-11 / Sh. R.K. Lakhera, SE(C) - 4	Sh Prashant Goel, EE(M)-46 / Sh. A.M. Sharma, EE(C)DR-VI	This JJC can be trapped into DJB sewer line with in one month after completion of sewer network laid by Project wing. The expected date for trapping this drain into sewer line is 31.12.2025 by Maintenance Wing.	45
31	Mandi Village (Shanti Camp)	31.12.2025	Sh. Gajendra Tomar, CE(South)	Sh B.C Patel, SE (M)-11 / Sh. R.K. Lakhera, SE(C) - 4	Sh Prashant Goel, EE(M)-46 / Sh. A.M. Sharma, EE(C)DR-VI	This JJC can be trapped into DJB sewer line with in one month after completion of sewer network laid by Project wing. The expected date for trapping this drain into sewer line is 31.12.2025 by Maintenance Wing.	105

32	Dr. Ambedkar Satwari Mehrauli	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh. Pankaj Kumar Atray, CE(Dr)Proj-III /Sh. Bhupesh kumar,CE(SDW)	Sh Sudhir Kumar,SE(Dr)Proj-III, Sh. P.K. Gupta,SE(P)-3	Sh. V.P.Sharma,EE(C) Dr-XII/Sh.Amit Tripathi,EE(SDW)-VI / Sh N.K Verma, EE(M)-44	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell of DJB and sent to NMCG on 28.11.2023 for further action. Referring to the MOM of 8th HLC, the NMCG has intimated DJB on 11.03.2024 stating that they need revised DPR if DJB floats tender on open technology though DJB was of the view that funds may be released considering already submitted estimate & DPR. But, NMCG didn't agree to DJB request & called a meeting in the office of ED, NMCG on 7.5.2024 wherein, it was decided that DJB will prepare new estimate on the basis of fresh quotations & send it to NMCG after approval of the Competent Authority. Thereafter, NMCG will scrutinise it and release the funds on approval of C/A of NMCG. The estimate has been reframed and forwarded to NMCG for releasing the funds.	60
33	Suhrpun Mehrauli	31.12.2024	Sh. Gajendra Tomar, CE(South)	Sh B.C Patel, SE (M)-11 / Sh. R.K. Lakhera, SE(C) - 4	Sh Prashant Goel, EE(M)-46 / Sh. A.M. Sharma, EE(C)DR-VI	Sewer line work is in progress in the vicinity. Therefore drain will be trapped in DJB sewerage network by maintenance wing	15
34	Kharak Riwara Satwari Mehrauli	31.12.2025	Sh. Gajendra Tomar, CE(South)	Sh B.C Patel, SE (M)-11 / Sh. R.K. Lakhera, SE(C) - 4	Sh Prashant Goel, EE(M)-46 / Sh. A.M. Sharma, EE(C)DR-VI	Sewer line work is in progress in the vicinity. Therefore drain will be trapped in DJB sewerage network by Maintenance Wing by 31.12.2025	20
35	Sanjay Colony- Mehrauli Bhatti Mines	Not feasible.	Sh. Gajendra Tomar, CE(South)	Sh B.C Patel, SE (M)-11	Sh. Prashant Goel, EE(M)-46	No JJC found at site. This colony is situated on forest land as informed by area JE (maintenance) having big size plots, wide roads etc. It was also observed during inspection along with NMCG official and JE maintenance that there are so many outfalls of SW drains outfalling in low lying forest area/rocky area. This JJ Cluster may be relocated for reducing pollution.	320
36	Shanshi Camp Mathura road Badarpur, Tughlakabad	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh. Pankaj Kumar Atray, CE(Dr)Proj-III /Sh. Bhupesh kumar,CE(SDW)	Sh Sudhir Kumar,SE(Dr)Proj-III, Sh. P.K. Gupta,SE(P)-3	Sh. V.P.Sharma,EE(C) Dr-XII/Sh.Amit Tripathi,EE(SDW)-VI / Sh N.K Verma, EE(M)-44	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell of DJB and sent to NMCG on 28.11.2023 for further action. Referring to the MOM of 8th HLC, the NMCG has intimated DJB on 11.03.2024 stating that they need revised DPR if DJB floats tender on open technology though DJB was of the view that funds may be released considering already submitted estimate & DPR. But, NMCG didn't agree to DJB request & called a meeting in the office of ED, NMCG on 7.5.2024 wherein, it was decided that DJB will prepare new estimate on the basis of fresh quotations & send it to NMCG after approval of the Competent Authority. Thereafter, NMCG will scrutinise it and release the funds on approval of C/A of NMCG. The estimate has been reframed and forwarded to NMCG for releasing the funds.	50

37	Dora Tabu Camp Near Tughlakabad Railway Station in Mohan Co-Operative, Tughlakabad	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh. Pankaj Kumar Atray, CE(Dr)Proj-III /Sh. Bhupesh kumar,CE(SDW)	Sh Sudhir Kumar,SE(Dr)Proj-III, Sh. P.K. Gupta,SE(P)-3	Sh. V.P.Sharma,EE(C) Dr-XII/Sh.Amit Tripathi,EE(SDW)-V/ Sh N.K Verma, EE(M)-44	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell of DJB and sent to NMCG on 28.11.2023 for further action. Referring to the MOM of 8th HLC, the NMCG has intimated DJB on 11.03.2024 stating that they need revised DPR if DJB floats tender on open technology though DJB was of the view that funds may be released considering already submitted estimate & DPR. But, NMCG didn't agree to DJB request & called a meeting in the office of ED, NMCG on 7.5.2024 wherein, it was decided that DJB will prepare new estimate on the basis of fresh quotations & send it to NMCG after approval of the Competent Authority. Thereafter, NMCG will scrutinise it and release the funds on approval of C/A of NMCG. The estimate has been reframed and forwarded to NMCG for releasing the funds.	20
38	Indira Camp Alimore Mathura road Mohan Co-Operative, Tughlakabad	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh. Pankaj Kumar Atray, CE(Dr)Proj-III /Sh. Bhupesh kumar,CE(SDW)	Sh Sudhir Kumar,SE(Dr)Proj-III, Sh. P.K. Gupta,SE(P)-3	Sh. V.P.Sharma,EE(C) Dr-XII/Sh.Amit Tripathi,EE(SDW)-V/ Sh N.K Verma, EE(M)-44	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell of DJB and sent to NMCG on 28.11.2023 for further action. Referring to the MOM of 8th HLC, the NMCG has intimated DJB on 11.03.2024 stating that they need revised DPR if DJB floats tender on open technology though DJB was of the view that funds may be released considering already submitted estimate & DPR. But, NMCG didn't agree to DJB request & called a meeting in the office of ED, NMCG on 7.5.2024 wherein, it was decided that DJB will prepare new estimate on the basis of fresh quotations & send it to NMCG after approval of the Competent Authority. Thereafter, NMCG will scrutinise it and release the funds on approval of C/A of NMCG. The estimate has been reframed and forwarded to NMCG for releasing the funds.	20
39	Sonia Ganghi Camp Pul-Prahladpur Railway line Tughlakabad	31.12.2025	Sh. Gajendra Tomar, CE(South)	Sh B.C Patel, SE (M)-11	Sh. V.P.Sharma,EE(C) Dr-XII/Sh.Amit Tripathi,EE(SDW)-V/ Sh N.K Verma, EE(M)-44	This JJC will be trapped into DJB sewer line by 31.12.2025 by Maintenance Wing.	180

40	Ram Pyari Camp Near Nangia Park Lal kuan, Tughlakabad	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh. Pankaj Kumar Atray, CE(Dr)Proj-III /Sh. Bhupesh kumar.CE(SDW)	Sh Sudhir Kumar,SE(Dr)Proj-III. Sh. P.K. Gupta,SE(P)-3	Sh. V.P.Sharma,EE(C) Dr-XII/Sh.Amit Tripathi,EE(SDW)-VI / Sh.N.K.Verma, EE(M)-44	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell of DJB and sent to NMCG on 28.11.2023 for further action. Referring to the MOM of 8th HLC, the NMCG has intimated DJB on 11.03.2024 stating that they need revised DPR if DJB floats tender on open technology though DJB was of the view that funds may be released considering already submitted estimate & DPR. But, NMCG didn't agree to DJB request & called a meeting in the office of ED, NMCG on 7.5.2024 wherein, it was decided that DJB will prepare new estimate on the basis of fresh quotations & send it to NMCG after approval of the Competent Authority. Thereafter, NMCG will scrutinise it and release the funds on approval of C/A of NMCG. The estimate has been reframed and forwarded to NMCG for releasing the funds.	30
41	Shiv Camp Lal Kuan Badarpur Chungi/No proposal -2 & 3 M.B. Road, Tughlakabad	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh. Pankaj Kumar Atray, CE(Dr)Proj-III /Sh. Bhupesh kumar.CE(SDW)	Sh Sudhir Kumar,SE(Dr)Proj-III. Sh. P.K. Gupta,SE(P)-3	Sh. V.P.Sharma,EE(C) Dr-XII/Sh.Amit Tripathi,EE(SDW)-VI / Sh.N.K.Verma, EE(M)-44	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell of DJB and sent to NMCG on 28.11.2023 for further action. Referring to the MOM of 8th HLC, the NMCG has intimated DJB on 11.03.2024 stating that they need revised DPR if DJB floats tender on open technology though DJB was of the view that funds may be released considering already submitted estimate & DPR. But, NMCG didn't agree to DJB request & called a meeting in the office of ED, NMCG on 7.5.2024 wherein, it was decided that DJB will prepare new estimate on the basis of fresh quotations & send it to NMCG after approval of the Competent Authority. Thereafter, NMCG will scrutinise it and release the funds on approval of C/A of NMCG. The estimate has been reframed and forwarded to NMCG for releasing the funds.	130
42	Khatta Camp Gosain Crusher M.B. Road Lal Kuan, Tughlakabad	30.12.2024	Sh. Gajendra Tomar, CE(South)	Sh B.C.Patel, SE (M)-11 / Sh. R.K. Lakhera, SE(C) - 4	Sh Satender Dabas, EE(M)-52 / Sh. A.M. Sharma, EE(C)DR-VI	Sewer line work is in progress in the vicinity. Therefore drain will be trapped in DJB sewerage network by Maintenance Wing by 30.12.2024	185
43	Sonia Gandhi Camp Pul-Prahladpur Railway Line Tughlakabad Part-2, Tughlakabad	30.12.2024	Sh. Gajendra Tomar, CE(South)	Sh B.C.Patel, SE (M)-11	Sh Satender Dabas, EE(M)-52	This JJC will be trapped into DJB sewer line by 30.12.2024 by Maintenance Wing.	15

44	Subash Camp NTPC Badarpur	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh. Pankaj Kumar Atray, CE(Dr)Proj-III /Sh. Bhupesh kumar,CE(SDW)	Sh Sudhir Kumar,SE(Dr)Proj-III, Sh. P.K. Gupta,SE(P)-3	Sh. V.P.Sharma,EE(C) Dr-XII/Sh.Amit Tripathi,EE(SDW)-V/ Sh N.K Verma, EE(M)-44	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell of DJB and sent to NMCG on 28.11.2023 for further action. Referring to the MOM of 8th HLC, the NMCG has intimated DJB on 11.03.2024 stating that they need revised DPR if DJB floats tender on open technology though DJB was of the view that funds may be released considering already submitted estimate & DPR. But, NMCG didn't agree to DJB request & called a meeting in the office of ED, NMCG on 7.5.2024 wherein, it was decided that DJB will prepare new estimate on the basis of fresh quotations & send it to NMCG after approval of the Competent Authority. Thereafter, NMCG will scrutinise it and release the funds on approval of C/A of NMCG. The estimate has been reframed and forwarded to NMCG for releasing the funds.	130
45	BIW JJ Camp B.T. Badarpur	30.12.2025	Sh. Gajendra Tomar, CE(South)	Sh B.C Patel, SE (M)-11 / Sh. R.K. Lakhera, SE(C) - 4	Sh Manoj Kr. Sharma, EE(M)-53 / Sh. A.M. Sharma, EE(C)DR-VI	Sewer line work is in progress in Gautampuri. Thereafter, drain will be trapped in DJB sewerage network by Maintenance Wing by laying a sewer line by 30.12.2025	180
46	Tajpur Pahari Badarpur	31.12.2025	Sh. Gajendra Tomar, CE(South)	Sh B.C Patel, SE (M)-11 / Sh. R.K. Lakhera, SE(C) - 4	Sh Manoj Kr. Sharma, EE(M)-53 / Sh. A.M. Sharma, EE(C)DR-VI	This JJC will be trapped into DJB sewer line only after laying of sewer network in surrounding UACs which is in approval under EE(C) Dr-VI. Discharge of this JJC is mixing with discharge of UAC also and is collected in a depression/ pond located in between the JJC & UACs. Installation of DSTP is also not feasible as collection of discharge at one point is not feasible. However, the tentative timelines for trapping of this drain into DJB sewer network is 31.12.2025	50
47	Parasad Nagar, Molarband Extn, Badarpur	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh. Pankaj Kumar Atray, CE(Dr)Proj-III /Sh. Bhupesh kumar,CE(SDW)	Sh Sudhir Kumar,SE(Dr)Proj-III, Sh. P.K. Gupta,SE(P)-3	Sh. V.P.Sharma,EE(C) Dr-XII/Sh.Amit Tripathi,EE(SDW)-V/ Sh N.K Verma, EE(M)-44	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell of DJB and sent to NMCG on 28.11.2023 for further action. Referring to the MOM of 8th HLC, the NMCG has intimated DJB on 11.03.2024 stating that they need revised DPR if DJB floats tender on open technology though DJB was of the view that funds may be released considering already submitted estimate & DPR. But, NMCG didn't agree to DJB request & called a meeting in the office of ED, NMCG on 7.5.2024 wherein, it was decided that DJB will prepare new estimate on the basis of fresh quotations & send it to NMCG after approval of the Competent Authority. Thereafter, NMCG will scrutinise it and release the funds on approval of C/A of NMCG. The estimate has been reframed and forwarded to NMCG for releasing the funds.	50

48	Bilas Pur Camp Molar Band NTPC, Badarpur	31.12.2025	Sh. Gajendra Tomar, CE(South)	Sh B.C Patel, SE (M)-11 / Sh. R.K. Lakhera, SE(C) - 4	Sh Manoj Kr. Sharma, EE(M)-53 / Sh. A.M. Sharma, EE(C)DR-VI	This JJC will be trapped into DJB sewer line only after laying of sewer network in surrounding UACs which is in approval under EE(C) Dr-VI. Discharge of this JJC is going into Gurgaon Canal, not in River Yamuna. Installation of DSTP is also not feasible as collection of discharge at one point is not feasible. However, the tentative timelines for trapping of this drain into DJB sewer network is 31.12.2025	285
49	New Priyanka Camp near Sarita Vihar	Not Feasible	Sh. Gajendra Tomar, CE(South)	Sh B.C Patel, SE (M)-11	Sh Manoj Kumar Sharma, EE(M)-54	Not feasible because collection of JJC discharge is not possible at single point. However, this discharge of this JJC is falling into Agra Canal, not in River Yamuna. This JJ Cluster may be relocated for reducing pollution.	195
50	Subhash Camp, Ali Gaon, Near Old Iron Bridge	31.12.2024	Sh. Gajendra Tomar, CE(South)	Sh B.C Patel, SE (M)-11	Sh Manoj Kr. Sharma, EE)-54	This JJC will be trapped into DJB sewer line by 31.12.2024 by Maintenance Wing.	55
51	Abul Fazal Enclave Okhla Village Across Canal (Pucca Structure)	31.12.2024	Sh. Gajendra Tomar, CE(South)	Sh B.C Patel, SE (M)-11	Sh Manoj Kr. Sharma, EE)-54	This JJC will be trapped into DJB sewer line by 31.12.2024 by Maintenance Wing.	50
52	Pankaj Garden Goela Dairy	31.12.2025	Sh. Gajendra Tomar, CE(South)	Sh. Anil Kumar Sharma , SE (M) - 9 / Sh. Adarsh Kumar, SE(DR)Proj-I	Sh. Munish Kumar, EE(M)-35 / Sh. R.K Gupta, EE(C)DR- XIV	The work of laying the sewer line in Goela Vihar GoC is in progress. For DSTP at Goela, tenders have been received. The drain will be trapped by Maintenance wing on completion of sewer line and construction of DSTP work.	145
53	JJC at Goela Dairy Najafgarh	31.12.2025	Sh. Gajendra Tomar, CE(South)	Sh. Anil Kumar Sharma , SE (M) - 9 / Sh. Adarsh Kumar, SE(DR)Proj-I	Sh. Munish Kumar, EE(M)-35 / Sh. R.K Gupta, EE(C)DR- XIV	The work of laying the sewer line in Goela Vihar GoC is in progress. For DSTP at Goela, tenders have been received. The drain will be trapped by Maintenance wing on completion of sewer line and construction of DSTP work.	145
54	Arjun Camp Mahipal Pur	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh. Pankaj Kumar Atray, CE(Dr)Proj-III /Sh. Bhupesh kumar,CE(SDW)	Sh Sudhir Kumar,SE(Dr)Proj- III, Sh. P.K. Gupta,SE(P)-3	Sh. V.P.Sharma,EE(C) Dr-XII/Sh.Amit Tripathi,EE(SDW)- V/ Sh N.K Verma, EE(M)-44	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell of DJB and sent to NMCG on 28.11.2023 for further action. Referring to the MOM of 8th HLC, the NMCG has intimated DJB on 11.03.2024 stating that they need revised DPR if DJB floats tender on open technology though DJB was of the view that funds may be released considering already submitted estimate & DPR. But, NMCG didn't agree to DJB request & called a meeting in the office of ED, NMCG on 7.5.2024 wherein, it was decided that DJB will prepare new estimate on the basis of fresh quotations & send it to NMCG after approval of the Competent Authority. Thereafter, NMCG will scrutinise it and release the funds on approval of C/A of NMCG. The estimate has been reframed and forwarded to NMCG for releasing the funds.	325

55	Rangpur Pahari Milkpur Kohi	31.12.2025	Sh. Gajendra Tomar, CE(South)	Sh. Anil Kumar Sharma, SE (M) - 9	Sh. Munish Kumar, EE(M)-36	Can be trapped by installing lift station and laying sewer line by maintenance wing.	630
56	Harjan Balmiki Camp, Rangpur Pahadi	31.03.2025	Sh. Gajendra Tomar, CE(South)	Sh. Anil Kumar Sharma, SE (M) - 9	Sh. Munish Kumar, EE(M)-36	Can be trapped by installing lift station and laying sewer line by maintenance wing.	50
57	Rangpun Pharai Nalla	31.03.2025	Sh. Gajendra Tomar, CE(South)	Sh. Anil Kumar Sharma, SE (M) - 9	Sh. Munish Kumar, EE(M)-36	Can be trapped by installing lift station and laying sewer line by maintenance wing.	40
58	Nehru Camp Behind Satya Rani Farm Bijwasan	31.03.2025	Sh. Gajendra Tomar, CE(South)	Sh. Anil Kumar Sharma, SE (M) - 9	Sh. Munish Kumar, EE(M)-36	Can be trapped by installing lift station and laying sewer line by maintenance wing.	55
							9286 KLD
							2.04 MGD

Signature

Signature 30.10.24
EE (C) DR-XII

Status of construction of 40 new DSTPs

Annexure -C

754

SNO	Name of DSTP	Capacity in MGD	Present Status	Timelines provided for month April 2024	Timelines provided for month July 2024	Timelines provided for month August 2024
1	Mitraon	10.89	Tender stage	31.12.2025	The proposal was placed before the Board for award of work in its last meeting wherein it was decided to take up this work under AMRUT 2.0. Funds are approved under AMRUT 2.0. These tenders are under HAM model which is under review. Further as per the latest guidelines, AA & ES for these estimates are to be approved by UD deptt./ EFC/ GoM as per the cost.	18 Months after Award of work.
2	Kair	1.1	Tender stage	31.12.2025	Tender under award. Funds are approved under AMRUT 2.0. These tenders are under HAM model which is under review. Further as per the latest guidelines, AA & ES for these estimates are to be approved by UD deptt./ EFC/ GoM as per the cost. Tenders re-invited.	18 Months after Award of work.
3	Kakrola	2.64				
4	Khanganheri	0.77				
5	Dichaon Kalan	1.98				
6	Punjab Khor	0.22	Tender stage	31.12.2025	Tenders are being reinvited. These tenders were under HAM model which is under review. Further as per the latest guidelines, AA & ES for these estimates are to be approved by UD deptt./ EFC/ GoM as per the cost.	
7	Jat Khor	0.22				
8	Qutubgarh	0.66				
9	Auchandi	0.88				
10	Mohammadpur Majri & Karala	2.86	Tender stage	31.12.2025		
11	Kanjhawala & Ladpur	1.1				
12	Nizampur and Sawda	1.32				
13	Garhi Rindhala	0.22				
14	Jaunti	0.44				
15	Ghewra	0.44				
16	Khera Khurd	0.6	Tender stage	31.12.2025	As per the latest guidelines, AA & ES for this estimate is to be approved by UD deptt./ EFC/ GoM as per the cost.	

	17	Zindpur	15	Tender stage	31.12.2025	Tenders received and under Technical Evaluation. Funds are approved under AMRUT 2.0. These tenders are under HAM model which is under review. Further as per the latest guidelines, AA & ES for this estimate is to be approved by UD deptt./ EFC/ GoM as per the cost.
	18	Sarangpur Village	1.32	Tender stage	31.12.2025	During first call single bid was received. The proposal was placed before the Board for award of work and it was directed to re-invite the tenders. Funds are approved under AMRUT 2.0. These tenders are under HAM model which is under review. Further as per the latest guidelines, AA & ES for these estimates are to be approved by UD deptt./ EFC/ GoM as per the cost.
	19	Galibpur Village	0.55			
	20	Kazipur Village	0.55			
	21	Jafarpur Village	1.32			
	22	Khera Dabar Village	0.55			
	23	Hasanpur Village	1.32			
	24	Shikarpur Village	0.66			
	25	Chandanhola Satbari	0.44	Tender stage	31.12.2025	Land available, NIT has been finalized, however, as per the new guidelines, AA & ES of the scheme is to be got approved from EFC. Accordingly, the case is being submitted for approval and thereafter the tender will be invited.
	26	Tajpur Pahari	10	Tender stage	31.12.2025	Land allotted and taken over. NIT has been finalized, however as per the new guidelines, AA & ES of the scheme to be got approved from EFC. Accordingly, the case is being submitted for approval and thereafter the tender will be invited.
	27	Jauna Pur-I	3.18	Tender stage	31.12.2025	Balance land allotted on 02.01.2024 and taken over. NIT has been finalized, however as per the new guidelines, AA & ES of the scheme to be got approved from EFC. Accordingly, the case is being submitted for approval and thereafter the tender will be invited.
	28	Jauna Pur-II				
	29	Dera Mandi , Bhati				
	30	Fatehpur Beni & Asola				
	31	Salapur Majra	1.38	Tender stage	31.12.2025	Draft NIT under approval. Further as per the latest guidelines, AA & ES of the these estimates are to be approved by UD deptt./ EFC/ GoM as per the cost.
	32	Bajitpur Thakran	2.2			
	33	Palla (Sungarpur)	0.44	Estimate	Dec-25	Possession of Land taken on 10.08.2023.

	34	Tajpur	1.1	stage		Estimate for DSTP prepared and under approval. Further as per the latest guidelines, AA & ES for this estimate is to be approved by UD deptt./ EFC/ GoM as per the cost.	
	35	Rangpuri	5	Estimate stage	31.12.2025	For construction of STP & SPS, DDA have been allotted lands to DJB. Payment has been processed	18 Months after Award of work.
	36	Chattarpur Extension	0.38	Estimate stage	31.12.2025	1525.25 sqm land has been allotted on 05.03.2024 out of 4 Bigha 4 Biswa. Payment amounting to Rs. 384.24 lac was deposited to DDA vide EE(C)Dr.-VI letter dated 17.05.2024. Possession of land is yet to be handed over by DDA.	
	37	Maidan Garhi (Rajpur Khurd)	0.95	Land issue	18 Months after handing over the possession of land to DJB	Land yet to be allotted	
	38		4.4				
	39	Tajpur Khurd	7.92	Estimate stage	31.12.2025	Land handed over on 21.06.2024. Scheme taken up accordingly. Estimates is being prepared.	
	40	Tikri Kalan	1.32	Estimate stage	31.12.2025	Land handed over on 01.07.2024. Scheme taken up accordingly. Estimates is being prepared.	


SE(Dr) Pr-II

SE(C)-4


SE(Dr) Pr-IV


SE(C)-5


SE(C)-6


SE(C)-7

SE(C)-5

ANNEXURE - D

Subject :- Information regarding licensee for the collection, Transportation and Disposal of Septic tank waste			
Sr no	Name & Address	Vehicle No	Contact No
1	Sh.Global Eco Engineering,RZ9,P Blk,New Roshan Pura,Najafgarh-110037	DL 1 LAD -2812	9811265013
2	Sh. Manjeet ,Near Dalal Tyre sole pana lakhan badli(72) haryana -124105	DL 1 AD -4853	9810486490
3	Mithilesh kumar singh E1/193 shrv ram park Nangli New Delhi	DL 1L AA 9149	9911229576
4	Saraplast Pvt. Ltd SH 12, Sector 63A, Noida UP	DL 1M 7588	8588849390
5	Mahender -H-1937, Street no-16, Sangam Vihar, Pushpa Bhawan SO South Delhi-110062	DL-1-LAC-2340	9873279867
6	Samekit Infra Solution PVT LTD- RE-17B, 2nd Floor, Gali no-2, Near Shiv Mandir, Vikas Nagar, Uttam Nagar ,New Delhi-110059	DL-1-LW-2261	8588961836
7	Samekit Infra Solution PVT LTD- RE-17B, 2nd Floor, Gali no-2, Near Shiv Mandir, Vikas Nagar, Uttam Nagar ,New Delhi-110059	DL-1-LAM-1467	8588961836
8	Samekit Infra Solution PVT LTD- RE-17B, 2nd Floor, Gali no-2, Near Shiv Mandir, Vikas Nagar, Uttam Nagar ,New Delhi-110059	HR-46-F-1247	8588961836
9	Samekit Infra Solution PVT LTD- RE-17B, 2nd Floor, Gali no-2, Near Shiv Mandir, Vikas Nagar, Uttam Nagar ,New Delhi-110059	DL-1-LAL-3414	8588961836
10	Samekit Infra Solution PVT LTD- RE-17B, 2nd Floor, Gali no-2, Near Shiv Mandir, Vikas Nagar, Uttam Nagar ,New Delhi-110059	HR-55-AG-6284	8588961836

DELHI JAL BOARD
GOVT. OF NCT OF DELHI
OFFICE OF THE EXECUTIVE ENGINEER (SDW) VIII
SEC. 16-D, PAPPANKALAN; N. DELHI. 110075

WEST

S.No.	Name of Sewage Pumping Station
1	Possangipur SPS
2	Uttam Nagar SPS
3	Nangloi SPS
4	Sayyad Nangloi SPS
5	Punjabi Bagh SPS
6	Keshopur 12 MGD SPS
7	Keshopur 20 MGD SPS
8	Keshopur 40MGD SPS
9	Moti Nagar SPS
10	Jeevan Park SPS
11	Ranjeet Nagar SPS
12	C-Block, Inderpuri SPS
13	Sudershan Park SPS
14	Tanner Colony SPS
15	Madhav Setu SPS

SOUTH-WEST

S.No.	Name of Sewage Pumping Station
14	1. Sector 7 SPS Dwarka
15	2. Sector 11 SPS Dwarka
16	3. Sector 16 SPS Dwarka
17	4. Sector 24 SPS Dwarka
18	5. Najafgarh SPS
19	6. Vasant Kunj SPS
20	7. Vasant Kunj SPS

NORTH-EAST

S.No.	Name of Sewage Pumping Station
21	1 Ghonda-I SPS
22	2 Ghonda-II SPS
23	3 Zafrabad SPS
24	4 Brahm Puri SPS
25	5 50 MGD New Yamuna Vihar SPS
26	6 Usmanpur SPS

EAST

S. No.	Name of Sewage Pumping Station
27	1. Preet Vihar SPS.
28	2. Kalyanpuri SPS.
29	3. Mandawali SPS
30	4. Dallupura SPS.

Sd/-
CE (SDW) NW

SOUTH

S. No.	Name of Sewage Pumping Station
1.	EPR Colony SPS
2.	Pul Pahladpur SPS
3.	East of Kailash SPS
4.	Mehrauli SPS
Total	

CENTRE

S.No.	Name of Sewage Pumping Station
1	Aruna Nagar SPS
2	Prasad Nagar SPS
Total	

SHAHDR, DELHI

S.No.	Name of Sewage Pumping Station
1	East of Ioni road SPS
2	Seelampur SPS
3	Ram Nagar SPS
4	Loni Road SPS
5	Geeta Colony SPS
6	Jagriti SPS
7	Shastri Park SPS
8	18 MGD Dilshad Garden SPS
9	Dilshad Garden SPS
10	Dilshad Garden SPS
11	Leprosy Home SPS
12	Mansarovar Park SPS
13	Shastri Park SPS
14	Behari Colony SPS
15	Dilshad Garden SPS

NORTH DELHI

S. No.	Name of Sewage Pumping Station
1	Nehru Vihar SPS
2	Bharola SPS
3	RU Nagar SPS
4	Adarsh Nagar SPS
5	Jahangir Puri SPS
6	SGT Nagar SPS
7	Model Town SPS

SOUTH EAST DELHI

S.M.

61
62
63
64
65
66
67
68
69
70
71
72
73

S. No.	Name of Sewage Pumping Station
1	Sarai Kale Khan SPS
2	Lodhi Road SPS
3	P.V. Hostel SPS
4	Arjun Nagar SPS
5	Sarita Vihar SPS
6	Sarita Vihar SPS
7	Azad Bhawan SPS
8	Jasola SPS
9	Tuglakabad Ext. SPS
10	Dakshinpuri SPS
11	Kilokri SPS
12	Ring Road SPS
13	Batla House SPS
14	Okhla SPS

NORTH WEST DELHI

74
75
76
77
78
79
80
81
82
83
84
85
86

S. No.	Name of Sewage Pumping Station
1	SPS Rohini Sector-19
2	SPS Rohini Sector 23
3	SPS Rohini Sector 25
4	SPS Rampura
5	Narela SPS
6	TU Block SPS
7	Shalimar Bagh SPS
8	Bharat Nagar SPS
9	STP Rithala SPS
10	Rithala SPS
11	Avantika SPS
12	Sector 17 SPS
13	Haiderpuri SPS

NEW DELHI

S. No.	Name of Sewage Pumping Station
1	---

Sabir
 Chief Engineer (SDW) N&W
 New Administrative Block
 STP Keshopur
 New Delhi-110017
 Keshopur Block
 New Delhi-110018

DELHI JAL BOARD
GOVT. OF NCT OF DELHI
OFFICE OF THE EXECUTIVE ENGINEER (SDW) VIII
SEC. 16-D, PAPPANKALAN; N. DELHI. 110075

Annexure- F

SUBJECT: -STATEMENT OF SEPTIC TANK WASTE RECEIVED DURING THE MONTH OF SEPTEMBER 2024

WEST

S.No.	Name of Sewage Pumping Station	QUANTIT Y/ VOLUME OF SEPTIC WASTE (LTRS.) APRIL to DEC, 2019	QUANTIT Y/ VOLUME OF SEPTIC WASTE (LTRS.) Jan-20	QUANTIT Y/ VOLUME OF SEPTIC WASTE (LTRS.) Feb-20	QUANTIT Y/ VOLUME OF SEPTIC WASTE (LTRS.) Mar-20	QUANTIT Y/ VOLUME OF SEPTIC WASTE (LTRS.) Apr-20	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.) May-20	QUANTIT Y/ VOLUME OF SEPTIC WASTE (LTRS.) Jun-20	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.) Jul-20	QUANTIT Y/ VOLUME OF SEPTIC WASTE (LTRS.) Aug-20	QUANTIT Y/ VOLUME OF SEPTIC WASTE (LTRS.) Sep-20	QUANTITY / VOLUME OF SEPTIC WASTE (LTRS.) Oct-20	QUANTIT Y/ VOLUME OF SEPTIC WASTE (LTRS.) Nov-20	QUANTIT Y/ VOLUME OF SEPTIC WASTE (LTRS.) Dec-20	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.) Jan-21	QUANTITY / VOLUME OF SEPTIC WASTE (LTRS.) Feb-21
1	Possangipur SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
2	Uttam Nagar SPS	480,500	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	130000
3	Nangloi SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
4	Sayyad Nangloi SPS	Nil	Nil	13,500	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
5	Punjabi Bagh SPS	41,000	4,500	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
6	Keshopur 12 MGD SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
7	Keshopur 20 MGD SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
8	Keshopur 40MGD SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
9	Moti Nagar SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
10	Jeevan Park SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
11	Ranjeet Nagar SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
12	C-Block, Inderpuri SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
13	Sudershan Park SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
14	Tanner Colony SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
15	Madhav Setu SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
16	Nilothi ISP	Nil														4457000
Total		521,500	4,500	13,500	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	4587000

South West

1.	Sector 7 SPS Dwarka	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
2.	Sector 11 SPS Dwarka	4,000	30,000	35,000	15,000	Nil	Nil	Nil	35,000	5,000	30,000	10000	NIL	NIL	206000	330000
3.	Sector 16 SPS Dwarka	1,452,000	751,500	350,000	88,000	88,000	12,000	147,000	75,500	68,500	48,000	82000	NIL	43000	NIL	81000
4.	Sector 24 SPS Dwarka	1,771,000	1,690,000	2,604,400	2,200,000	Nil	2,262,500	1,778,500	2,363,000	1,816,500	1,509,300	844500	1169500	1137000	276000	62500
5.	Najafgarh SPS	13,705,800	4,061,800	1,678,000	1,445,000	4,199,000	702,500	802,700	550,000	130,500	62,000	102000	131000	136000	90000	24000

6	Jugni SPS	Nil	Nil	Nil	Nil	Nil	Nil	26	Nil	Nil	Nil	Nil	Nil	Nil	Nil
7	Shastri Park SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
8	18 MGD Dilshad Garden SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
9	Dilshad Garden SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
10	Dilshad Garden SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
11	Leprosy Home SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
12	Mansarovar Park SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
13	Shastri Park SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
14	Behari Colony SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
15	Dilshad Garden SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Total			Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil

NORTH DELHI

1	Nehru Vihar SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
2	Bharola SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
3	RU Nagar SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
4	Adarsh Nagar SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
5	Jahangir Puri SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
6	SGT Nagar SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
7	Model Town SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
8	Total	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil

SOUTH EAST DELHI

1	Sarai Kale Khan SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
2	Lodhi Road SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
3	P.V. Hostel SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
4	Arjun Nagar SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
5	Sarita Vihar SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
6	Sarita Vihar SPS	Nil	Nil	Nil	Nil	Nil	Nil	119,000	115,000	140,000	140000	100000	125000	120000	115000	
7	Azad Bhawan SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	NIL	NIL	NIL	NIL	
8	Jasola SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	NIL	NIL	NIL	NIL	
9	Tuglakabad Ext. SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	NIL	NIL	NIL	NIL	
10	Dakshinpuri SPS	17,273,000	7,292,000	5,656,000	6,728,000	7,672,000	5,423,000	5,276,000	4,976,000	4,344,000	5,441,000	2298000	4268000	6992000	6408000	5016000
11	Kilokri SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	NIL	NIL	NIL	NIL
12	Ring Road SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	NIL	NIL	NIL	NIL
13	Batla House SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	NIL	NIL	NIL	NIL
14	Okhla SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	NIL	NIL	NIL	NIL
Total		17,273,000	7,292,000	5,656,000	6,728,000	7,672,000	5,423,000	5,276,000	5,095,000	4,459,000	5,581,000	2438000	4368000	7117000	6528000	5131000

NORTH WEST DELHI

1	SPS Rohini Sector-19	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	NIL	NIL	NIL	NIL
---	----------------------	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

2	SPS Rohini Sector 23	42,45,41,00	4,807,000	4,190,000	3,525,000	2,060,000	1,951,000	1,767,000	1,660,000	1,718,000	4,237,000	1322000	NIL	2082000	3489000	3450000
3	SPS Rohini Sector 25	41,500	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	NIL	NIL	NIL	NIL
4	SPS Rampura	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	NIL	NIL	NIL	NIL
5	Narela SPS	Nil	Nil	Nil	18,000	Nil	Nil	Nil	Nil	Nil	Nil	Nil	NIL	NIL	NIL	NIL
6	TU Block SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	NIL	NIL	NIL	NIL
7	Shalimar Bagh SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	NIL	NIL	NIL	NIL
8	Bharat Nagar SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	NIL	NIL	NIL	NIL
0	STP Rithala SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	NIL	NIL	NIL	NIL
10	Rithala SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	NIL	NIL	NIL	NIL
11	Avantika SPS	23,108,000	9,176,000	8,528,000	7,144,000	8,072,000	4,752,000	4,584,000	6,944,000	6,216,000	7,088,000	5920000	20,132,000	4,720,000	7,624,000	8,632,000
12	Sector 17 SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	NIL	NIL	NIL	NIL
13	Haiderpuri SPS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	NIL	NIL	NIL	NIL
14	Total	65,60,36,00	13,983,000	12,718,000	10,687,000	10,132,000	6,703,000	6,351,000	8,604,000	7,934,000	11,325,000	7242000	20,132,000	6,802,000	11,113,000	11,782,000

764

New Delhi																
1	---	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	NIL	NIL	NIL	NIL

Note:	Total Septic Waste Received from April to December 2019 =	187253300
	Total Septic Waste Received in January- 2020 =	27944800
	Total Septic Waste Received in February- 2020 =	23178900
	Total Septic Waste Received in March 2020 =	21263000
	Total Septic Waste Received in April- 2020 =	22143000
	Total Septic Waste Received in May- 2020 =	15251000
	Total Septic Waste Received in June- 2020 =	14430200
	Total Septic Waste Received in July- 2020 =	21838500
	Total Septic Waste Received in August- 2020 =	20248500
	Total Septic Waste Received in September- 2020 =	25181300
	Total Septic Waste Received in October- 2020 =	11951500
	Total Septic Waste Received in November- 2020 =	29395500
	Total Septic Waste Received in December 2020	16,898,000
	Total Septic Waste Received in January 2021	19,991,000
	Total Septic Waste Received in Febraury 2021	26,531,500
	Total Septic Waste Received in March 2021	23,661,000
	Total Septic Waste Received in April 2021	16,470,000
	Total Septic Waste Received in May 2021	22,110,500
	Total Septic Waste Received in June 2021	37,182,300
	Total Septic Waste Received in July 2021	34,061,000
	Total Septic Waste Received in August 2021	33,201,300
	Total Septic Waste Received in September 2021	35,255,500
	Total Septic Waste Received in October 2021	32,386,500
	Total Septic Waste Received in November 2021	29,797,000
	Total Septic Waste Received in December 2021	42,180,500
	Total Septic Waste Received in January 2022	37,708,000
	Total Septic Waste Received in February2022	39,370,034
	Total Septic Waste Received in March 2022	38,478,000
	Total Septic Waste Received in April 2022	42,493,000
	Total Septic Waste Received in May 2022	32,963,000
	Total Septic Waste Received in June 2022	31,388,000

765

Total Septic Waste Received in July 2022
Total Septic Waste Received in August 2022
Total Septic Waste Received in September 2022
Total Septic Waste Received in October 2022
Total Septic Waste Received in November 2022
Total Septic Waste Received in December 2022
Total Septic Waste Received in January 2023
Total Septic Waste Received in February 2023
Total Septic Waste Received in March 2023
Total Septic Waste Received in April 2023
Total Septic Waste Received in May 2023
Total Septic Waste Received in June 2023
Total Septic Waste Received in July 2023
Total Septic Waste Received in August 2023
Total Septic Waste Received in September 2023
Total Septic Waste Received in October 2023
Total Septic Waste Received in November 2023
Total Septic Waste Received in December 2023
Total Septic Waste Received in January 2024
Total Septic Waste Received in February 2024
Total Septic Waste Received in March 2024
Total Septic Waste Received in April 2024
Total Septic Waste Received in May 2024
Total Septic Waste Received in June 2024
Total Septic Waste Received in July 2024
Total Septic Waste Received in August 2024
Total Septic Waste Received in September 2024

28 41,205,000
33,635,500
38,901,500
48,849,000
42,632,500
58,962,500
51,874,200
54,355,200
50,637,000
58,738,500
42,092,600
33,846,000
52,750,500
42,227,000
49,785,500
36,193,500
36,782,000
52,095,000
43,336,500
42,788,500
51,697,000
37,036,000
33,717,000
34,111,500
34,237,500
38,084,000
45,027,000

2197803634

Grand Total

CE (SDW)-NW

EE (SDW)-VIII

QUANTIT Y/ VOLUME OF SEPTIC WASTE (LTRS.) Mar-21	QUANTIT Y/ VOLUME OF SEPTIC WASTE (LTRS.) Apr-21	QUANTIT Y/ VOLUME OF SEPTIC WASTE (LTRS.) May-21	QUANTITY /VOLUME OF SEPTIC WASTE (LTRS.) Jun-21	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.) Jul-21	QUANTIT Y/ VOLUME OF SEPTIC WASTE (LTRS.) Aug-21	QUANTITY /VOLUME OF SEPTIC WASTE (LTRS.) Sep-21	QUANTITY /VOLUME OF SEPTIC WASTE (LTRS.) Oct-21	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.) Nov-21	QUANTIT Y/ VOLUME OF SEPTIC WASTE (LTRS.) Dec-21	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.) Jan-22	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.) Feb-22	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.) Mar-22	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.) Apr-22	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.) May-22	QUANTIT Y/ VOLUME OF SEPTIC WASTE (LTRS.) Jun-22
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
NIL	NIL	9524000	12412000	11309000	10731000	9301000	9572000	8265000	11945000	11265000	6236000	13196000	18986000	15602000	15638000
NIL	NIL	9524000	12412000	11309000	10731000	9301000	9572000	8265000	11945000	11265000	6236000	13196000	18986000	15602000	15638000

NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
280000	200000	70000	55000	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
NIL	NIL	218000	457000	518000	214000	311000	NIL	125000	12000	NIL	66033.5	195000	40000	NIL	NIL
NIL	NIL	NIL	1378800	1028000	754000	441500	145000	350500	60000	NIL	NIL	NIL	37000	NIL	192000
NIL	151000	283500	975500	98000	62500	249000	61500	31500	180500	NIL	NIL	NIL	NIL	NIL	NIL

QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)
Jul-22	Aug-22	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23	Apr-23	May-23	Jun-23	Jul-23	Aug-23	Sep-23
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	65000	0	0	0	0	0
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
18713000	14537000	14662000	17103000	14163000	18465000	12747000	13494000	14059000	17884000	15130000	14342000	16749000	11273000	10550000
18713000	14537000	14662000	17103000	14163000	18465000	12747000	13494000	14059000	17949000	15130000	14342000	16749000	11273000	10550000

NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
NIL	NIL	4000	NIL	NIL	94000	169500	200200	15500	0	0	0	0	0	0
NIL	410500	484500	200000	288000	84000	118700	0	0	109000	213500	196000	63000	342000	93000
NIL	NIL	420000	655000	391500	474000	435000	549000	201000	481000	414000	324000	642000	462000	450000

QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)	QUANTITY/ VOLUME OF SEPTIC WASTE (LTRS.)
Oct-23	Nov-23	Dec-23	Jan-24	Feb-24	Mar-24	Apr-24	May-24	Jun-24	Jul-24	Aug-24	Sep-24
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
0	0	0	0	0	0	0	0	0	0	0	0
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
10352000	9546000	12391000	9592000	9394000	10692000	9724000	9396000	9985000	8810000	7568000	10003000
10352000	9546000	12391000	9592000	9394000	10692000	9724000	9396000	9985000	8810000	7568000	10003000

NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
0	0	0	0	0	0	0	0	0	0	0	0
90000	96000	114500	54000	54000	186000	501000	828000	903000	783000	581000	1488000
462000	420000	750000	234000	174000	318000	375000	417000	384000	354000	533000	450000

