



E-mail ID: ceroads.bbsr@gmail.com

Tel:- +91674-2393122

Fax:-+91674-2390080

**OFFICE OF THE ENGINEER-IN-CHIEF (CIVIL), ODISHA
NIRMAN SOUDHA, UNIT-V, BHUBANESWAR**

Letter No. C-III-IVR-SNG-06/2021 **20394** Dt. **13/05/2023**

From

Er. T. P. Mishra

Chief Engineer, D.P.I & Roads, Odisha

Tel:- 0674-2393122, Fax:- +91-674-2390080

Email: ceroads.bbsr@gmail.com

To

Hon'ble Mr. Justice Sudhir Agarwal, Judicial Member

National Green Tribunal

Principal- Bench, New Delhi

Sub.: Order of Hon'ble National Green Tribunal regarding implementation of order dated 12.01.2023 passed in Original Application No. 236 / 2022.

Ref.: Letter No. 1026 dated 02.02.2023 of Govt. in Steel and Mines Dept., Odisha

Sir,

With reference to the subject and letters cited above, the compliance in regard to the order of Hon'ble Tribunal in respect to the Public Works Department Odisha vide Para.2 (d) and (3) of their recommendations is submitted for kind reference and perusal of the Hon'ble Tribunal.

This is to intimate that Bankibahal Taporlia road, connecting the Kulda Coal Mine Odisha to Chhattisgarh, is under construction and the work of improvement of the said road for a stretch of 22.358 Km has been awarded to M/s. RKD Construction bearing Agreement No.01 EPC of 2021-22. The total agreement value of this project is Rs.102.65 cr. The date of commencement of the work is 21.01.202 and the stipulated date of completion is 20.01.2024. The road in question is under the jurisdiction of the Superintending Engineer Sundergarh R&B Division, Sundergarh.


In compliance to the Order of Hon'ble Tribunal on dated 12.01.2023, the following submissions are made:

No.	Order/Recommendation	Compliance
1	Para.2 (d) of recommendation:- Construction of road passing through or near the villages are to be made at the earliest, preferably during the 1 st phase of construction on priority	i. The road passes through about 14 nos. of villages. ii. The road passes through or near the habitations in about 7 villages. iii. Out of 7 villages case of five villages/habitations the construction of rigid pavement work (concrete road) has been completed. iv. In the case of the rest two village the work is expeditiously under progress and is likely to be completed by end of August 2023. The detail status is stated as below:-

Sl. No	Chainage	Village/ Name Habitation	Work Status
1	From 9/210 km to 10/110 km	Gopalpur	Rigid Pavement Completed (Concrete Road)
2	From 13/010 km to 13/560 km	Ratansara	Work under progress & likely to be completed August 2023.
3	From 14/510 km to 14/710 km	Ratanpur	
4	From 14/710 km to 15/760 km	Poda jalanga	
5	From 19/010 km to 20/460 km	Bileimunda	Rigid pavement work completed
6	From 21/210 km to 21/860 km	Kandaduda	Rigid pavement work completed
7	From 25/710 km to 26/460 km	Toparia	Rigid pavement work completed
8	From 28/510 km to 28/564 km	Toparia (Part)	Rigid pavement work completed

With respect to the recommendation under Para.3 this is to submit that out of the total stretch 22.358 KM, work has been completed for 18.858 km i.e. to say 84% of the work. The total road work is expected to be completed within the stipulated period of completion, January 2024. The chief Construction Engineer, R&B Circle Keonjhar-cum-Authority Engineer is having periodical monitoring of the work along with extension of all support to the EPC Contractor for completion of the work in time.

Yours Faithfully



Chief Engineer,

D.P.I & Roads, Odisha


Memo No.

20395

Date.

13/05/2023

Copy submitted to Sri Subrat Das, Under Secretary to Government, Works Department, Odisha for information and necessary action with reference to Letter No. 7845 dated 09.05.2023 of Govt. in Works Dept., Odisha.



Chief Engineer,

D.P.I & Roads, Odisha

Memo No.

20396

Date

13/05/2023

Copy submitted to Sri A.K. Behera, Addl. Secretary to Government of Odisha, Steel & Mines Department for information and necessary action with reference to Letter No. 1026 dated 02.02.2023 of Govt. in Steel and Mines Dept., Odisha.



Chief Engineer,

D.P.I & Roads, Odisha