

**BEFORE THE NATIONAL GREEN TRIBUNAL,  
SOUTH ZONE, CHENNAI  
O.A.No. 156 of 2016**

Human Rights & Consumer Cell Protection Trust  
Rep. by Thakur Rajkumar Singh  
and 3 others.

..... Applicants

-Vs-

The State of Telangana  
Rep. by its Chief Secretary,  
Secretariat, Hyderabad,  
Telangana State and others

..... Respondents

**ACTION TAKEN REPORT BY THE SPECIAL CHIEF SECRETARY TO GOVERNMENT,  
IRRIGATION & CAD DEPARTMENT**

S. No	Action Plan	Timeline proposed for completion	Periodical Status Report
1	<u>Protection of water bodies:</u> To protect the water bodies from further encroachments it is proposed to erect boundary pillars all along the FTL boundaries of the water bodies. The administrative sanction for the work of erection of boundary pillars is accorded vide G.O. Rt. No.226 I & CAD (MI) Dept Dt:18.06.2021 for Rs.64.40 Lakhs.	It is programmed to complete the work by <b>May, 2022</b> .	1. The work of erecting boundary pillars along the FTL boundary of tanks is entrusted to the Agency Sri.N. Mallikarjuna vide SE/IC/SRD Agreement No. 08/2021-22 Dt. 17.08.2021. The work is delayed as all the tanks got filled upto FTL due good monsoon season last year. Due to this, there was difficulty for conveyance of materials to the foreshore of the tanks ( tanks list is annexed) as the ground is slushy and not suitable for erecting FTL pillars. However by April 2022 the tank foreshore area may get dried and suitable for erecting the FTL boundary pillars.  2. Hence the work is programmed to be completed during this working season i.e by the end of May, 2022.
2	<u>Maintenance of inlets and outlets:</u> For the maintenance of inlet and outlet channels, the detailed survey of the catchment area, identification of alignment of inlet and outlet channels of the tanks is being done by the department. Based on the survey report, the restoration works of inlet and outlet channels with the removal of obstructions to free flow of water will be taken up.	It is programmed to complete the work by <b>April, 2022</b> .	1. Preliminary Investigation and physical verification of the inflow and outflow channels of water bodies is completed. 2. Collection of data, preparation of Maps is also completed. 3. Detailed FTL surveys for all the tanks also completed. 4. Detailed surveys of inlet and outlet channels is in progress. Identification of obstructions /encroachments in the inlet and outlet channels is also in progress and programmed to be completed by April 2022

DATED : 13.03.2022

PLACE : HYDERABAD

**IRRIGATION & CAD DEPARTMENT**

Special Chief Secretary to Govt.  
Irrigation & CAD Department  
Telangana Secretariat,  
Hyderabad - 500 022.