

**PRESENTATION ON  
REHABILITATION, UPGRADATION AND  
EXPANSION FROM 22.5 MLD TO 27.5 MLD AT  
TALOJA CETP MIDC TALOJA  
PREPARED BY AQUACHEM ENVIRO ENGINEERS  
PVT LTD, PARTNER OF KDC AQUA JV  
DATED 6<sup>TH</sup> AUGUST 2020**

# CETP TALOJA

---

- ❖ This is in continuation with earlier presentations submitted to NGT Monitoring Committee
- ❖ It is intended here to present the status of various civil units and equipment along with comparison of old and new photographs
  
- ❖ By
- ❖ Aquachem Enviro Engineers Pvt Ltd
- ❖ Part of KDC Aqua (JV)

# CURRENT STATUS

---

- × At present phase I and II commissioned and running smoothly
- × All the time CETP was in running condition in spite of lockdown
- × For a brief period of initial lockdown, the spare parts and services of critical equipment were not available
- × After little opening up, we called the technicians and the plant is now running smoothly giving desired results
- × Balance work consists of cable connections, piping & valves
- × We are going to take up plantation this month

## BACKGROUND

---

- ❖ Taloja CETP was built in phases as the industrialization and hence the effluent generation increased gradually
- ❖ In 1994 / 1995 it was considered that the generation of the effluents was of the order of 2 to 3 MLD
- ❖ However careful study indicated much higher quantity and the phase I was constructed / commissioned in 1999 for 10 MLD

## BACKGROUND

- ❖ As the effluent quantity increased, phase II of capacity of 12.5 MLD CETP was constructed and commissioned in 2008
- ❖ Thus the CETP was of 22.5 MLD capacity before upgradation taken up by MIDC in 2018 Nov
- ❖ MIDC floated tenders and finalized the contract for
  - ❖ - rehabilitation of existing RCC structures
  - ❖ - replacement of old equipment with new SS equipment
  - ❖ - MIDC has also finalized the work order of new 10,000 m<sup>3</sup> RCC holding tank for emergency holding
  - ❖ - Augmenting the capacity of the CETP to 27.5 MLD
  - ❖ - Meeting new CETP standards on BOD / Nitrogen

## BACKGROUND

---

- ❖ - MIDC has also finalized the work order of new 10,000 m<sup>3</sup> RCC holding tank for emergency holding
- ❖ -MIDC also has finalized consultant for obtaining EC for pipeline tender
- ❖ Augmenting the capacity of the CETP to 27.5 MLD
- ❖ - Meeting new CETP standards on BOD / Nitrogen

# BACKGROUND

---

- ❖ However, use of the equipment over a period of time depreciated the assets
- ❖ There was corrosion of the MS materials
- ❖ The RCC tanks were more less intact but peeling of plaster and paint was observed and needed rehabilitation
- ❖ Therefore MIDC floated tender for the rehabilitation of existing civil units, replacement of old equipment with new modern equipment with corrosion proof materials

# ACHIEVEMENTS SO FAR

- ❖ No smell is observed at CETP premises
- ❖ Pilot plant stabilized and giving desired results on continue bases
- ❖ MSEB power sanctioned 3000 KVA
- ❖ Phase - I - Sludge from all tanks has been removed and rehabilitation/commissioned completed and it is operational from - 20<sup>th</sup> July 2019.
- ❖ Phase - II-Sludge from all tanks has been removed and rehabilitation /commissioned completed it is / operation from - 30<sup>th</sup> Dec 19.

# ACHIEVEMENTS SO FAR

- ❖ **Quantity of Sludge -**
- ❖ **About 5400 MT sludge removed and sent to MWML**
- ❖ **Inlet and Out COD and BOD is achieved as per prescribed**
- ❖ **limit of MPCB-**
  
- ❖ **EC received**
- ❖ **Consent to operate received**
- ❖ **Online monitoring system established at the inlet / outlet**
- ❖ **Flow meter provided at V notch**
- ❖ **Laboratory established with proper manpower**

# OLD RESULTS

- CETP outlet parameter is taken from MPCB website for the month of November 2018. Below are the same. As per Pre- bid queries reply response dated 08/02/2018. (Enclosed copy of same)

Dec 2017 as per MPCB website		
Parameter	Inlet	Outlet
pH	6.1	6.8
TSS	180	176
TDS	6381	7076
COD	6120	5880
BOD	2800	2500

## PILOT PLANT



Aeration Tank

Secondary Settling Tank

pH	Aeration Tank				pH	Secondary Settling Tank	
	DO (mg/lit)	SVI (%)	MLSS (mg/lit)	MLVSS (mg/lit)		TSS (mg/lit)	COD (mg/lit)
7.8	3	62	2680	1660	7.7	84	185

Pilot plant Treated effluent being used for centrifuge washing

# PROJECT TIMELINE

- ❖ Commercial part of Tender opened on 20<sup>th</sup> March 2018
- ❖ Society NOC received 13<sup>th</sup> Oct 2018
- ❖ Work order received on 29<sup>th</sup> Oct 2018
- ❖ Project Started from 1<sup>st</sup> Nov 2018
- ❖ Initial schedule -9 Months + 4 months  
stabilization that is up to Nov 2019
- ❖ NGT Monitoring Committee recommended extension up to April 2020 due to heavy rains and other issues
- ❖ - COVID 19 has affected the work and revised bar chart is attached

# PROJECT PROGRESS

---


- ❖ Original work order is for Rs 73,65,90,000/-
- ❖ Rupees Seventy Three Crores Sixty Five Lakh Ninety Thousand Only
- ❖ So far the KDC Aqua JV has billed Rs 59.8 Cr to MIDC
- ❖ However, there are retentions against commissioning as per terms of payment in the tender ( almost 20%)
- ❖ Deducting 20% from the tender value, almost all supply and installation is over
- ❖ Therefore we can say that the site work is almost complete say about 95% which is basically cabling and piping , that too only connecting, as supply is over and commissioning is balance

# OLD STATUS OF THE CETP

---

A few old photographs

# 979 AERATION TANK



# OVERALL OLD VIEW



# CORRODED HANDRAILS



# WORK UNDER PROGRESS

---

- × Work progress photographs

# SLUDGE LYING ON BEDS



# DRIED SLUDGE




# EQ TANK OF 10,000 M3 TANK DE-SLUDGING



# Primary<sup>986</sup> Tank













# NEW EQUIPMENT

---

× A few photographs

# ELECTRICAL PANELS <sup>993</sup>



# PANELS



# DIFFUSED AERATION

---



# FLASH MIXER AND CLARIFIER



# PLC BASED CENTRIFUGE





# AERATION



# SLUDGE THICKENER




# CLARIFIER



# TRANSFORMER





# AERATION TANK PHASE III



# SECONDARY CLARIFIER PHASE- III



# CETP LABORATORY EQUIPPED WITH NEW INSTRUMENTS



# DESIGN INLET PARAMETERS

Table 1-1 Influent Characteristics of CETP

Parameters	Values*	Unit
pH	6.0-9.0	
Wastewater Temperature (Min)	20	Deg C
Wastewater Temperature (Max)	45	Deg C
Biochemical Oxygen Demand	1000	mg/l
Chemical Oxygen Demand	2500	mg/l
Total Suspended Solids (TSS)	600	mg/l
Total Dissolved Solids	< 4000	mg/l
Total Phosphorus	20	mg/l
Total Kjeldahl Nitrogen (TKN)	100	mg/l
Oil & Grease (Free oil)	20	mg/l
Phenolic compounds	5	mg/l

# DESIGN OUTLET PARAMETERS

Table 2-3: CETP Treated Effluent Characteristics

Parameters	Discharge Limit	Unit
pH	6.0-9.0	
Biochemical Oxygen Demand (BOD <sub>5</sub> )	≤ 30	mg/l
Chemical Oxygen Demand (COD)	≤ 250	mg/l
Suspended Solids	≤ 100	mg/l
Total Dissolved Solids	≤ 4000	mg/l
Temperature	Shall not exceed more than 5 Deg C above ambient water temperature	
Oil and Grease	≤ 10	mg/l
Ammonical Nitrogen	≤ 50	mg/l
Total Kjehldal nitrogen	≤ 50	mg/l
Nitrate Nitrogen	≤ 10	mg/l
Phosphate as P	≤ 5	mg/l
Chlorides	≤ 1000	mg/l
Sulphate (as SO <sub>4</sub> )	≤ 1000	mg/l
Fluoride	≤ 2	mg/l
Sulphides (as S)	≤ 2	mg/l
Phenolic compounds (as C <sub>6</sub> H <sub>5</sub> OH)	≤ 1	mg/l
Total Residual Chlorine	≤ 1	mg/l
Zinc	≤ 5	mg/l

# TYPICAL SAMPLES UNTREATED, PRIMARY TREATED AND TREATED



# BALANCE ACTIVITIES <sup>1009</sup>

PROGRAMME OF BALANCE WORK				
	Name of the Employer	MIDC		
	Contractor:	M/s. KDC- Aqua (JV)		
	Consultant	CH2M Hill India/Jacobs		
	Name of Project :	27.5 MLD Taloja CETP		
Sr. No	Description	Months		
		Aug	Sep	Oct
	Phase I and Phase II in operation Earlier effluent quantity was 16 to 18 MLD Currently receiving 19 to 20 MLD			
	<b>A. CIVIL WORK</b>			
	Construction of Overhead tank			
	Rehabilitation of existing building			
	Minor finishing / Back filling/ Leveling etc			
	Road/Drainage/Pathway etc			
	<b>B. PHASE III COMMISSIONING</b>			
	Phase III equipment commissioning			
	Commissioning of New electrical system All panels are installed, cabling under progress Switching over from existing 1000 KVA to new 3000 KVA being planned in association with MSEDCL			
	Cable laying MCC / PLC and Individual Equipment's			
	<b>C. ELECTRICAL SYSTEM</b>			
	Balance cabling and switch over to new electrical system under progress			
	New piping / valves under progress			
	Phase-I,II and III synchronize			
	PREPARED BY : LHP	CHECKED BY : MAN		

# PANEL WORK IN FINAL STAGES





# MSEDCL CONNECTIONS



# OUTSIDE HT CONNECTIONS



**THANK YOU**

---

**Aquachem Enviro Engineers  
Pvt Ltd**

**Part of KDC Aqua (JV)**

**Taloja**

**MIDC industrial area**

1015

## KDC-AQUA (JV).

---

REGD. OFFICE: B/501, SUNVISION CLASSIC, OPP. ING VYASYA BANK, HANUMAN ROAD, VILE PARLE (EAST),  
MUMBAI - 400 057 • TEL.: 2611 9768 / 82 26101217 • FAX : 2610 3618  
PAN No.: AAF5296A GST: 27AAF5296A1ZN  
**E-Mail : [kdc.aquajv@gmail.com](mailto:kdc.aquajv@gmail.com)**

PILOT PLANT running successfully for more than a year



A) Mechanical Screen and Screen Chamber



B) Distribution Chamber:

---

1016

## KDC-AQUA (JV).

REGD. OFFICE: B/501, SUNVISION CLASSIC, OPP. ING VYASYA BANK, HANUMAN ROAD, VILE PARLE (EAST),  
MUMBAI - 400 057 • TEL.: 2611 9768 / 82 26101217 • FAX : 2610 3618  
GST 27AAFAK5296A1ZN

---



### PHASE - I

#### 1. Collection Tank



#### 1. Flash Mixer with flocculator



**1017**

## **KDC-AQUA (JV).**

REGD. OFFICE: B/501, SUNVISION CLASSIC, OPP. ING VYASYA BANK, HANUMAN ROAD, VILE PARLE (EAST),  
MUMBAI - 400 057 • TEL.: 2611 9768 / 82 26101217 • FAX : 2610 3618  
GST 27AAFAK5296A1ZN

---

### **2. Primary Clarifier**



### **3. Chemical Preparation Tank**



### **4. Anoxic tank and Aeration Tank**



### **5. Blower Room with turbo blowers**

1018

## KDC-AQUA (JV).

REGD. OFFICE: B/501, SUNVISION CLASSIC, OPP. ING VYASYA BANK, HANUMAN ROAD, VILE PARLE (EAST),  
MUMBAI - 400 057 • TEL.: 2611 9768 / 82 26101217 • FAX : 2610 3618  
GST 27AAFAK5296A1ZN

---



### 6. Sludge Thickener



### 7. Secondary Clarifier



1019

## KDC-AQUA (JV).

REGD. OFFICE: B/501, SUNVISION CLASSIC, OPP. ING VYASYA BANK, HANUMAN ROAD, VILE PARLE (EAST),  
MUMBAI - 400 057 • TEL.: 2611 9768 / 82 26101217 • FAX : 2610 3618  
GST 27AAFAK5296A1ZN

---

### 8. Decanter Room



### Phase-II

#### 1. Collection Tank



#### 2. Equalization Tank



## KDC-AQUA (JV).

REGD. OFFICE: B/501, SUNVISION CLASSIC, OPP. ING VYASYA BANK, HANUMAN ROAD, VILE PARLE (EAST),  
MUMBAI - 400 057 • TEL.: 2611 9768 / 82 26101217 • FAX : 2610 3618  
GST 27AAFAK5296A1ZN

---

### 3. Flash Mixer with flocculator



### 4. Primary Clarifier Tank



### 5. Chemical Preparation Tank



### 6. Aeration Tank

1021

## KDC-AQUA (JV).

REGD. OFFICE: B/501, SUNVISION CLASSIC, OPP. ING VYASYA BANK, HANUMAN ROAD, VILE PARLE (EAST),  
MUMBAI - 400 057 • TEL.: 2611 9768 / 82 26101217 • FAX : 2610 3618  
GST 27AAFAK5296A1ZN

---



### 7. Blower Room



### 8. Secondary Clarifier



1022

## KDC-AQUA (JV).

REGD. OFFICE: B/501, SUNVISION CLASSIC, OPP. ING VYASYA BANK, HANUMAN ROAD, VILE PARLE (EAST),  
MUMBAI - 400 057 • TEL.: 2611 9768 / 82 26101217 • FAX : 2610 3618  
GST 27AAFAK5296A1ZN

---

### 9. Sludge Thickener



### 10. Chemical Room



### 11. Decanter Room

**1023**

## **KDC-AQUA (JV).**

REGD. OFFICE: B/501, SUNVISION CLASSIC, OPP. ING VYASYA BANK, HANUMAN ROAD, VILE PARLE (EAST),  
MUMBAI - 400 057 • TEL.: 2611 9768 / 82 26101217 • FAX : 2610 3618  
GST 27AAFAK5296A1ZN

---



### **12. Biological Pit**



### **13. Metering Room**



### **14. MCC Panel Room**

1024

## KDC-AQUA (JV).

REGD. OFFICE: B/501, SUNVISION CLASSIC, OPP. ING VYASYA BANK, HANUMAN ROAD, VILE PARLE (EAST),  
MUMBAI - 400 057 • TEL.: 2611 9768 / 82 26101217 • FAX : 2610 3618  
GST 27AAFAK5296A1ZN

---



### 15. Transformer with Bus duct



### C) MSEDCL-GOD Connection



1025

## KDC-AQUA (JV).

REGD. OFFICE: B/501, SUNVISION CLASSIC, OPP. ING VYASYA BANK, HANUMAN ROAD, VILE PARLE (EAST),  
MUMBAI - 400 057 • TEL.: 2611 9768 / 82 26101217 • FAX : 2610 3618  
GST 27AAFAK5296A1ZN

---

### 16.DG of 750 KVA



### 17.Plant Return sump



### **Phase-III**

#### 1. Aeration Tank

1026

## KDC-AQUA (JV).

REGD. OFFICE: B/501, SUNVISION CLASSIC, OPP. ING VYASYA BANK, HANUMAN ROAD, VILE PARLE (EAST),  
MUMBAI - 400 057 • TEL.: 2611 9768 / 82 26101217 • FAX : 2610 3618  
GST 27AAFAK5296A1ZN

---



### 2. Blower Room- III



## KDC-AQUA (JV).

REGD. OFFICE: B/501, SUNVISION CLASSIC, OPP. ING VYASYA BANK, HANUMAN ROAD, VILE PARLE (EAST),  
MUMBAI - 400 057 • TEL.: 2611 9768 / 82 26101217 • FAX : 2610 3618  
GST 27AAFAK5296A1ZN

---

### Blowers for Phase- III



### 3. Secondary Tank- III



### 4. Secondary Clarifier- III



### 5. Chemical Room

1028

## KDC-AQUA (JV).

REGD. OFFICE: B/501, SUNVISION CLASSIC, OPP. ING VYASYA BANK, HANUMAN ROAD, VILE PARLE (EAST),  
MUMBAI - 400 057 • TEL.: 2611 9768 / 82 26101217 • FAX : 2610 3618  
GST 27AAFAK5296A1ZN

---



D)-V-notch chamber



D) Pilot Plant

Full fledged Laboratory



1029

## KDC-AQUA (JV).

REGD. OFFICE: B/501, SUNVISION CLASSIC, OPP. ING VYASYA BANK, HANUMAN ROAD, VILE PARLE (EAST),  
MUMBAI - 400 057 • TEL.: 2611 9768 / 82 26101217 • FAX : 2610 3618  
GST 27AAFAK5296A1ZN

---

