



GURUGRAM METROPOLITAN DEVELOPMENT AUTHORITY
Letter No.E-225025/01/2019-Infra-II/2068

To

Date: 01-11-2019

The Registrar General,
National Green Tribunal,
New Delhi.

Sub:- OA 454 of 2018 titled as Subhash Gupta V/s UOI before Hon'ble NGT Delhi: Latest Status Report.

In view of direction of Hon'ble NGT on the above cited subject, an action plan for desilting of drains falling under the jurisdiction of Gurugram Metropolitan Development Authority (GMDA) and diversion of untreated sewage flowing in storm water drains into Master sewerage system has been submitted in the NGT by Director, Town & Country Planning, Haryana Chandigarh office letter no. CCD-75/2019/357 dated 04-01-2019 and as per directions of NGT, the same action plan was uploaded on the GMDA website. Now, Major works of desilting of drains have been completed and agreement wise progress report of desilting of drains is enclosed as **Annexure-A1** alongwith the action plan for diversion of sewage from storm water to sewerage system for the complete Gurugram Town in coordination with all major line Departments such as Municipal Corporation, Gurugram (MCG), HSIIDC, HSVP, Rural Development and Panchayat Deptt etc as **Annexure-A2**. It is also added that the same action plan for diversion of sewage from storm water drain is being dealt/ monitored in another case bearing OA 06/2012 with title-Manoj Mishra v/s UOI.

The above action taken report pertaining to GMDA is submitted for consideration, as per the directions given by Principal Secretary, Town & Country Planning Department, Govt. of Haryana and it is prayed that the case may be disposed off please.

Signature Not Verified
Digitally signed by RAJESH BANSAL
Date: 2019.11.02 12:38:42 IST
Reason: Approved

(Rajesh Bansal)
Superintending Engineer (Infra-II)
Gurugram Metropolitan Development Authority
Gurugram

This communication is computer generated and does not contain any signature in pen. This is signed with the digital signature obtained from a certifying authority under the Information Technology Act, 2000. For any queries, please quote the letter Number and e-mail at the mail address provided below.



GURUGRAM METROPOLITAN DEVELOPMENT AUTHORITY

Cc to: -

1. Chief Executive Officer, GMDA.
2. Chief Engineer-II, (Infra-II), GMDA.
3. Sh. Anil Grover, Additional Advocate General Haryana.
4. Executive Engineer-III, (Infra-II), Drainage Division, GMDA.

Annexure-A1

Annexure – I (GMDA)

LATEST STATUS REPORT OF ACTION PLAN OF CLEANING OF STORM WATER DRAIN IN NGT IN OA 454 OF 2018 TITLED AS SUBHASH GUPTA V/S UOI FOR GURUGRAM METROPOLITAN DEVELOPMENT AUTHORITY

Sr. No	Name of work	Scope as per DNIT (in Km)	Present Status (KM)	Likely Date of completion	Remarks
1	2	3	4	5	6
1	Cleaning of Surface drain along SPR from Village Ghata to VatikaChowk (Sohna Road), Gurugram. "Cleaning of storm water surface drain, RCC box covered of site 0.60 x 0.60 Mtr and lifting of surplus earth drain and berms & disposal of silt / earth from surface drain and all other works contingent thereto."	10.000	5.00	-----	The required work of desilting has been completed & balance work will be executed before start the monsoon in next year.
2	Desilting of storm water drainage – VI along master roads between Sec-10A/37, 10/37C, 9A/9B upto Railway line with higher power super sucker machine in Gurugram. "Diversion of water flow and desilting of existing RCC Box / pipe line, manholes with high power super sucker machine and all other works contingent thereto"	4.770	2.000	31.12.2019	Work in progress
3	Desilting of surface drain along master road between Sec-47/49, 47/50, 46/51 & 45/52, Gurugram. "Desilting of surface drain, dismantling / cutting of existing slab of drain of opening, providing and fixing of pre-casted RCC cover, road gully, granting, making connection in existing manhole including repairing etc and all other works contingent thereto."	9.800	9.800	Completed	Work completed.
4	Desilting of master storm water drainage (Open/katcha drain) from point H (in sector 37) to J, (Railway culvert no 61) Gurugram.	4.400	4.400	Completed	Work completed
5	Desilting of Carrier drain along Bandh from Sector – 28 to 56, Gurugram. "Dewatering from existing carrier box drain, Desilting / cleaning of carrier drain and desilting of existing open Katcha drain with Poklain & disposal of silt from Sector – 28 to Sector - 56, Gurugram and all other works contingent thereto."	2.300	0.500	-----	Delayed due to Planation done by N.G.O under CSR Scheme. The required work of desilting has been completed & balance work will be executed before start the monsoon in next year.

6	Desilting of Surface Drain along Master Road between Sector-9/9A, 4/7, 4/3A, 5/6, 5/3, 21/22, 22/23 & from Krishna Chowk to Rezanla Chowk, Mahavir Chowk to CRPF Chowk, Gurugram.	18.150	12.000	30.11.2019	Work in progress.
7	Desilting of surface drain along Master Road between Sector-39/46, 40/45, 41/44, 38/47, 33/48, 33/34, 32/38, 38/39, 46/47, 49/50, 50/51, 50/57, 44/45, 45/46, 51/52, 52/57, 51/57, 57/57A, 53/56 and 54/55, Gurugram. "Desilting of surface drain, dismantling / cutting of existing slab of drain of opening, prov. and fixing of pre-casted RCC cover, road gulley, grating, making connection in existing manhole including repairing etc. and all other works contingent thereto."	44.900	35.000	31.12.2019	Work in progress.
8	Desilting of Open Lined Drain (Leg-2) from Ashok Vihar to Railway Culvert	1.150	1.150	Completed	Work completed.
	Total	95.470	69.850		

for 
**Executive Engineer-III,
Drainage Division, GMDA,
Gurugram**

ACTION PLAN FOR CONTROLLING AND TREATMENT OF DISCHARGE IN LEG NO. I

Sr. No.	Responsible Department	Location where waste water falls into Leg No.-I	Discharge in MLD	Target Date	Status of Action Plan
1	GMDA	At Cyber Park near Underpass towards Sikanderpur	2	Achieved	Connection disconnected and discharge is diverted
2	GMDA	Near Rapid Metro Pillar 92 Near NH-8 Culvert	2.7	Achieved	Connection disconnected and discharge is diverted
3	GMDA	Near Furniture Market, Mehrauli Road, Sikanderpur	1.5	Achieved	Connection disconnected and discharge is diverted
4	MCG	At Sikanderpur Village	0.3	Achieved	Connection disconnected and discharge is diverted
5	MCG	Near Railway Culvert No. 47, PalamVihar	2.4	31.12.2020	60 % Work completed by M/s Sant Kripa Infra Tech Pvt. Ltd. against agreement Amount Rs. 225.60 lakhs for laying of sewer line and to connect with 10 MLD STP (under e-tendering) at Jahajgarh. The tender for construction of STP has been called and will be opened on 25.10.2019. The scope of work includes laying of 2200 Meter. 500 mm dia sewer line alongwith repair of road. 1200 Mtr. sewer line had been laid alongwith 1200 mtr. road had also been repaired.
6	MCG	Near New Cambridge Public School, Choma Road, New Palam Vihar	2	31.12.2020	-do-
7	MCG	Near Mother Dairy, PalamVihar	0.7	31.12.2020	Work completed.
8	MCG	M/s Sea Hawk, UdyogVihar, Sec- 18	0.5	Achieved	The sewer connection has been disconnected from SWD on dated 10.11.2018.
9	MCG	Nagarro Building, Plot No. 36, UdyogVihar, Sec-18	0.7	Achieved	The sewer connection has been disconnected from SWD on dated 10.11.2018. With respect to UdyogVihar area under the jurisdiction of HSIIDC, AGM, HSIIDC submitted that the
10	HSIIDC	Green Belt near NH-8 UdyogVihar	1.5	Achieved	discharge from the industries is connected to the HUDA master sewer line. In addition, these two connections identified during the joint survey have been disconnected and compliance has been made.
11	HSIIDC	Rao market UdyogVihar, Sec-18	0.5	Achieved	been made.
12	MCG	Locations under Box Type Storm Water Drain	2	31.12.2020	A committee of GMDA/MCG /HSIIDC/HSPCB has been constituted to resurvey the SWD for tracing the connections within 1 month. The sewage shall be connected with the proposed 10 MLD STP at Jahaj-Garh
13	MCG	Sewage of village Mullahera connected in Green Belt, Sec-22	4	30-06-2020	Award of work for providing & laying sewer line for diversion of sewerage from drainage system - November-December, 2019 Completion of work - April, 2020
14	MCG	Sewage of Village Dundahera connected with storm water on Old Delhi Road	1	30-06-2020	Joint inspection has been done and the estimate of diversion of sewerage from drainage system is under approval. Work will started after MCC.
15	Panchayad Deptt/GMD A	Baghera		31-12-2020	The discharge shall be measured by Sh. Jagdish Sorot, EE, GMDA by 30-09-2019. Consultant is being engaged by GMDA
16	MCG	SWD Connection, near Red Rose Public School & Rly track, Palam Vihar.		Achieved	The sewer line has been diverted from drainage system -Achieved.

Total

21.8

ACTION PLAN FOR CONTROLLING AND TREATMENT OF DISCHARGE IN LEG NO.II

Sr. No.	Responsible Department	Location where waste water falls into leg No.II	Discharge in MLD	Target Date	Status of Action Plan
1	GMDA	DLF phase-IV in-front of H.No. 6510	1.5	Achieved	Connection disconnected and discharge is diverted
2	MCG	Sukhrali& MDI	2	31.12.2019	90 % Work completed. Likely date of completion of work is 30.11.2019, work delayed due to stopping the same by GMDA. Now work is in progress.
3	MCG	M. R Motor at Mata Road	0.5	Achieved	
4	MCG	Plot No.999, Mata Road Near KatariaChowk	0.5	Achieved	
5	MCG	Invitation Garden at Mata Road	0.25	31.12.2019	Work is in progress
6	MCG	Near Mata Temple near Village Gurugram	0.25	Achieved	
7	MCG	Satija Steel near petrol pump	0.01	Achieved	
8	MCG	Akshi Sweets near petrol pump	0.01	Achieved	
9	MCG	Near GAV Academy Gate (Sheetla Colony)	2	Achieved	
10	MCG	Pet Zone Mata road	0.1	31.12.2019	Work completed.
11	MCG	Prince Vatika Mata Road	0.1	31.12.2019	Work completed.
12	MCG	Dream Garden	0.1	Achieved	
13	MCG	Shop No.28 at Mata Road	0.01	Achieved	
14	MCG	Shop No. 18 & 19	0.01	Achieved	
15	MCG	Near Sector-5 Chowk	1	31.12.2019	Work is in progress.
16	MCG	Near Sheetla Clinic	2	31.12.2019	Work completed.
17	MCG	Tee Junction carrier and master SWD opposite Petrol Pump	2	31.12.2019	Work is in progress.
18	MCG	BhimgarhKheri	1.2	31.12.2019	Work completed.
19	MCG	PalamVihar C-2 Block	3	31.12.2019	Work is in progress.
20	MCG	Near PalamVihar	0.5	31.12.2019	Joint inspection is to be done with GMDA.
21	MCG	Sarai Alawardi	0.6	31.12.2019	65% work completed for construction of Standalone STP & likely to be completed by 30.11.2019.
22	MCG	Jhajgarh Village	0.5	31.12.2020	The tender for construction of STP has been called and tender will be opened after MCC.
23	Panchayat Deptt	DharampurVillage	0.5	31.03.2020	PS, Dev. and Panchayat Deptt. Haryana vide his letter no. PRC/19/8560 Dated 28-08-2019 that waster water of village will be connected to STP of Clearlon Experts Pvt. Ltd. and funds will be provided by GP.
24		Locations under Box Type Storm Water Drain	5		A committee of GMDA/MCG /HSIIDC/HSPCB shall visit the area and submit the report by 30 09-2019.
25	GMDA	Surbhi&Navyug Co-operative society Sec-43	1	Achieved	

26	GMDA	Near entry of Gold Souk Sec 43	0.5	Achieved	
Sr. No.	Responsible Department	Location where waste water falls into leg No.II	Discharge in MLD	Target Date	Status of Action Plan
27	GMDA	Surya Society	1	Achieved	
28	GMDA	Near Park Sector 43	1	Achieved	
29	GMDA	Power Grid, Sector 43	0.5	Achieved	
30	GMDA	Unitech trade centre	0.5	Achieved	
31	GMDA	In front of children clinic DLF-IV	0.5	Achieved	
32	MCG	Sewage of Ashok Vihar	5	New Point	It is the same point as mentioned at Sr. No.18 above. Work is in progress at this location.
33	MCG	SWD of size 1x1 connected in Leg-II, near round about sector-5 on Palam Vihar Road.	2	New Point	Joint inspection done with Sh. J. P. Verma, AE, GMDA, but the locations can't be located. It is to be re-visited before 31.10.2019.

Total

35.64

ACTION PLAN FOR CONTROLLING AND TREATMENT OF DISCHARGE IN LEG NO.III

Sr. No.	Responsible Department	Location where waste water falls into leg No. III	Discharge in MLD	Target Date	Status of Action Plan
1	MCG	Vatika Chowk, Badshahpur	7.5	Achieved	Connection disconnected and discharge is diverted into main sewer line.
2	MCG/GMD A	Village Tikri	0	Achieved	Connection disconnected and discharge is diverted.
3	RO HSPCB (South)	Industrial discharge of Industries (Setup through C LU) Sector-34 and adjoining area (RO, HSPCB)	0	Achieved	There is no direct discharge of effluent from the industries Setup through C LU & Sector-34 and adjoining area. The joint team of HSIIDC, HSVP, MCG, HSPCB & GMDA inspected 100 units near Badshahpur drain in Sector 34 and Behrampur roads since April 2019 to till date. Further, 88 No. of units were found complying and 12 no. of units were found non-complying w.r.t standards laid down for parameters of treated effluent as found exceeding the permissible limits and out of these, 3 no. of units have been closed / sealed by the board and 9 no. of units have modified their effluent treatment plants with rectification of said operational deficiencies and submitted performance security and requested for resampling. The recommendations of same has been sent to HQ Panchkula for permission of resampling. All large and medium scale units in the closed vicinity of the area have installed online effluent monitoring devices with further linkage and updation of the data to CPCB & HSPCB server. Also the cases for imposing the Environment compensation has been recommended to the competent authority against 7 no of units.
4	MCG	Naharpur Roopa & unapproved area Rajiv Colony, Nitin Vihar, Khandasa Enclave etc.	4	31.12.2019	Out of 4 Nos. connection, 2 Nos Connection have been connected with master sewer and work for balance 2 Nos connection of Hans Enclave, Rajiv Colony is in progress. Joint inspection done with officers of GMDA, the work is held up due to damaging of master sewer line during laying of gas pipe line. The work will be re-started as soon as the master sewer line got repaired and made functional by GMDA.
5	MCG	Discharge through RCC Drain of MCG Coming from Anaj Mandito culvert at NH-8/ Mohammadpur Jharsa/ Narsingpur	2	30-06-2020	The work of construction of 02 MLD STP at Mohammadpur Jharsa has been started. 8% work completed and balance work in progress.
6	MCG	RCC Drain of MCG Village Khandasa	2	31-03-2020	The Board considered the proposal for transfer of land for construction of 02 MLD STP to MCG and land is still to be transferred to MCG. A letter has again issued to AGM, HSIIDC vide Memo No. 43863 dated 14.10.2019 and he has also issued letter his HOD in HSIIDC vide Memo No. 1566 dated 14.10.2019.

7	RO HSPCB	Industrial discharge of Industries (setup through CLU) flowing through kachcha drain merging into RCC Box drain near Plot No.756, Sector- 37(RO,HSPCB)	0	Achieved	The joint team of HSIIDC, MCG & HSPCB conducted a survey on 16/7/19 onwards on the points on badshahpur drain. 45 No. of electroplating units in Sec-37 are connected with common CETP and the parameters of final treated effluent are within permissible limits with having online effluent monitoring device at final outlet of CETP with having further linkage and updation of the data to CPCB & HSPCB server. Further joint team inspected 32 no. of units in sector-37 since April 2019 to till date which are having their individual stand-alone ETP's and out of which 29 No. of units found complying, 3 No. of units identified which are having parameters exceeding the permissible limits in the final treated effluent against which action has been initiated. Rest, 22 No. of units are yet to be inspected by the joint team and the same shall be completed within 10 days. Further HSPCB has closed 33 No. of illegally operating/ Non- Complying units in the closed vicinity of Badshahpur drain. All large and medium scale units in the closed vicinity of the area have installed online effluent monitoring devices with further linkage and updation of the data to CPCB & HSPCB server. Also the cases for imposing the Environment compensation has been recommended to the competent authority against 2 no of units.
8	MCG	Discharge coming from Village Gadauli through drain of MCG	1.35	31.03.2020	Work of construction of 01 MLD STP at Gadauli Kalan is in progress under AMRUT scheme & 70% work completed. Work will be completed by 30.11.2019.
9	Rural Development and Panchayat Department	Discharge from Village Dhankot	0.5	31.12.2020	Proposal had been submitted by Panchayat Raj Department to install 0.50 MLD STP. As Panchayat Raj Department doesn't has technical expertise, it has been decided that GMDA would execute the work as deposit work. work will be completed by 31-12-2020.
New Points					
10	GMDA	Culvert of SPR Sector-57 (CGHS-I Society)	2	Achieved	Connection disconnected and discharge is diverted into main sewer line.
11	MCG	Village Ghata	4	31.12.2019	Discharge from Ghata is being connected to nearest master sewer line on SPR. Work has been allotted to the contractor. Work will be completed before the stipulated time period.
12	MCG	Wazirabad	2	Achieved	Work completed.
13	MCG	Fazilpur Jharsa	1.5	Achieved	Connection disconnected and discharge is diverted into main sewer line.
14	MCG	Village Islampur	4	Achieved	Connection disconnected and discharge is diverted into main sewer line.
15	MCG	Sector- 33 & 34	4	Achieved	Connections disconnected and discharge is diverted into main sewer line.
16	Panchayat	Khoh	0.5	31.12.2019	Joint inspection of the officer of HSIIDC, HSPCB & GMDA by 30-09-2019.
17	Panchayat	Bas Khussla	0.25	31.12.2019	Joint inspection of the officer of HSIIDC, HSPCB & GMDA by 30-09-2019.
18	Panchayat	Kasan	0.5	31.12.2019	Joint inspection of the officer of HSIIDC, HSPCB & GMDA by 13-09-2019.
19	PHED	Manesar	5.5	31.12.2020	Work is in progress & 20 % work completed, but work held up due to non granting of permission by NHAI for laying service along and crossing NH-8 which is under process and still awaited
20	PHED	Naharpur Kasan	3.25	31.12.2020	Work is in progress & 48 % work of water supply is completed and 90 % work of sewer line is completed but permission is awaited from HSIIDC for ROW for laying of trunk sewer upto CETP of GMDA. Matter is also discussed with GM HSIIDC & informed him of the importance of the work

21	HSIIDC	Sector-1 Manesar	0.5	31.03.2020	Joint inspection of the officer of HSIIDC, HSPCB & GMDA by 30-09-2019.
22	MCG	Sihi & Kherki Daula	2	31.03.2020	Work for construction of 01 MLD STP started at Village Kherki Daula and the sewerage of village Sihi will be diverted and connected in master sewer on NPR, work likely to be completed by 30.11.2019
23	GMDA	Locations under Box Type Storm Water Drain	10	31.12.2020	A committee of GMDA/MCG /HSIIDC/HSPCB has been constituted to resurvey the SWD for tracing the connections by 30-09-2019.
24	HSVP/GMDA	In-front of main gate of STP Behrampur (N 28025'11", E7702'0")		31.03.2020	Sewerage entering from SWD near Vipul Greens will be diverted into master sewer line by laying additional sewer line by GMDA.
25	HSVP/GMDA	At Marble Market, Sector 34, side by SKN CNG Pump Station, Subhash Chowk to Hero Honda Chowk Road (N 28025'43", E 7701'15")		30.06.2020	The sewerage of colonizer area is connected to storm water drain and further entering into Badshahpur Drain will be diverted by laying additional sewer line parallel to storm water line by GMDA. Identification shall be done by Sh. Jagdish Sorot, EE GMDA by 10-09-2019 and proposal for laying of sewer line shall be submitted by 15-10-2019.
26	HSVP	Badshahpur Drain near M/s V&S, Behrampur Road, Gurugram (N 28036'10.216", E76087'42.122")		31.03.2020	Work of laying of sewer line is in progress. Approx., 500 mtr has been laid. Work is 55% complete. Work will be completed within 2 months.
27	MCG	Near Village –Basai (N 28047'069", E 76096'211")		31.12.2019	MCG to divert discharge in to sewer line. Work of laying of sewer line is in progress. 90% work completed.
28	HSIIDC	Near CETP Manesar on HSIIDC open drain (N 28o22o47.0982", E76o55'11.757")		31.12.2020	Joint inspection of the officer of HSIIDC, HSPCB & GMDA.
29	GMDA	SaraswatiKunj (Wazirabad Bundh)		Achieved	
30	GMDA	SaraswatiKunj (Wazirabad Bundh)	1	Achieved	
31	GMDA	SaraswatiKunj (Wazirabad Bundh)	0.5	Achieved	
32	HSVP/GMDA	Illegal cottage type colony operated sh. surrender 9811210275 adjacent at STP Behrampur	1	31.12.2019	GMDA to divert discharge into sewer line
33	HSVP/GMDA	From HSVP storm water drain generating from Tikri Village passing Subhash Chowk & Sohna road with further meeting to Badshahpur drain in front of STP Behrampur	1	31.12.2019	GMDA to divert discharge into sewer line. A joint inspection by Sh. Jagdish Sorot, EE GMDA and Maj. Shweta, EE HSVP shall be done by 30-09-2019.
34	MCG	Illegal cottage adjacent to Leg-III at Tikri behind Unitech commercial project with having approx 250 cottage	1	30.06.2020	Site visited and found that there is no discharge in Leg-III, soak pit has been provided at site by the owner.

35	MCG	New under construction plotted colony with sewer laid down to HSVP storm water drain passing over to Badshahpur Drain	1	30.06.2020	Site visited and found that there is no discharge in Leg-III, this is an unauthorised colony, it should be removed or demolished.
36	HSVP/GMDA	Sewer concrete trench carrying domestic effluent generating from nearby Subhash Chowk road and further meeting to HSVP drain behind wine shops at Subhash Chowk to Hero Honda Chowk Road	1	30.06.2020	Joint inspection of the officer of MCG, HSVP & GMDA and found there is sewage flow in the SWD from the colonizers. GMDA is to lay sewer line from Subhash Chowk to Master sewer line Sector-34. A joint verification by Sh. Jagdish Sorot, EE GMDA and Maj. Shweta, EE HSVP shall be done by 30-09-2019
37	HSVP/GMDA	From HSVP storm water drain generating from sector 30, 31, Jharsa, Islampur at Subhash Chowk to Hero Honda Chowk road near M/s HCG. CNG pump station, marble markets <u>sec-34 Gurugram</u>	1	31.03.2020	Joint inspection of the officer of MCG, HSPCB, HSVP & GMDA by 15-09-2019. This flow belongs to colony near Naharpur Rupa culvert. MCG to lay sewer and connect it with Master sewer line.
38	HSVP/MCG	From HSVP storm water drain generating from Hero Honda Chowk, Rajiv Chowk after Naharpur Rupa culvert at Sector 34 merging to Badshahpur Drain	1	30.06.2020	Joint inspection of the officer of MCG, HSPCB, HSVP & GMDA and found there is sewage flow in the SWD from the colonizers. GMDA is to lay sewer line from Subhash Chowk to Master sewer line Sector-34.
39	MCG	Sewage waste from group of rooms made by advocate Tanwar side by bestech orient project adjacent to NH-48	1	31.03.2020	HSVP to disconnect the connection by 30-09-2019 after giving proper notice. Joint inspection of the officer of MCG, HSPCB, HSVP & GMDA. MCG to lay sewer and connect it with Master sewer line.
40	HSVP	From Badshahpur drain after mixing of both HSVP storm water drain at NH-48, near Bestech Orient Project Gurugram	1	31.03.2020	Joint inspection of the officer of MCG, HSPCB, HSVP & GMDA. MCG to lay sewer and connect it with Master sewer line or standalone STP village Khandsa.
41	MCG	Gandhi Nagar Area	1	31.03.2020	The sewerage entering into the storm water drain will be diverted into sewer line upto 31.03.2020.
42	MCG	Unauthorized colonies Basai Road	1.5	31.03.2020	The sewerage entering into the storm water drain will be diverted into sewer line upto 31.03.2020.
43	MCG	Unauthorized area near Umang Bhardwaj Chowk	1.5	31.03.2020	MCG to frame a scheme for diversion of sewage by 15-10-2019. The sewerage entering into the storm water drain will be diverted into sewer line upto 31.03.2020.
44	MCG	Near NH-48 of Village-Khandsa		31.12.2020	Site visited, the sewer running into drainage system will be diverted into the proposed STP/ MPS. Work will be completed upto 31.12.2020

45	MCG	Near Shiv Mandir of Village-Khandsa		31.12.2020	Site visited, the sewer running into drainage system will be diverted into the proposed STP/ MPS. Work will be completed upto 31.12.2020.
46	MCG	Near Shiv Mandir of Village-Khandsa		31.12.2020	Site visited, the sewer running into drainage system will be diverted into the proposed STP/ MPS. Work will be completed upto 31.12.2020.
47	MCG	Near Carlton Overseas, Village-Khandsa		31.12.2020	Site visited, the sewer running into drainage system will be diverted into the proposed STP/ MPS. Work will be completed upto 31.12.2020.
48	MCG	Near Socomec Pvt Ltd, Plot No. 758, Sec-37		31.12.2020	Site visited, the sewer running into drainage system will be diverted into the proposed STP/ MPS. Work will be completed upto 31.12.2020.
49	MCG	Near Plot No. 970 of Sector 37, CETP		31.12.2020	Site visited, the sewer running into drainage system will be diverted into the proposed STP/ MPS. Work will be completed upto 31.12.2020.
50	MCG	H Point of GMDA on Badshahpur Drain behind Sector 37		31.12.2020	Site visited, the sewer running into drainage system will be diverted into the proposed STP/ MPS. Work will be completed upto 31.12.2020.
51	MCG	Near Bus Stop at Village-Gadaulikalan		31.12.2020	Site visited, the discharge found at Village Gadauli Khurd instead of Gadauli Kalan, the sewer running into drainage system will be diverted into the proposed master sewer line.
52	MCG	Satguru Apartment plot No. GH 22, Sector-52, Gurugram Latitude: 28 degree 25' 2" Longitude: 77 degree 04' 56.8"		31.12.2020	
53	MCG	Satguru Mayfield Garden, Sector-51, Gurugram Latitude: 28 degree 25' 31.2" Longitude: 77 degree 04' 56.8"		31.12.2020	It relates to GMDA Department.
54	MCG	Gurugram University, Sector-51 Latitude: 28 degree 25' 22" Longitude: 77 degree 04' 01.1"		31.12.2020	It relates to GMDA Department.
55	MCG	Master SWD on dividing road 40/45 Latitude: 28.449137 Longitude: 77.062592 Latitude: 28.448488 Longitude: 77.062493		31.12.2020	

56	MCG	SMaster SWD on dividing road 48/33 Latitude: 28.4273239 Longitude: 77.0322031		31.12.2020	
57	MCG	Near Cyber park Sector-39 sewerline from Jharsa Master SWD on dividing road 39/46 Latitude: 28.444027 Longitude: 77.057877		31.12.2020	Sewer line is not discharge into Storm Drain near Cyber Park Sector-39 sewer line coming from Jharsa. This Sewer line has connection into Master Sewer line
58	MCG	Near Gate No. 5, Sector-46 sewer line from Sector-46 Master SWD on diving road39/46 Latitude: 28.440542 Longitude: 77.054916		31.12.2020	Sewer line is not discharge into Storm Drain at Gate No.5, Sector-46 sewer line coming from Sector-46. This Sewer line has connection into Master Sewer line.
59	MCG	Near Gate No. 5, Sector-46 sewer line from Sector-39 Master SWD on diving road39/46 Latitude: 28.440542 Longitude: 77.054916		31.12.2020	Estimate under approval vide digi no.00134 dated 15.10.2019 for amounting Rs.47.27 Lacs "Providing and laying 400 mm dia sewer line, making connection through trenchless technology in Pocket -D sector 39, ward no 28,Zone-IV under the jurisdiction of Municipal Corporation Gurugram "
60	MCG	Near Gate No. 1, Sector-38 sewer line from Sector-38 Master SWD on diving road 38/39 Latitude: 28.437574 Longitude: 77.045448		31.12.2020	Estimate under approval vide digi no.00133 dated 15.10.2019 for amounting Rs.47.44 Lacs "Providing and laying 400 mm dia sewer line, making connection through trenchless technology in sec 38, near gate no. 1 ward no 28,Zone-IV under the jurisdiction of Municipal Corporation Gurugram."

Total 71.85

For 
Executive Engineer-III,
Drainage Division, GMDA,
Gurugram