

**Quarterly progress (September 2020, October 2020 and November 2020) report**

Sl. No.	Concerned Department	Topic of Action point	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]	[4]	[5]	[6]	[7]
1	KMDA,KMC,MED,PHE	Action points for STPs are separately considered in Annexure III	As per order of Hon'ble NGT vide OA No 593/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points to be implemented by 30.6.21	Annexure III	Annexure III	
2	KMDA,KMC	Presently in-situ treatment work is completed at Jangipur drain and in future it will be tapped in the ongoing Baharampore - Jangipur Interception & Diversion with STP Project.	As per order of Hon'ble NGT vide OA No 593/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points to be implemented by 30.6.21	In-situ treatment completed at Jangipur drain on August, 2020	NA	Tender is under process for engaging consultant to provide suitable solution for these drains.
3		Details of 56 drains are enclosed as Annexure-I	As per order of Hon'ble NGT vide OA No 593/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points to be implemented by 30.6.21	Annexure - I	Annexure - I	
		<b>Protection and management of flood plain zones (FPZ)</b>				

Sl. No.	Concerned Department	Topic of Action point	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]	[4]	[5]	[6]	[7]
4		<p><b>North 24 Parganas</b> - Protection to the severely damaged left bank of river Hooghly in between Chaiotanya Ghat and Kanch Mandir Ghat by providing cement concrete block pitching for a length of 170 mm and boulder sausage protection work for a length of 50 m within Ward no. 30 &amp; 31 of Baranagar municipality in P.S. Baranagar, District North 24 Parganas.</p>	31.03.2021	Under Tender stage	NA	NA
5		<p><b>North 24 Parganas</b> - Protection to the severely damaged left bank of river Hooghly in between Alambazar Government Quarter campus to Ramlochan Babu Ghat by providing cement concrete block pitching for a length of 215 m and reconstruction of 50 m guard wall in front of Bhabkunja Ashram undre Ward no. 4 of Baranagar municipality in P.S. Baranagar, District North 24 Parganas.</p>	31.03.2021	2% physical progress achieved	NA	NA

Sl. No.	Concerned Department	Topic of Action point	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]	[4]	[5]	[6]	[7]
6	Irrigation & Waterways Department	<b>North 24 Parganas</b> - Protection to the left bank of river Hooghly from Mangal Pandey Ghat to Malanch Tourist Lodge near Vivekananda State Police Academy for a length of 135 m including renovation of sluice under Barrackpore Municipality in P.S. - Barrackpore, Dist. - North 24 Pgs.	31.03.2020	Completed	NA	NA
7		<b>South 24 Parganas</b> - Protection work to the left bank of Hooghly embankment at Sulapani Ghat near Harna Sluice for a length of 200m in Block - Diamond Harbour-I, P.S. Diamond harbour, Dist-South 24 Parganas.	31.03.2021	The DPR is lying submitted with Finance Department for approval since 15.09.2020	NA	NA
8		<b>South 24 Parganas</b> - Protection on left embankment of the Hooghly River for a length of 150 m by dumping Geo-Bag below L.W.L with slope protection by HDPE bags at pujali in P.S - Budge Budge , Dist- South 24 Parganas.	31.03.2022	30% physical progress achieved	NA	NA
9		<b>South 24 Parganas</b> - Protection of Hooghly left embankment with Brick Block Pitching for a length of 250 M at Kanchantala Shasan Ghat kali Mandir within Ward No 140 of KMC in P.S - Nadial , Dist- South 24 Parganas	31.03.2022	The DPR is lying submitted with Finance Department for approval since 15.09.2020	NA	NA

Sl. No.	Concerned Department	Topic of Action point	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]	[4]	[5]	[6]	[7]
10		<b>Howrah</b> - Protection to right embankment of Hooghly River at the confluence of Chapa Khal for a length of 210 m at Kalinagar in Block Uluberia -I, P.S. Uluberia, District Howrah.	31.12.2020	Completed	NA	NA
11		<b>Howrah</b> - Protection to right embankment of Hooghly River at Tetikhola for a length of 150 m in Block Shyampur-I, P.S Shyampur, District Howrah.	31.12.2020	Completed	NA	NA
12		<b>Howrah</b> - Protection to right embankment of Hooghly River at the confluence of Gouriganga Khal at Chalkashi for a length of 240 m in Block Uluberia-I, PS Uluberia, District Howrah.	31.12.2020	Completed	NA	NA
13		<b>Howrah</b> - Protection of Hooghly right embankment for a length of 300 m at Sirishtala, Gadiara, in Block Shyampur-I, P.S Shyampur, District Howrah.	31.12.2020	Completed	NA	NA
14		<b>Maintaining minimum environmental flow of river.</b>	The river is a perennial river. The environmental flow is maintained through the release from the Farakka Barrage throughout the year.			

Sl. No.	Concerned Department	Topic of Action point	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]	[4]	[5]	[6]	[7]
15	West Bengal State Pollution Control Board (WBPCB)	Preventing discharge of Industrial effluents in Ganga and its tributaries/ drains by ensuring installation of proper functioning of ETPs/CETPs				
16		Taking action against polluters by way of recovering compensation for restoration of the damage to the environment				
			Ground water conservation through rainwater harvesting and Artificial Recharge to GW			

Sl. No.	Concerned Department	Topic of Action point	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines				Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]	[4]				[5]	[6]	[7]
17	WRIDD(SWID)	Steps for conservation of groundwater particularly with reference to critical, semi critical or over exploited areas	District	Block Adjacent to polluted stretch of River Ganga	Nos	Status	Target achieved for 16 completed schemes; 2 schemes are in progress	2 ongoing schemes are targetted to be completed within March 2021	Revalidation (FY 2020-21) against all ongoing schemes are delayed due to lock-down situation. Progress of work was interrupted.
			North 24 Parganas	Barrackpore I (safe)	1	Completed (2020)			
					1	Completed (2020)			
			Howrah	Bally - Jagacha (Safe)	1	Completed (2016)			
			KMC ( not Categorised)		9	Completed (2016)			
					1	Completed (2017)			
					3	1 Completed(2020), 2 In Progress (2020)			
			South 24 Parganas	Diamond Harbour I(safe)	1	Completed (2017)			
					1	Completed (2019)			
			Safe blocks adjacent to polluted river stretch of river Ganga has been considered for GW recharging as hydraulic gradient is positive towards river Ganga and thus GW is in losing condition. Apprehending critical groundwater condition in future i.e. safe blocks become semi critical/critical/ overexploited. GW conservation measures have been taken up a precautionary measure thereof.						

Sl. No.	Concerned Department	Topic of Action point	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines		Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]	[4]		[5]	[6]	[7]
18	P&RD	Restoration of water bodies.	Nadia	212 waterbodies including new excavation by March 2021	162 has been excavated, 30 will be excavated by March 21	Rest 20 will be done by May, 2021	
			Howrah	164 waterbodies including new excavation by March 2021	167 has been excavated.		
			South 24 Parganas	39 waterbodies including new excavation by March 2021	4 has been excavated. 20 will be excavated by March,2021	Rest 15 will be done by May,2021	
			North 24 Parganas	5 waterbodies including new excavation by March 2021			
19	State Water Investigation Department (SWID)	Restoration of water bodies	Restoration of water bodies for rainwater harvesting		Target achieved		
			<b>District</b>	<b>Status</b>			
			South 24 Parganas	Around 300 KM of old sited creeks have been re-excavated for rainwater harvesting in blocks (where groundwater is salinity infested) adjacent to lower reach of River Ganga			

Sl. No.	Concerned Department	Topic of Action point	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]	[4]	[5]	[6]	[7]
20	UDMA	Utilisation of treated sewage and septage management	The Department of UD & MA has already framed a Policy on The Re-Use of Treated Water & notified it on 30th June 2020.	<p>• State Government has taken up a pilot project of re-use of waste water generated from 21 MLD STP with 2 units located at Kalyani, which will be re-used. KMDA is preparing DPR in house for reusing the treated water for cleaning of Stadium, Gardening &amp; use by Kalyani Krishi Viswa Vidyalaya. The DPRs are in progress &amp; would be finalized soon.</p> <p><b>Action by KMC :</b></p> <p>• KMC has mandated re-use of waste water for buildings with</p>	Proposed timeline for Framing up the policy by 2020 and follow up action may be taken up by next 2 years.	

Sl. No.	Concerned Department	Topic of Action point	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]	[4]	[5]	[6]	[7]
21	UDMA	Preventing dumping of solid and other waste in and around Ganga	<p>Ensuring collection &amp; transportation of segregated solid wastes from individual household and its scientific disposal as per Solid Waste Management Rule 2016 for all the Urban local bodies (ULBs) within a limited timeframe.</p> <p>Removal of all the dump sites and GVPs from bank of river Ganga.</p> <p>Ensuring screening across all the out falls / channels / big drains that lead to river Ganga.</p>	Screen has been put up in 400 nullas out of 402. Installation of the remaining 2 screens under Howrah MC is under process.		
22	UDMA	Clearing old legacy Waste dumpsites	<ol style="list-style-type: none"> <li>1. Bio-mining at Mollar Bheri in Bidhannagar Municipal Corporation (BMC)</li> <li>2. Removal of the dumpsites from Dhapa within Kolkata Municipal Corporation (KMC)</li> <li>3. Removal of other legacy waste from dumpsites from other municipalities / corporations</li> </ol>	<p>Total No. of Dump Sites : 36</p> <p>Dumpsites taken up by KMDA : 27</p> <p>Dump sites taken up by Municipal Corporation/ SUDA: 6</p> <p>Tender floated for Dump sites by SUDA : 3 (Promod Nagar, Mollar Bheri, Dhapa-Work Order likely to be issued within January, 2021)</p>		

Sl. No.	Concerned Department	Topic of Action point	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]	[4]	[5]	[6]	[7]
23	UDMA	Public awareness and involvement for prevention and control of pollution of Ganga	Intensive IEC activities for all the ULBs situated beside the river Ganga involving all the people to generate public awareness regarding solid waste management rule 2016, sanitary landfill facility, procedure of scientific disposal of solid waste, necessity of sewage treatment, arresting the un-treated sewage to river Ganga, promoting eco-friendly products, banning of all palstic waste within a time frame.	1) Centre for Environment and Education, an expert agency, a Centre of Excellence under Ministry of Environment & Forest, Government of India has been engaged as State Level IEC Agency for Development of communication plan, training plan and training module on waste disposal. Communication plan for awareness generation on solid waste management has been prepared. 2) State level logo and slogan competition has been organized on scientific waste disposal in the month of September, 2019. The competition is again scheduled for		

Sl. No.	Concerned Department	Topic of Action point	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines		Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]	[4]		[5]	[6]	[7]
24	UDMA	Regulating activities on an around river Ganga including Ghats and other establishments	<p>Recently NMCG approved Ghat development work in the following municipal towns along the bank of river Ganga.</p> <p style="text-align: center;">Katwa Kalna Agradwip Dainhat</p> <p>The Work is in progress.</p>		The action taken so far and target achieved is in Annexure - II		
25	UDMA	Plastic Waste Management	<p>UD &amp; MA Dept. GoWB has framed a bye-law with respect to Plastic Waste Management (Notification No: 215(Law)/C-12/NGT/Misc – 11/2020 dated 20/3/2020)</p> <p>Plastic carry bags are totally banned in the ecologically sensitive areas and 40 heritage / tourist sites of West Bengal 77 municipalities have banned the manufacturing, use and sale of plastic carry bags of thickness less than 50 micron and 18 municipalities banned use of single use plastic. Workshops carried out to generate awareness among different plastic waste generator and initiative taken to promote eco-friendly products as an alternative to plastic.</p>				
26	Department of Forest	Afforestation and setting up of biodiversity parks	<b>Activity</b>	<b>Polluted River Stretch /Biodiversity Park</b>	Target Achieved	NA	NA
			Plantation on both sides of the river	For Ganga: Advance (Nursery work) 100% completed. Creation of plantation, 0%. Fund not received.			

**Interception & Diversion status of 56 Drains falling in River Ganga**

Sl.No	Sl. No. of CPCB List	Name of drain	Coordinates / Latitude & Longitude	City/Town of Confluence point	Flow of drain (MLD)	Proposed Methodology	Any STP operational/planned in the catchment area or likely diversion/interception of the drain to STP	STP Capacity in Tender (MLD)	Entrusted Agency	Likely date of completion
<b>(A) Drains can be connected to the STP</b>										
1	1	Jangipur Drain	24.465659 88.068739	Jangipur	0.2 MLD	In situ treatment	Presently in-situ treatment work is ongoing and in future it will be tapped under the ongoing Baharampore - Jangipur Interception & Diversion Project	8.0 MLD	Calcutta Enterprise	Work executed. Testing has been carried out and getting encouraging result
2	3	Halisahar Drain	22.928131 88.410995	Halisahar	97.2 MLD	Lock gate and drop shutter	To be intercepted in the Halisahar STP (16.00 MLD capacity) which is under execution.	16.0 MLD	SIL-JBPL (JV)	May, 2021
3	4	Garifa Drain-South / Ramaghat Open pucca drain	22.908527 88.405872	Garifa	113.3 MLD	Lock gate and drop shutter	Considered to be connected with the STP 1 (6.50 MLD capacity WSP) at Naihati in rejuvenation works under North 24 Parganas district.	18.0 MLD	M/S Navita Nirman Pvt. Ltd.	May, 2021
4	5	Garifa Drain-North	22.910819 88.404743	Garifa	6.5 MLD	Lock gate and drop shutter	Considered to be connected with the STP 1 (6.50 MLD capacity WSP) at Naihati in rejuvenation works under North 24 Parganas district.			
5	6	Thanar Khal	22.533490 88.242890	Naihati	16.2 MLD	Lock gate and drop shutter	Considered to be connected with the STP 2 (11.56 MLD capacity ASP) at Naihati in rejuvenation works under North 24 Parganas district.			
6	8	Imambara Khal	22.907930 88.400712	Hooghly	13.0 MLD	Lock gate and drop shutter	Considered in Hooghly -Chinsurah I&D network with STP project.	26.5 MLD	-	June, 2021
7	11	Chinsurah-Majir Rasta Drain	22.523180 88.233140	Hooghly	88.1 MLD	Lock gate and drop shutter	Considered in Hooghly -Chinsurah I&D network with STP project.			
8	12	Chandni Ghat Drain	22.912617 88.398112	Chinsurah	1.7 MLD	Lock gate and drop shutter	Considered in Hooghly -Chinsurah I&D network with STP project.			
9	17	Debitala Pancha Khal	22.815483 88.360441	Garulia	64.9 MLD	Lock gate and drop shutter	Considered to be connected with the STP (7.90 MLD capacity) at Garulia in rejuvenation works under North 24 Parganas district.	4.1 MLD	M/S Navita Nirman Pvt. Ltd.	May, 2021
10	19	Serampore / Bhagirathi Drain	22.446260 88.213700	Serampore	14.6 MLD	Lock gate and drop shutter	Considered to be connected with the STP (18.60 MLD capacity) at Serampore in rejuvenation works under Hooghly district.	18.9 MLD	-	June, 2021
11	20	Chatra Khal	22.455100 88.204930	Serampore	70.0 MLD	Lock gate and drop shutter	Considered to be connected with the STP (18.60 MLD capacity) at Serampore in rejuvenation works under Hooghly district.			
12	21	Barrackpore Khal (S. P. Banglow)	22.550211 88.325062	North Barrackpore	43.2 MLD	Lock gate and drop shutter	Considered to be connected with the STP 1 (6.50 MLD capacity) at North Barrackpore. DPR submitted to NMCG on 22.07.2020 for approval.			
13	22	Gandhi Ghat Drain	22.750641 88.364329	Barrackpore	4.8 MLD	Lock gate and drop shutter	To be intercepted in the Barrackpore STP (6.00 MLD capacity) which is under execution.	6.0 MLD	M//S Larsen & Toubro	February, 2021

**Interception & Diversion status of 56 Drains falling in River Ganga**

Sl.No	Sl. No. of CPCB List	Name of drain	Coordinates / Latitude & Longitude	City/Town of Confluence point	Flow of drain (MLD)	Proposed Methodology	Any STP operational/planned in the catchment area or likely diversion/interception of the drain to STP	STP Capacity in Tender (MLD)	Entrusted Agency	Likely date of completion
14	23	Dhobi Ghat Drain	22.793359 88.353420	North Barrackpore	1.2 MLD	Lock gate and drop shutter	Considered to be connected with the STP 1 (6.50 MLD capacity) at North Barrackpore. DPR submitted to NMCG on 22.07.2020 for approval.	6.5 MLD	-	June, 2021
15	24	Titagarh Drain (Bishalaxmi Ghat)	22.733628 88.363502	Titagarh	21.7 MLD	Lock gate and drop shutter	Considered to be connected with the STP (4.50 MLD capacity) at Titagarh in rejuvenation works under North 24 Parganas district.	12.0 MLD	M/S Navita Nirman Pvt. Ltd.	June, 2021
16	25	Hasting Ghat Drain	22.434500 88.213360	Rishra	29.0 MLD	Lock gate and drop shutter	Considered to be connected with the STP (22.00 MLD capacity) at Konnagar in rejuvenation works under Hooghly district.	22.0 MLD	M/s. Jeen Mata Promoters (OPC) Pvt. Ltd.	May, 2021
17	30	Dewangazi Ghat Drain	22.642772 88.352557	Bally	7.6 MLD	Lock gate and drop shutter	Considered in Kona STP (62.00 MLD) at Bally which shall be executed by Ganga STP Project Pvt. Ltd. under HAM	40.0 MLD	Ganga STP project Pvt. Ltd.	March, 2021
18	32	Jagatnath Ghat Drain-1	22.619764 88.361093	Belur	17.3 MLD	Lock gate and drop shutter	Considered in Kona STP (62.00 MLD) at Bally which shall be executed by Ganga STP Project Pvt. Ltd. under HAM			
19	33	Kamarhati Drain @ Jute Mill	22.675388 88.365275	Baranagar	25.9 MLD	Lock gate and drop shutter	Considered in Kamarhati-Baranagar STP (60.00 MLD) at Baranagar which shall be executed by Ganga STP Project Pvt. Ltd. under HAM	60.0 MLD		
20	34	Kamarhati Drain @ PB Ghat	22.684364 88.365903	Panihati	2.9 MLD	Lock gate and drop shutter	Considered to be connected with the STP (12.00 MLD capacity) at Panihati in rejuvenation works under North 24 Parganas district.	12.0 MLD	M/S Navita Nirman Pvt. Ltd.	May, 2021
21	35	Kuthighat Drain/ Baranagar Khal	22.636390 88.362651	Baranagar	2.1 MLD	Lock gate and drop shutter	Considered in Kamarhati-Baranagar STP (60.00 MLD) at Baranagar which shall be executed by Ganga STP Project Pvt. Ltd. under HAM	60.0 MLD	Ganga STP project Pvt. Ltd.	March, 2021
22	36	Chitpur Ghat Khal/ Circular Canal	22.606978 88.369915	Chitpur	458.6 MLD	Lock gate and drop shutter	Connected with STP at Bangur (KMC)	52 MLD	KMC	KMC

**Interception & Diversion status of 56 Drains falling in River Ganga**

Sl.No	Sl. No. of CPCB List	Name of drain	Coordinates / Latitude & Longitude	City/Town of Confluence point	Flow of drain (MLD)	Proposed Methodology	Any STP operational/planned in the catchment area or likely diversion/interception of the drain to STP	STP Capacity in Tender (MLD)	Entrusted Agency	Likely date of completion
23	37	Cossipore / Kashipur drain	22.618925 88.368367	Cossipore	9.5 MLD	Lock gate and drop shutter	Gate remain closed during dry season (KMC)	KMC	KMC	KMC,Commissioner KMC has requested MS,WBPCB to exclude this drain as this drain does not discharge in Ganga,vide Memo No-CON/COM/162,Date 31/12/20
24	40	Telkal Ghat Drain	22.576444 88.340083	Howrah	13.7 MLD	Lock gate and drop shutter	Considered in Arupara STP (65.00 MLD) at Howrah which shall be executed by Ganga STP Project Pvt. Ltd. under HAM	65.0 MLD	Ganga STP project Pvt. Ltd.	March, 2021
25	41	Ramkrishna Ghat Drain	22.573083 88.336972	Howrah	0.2 MLD	Lock gate and drop shutter	Considered in Arupara STP (65.00 MLD) at Howrah which shall be executed by Ganga STP Project Pvt. Ltd. under HAM			
26	42	101,Foreshore Road Drain	22.562300 88.327050	Howrah	8.2 MLD	Lock gate and drop shutter	Considered in Arupara STP (65.00 MLD) at Howrah which shall be executed by Ganga STP Project Pvt. Ltd. under HAM			
27	44	Tolly Nala	22.550211 88.325062	Kalighat	844.5 MLD	Lock gate and drop shutter	Tender in Progress (KMC)	KMC	KMC	KMC
28	45	Nimtala Burning Ghat Drain	22.564738 88.242108	Kalighat	24.9 MLD	Lock gate and drop shutter	Gate remain closed during dry season (KMC)	KMC	KMC	KMC,Commissioner KMC has requested MS,WBPCB to exclude this drain as this drain does not discharge in Ganga,vide Memo No-CON/COM/162,Date 31/12/20
29	46	Dhankheti/ PB Ghat Khal	22.548084 88.289334	Khidderpore	80.9 MLD	Lock gate and drop shutter	DPR submitted to NMCG on 31.03.2019 but not yet approved (KMC)	29.0 MLD	KMC	KMC
30	47	Shibpur Burning ghat Drain	22.583304 88.348067	Shibpur-Howrah	5.4 MLD	Lock gate and drop shutter	Considered in Arupara STP (65.00 MLD) at Howrah which shall be executed by Ganga STP Project Pvt. Ltd. under HAM	65.0 MLD	Ganga STP project Pvt. Ltd.	March, 2021

**Interception & Diversion status of 56 Drains falling in River Ganga**

Sl.No	Sl. No. of CPCB List	Name of drain	Coordinates / Latitude & Longitude	City/Town of Confluence point	Flow of drain (MLD)	Proposed Methodology	Any STP operational/planned in the catchment area or likely diversion/interception of the drain to STP	STP Capacity in Tender (MLD)	Entrusted Agency	Likely date of completion
31	48	Bagher Khal	22.955611 88.423912	Kanchrapara	134.50 MLD	Lock gate and drop shutter	To be intercepted in the Kanchrapara STP (18.00 MLD capacity) which is under execution.	18.0 MLD	M/s. Ozone Reaserch Applications India Pvt. Ltd.	March, 2021
32	49	130 Foreshore Road Drain	22.341590 88.200660	Howrah	15.6 MLD	Lock gate and drop shutter	Considered in Arupara STP (65.00 MLD) at Howrah which shall be executed by Ganga STP Project Pvt. Ltd. under HAM	65.0 MLD	Ganga STP project Pvt. Ltd.	March, 2021
33	55	Alliance Mill Drain	22.857849 88.376030	Jagatddal	5.2 MLD	Lock gate and drop shutter	Already tapped with the Bhatpara STP through the ongoing Bhatpara Project	31.0 MLD	M/s. L & T Ltd.	September, 2020
34	56	Rosbara Khal	22.918529 88.395952	Bandel	168.3 MLD	Lock gate and drop shutter	Proposed to be connected with the STP (26.50 MLD capacity) at Hooghly - Chinsurah Municipality. DPR approved by NMCG on 28.08.2020.	26.5 MLD	_	June, 2021
35	50	Old Muni Khali Khal	22.525670 88.245923	Mahestala	6.9 MLD	Lock gate and drop shutter	Considered in Maheshtala I&D network project	35.00 MLD	_	June, 2021
Sl.No	Sl. No. of CPCB List	Name of drain	Coordinates / Latitude & Longitude	City/Town of Confluence point	Flow of drain (MLD)	Proposed Methodology	Any STP operational/planned in the catchment area or likely diversion/interception of the drain to STP	STP Capacity in Tender (MLD)	Entrusted Agency	Likely date of completion
<b>(b) Drains can not be connected to the STP</b>										
36	2	Bhatpara Drain	22.871384 88.399027	Bhatpara	3.1 MLD					
37	7	Pratapnagar-Rajbari Drain	22.843929 88.378524	Bhatpara	2.6 MLD					
38	9	Bhatpara-Open pucca drain	22.881233 88.410153	Bhatpara	35.3 MLD					
39	10	Bagh Khal	22.714083 88.355567	Rishra & Konnagar	58.3 MLD					

**Interception & Diversion status of 56 Drains falling in River Ganga**

Sl.No	Sl. No. of CPCB List	Name of drain	Coordinates / Latitude & Longitude	City/Town of Confluence point	Flow of drain (MLD)	Proposed Methodology	Any STP operational/planned in the catchment area or likely diversion/interception of the drain to STP	STP Capacity in Tender (MLD)	Entrusted Agency	Likely date of completion
40	13	Majher Char Khal	22.974131 88.409981	Kalyani	29.5 MLD		<p align="center">Survey work is under process through engagement of professional consultants to prepare drain wise composite treatment plan consisting of micro Septage plants, community toilets, Bio gas plant and bio-phyto remediation of tertiary drains where the tidal effect is negligible. Reconnaissance survey of total 21 nos of drains and detailed survey of 6 nos. of drains have already been completed. Comprehensive action plan for suitable treatment procedures for those 6 nos. of drains are likely to be submitted shortly.</p>			
41	14	Champdani Ferry Ghat / Paolghat Drain	22.799760 88.349396	Hooghly	3.9 MLD					
42	15	Khardah Khal	22.725851 88.366049	Khardah	271.5 MLD					
43	16	N.C. Pal Khal	22.566967 88.247855	Sankrail	10.7 MLD					
44	18	Saraswati Khal	22.558776 88.232781	Howrah	20.6 MLD					
45	25	Dhopa Ghat Drain	22.953283 88.405553	Hooghly	0.1 MLD					
46	26	Chandannagar Drain	22.856972 88.370107	Chandannagar	0.4 MLD					
47	27	Nazerganj Khal	22.558376 88.277443	Sankrail	1075.2 MLD					
48	28	ITC Triveni Drain	23.003891 88.410901	Hooghly	0.5 MLD					
49	29	Akhra Food Ghat drain (New Muni Khali Khal)	22.529541 88.251636	Mahestala	362.9 MLD					
50	31	DVC Canal	22.807225 88.351670	Champdani	353.6 MLD					
51	38	Bazarpara-Garighat Drain / Sharenga drain	22.529805 88.186297	Sankrail/ Sarenga	185.9 MLD					
52	39	Baidyabati Drain	22.781649 88.332085	Baidyabati	576.0 MLD					
53	43	Bally Khal	22.654986 88.346839	Bally	4860.0 MLD					
54	51	Singhi More Khal	22.542012 88.226144	Sankrail	0.9 MLD					
55	52	BTPS Out fall Drain-I	22.997221 88.406586	Hooghly	5.9 MLD					

**Interception & Diversion status of 56 Drains falling in River Ganga**

Sl.No	Sl. No. of CPCB List	Name of drain	Coordinates / Latitude & Longitude	City/Town of Confluence point	Flow of drain (MLD)	Proposed Methodology	Any STP operational/planned in the catchment area or likely diversion/interception of the drain to STP	STP Capacity in Tender (MLD)	Entrusted Agency	Likely date of completion
56	53	Bagher Khal	22.955611 88.423912	Kancharapara	134.5 MLD					

**Progress report regarding Solid Waste Management of Ganga Towns.**

Sl. No.	Name of the Components	Status	Remarks
1.	100% Scientific Management of municipal Solid waste in Ganga Towns	9(Nine) waste processing plants at Baidyabati, Rishra, Srerampore, Konnagar, Uttarpara Kotrang, Champdany, Haldia, Kolkata MC and Krishnanagar are functioning at present including one no RWMC with SLF has been set up at Baidyabati, that caters six Ganga towns of Hooghly District. Upgradation of the plants has been proposed by the Transaction Advisors engaged for assisting State Govt, towards Scientific planning of SWM. Tender floated for waste processing unit/ MRF/SLF and O&M for 32 ULBs. Till date 20.82 lakh household bins (green and blue colour) provided to these Ganga Towns.	Transaction Advisors and Microplanning Organizations have been engaged for assisting State Govt, towards Scientific planning of SWM for each and every ULBs.
2.	Status of open dump sites and GVPs along River Ganga.	There are no open dump sites present along River Ganga. 1 (One) no GVP present at Naihaiti.	The removal of GVP is under prime consideration and will be removed within a short interval of time.
3.	Screening arrangements and their regular cleaning at all nullahs in Ganga Towns.	Out of 402 nos of drains discharging to River Ganga 400 nos of Drains on which screens have been provided and they are being cleaned at a regular interval. Two nos of Screens installation within Howrah MC are under Process.	List showing the name of the ULBs with details has been attached.
4.	Regular Ghat cleaning.	100% cleaning operation is being done by all the respective ULBs on regular basis. Bins have been provided on every Ghats.	
5.	Anti littering message	Anti littering message has been displayed on each and every Ghats.	
6.	Progress in SBM-U matters	ODF status Achieved- Self Declared : 37 ULBs, GoI declared ODF: 22 ULBs  Initial Target for IHHL construction- 210353 nos Revised Target for IHHL construction-62692 nos IHHL construction Completed=60967 nos (97%)  IHHL Geo-tagging Completed-60428 nos  Target for community Toilet block construction- 1631 nos Construction completed-1236 nos.  Target for Public Toilet block construction- 522 nos Construction completed- 74 nos.	

**Townwise Progress of SWM Projects in 42 Ganga Towns**

**West Bengal**

Sl.no.	Town	2011 Population	Total Waste Generation (TPD)	Ward-wise Status of SWM			Status of Waste Processing Plant(s) (all capacities are in TPD)						Remarks
				No. of Wards	Wards with D2D Collection	% Wards with D2D Collection	Plant Operational	Under Construction	DPR approved	DPR submitted for approval	DPR to be Prepared	Target Date for plant commissioning	
1	Baidyabati	121110	68	23	23	100%	30			38	0		Tender floated for compost plant for remaining waste.
2	Bansberia	103920	39	22	22	100%					39		DPR prepared. Tender floated for compost plant/ MRF/ SLF
3	Baranagar	245213	145	34	34	100%		50	95		0		Agency engaged for establishment of compost plant/ MRF/ SLF
4	Berhampore	195223	90	28	28	100%					90		DPR prepared. Tender floated for compost plant/ MRF/ SLF
5	Bhadreswar	101477	23	22	22	100%					23		DPR prepared. Tender floated for compost plant/ MRF/ SLF
6	Bhatpara	383762	205	35	35	100%		95			110		95 TPD Windrow Compost Plant and SLF Under construction
7	Budge Budge	76837	37	20	18	90%					37		DPR prepared. Tender floated for compost plant/ MRF/ SLF
8	Chakdah	95203	68	21	21	100%					68		DPR prepared. Tender floated for compost plant/ MRF/ SLF
9	Champdany	111251	59	22	16	73%	20			39	0		Tender floated for compost plant for remaining waste.
10	Chandannagore MC	166867	46	33	33	100%					46		DPR prepared. Tender floated for compost plant/ MRF/ SLF
11	Dhulian	95706	45	21	21	100%					45		DPR prepared. Tender floated for compost plant/ MRF/ SLF
12	Diamond Harbour	41802	18	16	12	75%					18		DPR prepared. Tender floated for compost plant/ MRF/ SLF
13	Garulia	85336	45	21	21	100%					45		DPR prepared. Tender floated for compost plant/ MRF/ SLF
14	Gayeshpur	58998	60	18	18	100%					60		DPR prepared. Tender floated for compost plant/ MRF/ SLF
15	Haldia	200827	80	29	29	100%	65				15		65 TPD Waste Processed.
16	Halisahar	124939	52	23	22	96%					52		DPR prepared. Tender floated for compost plant/ MRF/ SLF
17	Hooghly Chinsurah	177259	75	30	30	100%					75		DPR prepared. Tender floated for compost plant/ MRF/ SLF
18	Howrah MC	1077075	910	66	64	97%					910		DPR prepared
19	Jangipur	88165	40	21	21	100%					40		DPR prepared
20	Jiaganj-Azimganj	51790	21	17	15	88%					21		DPR prepared
21	Kalyani	100575	56	21	21	100%					56		DPR prepared. Tender floated for compost plant/ MRF/ SLF
22	Kamarhati	330211	155	35	32	91%			155		0		Agency engaged for establishment of compost plant/ MRF/ SLF

Sl.no.	Town	2011 Population	Total Waste Generation (TPD)	Ward-wise Status of SWM			Status of Waste Processing Plant(s) (all capacities are in TPD)						Remarks
				No. of Wards	Wards with D2D Collection	% Wards with D2D Collection	Plant Operational	Under Construction	DPR approved	DPR submitted for approval	DPR to be Prepared	Target Date for plant commissioning	
23	Kanchrapara	120345	64	24	23	96%					64		DPR prepared. Tender floated for compost plant/ MRF/ SLF
24	Katwa	81615	32	20	20	100%					32		DPR prepared
25	Khardah	108496	65	22	22	100%					65		DPR prepared. Tender floated for compost plant/ MRF/ SLF
26	Kolkata MC	4496694	4590	144	144	100%	500				4090		One 500 MT PD compost plant running
27	Konnagar	76172	30	20	20	100%	15			15			Tender floated for compost plant for remaining waste.
28	Krishnanagar	153062	130	24	24	100%	70				60		DPR Prepared
29	Maheshtala	448317	184	35	35	100%					184		DPR prepared. Tender floated for compost plant/ MRF/ SLF
30	Murshidabad	44019	32	16	15	94%					32		DPR prepared. Tender floated for compost plant/ MRF/ SLF
31	Nabadwip	125543	54	24	23	96%					54		DPR prepared. Tender floated for compost plant/ MRF/ SLF
32	Naihati	217900	165	31	31	100%		60			105		DPR prepared. Tender floated for compost plant/ MRF/ SLF
33	North Barrackpore	132806	47	23	23	100%					47		DPR Prepared
34	Panihati	377347	169	35	30	86%					169		DPR prepared. Tender floated for compost plant/ MRF/ SLF
35	Rishra	124577	50	23	22	96%	22			28			Tender floated for compost plant for remaining waste.
36	Santipur	151777	68	24	24	100%					68		DPR prepared. Tender floated for compost plant/ MRF/ SLF
37	Serampore	181842	90	29	29	100%	38				52		Tender floated for compost plant for remaining waste.
38	Titagarh	116541	65	23	23	100%					65		DPR prepared. Tender floated for compost plant/ MRF/ SLF
39	Uluberia	222240	118	32	23	72%					118		DPR prepared. Tender floated for compost plant/ MRF/ SLF
40	Uttarpara Kotrung	159147	90	24	24	100%	28			62			Tender floated for compost plant for remaining waste.
41	Barrackpore	152783	50	24	24	100%					50		DPR prepared. Tender floated for compost plant/ MRF/ SLF
42	Pujali	37047	15.6	16	0	0%					15.6		DPR Prepared.
<b>Total</b>		<b>11561816</b>	<b>8430</b>	<b>1191</b>	<b>1113</b>	<b>93%</b>	<b>788</b>	<b>205</b>	<b>250</b>	<b>182</b>	<b>7021</b>		

Status Report for Installation of Screen at the Drains

Serial No.	Name of the Ganga Town	No. of Nallahs discharging into Ganga	Nallahs having screens	No. of Nallahs where Screens yet to be installed	Date for completing installation of Screens	How many screens are temporary?	Date for making screens permanent	Whether regular cleaning arrangement exists	Remarks
1	Baidyabati	24	24	0	-	0	N. A.	Yes	
2	Bansberia	16	16	0	-	0	N. A.	Yes	
3	Baranagar	5	5	0	-	0	N. A.	Yes	
4	Barrackpore	2	2	0	-	0	N. A.	Yes	
5	Bhadreswar	6	6	0	-	0	N. A.	Yes	
6	Bhatpara	21	21	0	-	0	N. A.	Yes	
7	Budge Budge	3	3	0	-	0	N. A.	Yes	
8	Chakdah	0	0	0	-	-	-	-	
9	Chandernagore MC	9	9	0	-	0	N. A.	Yes	
10	Dhuliyani	13	13	0	-	0	N. A.	Yes	
11	Diamond Harbour	7	7	0	-	0	N. A.	Yes	
12	Gayeshpur	0	0	0	-	-	-	-	
13	Halisahar	11	11	0	-	0	N. A.	Yes	
14	Jangipur	16	16	0	-	0	N. A.	Yes	
15	Jiaganj-Azimganj	5	5	0	-	0	N. A.	Yes	
16	Kalyani	2	2	0	-	0	N. A.	Yes	
17	Kamarhati	11	11	0	-	0	N. A.	Yes	
18	Kanchrapara	0	0	0	-	0	N. A.	Yes	
19	Katwa	7	7	0	-	0	N. A.	Yes	
20	Khardah	12	12	0	-	0	N. A.	Yes	
21	Konnagar	6	6	0	-	0	N. A.	Yes	
22	Krishnanagar	0	0	0	It is not a Ganga Town	0	N. A.	Yes	
23	Murshidabad	8	8	0	-	0	N. A.	Yes	
24	Nabadwip	3	3	0	-	0	N. A.	Yes	
25	Naihati	4	4	0	-	0	N. A.	Yes	
26	North Barrackpore	11	11	0	-	0	N. A.	Yes	
27	Panihati	7	7	0	-	0	N. A.	Yes	
28	Pujali	2	2	0	-	0	N. A.	Yes	
29	Santipur	0	0	0	-	0	N. A.	Yes	
30	Serampore	15	15	0	-	0	N. A.	Yes	
31	Titagarh	3	3	0	-	0	N. A.	Yes	
32	Uttarpara-Kotrung	9	9	0	-	0	N. A.	Yes	
33	Rishra	4	4	0	-	0	N. A.	Yes	
34	Hooghly-Chinsurah	42	42	0	-	0	N. A.	Yes	
35	Uluberia	10	10	0	-	0	N. A.	Yes	
36	Maheshtala	10	10	0	-	0	N. A.	Yes	
37	Champdany	3	3	0	-	0	N. A.	Yes	
38	Berhampur	33	33	0	-	0	N. A.	Yes	
39	Garulia	10	10	0	31.10.2019	0	N. A.	Yes	
40	Haldia	8	8	0	13.02.2020	0	N. A.	Yes	
41	Kolkata MC	14	14	0	-	0	N. A.	Yes	
	<b>TOTAL</b>	<b>372</b>	<b>372</b>	<b>0</b>					
1	Howrah MC	30	28	2	-	0	N. A.	Yes	2 belongs to KMDA, 2nos under Irrigation Dept. As per Exe. Engg. all the works for installation of screen, has been awarded to KMDA & 2 nos screen has already been installed.
	<b>TOTAL</b>	<b>30</b>	<b>28</b>	<b>2</b>					
	<b>GRAND TOTAL</b>	<b>402</b>	<b>400</b>	<b>2</b>					

**Supply of bins and vehicles for SWM to 42 Ganga Towns**

Sl No	Municipality	District	Bins Supplied	Battery Operated Tipper SEPARATED Supplied	Fuel Operated Tipper SEPARATED Supplied	Tri-Cytle Van supplied	Back Hoe Loader	Dumper	Movable Compactor	Stationary Compactor	Hook Loader
1	Katwa	Bardwaman	34400	5		20		1	1		
2	Kolkata MC										
3	Howrah MC	Howrah	189216			0					
4	Uluberia	Howrah	103240	6	6	20		1	3	1	1
5	Baidyabati	Hooghli	50000	6	4	34	1	1	2		
6	Bansberia	Hooghli	36000		4	15		1	2		
7	Bhadreswar	Hooghli	53678	7		10	1	1	2		
8	Chamdany	Hooghli	EP	4		10		1	2		
9	Chandannagore MC	Hooghli	82592	14		20	1	1	3	1	1
10	Hooghly Chinsurah	Hooghli	92042		5		1	1	3		
11	Konnagar	Hooghli	EP		4	12	1	1	1		
12	Rishra	Hooghli	25100	10	14	14	1	1	2		
13	Serampore	Hooghli	EP	6		12	1	1	3		
14	Uttarpara Kotrung	Hooghli	42520		16	15	1	1	2		
15	Berhampore	Murshidabad						1	3		
16	Dhuliyān	Murshidabad	40000	7	4	20	1	1	2		
17	Jangipur	Murshidabad	20650					1	2		
18	Jiaganj-Azimganj	Murshidabad	23412		4		1	1	1		
19	Murshidabad	Murshidabad	25490		5		1	1	1		
20	Chakdah	Nadia	58840		4	10		1	2		
21	Gayeshpur	Nadia	34000	4	4	10		1	1		
22	Kalyani	Nadia	51144	9	9	33	1	1	2		
23	Krishnanagar	Nadia	EP					1	2		
24	Nabadwip	Nadia	58000					1	2		
25	Santipur	Nadia						1	2		
26	Baranagar	North 24 Pgs	80000					1	5	1	1
27	Barrackpore	North 24 Pgs	75312	4	6			1	2		
28	Bhatpara	North 24 Pgs	EP					1	3	1	1
29	Garulia	North 24 Pgs	36606			12		1	2		
30	Halisahar	North 24 Pgs	67226	5		13	1	1	2		
31	Kamarhati	North 24 Pgs	190000	10	6	20	1	1	3	1	1
32	Kanchrapara	North 24 Pgs	55952	5	4	15		1	2		
33	Khardah	North 24 Pgs	52000	4		13		1	2		
34	Naihāti	North 24 Pgs	EP	5		20		1	3	1	1
35	North Barrackpore	North 24 Pgs	69310	5		20		1	2	1	1
36	Panihati	North 24 Pgs	180000	5		20		1	3	1	1
37	Titagarh	North 24 Pgs	33000			12	1	1	2		
38	Haldia	Purba Medinipur	98400					1	3		
39	Budge Budge	South 24 Pgs	29476		4	20		1	1		
40	Diamond Harbour	South 24 Pgs	8200		4	12		1	1		
41	Maheshtala	South 24 Pgs	67341			12		1	4	1	1
42	Pujali	South 24 Pgs	18600			12		1	0		
		<b>TOTAL=</b>	<b>2081747</b>	<b>121</b>	<b>107</b>	<b>456</b>	<b>15</b>	<b>40</b>	<b>86</b>	<b>9</b>	<b>9</b>

## IHHL and ODF Status of the 42 ULBs (Ganga Town)

### 1. ODF Inspection done by Gol- 22 ULBs

### 2. ODF Declared by Gol- 22 ULBs

### 3. Self Declared by ULB as ODF- 37 ULBs

### 4. Public Validation Notice for ODF Declaration given- 40 ULBs

Sl No	District	ULB	Initial Target	Final Revised Target	Construction completed	Online uploaded as on 14.12.2020	ODF Inspection done by QCI	Certified by QCI	Self Declared	Public Validation notice given before ODF declaration
1	HOOGHLY	Baidyabati	1303	632	632	629	Yes	Yes	Yes	Yes
2	HOOGHLY	Bansberia	2993	1140	1086	1086	No		No	Yes
3	HOOGHLY	Bhadreswar	3006	1200	1200	1200	No		No	Yes
4	HOOGHLY	Champdany	2666	2315	1765	1609	Yes	Yes	Yes	Yes
5	HOOGHLY	Chandannagore MC	2860	144	144	144	Yes	Yes	Yes	Yes
6	HOOGHLY	Hooghly Chinsurah	6355	710	707	651	Yes	Yes	Yes	Yes
7	HOOGHLY	Konnagar	409	47	47	47	Yes	Yes	Yes	Yes
8	HOOGHLY	Rishra	1716	616	616	616	No		Yes	Yes
9	HOOGHLY	Serampore	1821	582	547	547	No		Yes	Yes
10	HOOGHLY	Uttarpara Kotrung	2409	183	183	183	No		Yes	Yes
11	HOWRAH	Howrah MC	6822	0	0	0	No		No	No
12	HOWRAH	Uluberia	8837	8670	8670	8670	Yes	Yes	Yes	Yes
13	KOLKATA	Kolkata MC	68868	0	0	0	No		No	No
14	MURSHIDABAD	Berhampore	1953	2837	2837	2837	No		Yes	Yes
15	MURSHIDABAD	Dhulian	6104	7990	7990	7990	No		Yes	Yes
16	MURSHIDABAD	Jangipur	2132	2702	2702	2702	No		Yes	Yes
17	MURSHIDABAD	Jiaganj-Azimganj	1888	2017	2017	2017	No		Yes	Yes
18	MURSHIDABAD	Murshidabad	1221	1500	1500	1500	No		Yes	Yes
19	NADIA	Chakdah	495	705	495	425	Yes	Yes	Yes	Yes
20	NADIA	Gayeshpur	574	519	519	519	Yes	Yes	Yes	Yes
21	NADIA	Kalyani	659	654	654	651	Yes	Yes	Yes	Yes
22	NADIA	Krishnanagar	1736	1817	1817	1817	Yes	Yes	Yes	Yes
23	NADIA	Nabadwip	2454	2454	2454	2454	Yes	Yes	Yes	Yes
24	NADIA	Santipur	2629	2604	1852	1852	Yes	Yes	Yes	Yes
25	NORTH 24-PGS	Baranagar	1355	516	516	516	Yes	Yes	Yes	Yes
26	NORTH 24-PGS	Barrackpore	2115	335	300	300	Yes	Yes	Yes	Yes
27	NORTH 24-PGS	Bhatpara	2346	1618	1574	1391	Yes	Yes	Yes	Yes
28	NORTH 24-PGS	Garulia	1323	222	222	222	Yes	Yes	Yes	Yes
29	NORTH 24-PGS	Halisahar	4502	163	163	163	No		Yes	Yes
30	NORTH 24-PGS	Kamarhati	2621	342	300	300	No		Yes	Yes
31	NORTH 24-PGS	Kanchrapara	1366	704	704	702	Yes	Yes	Yes	Yes
32	NORTH 24-PGS	Khardah	908	208	208	205	Yes	Yes	Yes	Yes
33	NORTH 24-PGS	Naihati	1520	1115	1115	1069	No		Yes	Yes
34	NORTH 24-PGS	North Barrackpore	2132	302	302	302	Yes	Yes	Yes	Yes
35	NORTH 24-PGS	Panihati	4193	1000	1000	985	No		Yes	Yes
36	NORTH 24-PGS	Titagarh	440	440	440	438	No		Yes	Yes
37	Purba BARDHAMAN	Katwa	832	1232	1232	1232	No		No	Yes
38	PURBA MEDINIPUR	Haldia	2813	2813	2813	2813	No		Yes	Yes
39	SOUTH 24-PGS	Budge Budge	2707	977	977	977	Yes	Yes	Yes	Yes
40	SOUTH 24-PGS	Diamond Harbour	896	1595	1595	1595	Yes	Yes	Yes	Yes
41	SOUTH 24-PGS	Maheshtala	45658	6562	6562	6562	No		Yes	Yes
42	SOUTH 24-PGS	Pujali	716	510	510	510	Yes	Yes	Yes	Yes
			<b>210353</b>	<b>62692</b>	<b>60967</b>	<b>60428</b>				

## Community Toilet Status (in Block) for 42 Ganga Towns

SI No	District	ULB	Initial Target	Revised Target	Constructed under MNB	Constructed other than MNB	Construction Ongoing	Yet to Start
1	HOOGHLY	Baidyabati	40	40	40	0	0	0
2	HOOGHLY	Bansberia	9	9	9	0	0	0
3	HOOGHLY	Bhadreswar	0	0	0	0	0	0
4	HOOGHLY	Champdany	13	13	13	0	0	0
5	HOOGHLY	<b>Chandannagore MC</b>	5	5	0	0	0	5
6	HOOGHLY	Hooghly Chinsurah	10	10	10	0	0	0
7	HOOGHLY	Konnagar	0	0	0	0	0	0
8	HOOGHLY	Rishra	2	2	2	0	0	0
9	HOOGHLY	Serampore	12	12	12	0	0	0
10	HOOGHLY	Uttarpara Kotrung	0	0	0	0	0	0
11	<b>HOWRAH</b>	<b>Howrah MC</b>	210	465	450	15	0	0
12	HOWRAH	Uluberia	33	33	30	0	3	0
13	<b>KOLKATA</b>	<b>Kolkata MC</b>	769	769	573	0	46	150
14	MURSHIDABAD	Berhampore	18	18	0	18	0	0
15	MURSHIDABAD	Dhulian	47	47	0	0	0	47
16	MURSHIDABAD	Jangipur	2	2	0	2	0	0
17	MURSHIDABAD	Jiaganj-Azimganj	14	14	0	0	0	14
18	MURSHIDABAD	Murshidabad	18	18	0	0	0	18
19	NADIA	Chakdah	33	33	0	33	0	0
20	NADIA	Gayeshpur	0	0	0	0	0	0
21	NADIA	Kalyani	0	0	0	0	0	0
22	NADIA	Krishnanagar	4	4	0	4	0	0
23	NADIA	Nabadwip	0	0	0	0	0	0
24	NADIA	Santipur	0	0	0	0	0	0
25	NORTH 24-PGS	Baranagar	26	26	25	0	1	0
26	NORTH 24-PGS	Barrackpore	0	0	0	0	0	0
27	NORTH 24-PGS	Bhatpara	10	10	0	0	0	10
28	NORTH 24-PGS	Garulia	0	0	0	0	0	0
29	NORTH 24-PGS	Halisahar	14	14	14	0	0	0
30	NORTH 24-PGS	Kamarhati	0	0	0	0	0	0
31	NORTH 24-PGS	Kanchrapara	30	30	30	0	0	0
32	NORTH 24-PGS	Khardah	0	0	0	0	0	0
33	NORTH 24-PGS	Naihati	0	0	0	0	0	0
34	NORTH 24-PGS	North Barrackpore	0	0	0	0	0	0
35	NORTH 24-PGS	Panihati	0	0	0	0	0	0
36	NORTH 24-PGS	Titagarh	0	0	0	0	0	0
37	Purba BARDHAMAN	Katwa	20	18	10	0	0	8
38	PURBA MEDINIPUR	Haldia	0	0	0	0	0	0
39	SOUTH 24-PGS	Budge Budge	18	18	18	0	0	0
40	SOUTH 24-PGS	Diamond Harbour	8	21	0	13	0	8
41	SOUTH 24-PGS	Maheshtala	0	0	0	0	0	0
42	SOUTH 24-PGS	Pujali	0	0	0	0	0	0
			<b>1365</b>	<b>1631</b>	<b>1236</b>	<b>85</b>	<b>50</b>	<b>260</b>

## Public Toilet Status (in Block) for 42 Ganga Towns

SI No	District	ULB	Initial Target	Revised Target	Constructed under MNB	Constructed other than MNB	Construction Ongoing	Yet to Start
1	HOOGHLY	Baidyabati	5	23	0	0	0	23
2	HOOGHLY	Bansberia	0	0	0	0	0	0
3	HOOGHLY	Bhadreswar	22	22	15	0	7	0
4	HOOGHLY	Chamdany	20	28	0	0	20	8
5	HOOGHLY	<b>Chandannagore MC</b>	0	0	0	0	0	0
6	HOOGHLY	Hooghly Chinsurah	10	10	0	6	0	4
7	HOOGHLY	Konnagar	0	0	0	0	0	0
8	HOOGHLY	Rishra	0	0	0	0	0	0
9	HOOGHLY	Serampore	3	3	0	0	0	3
10	HOOGHLY	Uttarpara Kotrung	0	0	0	0	0	0
11	<b>HOWRAH</b>	<b>Howrah MC</b>	200	206	50	12	120	24
12	HOWRAH	Uluberia	0	0	0	0	0	0
13	<b>KOLKATA</b>	<b>Kolkata MC</b>	0	0	0	0	0	0
14	MURSHIDABAD	Berhampore	2	25	1	24	0	0
15	MURSHIDABAD	Dhulian	47	47	0	0	0	47
16	MURSHIDABAD	Jangipur	7	7	0	7	0	0
17	MURSHIDABAD	Jiaganj-Azimganj	0	0	0	0	0	0
18	MURSHIDABAD	Murshidabad	0	0	0	0	0	0
19	NADIA	Chakdah	5	5	0	5	0	0
20	NADIA	Gayeshpur	0	0	0	0	0	0
21	NADIA	Kalyani	12	0	0	0	0	0
22	NADIA	Krishnanagar	13	13	0	13	0	0
23	NADIA	Nabadwip	40	40	0	40	0	0
24	NADIA	Santipur	10	10	0	10	0	0
25	NORTH 24-PGS	Baranagar	0	0	0	0	0	0
26	NORTH 24-PGS	Barrackpore	0	0	0	0	0	0
27	NORTH 24-PGS	Bhatpara	32	32	0	25	0	7
28	NORTH 24-PGS	Garulia	0	0	0	0	0	0
29	NORTH 24-PGS	Halisahar	3	3	0	3	0	0
30	NORTH 24-PGS	Kamarhati	0	0	0	0	0	0
31	NORTH 24-PGS	Kanchrapara	0	0	0	0	0	0
32	NORTH 24-PGS	Khardah	0	0	0	0	0	0
33	NORTH 24-PGS	Naihati	0	0	0	0	0	0
34	NORTH 24-PGS	North Barrackpore	0	0	0	0	0	0
35	NORTH 24-PGS	Panihati	0	0	0	0	0	0
36	NORTH 24-PGS	Titagarh	0	10	0	10	0	0
37	Purba BARDDHAMAN	Katwa	10	6	0	6	0	0
38	PURBA MEDINIPUR	Haldia	0	0	0	0	0	0
39	SOUTH 24-PGS	Budge Budge	8	8	8	0	0	0
40	SOUTH 24-PGS	Diamond Harbour	13	24	0	11	0	13
41	SOUTH 24-PGS	Maheshtala	11	0	0	0	0	0
42	SOUTH 24-PGS	Pujali	1	0	0	0	0	0
			<b>474</b>	<b>522</b>	<b>74</b>	<b>172</b>	<b>147</b>	<b>129</b>

**Quarterly progress (September 2020, October 2020 and November 2020) report**

Sl. No.	Concerned Department	Topic of Action point for STPs	No of STPs	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]		[4]	[5]	[6]	[7]
1		Sewerage System & STP at Kalyani Municipal Town	2	Targets achieved	Targets achieved		Completed in the Financial Year of 2017-18 and presently are under O & M stage
2		Sewerage System & STP at Gayeshpur Municipal Town	1				
3		Sewerage System & STP at Bhatpara Municipal Town	4				

Sl. No.	Concerned Department	Topic of Action point for STPs	No of STPs	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]		[4]	[5]	[6]	[7]
4		Sewerage System and STP at Halisahar Municipality	1	As per order of Hon'ble NGT vide OA No 593/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points to be implemented by 30.6.21	<p>Overall physical progress achieved as on 30.11.2020 is 94.96% (Trial &amp; Run stage)</p> <p>STP-99.90%, Network-98.95% (as per present scope), Pumping Stations-94.05%</p> <p>Details of the work completed-</p> <p>1] Supplying &amp; laying DWC HDPE Pipe (150 mm to 250 mm) - 177.761 KM</p> <p>2]Supplying &amp; laying RCC(NP-3) and HDPE pipe (300 mm to 1000 mm) - 16.825 KM</p> <p>3]Brick Masonry Rectangular Manhole - 5640 nos.</p> <p>4]Pre-cost RCC Circular Manholes - 4 nos</p> <p>5] House pit-6477</p> <p>6]Construction of Lifting Stations(New) LS-3,LS-4,LS-5,UGLS-4,UGLS-5,UGLS-MPS2 : 100%</p> <p>7] Renovation, up -gradation &amp; commission of existing LS and MPS (LS1,LS2 ,MPS1 (LS2A) and MPS2):100%</p> <p>Construction of Civil structures are completed and installation of E&amp;M equipments are almost completed. Power connection has been provided in the STP and testing of equipments are started.</p>	<p>Due to Nation wide lockdown for COVID-19 pandemic, work suffered for 3 (three) months, The work will be completed by May, 2021</p>	

Sl. No.	Concerned Department	Topic of Action point for STPs	No of STPs	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]		[4]	[5]	[6]	[7]
5		Sewerage System and STP at Budge Budge Municipality	1	As per order of Hon'ble NGT vide OA No 593/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points to be implemented by 30.6.21	Overall physical progress achieved as on 30.11.2020 is 93.8%. STP-95.00%, Network-98.50%, Pumping Stations-88.00%  Details of the work completed- 1] TOTAL FOR HDPE PIPELINE - 74.20 KM out of 77.31 KM. 2] TOTAL FOR RCC PIPELINE - 1.85 KM. out of 3.39 KM. 3] TOTAL FOR JACK PUSHING - 0.660 KM out of 0.895 KM. 4] LIFTING STATIONS (Excluding LS-7) - Civil-100% and E&M - 78%. LS-7:- Already Land Handed over and work will started from 30.11.2020. 5] HDD- 11.81 KM out of 13.37 KM.	Due to Nation wide lockdown for COVID-19 pandemic, work suffered for 3 (three) months, The work will be completed by December, 2020	

Sl. No.	Concerned Department	Topic of Action point for STPs	No of STPs	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]		[4]	[5]	[6]	[7]
6		Sewerage System and STP at Barrackpore Municipality	2	As per order of Hon'ble NGT vide OA No 593/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points to be implemented by 30.6.21	<p>Overall physical progress achieved as on 30.11.2020 is 91.0%. (Trial &amp; Run stage)  STP-100%, Network - 92%, Pumping Stations-88.00%  Details of the work completed-  STP-18 MLD - 100%  STP-6 MLD- 100%  HDP DWC pipe -98%  RCC pipe -87%  Manhole - 97.5%  HDD method -86 %  DI- 31%  Trial run started with D.G for 6 MLD STP. Awaiting Power connection  D.G, Panel , Diffuser, Blower charging is under progress to synchronize the system.</p>	Sewerage system & STP will be commissioned by December 2020.	

Sl. No.	Concerned Department	Topic of Action point for STPs	No of STPs	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]		[4]	[5]	[6]	[7]
7		Pollution Abatement Work for River Ganga at Nabadwip under NGP Scheme	1	As per order of Hon'ble NGT vide OA No 593/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points to be implemented by 30.6.21	Overall physical progress achieved as on 30.11.2020 is 54%. Details of the work completed- 1] Construction of a new 9.5 MLD capacity STP- 25% 2] Renovation of existing 10.50 MLD capacity STP-100% Completed and operational. 3] Diversion pipe line from I&D structure to manholes (432 m) - 92% 4] Existing pipeline cleaning (3000 m) - 100% Complete. 5 ] 600 mm dia pipe laying (3540 m) - Laying of 450 m dia. of 550m completed 6] Drain repairing (20821 m) -Completed 7] Renovation of existing MPS 1 no - Completed 8] Renovation of existing lifting station 1 no- Completed 9] Construction of new MPS - 1 no.-. Out of 10 mtrs. well depth, 8.5 mtrs completed. LOI issued: 07.03.2019 Target date of completion: June, 2021	June, 2021	

Sl. No.	Concerned Department	Topic of Action point for STPs	No of STPs	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]		[4]	[5]	[6]	[7]
8	Municipal Corporation Municipal Development Authority (KMDA)	Pollution Abatement Works for River Ganga at Howrah under HAM	1		<p>Concession Agreement Signed on 5th June 2019 between KMDA, NMCG and the Concessionaire and the work will be started after Financial Closure by the Concessionaire which is in progress, under supervision of NMCG. IFC has already secured internal clearance to move forward and their Board approval is in process. The time schedule will be circulated by them for this within next few days</p> <p>The work comprising of</p> <ol style="list-style-type: none"> <li>1. Submitted 169 nos. drawing out of 272.</li> <li>2. Contour survey completed</li> <li>3. Test pile completed.</li> <li>4. 5 nos LS &amp; MPS survey completed out of 5 nos.</li> <li>5. Test pile had been done</li> </ol>		
9		Pollution Abatement Works for River Ganga at Bally under HAM	1	As per order of Hon'ble NGT vide OA No 593/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points to be implemented by 30.6.21	<p>Concession Agreement Signed on 5th June 2019 between KMDA, NMCG and the Concessionaire and the work will be started after Financial Closure by the Concessionaire which is in progress, under supervision of NMCG. The work comprising of</p> <ol style="list-style-type: none"> <li>1. Submitted 145 nos. drawing out of 269.</li> <li>2. Contour survey completed</li> <li>3. Soil investigation completed.</li> <li>4. 7 nos LS &amp; MPS survey completed out of 7 nos.</li> </ol>	Proposed time line: December 2022	

Sl. No.	Concerned Department	Topic of Action point for STPs	No of STPs	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]		[4]	[5]	[6]	[7]
10	Kolkata Metro	Pollution Abatement Work for River Ganga at Kamarhati & Baranagar under HAM	1		Concession Agreement Signed on 5th June 2019 between KMDA, NMCG and the Concessionaire and the work will be started after Financial Closure by the Concessionaire which is in progress, under supervision of NMCG. The work comprising of 1. Submitted 148 nos. drawing out of 282. 2. Contour survey completed 3. Soil Investigation completed 4. Test pile completed 5. 1 No. LS & MPS survey completed out of 1 no. 6. Test pile had been done		
11		Pollution Abatement works for River Ganga at Kancharapara under DBOT	1	As per order of Hon'ble NGT vide OA No 593/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points to be implemented by 30.6.21	Overall physical progress achieved as on 30.11.2020 is 20%. 1] Renovation of existing sluice gate 3 nos - work in progress. 2] Renovation of existing MPS - 50% 3] Construction of inlet chamber with Bar screen and gate-80% 4] Laying of Pipeline -1.0 KM length of 600 mm dia pipe executed till date. 5] Construction of 18 MLD capacity of STP -18% 6] All vetted Civil design and drawing have been submitted and approved by the concerned authority except administrative building and Transformer room.  LOA issued on 20th August 2019 Completion period: 24 months	Proposed time line: November 2021	

Sl. No.	Concerned Department	Topic of Action point for STPs	No of STPs	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]		[4]	[5]	[6]	[7]
12		Pollution Abatement Work for River Ganga at Berhampore	1	As per order of Hon'ble NGT vide OA No 593/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points to be implemented by 30.6.21	Survey Work for Sewrage Network is completed .The survey and design work for setting up STP will start after the finalization of alternative land is under process or after getting the present land free from local disturbances.The work was disrupted during the Nation wide lock down for nearly 3 months and has just recommenced.	Proposed time line: May 2022	
13		I & D network for existing drain falling in river Ganga including sewage treatment plant (STP) at Jangipur	2		Sewerage Network design submitted and approved and laying of sewer line about 800 m length completed till date .Test pile for constructing 8.00 MLD STP at Raghunathganj executed.		
14		Pollution Abatement Works for river Ganga at Hooghly Chinsurah	1	As per order of Hon'ble NGT vide OA No 593/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points to be implemented by 30.6.21	NMCG has sent their approval to invite the tender on 11.11.2020. Tender has been invited on 23.11.2020 and last date of bid submission 28.12.2020.	Proposed time line: December 2022	
15		Pollution Abatement Works for river Ganga at Maheshtala Municipality	1		Technical and financial evaluation has been completed. KMDA has submitted the evaluation report along with the necessary recommendation and observation of KMDA to NMCG on 23.11.2020 for acceptance of the tender.	Proposed time line: November 2022	

Sl. No.	Concerned Department	Topic of Action point for STPs	No of STPs	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]	[4]	[4]	[5]	[6]	[7]
16		Rejuvenation of existing STP along with Lifting Station & Pumping Station including Sewerage Network and 5 (Five) Years Operation and Maintenance at Baidyabati and Bhadreswar under Hooghly District in West Bengal.	2	As per order of Hon'ble NGT vide OA No 593/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points to be implemented by 30.6.21	Due to some technical issue existing tender had been cancelled.  Due to legal grounds presently work under status quo order. Efforts being made to dispose of the case at the earliest.	Proposed time line: May 2021	
17		Rejuvenation of existing STP along with Lifting Station & Pumping Station including Sewerage Network and 5 (Five) Years Operation and Maintenance at Chandannagar and Bansberia under Hooghly District in West Bengal.	3		Rejuvenation work started.Work order issued on 30.06.2020  Surface Dressing of the ground in any kind of soil including removing vegetation within the Chandannagar and Bansberia STP zone was completed along with Field survey work.	Proposed time line: June 2021	
18		Rejuvenation of existing STP along with Lifting Station & Pumping Station including Sewerage Network and 5 (Five) Years Operation and Maintenance at Sreerampore and Champdani under Hooghly District in West Bengal.	2		Rejuvenation work started.Work order issued on 30.06.2020  Surface Dressing of the ground in any kind of soil including removing vegetation within the Chandannagar and Bansberia STP zone was completed along with Field survey work.  survey and design work has started at Champadani and sreerampore.	Proposed time line: June 2021	

Sl. No.	Concerned Department	Topic of Action point for STPs	No of STPs	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]		[4]	[5]	[6]	[7]
19		Rejuvenation of existing STP along with Lifting Station & Pumping Station including Sewerage Network and 5 (Five) Years Operation and Maintenance at Uttarpara - Kotrung and Konnagar under Hooghly District in West Bengal.	1	As per order of Hon'ble NGT vide OA No 593/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points to be implemented by 30.6.21	Due to some technical issue existing tender had been cancelled. Revised scope of work has already been delivered to the concerned Agency along with revised term and condition for amicable settlement out of the court and agency accepted the offered. Legal procure of said settlement will be decided in due course.	Proposed time line: June 2021	
20		Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Garulia (1 no STP), Naihati (2 nos. STP), Panihati (1 no STP), Khardah(1 no STP) and Titgrah (2 nos. STP)	7	As per order of Hon'ble NGT vide OA No 593/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points to be implemented by 30.6.21	LOA issued on 04-12-2019 Project Cost (AA & ES) : Rs. 65.54 Crore Awarded Cost : Rs. 52.99 Crore Likely Date of Completion: April, 2021 Name of the Contractor: M/s Navita Nirman Pvt. Ltd. Overall Physical Progress as on 30.11.2020 is :10% at Naihati. Overall Physical Progress as on 30.11.2020 is : 58% (Titagarh 9 MLD) Overall physical progress as on 30.11.2020: 8% (Panihati 12 MLD) Overall physical progress as on 30.11.2020: 25% (Khardah 14 MLD) The work was disrupted during the Nation wide lock down for nearly 3 months and has just recommenced.	Proposed time line: March 2021	
21		Sewerage System and STPs at North Barrackpore	2	As per order of Hon'ble NGT vide OA No 593/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points to be implemented by 30.6.21	Presently under DPR Stage. Compliance of NMCG's observations is under process.		

Sl. No.	Concerned Department	Topic of Action point for STPs	No of STPs	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]		[4]	[5]	[6]	[7]
22		Sewerage System and STPs under construction by KEIIP: Near WBSETCL, Joka - 45 MLD; Bank Plot, M.G Road - 40 MLD; Rajpur-Sonarpur, Rania - 23 MLD	3	As per order of Hon'ble NGT vide OA No 593/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points to be implemented by 30.6.21	Work in progress for Joka and M.G. Road STPs. The project progress is as per schedule. Completion: March 2022	24 months from the date of issuance of work order. The sewage network at the above mentioned 03nos. STPs in being developed under respective works. Trunk sewers are being laid. S&D network to be completed by 2023. Approximately Rs. 1700cr. For S&D works. Out of this, about 1300 cr. linked for development of the trunk S&D system within the catchment areas of the 3 STPs and remaining indirectly linked for the abatement of pollution to the River Ganga in other areas. Out of 1300 cr. about 455 cr. has been disbursed.	
					Rajpur-Sonarpur, Rania - STP: Under Tendering Re-tendering done on 30/09/2020 Tender opened: 27/11/2020. Technical evaluation under progress		
		Tolly's Nullah Rehabilitation Project: STP at Police Telecom Department Land, near			Work in Progress. The project progress is as per schedule. Completion: 2023	Technical bid opened on 10/12/2020 Technical bid evaluation is in progress. The timeline of the project shall be finalised after issuance of work	

Sl. No.	Concerned Department	Topic of Action point for STPs	No of STPs	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]		[4]	[5]	[6]	[7]
23	Kolkata Municipal Corporation (KMC)	Wireless Park - 15.3 MLD; STP near Near Golf Garden, Sukhapukur - 5.06 MLD; STP near Near Kavi Nazrul Metro Station, Birji Road - 5.70 MLD	3	As per order of Hon'ble NGT vide OA No 595/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points to be implemented by 30.6.21		order as per the following: 30month for capital works from date of contract agreement & 15years O&M from commercial operation date.	
						Draft DPR submitted to NMCG through SPMG on 31.3.2019 for approval and extension of time. After expiry of a substantial time NMCG gave an extension of time for five and half months i.e., up to 22/02/2021 vide their email on 08/09/2020. On telephonic discussion and further pursuance by	

Sl. No.	Concerned Department	Topic of Action point for STPs	No of STPs	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]		[4]	[5]	[6]	[7]
		S&D Department Drainage Central  Municipal Waste Water Project: STP near LS 10 (16MLD); STP near Surinaam Ghat (25MLD); STP near Bhanga Khal (35MLD)	3	As per order of Hon'ble NGT vide OA No 593/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points to be implemented by 30.6.21		Jt. Secretary, UD&MA Department, NMCG finally requested verbally to submit soft copy of draft DPR again as well as hard copy also. Soft copy was submitted on 14/09/2020. The hard copy was received by NMCG on 01/10/2020. Extension of time will be expired on 22/02/2021, but approval of draft DPR is yet to be received. Recently, on 16/12/2020, NMCG arranged for a virtual meeting on the above captioned matter. The consultant M/s. TCE on behalf of KMC presented a power point presentation on draft DPR. NMCG gave various observations on draft DPR during presentation of the same. But, written observation is yet to be received. The project completion time was considered as 52 months from the issuance of Work Order.	

Sl. No.	Concerned Department	Topic of Action point for STPs	No of STPs	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]		[4]	[5]	[6]	[7]
24		STPs at Garden Reach and Keorapukur	2		Operational		
25	PHED	STPs at Diamond Harbour, Berhampore, Katwa, Murshidabad and Nabadwip	5		Operational		
26		Jiagunj Azimgunj Takia Oxidation Pond	1		Partially Operational		
27	MED	STPs at Dhulian, Haldia, Jiagunj Azimgunj, Chakdah, Raigunj, Santipur, Katwa	8	As per order of Hon'ble NGT vide OA No 593/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points to be implemented by 30.6.21	Under DPR Stage; Timeline for Preparation of DPR-February-2021, 2 STPs of Jiaganj-Azimganj are partially operational, Rejuvenation work is under progress		