

**BEFORE THE HON'BLE NATIONAL GREEN TRIBUNAL,  
PRINCIPAL BENCH, NEW DELHI**

Original Application No. 365/2021

**IN THE MATTER OF:**

Shamsher Singh

... Applicant

VERSUS

Govt. of NCT of Delhi

.... Respondents

**INDEX**

S. No.	Particulars	Page No.
1.	Compliance Report on behalf of govt. of NCT of Delhi in terms of the order dated 21.12.2022.	
2.	<b><u>ANNEXURE-1</u></b> Copy of the order dated 27.01.2023 of Chief Secretary, Govt. of NCT of Delhi	3
3	<b><u>ANNEXURE-2</u></b> Department wise detailed action plans for Rejuvenation of River Yamuna	-
4	<b><u>ANNEXURE-3</u></b> Copy of the Directions issued by DPCC dated 27.03.2023	- 1
5.	<b><u>ANNEXURE-4</u></b> Letter dated 13.04.2023 of Delhi Jal Board	- 1
6.	<b><u>ANNEXURE-5</u></b> Copy of the action taken report of Revenue Department	

Filed by

**(Dr. K. S. Jayachandran)**  
Special Secretary (Env.) cum  
Member Secretary, DPCC

Date: 9<sup>th</sup>.05.2023

Place: Delhi

BEFORE THE HON'BLE NATIONAL GREEN TRIBUNAL,  
PRINCIPAL BENCH, NEW DELHI

Original Application No. 365/2021

**IN THE MATTER OF:**

Shamsher Singh

... Applicant

VERSUS

Govt. of NCT of Delhi

.... Respondents

**COMPLIANCE REPORT ON BEHALF OF GOVERNMENT OF NCT OF  
DELHI IN TERMS OF THE ORDER DATED 21.12.2022.**

IT IS MOST RESPECTFULLY SHOWETH:

1. That this Hon'ble Tribunal took up the above referred matter related to Septage management in NCT of Delhi on 21.12.2022 and was pleased to direct the Chief Secretary, Govt. of NCT of Delhi to file an action taken report in this matter.
2. That the main issue in the matter is septage management. "Septage" is septic tank sludge that is a combination of raw primary sludge and anaerobically produced raw sludge. It has an offensive odour, appearance and contains significant levels of grease, grit, hair, debris and pathogenic micro-organisms.
3. That the Water Act, 1974 does not discriminate between pollution from industrial and domestic sources, however domestic pollution is not regulated in the same manner due to Section 2 (K) of the Water Act, 1974. The urban bodies and other public bodies are providing a highly subsidized service to society in order to help the ULBs, and established several STPs. Septage should be regulated in the manner as MSW, BMW or Hazardous Wastes. Respective ULBs should be made responsible for compliance, keeping in view the adverse effect of septage on land, low lying areas or receiving

surface water or groundwater bodies. There is a need for establishing good collection system for septage and its proper disposal.

4. That the Delhi Jal Board is responsible for the Production and Distribution of potable water after treating raw water from various sources and also provides treatment and disposal of waste water. Sewage from these areas is also collected for treatment and disposal by the Delhi Jal Board.
5. That, Urban Development Department of Government of NCT of Delhi had issued Notification dated 12.11.2018 "Delhi Water Board Septage Management Regulations, 2018" regarding regulations for collection, transportation and disposal of waste of septic tanks (septage) and related matters. Under these regulations licenses are being given by DJB to the vendors for collection and transportation of septage to the vehicles even registered in Haryana. District Magistrates have been empowered to impose Environmental Compensation on the violators. DJB is examining the amendments in the said Regulation to make it more effective.
6. That High Level Committee (HLC) headed by Hon'ble Lt. Governor, Delhi has been constituted by the Hon'ble National Green Tribunal vide order dated 09.01.2023 in OA. No. 21/2023 in the matter of Ashwani Yadav Vs. Govt. of NCT of Delhi with Chief Secretary, Delhi as Convener and Secretaries / HODs of various Ministries / Departments of Govt. of India / Delhi as members.
7. That an Action Plan for Rejuvenation for River Yamuna has been prepared by the High Level Committee (HLC) and an order dated 27.01.2023 has also been issued by Chief Secretary Delhi including septage management. Copy of the said order dated 27.01.2023 and Action Plan were sent to concerned Departments for necessary action. As per the said order, a Committee under chairmanship of Divisional Commissioner, Revenue Department, GNCTD and consisting of CEO, DJB, Commissioner MCD as members and Secretary, Urban Development Department, GNCTD as member cum-convener of this committee, to revisit the Delhi Water Board Septage Management Regulations 2018 to make them more effective & enforceable.

Copy of the order dated 27.01.2023 issued by the Chief Secretary, Govt. of NCT of Delhi and Department wise detailed action plans for Rejuvenation of River Yamuna are enclosed herewith as ANNEXURE-1 and ANNEXURE - 2 respectively.

8. That four meetings of the High Level Committee (HLC) headed by Hon'ble Lt. Governor, Delhi have been held so far on 20.01.2023, 14.02.2023, 14.03.2023 and 21.04.2023 and septage management issue has also been discussed in these meetings. In the 4<sup>th</sup> meeting of HLC on 21.04.2023 , CEO, DJB informed that a private NGO has been asked to collect, transport and monitor the vehicles of septage. APP is also being developed to connect the registered vehicles with the GPS for monitoring of vehicles carrying septage. New regime for septage management is proposed by DJB. Hon'ble Lt. Governor, Delhi has asked DJB to explore the possibility of giving incentives to the authorized tankers for disposal of septage at designated SPSs /STPs and directed CEO DJB to take immediate necessary action in this regard.
9. That, DPCC in exercise of the powers conferred under section 33 (A) of the Water Act, 1974 and keeping in view to curb pollution in River Yamuna in Delhi, issued directions on 27.03.2023 interalia mentioned following:
  1. (a) *penalty for deposit of septage by unauthorized (unlicensed) entities shall be Rs. 50,000/- plus confiscation of vehicle.*  
(b) *Penalty for disposal of Saptage at place other than the designated places by authorized licensee shall be Rs. 50,000/- per violation.*  
(c) *Penalty on a person who uses the services of unlicensed vendors/ vehicle for discharging the septage shall be Rs. 10,000/- per violation.*
  2. *An officer not lower than the rank of Nayab Tehshildar in DM offices & Sub Inspector in Delhi Police and Sanitary Inspector in MCD shall be competent to impose penalty.*

Copy of the directions issued by DPCC dated 27.03.2023 is enclosed herewith as ANNEXURE-3.



10. That Delhi Jal Board vide letter dated 13.04.2023 has provided copy of report of the committee of the meeting held on 28.0.2.2023 along with proposed amendments in the existing "Delhi Water Board Septage Management Regulation 2018". Vide said letter DJB has informed that recommendations of the committee will be placed before Board meeting of DJB before forwarding to Urban Development Department, GNCTD. Letter dated 13.04.2023 of Delhi Jal Board is enclosed as ANNEXURE-4.
11. That, Revenue Department has provided action taken report in respect of all 11 revenue districts in Delhi regarding enforcement of the Septage Regulations. Copy of the action taken report of Revenue Department, GNCTD is enclosed herewith as ANNEXURE-5.
12. That, a consolidated report on Sewage & Faecal Sludge Management (Septage Management) till the month of March, 2023 received from Delhi Jal Board is as follows:

Agency	Number of Vehicles Authorized by DJB	Number of Functional SPSs for Collection of Septage from Vender	Septage Collected and Treated in March, 2023	Cumulative Septage Treated by DJB (As on 26/03/2023)
DJB	196	86	5.06 Crore Litres	143.3 Crore Litres

13. The present status report may kindly be taken on record.

  
**(Dr. K. S. Jayachadran)**  
 Special Secretary (Env.) cum  
 Member Secretary, DPCC

Date: 9<sup>th</sup>, May, 23

Place: Delhi

Govt. of NCT of Delhi  
**OFFICE OF THE CHIEF SECRETARY**  
Delhi Secretariat, I.P. Estate, New Delhi.

F.OSD/CS/2023/1581-1612

Dated: 27.01.2023

**ORDER**

Whereas in pursuance to the directions of Hon'ble National Green Tribunal on 09-01-2023 in OA No. 21 / 2023, a High level committee was constituted with the request to Hon'ble Lt Governor to head the committee.

**1. Judicial Pronouncement - Brief Background**

Whereas, Hon'ble National Green Tribunal (NGT) vide judgment dated 13.01.2015 in OA No. 06 / 2012 and OA No. 300 / 2013 in the matter of Manoj Mishra vs. Union of India & Ors. issued various directions, including directions to Delhi Jal Board (DJB) to operationalize existing Sewage Treatment Plants (STPs), construct new STPs, maintain and upgrade existing STPs by March, 2017 and other directions to DJB.

And whereas, Hon'ble NGT, while accepting both reports dated 19.04.2014 and 13.10.2014 filed by the Expert Committees viz.

- i. Committee constituted by the MoEF vide its order dated 13.09.2013 on the aspects of preservation, restoration and beautification of the banks of river Yamuna; and
- ii. Expert Committee appointed by the Tribunal on control of pollution and restoration of Yamuna River, including drainage system of Delhi together with action plan prepared by Delhi Jal Board, directed that the projects contemplated under these reports and the judgement of the Tribunal shall be completed by 31.3.2017.

And whereas, various orders have been passed subsequently by the Hon'ble NGT from time to time based on the Reports of the Yamuna Monitoring Committee constituted by Hon'ble NGT vide order dated



26.07.2018, including orders dated 11.09.2019, 05.03.2020, 06.07.2020 and 27.01.2021.

And whereas, Hon'ble NGT vide order dated 11.09.2019 in OA No. 06 / 2012 has passed detailed order giving various directions and timelines in respect of NCT of Delhi and also directed that timelines have to be compressed so as to complete every action by December, 2020 (except where shorter timelines are specified in the order or are otherwise possible). DJB was directed to complete the task of setting up of STPs by 31.12.2020 besides other directions to DJB *inter-alia* mentioning clear time lines for different projects.

And whereas, issue of pollution in river Yamuna in Delhi is being monitored by Hon'ble NGT *inter alia* issued orders dated 20.09.2018, 19.12.2018, 08.04.2019, 06.12.2019, 29.06.2020, 21.09.2020 and 22.02.2021 in O.A. No. 673 / 2018 in the matter of: News item published in 'The Hindu' authored by Shri Jacob Khoshy titled "*More river stretches are now critically polluted: CPCB*", and various orders in O.A. No. 593 / 2017 (Paryavaran Suraksha Samiti & Anr. Vs Union of India & Ors.).

And whereas, Hon'ble NGT again took up the matter in OA No. 562 / 2022, "*Ishika vs. Govt. of NCT of Delhi*" regarding corrective measures taken by Govt. of NCT of Delhi and neighbouring States and their impact on abatement of pollution in river Yamuna in Delhi, most particularly in the preceding one year.

And whereas, the Hon'ble NGT during January 2023, again took cognizance of the issue of unabated pollution of Yamuna in OA No. 21 / 2023 entitled "*Ashwani Yadav versus Govt. of NCT of Delhi*" on 09.01.2023 highlighting the continued failure of authorities in taking adequate remedial measures in terms of specific orders on the subject, keeping in view the huge gap in generation of sewage and available

treatment facilities, un-trapped drains and unauthorized colonies, incomplete river front development projects besides desilting / desludging of drains and the poor water quality of the river well beyond laid down parameters reflecting consistently higher pollution (75%) and in the light of non-compliances of directions of the Hon'ble Tribunal, a High Level Committee (HLC) of concerned authorities in Delhi headed by Hon'ble Lieutenant Governor, Delhi, with the Chief Secretary, Delhi, as Convener; and consisting of Secretaries of the Departments of the Govt. of Delhi viz. Irrigation, Forest and Environment, Agriculture, and Finance; CEO, Delhi Jal Board; Vice Chairman, DDA; Secretary or his nominee (not below the rank of Additional Secretary), Ministry of Agriculture, GoI; DG Forest or his nominee (not below the rank of DDG), MoEF&CC, GoI; Secretary, MoJS or his nominee not below the rank of Additional Secretary; Secretary, MoEF&CC or his nominee not below the rank of Additional Secretary; DG NMCG and Chairman CPCB. The Committee was asked to deal with all issues as set out in order dated 27.01.2021 and other ancillary matters mentioned above.

And whereas, the Hon'ble Tribunal in the same order dated 09.01.2023 asked the HLC to coordinate with all other Departments, to the extent necessary, meet physically, take stock of the situation with regard to the directions of the Tribunal, extent of compliance, extent of non-compliance, proposed remedial action for compliance of law, updated plan for compliance of directions, sources of funding, accountability for past failures, methodology for execution of the projects, timelines consistent with the spirit of orders of the Hon'ble Supreme Court and this Tribunal. After its first meeting, the Committee was asked to continue to meet at least once in every week for next six months, so as to achieve tangible results within the said period.



**2. First meeting of the High-Level Committee (HLC)**

And whereas, the first meeting of the HLC under the chairmanship of Hon'ble Lt Governor, Delhi was held on 20.01.2023 at Raj Niwas, and list of attendees is at **Annexure - 18**.

And whereas, the status note and action plan in this regard was placed before the HLC by the concerned Departments / Authorities for the purpose of monitoring important parameters for rejuvenation of river Yamuna (Department wise action plans for Rejuvenation of River Yamuna is at **Annexures – 1 to16**).

**3. Decisions taken by the High-Level Committee w.r.t. trapping and treatment of all sewage/ industrial effluents generated in Delhi, enforcement of Delhi Water Board Septage Management Regulations 2018, regulation of River Yamuna Flood Plains and usage of treated water**

And whereas, a detailed Action Plan was deliberated at length and finalized the same. All the crucial parameters on river health [like BOD < 3 mg/l, DO > 5 mg/l, minimum environmental flow – 23 Cumecs (437 MGD), etc.] were accepted by the HLC, and to achieve these parameters, the HLC finalized the Action Plan, including but not limiting to treatment of all sewage generated in Delhi, trapping of all major drains out falling into river Yamuna, extending sewerage network in all unauthorized colonies and JJ Clusters, regulation of River Yamuna Flood Plain including removal of all encroachments / Dhobi Ghats, enforcement of Delhi Water Board Septage Management Regulations 2018, utilization of treated STP water, upgradation of 13 Common Effluent Treatment Plants treating industrial effluents, etc.

**3.1. 100% Treatment of Sewage generated [Gap in Treatment = 238 MGD]**

**3.1.1. Completion of construction of 03 New Sewage Treatment Plants at:**

- i. Okhla (Total 124 MGD Capacity, 30 MGD capacity addition) by June 2023
- ii. Sonia Vihar (7 MGD capacity) by September, 2023
- iii. Delhi Gate (10 MGD capacity) within 12 months and matter of allotment of land shall be resolved by all concerned by 31.01.2023.

**3.1.2. Completion of construction of 40 New Decentralised STPs with total capacity of 92 MGD (List of 40 DSTPs as per Annexure-3.)**

- i. 29 Decentralized STPs with total capacity of 57.57 MGD by December, 2023;
- ii. For 11 Decentralized STPs having total capacity of 32.43 MGD, land is yet to be allotted by DDA and these STPs to be completed within 12 months, land related issues shall be finalised within a fortnight by DDA/ Revenue Departments.

**3.1.3. Completion of rehabilitation of three existing STPs with 70 MGD capacity at:**

- i. Kondli Phase – II: 25 MGD capacity by June, 2023
- ii. Rithala Phase – I: 40 MGD capacity by June, 2023 and
- iii. Yamuna Vihar Ph-II: 15 MGD capacity by September, 2023

**3.1.4. Upgradation of existing 18 STPs to create Additional Capacity of 93.5 MGD be completed (75 MGD capacity by Dec. 2023 and remaining 18.5 MGD capacity by March, 2024).**



### 3.2. Trapping of all drains out falling into river Yamuna, including trapping of sub-drains

#### Desilting of Existing Drains

It has been noted with concern that no desilting of existing drains network has been carried out in the recent past. As a result most of the drains are either completely choked or functioning with 10-15% of their designed flow. Hence a major desilting drive must be undertaken. Out of an approximate 200 km of trunk/peripheral sewerage held with DJB, 90.34 Km of desilting will be completed by June, 2023 from the ongoing contract. In addition, fresh contract will be done for remaining 110 km at the earliest. The entire desilting will be completed by September 2023. The status of the drain pre and post-desilting will be video recorded along with the testimony of the concern official monitoring the process. Independent audit of the desilting will be carried out post execution of the work.

**3.2.1. Major Drains:** Out of 18 major drains out falling into river Yamuna in Delhi stretch, trapping of 11 drains has been completed which are as follows:

- a) Magazine Road Drain
- b) Sweeper Colony Drain
- c) Khyber Pass Drain
- d) Metcalf House Drain
- e) Tonga Stand Drain
- f) Moat Drain (Vijay Ghat)
- g) Civil Military Drain
- h) Drain No 14
- i) Tughlaqabad Drain
- j) Kalkaji Drain
- k) Tehkhand Drain

The following timelines to be followed for trapping of remaining major 7 drains:

- i. 02 major Drains (Delhi Gate Drain and Sen Nursing Home Drain) are partially trapped.

- (a) DJB shall construct 10 MGD STP to trap the remaining flow in the Delhi Gate Drain within 12 months and matter of allotment of land shall be resolved by all concerned by 31.01.2023.
- (b) Sen Nursing Home Drain has been trapped into Sen Nursing Home STP as well as into the Ring Road trunk sewer. However, some marginal flow/ overflow still passes during peak hours. DJB to take measures to stop this marginal flow by desilting the drain and proper operation of Ring Road trapping by March 2023.
- ii. 02 major Drains (i.e., Najafgarh & Shahdara) are included in the Interceptor Sewer Project (ISP) where substantial flow of sub-drains under their command areas have already been trapped / intercepted. Both these drains are large drains and cannot be trapped technically, therefore,
  - (a) 74 Un-trapped sub-drains [44 in Najafgarh Drain and 30 in Supplementary Drain (which is sub drain of Najafgarh drain)] to be intercepted by October 2023.
  - (b) 2 Un-trapped sub-drains of Shahdara Drain to be intercepted by June, 2023.
- iii. For remaining 03 major drains, the flow will be trapped as per details below:
  - (a) Mori Gate Drain – 9.51 MGD Flow to be trapped by Sep, 2023
  - (b) Barapulla Drain – 31.97 MGD Flow to be trapped by Sep., 2023
  - (c) Maharani Bagh Drain – 6.66 MGD Flow to be trapped by Sep., 2023

### 3.2.2 Sub Drains:

- i. Interceptor Sewer Project (ISP) – Full trapping and treatment of 242 MGD wastewater to be completed by DJB by June, 2023.
- ii. Details of un-intercepted sub drains out falling into Najafgarh Drain, Supplementary Drain and Shahdara Drain are at **Annexure-7**, **Annexure-8** and **Annexure-9** respectively.
- iii. Action plan for 70 un-trapped sub drains as per schedule below:



- (a) 06 sub-drains by end of January, 2023 (falling in Najafgarh drain);
  - (b) 03 sub-drains by end of February, 2023 (1 falling in Najafgarh drain and 2 are falling in Supplementary drain);
  - (c) 11 sub-drains by end of March, 2023 (4 falling in Najafgarh drain and 7 are falling in Supplementary drain);
  - (d) 04 sub-drains by end of April, 2023 (4 are falling in Supplementary drain);
  - (e) 02 sub-drains by end of May, 2023 (1 falling in Najafgarh drain and 1 is falling in Supplementary drain);
  - (f) 20 sub-drains by end of June, 2023 (4 falling in Najafgarh drain, 02 falling in Shahdara Drain and 14 falling in Supplementary drain);
  - (g) 1 sub-drain by end of Sep, 2023 (1 falling in Supplementary drain);
  - (h) 22 sub-drains by end of Oct, 2023 (falling in Najafgarh drain);
  - (i) 01 sub-drain by end of Oct, 2023 (falling in Supplementary drain).
- iv. Additional non-Recorded Sub Drains

It has been noticed that there are many illegal sub drains which are not in the official records of the drain owning agencies but are falling into the Main Drain. All drain owning agencies of the 18 main drains out falling into Yamuna will carry out physical inspection of their drains and ascertain these additional non recorded sub drains. The records will be updated by February, 2023 and action plan of trapping/closing these drains will be finalized by March, 2023.

### **3.2.3. Performance Audit of completely trapped 11 major drains and all sub-drains**

DJB to undertake the Performance Audit of completely trapped 11 major drains and all sub-drains through an independent agency by February 2023. Simultaneously a multidisciplinary team of DJB, MCD, Irrigation & Flood Control department may be tasked to undertake internal audit.



**3.3. Extending Sewerage Network in all 1799 Unauthorised Colonies and 639 JJ Clusters (List at Annexure-10)**

**3.3.1. Unauthorised Colonies (1799 Nos.)**

- i. Sewer line laid and notified in 747 unauthorised colonies by Dec, 2022
- ii. Work of sewer network is in Progress in 573 unauthorised colonies to be completed by Dec, 2023.
- iii. Out of 161 unauthorised colonies, 123 awaiting NOC/Clearance from Forest, ASI and O Zone will be completed within 12 months of obtaining clearances but not later than June, 2024.
- iv. 318 unauthorised Colonies where sewerage network is to be laid along with Decentralized STPs to be completed by 08 month after allotment of land/ receipt of NOC.

**3.3.2. JJ Clusters (639 Nos.)**

- i. 558 JJ Clusters already connected with sewer lines.
- ii. Other 16 JJ Clusters are feasible to connect with sewer line and will be connected by June, 2023.
- iii. For remaining 65 JJ Clusters, where it is not feasible to connect them with sewer lines, therefore, decentralized modular/ prefabricated DSTP to be installed by DJB by June, 2023 with the support of NMCG.
- iv. Details of such un-trapped 81 JJ clusters is at **Annexure – 11**.
- v. DUSIB shall reconcile and finalise the list of Unauthorised Colonies and JJ clusters available with DJB. Action Plan for these left out Unauthorised Colonies and JJ Clusters shall be prepared and submitted to convenor within a fortnight.



**3.4. Upgradation of 13 Common Effluent Treatment Plants (CETPs), list of which is at Annexure-12.**

- i. CETP at Narela (DSI IDC) will be upgraded by December, 2023;
- ii. CETP at Bawana (DSI IDC) will be upgraded by December, 2023;
- iii. DSI IDC informed that remaining 11 CETPs are being handed over by Industries Department of GNCTD to DJB. However, it was decided that DSI IDC shall discuss this issue with DJB once again to decide finally who (DSI IDC / DJB) is the appropriate authority for upgradation and O&M of these CETPs, especially after considering the fact that sewage to be treated in STPs and CETPs is of different nature and composition. A joint report be submitted by CEO, DJB and MD, DSI IDC recommending 'way forward' (including the appropriate authority (i.e. DJB or DSI IDC and timelines) for upgradation of such 11 CETPs to the Convenor of this HLC within a fortnight for taking final decision in this regard.
- iv. DPCC should carry out a thorough inspection of all the Industrial Colonies and take strict action against violating units like sealing/disconnection of power supply of defaulters on regular basis, at least once in a fortnight.

**3.5. Enforcement of Delhi Water Board Septage Management Regulations 2018**

It was decided by HLC to constitute a Committee under the Chairmanship of Divisional Commissioner, Revenue Department, GNCTD and consisting of CEO, DJB; Commissioner MCD as members; and Secretary, Urban Development Department, GNCTD as member-cum-convenor of this Committee, to revisit the Delhi Water Board Septage Management Regulations 2018 to make them more effective & enforceable. The Committee will submit its report latest by 15.02.2023 to the Convenor of this HLC.



It was informed that at present there are 196 vehicles that have been given license by DJB for Collection of septage. With the sewage network getting extended to unauthorized colonies and JJ Colonies, gradually these numbers should reduce. Accordingly, it has been directed to reduce these vehicles from existing 196 to 150 by June,2023. The vigil against illegal/unauthorized vehicle dumping the septage in water bodies etc must be enhanced through CCTV coverage and random checking. Strict action against defaulters will be undertaken inclusive of the vehicle carrier as well as the colonies contributing the septage.

### **3.6.Regulation of River Yamuna Flood Plain including removal of all Encroachments / Dhobi Ghats, List of which is at Annexure-14.**

#### **3.6.1. Restorative Projects of DDA in Yamuna Floodplains**

- i. Asita East (Part B) to be completed by 31.03.2023;
- ii. Asita West to be completed by 30.06.2023;
- iii. Kalindi Biodiversity Park (remaining work) to be completed within 9 months after the completion of on-going NHAI project, by CEMDE;
- iv. Amrut Bio Diversity Park (90 Ha. on Eastern Bank) to be completed by 31.03.2023 by DDA;
- v. Amrut Bio Diversity Park (18 Ha. On Western Bank) to be completed by 22.05.2023 by DDA;
- vi. Amrut Bio Diversity Park (Remaining 8.25 Ha.) to be completed by 31.12.2024 by CPWD;
- vii. Wazirabad to Old Railway Bridge – Western Bank (Qudsia Ghat - 16 Ha.) to be completed by April 2023 by INTACH;
- viii. Wazirabad to Old Railway Bridge – Western Bank (Sur Ghat – 13.6 Ha.) to be completed by July 2023 by INTACH;
- ix. Wazirabad to Old Railway Bridge – Western Bank (Eco Trail – 33 Ha.) to be completed by 31.12.2023 by INTACH;



- x. Wazirabad to Old Railway Bridge – Western Bank (Yamuna Bazar Area – 3.4 Ha.) to be completed by 31.12.2023 by INTACH;
- xi. Yamuna Vanasthali – 236.5 Ha to be completed by 31.05.2023 by DDA;
- xii. Mayur Nature Park (Part A: 235 Ha.) to be completed by DDA (Case before Hon'ble High Court Case is pending and next date of hearing is 13.02.2023);
- xiii. Mayur Nature Park (Part B: 162.75 Ha.) to be completed by DDA / UP Irrigation Department (Case before Hon'ble High Court Case is pending and next date of hearing is 30.01.2023);
- xiv. Eco Tourism Area (30 Ha.) (22.7 Ha with DDA and 7.3 with DTC): Land has been taken back from IPGCL. Case before Hon'ble High Court Case is pending and next date of hearing is 15.03.2023 - Proposal will be taken once the O-II is finalised after notification of MPD 2041).
- xv. Hindan Sarovar (Part A: 15 Ha.) to be completed by 31.12.2023 by DDA;
- xvi. Hindan Sarovar (Part B: 30 Ha.) to be completed by 31.12.2023 by DDA

**3.6.2. Removal of encroachments, List of which is at Annexure-15.**

- i. Asita East (UP) – Out of 107 Ha., 50.24 Ha. has already been repossessed. Further, 21 Ha. has already been transferred by UP Irrigation Department to PWD, GNCTD. The following be submitted to the Convenor of this HLC by PWD latest by 31.01.2023:
  - a. Action taken by PWD w.r.t. such 21 Ha. area received from UP's Irrigation Department;
  - b. Action taken w.r.t. remaining 29.24 Ha. land with UP's Irrigation Department;



- c. Action taken for repossessing the remaining 56.76 Ha. land by PWD / Irrigation Department.
- ii. out of 100 Ha. of Kalindi Aviral, 0.81 Ha. area has been repossessed and 'nil' area is to be repossessed. Therefore, status of remaining 99.19 Ha. area be submitted;
- iii. out of 115 Ha. of Kalindi Biodiversity Park, 2.5 Ha. area has been repossessed. Therefore, status of remaining 112.5 Ha. area be submitted;
- iv. out of 200 Ha. of Asita West, 176.19 Ha. area has been repossessed and 5 Ha. area is to be repossessed. Therefore, status of remaining 18.81 Ha. area be submitted;
- v. out of 116.25 Ha. of Amrut Bio Diversity Park, 91.5 Ha. area has been repossessed and 1 Ha area is to be repossessed. Therefore, status of remaining 24.75 Ha. area be submitted;
- vi. out of 236.5 Ha. of Yamuna Vanasthali, 101.03 Ha. area has been repossessed and 5 Ha. area is to be repossessed. Therefore, status of remaining 130.47 Ha. area be submitted;
- vii. out of 235 Ha. of Mayur Nature Park, 23.02 Ha. area has been repossessed and 'yet to be assessed' area is to be repossessed. Therefore, status of remaining 211.98 Ha. area be submitted;

The above-mentioned details be submitted by DDA and PWD, as the case may be, along with action plan (with timelines) for (a) repossessed area and (b) repossessing the remaining area, to the Convenor of this HLC within a fortnight.

DDA shall submit the total floodplain area along with break-up of the same in restorative projects, encroachments, department-wise area allocated and the river surface area with geocoordinates. Action plans for removal of encroachment parcel-wise shall be submitted to convenor within a fortnight.



Mass Plantation Drive: The DDA will undertake a major plantation along these vulnerable stretches of this flood plains. The plan will be submitted by March 2023 and will be implemented by December 2023.

Special Drive to tackle unauthorized/illegal unfalling drains/nallah in to Yamuna:

It was observed that since DDA is the custodian of the Yamuna flood Plain it is its sole responsibility of carrying out a special drive to tackle any unauthorized/illegal out-falling drains in to Yamuna. On record, there are only 18 outfalling drains. Hence any other drain should be considered as illegal/unauthorized and must be traced back to in origin along with the identification of responsible agency. The complete report to be submitted by February 2023. Further, all such identified illegal/unauthorized drains/nallah flowing in river Yamuna must be diverted/closed after taking necessary remedial measures. The time line for the same will be shared by April 2023.

**3.7. Utilisation of Treated STP Water, List of which is at Annexure-16.**

- i. Quantum of Available Treated STP Water – 530 MGD
- ii. Mandatory Return Flow in River Yamuna – 267 MGD (As per the orders of Hon'ble Supreme Court)
- iii. Present Use of Treated STP Water – About 90 MGD (mainly for horticulture purposes)
- iv. Proposed Use of Treated STP Water – 70 MGD at Coronation Pillar is to be converted into 'C' Class Inland Surface Water by Ultra Filtration process to be discharged in river Yamuna about 8.60 Kilometre upstream of Wazirabad. This is to be completed by June, 2024.
- v. Use of remaining 103 MGD Treated STP Water
  - (a) For Development / Rejuvenation of Lakes:
    - i. 40 MGD for Pappankalan (20 MGD – Commissioned) and Nilothi (20 MGD - Completed and will be commissioned by Feb, 2023;
    - ii. 15 MGD for Smiriti Van / Lake and nearby areas (10 MGD) and Najafgarh (5 MGD) by March, 2023;

- iii. 15 MGD for Rohini Lake No. 1 by August, 2023;
  - iv. 10 MGD for Sanjay Lake by September, 2023;
  - v. 35 MGD for Okhla (20 MGD) and Rohini Lake No. 2 (15 MGD) by December, 2023
- (b) DJB shall submit the plan to use treated STP Water in other usages, like in Farmhouses, Golf courses, construction activities, etc. and have already made available treated water at its STPs @ Rs 7 / Kilolitre.

And whereas, a summary of timelines for next 6 months for works to be carried out as finalized by HLC, is at **Annexure - 17**.

#### **4. Other decisions taken by the High-Level Committee:**

##### **4.1. Meetings of the HLC**

And whereas, the HLC decided that an alternate weekly meeting of the HLC may be chaired by the Chief Secretary / Convener of HLC (physical-cum-virtual meeting). Hon'ble Lt. Governor will take fortnightly meeting (physical meeting only).

##### **4.2. Monitoring of projects through Delhi's e-Pragati Dashboard**

And whereas, the HLC also decided that IT Department of GNCTD shall add all the above-mentioned actionable points on Delhi's e-Pragati Dashboard for the purpose of monitoring. Such Dash Board shall be operationalised within a fortnight.

##### **4.3. Company of Territorial Army to be provided by NMCG to DPCC**

And whereas, DG NMCG informed that a company of territorial army would be placed under the DPCC for ensuring ground level enforcement and monitoring for the purpose of identifying (if any left-out) all the drains / sub-drains which are yet to be trapped, enforcement of Delhi Water Board Septage Management Regulations 2018, convincing people not to through their waste in drains, etc. Accordingly, HLC asked DG NMCG to

take appropriate action to provide such company of territorial army to DPCC at the earliest.

#### **4.4. Development of Bio-diversity Park by NMCG**

And whereas, NMCG offered to develop a Bio-Diversity Park in River Yamuna Flood Plains in case DDA allots a land of appropriate area to it for this purpose. Accordingly, HLC decided that the DDA may identify and allot a piece of land at River Yamuna Flood Plains to NMCG latest by 15.02.2023 for development of a bio-diversity park by NMCG.

#### **4.5. Committee to identify and hand over land to DJB and NMCG**

And whereas, HLC also decided to constitute a Committee under Chairmanship of Divisional Commissioner, Revenue Department of GNCTD with Pr. Secretary (Forest and Environment); VC DDA; and CEO DJB to resolve all land related matters (like identification and handing over land to DJB / NMCG for setting up of STPs / De-centralized STPs, Bio-diversity park, etc.) and the Committee shall ensure identification and handing over the requisite land parcels to DJB or NMCG, as the case may be, within a fortnight.

#### **4.6. Campaign for Awareness and Involvement of Public**

And whereas, the HLC also decided that the DJB, DPCC, I&F Control and DDA shall initiate an IEC campaign for awareness as well as involvement of the public at large in this initiative to restore old glory of river Yamuna. A detailed IEC plan in this regard including an annual calendar of IEC activities shall be submitted by all agencies to the Convenor of this HLC within a fortnight including mechanisms for implementation and monitoring of IEC identifying the key behaviours in conservation and rejuvenation of river Yamuna; messages to be used for these key behaviours; stakeholder groups to be addressed; the medium through which these messages will be conveyed; and influencers who will communicate these messages, employing an appropriate channel mix of mass media, print,

outdoor publicity, capacity building/awareness workshops, competitions, and digital media.

#### 4.7. Responsibilities and Liabilities

And whereas, to ensure clarity in ownership of work, clear responsibilities, complete adherence to deadlines and the accountability of officers directly dealing with it, the HLC decided that the Nodal officers indicated in Annexures 1 to 16 with respect to each project shall be personally responsible for ensuring completion of the project within the above-mentioned timelines, and any failure of such nodal officer to ensure execution of the projects / works / responsibilities within the timeline stipulated in the action plan as finalized by the HLC will make such nodal officer liable for disciplinary as well as criminal proceedings for wilful disobedience of the orders passed by the Hon'ble Courts, this HLC and also for criminal disregard towards environmental quality of the river Yamuna as well as their failure to discharge their constitutional obligation to the citizens to provide clean environment by protecting the scarce sources of water.

#### 5. Order

Now, therefore, the HLC ordered accordingly and directed that a copy of this order be also placed before Hon'ble NGT.

  
 27/01/23

(Naresh Kumar)

Chief Secretary, Govt. of NCT of Delhi  
 Convenor of High-Level Committee

#### Enclosures:

- (i) Annexures -1 to 16: Department wise action plans for rejuvenation of River Yamuna.
- (ii) Annexure -17: Summary of timelines for next 6 months for works to be carried out.
- (iii) Annexure -18: List of Attendees

**To (For Necessary Action):**

1. ACS-Cum-Commissioner of Industries, Govt. of NCT of Delhi. 419, Udyog Sadan, FIE Patparganj, Delhi- 92.
2. Director General, National Mission for Clean Ganga, 1st Floor, Major Dhyan Chand, National Stadium, India Gate, New Delhi-02.
3. Pr. Secretary (Revenue) cum Divisional Commissioner, Govt. of NCT of Delhi, 5 Sham Nath Marg, Delhi-54.
4. Chairman, Delhi Pollution Control Committee, 5<sup>th</sup> Floor, Delhi Secretariate, I.P. Estate, New Delhi-02.
5. Principal Secretary (Environment & Forest), Govt. of NCT of Delhi, 6<sup>th</sup> Floor, Delhi Secretariat, I.P. Estate, Delhi - 02.
6. Pr. Secretary, Irrigation & Flood Control Deptt. Govt. of NCT of Delhi, L. M. Bundh, Shastri Nagar, Delhi -31
7. Chief Executive Officer, Delhi Jal Board, Varunalaya Ph-II, Jhandewalan, Delhi-05.
8. Vice Chairman, Delhi Development Authority, Vikas Sadan, INA, Delhi.
9. Commissioner, Municipal Corporation of Delhi, 9<sup>th</sup> Floor, Dr. S.P.M Civic Center, JLN Marg, Delhi-02.
10. Secretary, Urban Development Department, Govt. of NCT of Delhi, 9<sup>th</sup> Floor, Delhi Secretariate, I.P. Estate, New Delhi-02.
11. Secretary (PWD), Govt. of NCT of Delhi, 5<sup>th</sup> Floor, Delhi Secretariat, I.P. Estate, Delhi - 02.
12. Managing Director, Delhi State Industrial & Infrastructure Development Corporation Ltd. N-36, Bombay Life Building, Connaught Circus, New Delhi- 01.
13. Secretary, Department of Information Technology, Govt. of NCT of Delhi, 9<sup>th</sup> Floor, Delhi Secretariate, I.P. Estate, New Delhi-02
14. Chief Executive Officer, Delhi Urban Shelter Improvement Board (DUSIB), Punarwas Bhawan, I.P. Estate, New Delhi - 110002

**Copy to (For Information):**

1. Pr. Secretary to Hon'ble Lt. Governor, Govt of NCT of Delhi.
2. Addl. Secretary to Hon'ble Chief Minister, Govt of NCT of Delhi.
3. Secretary to Deputy Hon'ble Chief Minister, Govt of NCT of Delhi.
4. Secretary to Hon'ble Minister (Environment & Forests), Govt of NCT of Delhi.
5. Secretaries to Hon'ble Ministers, Govt. of NCT of Delhi.

6. Secretary, Ministry of Jal Shakti, Govt. of India, Shram Shakti Bhawan, New Delhi-01.
7. Secretary, Ministry of Environment & Forest and Climate Change, Govt. of India, Indira Paryavaran Bhawan, Jorbagh Road, New Delhi.
8. Secretary, Ministry of Agriculture, Govt. of India, Krishi Bhavan, Dr. Rajendra Prasad Road, New Delhi-01.
9. Secretary, Ministry of Housing and Urban Affairs, Nirman Bhawan, Maulana Azad Road, New Delhi-11.
10. Chairman, National Highways Authority of India (NHAI), Dwarka, New Delhi-75.
11. Chairman, New Delhi Municipal Council, Palika Kendra, New Delhi-01.
12. Director General (Forest), Ministry of Environment & Forest and Climate Change, Govt India, Indira Paryavaran Bhawan, Jorbagh Road, New Delhi – 03.
13. Commissioner of Police, Delhi Police Headquarters, Jai Singh Road, New Delhi- 01.
14. Chairman, Central Pollution Control Board, Parivesh Bhawan, East Arjun Nagar, Delhi-32.
15. Pr. Secretary, Finance Department, Govt. of NCT of Delhi, 4<sup>th</sup> level, Delhi Secretariat, I.P. Estate, Delhi - 02.
16. Pr. Secretary Cum Development Commissioner, Development Department, Govt. of NCT of Delhi, 5/9, Under Hill Road, Delhi-54.
17. Chief Executive Officer, Delhi Cantonment Board, Delhi Cantt, Delhi.
18. Director General, Archaeological Survey of India, Bhagwan Das Lane, Mandi House, New Delhi-01.

  
27/11/2023

(Naresh Kumar)  
Chief Secretary, Govt. of NCT of Delhi  
Convenor of High-Level Committee



Department of Environment  
Government of the National  
Capital Territory of Delhi



203

21

Annexure-2

# Rejuvenation of River Yamuna

Department wise detailed action plans



# Index

	<b>Page No</b>		<b>Page No</b>		
<b>01</b>	<b>Monitoring Parameters</b>	1-14	<b>10</b>	<b>Annexure - 9</b>	40-41
	wrt NGT Case OA 21 / 2023 in the matter of Ashwani Yadav Vs Govt. of NCT of Delhi			Details of Unintercepted Sub Drains Outfaling into Shahdara Outfall	
<b>02</b>	<b>Annexure - 1</b>	15-18	<b>11</b>	<b>Annexure - 10</b>	42-94
	Status of existing 35 STPs			Extending Sewerage network in unsewered areas in all 1799 unauthorised colonies	
<b>03</b>	<b>Annexure - 2</b>	19-20	<b>12</b>	<b>Annexure - 11</b>	95-100
	Construction of 03 new Sewage Treatment Plants [ 47 MGD addition]			Extending Sewerage network in unsewered areas in 81 JJ Clusters	
<b>04</b>	<b>Annexure - 3</b>	21-24	<b>13</b>	<b>Annexure - 12</b>	101-103
	Construction of 40 new Decentralised Sewage Treatment Plants [92 MGD]			Upgradation of 13 Common Effluent Treatment Plants(CETPs)	
<b>05</b>	<b>Annexure - 4</b>	25-26	<b>14</b>	<b>Annexure - 13</b>	104-105
	Rehabilitation of 3 existing Sewage Treatment Plants [70 MGD]			Enforcement of Septage Management Regulations	
<b>06</b>	<b>Annexure - 5</b>	27-29	<b>15</b>	<b>Annexure - 14</b>	106-109
	Upgradation of Existing 18 Sewage Treatment Plants [Additional Capacity 93.5 MGD]			Regulation of River Yamuna flood plain - Restorative projects in floodplains	
<b>07</b>	<b>Annexure - 6</b>	30-31	<b>16</b>	<b>Annexure - 15</b>	110-111
	Trapping of major drains out falling into river Yamuna			Regulation of River Yamuna flood plain - Removal of all encroachments/ Dhobi Ghats	
<b>08</b>	<b>Annexure - 7</b>	32-36	<b>17</b>	<b>Annexure - 16</b>	112-113
	Details of Unintercepted Sub Drains Outfaling into Nazafgarh Drain			Utilisation of treated STP water	
<b>09</b>	<b>Annexure - 8</b>	37-39			
	Details of Unintercepted Sub Drains Outfaling into Supplementary Drain				

Monitoring parameters w.r.t NGT Case OA 21 / 2023 in the matter of

## Ashwani Yadav Vs Govt. of NCT of Delhi

Important parameters for rejuvenation of Yamuna

### 1. Treatment of 100% Sewage generated [ Gap in Treatment = 238 MGD ]

- Estimated Sewage Generation : 768 MGD (80 % of 960 MGD Water Supply)
- Existing No. of Operational STPs of DJB : 35 STPs (at 20 Locations) (Annexure-1)
- Installed Treatment Capacity of 35 Operational STPs : 632 MGD (82.3% of Estimated Sewage Generation)
- Capacity Utilization of existing STPs : 530 MGD (83.8 % of installed capacity)

#### a. Construction of 03 New Sewage Treatment Plants [ 47 MGD Addition] [List at Annexure-2]

S. No	Name of STP	Capacity Addition (in MGD)	Timelines
1.	Okhla (New STP) of 124 MGD Capacity (Under Construction)	30	June, 2023 (Progress : 76.7 %)
2.	Sonia Vihar (New STP) of 7 MGD Capacity (Under Construction)	07	September, 2023 (Progress : 38.84 %)
3.	Delhi Gate (New STP) of 10 MGD Capacity (Land to be allotted by DDA/ MOHUA)	10	12 months and matter of allotment of land shall be resolved by all concerned by 31.01.2023.

**b. Construction of 40 new Decentralised Sewage Treatment Plants [92 MGD] [List of 40 DSTPs at Annexure-3]**

<b>26 DSTPs proposed to be constructed of total Capacity of 60 MGD</b>	
16 DSTPs (land already allotted).	32.5 MGD
10 DSTPs where land is yet to be allotted.	27.5 MGD
<b>14 DSTPs proposed to be constructed in Najafgarh Drainage Zone of total Capacity of 32 MGD</b>	
12 DSTPs where land is already allotted.	21 MGD
02 DSTPs where land is yet to be allotted.	11 MGD

<b>No. of DSTPs</b>	<b>Earlier Timeline</b>	<b>Revised Timeline</b>
29 (57.57 MGD)	Jun-24	Dec-23
11 (34.43 MGD)	15 Months after allocation of land	12 Months after allocation of land

**c. Rehabilitation of 3 Existing Sewage Treatment Plants [70 MGD] [List at Annexure-4]**

<b>S. No</b>	<b>Name of STP</b>	<b>Capacity Addition (in MGD)</b>	<b>Timelines</b>
1.	Kondli Phase- II of 25 MGD Capacity (Under Construction for Rehabilitation & Upgradation, presently not in operation)	25	June, 2023 (Progress : 85.47 % for all Kondli STPs)
2.	Rithala Phase – I of 40 MGD Capacity (Under Construction for Rehabilitation & Upgradation, presently not in operation)	40	June, 2023 (Progress : 78.4 %)
3.	Yamuna Vihar Ph-II (From 10 MGD to 15 MGD, Under Construction for Rehabilitation & Upgradation, Presently in operation)	05	September, 2023 (Progress : 28 %)

### d. Upgradation of Existing 18 Sewage Treatment Plants [Additional Capacity 93.5 MGD] [List at Annexure-5)

<b>Total Addition</b> by December, 2023	75 MGD
<b>Total Addition</b> by March, 2024	18.5 MGD

Sr. No.	Name of STP	Existing Capacity (In MGD)	Enhanced Capacity (In MGD)	Status	Timelines
1.	Pappan Kalan Phase - I	20	30	Work awarded. The Concessionaire agreement signed. Special purpose vehicle (SPV) formed on 30.10.2022.	December, 2023
2.	Nilothi Phase -II	40	60		
3.	Najafgarh	5	5	Work awarded. The Concessionaire agreement likely to be signed by 15.01.2023	December, 2023
4.	Keshopur Phase -II	20	20		
5.	Keshopur Phase- III	40	60		
6.	Rohini Sector 25	15	25	Work awarded. The Concessionaire agreement signed. Special purpose vehicle	December, 2023
7.	Narela	10	15		

8.	Coronation Pillar Phase -I & II	20	20	(SPV) formed on 09.11.2022	
9.	Coronation Pillar Phase -III	0 (Plant is non operational)	10		
10.	Yamuna Vihar Phase – I	10	15	Tenders re-invited and were due for opening on 07.11. 2022. On due date of opening no tender received. A Committee has been formed to review the Tender conditions. Tenders to be re-invited again.	March, 2024
11.	Yamuna Vihar Phase – III	25	25		March, 2024
12.	Okhla Phase- V	16	16	Tenders invited on 07.09.2022. On the due date of opening i.e. 07.11.2022, only one Tender received. Technical Evaluation is complete & matter is under process. Financial bid opened and tenders are in process of award.	January, 2024
13.	Mehrauli	5	7.5		
14.	Ghitorni	5	7.5		
15.	Vasant Kunj	5	7.5		

16.	Kondli Phase-IV	45	45	Work order issued, The firm has taken over the plant for rehabilitation and O&Mon 06.09.2022	October, 2023
17.	Keshopur Phase- I	12	18	The tenders were invited. On due date of opening i.e 12.12.2022, no tender was received. Tenders re-invited and due date is 10.01.2023.	March, 2024
18.	Rithala Phase -II	40	40	Work Order issued on 26.05.2022, Methodology submitted by the firm has been approved. The work is going on at the site.	March, 2023
	<b>Total</b>	<b>333</b>	<b>426.5</b>	<u>Addition of 75 MGD by December, 2023 and 18.5 MGD by <b>March, 2024.</b></u>	

# 210

## 2. Trapping of all drains out falling into river Yamuna including sub-drains:

### 1. Major Drains:

There are 18 major drains which are out falling into river Yamuna in the Delhi stretch between Wazirabad to Okhla. As informed by Delhi Jal Board, out of 18 Drains, Trap completed in 11 Drains, 02 drains (Delhi Gate Drain and Sen Nursing Home Drain) are partially trapped, 02 major Drains i.e. Najafgarh & Shahdara are included in Interceptor Sewer Project (ISP) where substantial flow of sub-drains are under their command areas. For remaining 03 Major Drains (Mori Gate, Barapulla & Maharani Bagh Drains) brief status is as given below: **[List at Annexure-6]**

S.No	Name of Major Drain	Flow to be trapped (in MGD)	Timelines
1.	Mori Gate Drain	9.51	September, 2023
2.	Barapulla Drain	31.97	September, 2023
3.	Maharani Bagh Drain	6.66	September, 2023
	Total	48.14	

### 2. Sub Drains:

a. Status of Interceptor Sewer Project (ISP) trapping of 64 Sub Drains:

Total flow to be trapped	Provision of trapping made	Treatment of Trapped waste water	Timeline
242 MGD	238 MGD	230 MGD	June, 2023

**Details of Unintercepted Sub drains Outfalling into Nazafgarh Drain, Supplementary Drain and Shahdara Drain are at Annexure-7, Annexure-8 and Annexure-9 respectively.**

**b. Action plan of 76 un-trapped sub drains (as per DJB)**

<b>Sr. No.</b>	<b>Name of major Drain</b>	<b>Total number of un-trapped drains</b>	<b>Number of sub drains</b>	<b>Timeline</b>
1.	Najafgarh Drain	44	06	Completed
			06	January-2023
			01	February-2023
			04	March- 2023
			01	May-2023
			04	June-2023
			22	October 2023
2.	Shahdara Outfall Drain	02	02	Jun -2023
3.	Supplementary Drain	30	02	Feb-2023
			07	Mar 2023
			04	Apr -2023
			1	May 2023
			14	Jun-2023
			01	Sep 2023
			01	Oct 2023
	<b>TOTAL</b>	<b>76</b>		

### 3. Extending Sewerage network in unsewered areas, in all 1799 unauthorised colonies and 634 JJ Clusters.

#### a. Unauthorized Colonies [List at Annexure-10].

S.No	Description	Status in Dec., 2022	Timelines
1	Sewer line laid and notified	747	Laid and notified
2	Work of sewer network is in Progress	573	Dec, 2023
3	Colonies where NOC is awaited / O Zone	161	12 months after receipt of NOC. But Not later than June, 2024
4	Colonies where sewerage network is to be laid along with Decentralized STPs	318	08 month after allotment of land/ receipt of NOC
	Total	1799	

**b. JJ Clusters:**

S. No.	Total No. of JJ clusters	Connected	Not Feasible	Feasible	Timeline
1	639	558	65	16	June-2023

**Status of Untrapped 81 JJ Colonies is at Annexure 11**

**4. Upgradation of 13 Common Effluent Treatment Plants (CETPs): [List at Annexure-12]**

No. of CETPs	No. of Approved Industrial Areas served	CETPs being Upgraded	Timeline
13	17	Narela (DSIIDC)	December, 2023
		Bawana (DSIIDC)	December, 2023
		Remaining 11 CETPs	Being handed over to DJB by Industries Department

## 5. Enforcement of Septage Management Regulations [Annexure-13]

### a. Collection and Treatment of Septage

No of Vehicles Authorised by DJB	Number of vehicles required (assessed by DJB)	No. of Functional SPSs for collection of septage from vendors	Septage collected & Treated (in Crore Litres)	Cumulative Septage Collected & treated by DJB (in Crore Litres)
196	-	86	5.89	127.7

### b. Action taken by Revenue Department, GNCTD

Total No. of Meetings of Septage Management Committees held	No. of Vehicles/ Tankers found unauthorizedly discharging septage into Drains etc.	No. of Vehicles/ Tankers impounded	No. of Challans/ Notices Issued	Total Amount of Environmental Compensation Imposed & received
68	50	46	22	Rs.12.77 Lakhs

## 6. Regulation of River Yamuna Flood Plain including Removal of all Encroachments/ Dhobi Ghats [List at Annexure-14 ]

### a. Restorative Projects in Floodplains

Sr. No.	Project	Area	Timeline
1.	Asita East- (Old Railway Bridge to ITO Barrage - Eastern Bank) PART A: Under the jurisdiction of DDA  PART B: Under the jurisdiction of UP Irrigation Deptt.(Deposit work)	Total area- 197 Ha PART A: 90 Ha  PART B:107 Ha.	PART-A: Completed  PART-B: 31.03.2023
2.	Kalindi Aviral- (NH24 to DND Flyway- Western Bank)	Total Area- 263 Ha PART A: 100 Ha  PART B:163 Ha. inclusive of Baansera	PART A: Completed  PART B: 28.02.2023 for Baansera.
3.	Kalindi Biodiversity Park (DND to proposed Kalindi By-Pass- Western Bank) Entrusted to CEMDE	115 Ha	02 Wetlands Completed out of 11 Wetlands  Within 9 months after the completion of on-going NHAI project, by CEMDE.
4.	Asita West (Old Railway Bridge to ITO Barrage- Western Bank)	Total Area- 200 Ha PART A: 93 Ha  PART B:107 Ha.	PART A: Completed  PART B: 30.06.2023
5.	Amrut Bio Diversity Park- ITO to NH-24 (Eastern & Western Bank)- Area South of CWG Village Area	Total: 116.25 Ha (108 Ha. With DDA, 90 Ha. on Eastern Bank & 18 Ha on Western Bank)  (8.25 Ha to be done by CPWD)	90 Ha on Eastern Bank: Mar, 2023  18 Ha on Western Bank: 22.05.2023  8.25 Ha: Dec, 2024
6.	Ghat area-Wazirabad to Old Railway Bridge (Western Bank) Entrusted to INTACH	Total Site Area- 66 Ha  PART A: 16 Ha. (Qudsia Ghat)  PART B: 50 Ha. (Includes Sur Ghat-13.6 Ha, Eco-trail- 33 Ha, Yamuna Bazaar- 3.4 Ha)	Part A: Apr, 2023 by INTACH  Part B: Sur Ghat: July, 2023 PART B: Eco-trail & Yamuna Bazar: Dec, 2023

216

Sr. No.	Project	Area	Timeline
7.	Yamuna Vanasthali- (Wazirabad Barrage to ISBT Bridge- Eastern Bank, around Garhi Mandu Village & Usmanpur Village)	236.5 Ha.	31.05.2023
8.	Mayur Nature Park- (NH-24 to DND Flyway- Eastern Bank) PART A: Under the jurisdiction of DDA. PART B: Under the jurisdiction of UP Irrigation Deptt.	Total Area- 397.75 Ha PART A: 235 Ha PART B: 162.75 Ha	PART A: Case before Hon'ble High Court Case is pending and next date of hearing is 13.02.2023.  PART B: Case before Hon'ble High Court Case is pending and next date of hearing is 30.01.2023.
9.	Eco-Tourism area- (Geeta Colony Bridge to ITO Barrage- Western Bank)	30 Ha  (22.7 Ha with DDA and 7.3 Ha land is with DTC)	Land has been taken back from IPGCL. Case before Hon'ble High Court Case is pending and next date of hearing is 15.03.2023 - Proposal will be taken once the O-II is finalised after notification of MPD 2041).
10.	Hindan Sarovar- (NH-24 to DND Flyway- Eastern Bank) PART A: Under the jurisdiction of DDA PART B: Under the UP Irrigation Deptt. jurisdiction of (Deposit work)	Total Site Area- 45 Ha. PART A: 15 Ha PART B:30 Ha	PART A: 31.12.2023  PART B: 31.12.2023
	<b>Total</b>	<b>1,666.5 Ha.</b>	

### b. Removal of encroachments[ Annexure-15]

Sr.No.	Floodplain area under encroachment in hectares	Encroachment removed in hectares
1.	---	520.79

**7. Utilisation of Treated STP Water [Annexure-16]**

<b>Particular</b>	<b>Quantum in MGD</b>
Quantum of Available Treated STP Water	<b>530</b>
Mandatory Return Flow in River Yamuna	<b>267</b> (As per the orders of Hon'ble Supreme Court)
Present Use of Treated STP Water	<b>About 90 MGD</b> [Mainly for horticulture in various parks in Delhi including Millennium Park in I.P Estate, Japanese Garden in Rohini and various parks in NDMC area and DTC Depots, PPCL etc.]
Proposed Use of Treated STP Water	<b>70 MGD</b> Treated STP at Coronation Pillar is to be converted into 'C' Class Inland Surface Water by Ultra Filtration process to be discharged in river Yamuna about 8.60 Kilometer upstream of Wazirabad. Tenders received for this work is in process for award. DJB has initiated a proposal for supplying of 5 MGD treated water from Okhla STP to NTPC Eco Park.

Balance Available Treated  
STP Water

**103 MGD**

**Use of treated STP Water for Development / Rejuvenation of Lakes :**

10 MGD in Sanjay Lake from Kondli STP	Sep-23
10 MGD in Smiriti Van / Lake and nearby areas from Kondli STP.	March-23
Pappankalan - 20 MGD	Commissioned
Nilothi - 20 MGD	Completed and under commissioning
Okhla - 20 MGD	Dec-23
Rohini lake no.-1 - 15 MGD	Aug-23
Rohini lake no.-2 - 15 MGD	Dec-23
Najafgarh - 5 MGD	March-23

DJB is also exploring the possibility of using treated STP Water in other usages like in Farm houses, Golf courses, Construction activities etc. and have already made available treated water at its STPs @ Rs 7 / Kilolitre.

\*\*\*\*\*



# Annexure - 1

Status of existing 35 STPs



# 220 Annexure - 1

## Status of existing 35 STPs

Sl No	Name of STP	Capacity (in MGD)	Capacity Being Utilized (in MGD)	Design Parameters BOD /TSS (in mg/l)	Compliance Status	Present Status	Physical Progress (%)	Financial Progress (%)	Compliance Timeline	Nodal Officer (Chief Engineer)	Name of EE and Division
1	Mehrauli	5	4.93	30/50	Not meeting the Prescribed Standards	Single tender was received. the quoted rates are on higher side in comparison to Departmental suggestive cost. the agency has been called for negotiation on 19.01.23.	NA	NA	Jan, 2024	Sh KC Meena, CE SDW	Sh. K.P.Sharma EE(SDW)VIII
2	Okhla Phase – II	12	12	30/50	Not meeting the Prescribed Standards	N/A	NA	NA	New STP of 124 MGD will be completed by Jun-23	Sh KC Meena, CE SDW	Sh. S.K. Rai EE(SDW)II
3	Okhla Phase – III	37	31.52	30/50	Not meeting the Prescribed Standards	N/A	NA	NA		Sh KC Meena, CE SDW	Sh. S.K. Rai EE(SDW)II
4	Okhla Phase – IV	45	38.67	30/50	Not meeting the Prescribed Standards	N/A	NA	NA		Sh KC Meena, CE SDW	Sh. S.K. Rai EE(SDW)II
5	Okhla Phase – V	16	11.48	30/50	Not meeting the Prescribed Standards	Single tender was received. the quoted rates are on higher side in comparison to Departmental suggestive cost. the agency has been called for negotiation on 19.01.23.	NA	NA	Jan, 2024	Sh KC Meena, CE SDW	Sh. K.P.Sharma EE(SDW)VIII
6	Okhla Phase – VI	30	25.36	20/30	Not meeting the Prescribed Standards	Work under progress will be completed by 31.01.2023	Plant will start meeting the prescribed standards from Jan, 2023	NA	Jan, 2023	Sh KC Meena, CE SDW	Sh. S.K. Rai EE(SDW)II
7	Molarband	0.66	0.54	30/50	Not meeting the Prescribed Standards	Plant is of very small capacity. Efforts are being made to upgrade through chemical dosing only.			June, 2023	Sh KC Meena, CE SDW	Sh. S.K. Rai EE(SDW)II
8	Dr. Sen Nursing Home Nalla	2.2	2.4	10-15	Meeting the Prescribed Standards.	Meeting the Prescribed Standards.	NA	NA	....	Sh KC Meena, CE SDW	Sh. Ugarsen EE(SDW)V
9	Vasant Kunj Phase – I	2.2	2.24	30/50	Not meeting the Prescribed Standards	Single tender was received. the quoted rates are on higher side in comparison to Departmental suggestive cost. the agency has been called for negotiation on 19.01.23.	NA	NA	Jan, 2024	Sh KC Meena, CE SDW	Sh. K.P.Sharma EE(SDW)VIII
10	Vasant Kunj Phase – II	3	2.61	30/50	Not meeting the Prescribed Standards	Single tender was received. the quoted rates are on higher side in comparison to Departmental suggestive cost. the agency has been called for negotiation on 19.01.23.	NA	NA	Jan, 2024	Sh KC Meena, CE SDW	Sh. K.P.Sharma EE(SDW)VIII
11	Ghitorni	5	2.07	30/50	Not meeting the Prescribed Standards	Single tender was received. the quoted rates are on higher side in comparison to Departmental suggestive cost. the agency has been called for negotiation on 19.01.23.	NA	NA	Jan, 2024	Sh KC Meena, CE SDW	Sh. K.P.Sharma EE(SDW)VIII
12	Delhi Gate Nalla Phase – I	2.2	2.37	10-15	Meeting the Prescribed Standards.	Meeting the Prescribed Standards.	N/A	N/A	.....	Sh KC Meena, CE SDW	Sh. Ugarsen EE(SDW)V
13	Delhi Gate Nalla Phase – II	15	16.56	10-10	Meeting the Prescribed Standards.	Meeting the Prescribed Standards.	N/A	N/A	.....	Sh KC Meena, CE SDW	Sh. Ugarsen EE(SDW)V

Sl No	Name of STP	Capacity (in MGD)	Capacity Being Utilized (in MGD)	Design Parameters BOD /TSS (in mg/l)	Compliance Status	Present Status	Physical Progress (%)	Financial Progress (%)	Compliance Timeline	Nodal Officer (Chief Engineer)	Name of EE and Division
14	Kondli Phase – I	10	6.69	45209	Not meeting the Prescribed Standards	Rehabilitation work is going on at site, the same is going to completed by June, 2023	N/A	N/A	Jun, 2023	Sh KC Meena, CE SDW	Sh. Partosh Kumar EE(SDW)IV
15	Kondli Phase-III	10	9.54	45209	Not meeting the Prescribed Standards	Rehabilitation work is going on at site, the same is going to completed by June, 2023	N/A	N/A	Jun, 2023	Sh KC Meena, CE SDW	Sh. Partosh Kumar EE(SDW)IV
16	Kondli Phase – IV	45	37.9	20/30	Not meeting the Prescribed Standards	Work order issued, The firm has taken over the plant for rehabilitation and O&M on 06.09.2022.	17	0	October, 2023	Sh KC Meena, CE SDW	Sh. Partosh Kumar EE(SDW)IV
17	Chilla	9	8.8	45209	Meeting the Prescribed Standards	Meeting the Prescribed Standards	N/A	N/A	-	Sh KC Meena, CE SDW	Sh. Partosh Kumar EE(SDW)IV
18	Yamuna Vihar Phase – I	10	9.51	30/50	Not meeting the Prescribed Standards	Tenders re-invited and were due for opening on 07.11. 2022. On due date of opening no tender was received. Tenders to be reinvited again.	Nil	Nil	March, 2024	Sh KC Meena, CE SDW	Sh. Bhushan Verma EE(SDW)III
19	Yamuna Vihar Phase – II	10	7.05	30/50	Not meeting the Prescribed Standards	Rehabilitation/Up-Gradation work of STP is running under AMRUT Scheme.	28% (approximately)	13% (approximately)	Sep, 2023	Sh KC Meena, CE SDW	Sh. Bhushan Verma EE(SDW)III
20	Yamuna Vihar Phase – III	25	24.47	20/30	Not meeting the Prescribed Standards	Tenders re-invited and were due for opening on 07.11. 2022. On due date of opening no tender was received. The proposal has been frame for In Principle approval to reinvite the tender with normal EPC model, as there is no adequate response in the tenders called on defered payment mode.	Yet to be started	Nil	Jun, 2024	Sh KC Meena, CE SDW	Sh. Bhushan Verma EE(SDW)III
21	Common Wealth Games Village	1	0.09	44928	Meeting the Prescribed Standards.	Meeting the Prescribed Standards.	NA	NA	.....	Sh KC Meena, CE SDW	Sh. Ravinder Kumar EE(SDW)XIV
22	Coronation Pillar Phase – I & II	20	7.6	30/50	Not Meeting the Prescribed standard	Work awarded. The Concessionaire agreement signed. the firm is going to take over the plant by 25.01.23	NA	NA	December, 2023	Sh KC Meena, CE SDW	Sh. Ashok Sharma EE(SDW)XII
23	New Coronation Pillar STP	70	41.83	45209	Meeting the Prescribed Standards.	Meeting the Prescribed Standards.	100	95	.....	Sh KC Meena, CE SDW	Sh. Ram Manohar EE(SDW)VII
24	Narela	10	10.78	30/50	Not meeting the Prescribed Standards	Work awarded. The Concessionaire agreement signed. the firm is going to take over the plant by 25.01.23	Nil	Nil	Dec, 2023	Sh KC Meena, CE SDW	Sh. Ashok Sharma EE(SDW)XII
25	Rithala Phase –II	40	36.29	15/20	Meeting the Prescribed Standards.	Work Order issued on 26.05.2022, The work is going on at the site.	29	Nil	Mar, 2023	Sh KC Meena, CE SDW	Sh. Ashok Sharma EE(SDW)XII
26	Rohini	15	9.81	30/50	Not meeting the Prescribed Standards	Work awarded. The Concessionaire agreement signed. the firm is going to take over the plant by 25.01.23	Nil	Nil	December, 2023	Sh KC Meena, CE SDW	Sh. Ashok Sharma EE(SDW)XII
27	Keshopur New (Phase I)	12	11.97	20/30	Not meeting the Prescribed Standards	Tenders for upgradation/rehabilitation has been invited twice. No bids received on both the occassion. The tenders to be reinvite again	Nil	Nil	Mar, 2024	Sh KC Meena, CE SDW	Sh. Sunil Dixit EE(SDW)VI





## **Annexure - 2**

Construction of 03 new  
Sewage Treatment Plants  
[ 47 MGD addition ]



# 224 Annexure - 2

## Construction of 03 new Sewage Treatment Plants [ 47 MGD addition]

S.No.	Name of STP	Capacity (in MGD)	Capacity Addition (in MGD)	Present Status	Physical Progress (%)	Financial Progress (%)	Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division
1	Okhla	124	30	Work is in progress	0.767	0.48	Jun, 23	Sh. Vikram Singh, Pr. CE (Dr.) Pr-I	Sh. A. M. Sharma, EE(P)SR-II & Sh S.K Rai EE(SDW)-II
2	Sonia Vihar	7	7	Work of STP & SPS is in progress.	0.3884	0.3841	Sep, 23	Sh. R.P. Singh, CE (Dr.) Pr-III	Sh. R. K Jain EE(C)Dr.- VIII & Sh Bhushan Verma EE(SDW)-III
3	Delhi Gate	10	10	Land to be allotted by DDA/L&DO Gol	...	...	12 months and matter of allotment of land shall be resolved by all concerned by 31.01.2023.	Sh. Vikram Singh, Pr. CE (Dr.) Pr-I	SH. RAJIV SHARMA EE(C)Dr.- II
	Total	141	47						



## Annexure - 3

Construction of 40 new  
Decentralized Sewage Treatment  
Plants [ 92 MGD ]



# 226 Annexure - 3

## Construction of 40 new Decentralised Sewage Treatment Plants [92 MGD]

S. No.	Name of DSTPs	Capacity in MGD	Present Status	Physical Progress (%)	Financial Progress (%)	Timeline of Completion	Nodal Officer (Chief Engineer)	Name of EE and Division
1	Punjab Khor	0.22	Estimate under approval.	NIL	NIL	Dec-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Parmod Kumar Kapil, EE (C) Dr.-XI & Sh Ashok Sharma EE(SDW)-XII
2	Jat Khor	0.22	Estimate under approval.	NIL	NIL	Dec-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Parmod Kumar Kapil, EE (C) Dr.-XI & Sh Ashok Sharma EE(SDW)-XII
3	Qutubgarh	0.66	Estimate under approval.	NIL	NIL	Dec-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Parmod Kumar Kapil, EE (C) Dr.-XI & Sh Ashok Sharma EE(SDW)-XII
4	Auchandi	0.88	Estimate under approval.	NIL	NIL	Dec-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Parmod Kumar Kapil, EE (C) Dr.-XI & Sh Ashok Sharma EE(SDW)-XII
5	Salapur Majra	1.38	Estimate under approval.	NIL	NIL	Dec-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Parmod Kumar Kapil, EE (C) Dr.-XI & Sh Ashok Sharma EE(SDW)-XII
6	Bajitpur Thakran	2.2	Estimate under approval.	NIL	NIL	Dec-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Parmod Kumar Kapil, EE (C) Dr.-XI & Sh Ashok Sharma EE(SDW)-XII
7	Zindpur	15	Estimate under approval.	NIL	NIL	Dec-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III & Sh Ram Manohar (SDW)-VII
8	Ghewra	0.44	Estimate under approval.	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Vijay Pal Sharma, EE(P)SR-I & Ashok Sharma EE(SDW)-XII
9	Mohammadpur Majri & Karala	2.86	Estimate under approval.	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Vijay Pal Sharma, EE(P)SR-I & Ashok Sharma EE(SDW)-XII
10	Kanjhawala & Ladpur	1.1	Estimate under approval.	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Vijay Pal Sharma, EE(P)SR-I & Ashok Sharma EE(SDW)-XII
11	Nizampur and Sawda	1.32	Estimate under approval.	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Vijay Pal Sharma, EE(P)SR-I & Ashok Sharma EE(SDW)-XII
12	Garhi Rindhala	0.22	Estimate under approval.	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Vijay Pal Sharma, EE(P)SR-I & Ashok Sharma EE(SDW)-XII
13	Palla	0.44	Estimate under approval.	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Vijay Pal Sharma, EE(C)DR-XII & SH Ram Manohar EE (SDW)-VII

<b>227</b>								
S. No.	Name of DSTPs	Capacity in MGD	Present Status	Physical Progress (%)	Financial Progress (%)	Timeline of Completion	Nodal Officer (Chief Engineer)	Name of EE and Division
14	Tajpur	1.1	Estimate under approval.	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Vijay Pal Sharma, EE(C)DR-XII & SH Ram Manohar EE (SDW)-VII
15	Chandanhola Satbari	0.44	Estimate under approval.	NIL	NIL	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin EE (C)Dr.- VI & Sh Ugrasen EE(SDW)-V
16	Mitraon	10.89	Tendered	NIL	NIL	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A. M. Sharma, EE(P)SR-II & Sh K.P Sharma EE (SDW)-VIII
17	Kair	1.1	Tendered	NIL	NIL	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A. M. Sharma, EE(P)SR-II & Sh K.P Sharma EE (SDW)-VIII
18	Kakrola	2.64	Tendered	NIL	NIL	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A. M. Sharma, EE(P)SR-II & Sh K.P Sharma EE (SDW)-VIII
19	Khanganheri	0.77	Tendered	NIL	NIL	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A. M. Sharma, EE(P)SR-II & Sh K.P Sharma EE (SDW)-VIII
20	Dichaon Kalan	1.98	Tendered	NIL	NIL	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A. M. Sharma, EE(P)SR-II & Sh K.P Sharma EE (SDW)-VIII
21	Sarangpur Village	1.32	Tendered	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)DR-XV & & Sh K.P Sharma EE (SDW)-VIII
22	Galibpur Village	0.55	Tendered	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)DR-XV & & Sh K.P Sharma EE (SDW)-VIII
23	Kazipur Village	0.55	Tendered	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)DR-XV & & Sh K.P Sharma EE (SDW)-VIII
24	Jafarpur Village	1.32	Tendered	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)DR-XV & & Sh K.P Sharma EE (SDW)-VIII
25	Khera Dabar Village	0.55	Tendered	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)DR-XV & & Sh K.P Sharma EE (SDW)-VIII
26	Hasanpur Village	1.32	Tendered	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)DR-XV & & Sh K.P Sharma EE (SDW)-VIII
27	Shikarpur Village	0.66	Tendered	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)DR-XV & & Sh K.P Sharma EE (SDW)-VIII

S. No.	Name of DSTPs	Capacity in MGD	Present Status	Physical Progress (%)	Financial Progress (%)	Timeline of Completion	Nodal Officer (Chief Engineer)	Name of EE and Division
28	Jaunti	0.44	Land to be allotted by DDA	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Vijay Pal Sharma, EE(P)SR-I & Sh K.P Sharma EE (SDW)-VIII
29	Rangpuri	5	Land to be allotted by DDA	NIL	NIL	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh O P Sharma. EE(C)Dr-XIV & Sh Ugrasen EE(SDW)-V
30	Chattarpur Extension	0.38	Land to be allotted by DDA	NIL	NIL	12 months after allocation of land	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin EE (C)Dr.- VI & Sh Ugrasen EE(SDW)-V
31	Maidan Garhi (Rajpur Khurd)	0.95	Land to be allotted by DDA	NIL	NIL	12 months after allocation of land	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin EE (C)Dr.- VI & Sh Ugrasen EE(SDW)-V
32	Khera Khurd	0.6	Land to be allotted by DDA	NIL	NIL	12 months after allocation of land	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III & Ram Manohar EE(SDW)-VII
33	Tajpur Pahari	10	Land to be allotted by DDA	NIL	NIL	12 months after allocation of land	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin EE (C)Dr.- VI & Sh S.K Rai EE(SDW)-II
34	Nayabans	4.4	Land to be allotted by Gram Sabha	NIL	NIL	12 months after allocation of land	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III & Ram Manohar EE(SDW)-VII
35	Jauna Pur-I	3.18	Land to be allotted by Gram Sabha	NIL	NIL	12 months after allocation of land	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin EE (C)Dr.- VI & Sh Ugrasen EE(SDW)-V
36	Jauna Pur-II					12 months after allocation of land		
37	Dera Mandi , Bhati					12 months after allocation of land		
38	Fatehpur Beri & Asola					12 months after allocation of land		
39	Tajpur Khurd	7.92	Hon'ble Delhi High Court has directed to maintain status quo on the Acquisition process of the Private land identified for DSTP	NIL	NIL	12 months after allocation of land	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)DR-XV & & Sh K.P Sharma EE (SDW)-VIII
40	Tikri Kalan	1.32	Hon'ble Delhi High Court has directed to maintain status quo on the Acquisition process of the Private land identified for DSTP	NIL	NIL	12 months after allocation of land	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)DR-XV & & Sh K.P Sharma EE (SDW)-VIII

**\* 92 MGD ultimate capacity of DSTPs**



## Annexure - 4

Rehabilitation of 3 existing  
Sewage Treatment Plants [ 70  
MGD ]



# 230

## Annexure - 4

### Rehabilitation of 3 existing Sewage Treatment Plants [70 MGD]

S. No.	Name of STP	Capacity Addition (in MGD)	Present Status	Physical Progress (%)	Financial Progress (%)	Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division
1	Kondli Phase II	25	ongoing	85.47 (Combined for Ph-I,II & III)	73.20 (Combined for Ph-I,II&III)	Jun-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. R. G. Saraswat, EE (C) Dr.-IX & Sh P.K Sharma EE(SDW)-IV
2	Rithala Phase-I	40	ongoing	78.4	69.1	Jun-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Parmod Kumar Kapil, EE (C) Dr.-XI Sh Deepak Rohila EE(SDW)-IX
3	Yaumna Vihar Phase II	5	ongoing	0.28	0.13	Sep-23	Sh KC Meena, CE SDW	Sh. Bhushan Verma EE(SDW)III & Sh R.K Jain EE'(C) Dr-VIII
	<b>Total</b>	<b>70</b>						



## Annexure - 5

Upgradation of Existing 18  
Sewage Treatment Plants  
[Additional Capacity 93.5 MGD]



# 232 Annexure - 5

## Upgradation of Existing 18 Sewage Treatment Plants [Additional Capacity 93.5 MGD]

Sr. No.	Name of STP	Existing Capacity (In MGD)	Enhanced Capacity (In MGD)	Present Status	Physical Progress (%)	Financial Progress (%)	Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division
1	Pappan Kalan Ph-I	20	30	Work awarded. The Concessionaire agreement signed. the firm is going to take over the plant by 25.01.2023	N/A	N/A	December, 2023	Sh.K.C.Meena	Sh. K.P.Sharma EE(SDW)VIII
2	Nilothi Ph-I	40	60		N/A	N/A			Sh. K.P.Sharma EE(SDW)VIII
3	Najafgarh	5	5	Work awarded. The Concessionaire agreement is likely to be signed by 20.01.23. the firm is going to take over the plant by 25.01.23	N/A	N/A	December, 2023		Sh. Ashok Sharma EE(SDW)XII
4	Keshopur Ph-II	20	20		N/A	N/A			Sh. Ashok Sharma EE(SDW)XII
5	Keshopur Ph-III	40	60		N/A	N/A			Sh. Ashok Sharma EE(SDW)XII
6	Rohini Sector 25	15	25	Work awarded. The Concessionaire agreement signed. the firm is going to take over the plant by 25.01.23	N/A	N/A	December, 2023		Sh. Ashok Sharma EE(SDW)XII
7	Narela	10	15		N/A	N/A			Sh. Ashok Sharma EE(SDW)XII
8	Coronation pillar Ph-I&II	20	20		N/A	N/A			Sh. Ashok Sharma EE(SDW)XII
9	Coronation pillar Ph-III	0 (Plant is non operational)	10		N/A	N/A			Sh. Ashok Sharma EE(SDW)XII
10	Yamuna Vihar Ph-I	10	15	Tenders re-invited and were due for opening on 07.11.2022. On due date of opening no tender was received. Tenders to be reinvited again.	Yet to be started	N/A	Mar, 2024		Sh. Bhushan Verma EE(SDW)III

Sr. No.	Name of STP	Existing Capacity (In MGD)	Enhanced Capacity (In MGD)	Present Status	Physical Progress (%)	Financial Progress (%)	Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division
11	Yamuna Vihar Ph-III	25	25	Tenders re-invited and were due for opening on 07.11.2022. On due date of opening no tender was received. The proposal has been frame for In Principle approval to reinvite the tender with normal EPC model, as there is no adequate response in the tenders called on defered payment mode.	Yet to be started	N/A	March, 24	Sh.K.C.Meena	Sh. Bhushan Verma EE(SDW)VIII
12	Okhla Ph-V	16	16	Single tender was received. the quoted rates are on higher side in comparison to Departmental suggestive cost. the agency has been called for negotiation on 19.01.23.	N/A	N/A	Jan, 2024		Sh. K.P.Sharma EE(SDW)VIII
13	Mehrauli	5	7.5		N/A	N/A			Sh. K.P.Sharma EE(SDW)VIII
14	Ghitorni	5	7.5		N/A	N/A			Sh. K.P.Sharma EE(SDW)VIII
15	Vasant Kunj	5	7.5		Yet to be started	N/A			Sh. K.P.Sharma EE(SDW)VIII
16	Kondli Ph-IV	45	45	Work order issued, The firm has taken over the plant for rehabilitation and O&M on 06.09.2022.	0.17	N/A	October, 2023		Sh. Partosh Kumar EE(SDW)IV & Sh R.G Saraswat EE('C) Dr-IX
17	Keshopur Ph- I	12	18	Tenders for upgradation/rehabilitation has been invited twice. No bids received on both the occacion. The tenders to be reinvite again	N/A	N/A	Mar, 2024		Sh. Sunil Dixit EE(SDW)VI
18	Rithala Ph-II	40	40	Work Order issued on 26.05.2022, The work is going on at the site.	29	N/A	March,2023		Sh. Ashok Sharma EE(SDW)XII
	<b>Total</b>	<b>333</b>	<b>426.5</b>	<b>Addition of 75 MGD by Dec, 2023 and 18.5 MGD by March, 2024</b>					



## Annexure - 6

Trapping of major drains out  
falling into river Yamuna



235

**Annexure - 6****Trapping of major drains out falling into river Yamuna**

S.No	Name of Drain	Flow to be Trapped (in MGD)	Present Status	Physical Progress (%)	Financial Progress (%)	Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division
1	Mori Gate Drain	9.51	on going(work awarded on 23.12.2022 and survey work in progress)	Nil	Nil	Sep-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	R.G. Saraswat EE(C)DR- IX & Sh Ram Manohar EE(SDW)-VII
2	Barapulla Drain	31.97	on going(work awarded on 16.04.2022. Work on three fronts i.e. Laying of 1200 mm dia rising main, const. of 35 MGD SPS and laying of 1800 mm dia interceptor sewer is in progress.)	0.13	Nil	Sep-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh Rajiv Sharma EE(C)DR- II & Sh Ugrasen EE(SDW)-V
3	Maharani Bagh Drain	6.66						
	<b>Total</b>	<b>48.14</b>						



## **Annexure - 7**

Details of Unintercepted Sub  
Drains Out-falling into Najafgarh  
Drain



# Annexure - 7

## Details of Unintercepted Sub Drains Outfaling into Nazafgarh Drain

S.No.	Drain/Inlet location (preferably iniat/long) or landmark.	RD of Inlet/Drain	Volume of Flow of Inlets/Drains (in cusecs)		Quality of the Flow	Capacity (in cusec)	Ownership	Remarks	Present Status	Physical Progress (%)	Financial Progress (%)	Timeline	Nodal Officer (Chief Engineer)	Name of EE and Division
1	Trunk Drain No.4	25450(R/B)	180 cusec	3 cusec	Sewage water	240 cusec	DDA	Carring water from Dwarka Sector-18,19	Not Trapped	-	-	Action to be taken by DDA (Oct, 23)	-	-
2	Trunk Drain No.5	27275(R/B)	350 cusec	3 cusec	Sewage water	500 cusec	DDA	Dwarka Sector-18,19	Not Trapped	-	-	Action to be taken by DDA. DDA is constructing 9.5 ML STP to trap this drain (Oct, 23)	-	-
3	Shastri Nagar Inlet L/B	50090m	10 cusec	2 Cusec	Sludge mixed with water	10 cusec	MCD	Budget awaited, however tender invited and due on 28.01.2023	Not trapped	-	-	Likely date of completion by 30.05.2023	Sh. Mukesh Jindal ACE (M)-6	Sh. Trilok Chand,EE(M)-17
4	Transport Nagar Balak Ram Hospital inlet R/B	56554m	5 cusec	2 Cusec	Sludge mixed with water	5 cusec	DDA		Not Trapped	95	-	20.01.2023	Sh. Pawan Sharma ACE (M)-4	Sh. S.A. Haider AEE(M)-3
5	Mukherji Nagar Inlet L/B	55540m	4 cusec	4 Cusec	Sludge mixed with water	4 Cusec	MES		Not Trapped	100	-	Trapped by DJB	Sh. Pawan Sharma ACE (M)-4	Sh. S.A. Haider AEE(M)-3
6	Dhansa vill. Drain	50.00 m (L/S)	12	2	domestic waste	15	MCD	Catering discharge from village Dhansa	Not trapped, work of sewer line is in progress which is likely to be completed by sep-2023. However, discharge of drain will be trapped after construction of Sarangpur DSTP for which tender have been received.	-	-	Oct, 23	Sh. R. P. Singh CE(Dr)Project III	Sh V.P. Sharma EE(CR.) DR.-XII & Sh K.P Sharma EE(SDW)-VIII
7	Sarangpur vill. Drain	2100.00 m (L/S)	6	1.5	domestic waste	15	MCD	Catering discharge from village sarangpur	Not trapped, work of sewer line could not be started due to resistance from villagers.However, discharge of drain will be trapped after construction of Sarangpur DSTP for which tender have been received.	-	-	Oct, 23	Sh. R. P. Singh CE(Dr)Project III	Sh V.P. Sharma EE(CR.) DR.-XII & Sh K.P Sharma EE(SDW)-VIII
8	Galibpur vill. Drain	2100.00 m (R/S)	10	2.5	domestic waste	15	MCD	Catering discharge from village galibpur	Not trapped, meagre discharge from Galibpur. New DSTP to be constructed to treat sewage from Galibpur and nearby Village. Laying of sewer line is in progress and completed by July 2023. DSTP will be constructed by Dec 2023.	-	-	Oct, 23	Sh. R. P. Singh CE(Dr)Project III	Sh. Satyender dabas EE(C)DR-XV & Sh K.P Sharma EE(SDW)-VIII
9	JhulJhuli vill. Drain	4015.00 m (L/S)	12	1.2	domestic waste	15	MCD	Catering discharge from village malikpur jhuljhuli	Not trapped, work of sewer line is in progress which is likely to be completed by sep-2023. However, discharge of drain will be trapped after construction of Sarangpur DSTP for which tender have been received.	-	-	Oct, 23	Sh. R. P. Singh CE(Dr)Project III	Sh V.P. Sharma EE(CR.) DR.-XII & Sh K.P Sharma EE(SDW)-VIII
10	Rawta vill. Drain	4027.00 m (R/S)	11	0.8	domestic waste	15	MCD	Catering discharge from village Rawta	Not trapped, meagre discharge from Galibpur. New DSTP to be constructed to treat sewage from Galibpur and nearby Village. Laying of sewer line is in progress and completed by July 2023. DSTP will be constructed by Dec 2023.	-	-	Oct, 23	Sh. R. P. Singh CE(Dr)Project III	Sh. Satyender dabas EE(C)DR-XV & Sh K.P Sharma EE(SDW)-VIII
11	Rawta vill. Drain	4900.00 m (R/S)	5	Negligible	variable	15	MCD	Catering discharge from village Rawta	Not trapped, meagre discharge from Galibpur. New DSTP to be constructed to treat sewage from Galibpur and nearby Village. Laying of sewer line is in progress and completed by July 2023. DSTP will be constructed by Dec 2023.	-	-	Oct, 23	Sh. R. P. Singh CE(Dr)Project III	Sh. Satyender dabas EE(C)DR-XV & Sh K.P Sharma EE(SDW)-VIII
12	Ghummanhera vill. Drain	4900.00 m (L/S)	5	2	variable	15	MCD	Catering discharge from village Ghummanhera through pump set	Not trapped, work of sewer line is in progress which is likely to be completed by sep-2023. However, discharge of drain will be trapped after construction of Sarangpur DSTP for which tender have been received.	-	-	Oct, 23	Sh. R. P. Singh CE(Dr)Project III	Sh V.P. Sharma EE(CR.) DR.-XII & Sh K.P Sharma EE(SDW)-VIII
13	Badusarai vill. Drain	14468.00 m (L/S)	5	0.7	domestic waste	15	MCD	Catering discharge from village Badusarai	Not trapped, work in progress	-	-	Oct, 23	Sh. Vikram Singh Pr.CE(Dr)Project-I	Sh. A. M. Sharma, EE(P)SR-II, Sh. K.P. Sharma, EE(SDW)-VIII
14	Jahangirpuri Drain falling into NG Drain L/B	56314m	1700 cusec	50 cusec	Sludge mixed with water	1700 cusec	I&FC		Not trapped, work in progress	97	50	Jan. 2023	Sh. Pawan Sharma ACE(M)-4	Sh. S.K. Singh Dy. SE(M)-4
15	Mundella Drain (distributory of N.G. drain)	17750.00 m (L/S)	140	dry	dirty water	15	I&FC	Catering discharge from Mundhella, Pandwalan, Paprawat, kanganheri	The work of construction of DSTP at Kair and Mitraon are under award which is likely to be completed by Dec 2023	-	-	Oct, 23	Sh. Vikram Singh Pr.CE(Dr)Project-I	Sh. A. M. Sharma, EE(P)SR-II, Sh. K.P. Sharma, EE(SDW)-VIII

S.No.	Drain/Inlet location (preferably inlet/long) or landmark.	RD of Inlet/Drain	Volume of Flow of Inlets/Drains (in cusecs)		Quality of the Flow	Capacity (in cusec)	Ownership	Remarks	Present Status	Physical Progress (%)	Financial Progress (%)	Timeline	Nodal Officer (Chief Engineer)	Name of EE and Division
16	Qutub vihar Ph 1 drain outfall	20500m (L/B)			Dirty Water	15 Cusec	MCD	Carring water from Qutub Vihar urbanized colony	The work of construction of DSTP at Kakrola is under award which is likely to be completed by Dec 2023	-	-	Oct, 23	Sh. Vikram Singh Pr.CE(Dr)Project-I	Sh. A. M. Sharma, EE(P)SR-II, Sh. K.P. Sharma, EE(SDW)-VIII
17	Qutub vihar Ph 1 drain outfall	21500m(L/B)			Dirty Water	15 Cusec	MCD	Carring water from Qutub Vihar urbanized colony	The work of construction of DSTP at Kakrola is under award which is likely to be completed by Dec 2023	-	-	Oct, 23	Sh. Vikram Singh Pr.CE(Dr)Project-I	Sh. A. M. Sharma, EE(P)SR-II, Sh. K.P. Sharma, EE(SDW)-VIII
18	Goela Dairy Inlet (MCD Drain near Amberhai bridge)	22435(L/B)	20 cusec	2 cusec	Cow dung dirty water=Brownish	35 cusec	MCD	Carring water Goyla Khurd and Goyela dairy	The work of construction of DSTP at Kakrola is under award which is likely to be completed by Dec 2023	-	-	Oct, 23	Sh. Vikram Singh Pr.CE(Dr)Project-I	Sh. A. M. Sharma, EE(P)SR-II, Sh. K.P. Sharma, EE(SDW)-VIII
19	DDA Sec 16 Drain outfall				Dirty water	6 cusec	DDA	Carring water from Police colony, Sector-16, Dwarka	Not trapped, work in progress	67	69	June - 2023	Sh. R. P. Singh CE(Dr)Project III	Sh L.K Verma c/o ACE(M)-9
20	Ranaji Enclave outfall	29300(L/B)	10 cusec	0.5 cusec	Untreated water of colony	35 cusec	MCD	Water carring from unbanized colony Ranaji Enclave	Not trapped, work of laying of sewer line is in progress	87.56	71	June - 2023	Sh. R. P. Singh CE(Dr)Project III	Sh V.P. Sharma EE(CR.) DR.-XII
21	MCD Drain(Ranaji Enclave)	30000(L/B)	20 cusec	2 cusec	Untreated water of colony	35 cusec	MCD	Water carring from unbanized colony Ranaji Enclave	Not trapped, work of laying of sewer line is in progress	87.56	71	June - 2023	Sh. R. P. Singh CE(Dr)Project III	Sh V.P. Sharma EE(CR.) DR.-XII
22	Razapur village drain(Downstream of Bapraula Bridge) - Near Yash Farm House (28.63864182N) (Long-77.02580492E)	33200(R/B)	10	1	House waste /Dirty Water	15 cusec	MCD	razapur village	Not trapped, work in progress	-	-	March 2023	Dalbir Singh ACE(M)-8	Sh Sunil kumar Sharma EE(M) 31
23	Near Vikas Kunj	34400(R/B)	0	0			MCD	Vikas nagar	Not trapped, work of P/L sewer line in vikaspuri GOC is in progress wherein Outfall no.1 is to be connected with ISP by crossing Najafgarh and supplementary drain alongwith laying of peripheral sewer line through MTBM	73	71	Oct, 23	Sh. R. P. Singh CE(Dr)Project III	Sh V.P. Sharma EE(CR.) DR.-XII
24	MCD drain(Razapur Khurd Village Near Masjid)	34165(R/B)	10 cusec	2 cusec	House waste /Dirty Water	40 cusec	MCD	Razapur village	Not trapped, work of P/L sewer line in vikaspuri GOC is in progress wherein Outfall no.1 is to be connected with ISP by crossing Najafgarh and supplementary drain alongwith laying of peripheral sewer line through MTBM	73	71	Oct, 23	Sh. R. P. Singh CE(Dr)Project III	Sh V.P. Sharma EE(CR.) DR.-XII


S.No.	Drain/Inlet location (preferably inlet/long) or landmark.	RD of Inlet/Drain	Volume of Flow of Inlets/Drains (in cusecs)		Quality of the Flow	Capacity (in cusec)	Ownership	Remarks	Present Status	Physical Progress (%)	Financial Progress (%)	Timeline	Nodal Officer (Chief Engineer)	Name of EE and Division
25	Sainik Enclave			0.6	dirty water		MCD	sainik enclave	Not trapped, work of P/L sewer line in vikaspuri GOC is in progress wherein Outfall no. 1 is to be connected with ISP by crossing Najafgarh and supplementary drain alongwith laying of peripheral sewer line through MTBM	65	63	Oct, 23	Sh. R. P. Singh CE(Dr)Project III	Sh V.P. Sharma EE(CR.) DR.-XII
26	Deep Enclave			0.55	dirty water		MCD	deep enclave	Not trapped, work of laying of sewer line in vikaspuri GOC is in progress wherein Outfall no. 1 is to be connected with ISP by crossing Najafgarh and supplementary drain through MTBM	80	78	June-2023	Sh. R. P. Singh CE(Dr)Project III	Sh V.P. Sharma EE(CR.) DR.-XII
27	Shiv Vihar J.J. Colony			0.48	dirty water		MCD	shiv vihar j.j. colony	Not trapped, work of laying of sewer line is in progress	85	83	March -2023	Sh. R. P. Singh CE(Dr)Project III	Sh V.P. Sharma EE(CR.) DR.-XII
28	Raghubir Nagar Drain MCD near (Right Bank Near Bridge)	42600(R/B)	20 cusec	2 cusec	House waste /Dirty Water/sewage waste	35 cusec	MCD	khyala village drain	Not trapped, work in progress	-	-	Feb. 2023	Dalbir Singh ACE(M)-8	Sh S.K.Rathi AEE (M)-27
29	Tulsi Nagar Drain	48650m	20 cusec	5 cusec	Sludge mixed with water	20 cusec	MCD		Partially trapped	95	50	Jan. 2023	Preeti Pant ACE(M)-5	Sh. Pratap Singh AEE(M)-19
30	Shastri Nagar Inlet Right Bank	50200m	10 cusec	3 Cusec	Sludge mixed with water	10 cusec	MCD		Not trapped, work in progress	95	-	Jan. 2023	Preeti Pant ACE(M)-5	Sh. Pratap Singh AEE(M)-19

S.No.	Drain/Inlet location (preferably inlet/long) or landmark.	RD of Inlet/Drain	Volume of Flow of Inlets/Drains (in cusecs)		Quality of the Flow	Capacity (in cusec)	Ownership	240 Remarks	Present Status	Physical Progress (%)	Financial Progress (%)	Timeline	Nodal Officer (Chief Engineer)	Name of EE and Division
31	Shastri Nagar Inlet Right Bank	50740m	12 cusec	1 Cusec	Sludge mixed with water	12 cusec	MCD		Trapped	100	-	Completed	Preeti Pant ACE(M)-5	Sh. Pratap Singh AEE(M)-19
32	Shakti Nagar Nagar Drain-3 Right Bank	51975m	12 cusec	5 Cusec	Sludge mixed with water	12 cusec	MCD		Trapped	100	-	Completed	Sh. Pawan Sharma ACE(M)-4	Sh. S.A. Haider AEE(M)-18
33	Shakti Nagar Nagar Drain-2 inlet Right Bank	52393m	12 cusec	1 Cusec	Sludge mixed with water	12 cusec	MCD		Trapped	100	50	Completed	Sh. Pawan Sharma ACE(M)-4	Sh. S.A. Haider AEE(M)-18
34	Rana Pratap Bagh Drain L/B	52410m	50 cusec	5 Cusec	Sludge mixed with water	50 cusec	MCD		Trapping arrangement has been made, fixing of sluice gate work is in progress	80	-	22.01.2023	Sh. Pawan Sharma ACE(M)-4	Sh. S.A. Haider AEE(M)-18
35	Kamla Nagar Drain Right Bank	52448m	6 cusec	1 Cusec	Sludge mixed with water	6 cusec	MCD		Trapped	100	-	Completed	Sh. Pawan Sharma ACE(M)-4	Sh. S.A. Haider AEE(M)-18
36	Roop Nagar Drain Right Bank	52838m	12 cusec	2 Cusec	Sludge mixed with water	12 cusec	MCD		Not trapped, work in progress	90	-	Jan. 2023	Sh. Pawan Sharma ACE(M)-4	Sh. S.A. Haider AEE(M)-18
37	Hakikat Nagar Camp Drain L/B	54700m	11 cusec	2 Cusec	Sludge mixed with water	11 cusec	MCD		Not trapped, work in progress	20	-	Mar-23	Sh. Pawan Sharma ACE(M)-4	Sh. S.A. Haider AEE(M)-3
38	Mall Road Drain Right Bank	54366m	10 cusec	1 Cusec	Sludge mixed with water	10 cusec	MCD		Trapped	100	-	Completed	Sh. Pawan Sharma ACE(M)-4	Sh. S.A. Haider AEE(M)-3
39	Bijwasan drain Outfall of chhawla bridge	17905.00 m (U/S) (R/S)			dirty water		PWD	Catering discharge from Bijwasan village	Not trapped. Work of construction of DSTP is at estimate stage and likely to be completed by Dec 2023	-	-	Oct, 23	Sh. Vikram Singh Pr.CE(Dr)Project-I	Sh O.P Sharma EE('C) Dr XIV
40	Bamnoli Drain Outfall	17905.00 m (R/S)			dirty water		PWD	Carring water from Bamnoli urbanized village	Not trapped, work is going to start shortly	-	-	March 2023	Sh. Anil Sharma ACE(M)-9	Sh. Sudhir Sharma AEE (M)- 36
41	Chhawla Village Drain	20540(L/B)	15 cusec	1 cusec	Dirty Water	35 cusec	MCD	Carring water from Chhawla Urbanized village	Not trapped.	-	-	Oct, 23	Sh. R. P. Singh CE(Dr)Project III	Sh. Satyender dabas EE(C)DR-XV & Sh K.P Sharma EE(SDW)-VIII
42	N.G. Pond drain	28260(L/B)	50 cusec	6 cusec	Dirty water	60 cusec	I&FC	Carring water from Roshanpura village Masudabad	Not trapped.	-	-	Oct, 23	Sh. R. P. Singh CE(Dr)Project III	Sh. Satyender dabas EE(C)DR-XV & Sh K.P Sharma EE(SDW)-VIII
43	Mahipalpur Drain (Airport Drain)	20180(R/B)	240 cusec	15 cusec	Dirty Water	300 cusec	PWD	Carring water from IGI International Airport	Not trapped.	-	-	Oct, 23	Sh. Vikram Singh Pr.CE(Dr)Project-I	Sh O.P Sharma EE('C) Dr XIV
44	Goela Village Drain(Coela outfall drain)	24735(L/B)	60 cusec	5 cusec	Cow dung (Brownish)	80 cusec	PWD	Carring water from Shyam Vihar,Dindapur, Goyela Khurd	Not trapped.	-	-	Oct, 23	Sh. R. P. Singh CE(Dr)Project III	Sh. Satyender dabas EE(C)DR-XV & Sh K.P Sharma EE(SDW)-VIII



## Annexure - 8

Details of Unintercepted Sub  
Drains Out-falling into  
Supplementary Drain




# Annexure 2428

## Details of 30 Unintercepted Sub Drains Outfaling into Supplementary Drain

S. No.	Drain/Inlet location (preferably inlet/long) or landmark.	Location	RD of Inlet/ Drain	Volume of Flow of Inlets/Drains (in cusecs)		Quality of the Flow	Capacity (in cusec)	Ownership	Present Status	Physical Progress (%)	Financial Progress (%)	Timeline	Nodal Officer (Chief Engineer)	Name of EE and Division
1	MCD Drain/Inlet	Near Ranholla	RD 32575m L/B	8	3	Sludge mixed with water	8	MCD	work in progress	14	11	Sept, 2023	Sh. R. P. Singh CE(DR)PR-III	V.P. Sharma EE(CR.)DR-XII
2	MCD Drain/Inlet	Chander Vihar	RD 27950m L/B	8	1	Sludge mixed with water	8	MCD	Estimate Prepared	Nil	Nil	June 2023	Sh. B. S. Rawat ACE(M)-7	A.K. Mittal, AEE(M)-8
3	MCD Drain/Inlet	Chander Vihar	RD 26750m L/B	8	3	Sludge mixed with water	8	MCD	Estimate Prepared	Nil	Nil	June 2023	Sh. B. S. Rawat ACE(M)-7	A.K. Mittal, AEE(M)-8
4	MCD Drain/Inlet	Chander Vihar	RD 26400m L/B	10	5	Sludge mixed with water	10	MCD	Estimate Prepared	Nil	Nil	June 2023	Sh. B. S. Rawat ACE(M)-7	A.K. Mittal, AEE(M)-8
5	Pipe from colony	Ruchi Vihar Nangoli	RD 22500m L/B	0	0.2	Sludge mixed with water	-	-	Work is in progress	0.48	Nil	March 2023	Sh. B. S. Rawat ACE(M)-7	D.K. Kansal, AEE (M)-11
6	Pipe from colony	Ruchi Vihar Nangoli	RD 22575m L/B	0	0.1	Sludge mixed with water	-	-	Work is in progress	0.48	Nil	March 2023	Sh. B. S. Rawat ACE(M)-7	D.K. Kansal, AEE (M)-11
7	Pipe from colony	Ruchi Vihar Nangoli	RD 22670m L/B	0	0.25	Sludge mixed with water	-	-	Work is in progress	0.48	Nil	March 2023	Sh. B. S. Rawat ACE(M)-7	D.K. Kansal, AEE (M)-11
8	Pipe from colony	Ruchi Vihar Nangoli	RD 22750m L/B	0	0.15	Sludge mixed with water	-	-	Work is in progress	0.48	Nil	March 2023	Sh. B. S. Rawat ACE(M)-7	D.K. Kansal, AEE (M)-11
9	Pipe from colony	Ruchi Vihar Nangoli	RD 22825m L/B	0	0.2	Sludge mixed with water	-	-	Work is in progress	0.48	Nil	March 2023	Sh. B. S. Rawat ACE(M)-7	D.K. Kansal, AEE (M)-11
10	Rithala Village, R/B	Rithala Village, R/B	17600m	10	4	Sludge mixed with water	10 Cusec	MCD	Tender Stage			April 2023	Sh. Sukhpal Singh ACE(M)-3	S.K. Chauhan, AEE M-6
11	Budh Vihar Outlet L/B	Budh Vihar Outlet L/B	18770m	10	4	Sludge mixed with water	10 Cusec	MCD	Work of laying of sewer line is in progress.	60	41	June 2023	Sh. R. P. Singh CE(Dr.)Proj-III /Sh. Sukhpal Singh ACE(M)-3	S.K. Chauhan, AEE M-6 V.P. Sharma, EE(C)Dr.-XII

S. No.	Drain/Inlet location (preferably inlat/long) or landmark.	Location	RD of Inlet/ Drain	Volume of Flow of Inlets/Drains (in cusecs)		Quality of the Flow	Capacity (in cusecs)	Ward/Inlet	Present Status	Physical Progress (%)	Financial Progress (%)	Timeline	Nodal Officer (Chief Engineer)	Name of EE and Division
12	C-9 Block Sultan Puri, outfall drain, L/B	C-9 Block Sultan Puri, outfall drain, L/B	20190m	4	2	Sludge mixed with water	4 cusec	MCD	Tender Stage	Nil	Nil	June 2023	Sh. B. S. Rawat ACE(M)-7	Naresh Kumar, AEE(M)-10
13	Mangol Puri X-Block outfall Drain, R/B	Mangol Puri X-Block outfall Drain, R/B	20690m	5	1	Sludge mixed with water	5 cusec	MCD	W.O. issued and work is going to start shortly	Nil	Nil	Feb. 2023	Sh. B. S. Rawat ACE(M)-7	P.K. Verma, AEE(M)-12
14	Sultan Puri A-1 to A-5 Block & Sultan Puri	Sultan Puri A-1 to A-5 Block & Sultan Puri	20900m	4	2	Sludge mixed with water	4 cusec	MCD	Tender Stage	Nil	Nil	June 2023	Sh. B. S. Rawat ACE(M)-7	Naresh Kumar, AEE(M)-10
15	Mangol Puri S, T, U & R Block outfall Drain, R/	Mangol Puri S, T, U & R Block outfall Drain, R/	21000m	8	3	Sludge mixed with water	6 cusec	MCD	W.O. issued and work is going to start shortly	Nil	Nil	June 2023	Sh. B. S. Rawat ACE(M)-7	P.K. Verma, AEE(M)-12
16	Sultan Pur Majra Village, outfall drain, R/B	Sultan Pur Majra Village, outfall drain, R/B	21360m	4	2	Sludge mixed with water	4 cusec	MCD	Tender Stage	Nil	Nil	June 2023	Sh. B. S. Rawat ACE(M)-7	Naresh Kumar, AEE(M)-10
17	PWD Rohtak Road, outfall drain, R/B	PWD Rohtak Road, outfall drain, R/B	22445m	8	3	Sludge mixed with water	8 cusec	PWD	-	-	-	Oct 2023	Sh. B. S. Rawat ACE(M)-7	D.K. Kansal, AEE (M)-11
18	MCD drain/inlet Old course of N.G. Drain	Near Wazirabad WTP	400m L/B	15	3	Sewage/sludge mixed water	14	MCD	Provision of Pumping arrangement alongwith rising mains is required to be made. Estimate under preparation.	Nil	Nil	June 2023	Sh. Pawan Sharma ACE(M)-4	Sh. S.A. Haider AEE(M)-3
19	MCD drain/Inlet	In front of metro pillar no. 249 near shiv mandir wazirabad	1170 m L/B	36	7	Sewage/sludge mixed water	23	MCD	Sewerage system is being laid and shall be completed by March-23	84	79	March 2023	Sh. S. K. Bhardwaj CE(DR)PR-II	Sh. Anil Tyagi EE (C)Dr. X
20	L/B infront of Metro Pillar no. 270 wazirabad	Metro Pillar no. 270/ Galí No. 6 wazirabad	1800 m			STP effluent water	182	DJB	Sewerage system is being laid and shall be completed by March-23	84	79	March 2023	Sh. S. K. Bhardwaj CE(DR)PR-II	Sh. Anil Tyagi EE (C)Dr. X
21	Transport Deptt.	U/s Burari Bridge	4240m L/B	36	0	Sewage/sludge mixed water	24	Transport Deptt.	Sewerage system is being laid and shall be completed by June 2023	5	4	June 2023	Sh. S. K. Bhardwaj CE(DR)PR-II	Sh. Ashish Kumar EE(C)Dr. III
22	Near Mukandpur Village		5194m L/B	15	6	Sewage/sludge mixed water	14	MCD	Sewerage system is being laid and shall be completed by June 2023	40	30	June 2023	Sh. S. K. Bhardwaj CE(DR)PR-II	Sh. Ashish Kumar EE(C)Dr. III
23	R/B opposite Badli village (New)	PWD drain Badli Mor Station	9460m	315	95	Sewage/sludge mixed water	315	DDA	work is in progress	0.88	0.4638	Feb, 2023	Sh. R. P. Singh CE(DR)PR-III	Sh. Ajay Shokeen, EE(ISP)
24	L/B Badli village	L/B Badli village	9700m	13	3	Sewage/sludge mixed water	13	MCD	Estimate Stage	-	-	June 2023	Sh. Sukhpal Singh ACE(M)-3	Anil Kumar Jain, AEE M-5
25	L/B Badli village	L/B Badli village	9970m	17	3	Sewage/sludge mixed water	17	MCD	Estimate Stage	-	-	June 2023	Sh. Sukhpal Singh ACE(M)-3	Anil Kumar Jain, AEE M-5
26	R/B Rohini Sec-15 Behind ESI Hospital	R/B Rohini Sec-15 Behind ESI Hospital	12370m	483	37	Sewage/sludge mixed water	483	DDA	Estimate Stage	-	-	June 2023	Sh. Sukhpal Singh ACE(M)-3/Sh. B S Rawat ACE(M)-7	O.P. Gupta, EE M-13/P.K.Verma AEE(M)12
27	L/B Rohini Sec-16	L/B Rohini Sec-16	12418m	137	9	Sewage/sludge mixed water	137	DDA	work in progress	70	47	April 2023	Sh. Sukhpal Singh ACE(M)-3	S.K. Chauhan, AEE M-6
28	R/B Rohini Sec-11	R/B Rohini Sec-11	12940m	215	3	Sewage/sludge mixed water	215	DDA	Work of laying of sewer line is in progress.	69	47	May 2023	Sh. R. P. Singh CE(Dr.)Proj-III /Sh. Sukhpal Singh ACE(M)-3	V.P. Sharma, EE(C)Dr.-XII /S.K. Chauhan, AEE M-6
29	L/B Rohini Sec-16	L/B Rohini Sec-16	13410m	37	4	Sewage/sludge mixed water	37	DDA	Tender Received Work under award	-	-	April 2023	Sh. Sukhpal Singh ACE(M)-3	S.K. Chauhan, AEE M-6
30	L/B Rohini Sec-17	L/B Rohini Sec-17	13900m	14	2	Sewage/sludge mixed water	14	DDA	Tender Received Work under award	-	-	April 2023	Sh. Sukhpal Singh ACE(M)-3	Paramvir, EE M-7



## Annexure - 9

Details of Unintercepted Sub  
Drains Out-falling into Shahdara  
Outfall



Details of 2 Unintercepted Sub Drains Outfaling into Shahdara Drain

SI No.	ISP /Present Nomenclature	Name of Sub-Drain	Measured Flow in MGD	Design Flow in MGD	Present Flow in MGD	If Yes (Terminating Pump Station) If No (Reason)	Present Staus	Physical Progress (%)	Financial Progress (%)	Timeline	Nodal Officer (Chief Engineer)	Name of EE and Division
1	SHL05 (SH R 51 New)	Opp Choudary Mahesh Market Hallal Chouk Old Seelampuri (Seelampuri sub Drain)	3.45	3.3	3.45	Trapped to Existing Trunk Sewer 5, which is terminating at Preet Vihar SPS	Non Intercepted	72.8	50.3	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. Ajay Kumar Shokeen EE(ISP)
2	SH L05A SHR 63 New	Kanti Nagar Opp to Health Centre and Maternity Hospital	0	0	3.95		Non Intercepted	72.8	50.3	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. Ajay Kumar Shokeen EE(ISP)



## **Annexure - 10**

Extending Sewerage network in unsewered areas in all 1799 unauthorised colonies



## Extending Sewerage network in unsewered areas in all 1799 unauthorised colonies

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Present status	physical progress	financial progress	Timelin e	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
1	859		Palam Apt.Bijwasan,Najafgarh Delhi-61	Bijwasan	Work will be started soon	0	0	Sep-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
2	1239		Dr.Bhim Rao Ambedkar Cly Near Bijwasan Village,Delhi	Bijwasan	Work will be started soon	0	0	Sep-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
3	117-(ELD)		Bijwashan Extn. Bijwashan Village New Delhi	Bijwasan	work in progress	0%	0%	Sep-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
4	59-(ELD)		Sani Mohalla(Near Electrition Office) Bijwasan, New Delhi-61	Bijwasan	Work will be started soon	0%	0%	Sep-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
5	74-(ELD)		Saini Mohalla Extn B- Block Bijwasan Village New Delhi 61	Bijwasan	Work will be started soon	0%	0%	Sep-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
6	83-(ELD)		Bijwashan Extn. Bijwashan Village New Delhi 61	Bijwasan	Work will be started soon	0%	0%	Sep-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
7	839		Samalka Extn.(East) Telephone Exchange Road Samalka,New Delhi	Bijwasan	Work in progress	50%	0%	Jun-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
8	901		Samalka Extn.Kapashera Chowk Najafgarh Road	Bijwasan	Work in progress	30%	0%	Jun-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
9	1132		Samalka Extn. Old Gurgaon Road New Delhi-37	Bijwasan	Work in progress	25%	0%	Jun-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
10	58-(LOP)		Samalka Village, New Delhi-37	Bijwasan	Work in progress	25%	0%	Jun-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
11	62		Vasant Kunj Enclave, B-Block, Mlikapur Kohi, Village Rangpuri	Bijwasan	Work in progress	62%	46%	Jun-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
12	126		Saidulajab Extn. Mehrauli, New Delhi-68	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
13	165		Freedom Fighters Colony, Neb Sarai	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
14	330		Indira Enclave, Neb Sarai	Chhatarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
15	459		Freedom Fighter Enclave, Nev Sarai, Delhi-68	Chhatarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin EE(C)DR VI
16	978		Neb Sarai Extn.Area Delhi-68	Chhatarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
17	1031		Freedom Fighters Enclave Neb Sarai Delhi-68	Chhatarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
18	1054		Saidulajab Extn.Paryavaran Complex Delhi-30	Chhatarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
19	1067		Neb Sarai Harijan colony Delhi-68	Chhatarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
20	1119		Neb Valley IGNOU Road, Neb Sarai, Delhi-68	Chhatarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
21	1120		Freedom Fighters Enclave Neb Sarai Delhi-68	Chhatarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
22	1244	A	Neb Sarai Extn.,Ph-II IGNOU Road Delhi	Chhatarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
23	1244		Neb Sarai Extn.,Ph-II IGNOU Road Delhi	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
24	1355		Freedom Fighters Enclave, Near Neb Sarai, Mehrauli, Delhi-68	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
25	1355	B	Freedom Fighters Enclave, Near Neb Sarai, Mehrauli, Delhi-68	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
26	1389		Freedom Fighters Enclave Delhi-68	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
27	1446		Saidulajaib Extn., Kohinoor Enclave, M.B.Road, Opp. CISF Complex.	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
28	1513	A	Saidulajaib Extn., New Delhi-30	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
29	1513	B	Saidulajaib Extn., New Delhi-30	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
30	1587		FF CC Colony, Neb Sarai, New Delhi	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
31	108-(ELD)		Neb Sarai New Delhi 68	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
32	114-(ELD)		Saidulajaib Village Residance Welfare Association New Delhi	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
33	31-(LOP)		Neb Sarai Extn. Area New Delhi 68	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
34	44-(LOP)		Freedom Fighters Community Development & Welfare Association, Neb Sarai New Delhi 68	Chhatarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
35	1415		Saidulatab Extn.J-Block, Paryavaran Complex, Delhi-30	Chhatarpur	sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
36	143		Freedom Fighters Enclave, IGNOU Road, Neb Sarai, New Delhi-68	Chhattarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
37	294		Freedom Fighters Vihar, Nebsarai, New Delhi	Chhattarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
38	180		Dr. Ambedkar Colony, Chhatarpur	Chhatarpur	work is in progress	90	81	30.06.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
39	211		Dr. Ambedkar Colony, Andheria Morh, Chhatarpur	Chhatarpur	work in progress	90	81	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
40	735		Chhatarpur Enclave, D-Block Phase-I, New Delhi-68	Chhatarpur	Sewer line is in progress	90	90	30.06.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
<b>249</b>										
Unauthorised Colonies where Sewer Line works are in progress										
41	456		Islam Colony Mehrauli	Mehrauli	work in progress	31.47	26.12	30.06.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin EE(C)DR VI
42	752		Raghu Nagar Pankha Road New Delhi-45	DWARKA	work in progress	95	61.41	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
43	1050		Syndicate Enclave & Raghu Nagar Delhi-45	DWARKA	Work in progress	5	0	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
44	224		Pankaj Garden near Ambarhai, Sec-19, Dwarka	Matiala	Work in progress	45	5.36	Jul-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
45	601		Qutab Vihar Ph-II, New Delhi-71	Matiala	work in progress	35	4.17	Jul-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
46	654		Goyala Vihar, Najafgarh, Delhi	Matiala	work in progress	45	5.36	Jul-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
47	1193		Qutab Vihar Ph-I Najafgarh Delhi-71	Matiala	Work in progress	35	4.17	Jul-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
48	42-(LOP)		Qutub Vihar Phase I, Extn. E- Block New Delhi 59	Matiala	Work in progress	30	3.57	Jul-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
49	29		Shivani Enclave Ph-I, II, III, Kakrola, New Delhi-43	Matiala	Work in progress	89	60.98	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
50	89		Nishat Park, Kakrola Mor, Najafgarh Road, New Delhi	Matiala	Work in progress	60	41.11	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
51	367		Ambika Enclave, Kakrola, Delhi-43	Matiala	work in progress	95	65.09	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
52	380		Patel Garden Extn., Najafgarh Road, Kakrola More, Delhi	Matiala	work in progress	80	54.81	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
53	395		Nand Vihar Kakrola, New Delhi-43	Matiala	Work in progress	95	65.09	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
54	438		Shyam Vihar, Kakrola	Matiala	work in progress	60	41.11	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
55	491		Bharat Vihar, A-Block, Kakrola, New Delhi-43	MATIALA	work in progress	50	34.26	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
56	491	B	Bharat Vihar, A-Block, Kakrola, New Delhi-43	MATIALA	work in progress	50	34.26	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
57	604		Hari Vihar, Main Najafgarh Road, Kakrola, New Delhi-43	Matiala	work in progress	70	47.95	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
58	624		Raju Extn., Old Palam Road, Kakrola, New Delhi-43	Matiala	work in progress	75	68.5	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
59	694		Vikas Vihar near Kakrola	Matiala	work in progress	60	41.1	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
60	793		Suraj Vihar and Bajaj Enclave Extn. N G Road, Uttam Nagar	Matiala	work in progress	75	51.37	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present Status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
<b>250</b>										
<b>Unauthorised Colonies where Sewer Line works are in progress</b>										
61	811		Bharat Vihar C- Block Kakrola Extn.Kakrola	matiala	work in progress	50	34.25	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
62	960		Shiv Park Kakrola, Old Palam Road Delhi	Matiala	Work in progress	95	65.07	15.02.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
63	1177		Raju Enclave Old Palam Road Kakrola,New Delhi	Matiala	Work in progress	85	58.22	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
64	1298		Mohit Nagar Uttam Nagar, Delhi	Matiala	Work in progress	70	47.95	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
65	1314		Sulakul Vihar Uttam Nagar N..D-43	Matiala	Work in progress	90	61.65	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
66	1337		Chandra Park, A & B Block, Old Palam Road New Delhi	MATIALA	Work in progress	75	51.37	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
67	1345		Bajaj Enclave Old Palam Road Kakrola More, N.D	MATIALA	Work in progress	75	51.37	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
68	1544		Tara Nagar, Old Palam Road, kakrola, New Delhi	Matiala	work in progress	60	41.1	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
69	31		Najafgarh Park Colony, Block A, B, & C, Dichaon Road, New Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
70	41		New Hira Park, Dichaon Road, Najafgarh, New Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
71	64		Shiv Enclave, Main Dichaon Road, Najafgarh, New Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
72	98		Dichaon Enclave opp. D. K. Depot, Nangloi Road	NAJAFGARH	work in progress	5%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
73	152		Indira Market & Aggarwal Colony, Haibatpura, Najafgarh, New Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
74	317		Bajrang Enclave, Nangloi Road,Najafgarh	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
75	511		Ugarsen Park, Nangloi Road, Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
76	513	A	Shiv Enclave Extn., Nangloi Road, Najafgarh, Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
77	513	B	Shiv Enclave Extn., Nangloi Road, Najafgarh, Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
78	538		Deepak Vihar, Najafgarh, Delhi	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
79	648	A	Najafgarh Extn. (Maksudabad), Nangloi Road, Delhi	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
80	648	B	Najafgarh Extn. (Maksudabad), Nangloi Road, Delhi	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV

S. No.	Reg. no	Part	Name and address of UC	AC Name	251 Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
81	648	C	Najafgarh Extn. (Maksudabad), Nangloi Road, Delhi	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
82	939		Shiv Nagar Virendra Market Raghuvir Enclave Najafgarh Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
83	939	A	Shiv Nagar Virendra Market Raghuvir Enclave Najafgarh Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
84	989		Laxmi Vihar Block A B C Main Najafgarh Road Near D.T.C. Dept.Najafgarh	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
85	1058		Sultan Garden B- Block Najafgarh Nangloi Road Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
86	1104		Sainik Niketan Najafgarh, Delhi	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
87	1219		Lokesh Park & Heera park extn., Najafgarh, Delhi	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
88	1335		Laxmi vihar B- Block Nangli, Sakravagti, Delhi	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
89	1372		Nirmal Vihar Najafgarh, Delhi	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
90	1388		Shri Anand Niketan Laxmi Vihar D-Block Najafgarh, Delhi	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
91	1481		Lokesh Park, Near DTC Bus Terminal, Bahadurgarh Road.	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
92	84-(ELD)		Dichaon Kalan Extn, Main Dichaon Kalan Road, Najafgarh New Delhi 43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
93	9		Krishna Enclave Opp. C.R.P.F. Camp, Dichawn Road, Jharoda Kalan	NAJAFGARH	work in progress	83.00	27.03	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
94	69		Janta Vihar, Jharoda Road, Najafgarh	NAJAFGARH	work in progress	78.50	27.32	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
95	69	A	Janta Vihar, Jharoda Road, Najafgarh	NAJAFGARH	work in progress	78.50	27.32	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
96	72		Ekta Vihar (Block A, B & C) near New Grain Market, Jharoda Road, Najafgarh	NAJAFGARH	work in progress	58.00	5.20	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
97	108		Gopal Nagar, N-Block, M. D. Road, Najafgarh	NAJAFGARH	work in progress	43.00	14.98	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
98	116	A	Vinoba Enclave, CRPF, Jharoda Kalan	NAJAFGARH	work in progress	72.00	27.75	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
99	116	B	Vinoba Enclave, CRPF, Jharoda Kalan	NAJAFGARH	work in progress	72.00	27.75	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
100	144		Chandan Place, Kali Piau, Jharoda Road, Najafgarh	NAJAFGARH	work in progress	82.00	28.80	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV

S. No.	Reg. no	Part	Name and address of UC	AC Name	252 Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
101	159		Naya Gopal Nagar, Surakhpur Road, Najafgarh, New Delhi-43	NAJAFGARH	work in progress	62.00	21.56	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
102	163		New Gopal Nagar Extn. ABCD Block, South of Dhansa Road, Najafgarh	NAJAFGARH	work in progress	65.00	5.83	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
103	170		Saraswati Kunj, C.R.P.F. Road, Jharoda Kalan, Najafgarh	NAJAFGARH	work in progress	71.00	24.62	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
104	177		Vinoba Enclave Ext. CRPF Colony, Jahroda Kalan, Najafgarh, New Delhi-72	NAJAFGARH	work in progress	72.00	27.75	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
105	206		Gopal Nagar Ph-2, Z-Block, New Delhi-43	NAJAFGARH	work in progress	20.00	1.79	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
106	253		Shri Krishna Colony, Surakhpur Road, Gopal Nagar, Najafgarh	NAJAFGARH	work in progress	93.00	8.34	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
107	363		Gopal Nagar Extn. Main Surakhpur Road, Najafgarh	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
108	364		Prem Nagar, G-Block, Leftout Portion near Sant Kabir Ashram, Najafgarh	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
109	393		Gopal Nagar Extn., P&R Block, Najafgarh	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
110	403		New Gopal Nagar, A&B Block, Nanak Piou, Dansa Road, Najafgarh, Delhi	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
111	413		Naveen Place D-Block Najafgarh, New Delhi	NAJAFGARH	work in progress	72	6.45	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
112	417	A	Saraswati Enclave, Gopal Nagar Surakhpur Road	NAJAFGARH	work in progress	50	4.48	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
113	417	B	Saraswati Enclave, Gopal Nagar Surakhpur Road	NAJAFGARH	work in progress	50	4.48	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
114	476	A	Gopal Nagar, M-N Block, Najafgarh, Delhi-43	NAJAFGARH	work in progress	48	4.3	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
115	476	B	Gopal Nagar, M-N Block, Najafgarh, Delhi-43	NAJAFGARH	work in progress	49	4.3	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
116	495		Sainik Enclave, CRPF Colony, Jharodakalan, New Delhi-72	NAJAFGARH	work in progress	40	3.58	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
117	534		Naveen Place, Jharoda Road, Najafgarh	NAJAFGARH	work in progress	72	25	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
118	640		Sainik Enclave, Jharoda Kalan Road, Najafgarh	NAJAFGARH	work in progress	50	17.4	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
119	645		Sainik Enclave, Part-II, Jharoda Kala, Najafgarh, Delhi	NAJAFGARH	work in progress	80	27.84	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
120	685		Krishna Enclave Part-II, Dhichaon Kalan Road, New Delhi-72	NAJAFGARH	work in progress	83	28.68	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	253 Present status	physical progress	financial progress	Timelin e	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
121	689		Shyam Enclave (Z-Block), Gopal Nagar Extn. Najafgarh	NAJAFGARH	work in progress	85	29.53	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
122	690	A	Mitraon Extn. Main Dhansa Road, Najafgarh, New D elhi-43	NAJAFGARH	work in progress	50	17.4	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
123	690	B	Mitraon Extn. Main Dhansa Road, Najafgarh, New D elhi-43	NAJAFGARH	work in progress	50	17.4	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
124	690	C	Mitraon Extn. Main Dhansa Road, Najafgarh, New D elhi-43	NAJAFGARH	work in progress	50	17.4	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
125	690	D	Mitraon Extn. Main Dhansa Road, Najafgarh, New D elhi-43	NAJAFGARH	work in progress	50	17.4	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
126	705		New Roshanpura Extn. 'Y' Block, Paprawat Road, Najafgarh, New Delhi-43	NAJAFGARH	Under Estimate Stage	0	0	Dec-23	Sh. R.P Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)Dr-XV
127	712		Mahesh Garden ,Main Bahadur Garh Road,Najafgarh, New Delhi-43	NAJAFGARH	work in progress	80	27.84	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
128	712	A	Mahesh Garden ,Main Bahadur Garh Road,Najafgarh, New Delhi-43	NAJAFGARH	work in progress	80	27.84	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
129	722	A	Baba Hari Dass Nagar, Najafgarh,Bahadurgarh Road, Delhi	NAJAFGARH	work in progress	58	20.18	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
130	733		Kashmere Enclave, Kishan Chand Enclave, Bosco Colony, Arya Nagar, Gopal Nagar Extn. Najafgarh	NAJAFGARH	work in progress	60	5.38	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
131	804		Surya Kunj Bahadurgarh Road Najafgarh Delhi-43	NAJAFGARH	work in progress	70	6	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
132	828		Chetan Vihar (Gopal Nagar Extn.) Dhansa Road Najafgarh,Delhi	NAJAFGARH	work in progress	11	1	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
133	849		New Roshanpura Extn.Part-II(Prem Nagar 'G' Block) Najafgarh,Delhi	NAJAFGARH	Under Estimate Stage	0	0	Dec-23	Sh. R.P Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)Dr-XV
134	895		Haibatpura Extn Near Anaj Mandi Bahadurgarh Road Najafgarh,Delhi	NAJAFGARH	work in progress	46	4	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
135	896		Aradhana Enclave Gopal Nagar Extn.Najafgarh,New Delhi	NAJAFGARH	work in progress	51	4	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
136	963		West Gopal Nagar Ph-II Surakh Pur Road Najafgarh,Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
137	976		Prem Nagar H Block Old Khaira Road Najafgarh Delhi-43	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
138	980		Nanda Enclave Dhansa Road Najafgarh,Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
139	985		East Krishna Vihar A B Block Khaira Road Najafgarh, Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
140	1042		Gopal Nagar Ph-2 Z- Block Surkhpur Road Najafgarh, Delhi	NAJAFGARH	Work in progress	54	4.84	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV

S. No.	Reg. no	Part	Name and address of UC	AC Name	254 Present status	physical progress	financial progress	Timelin e	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
141	1053		Gopal Nagar Extn.Ph-I Main Khera Road Delhi-43	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
142	1057		Gopal Nagar 'P" Block & Gopal Ngr. Extn.-(E F G & H Blocks) Main Dhansa Rd	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
143	1081		Sunder Nagar Gopal Nagar Extn.Surakhpur Road Najafgarh Delhi	NAJAFGARH	work in progress	74	6.63	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
144	1113		Surya Kunj Pt-I Dichiao Road Najafgarh,Delhi	NAJAFGARH	work in progress	70.76	6.34	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
145	1126		Gopal Nagar Ph-II Shyam Vihar Chouhan Enclave Najafgarh,Delhi	NAJAFGARH	work in progress	20	1.79	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
146	1127	A	Gopal Nagar B- Block Main Dhansa Road Najafgarh,Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
147	1127	B	Gopal Nagar B- Block Main Dhansa Road Najafgarh,Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
148	1134		Main Gopal Nagar Najafgarh, Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
149	1161		Nanu Ram Park HaibatPura Jharoda Road Najafgarh,Delhi	NAJAFGARH	Work in progress	47	4.21	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
150	1191	A	Krishna vihar West Najafgarh,Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
151	1191	B	Krishna vihar West Najafgarh,Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
152	1192		Dalip Vihar, Near Suraj Cinema, Najafgarh, Delhi	NAJAFGARH	Under Estimate Stage	0%	0%	Dec-23	Sh. R.P Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)Dr-XV
153	1197		Satyam Puram Jharoda Kalan Border Delhi	NAJAFGARH	Work in progress	83	7.48	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
154	1235		Gopal Nagar Extn.Ph.II Block A & B,Surakhpur Road, Najafgarh	NAJAFGARH	Work in progress	20	1.79	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
155	1273	A	Gopal nagar Extn.Najafgarh,Delhi	NAJAFGARH	Work in progress	30	2.69	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
156	1273	B	Gopal nagar Extn.Najafgarh,Delhi	NAJAFGARH	Work in progress	30	2.69	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
157	1276	A	Gopal nagar A- Block , Najafgarh,Delhi	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
158	1276	B	Gopal nagar A- Block , Najafgarh,Delhi	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
159	1276	C	Gopal nagar A- Block , Najafgarh,Delhi	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
160	1276	D	Gopal nagar A- Block , Najafgarh,Delhi	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
<b>255</b>										
<b>Unauthorised Colonies where Sewer Line works are in progress</b>										
161	1329		Vinoba Enclave A1 Block Najafgarh Main Road Opp.DSIDC SHOP, Delhi	NAJAFGARH	Work yet to be started	72	6.48	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
162	1405		Naveen Place Block- C-I, Jharodha Rd., Najafgarh, Delhi	NAJAFGARH	Work in progress	72	6.45	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
163	1449		Hari Dass Enclave, Jharoda Kalan, New Delhi-72	NAJAFGARH	Work in progress	65	5.83	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
164	1459		Baba Haridas Enclave, B-Block, Jharoda Kalan, New Delhi-72.	NAJAFGARH	Work in progress	65	5.83	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
165	1477		Prem Nagar, Z-Block, Paprawat Road, Najafgarh, Delhi-110043	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
166	1510		Mahesh Garden, No.1,Haibatpura, Bahadurgarh Road, Najafgarh.N.D.	NAJAFGARH	Work in progress	80	7.17	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
167	1606		Gopal Nagar, Block AM & N Block Extn. Najafgarh	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
168	1611		Prem Nagar, D-Block Extension	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
169	100-(ELD)		Baba Hari Dass Colony, Jharoda Kalan New Delhi 72	NAJAFGARH	Work in progress	80	7.17	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
170	137-(ELD)		Jharoda Kalan, Delhi 72	NAJAFGARH	Work in progress	37	3.31	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
171	5-(LOP)		D- Block, Gopal Nagar Najafgarh New Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
172	65-(ELD)		Mitroun Uthan Samiti, ICE Factory Road, Village-Mitraoun, New Delhi-43	NAJAFGARH	Work in progress	20	1.79	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV
173	226		Zakir Nagar, H-Block, Okhla	Okhla	Work is in progress	43.59	30	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
174	236		Abul Fazal Enclave, Block-E to N, New Delhi-25	Okhla	Work is in progress	43.59	36.17	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
175	391		Abul Fazal Enclave (Main), Kalindikunj Road Okhla, New Delhi	Okhla	Work in progress	31.47	26.12	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
176	391	A	Abul Fazal Enclave (Main), Kalindikunj Road Okhla, New Delhi	Okhla	Work in progress	31.47	26.12	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
177	391	B	Abul Fazal Enclave (Main), Kalindikunj Road Okhla, New Delhi	Okhla	Work in progress	31.47	26.12	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
178	767		Taimoor Nagar Extn.Near Kizrabad Delhi-65	Okhla	Work in progress	33.61	27.89	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
179	1014		Zakir Nagar H- Block,Okhla Delhi-25	Okhla	Work in progress	33.78	28.03	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI
180	1069		Abul Fazal Enclave Pt-II Shahin Bagh,Delhi	Okhla	Work in progress	15.33	12.72	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI

S. No.	Reg. no	Part	Name and address of UC	AC Name	256 Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
181	1069	B	Abul Fazal Enclave Pt-II Shahin Bagh, Delhi	Okhla	Work in progress	15.33	12.72	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI
182	1182	A	Abul Fazal Enclave Pt-II Block G & H Delhi-25	Okhla	work is in progress	0	0	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI
183	1182	B	Abul Fazal Enclave Pt-II Block G & H Delhi-25	Okhla	work is in progress	0	0	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI
184	1424		Batla House Okhla, Delhi	Okhla	work in progress	43.95	36.47	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI
185	1582		Nai Basti, (Harijan Basti) Okhla	Okhla	Work is yet to be started	0	0	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI
186	11-(ELD)		Taimoor Nagar, Mohalla Pilanji, Delhi-65	Okhla	work yet to be started	0	0	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI
187	119-(ELD)		Extended Abadi, Taimoor Nagar -I, Near Village Community Centre Taimoor Nagar, New Delhi-25	Okhla	work yet to be started	0	0	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI
188	27-(ELD)		Taimoor Nagar, Kapasia Mohalla Delhi-25	Okhla	Work yet to be started	0	0	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI
189	945	A	Sadh Nagar-II , F- Block New Delhi-45	PALAM	Work in progress	38	6.6	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C) Dr-XIV
190	945	B	Sadh Nagar-II , F- Block New Delhi-45	PALAM	Work in progress	41	7.12	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C) Dr-XIV
191	945	C	Sadh Nagar-II , F- Block New Delhi-45	PALAM	Work in progress	43	7.46	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C) Dr-XIV
192	1346		Sadh Nagar-II F- Block Gali No21 -25 New Delhi-45	PALAM	Work in progress	37	6.42	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C) Dr-XIV
193	1562		Sadh Nagar, E-Block, Part-II Palam Colony, New Delhi-110045	PALAM	work in progress	40	6.94	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C) Dr-XIV
194	908		Pul Pahladpur M. B.Road N.D-44	Tughlakabad	Sewer line is in progress	65	35	30.06.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI
195	1013		Hamdard Colony RZA Block Pul Pehlادpur, Delhi-44	Tughlakabad	Sewer line laid	100	100	31.03.2023	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI
196	1483	A	Village Lal Kuan, Block-D, Chungi No.3 & Block A, B Pul Pehlاد Pur,	Tughlakabad	Work is in progress	30	21	30.06.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI
197	1604		Pul Pahalad Pur	Tughlakabad	Work is in progress	65	54.26	30.06.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI
198	8	A	Inder Prasth Colony Nathu Pura, Burari, Delhi-84	Burari	work in progress	64.9	18.2	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
199	8	B	Inder Prasth Colony Nathu Pura, Burari, Delhi-84	Burari	work in progress	79.47	43	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
200	33		Bhagwan Park, Jharoda Majra, Burari, Delhi-84	Burari	work in progress	89%	83%	Apr-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
201	70	A	Hardev Nagar, Jharoda Majra, Burari	Burari	Work in progress	35%	33%	Apr-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X
202	70	B	Hardev Nagar, Jharoda Majra, Burari	Burari	Work in progress	35%	33%	Apr-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X
203	87		Nehru Gali, Bhagat Colony, Burari, Sant Nagar, Delhi-84	Burari	work in progress	0%	0%	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
204	93		Jain Nagar Colony Extn., Karala	Mundka	Work in progress	76.46	51	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
205	113	A	Chanden Vihar, West Sant Nagar, Burari, Delhi-84	Burari	work in progress	52	43	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
206	113	B	Chanden Vihar, West Sant Nagar, Burari, Delhi-84	Burari	work in progress	0	0	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
207	122		Indraprastha Colony Part-I, Burari, Delhi-84	Burari	work in progress	70.4	34.4	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
208	123		Prahlad Vihar, Gupta Colony, Bawana	Bawana	Work in progress	77.83	39	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
209	151		Himgiri enclave, Burari Road, Delhi-84	Burari	work in progress	16	9	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
210	157		Sri Enclave Pansali, Rohini, Delhi-42	Bawana	Work in progress	88.85	45	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
211	196		Baba Colony B-Block, Burari, Delhi-84	Burari	work in progress	79	70	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
212	233		Uttranchal Enclave, Burari, Delhi	Burari	work in progress	22	14	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
213	237		Sant Nagar Block 'A' Burari Road, Delhi	Burari	work in progress	0	0	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
214	245		Himgiri Enclave, Mukand Pur (Extn.-II), Burari	Burari	work in progress	32	24	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
215	254		Prahlad Vihar, Phase-II, Pappu Colony, Block A & B, Bawana, Delhi	Bawana	Work in progress	34.45	12	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
216	258		Jain Colony (Nanesh Enclave) Village Barwala, Bawana Road, Dehli-39	Bawana	Work in progress	61.73	31	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
217	271		Tomar Colony (Kamal Pur) Burari, Delhi-84	Burari	work in progress	68	59	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
218	278		Gautam Colony Ext., Arya Nagar, Safiabad Road, Narela	Narela	Work Completed	100	90	31.03.2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
219	282		Parvatiya Anchal, C-Block, Sant Nagar, Burari, Delhi-84	Burari	work in progress	85	76	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
220	287		Kaushik Enclave, A-Block, Burari Road, Delhi	Burari	work in progress	77	69	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III

258

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
221	297		Rama Vihar Colony, Mohmad Pur Majri, Delhi-81	Mundka	Work in progress	71.6	48	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
222	302		Vashisht Enclave, Baba Colony, Burari, Delhi-84	Burari	work in progress	90	82	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
223	307		Pradhan Enclave, C&D Block, Mazra Burari, New Delhi-84	Burari	work in progress	3.57	0	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
224	329	A	Ajit Vihar Burari Garhi, Delhi-84	Burari	work in progress	32	23	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
225	329	B	Ajit Vihar Burari Garhi, Delhi-84	Burari	work in progress	44	35	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
226	329	C	Ajit Vihar Burari Garhi, Delhi-84	Burari	work in progress	24	16	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
227	340		Sangam Vihar Wazirabad, Delhi	Timarpur	work in progress	99%	93%	31.03.23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X
228	371		Gautam Vihar Colony, Narela, Delhi-40	Narela	Work Completed	100	90	31.03.2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
229	388		Jharoda Extn, Pt-1, Majra Burari	Burari	Work in progress	70%	66%	Apr-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X
230	444		Sant Nagar, B-Block Burari, Delhi-84	Burari	work in progress	51	43	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
231	448		Amrit Vihar, Burari	Burari	work in progress	0	0	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
232	450		Pooth Kala Abadi, Delhi-41 {Also Cover 97 (ELD)}	Bawana	Work in progress	100	70	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
233	470		Saroop Vihar (Kadipur) Block A B C D, Near Nathu Pura, Delhi-36	Burari	work in progress	78.34	43	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
234	471		Jharoda Extn.-II, Part Cross Road, Burari, Delhi-84	Burari	work in progress	7%	0%	Apr-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X
235	486		Shiv Kunj, Area No.5 B-Block, Sant Nagar Burari	Burari	work in progress	72	63	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
236	507		Vijay Colony, Salempur Mazara, Burari Extn., Delhi	Burari	work in progress	70.56	0	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
237	508		Jharoda Part-3, Surender Colony, Burari, Delhi-84	Burari	work in progress	95%	90%	Apr-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X
238	530		Mukundpur Extn., Part-1, Delhi-42	Burari	work in progress	43	34	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
239	568		Jagatpur, Village Jagatpur (Extended Purani Abadi) Delhi-84	Burari	work in progress	85%	80%	Apr-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X
240	583		Rajiv Nagar Extn., Dhiraj Vihar, Sultan Puri, New Delhi	Bawana	Work in progress	82	41	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III

S. No.	Reg. no	Part	Name and address of UC	AC Name	259 Present status	physical progress	financial progress	Timelin e	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
241	590		Rajeev Nagar, Begampur, Ph-3, Main Kanjhawala Road, Delhi-41	Bawana	Work in progress	84.32	69.32	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
242	593		Rajeev Colony Extn., Narela, Delhi-40	Narela	Work Completed	100	90	31.03.2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
243	607		Sanjay Colony, Narela, Delhi-40	Narela	Work Completed	100	90	31.03.2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
244	608		Naveen Vihar, Begampur, Delhi-41	Bawana	Work in progress	58.25	43.25	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
245	622		Harijan Basti Jharoda, Mazra, Delhi-84	Burari	work in progress	92%	86%	Apr-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X
246	646		Baba Colony, A-Block, Burari, Delhi-94	Burari	work in progress	91	83	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
247	683		West Sant Nagar Colony, A 2 Block, Burari, Delhi-84	Burari	work in progress	0	0	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
248	696		Kaushik Enclave (B) Block, Part-II, Burari, Nathupura Road, Delhi-84	Burari	work in progress	74	65	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
249	697		Saroop Nagar Extn. (South), Delhi	Badli	Work in progress	58.58	23	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
250	721		Begumpur Extn. Rajiv Nagar, Delhi-41	Bawana	Work in progress	76.42	61.42	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
251	725		Kaushik Enclave, Burari Extn. Delhi-84	Burari	work in progress	25	17	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
252	726	A	Shiv Vihar, Shahbad-Daulatpur, Bawana, Delhi-42	Bawana	Work in progress	0	0	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
253	726	B	Shiv Vihar, Shahbad-Daulatpur, Bawana, Delhi-42	Bawana	Work in progress	0	0	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
254	743		Rajiv Colony, Harijan Basti, Narela, Delhi-40	Narela	Work Completed	100	90	31.03.2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
255	761		Kailash Vihar Pansali Post Parhladpur Bangar Delhi-42	Bawana	Work in progress	91.25	76.25	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
256	765	A	Pehladpur (Banger) Extn. Village Pehladpur Delhi-42	Bawana	Work in progress	0	0	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
257	765	B	Pehladpur (Banger) Extn. Village Pehladpur Delhi-42	Bawana	Work in progress	0	0	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
258	765	C	Pehladpur (Banger) Extn. Village Pehladpur Delhi-42	Bawana	Work in progress	0	0	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
259	765	D	Pehladpur (Banger) Extn. Village Pehladpur Delhi-42	Bawana	Work in progress	0	0	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
260	771		Milan Vihar Near Jagat Pur Bandh Sant Nagar (Burari) Delhi-84	Burari	work in progress	98%	92%	Apr-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present Status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
<b>260</b>										
<b>Unauthorised Colonies where Sewer Line works are in progress</b>										
261	772	A	Mukand Pur Vistar Delhi-42	Burari	work in progress	38	29	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
262	772	B	Mukand Pur Vistar Delhi-42	Burari	work in progress	39	31	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
263	778		Guru Nanak Dev Colony Bhalswa Dairy Delhi-42	Badli	Work in progress	0	0	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
264	779		Ishwar Nagar Extn.Sarup Nagar Delhi-42	Badli	Work in progress	63	28	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
265	809		Kamal Vihar Kamal Pur Burari Delhi-84	Burari	work in progress	53.8	39	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
266	829	A	Rajni Vihar Begum Pur Extn. Barwala Road Delhi-41	Bawana	Work in progress	75	60	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
267	829	B	Rajni Vihar Begum Pur Extn. Barwala Road Delhi-41	Bawana	Work in progress	77	62	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
268	843		Harit Vihar Kamalpur Burari Delhi-84	Burari	work in progress	4	2	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
269	843	A	Harit Vihar Kamalpur Burari Delhi-84	Burari	work in progress	0	0	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
270	843	B	Harit Vihar Kamalpur Burari Delhi-84	Burari	work in progress	0	0	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
271	845		Satya Vihar( Kamal Pur) Burari Delhi-84	Burari	work in progress	75	66	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
272	845	A	Satya Vihar( Kamal Pur) Burari Delhi-84	Burari	work in progress	0	0	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
273	876		Krishna Block Tirthankar Nagar Jain colony Karala Delhi-81	Mundka	Work in progress	62.92	47.92	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
274	888		Krishan Colony Prahlad Vihar Rohini,Delhi	Bawana	Work in progress	33.85	18.85	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
275	902		Utsav Vihar, Karala,Delhi-81	Mundka	Work in progress	41.73	26.73	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
276	904		Saroop Nagar Extn.W X Y Z Block Pt-II East Village Libaspur Delhi-42	Badli	Work in progress	64.87	28	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
277	905		Saroop Nagar Block A B C D E F G H HI, I G.T.Road Libaspur Delhi-42	Badli	Work in progress	74.31	38	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
278	923		Sher Singh Enclave Karala Delhi-81	Mundka	Work in progress	78.22	63.22	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
279	928		West kamal Vihar Near Kamal Pur Burari Delhi-84	Burari	work in progress	70	61	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
280	961		Rajiv Nagar Begum Pur Ph-II Delhi-41	Bawana	Work in progress	88.65	73.65	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timelin e	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
281	977		Deepansu Colony Sant Nagar Burari,Delhi	Burari	Work in progress	98%	92%	Apr-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X
282	987		Sant Nagar Block A1 Extn.Burari Road Delhi-84	Burari	work in progress	14	9	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
283	1049		Begampur Extn.( Begam Vihar Block A B C D E) Delhi-41	Bawana	Work in progress	54.32	39.32	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
284	1049	A	Begampur Extn.( Begam Vihar Block A B C D E) Delhi-41	Bawana	Work in progress	50.65	35.65	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
285	1049	B	Begampur Extn.( Begam Vihar Block A B C D E) Delhi-41	Bawana	Work in progress	53.5	38.5	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
286	1064		Trithankar Nagar Jain. Colony Karala Delhi-81	Mundka	Work in progress	90.3	75.3	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
287	1071	A	Deep Vihar Pansali, Pooth Kalan Perladpur Delhi-42	Bawana	Work in progress	49.13	34.13	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
288	1071	B	Deep Vihar Pansali, Pooth Kalan Perladpur Delhi-42	Bawana	Work in progress	49.13	34.13	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
289	1101	B	Jagat Pur More, Burari, Delhi-84	Burari	work in progress	85%	80%	20.04.23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X
290	1116		Prahlad Vihar Near-Sect-25 Rohini,Delhi	Bawana	Work in progress	39.71	24.71	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
291	1154		Parsuram Enclave Salupur Majra Burari Delhi-84	Burari	work in progress	33.33	0	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
292	1304		Shahbad Extn Shahbad, Delhi	Bawana	Work in progress	39.58	24.58	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
293	1307	A	Rajiv nagar Extn.Begumpur Delhi-41	Bawana	Work in progress	72.65	57.65	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
294	1307	B	Rajiv nagar Extn.Begumpur Delhi-41	Bawana	Work in progress	70.35	55.35	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
295	1307	C	Rajiv nagar Extn.Begumpur Delhi-41	Bawana	Work in progress	72.35	57.35	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
296	1308		Begam Pur Extn.Delhi-41	Bawana	Work in progress	58	43	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
297	1318		Sukhvair Nagar Karala Delhi-81	Mundka	Work in progress	46.4	31.4	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
298	1348		Gurunanak Nagar Bhalswa Dairy, Delhi	Badli	Work in progress	82.22	46	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
299	1368		Inderprasth Cly Pt-I Extn.Burari, Delhi-	Burari	work in progress	70.4	34	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
300	1404		Swaroop Nagar,South Part-II, G.T. Karnal Rd & Burari Rd., N.Delhi	Badli	Work in progress	65.49	30	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	262 Present status	physical progress	financial progress	Timelin e	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
301	1495		Gautam Vihar Colony, Narela, Delhi-40	Narela	Work Completed	100	90	31.03.2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
302	125-(ELD)		Extended Abadi Of Barwala Delhi 39	Bawana	commisioned	100	90	31.03.2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
303	133-(ELD)		Lal Dora Of Village Singhu Delhi 40	Narela	Work Completed	100	61	31.03.2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
304	134-(ELD)		Village Singhu Extn. Delhi 40	Narela	work in progress	91.7	53	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
305	138-(ELD)		Village Begumpur Delhi 86	Bawana	Work in progress	88.26	73	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
306	144-(ELD)		LOP of Jain Nagar Karala Delhi 81	Mundka	Work in progress	89.1	74.1	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
307	49-(LOP)		W,X,Y,Z - Block Extn. Swaroop Nagar Delhi 42	Badli	Work in progress	53.8	18	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
308	62-(LOP)		State Bank Coop Housing Society, Nanak PIAO Factory Owner Association	Model Town	Land under dispute	0	0	31-12-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
309	64-(LOP)		Swaroop Nagar, Part-II, East G.T.Road to Buaradi Road, Delhi-42	Badli	Work in progress	58.5	23	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
310	89-(ELD)		Prahlad pur (Banger) Extn. Delhi 42	Bawana	Work in progress	0	0	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
311	9-(ELD)		Extended Abadi of Village, Pehlad Pur Bangar Lal Dora, Delhi-42	Bawana	Work in progress	0	0	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
312	97-(ELD)		Pooth Kalan Extn. Pooth Kalan Delhi 86	Bawana	work completed	100	90	31.03.2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
313	189		Anand Vihar, near Nangli Sakrawati, Najafgarh	Matiala	work in progress	43	35	July 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
314	652		Rana Ji Enclave, Najafgarh, New Delhi	Matiala	work in progress	55	45	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
315	678		Nangli Vihar Extn. Part-I, Najafgarh, Delhi-43	Matiala	work in progress	21	17	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
316	757		Nangli Vihar Ext. RZ-44, Murti Bhawan, Najafgarh, New Delhi-43	Matiala	work in progress	21	17	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
317	816		Arjun park Colony Near Nangli Dairy Najafgarh Road, New Delhi	Matiala	work in progress	23	19	Sep 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
318	920		Nangli Vihar Colony Near Nangli Dairy Najafgarh New Delhi-43	Matiala	work in progress	100	90	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
319	1268		Niranjan Park Najafgarh Road, Nangli Dairy	Matiala	Work completed. May be shifted to category of sewer line laid	100	90	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
320	1331		Golden Enclave B Block Nangil Sakrawati, Delhi	Matiala	work in progress	88	72	Oct 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII

S. No.	Reg. no	Part	Name and address of UC	AC Name	263 Present status	physical progress	financial progress	Timelin e	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
321	1373		Ranaji Enclave Near Sai Mandir Najafgarh, Delhi	Matiala	work in progress	91	74	August 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
322	246		Prem Vihar Colony, Nangli Dairy, Najafgarh, New Delhi	Matiala	work in progress	97	80	April 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
323	882		Arjun Park Najafgarh Road, New Delhi	Matiala	work in progress	23	19	Sep 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
324	1072	A	Gemini Park, Nangli Sakrawati More, Najafgarh, Delhi-43	Matiala	work in progress	97	80	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
325	1072	B	Gemini Park, Nangli Sakrawati More, Najafgarh, Delhi-43	Matiala	work in progress	99	81	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
326	1333		Ranaji Enclave Najafgarh, Nangli, Sakravati, Delhi	Matiala	work in progress	55	45	Oct 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
327	398		Jai Vihar Phase-II, Dichau Village, Najafgarh, Delhi-49	NAJAFGARH	Work in progress	0	0	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
328	1548		Sai Dham, Nangli Sakrawati, Najafgarh New Delhi - 43	NAJAFGARH	work in progress	0	0	Sep 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
329	256		Ranhaul Vihar, Nangloi, New Dehli-41	Vikaspuri	work in progress	15	13	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
330	426		Prashant Enclave near Baprola Village, Nangloi, Najafgarh Road, Delhi-43	Vikaspuri	work in progress	85	70	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
331	482		Satyam Vihar Ph-II, Near Baprola Village, Nangloi, Najafgarh Road, Delhi-43	Vikaspuri	work in progress	74	60	Nov 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
332	120-(ELD)		Gram Baprola Najafgarh New Delhi 43	Vikaspuri	work in progress	0	0	Sep 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
333	4		Kotla Vihar Ph-II, Tilangpur	Vikaspuri	work in progress	94	76	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
334	512		Baprola Extn., Baprola Village, Delhi-43	Vikaspuri	work in progress	66	54	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
335	527		Kotla Vihar Ph-II, (Vidyapati Nagar), Nangloi, Delhi	Vikaspuri	work in progress	94	77	Nov 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
336	559		Baprola Vihar, Nangloi, Delhi	Vikaspuri	work in progress	82	67	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
337	586		Jai Vihar, Nangloi Road, Najafgarh, new Delhi	Vikaspuri	work in progress	45	37	Nov 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
338	635		Brahm Puri Colony, Ph-1, Ranhaoula Extn., Nangloi, Najafgarh, Road	Vikaspuri	work in progress	0	0	October 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
339	763		Chanchal Park Part I & II Nangloi Delhi-41	Vikaspuri	work in progress	65	53	Sep 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
340	1005		Kotla Vihar Ph-I Nangloi Najafgarh Road Delhi-43	Vikaspuri	Work completed may be shifted to category of sewer line laid	100	90	Completed	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present Status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
<b>264</b>										
<b>Unauthorised Colonies where Sewer Line works are in progress</b>										
341	1018		Jai Vihar Extn.Baprola Village,Delhi	Vikasपुरी	work in progress	6	5	Dec-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
342	1023		Ghasipura Extn.Colony Nangli Dairy Najafgarh,Delhi	Vikasपुरी	Work completed may be shifted to category of sewer line laid	100	90	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
343	1055		Nangli Vihar Extn.Bapraula,Delhi	Vikasपुरी	work in progress	45	37	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
344	1059		Akash vihar Ranholla Nangloi Najafgarh Road Delhi-41	Vikasपुरी	Work completed may be shifted to category of sewer line laid	100	90	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
345	1065		Harphool Vihar Bapraula Nangloi Delhi-43	Vikasपुरी	work in progress	10	8	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
346	1365		Brahm Puri Cly Nangloi Najafgarh Rd.Safipur Ranhola, Delhi	Vikasपुरी	Work completed may be shifted to category of sewer line laid	100	90	Completed	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
347	1447		Nathan Vihar, Village Ranhola, New Delhi-41	Vikasपुरी	work in progress	79	64	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
348	1452		Meera Enclave, Ranhola Village, New Delhi-41	Vikasपुरी	work in progress	20	16	May 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
349	1452	A	Meera Enclave, Ranhola Village, New Delhi-41	Vikasपुरी	work in progress	20	16	May 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
350	1455		Akash Vihar, Baprola, Chanchal Park, Bakkarwala More, New Delhi-43	Vikasपुरी	work in progress	64	53	Sep 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
351	1463		Rana Ji Enclave, Block-1A, Main Najafgarh Road,Najafgarh, Delhi-43	Vikasपुरी	work in progress	76	62	Oct 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
352	1496		Chanchal Park, Main Nangloi, Najafgarh Road, Delhi	Vikasपुरी	work in progress	65	53	Sep 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
353	1521		Harphool Vihar, Jai Vihar Ph-IIIrd A, near Baprola Vill., Nangloi, New Delhi-43	Vikasपुरी	work in progress	10	8	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
354	1522		Harphool Vihar, Jai Vihar, Ph-III B, Baprola, Nangloi, New Delhi-43	Vikasपुरी	work in progress	33	27	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
355	1531		Ganga Ram Park, Village Ranhola, Nangloi, New Delhi-41	Vikasपुरी	work in progress	66	54	August 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
356	1533		Laxmi Park Ranhola Extn. Ph-I, Nangloi, Delhi-41	Vikasपुरी	work will start soon	0	0	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
357	1533	A	Laxmi Park Ranhola Extn. Ph-I, Nangloi, Delhi-41	Vikasपुरी	work will start soon	0	0	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
358	1098		Pardhan Enclave Baprola Vihar Hastal,Delhi	Vikasपुरी	work in progress	68	56	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
359	1249		Bakkarwala Village New Delhi-51	Mudka	work will start soon	0	0	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
360	1533	B	Laxmi Park Ranhola Extn. Ph-I, Nangloi, Delhi-41	Vikasपुरी	work in progress	0	0	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timelin e	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
361	366		Suraksha Vihar, Vikas Nagar, Uttam Nagar, New Delhi-59	Vikaspuri	work in progress	73	71.46	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
362	481		Vikas Vihar, Vikas Nagar, Uttam Nagar, New Delhi-59	Vikaspuri	work in progress	83	81	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
363	660	A	Sainik Enclave,Vikas Nagar, Uttam Nagar, Hastal, New Delhi-59	Vikaspuri	work in progress	54	53	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
364	770		Shiva Encalve Vikas Nagar Hastal Uttam Nagar New Delhi-59	Vikaspuri	work in progress	93	91	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
365	927		Niyadhar Enclave Vikas Nagar Hastal,Delhi	Vikaspuri	work in progress	70	68	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
366	1401		Sai Enclave G-2,G-3, Mohan Garden,Delhi-59	Vikaspuri	work in progress	48	47	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
367	286		Yadav Enclave, Vikas Nagar, Ext, Hastal, New Delhi	Vikaspuri	work in progress	54	52	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
368	342		Vikas Nagar, Extn.(Pocket P) Gurudwara Road, Hastal Uttam Nagar, New Delhi	Vikaspuri	work in progress	72	70	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
369	498		Deep Enclave, Vikas Nagar Hastal, Uttam Nagar, New Delhi-59	Vikaspuri	work in progress	30	29	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
370	539		Press Enclave, Vikas Nagar,New Delhi-59	Vikaspuri	work in progress	61	60	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
371	554		Vikas Nagar, A-Block Extn., Hastal,Delhi	Vikaspuri	work in progress	90	88	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
372	684		Vikas Enclave, Vikas Nagar Phase-III-B, Uttam Nagar, Delhi-59	Vikaspuri	work in progress	46	45	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
373	1572		Sainik Enclave	Vikaspuri	work will start soo	0	0	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
374	913		Vikas Nagar Extn.B & C Block Baba Sayed Marg Hastal Village ,Delhi	Vikaspuri	work in progress	59	58	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
375	1001		Ranhola Road Vikas Nagar,R- Block Ph-II ,Hastal Village, Delhi-59	Vikaspuri	work in progress	92	90	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
376	1003		Shiv Vihar West Ranhola Road Vikas Nagar Delhi-59	Vikaspuri	work will start soo	0	0	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
377	1020		Gupta Enclave Ranhola road Vikas Nagar New Delhi-59	Vikaspuri	work in progress	50	49	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
378	1080		Sai Enclave G-III, Pt-III Mohan Garden Delhi-59	Vikaspuri	work will start soon	0	0	Dec-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
379	1103	A	Vikas Kunj Sainik Vihar Mohan garden,Delhi	Vikaspuri	work will be started soon	0	0	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
380	1103	B	Vikas Kunj Sainik Vihar Mohan garden,Delhi	Vikaspuri	work will be started soon	0	0	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII

S. No.	Reg. no	Part	Name and address of UC	AC Name	266 Present status	physical progress	financial progress	Timelin e	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
381	1164		Tyagi Enclave Mohan garden Delhi-59	Vikaspuri	work in progress	71	69	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
382	1165		Panchsheel Enclave Vikas Nagar,Hastsal, Uttam Nagar, Delhi	Vikaspuri	work in progress	54	53	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
383	1169		Ganga Vihar G-3 Sai Enclave, Mohan Garden Delhi-59	Vikaspuri	work in progress	87	85	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
384	1212		Vikas Nagar Ph.II Ph-III Extn.Uttam Nagar ,Delhi	Vikaspuri	work in progress	75	73	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
385	1212	A	Vikas Nagar Ph.II Ph-III Extn.Uttam Nagar ,Delhi	Vikaspuri	work in progress	42	41	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
386	1212	B	Vikas Nagar Ph.II Ph-III Extn.Uttam Nagar ,Delhi	Vikaspuri	work in progress	64	63	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
387	1215		Vikas Nagar Hastsal Village S- Block , Uttam Nagar	Vikaspuri	work in progress	82	80	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
388	1224		Sai Enclave G-I,G-2 Block Mohan Garden Uttam nagar	Vikaspuri	work in progress	57	56	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
389	1226		Shiv Enclave F& G Block Green Avenue Bhism Enclave Shiv Vihar Delhi-59	Vikaspuri	work in progress	67	65	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
390	1234		Vikas Nagar. Marbal Block Raj Hans vihar, Vikas Vihar, Uttam Nagar	Vikaspuri	work in progress	64	63	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
391	1234	A	Vikas Nagar. Marbal Block Raj Hans vihar, Vikas Vihar, Uttam Nagar	Vikaspuri	work in progress	61	79	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
392	1234	B	Vikas Nagar. Marbal Block Raj Hans vihar, Vikas Vihar, Uttam Nagar	Vikaspuri	work in progress	83	80	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
393	1363		Hastsal Extn.Vikas Nagar Uttam Nagar Delhi-59	Vikaspuri	work will start soon	0%	0%	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
394	1364		Vikas Nagar,R- Block & R Extn, Hastsal, Delhi-59	Vikaspuri	work in progress	77	75	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
395	1364	A	Vikas Nagar,R- Block & R Extn, Hastsal, Delhi-59	Vikaspuri	work will start soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
396	1366		Vikas Kunj Extn.Uttam Nagar Delhi-59	Vikaspuri	work will start soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
397	1367		Sai Enclave Mohan Garden , Delhi	Vikaspuri	work in progress	63	62	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
398	1448		Vikas Nagar, Ph-IV, Deep Vihar, Hastsal, Village Uttam Nagar, N.D.	Vikaspuri	work in progress	39	38	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
399	1475		Shiv Vihar(Near Vikas Nagar), New Delhi-59.	Vikaspuri	work in progress	71	69	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
400	1530		Vikas Vihar(West) Vikas Nagar, Hastsal, New Delhi-59	Vikaspuri	work in progress	31	30	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
401	146-(ELD)		Rural Village Malikpur Lal Dora Extension Extended Area New Delhi 73	NAJAFGARH	work will start soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
402	1524		Extended Abadi, Dhansa Gaon,(Gopal Nagar), New Delhi-73	NAJAFGARH	work in progress	25	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
403	385		Krishan Vihar, (Pooth Kala)	Bawana	Work in progress	87	60	30-06-2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
404	1294		Village.,Pooth Kalan Extn,Abadi, Delhi	Bawana	Work in progress	67	46	30-06-2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
405	102-(ELD)		Extended Abadi Village Pooth Kalan Delhi 86	Bawana	work in progress	25	17	30-06-2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
406	27		Mange Ram Park,Pooth Kalan, Sector-23, Rohini	Rithala	Work in progress	80	55	30-06-2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
407	347		Vijay Vihar Ph-1, near Rithala	Rithala	Work in progress	79	54	30-06-2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
408	372		Vijay Vihar Ph-II	Rithala	Work in progress	69	47	30-06-2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
409	872		Mange Ram park Extn.Pooth Kalan Rohini,Sector-23, Delhi-41	Rithala	Completed	100	69	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
410	889		Budh Vihar Ph-II Extn.Delhi-41	Rithala	Completed	100	55	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
411	1580		Krishna Park Extnesion, D-Block, Deoli Village	Ambedkar Nagar	The work has been rescind recently. May be shifted to category of sewer line to be laid	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII
412	42		Khanpur Extended Abadi, F-Block, Khanpur,New Delhi	Ambedkar Nagar	The work has been rescind recently.May be shifted to category of sewer line to be laid	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII
413	621	B	Jawahar Park,Khanpur, Deoli Road, A, B, C, D & E Block, New Delhi	Ambedkar Nagar	The work has been rescind recently.May be shifted to category of sewer line to be laid	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII
414	681		Duggal Colony, Khanpur Extn. Part-II, New Delhi-62	Ambedkar Nagar	The work has been rescind recently.May be shifted to category of sewer line to be laid	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII
415	914		Duggal Housing Complex School Road Khanpur New Delhi-62	Ambedkar Nagar	The work has been rescind recently.May be shifted to category of sewer line to be laid	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII
416	1186		Raju park C- Block Devli Vill Delhi-62	Ambedkar Nagar	The work has been rescind recently.May be shifted to category of sewer line to be laid	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII
417	1231		Krishna park, Khanpur, Devli Road	Ambedkar Nagar	The work has been rescind recently.May be shifted to category of sewer line to be laid	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII
418	1232	B	Krishna Park Extn.Block D Devli road Delhi-62	Ambedkar Nagar	The work has been rescind recently.May be shifted to category of sewer line to be laid	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII
419	877		Tigri Extn.Ph-II New Delhi-62	Devli	The work has been rescind recently.May be shifted to category of sewer line to be laid	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII
420	999	A	Tigri Extn Ambedkar Nagar Sect-I New Delhi-62	Devli	The work has been rescind recently. The colony is being shifted to the list of estimate stage.	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
421	621	A	Jawahar Park,Khanpur, Deoli Road, A, B, C, D & E Block, New Delhi	Ambedkar Nagar	The work has been rescind recently.May be shifted to category of sewer line to be laid	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII
422	2		Prem Nagar-II, J- Block, Kirari Suleman Nagar, Nangloi	Kirari	work in progress	74	33	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma, EE(PR)SR-I
423	13		Prem Nagar-II,N-O, Block, Kirari, Nangloi, Delhi	Kirari	work in progress	58	25	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
424	26		Prem Nagar-II, Kirari Suleman Nagar, Nangloi, Delhi-41	Kirari	work in progress	78	34	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
425	68		Niti Vihar, Lal Mandir, Mubarakpur Road, Near Kirari Suleman Village.	KIRARI	work in progress	96	42	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
426	97		Prem Nagar-II, K-Block, Nangloi	KIRARI	work in progress	91	40	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
427	101		Narayan Vihar, Z-Extn. Block, Prem Nagar-II, Nangloi	KIRARI	work in progress	61	27	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
428	104		Agar Nagar, Prem Nagar-3, Nangloi	KIRARI	work in progress	98	43	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
429	131		Shiv Vihar, PremNagar-II, U-II, Kirari, Nangloi, Delhi-41	KIRARI	work in progress	64	28	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
430	145		Pratap Vihar Part-I, Nangloi, Delhi-41	KIRARI	work in progress	76	33	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
431	164		Janki Vihar, W-Block, Prem Nagar-II, Delhi-41	KIRARI	work in progress	80	35	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
432	166		West Cabin Block (near Railway Station), Prem Nagar, Nangloi, Delhi-41	KIRARI	work in progress	94	41	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
433	296		Prem Nagar-3, K-1, Block, Kirari Nangloi, New Delhi	KIRARI	work in progress	88	38.63	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
434	318		Prem Nagar-1, H- Block, (Kirari) Nangloi, Delhi-41	KIRARI	work in progress	76	33.37	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
435	334		Mithila Vihar, Prem Nagar-2, Mubarakpur Road, Delhi	KIRARI	work in progress	88	38.63	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
436	699		Gaurav Nagar, Anand Nagar, Mubarakpur Rd, Prem Ngr.-II, Nangloi, Delhi-41	KIRARI	work in progress	95	41.71	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
437	11		Prem Nagar-II,L.M.P.Q. Block, Kirari,Suleman Nagar, Nangloi, New Delhi	Kirari	work in progress	60	27	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
438	12		Prem Nagar-II, Kirari Suleman Nagar, Nangloi	Kirari	work in progress	39	17.12	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
439	32		Aman Vihar, Kirari, Suleman Nagar	Kirari	work in progress	87	38	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
440	39		Prem Nagar-II, O-Block, Part-II, Nangloi	Kirari	work in progress	44	19	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I

S. No.	Reg. no	Part	Name and address of UC	AC Name	269 Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
441	52		Ram Nagar, Prem Nagar-III, Kirari Suleman Nagar	Kirari	work in progress	69	30	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
442	73		Aman Vihar, Kirari, Suleman Nagar	KIRARI	work in progress	73	32	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
443	88		Pratap Vihar, Part-III, Kirari Suleman Nagar, Nangloi	KIRARI	work in progress	50	22	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
444	119		Karan Vihar Part-5, Kirari Extn., Nangloi, Delhi-41	KIRARI	work in progress	31	13.61	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
445	125		Gauri Shankar Enclave-II, Prem Nagar-III, Delhi-41	KIRARI	work in progress	34	14.93	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
446	133		Gauri Shankar Enclave-I, A-Block, Prem Nagar-III, Delhi-41	KIRARI	work in progress	46	20	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
447	198	A	Harsukh Block, Prem Nagar-I, Kirari Road, Nangloi	KIRARI	work in progress	85	37.32	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
448	198	B	Harsukh Block, Prem Nagar-I, Kirari Road, Nangloi	KIRARI	work will be started soon	0	0	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
449	205		Kailash Vihar near Aman Vihar, Nangloi, Delhi-41	KIRARI	work in progress	78	34.24	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
450	220		Vidyapati Nagar, Mubarakpur, Delhi-81	KIRARI	work in progress	69	30.29	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
451	238		Aman Vihar, H-Block, Kirari Extn. Nangloi, New Delhi	KIRARI	work in progress	84	36.88	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
452	280		Baljeet Vihar, Nithari Extn., Nangloi, New Delhi-41	KIRARI	work in progress	69	30.29	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
453	299	B	Rattan Vihar, Kirari, Sultan Puri Road, Nangloi, Delhi-41/ INDRA JHEEL (RATTAN VIHAR PART-1)	KIRARI	work in progress	83	36.44	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
454	328		Prem Nagar Ext. Near Kirari, Nangloi	KIRARI	work in progress	41	18	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
455	377		Khubram Park, Ph-II (Station Block), Prem Nagar-1, Nangloi	KIRARI	work in progress	71	31.17	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
456	396		Laxmi Vihar Extn. Prem Nagar-3, Kirari, Delhi-41	KIRARI	work in progress	69	30.29	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
457	446		Khub Ram Park, Prem Nagar near Nangloi Railway Station, Delhi-41	KIRARI	work in progress	67	29.41	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
458	449		Prem Nagar-I Station Block, Nangloi	KIRARI	work in progress	74	32.49	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
459	455		Prem Nagar-I Block A,B,C Kirari Road, Nangloi	KIRARI	work in progress	71	31.17	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
460	475		Kirari Extn. Part-II, Kirari Bawana, Delhi-41	KIRARI	work in progress	54	23.71	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
461	485		Prem Nagar-I, F&G Block Kirari Road, Nangloi, Delhi-41	KIRARI	work in progress	67	29.41	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
462	493		Prem Nagar-II, Z-Block Kirari Suleman Nagar, Nangloi, New Delhi	KIRARI	work in progress	67	29.41	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
463	514		Prem Nagar-II, R.S.T. Block, Nangloi, Delhi-43	KIRARI	work in progress	71	31.7	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
464	580		Kirari Extn.,(Karan Vihar) Near Village, Kirari, Delhi-40	KIRARI	work in progress	63	27.76	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
465	625		Amar Enclave, Prem Nagar-3, Kirari Nangloi, New Delhi	KIRARI	work in progress	71	31.17	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
466	671		Tripathi Enclave Prem Nagar nangloi-II	KIRARI	work in progress	83	36.44	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
467	801		Pratap Vihar Part-3 Nangloi Delhi-41	KIRARI	work in progress	86	37.76	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
468	822		Agar Nagar F- Block Prem Nagar -III Delhi-41	KIRARI	work in progress	86	37.76	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
469	19		Hari Enclave, Part-II, Kirari Suleman Nagar	Kirari	work in progress	38	16.68	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
470	48		Chandan Vihar, Prem Nagar Part-III, Delhi-41	Kirari	work will be started soon	0	0	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
471	51		New Yadav Enclave, Prem Nagar Part-III, Nangloi, Delhi-41	Kirari	work will be started soon	0	0	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
472	58		Inder Enclave Ph-II, Mubarak Pur Road, Nangloi, Delhi-41	Kirari	Work in progress	63	28	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
473	66		Prem Nagar-I, D& F Block, Kirari Suleman Nagar, Delhi-41	KIRARI	work in progress	15	6.59	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
474	79		Pratap Vihar, Part-II, Kirari Suleman Nagar, New Delhi-41	KIRARI	work in progress	69	30	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
475	171		Dharam Enclave, U-I, Prem Nagar-II, Kirari, Nangloi, Delhi-41	KIRARI	work in progress	35	15.35	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
476	179		Shankar Vihar, UA, Prem Nagar-II, Kirari, Nangloi	KIRARI	work in progress	8	3.51	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
477	221		Inder Enclave-II, F-Block, Mubarakpur-Delhi-81	KIRARI	work in progress	16	7.02	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
478	222		Raghuvir Vihar, Prem Nagar-III, Nangloi	KIRARI	work in progress	26	11.41	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
479	283		Ramesh Enclave, Kirari Extn., Bawana, New Delhi-41	KIRARI	work in progress	56	24.59	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
480	299	A	Rattan Vihar, Kirari, Sultan Puri Road, Nangloi, Delhi-41	KIRARI	work in progress	43	18.88	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
481	311		Astha Vihar, Prem Nagar-3, Kanjhawla, New Delhi	KIRARI	work in progress	60	26.34	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
482	313		Prem Vihar, Z-Block Prem Nagar, 2 Nangloi	KIRARI	work in progress	56	24.59	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
483	331		Vinay Enclave & Narayan Enclave, Nangloi, Delhi-41	KIRARI	work will be started soon	0	0	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
484	365		Roop Vihar Village (Block ABC), Mubarakpur Dabas, Delhi-87	KIRARI	work will be started soon	0	0	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
485	521		Yadav Nagar, Prem Nagar-2, Near Sani Bazar, Delhi-41	KIRARI	work will be started soon	0	0	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
486	753		Prem Nagar-I F-G Extn. Block, Kirari Road Nangloi Delhi-41	KIRARI	work in progress	45	19.76	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
487	1395		Meer vihar Mubarakpur Dabas Rd. Madanpur Dabas Delhi-81	Mundka	work in progress	74	32.48	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
488	17		Balbir Nagar, Kirari Suleman Nagar, Nangloi, Delhi-41	Kirari	work in progress	39	17.12	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
489	18		Avadh Vihar, V-Block, Prem Nagar-II, Delhi-41	Kirari	work in progress	12	5.27	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
490	57		Hari Enclave -I, Kirari Suleman Nagar, Delhi-41	Kirari	work in progress	63	28	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
491	67		Satya Enclave Prem Nagar-II Delhi -41	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
492	81		Bharat Vihar, Prem Nagar Ph-II, Nangloi	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
493	127		Sharda vatsa Enclave Prem Nagar-III	KIRARI	work in progress	40	17.56	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
494	167		Laxmi Vihar Mundka Road Prem Nagar-III	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
495	168		Pandey enclave Prem Nagar-III, Delhi-41	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
496	169		Inder Enclave, Ph-I, Mubarakpur Road, Nangloi	KIRARI	work in progress	38	16.68	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
497	181		Karan Vihar Part-III, Kirari, Nangloi, Delhi-41	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
498	231		Agar Enclave-I, Prem Nagar-III, Mubarak Pur road, Nangloi	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
499	261		Vikas Vihar, Sec.-22, Rohini, Delhi	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
500	262		Karan Vihar, Part-IV, Kirari Delhi-86	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
501	298		Brij Vihar Agra Nagar, Prem Nagar-3, New Delhi	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
502	300		Sheesh Mahal Enclave, Prem Nagar-3, Nangloi, Delhi-41	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
503	301		Chandan Park, Prem Nagar-3, Nangloi, Delhi-41	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
504	333		Adarsh Laxmi Vihar, Prem Nagar-3, Kirari, Delhi 86.	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
505	423		Vikash Enclave, A-Block, Agar Nagar, Prem Nagar	KIRARI	work in progress	44	19.32	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
506	497		Prem Nagar-3,Part-II, Shani Bazar Road, Kirari Suleman Nagar, Nangloi, Delhi	KIRARI	work in progress	60	26.34	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
507	510		Kishan Vihar, Roop Vihar, Delhi-43	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
508	616		Agar Nagar, Prem Nagar-3, Nangloi, Delhi-41	KIRARI	work in progress	28	12.29	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
509	620		Agar Nagar, D-Block, Prem Nagar-3, Nangloi	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
510	626		Vikash Enclave, Agra Nagar, B-Block, Nangloi, Prem Nagar-3	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
511	667		Prem Nagar-II,ABCD Block, Nangloi, Delhi-41	KIRARI	work in progress	73	32.05	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
512	672		Gourav Nagar-2 (Prem Nagar) -3, Sultan Puri, Kanjhawala, Delhi-41	KIRARI	work in progress	9	3.95	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
513	692		Gouri Shankar Enclave, Prem Nagar-III, Nangloi, Delhi-41	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
514	704		Adarsh Enclave (Y-Block) Prem Nagar-II, Kirari, Nangloi, Delhi-41	KIRARI	work in progress	66	28.98	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
515	723		Dhruv Enclave, Rohini, Sec-22, Nithari,New Delhi	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
516	741		Laxmi Nagar, Prem Nagar-III D1-Block, Kanjhawala, Delhi-41	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
517	1420		Baljeet Vihar Extn.D- 1 Nithari, Nangloi, Delhi	KIRARI	work in progress	74	32.49	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
518	183		Guru Yogi Raj Puran Jain & Aggarwal Colony, Ranikhera	Mundka	work in progress	0.24	0.2	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
519	439		Bhagya Vihar, Jain Colony Rani Khera, Delhi-81	Mundka	work in progress	0.42	0.38	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
520	74		Inder Enclave Ph-II Nangloi, Mubarakpur Road, Delhi-41	KIRARI	work in progress	21	9.22	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
521	90		Kirari Extn., R-Block, Karan Vihar Part-6	KIRARI	work will be started soon	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
522	148		Balbir Vihar, Kirari Suleman Nagar, Delhi-41	KIRARI	work in progress	5	2.2	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
523	202		Hind Vihar, Prem Nagar-III	KIRARI	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
524	235		Janta Enclave, G-Block, Prem Nagar-III, New Delhi	KIRARI	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
525	702		Singh Adarsh Enclave, Prem Nagar-III, Delhi-41	KIRARI	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
526	799		Surat Vihar Block A B C Mubarakpur Dabas Delhi-81	KIRARI	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
527	838		Parvesh Nagar Mubarakpur Dabas Delhi-81	KIRARI	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
528	1271		Sharma Enclave Mubarak Pur Extn. Delhi-81	KIRARI	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
529	478		Guru Yogiraj Puram Rani, Khera Extn., Rani Khera, Delhi-81	Mundka	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
530	1077		Bhagya Vihar Ph-II, Nangloi Delhi-41	Mundka	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
531	1255		Lui Braill Vihar Rani Khera Delhi	Mundka	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
532	1430		Bhagya Vihar, Jain Colony Rani Khera, Delhi-81	Mundka	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
533	36-(ELD)		Rani Khera Village, Delhi-81	Mundka	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
534	41-(ELD)		Village Madan Pur Dabas Extended Abadi, Delhi-81	Mundka	work will be started soon	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
535	23		Rajendra Park Extension Nangloi, Delhi-41	Mundka	work in progress	10	8	31.05.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
536	99		Yadav Park Block-C, Rohtak Road, Nangloi, Delhi-41	Mundka	work will be started soon	0	0	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
537	361		Nangloi Extn., D-Block West (2-D), Delhi-41	Mundka	work completed	100	90	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
538	1378		Kunwer Singh nagar Laxmi Park Najafgarh, Nangloi, Delhi	Mundka	work completed	100	91	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
539	23		Rajendra Park Extension Nangloi, Delhi-41	Mundka	work in progress	10	8	31.05.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
540	80		Yadav Park (A & B Block) Rohtak Road, Nangloi	Mundka	work in progress	4	4	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
541	94		Swaran Park Extn.-I, Mundka, Delhi-41	Mundka	work in progress	95	86	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
542	132		Amar colony C&N Block Mundka	Mundka	work in progress	97	88	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
543	201		Swarn Park Extn.-II, Mundka, Delhi-41	MUNDKA	work will be started soon	0	0	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
544	361		Nangloi Extn., D-Block West (2-D), Delhi-41	Mundka	work completed	100	90	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
545	392		Amar Colony, A-Block, Rohtak Road, Nangloi, Delhi	mundka	work completed	100	91	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
546	404		Swarn Park & Swarn Park Extn., Part 1&2	Mundka	work will be started soon	0	0	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
547	520		Amar Colony Ph-II, Mundka Nangloi, Delhi-41	Mundka	work in progress	90	81	30.04.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
548	623	A	Kunwar Singh Nagar, Najafgarh Road, Nangloi	MUNDKA	work in progress	98	89	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
549	623	B	Kunwar Singh Nagar, Najafgarh Road, Nangloi	MUNDKA	work in progress	98	89	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
550	668		Amar Colony, ABC Block, Mundka, Nangloi, Delhi-41	Mundka	work completed	100	90	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
551	751		I.G.Colony,Kunwar Singh Nagar-II Ranholla Delhi-41	Mundka	work will be started soon	0	0	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
552	915		Amar Colony-(C D E & K Block) Rohtak Road	Mundka	work completed	100	90	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
553	936		Arvind Enclave Nangloi Delhi-41	Mundka	work completed	100	90	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
554	1378		Kunwer Singh nagar Laxmi Park Najafgarh, Nangloi, Delhi	Mundka	work completed	100	90	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
555	1380		Amar Colony Ph II & III, Rohtak Road, Nangloi, Delhi	Mundka	work completed	100	90	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
556	1469		Kamrudin Nagar, Extn.-III, Najafgarh Road.Delhi-41	Mundka	work in progress	90	81	30.04.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
557	879		Nilothi Extn.Nangloi Delhi-41	Mundka	work completed	100	91	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
558	567	A	Friends Enclave, West Sector 5-6, Nangloi, Delhi	Sultan Pur Mazra	Completed	100	99	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
559	6		Sangam Vihar, A-Block, New Delhi-62	Devli	work in progress	26.63	23.54	Sep-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV
560	649		Sangam Vihar,B-Block, New Delhi-62	Devli	work in progress	8.51	6.76	Sep-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timelin e	Concerned CE	Name of EE & Division
Unauthorised Colonies where Sewer Line works are in progress										
561	706		Sangam Vihar, B-I, Block, Sangam Vihar, New Delhi-62	Devli	work in progress	39.34	31.26	Sep-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV
562	921		Sangam Vihar A- Block New Delhi-62	Devli	work in progress	40	31.78	Sep-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV
563	1221		Sangam Vihar E- Block Delhi-62	Sangam Vihar	work in progress	59.57	47.33	Sep-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV
564	1256		Sangam Vihar F-2 Block Hamdard Near Batra Hospital, M.B.Road, Delhi.	Sangam Vihar	work in progress	21.28	16.9	Sep-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV
565	1336		Sangam Vihar F-1 Block ,N.D	Sangam Vihar	work in progress	35.46	28.17	Sep-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV
566	1566		Sangam Vihar, B-Block, New Delhi-62	Devli	work in progress	50.6	40.2	Sep-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV
567	1155		Dabar Enclave (S R Block A) Rawta Mode Jafar pur Najafgarh ,Delhi	NAJAFGARH	Work in progress	36.22	15.49	Dec-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV
568	1158		Durga Enclave Jafarpur Kalan NajafGarh Delhi-73	NAJAFGARH	Work in progress	24.23	10.36	Dec-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV
569	1159		Jafarpur Extn.Jafarpur kalan NajafGarh	NAJAFGARH	Work in progress	70.5	30.15	Dec-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV
570	85-(ELD)		Sai Lal Bagh Housing Complex, Village Jaffarpur Kalan, New Delhi 73	NAJAFGARH	Work in progress	25.8	11.03	Dec-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV
571	941		Baba Garib Das Colony Khera Dabar Najafgarh Delhi-73	Matiala	Work in progress	0	0	Dec-23	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
572	942		Shiv Vihar Khera Dabar Najafgarh New Delhi-73	NAJAFGARH	Work in progress	0	0	Dec-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV
573	1026		Khera Dabar Extn.Colony North West Najafgarh Delhi-73	Matiala	Work in progress	0	0	Dec-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
<b>Unauthorized colonies where sewerage network to be laid alongwith DSTPs</b>										
1	59		Pir Baba Basti, Vill. Jaitpur, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
2	84		Saurabh Vihar,N-Block (Amar Market) Hari Nagar Extn. Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
3	91		Mohan Baba Nagar,Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
4	91	B	Mohan Baba Nagar,Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
5	95		Jaitpur Extn. L-Block, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
6	102		Meethapur Extn. Block 'D', Part-I, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
7	124		Saurabh Vihar, S-Block, Hari Nagar Extn. Jaitpur, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
8	128		Mithapur Extn., A-Block, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
9	139		Mohan Baba Nagar,G-Block, Tajpur Extn., Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
10	141		Saurabh Vihar, R-Block,Hari Nagar Extn., Part-I, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
11	174		Mithapur Extn., A-Block, Badarpur,New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
12	184		Arpan Vihar, J-Block, Jaitpur Extn. Part-I, Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
13	185		Ekta Vihar (Block A, B & C) Jaitpur, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
14	186		Shakti Vihar Block A, Molar Band Extn., Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
15	216		Saurabh Vihar, O-Block, Hari Nagar Extn.-II, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
16	225		Hari Nagar Extn., F-Block, Part-II, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
17	234		Jaitpur Extn., K-Block, Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
18	240		Lakhpat Colony, Part-II, Mithapur Extn. New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
19	273		Sai Nagar, Mithapur, Extn. Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
20	275		Ekta Vihar, Mithapur Extn. Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
21	284		Gagan Vihar (near Molar Bund), Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
<b>Unauthorized colonies where sewerage network to be laid alongwith DSTPs</b>										
22	304		Jaitpur Extn., E-1 Block, Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
23	305		Molar Band Extn., Block No.-E/3, Part-2, Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
24	307	A	Pradhan Enclave, C&D Block, Mazra Burari, New Delhi-84	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
25	327		Sudarshan Park, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
26	368		Jaitpur Extn., Part-1, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
27	379		Hari Nagar Extn., Block D-I, Jaitpur, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
28	400		Shakti Vihar, Meethapur, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
29	414		Shiv Puri Mithapur Extn., Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
30	436	A	Harsh Vihar Hari Nagar, Part-3, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
31	436	B	Harsh Vihar Hari Nagar, Part-3, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
32	462		Budh Vihar(Tajpur Pahari) Badarpur,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
33	506		Jaitpur Vistar Part-1, Block E F G H	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
34	516		Jaitpur Extn,A-Block, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
35	524		Tajpur Pahari, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
36	544		Hari Nagar Extn, Jaitpur Road, Badarpur, Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
37	582		Jaitpur Extn, Part-1, Block-1, Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
38	585		Badarpur Extn., D-1, Block, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
39	588		Badarpur Extn., Block C&D, Badarpur, New Delhi To be Checked	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
40	596	A	Prince Colony,Hari Nagar Ext.Pt-III, Block D, E & F, Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
41	596	B	Prince Colony,Hari Nagar Ext.Pt-III, Block D, E & F, Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
42	598		Meetha Pur Colony-B Block, Badarpur, Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
<b>Unauthorized colonies where sewerage network to be laid alongwith DSTPs</b>										
43	673		Om Nagar, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
44	682		Mohan Baba Nagar, Tajpur Extn. Badarpur, Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
45	719		Mohan Baba Nagar, Tajpur Extn. Badarpur, Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
46	727		Molar Band Ext. New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
47	742		Hari Nagar Extn.,Block-D, Jaitpur, Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
48	803		Hari Nagar Extn. N_ Block Jaitpur Badarpur New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
49	805		Hari Nagar colony Pt-II D- Block Badarpur New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
50	820		Molar Band Extn.E-I Block Badarpur,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
51	831		Molar Band Extn.Block ABC D ( Gali No.1-25) Badarpur,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
52	841		Hari Nagar Part-II E- Block, Badarpur,New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
53	847		Mithapur Extn.Part-III New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
54	855		Hari Nagar Extn. M- Block, Saurabh Vihar Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
55	890		Jaitpur Extn.Part-II Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
56	933	A	Lakhpur Colony Pt-I Mithapur Extn.Badarpur,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
57	933	B	Lakhpur Colony Pt-I Mithapur Extn.Badarpur,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
58	1030		Molar Band Extn.Block E-2 Badarpur,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
59	1082		Hari Nagar Extn. I- Block Jaitpur Road Badarpur, Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
60	1083	A	Badarpur Extn.Pocket A,B, Mathura Road, Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
61	1083	B	Badarpur Extn.Pocket A,B, Mathura Road, Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
62	1102		Bachh Raj Colony Mithapur Extn.Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
63	1109		Molar band Extn.Block F-Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorized colonies where sewerage network to be laid alongwith DSTPs										
64	1124		Hari Nagar Extn.A Block Jaitpur Road Badarpur,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
65	1129		Hari Nagar A B Block Extn.Pt-II Badarpur,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
66	1133		Molar Band Extn. G Block Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
67	1162	A	Molar Band Extn. Block E-III Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
68	1162	B	Molar Band Extn. Block E-III Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
69	1211		Molarband Extn. E1,E2,E3 Block, Badarpur New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
70	1213		Hari Nagar Extn. C BlockPart 2 Badarpur, Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
71	1243		H-Block, Hari Nagar Extn, Jaitpur Road Badarpur New Delhi 44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
72	1267	A	Sourabh Vihar K- Block Hari Nagar Jait Pur Badarpur,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
73	1267	B	Sourabh Vihar K- Block Hari Nagar Jait Pur Badarpur,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
74	1272	A	Mitha Pur Extn.1 Block A B C 2 D,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
75	1272	B	Mitha Pur Extn.1 Block A B C 2 D,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
76	1299		Mitha Pur Extn. A- Block Badarpur , Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
77	1300		MithaPur Extn. Badarpur Delhi-36	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
78	1301		Ch.Lakha Ram Colony School Rd.Shakti Vihar Pt-I Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
79	1558		Village Molarband, B-Block, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
80	1578		Hari Nagar Etn., L-Block, Saurabh Vihar, Jaitpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
81	1612		Budh Vihar Extension, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
82	14-(LOP)		A- Block, Meethapur Extn. Shree Colony Badarpur New Delhi 44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
83	3-(ELD)		Badarpur Village, Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
84	93-(ELD)		Molarband Village Badarpur New Delhi 44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorized colonies where sewerage network to be laid alongwith DSTPs										
85	138		Mahipalpur Extn., K-II Block, New Delhi-37	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
86	321	A	Defence Enclave, Mahipalpur, Extn.-II, New Delhi-37	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
87	321	B	Defence Enclave, Mahipalpur, Extn.-II, New Delhi-37	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
88	341		Mahipalpur Extn., L-Block, New Delhi	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
89	500		Yawantika Colony Salapur, Khera, Bijwasan, New Delhi-61	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
90	515		Mahipalpur K-Block, West Vasant Kunj, New Delhi	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
91	605		Mahipalpur Ext., K-II Block, New Delhi-7	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
92	1130	A	Rangpuri Extn.A-Block Vasant Kunj Delhi-37	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
93	1130	B	Rangpuri Extn.A-Block Vasant Kunj Delhi-37	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
94	1131		Rangpuri Extn.B-Block Vasant Kunj Delhi-37	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
95	1140		Mahipalpur Block A Extn., Delhi	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
96	1229		Village Shabad Mohd Pur Extn.Area Delhi-61	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
97	1266		Kapashera Extn.B- Block Delhi-37	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
98	1278		Kapashera Extn.A- Block Delhi-37	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
99	1508		Shalapur Khera, Bijwasan, New Delhi-61	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
100	1593		Defence Enclave Development Association, mahipal Pur Extn. New Delhi-37	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
101	37-(ELD)		Natural Growth of Kapashera Village, New Delhi-37	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV
102	80-(ELD)		Extended Colony, New Mangla Puri New Delhi 30	Chattarpur	Estimate stage	...	...	Dec, 2023	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
103	56		Chhatarpur Enclave Ph-I, Block-A, Maidan Garhi, Village Road	Chhatarpur	Tender stage	...	...	Dec, 2023	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
104	96		Sahurpur Extn. Satbari, Mehrauli	Chhatarpur	Work is in progress	...	...	Dec, 2023	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
105	916		Chattarpur Extn.Mehrauli New Delhi-74	Chhatarpur	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorized colonies where sewerage network to be laid alongwith DSTPs										
106	1015	A	Maidan Garhi Extn. Chatterpur Road Delhi-68	Chhatarpur	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
107	1015	B	Maidan Garhi Extn. Chatterpur Road Delhi-68	Chhatarpur	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
108	1036		Dr. Ambedkar Colony Ansal Road, Satbari Delhi-54	Chhatarpur	Work is in progress	...	...	Dec, 2023	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
109	132-(ELD)		Extended Abadi of Village Chhattarpur New Delhi	Chhatarpur	Work is in progress	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
110	2-(ELD)		Gadai Pur Extn., 26-A, Club Drive, Gadai Pur Extn., Mehrauli, Gurgaon Road, Gadai Pur, Delhi-30	Chhatarpur	In Estiamte stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
111	31-(ELD)		Silver OAK Enclave, Village Jonapur Gadai Pur, Mandi Road, New Delhi-47	Chhatarpur	Estimate stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
112	68-(ELD)		Sanskritik Aur Vikas Sanstha OSHO Drive Gadaipur Extn. Of Village Gadaipur Mehrauli New Delhi	Chhatarpur	Estimate stage	...	...	Dec, 2023	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
113	5		Bhawani Kunj behind Sector D-II, Vasant Kunj, New Delhi-70	Mehrauli	Affluent colony NOC awaited form UD	...	...	06 months After NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
114	1144		Shanti Kunj (Behind Deep Public School, Vasant Kunj) Delhi-70	Mehrauli	Affluent colony NOC awaited form UD	...	...	06 months After NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
115	103-(ELD)		Village Sultanpur New Delhi 30	Mehrauli	Estimate	...	...	Dec, 2023	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
116	13-(ELD)		Harijan Basti(Poorvi Chhatra) Rajokri Pahari, Mehrauli Road, New Delhi-38	Mehrauli	Estimate Stage	...	...	Dec, 2023	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
117	419		Madanpur Khadar Extn., New Delhi-44	Okhla	Land for SPS is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
118	571		Aali Extn., Block A&B, Badarpur, Delhi	Okhla	Land for SPS is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
119	628	A	Madanpur Khadar Extn., Part-1, 2, 3, Badarpur, New Delhi	Okhla	Land for SPS is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
120	628	B	Madanpur Khadar Extn., Part-1, 2, 3, Badarpur, New Delhi	Okhla	Land for SPS is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
121	1128		Aali Vihar -(Block A B C D E F G & H )	Okhla	Land for SPS is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
122	1181		Jagdamba Colony Aali Vihar Badarpur, Delhi	Okhla	Land for SPS is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
123	30-(ELD)		Aali Village Extended, Abadi, New Delhi-44	Okhla	Land for SPS is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI
124	574		Shiv Mandir Colony,Safiabad Border Narela, Delhi-40	Narela	Under award	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
125	20		Vashu Vihar Colony Holambi Kalan	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
126	21		Ankur Vihar Colony Holambi Kalan	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorized colonies where sewerage network to be laid alongwith DSTPs										
127	25		Harijan Colony, Village- Harewali, Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
128	45		Nangli Poona Extn. G. T. Karnal Road, Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
129	50		Prem Colony, Bawana Road, Narela, Delhi-40	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
130	86		Ishwar Colony Extn. Ph-I Bawana, New Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
131	156	A	Krishna Vihar Colony, Bawana, New Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
132	156	B	Krishna Vihar Colony, Bawana, New Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
133	173		Sushant Vihar, Ibrahimpur Extn., Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
134	197		Swatantra Nagar Ph-II (Left out portion),Narela	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
135	197	A	Swatantra Nagar Ph-II (Left out portion),Narela	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
136	197	B	Swatantra Nagar Ph-II (Left out portion),Narela	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
137	200		New Colony, Sannot Ghoga More, Narela, Bawana	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
138	207		Prem Nagar, Nathupura, Delhi-84	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
139	219		Vijay Nagar, Bawana, Delhi-37	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
140	255	A	Qutabgarh Extn.Colony, Kanjhawla Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
141	255	B	Qutabgarh Extn.Colony, Kanjhawla Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
142	255	C	Qutabgarh Extn.Colony, Kanjhawla Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
143	339		Shri Krishana Colony Harewali, Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
144	343		Sapt Rishi Garden, Holambi Kalan, Narela, Delhi-82	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
145	406	A	Shastri Park, Nathupura More, Burari, Delhi-87	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
146	406		Shastri Park, Nathupura More, Burari, Delhi-87	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
147	437		Harijan Colony B-Block, Harewali, Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorized colonies where sewerage network to be laid alongwith DSTPs										
148	442		Hazari Park, Holambi Kalan, Delhi-82	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
149	445		Nai Basti Lampur, Narela, Delhi-40	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
150	464		Ibrahim Pur Extn. DCM Colony, Burari, Delhi	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
151	465	A	Ibrahim pur Extn. DCM Colony, Pt-2, Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
152	465	B	Ibrahim pur Extn. DCM Colony, Pt-2, Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
153	477		Hashthal Colony Narela Road, Bawana, Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
154	501		Ambedkar Colony Extn., Vill Bankner, Narela	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
155	502	A	Bankner Basti (Firani Road), Narela	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
156	502	B	Bankner Basti (Firani Road), Narela	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
157	529		Basti Banker South, Lampur Road, Delhi-40	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
158	535		Saroop Nagar, J&K Block, Samaipur, Badli, Delhi	Badli	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
159	570		Shiv Colony, Katewada, Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
160	577		Swatantra Nagar Extn. West Gonda Road, Narela, Delhi-40	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
161	587		Balaji Enclave, Punjab Khor, Delhi-81	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
162	595		Ishwar Colony Ext.,III, Bawana, Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
163	612		Kadipur Extn., Nangli Road, Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
164	658		Indraj Colony (Bawana Extn) Kanjhawala Road, Bawana, Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
165	659		Ishwar Colony Extn. (Phase-II) Bawana, Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
166	688		Nathu Colony, Nathupura, Delhi-84	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
167	728		Kushak No.2, Extn., Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
168	729		Kushak No.1, Extn., Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
<b>Unauthorized colonies where sewerage network to be laid alongwith DSTPs</b>										
169	773		Pradeep Vihar Nathupura Mode Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
170	808	A	Shastri Park Extn.Nathu Pura More Burari Delhi-84	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
171	808	B	Shastri Park Extn.Nathu Pura More Burari Delhi-84	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
172	821	A	Kadi Vihar Near Nathupura Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
173	821	B	Kadi Vihar Near Nathupura Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
174	854		Uzala Harijan Colony Santi Road Qutab Garh Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
175	858		Ramesh Nagar Bawana ,Near Harijan Basti, Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
176	862		Kushak No-I B- Block Kadipur Village Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
177	918		Ishwar Colony Bawana New Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
178	929		Nathupura D Block Burari Delhi-84	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
179	951		Phool bagh Place ( Shastri Park Extn) Nathupura Mode Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
180	952		Keshav Nagar Burari Nathupura Road Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
181	981		Anand Vihar Colony Pooth Khurd Bawana Road Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
182	990		Shiva Enclave Hiranki Alipur Delhi-36	Narela	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
183	992		Qutab Garh Enclave Qutab Garh Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
184	1028		Om Vihar Colony Lampur Road Narela,Delhi	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
185	1029		Mann Enclave Khera Khurd Delhi-82	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
186	1084		Zind Pur Extn.Delhi-36	Narela	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
187	1170		Durga Enclave Vishal Enclave Delhi-81	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
188	1194		Vishal Enclave Bawana Road, Narela, Delhi-40	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
189	1196		Sannoath Extn.Pt-I,II,III Narela Delhi-41	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorized colonies where sewerage network to be laid alongwith DSTPs										
190	1205		Qutub Garh Extn.Nai Basti Delhi-59	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III
191	1236		Zindpur Village Extn.Alipur Delhi-36	Narela	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
192	1292		Nai basti Bakner Paschim,Delhi	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
193	1383		Khera Khurd Extn Village Khera Khurd.Delhi	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
194	1411		Ghoga Extn., Narela, Delhi-39	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
195	1429		Shiv Vihar Burari Bakhtawar Pur Road Ibrahim Pur Delhi	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
196	1482		Sanjay Nagar, Bawana Extn. Bawana, Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
197	1487		Shastri Park Extn., Nathupura More, Burari, Delhi-84	Burari	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
198	1494		Ishwar Colony Extn.PH-I, II Left Out Portion, Kanjhawala Road, Bawana.	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
199	1588		Mukti Aashram Colony, Ibrahim Pur.	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
200	1-(ELD)		Jeet Ram Colony, Budh Pur Distt., North West, Delhi	Narela	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
201	116-(ELD)		Village Ghoga Extn. Delhi 39	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
202	141-(ELD)		Extended Abadi Of Kadi Pur Village	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
203	17-(ELD)		Extended Abadi of Kushak No-1, Village Kadi Pur, Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
204	24-(ELD)		Zindpur Village Extn., Zindpur, P.O.Alipur, Delhi-36	Narela	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
205	25-(LOP)		Village Bakner Ambedkar Colony Extn. Part II, Delhi 40	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
206	27-(LOP)		Kadi Vihar Extn. Delhi 36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
207	3-(LOP)		Sushant Vihar Delhi 36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
208	44-(ELD)		Nangli Poona Extn., Part-II, Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
209	45-(ELD)		Holambi Khurd Extn., Delhi-82	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
210	54-(LOP)		Kadi Pur Extn., 'C' Block, Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorized colonies where sewerage network to be laid alongwith DSTPs										
211	61-(LOP)		Keshav Nagar, Garhi Khusro, Burari, Delhi	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
212	70-(ELD)		Laxman Colony Village Jindpur, Alipur Delhi 36	Narela	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
213	76-(ELD)		Khera Kalan & Khera Garhi Extnded Abadi Post Office Khera Khalan Delhi 82	Narela	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
214	77-(ELD)		Village Khera Kalan Delhi 82	Narela	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III
215	88-(ELD)		Sultanpur Dabas Extn. Delhi 39	Bawana	Yet to awarded	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III
216	819	B	Jagjeevan Ram Colony	Narela	estimate stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
217	957		Govind colony Near Jhangola No.2 Alipur Delhi-36	Narela	Estimate Stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
218	28-(ELD)		Bakhtawar Pur Extn., Bakhtawar Pur, Delhi-36	Narela	Estimate stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
219	32-(LOP)		Bakhtawarpur Extn. III, Bakhtawarpur Delhi 36	Narela	Estimate stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
220	64-(ELD)		Bakhtawar Pur Extn.II, Bakhtawar Pur, Delhi-36	Narela	Estimate stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
221	87-(ELD)		Janda Bakhtawarpur Extn.Delhi 36	Narela	Estimate stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
222	578		Om Vihar Colony, Akbarpur, Mazra, Near Alipur Palla Road, Delhi-36	Narela	Estimate stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
223	1341		Pawan Dham Trivani Cly Delhi-36	Narela	Estimate Stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII
224	1572		Sainik Enclave	Vikaspuri	Yet to be started	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	
225	30		Upkar Vihar, Sawda Village, Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
226	55		Baldev Vihar, Karala Extn., Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
227	110		Shiv Vihar Main Kanjhawala Road, Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
228	121		Shiv Colony, Village Gurhi Ramdhala, Kanjhawala, Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
229	218	A	Shaheed Bhagat Singh Nagar, Majri Karala, Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
230	309		Utsav Vihar, A-3, Karala, New Delhi	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
231	399		Anandpur Dham, Karala, Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorized colonies where sewerage network to be laid alongwith DSTPs										
232	561		Vardhman Enclave, Shiv Vihar, Karala, Delhi	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
233	629		Rupali Enclave, Karala, Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
234	802		Mahavir Vihar Kanjhawala Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
235	1202		Anandpur Dham C-Block Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
236	1379		Udai Vihar Kanjhawala Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
237	142-(ELD)		Extended Abadi Of Lad Pur Village Delhi 81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
238	22-(ELD)		Majri Village Extn., Majri P.O.Karala, Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
239	48-(ELD)		Harijan Basti Village, Jaunti, New Delhi-81	Mundka	Land yet to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
240	1185		Shahbad Extn. East South of Sec -17 Rohini Delhi 42	Rithala	LOI issued	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I
241	594		Soniya Vihar, Sahadra, Delhi-94	Karawal Nagar	NIT Floated and due on 30.01.2023	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII
242	614		Shri Ram Colony, Rajeev Nagar, Delhi-94	Karawal Nagar	NIT Floated and due on 30.01.2023	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII
243	1280		Milan Garden Near Sabha pur Extn.Delhi-92	Karawal Nagar	NIT Floated and due on 30.01.2023	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII
244	1586		Chauha Patti Vistar, West Karawal Nagar Delhi 91	Karawal Nagar	Estimate stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII
245	107-(ELD)		Chauhan Patti Extn. Sabhapur Mazra Delhi 94	Karawal Nagar	Estimate stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII
246	75-(ELD)		Village Sabha pur Extned Abadi Delhi 94	Karawal Nagar	NIT Floated and due on 30.01.2023	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII
247	15		Somesh Vihar, Chhawla, Najafgarh	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
248	71		Chhawla Extension, Paharwa Colony Part-I, New Delhi-71	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
249	77		Munirka Kunj, Deendarpur	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
250	103		Shanti Vihar, Deenpur Najafgarh, New Delhi-43.	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
251	160		Roshan Vihar, Gurgaon Road, Najafgarh	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
252	160	A	Roshan Vihar, Gurgaon Road, Najafgarh	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorized colonies where sewerage network to be laid alongwith DSTPs										
253	161		Sarika Vihar, Goyla More, Deenpur Ext. Najafgarh	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
254	190		Shiv Puri Part-II, Deenpur, Najafgarh	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
255	232		Gandhi Park Main Gurgaon road, Deenpur, Najafgarh	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
256	293		Durga Vihar, Ph-III, Najafgarh, New Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
257	314		Vatasta Enclave (Kashmiri Colony)Prem Nagar, Z-Block, Najafgarh	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)CDR-XV
258	320	A	Chhawla Ext., Kangan Heri Road	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
259	320	B	Chhawla Ext., Kangan Heri Road	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
260	430		Shyam Kunj, Najafgarh, Delhi-71	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
261	432		Shyam Vihar, Deenpur, Najafgarh	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
262	469		Brij Vihar, Najafgarh, Delhi	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
263	536		Roshan Vihar, Ph-II Paprawat Road, Najafgarh, Delhi-41	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
264	638		Surya Vihar, Deendarpur, Gurgaon Road, Najafgarh	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
265	739		Durga Vihar, Phase-I, Gurgaon Road, Najafgarh, New Delhi-43	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
266	785		Data Ram Park Near Deendarpur Najafgarh, Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
267	786		Ganapati Enclave Extn. Najafgarh New Delhi	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
268	790		Risal Vihar Chhawla Extn Najafgarh, Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
269	812		Vardhman Vihar U & F Block New Roshan Pura Extn Najafgarh	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
270	833		Shyam Vihar Phase-II, (Behind Pooja Pipe Factory) Najafgarh Delhi-43	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
271	881		Shiv vihar Prem Nagar G- Block Paprawat Road Najafgarh	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
272	900		Sri Ganga Vihar Colony DinDar Pur Najafgarh	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
273	917		Shiv Nagar New Roshanpura Najafgarh New Delhi-43	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorized colonies where sewerage network to be laid alongwith DSTPs										
274	919		Deendarpur Extn.Najafgarh, Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
275	955		Raghubir Block Prem Nagar Najafgarh Paprawat Road	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
276	956		Durga Vihar Ph-II Najafgarh,Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
277	967		Bhawani Nagar Near Dinpur Najafgarh,Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
278	1016		Shyam Enclave Deendarpur Najafgarh,Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
279	1040		Prem Nagar C- Block Najafgarh,Delhi	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
280	1060		Defence Enclave Goela Tajpur Khurd Najafgarh,Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
281	1070		Prem Nagar Z Block Najafgarh SW,Delhi	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
282	1111		Durga Park Din Darpur Extn.Najafgarh,Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
283	1175	A	Prem Nagar D- Block Najafgarh	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
284	1175	B	Prem Nagar D- Block Najafgarh	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
285	1227		Chinar Enclave Najafgarh,Delhi	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
286	1265		Prem Nagar A Block Ph-V Najafgarh,Delhi	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
287	1265	A	Prem nagar Najafgarh G- Block & G-1,Delhi	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
288	1277	B	Prem nagar Najafgarh G- Block & G-1,Delhi	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
289	1311		Defence Enclave Goela Tajpur Rd.Chawla New Delhi-71	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
290	1327		Chhawla Extn.Near B.S F Camp Gurgaon Road Chhawla, Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
291	1357		Chhawla Extn.1 Panchia Mohalla Delhi-71	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
292	1458		Shivpuri Dindarpur, Part-I New Delhi-43	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
293	1461		Prem Nagar, B-Block, Najafgarh, New Delhi-43	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
294	1470		Todarmal Block, Prem Nagar, Najafgarh, Delhi-43	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV

290

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of EE & Division
Unauthorized colonies where sewerage network to be laid alongwith DSTPs										
295	1490		Prem Nagar Ph-III, Najafgarh, Delhi-110043	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
296	1509		Dindarpur Extn. Chhawala Road, Delhi-43	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
297	1516		Prem Nagar Z-Block, Kashmiri Colony, Near Khaira Village, Paprawat Road	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
298	1526		German Nagar Colony Kalyan & Vikas Samiti Old Khera Road, Najafgarh,	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
299	1564		Prem nagar, F & G Block	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
300	1590		Prem Nagar, A B & D E F Najafgarh	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
301	1592		Durga Vihar Extension, Najafgarh, New Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
302	129-(ELD)		Village Khaira, Najafgarh Rural Village, New Delhi 43	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
303	130-(ELD)		Village Khaira, Najafgarh New Delhi 43	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
304	140-(ELD)		Jerman Nagar Kashmiri Colony Revenu Estate Of Village Khera On Old Khaira Road Najafgarh New Delhi	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
305	43-(ELD)		Dinpur Extn., Goyla More, Dinpur, Najafgarh, New Delhi-43	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
306	54-(ELD)		Sheetal Vihar, Chhawala Extn., New Delhi-71	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
307	96-(ELD)		E- Block Prem Nagar Najafgarh New Delhi 43	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
308	215		Kamla Enclave, New Roshan Pura Extn., Najafgarh	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
309	1493		Tuglakabad Extn. T.A. Block, New Delhi-19	Sangam Vihar	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)CDR-XV
310	931		Madhav Enclave Khaira Road, Najafgarh, New Delhi-43	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
311	722	B	Baba Hari Dass (Geetanjali Enclave) Nagar, Najafgarh, Bahadurgarh Road, Delhi -72	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
312	199		Sri Hans Nagar Colony, Ghumanhera Road, Najafgarh	Matiala	Tender stage	...	...	Dec 23	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
313	412		Hans Nagar, Pandwala Kalan, Najafgarh, Delhi-43	Matiala	Tender stage	...	...	Dec 23	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
314	192		Tikri Kalan Extn. (Lekh Ram Park), New Delhi-41	MUNDKA	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
315	1554(1154)		Tikri Extn., Nr. Kabir Park Dham	Mundka	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
316	48-ELD		Harijan Basti	Mundka	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
317	701		Netaji Subhash Vihar Colony, Tikri Kalan, New Delhi-41	Mundka	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV
318	775		Baba haridas Nagar Tikri Border Delhi-41	Mundka	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV

## 291

Unauthorized colonies where NOC is awaited/O-Zone

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of Division
1	7		Harijan Basti, Masoodpur near Pocket-B, Sector7,8,9, Vasant Kunj	Mehrauli	Forest Land	...	...	12 months after receipt of NOC. But not later than June, 2024	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
2	10		St. John Church Colony, Mehrauli, New Delhi-30	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
3	22		Aruna Asafali Road, Village Kishan Garh	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
4	37		Club Drive Colony, M.G. Road, Gadaipur (Opp.Ghitorni)	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
5	54		JNU Road Village, Kishangarh, New Delhi-70	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
6	78		Aaya Nagar Extn. Ph-I, New Delhi-47	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
7	83		Shanti Kunj, Behind Sect.-D, Pocket III & IV, Vasant Kunj	Mehrauli	ASI	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
8	109		Tekhand Extn., Okhla Indl. Area Ph-I, New Delhi-20	TUGALAKABAD	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
9	115		Village Pusteni Kishan Garh, Vasant Kunj, New Delhi-10	MEHRAULI	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
10	129		Harcharan Bagh, Andheria More, Vasant Kunj Road, Delhi-30	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
11	135		Sambav Bapu Colony, Jaunapur Mandi, Pahari Abadi, Mehrauli	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
12	162		Sangam Vihar, Block M-I, New Delhi-72	Deoli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
13	203		Church Colony, L-Block Sangam Vihar, New Delhi-62	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
14	208		Sangam Vihar, J-II, New Delhi-62	Sangam Vihar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
15	210		Gyan Jyoti Budh Vihar, J-3, Sangam Vihar	Sangam Vihar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
16	291		Sangam Vihar, K-II, New Delhi-62	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
17	312		Sangam Vihar, L-1, Pocket-C, New Delhi	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
18	314		Vatasta Enclave (Kashmiri Colony)Prem Nagar, Z-Block, Najafgarh	najafgarh	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
19	335		Mandi Pahari Abadi, Shanti Camp-I, Delhi-47	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
20	350		Sangam Vihar, Block-I & II, New Delhi	Sangam Vihar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
21	354		Sangam Vihar, L-Block, New Delhi-62	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV

## 292

Unauthorized colonies where NOC is awaited/O-Zone

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of Division
22	354	B	Sangam Vihar, L-Block, New Delhi-62	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
23	358		Sangam Vihar, Block M-II,	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
24	359	A	Sangam Vihar, H-Block	Sangam Vihar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
25	359	B	Sangam Vihar, H-Block	Sangam Vihar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
26	375		Chattarpur Extn.,A-1, New Delhi	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
27	378		Garhwal Colony, Mehrauli, New Delhi-30	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
28	390		Sangam Vihar, L-1, A-Block, New Delhi	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
29	394		Rajpur Khurd Extn (South) Rajpur Extn., New Delhi-68	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
30	397		Sangam Vihar, Block-C, Part-1	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
31	425		Vasant Kunj Enclave, Delhi-70	A Bijwasan	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-XIV
32	429		Sangam Vihar, J&B Block	Sangam Vihar	Not feasible	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
33	433		Sangam Vihar, D-Block, Delhi-62	Sangam Vihar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
34	452		Defence Service Enclave (Sainik Farm)	Dr Ambedkar Nagar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
35	480		Chattarpur Enclave, Mehrauli Chattarpur, Road, Delhi-68	Chattarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
36	480	B	Chattarpur Enclave, Mehrauli Chattarpur, Road, Delhi-68	Chattarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
37	480	C	Chattarpur Enclave, Mehrauli Chattarpur, Road, Delhi-68	Chattarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
38	483	A	Lado Sarai Extn.,Delhi	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
39	483	B	Lado Sarai Extn.,Delhi	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
40	492		Sangam Vihar, L-1st Block, New Delhi-62	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
41	504		Shri Sai Kunj, Mehrauli, Delhi-70	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
42	519		Anupam Garden, Delhi-68	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI

## Unauthorized colonies where NOC is awaited/O-Zone

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of Division
43	537		Rajpur Khurd Colony, North Extn., Maidan Garhi, New Delhi-68	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
44	556		Amaltas Avenue (Samalka) Colony, Rajokri, Delhi	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
45	563		Sangam Vihar, J-Ist, New Delhi-62	Sangam Vihar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
46	576		Bhawani Kunj Near Vasant Kunj, Delhi-70	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
47	589		Jonapur Bhim Basti Pahari, Delhi-42	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
48	591		Green Meadows, Satbari Mehrauli, Delhi	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
49	603		Sangam Vihar Colony, New Delhi	Sangam Vihar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
50	656		Sangam Vihar, C-Block, New Delhi-62	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
51	714		Sangam Vihar, L-Block, New Delhi-62	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
52	806	A	Sangam vihar L-Block ( Pkt-1) New Delhi-62	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
53	806	B	Sangam vihar L-Block ( Pkt-1, 2, 3, 4,) New Delhi-62	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
54	813		Sangam Vihar F-3 Block New Delhi-62	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
55	848		Sangam Vihar Block K-I New Delhi-62	Sangam Vihar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
56	860		Adarsh Enclave Aya Nagar Extn. New Delhi	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
57	865		Sangam Vihar K- Block Near Batra Hospital M.B.Road, Delhi-62	Sangam Vihar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
58	866		Chatterpur Mini Farms Chatterpur main Road Mehrauli New Delhi-62	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
59	873		Sangam Vihar Block C, Part-II Delhi-62	Sangam Vihar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
60	965		Pratap Gandas Colony-I Village Kishangarh Delhi-70	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
61	986		Sangam Vihar I- Block Delhi-62	Sangam Vihar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
62	1000		Fatehpur Beri Extn.Mehrauli Delhi-74	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
63	1022		Mahavir Campus Rajpur Khurd Extn.Maidangarhi, Delhi-68	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI

## 294

Unauthorized colonies whose NOC is awaited/O-Zone

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of Division
64	1025	A	Sangam Vihar G- Block Delhi-62	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
65	1025	B	Sangam Vihar G- Block Delhi-62	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
66	1043		Sangam Vihar, J -2 B, Tuglakabad, Delhi	Sangam Vihar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
67	1112		Shanti Kunj ( Main) Near Church Vasant Kunj Delhi-70	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
68	1121		Har Govind Enclave Rajpur Khurd Delhi-68	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
69	1121	B	Har Govind Enclave Rajpur Khurd Delhi-68	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
70	1121	C	Har Govind Enclave Rajpur Khurd Delhi-68	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
71	1152		Chandan Haula Extn. East Chattarpur Bhati, Sahurpur, Dehli-74	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
72	1195		Sant Mohalla (Chhuriya Mohalla) Tuglakabad, Delhi	Tughlakabad	ASI	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
73	1208		Raj Pur Khurd Extn.Mehrauli Delhi-68	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
74	1222		Sangam Vihar L-I Block Delhi	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
75	1295		Sainik Farms Western Avenue N.Delhi	Dr Ambedkar Nagar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
76	1343		Asha Kunj Vasant Kunj Delhi-70	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
77	1354		Sangam Vihar G- Block Near Shooting Range Delhi-62	Sangam Vihar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
78	1354	B	Sangam Vihar G- Block Near Shooting Range Delhi-62	Sangam Vihar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
79	1483	B	Village Lal Kuan, Block-D, Chungi No.3 & Block A, B Pul Pehlad Pur,	Tughlakabad	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
80	1492		Village Lal Kuan, Block-A to J, Mehrauli Badarpur Road, New Delhi-44	Tughlakabad	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
81	1492	A	Village Lal Kuan, Block-A to J, Mehrauli Badarpur Road, New Delhi-44	Tughlakabad	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
82	1493		Tuglakabad Extn. T.A. Block, New Delhi-19	Sangam Vihar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
83	1498		J-Block Prem Nagar, Lal Kuan, M.B.Road, Delhi-44	Tughlakabad	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
84	1519		Aya Nagar Extn. B-Block, New Delhi-47	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI

## 295

Unauthorized colonies where NOC is awaited/O-Zone

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of Division
85	1520		Ruchi Vihar,Rangpuri Pahari, New Delhi	Bijwasan	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-XIV
86	1552		Sangam Vihar, G-II, Gali No.18, New Delhi-62	Sangam Vihar	Forest Land	...	...	...do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
87	1569		Ashola Extension, Delhi.	Chhatarpur	ASI	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
88	1589		Ashola Extn., Part-I	Chhatarpur	ASI	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
89	106-(ELD)		Village Rajpur Khurd Madian Gari New Delhi-68	Chhatarpur	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
90	109-(ELD)		The Sunridge, Sunridge India Heritage Pvt. Ltd. Haveli Sarai No. 8, Kalka Das Marg Mehrauli, New Delhi 30	Mehrauli	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
91	110-(ELD)		The Haven Athene Hospitality Services Pvt. Ltd, Property No. 4-1-14, Ward- I, Kalka Das Marg, Mehrauli New Delhi 30	Mehrauli	ASI	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
92	111-(ELD)		The Sunridge, Sunridge India Heritage Pvt. Ltd. Haveli Sarai No. 6, Kalka Das Marg Mehrauli, New Delhi 30	Mehrauli	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
93	112-(ELD)		The Qila, Sunridge Qila Resorts Pvt. Ltd. 4A, Ward -I, Kalka Das Marg Mehrauli New Delhi	Mehrauli	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
94	12-(ELD)		Defence Service Enclave, Khanpur, New Delhi-62	Dr Ambedkar Nagar	Forest Land	...	...	...do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
95	122-(ELD)		Resident Welfare Association, Rajokari Harijan Basti, New Delhi 38	Mehrauli	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
96	127-(ELD)		Tuglakabad Village Extended Lal Dora Abadi East, New Delhi 44	Tughlakabad	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
97	128-(ELD)		Neb Sarai, Saidulajab Market Association New Delhi 68	Chhatarpur	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
98	143-(ELD)		Ruchi Vihar, Rang Puri Abutting Block-B, Delhi 37	Bijwasan	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-XIV
99	147-(ELD)		Qutab Enclave Village Mehrauli 4C Ward No. - New Delhi 30	Mehrauli	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
100	148-(ELD)		Village Mehrauli 4B- Ward No. 1, New Delhi 30	Mehrauli	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
101	23-(ELD)		Extended Abadi of Aya Nagar Village, New Delhi-47	Chhatarpur	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
102	25-(ELD)		Harijan Nardan Basti, Lal Kuan, M.B.Road, New Delhi-44	Sangam Vihar	Forest Land	...	...	...do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
103	28-(LOP)		C-4, C-5, & G1 Block Village Aya Nagar New Delhi	Chhatarpur	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
104	29-(ELD)		Extended Lal Dora Abad Area, Village Aya Nagar, New Delhi-47	Chhatarpur	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
105	29-(LOP)		B-1, Block Bandh Road Village, Aya Nagar New Delhi	Chhatarpur	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI

Unauthorized colonies where NOC is awaited/O-Zone
 296

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of Division
106	30-(LOP)		H1, Block Village Aya Nagar New Delhi	Chhatarpur	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
107	38-(ELD)		Chhatar Pur, Near Durga Ashram, New Delhi-74	Chhatarpur	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
108	39-(ELD)		Shanti Kunj, Chhattarpur, Delhi-30	Chhatarpur	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
109	40-(ELD)		Village Kishan Garh(Mehrauli) New Delhi-70	Mehrauli	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
110	40-(LOP)		Lado Sarai Extn. New Delhi 30	Mehrauli	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
111	46-(ELD)		Kishan Garh Part Village, Mehrauli, Delhi	Mehrauli	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
112	47-(LOP)		Silver OAK Enclave, Village Jonapur Gadaipur Mandi Road New Delhi 47	Chhatarpur	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
113	52-(ELD)		Mahipal Pur Village Extended, Abadi, New Delhi-37	Bijwasan	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-XIV
114	59-(LOP)		Sanjay Colony, Bhatti Mines, Bhagirath Nagar, New Delhi-74	CHATTARPUR	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
115	6-(ELD)		Masoodpur, Distt- South West, New Delhi-70	Meharauli	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
116	81-(ELD)		Andheri More Extn. Village Mehrauli New Delhi 30	Chattarpur	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
117	82-(ELD)		Phase -II, Aya Nagar New Delhi 47	Chattarpur	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
118	100		Shakti Enclave, Kilokri near Kalindi Colony, New Delhi	Jangpura	Not traceable	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-II
119	111		New Aruna Nagar Colony (Majnu ka tila), Delhi-54	Chandni Chowk	O Zone	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-II
120	213		Rajasthan Colony, West Patel Nagar, New Delhi	Patel Nagar	Not feasible	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-II
121	218	B	Shaheed Bhagat Singh Nagar, Majri Karala, Delhi-81	Mundka	Not traceable	...	...	...do--	Sh. R.P. Singh, CE(DR)PR-III	EE(P)SR-I
122	266		Baljeet Nagar and Punjabi basti, New Delhi-8	Patel Nagar	Not feasible	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-II
123	374		Sultan Apartment, Gali No.2, Saidulla Jaib, M.B. Road, Delhi-30	Chhatarpur	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
124	409		Bhragu Vihar Colony, Majri, Delhi-81	Mundka	Not traceable	...	...	...do--	Sh. R.P. Singh, CE(DR)PR-III	EE(P)SR-I
125	567	B	Friends Enclave, East Block, Part-I pooth kalan road Sultanpur Extn., Nangloi, Delhi	Sultan Pur Mazra	Not traceable	...	...	...do--	Sh. R.P. Singh, CE(DR)PR-III	EE(P)SR-I
126	662		Raju Park C-II Block, South Delhi-Deoli Village, Delhi-62	Ambedkar Nagar	Not feasible	...	...	...do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-VIII

## 297

Unauthorized colonies whose NOC is awaited/O-Zone

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of Division
127	755		Bhikam Singh Colony Block No.33 Vishwas Nagar Shahdara Delhi-32	Vishwas Nagar	Not feasible	...	...	..-do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-X
128	1041		Arakpur Bagh Mochi Moti Bagh 2, Delhi- 21	R.K. Puram	Not traceable	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI
129	1094		Anand Parbat Delhi	Patel Nagar	Not feasible	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-II
130	1178		Baljeet Nagar & Punjabi Basti Extn.Near Nepali Mandir Delhi-8	Patel Nagar	Not feasible	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-II
131	1198		Harijan Basti Rohtak Road Delhi-5	Sadar Bazar	Not feasible	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-II
132	1204	B	Kardam Farm R S T Enclave, Johripur Extn., Delhi-94	Gokalpur	Not traceable	...	...	..-do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-XI
133	1204	C	Kardam Farm R S T Enclave, Johripur Extn., Delhi-94	Gokalpur	Not traceable	...	...	..-do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-XI
134	1204	D	Kardam Farm R S T Enclave, Johripur Extn., Delhi-94	Gokalpur	Not traceable	...	...	..-do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-XI
135	1225		Bhagat Singh Park Extn.Siraspur Vill.Delhi-42	Badli	O Zone	...	...	..-do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-III
136	1371		Village.Garhi Mandu Delhi-53	Ghonda	O Zone	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR- VIII
137	1407		Guru Nanak Industrial Area Main Bawana Rd. Samaipur, Delhi-42	Rohini	Not traceable	...	...	..-do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-III
138	1410		Krishna vihar, Khampur (Alipur), New Delhi	Narela	Not traceable	...	...	..-do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-III
139	1422		Ganga Vihar Kilokri Near Kalindi Cly Delhi-14	Jangpura	Not traceable	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-II
140	1570		Shanti Park, Uttam Nagar, Main Najafgarh Road, New Delhi-59	UTTAM NAGAR	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR- XIV
141	1596		South Indian Madrasi Colony, Mori Gate	Chandni chowk	Not traceable	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-II
142	1600		Radha Krishan Vihar,	Janpura	Not traceable	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-II
143	1603		Vipin Garden Extension,	UTTAM NAGAR	Not feasible	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(P)SR-II
144	1610		Indra Park, Indra Market	RK PURAM	Not traceable	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI
145	104-(ELD)		Extended Abadi Of Village Barwala Delhi 39	Bawana	Not traceable	...	...	..-do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-III
146	118-(ELD)		Khera Khurd Extn. Khera Khurd, Delhi 82	Narela	Not traceable	...	...	..-do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-III
147	135-(ELD)		Village Tikri Khurd, Delhi 40	Narela	Not traceable	...	...	..-do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-III

Unauthorized colonies where NOC is awaited/O-Zone

S. No.	Reg. no	Part	Name and address of UC	AC Name	Present status	physical progress	financial progress	Timeline	Concerned CE	Name of Division
148	145-(ELD)		Rupali Enclave Karala Delhi 81	Mundka	Not traceable	...	...	..do..	Sh. R.P. Singh, CE(DR)PR-III	EE(P)SR-I
149	20-(ELD)		Khasara No-617, Extn of Aliganj Village, Delhi-13	Kasturba Nagar	Not traceable	...	...	..do..	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-II
150	21-(LOP)		Baljeet Nagar New Delhi 8	Patel nagar	Not feasible	...	...	..do..	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-II
151	26-(LOP)		Kotla Mahi Gram Extn. Jasola, Sarita Vihar, New Delhi 76	Okhla	Not feasible	...	...	..do..	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-VI
152	4-(LOP)		Old Village, Ushman Pur 3rd Pushta, Dhallan Road Delhi 53	Ghonda	O Zone	...	...	..do..	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-VIII
153	55-(LOP)		Nehar Bazar Sudhar Samiti, Mauz Pur, Delhi-53	Seelam pur	Not feasible	...	...	..do..	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C)DR-X
154	6-(LOP)		Janhit Sewa Samiti, Shri Niwas Puri Extn., New Delhi 65	Kalkaji	Not traceable	...	...	..do..	Sh. R.P. Singh, CE(DR)PR-III	EE(C)DR-XV
155	60-(ELD)		Village Pansali & Extn. Abadi, Delhi 85	Bawana	Forest Land	...	...	..do..	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C)DR-III
156	60-(LOP)		Deep Vihar Colony, Pansali, Delhi	Bawana	Not traceable	...	...	..do..	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C)DR-III
157	61-(ELD)		Village Prahladpur & Extn. Abadi Delhi 85	Bawana	Not traceable	...	...	..do..	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C)DR-III
158	63-(LOP)		J & K Block, Swaroop Nagar, Delhi-42	Badli	Not traceable	...	...	..do..	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C)DR-III
159	7-(ELD)		Extended Abadi of Sawada Village, New Delhi-81	Mundka	Not traceable	...	...	..do..	Sh. R.P. Singh, CE(DR)PR-III	EE(P)SR-I
160	7-(LOP)		Sahabad Extn. Lal Dora Part II, Main Bawana Road, Sahabad Daulat Pur Delhi 42	Bawana	Not traceable	...	...	..do..	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C)DR-III
161	99-(ELD)		Raza Pur Village Vistar Abadi, sector - 9, Rohini Delhi 85	Rohini	Not traceable	...	...	..do..	Sh. R.P. Singh, CE(DR)PR-III	EE(P)SR-I



## Annexure - 11

Extending Sewerage network in unsewered areas in 74 JJ Clusters



# Annexure - 11

## Extending Sewerage Network in Unsewered Areas in 81 JJ Clusters

Feasible							
S.No	Name of JJ Cluster	Present Status ( Not Feasible/ Feasible)	Physical Progress (%)	Financial Progress (%)	Timeline for Trapping	Nodal Officer (Chief Engineer)	Name of EE and Division
1	Sangam Camp Behind JD Kapoor Hospital, Pandav Nagar	Feasible	80	-	20.02.2023	Sh Priti Pant, ACE(M)-5	Sh Pratap Singh, AEE(M)- 39
2	T-10 Opposite F-Block Punjabi Basti Baljeet Nagar	Feasible	20	-	31-01-2023	Sh Priti Pant, ACE(M)-5	Sh P.C Sharma, EE(M)-24
3	Dr.Ambedker JJC Near Wazirabad Timarpur.	Provision of Pumping arrangement alongwith rising mains is required to be made. Estimate under preparation.	-	-	30.06.2023	Sh Pawan Kumar, ACE(M)-4	Sh S.A. Haider, AEE(M)-3
4	Block-G, Jahangir Puri Site-1	The discharge of this JJC is going into the Jahaingir Puri Drain which is being trapped to Jahangir Puri SPS	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23*	Sh Pawan Kumar, ACE(M)-4	Sh S.K Singh, Dy S.E(M)-4
5	H-2 Block, Gujrati School-I Jhangir Puri.	The discharge of this JJC is going into the Jahaingir Puri Drain which is being trapped to Jahangir Puri SPS	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23*	Sh Pawan Kumar, ACE(M)-4	Sh S.K Singh, Dy S.E(M)-4
6	H-2 Block Gujrati School Part-II, Jahangir Puri	The discharge of this JJC is going into the Jahaingir Puri Drain which is being trapped to Jahangir Puri SPS	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23*	Sh Pawan Kumar, ACE(M)-4	Sh S.K Singh, Dy S.E(M)-4
7	H-Block Jhangir Puri	The discharge of this JJC is going into the Jahaingir Puri Drain which is being trapped to Jahangir Puri SPS	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23*	Sh Pawan Kumar, ACE(M)-4	Sh S.K Singh, Dy S.E(M)-4
8	H-4 Block, Gujrati School Jhangir Puri.	The discharge of this JJC is going into the Jahaingir Puri Drain which is being trapped to Jahangir Puri SPS	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23*	Sh Pawan Kumar, ACE(M)-4	Sh S.K Singh, Dy S.E(M)-4
9	A-Block Jhangir Puri	The discharge of this JJC is going into the Jahaingir Puri Drain which is being trapped to Jahangir Puri SPS	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23*	Sh Pawan Kumar, ACE(M)-4	Sh S.K Singh, Dy S.E(M)-4
10	Okhla DTC Depot-I	Untrapped (Feasible)	0.25	15.75	30.06.2023	Sh S.K.Dahiya ACE(M)-10	Sh. B.N.Gupta EE(M)-51 9650291341
11	Gandhi Camp Behind Fruit & Vegitable Market Okhla Railway Station	Untrapped (Feasible)			30.06.2023	Sh S.K.Dahiya ACE(M)-10	Sh. B.N.Gupta EE(M)-51 9650291341
12	K- Block ITI Jahangirpuri	Untrapped (Feasible)	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23*	Sh. Sukhpal Chauhan ACE (M)-3/Sh Pawan Kumar, ACE(M)-4	Sh Anil Kumar Jain, AEE(M)-5
13	K- Block Opposite – 656 MIG Flats Jahangirpuri	Untrapped (Feasible)	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23	Sh. Sukhpal Chauhan ACE (M)-3/Sh Pawan Kumar, ACE(M)-4	Sh Anil Kumar Jain, AEE(M)-5
14	J & K Block Lucky Park Jahangirpuri	Untrapped (Feasible)	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23	Sh. Sukhpal Chauhan ACE (M)-3/Sh Pawan Kumar, ACE(M)-4	Sh Anil Kumar Jain, AEE(M)-5
15	CD-Block Sabji Mandi Jahangirpuri	Untrapped (Feasible)	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23	Sh. Sukhpal Chauhan ACE (M)-3/Sh Pawan Kumar, ACE(M)-4	Sh Anil Kumar Jain, AEE(M)-5
16	CD Block Samaj kalyan Samiti Jahangirpuri	Untrapped (Feasible)	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23	Sh. Sukhpal Chauhan ACE (M)-3/Sh Pawan Kumar, ACE(M)-4	Sh Anil Kumar Jain, AEE(M)-5

*\*Note: Trapping of drain shall be done by putting gunny bags by 20.01.2023 and permanent weir shall be provided by 30.06.2023*


S.No.	Name of JJ Cluster	Present Status ( Not Feasible/ Feasible)	Physical Progress (%)	Financial Progress (%)	Timeline for Trapping	Nodal Officer (Chief Engineer)	Name of EE and Division
<b>Not Feasible</b>							
1	On Pahadi Near Shiv Mandir Anand Parvat	Possibilities are being worked out for installations of JOHKASOU DSTPs with the funding of NMCG, Gol			Decentralized modular/ prefabricated DSTP to be installed by DJB by June, 2023 with the support of NMCG.	Sh Priti Pant, ACE(M)-5	Sh P.C Sharma, EE(M)-24
2	Rajasthani Colony West Patel Nagar	..do..			..do..	Sh Priti Pant, ACE(M)-5	Sh P.C Sharma, EE(M)-24
3	Nehru Nagar Gali No.-13 to 16	..do..			..do..	Sh Priti Pant, ACE(M)-5	Sh P.C Sharma, EE(M)-24
4	Prem Nagar Road Baljeet Nagar	..do..			..do..	Sh Priti Pant, ACE(M)-5	Sh P.C Sharma, EE(M)-24
5	Khub Ram park Pem Nagar Kirari	..do..	N/A	N/A	..do..	Sh B.S Rawat, ACE(M)-7	Sh Brijesh Kumar, EE(M)-9
6	Madrasi Basti Near Railway Line Jal Vihar	..do..			..do..	Sh S.K.Dahiya ACE(M)-10	Sh V.P Yadav, EE(M)-41
7	Shri Ram JJC near SPRINGDALE School Dhaula Kaun	..do..			..do..	Sh S.K.Dahiya ACE(M)-10	Sh Vinod Kumar, EE(M)-44
8	Ambedkar Basti West Block-II R.K.Puram	..do..			..do..	Sh S.K.Dahiya ACE(M)-10	Sh Vinod Kumar, EE(M)-44
9	Leprosy Colony Infront of Mohan Singh Market R.K.Puram	..do..			..do..	Sh S.K.Dahiya ACE(M)-10	Sh Vinod Kumar, EE(M)-44
10	Nehru Ekta Camp Sector-VII R.K.Puram	..do..			..do..	Sh S.K.Dahiya ACE(M)-10	Sh Vinod Kumar, EE(M)-44
11	S.P./J.P. Colony Sector 6 R.K.Puram	..do..			..do..	Sh S.K.Dahiya ACE(M)-10	Sh Vinod Kumar, EE(M)-44
12	Sector-I R.K.Puram Police Post (Hanuman Camp)	..do..			..do..	Sh S.K.Dahiya ACE(M)-10	Sh Vinod Kumar, EE(M)-44
13	Ravi Dass Camp Sector-3 R.K.Puram	..do..			..do..	Sh S.K.Dahiya ACE(M)-10	Sh Vinod Kumar, EE(M)-44
14	Nepali Camp Near Bhanwar Singh Camp Vasant Vihar	..do..			..do..	Sh S.K.Dahiya ACE(M)-10	Sh Vinod Kumar, EE(M)-44
15	Bhanwar Singh Camp Behind Janta Flat Block-D Vasant Vihar Phase-I	..do..			..do..	Sh S.K.Dahiya ACE(M)-10	Sh Vinod Kumar, EE(M)-44
16	Sewa Camp Behind Police Staff Quarter Vasant Vihar Depot Munirika	..do..			..do..	Sh S.K.Dahiya ACE(M)-10	Sh Vinod Kumar, EE(M)-44

S.No.	Name of JJ Cluster	Present Status ( Not Feasible/ Feasible)	Physical Progress (%)	302 Financial Progress (%)	Timeline for Trapping	Nodal Officer (Chief Engineer)	Name of EE and Division
<b>Not Feasible</b>							
17	Shiva Camp Vasant Vihar Near Petrol Pump	..-do--			..-do--	Sh S.K.Dahiya ACE(M)-10	Sh Vinod Kumar, EE(M)-44
18	Jagdamba Camp Near SFS Sheikh Sarai	..-do--			..-do--	Sh S.K.Dahiya ACE(M)-10	Sh Rohan Jharkhariya, EE(M)-50
19	Priyanka Camp Mathura Road Opposite Sukhdev Vihar Depot	..-do--			..-do--	Sh S.K.Dahiya ACE(M)-10	Sh B.N Gupta, EE(M)-51
20	CRRI Camp Mathura Road Opposite Sukhdev Vihar Depot	..-do--			..-do--	Sh S.K.Dahiya ACE(M)-10	Sh B.N Gupta, EE(M)-51
21	Priya Camp Mathura Road Opposite Sukhdev Vihar Depot	..-do--			..-do--	Sh S.K.Dahiya ACE(M)-10	Sh B.N Gupta, EE(M)-51
22	Shahbad Daulatpur Block-A, E & F	..-do--			..-do--	Sh. Sukhpal Chauhan ACE (M)-3	Sh Paramveer, EE(M)-7
23	Jhuggies Kholi Wala Baba Mandir Rajokari	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-45
24	Jhuggies Kewal Krishan Chowk Post Rajokari	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-45
25	Ram Dev Ka Dera BSF Office Rajokari Pahari, Delhi	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-45
26	Kusumpur Pahari Block-B Vasant Vihar	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-45
27	Jai Hind Camp near Masoodpur Village Vasant Kunj	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-45
28	Moti Lal Nehru Camp J.N.U	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46
29	Ambedker Colony Andheria More	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46
30	Junapur Bhim Basti	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46
31	Mandi Pahari (Shambhav Camp)	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46
32	Mandi Village Bapu Camp	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46
33	Mandi Village (Biru Camp)	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46
34	Mandi Village (Shanti Camp)	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46
35	Dr. Ambedkar Satwari Mehrauli	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46

303

S.No.	Name of JJ Cluster	Present Status ( Not Feasible/ Feasible)	Physical Progress (%)	Financial Progress (%)	Timeline for Trapping	Nodal Officer (Chief Engineer)	Name of EE and Division
<b>Not Feasible</b>							
36	Suharpuri Mehrauli	--do--			--do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46
37	Kharak Riwara Satwari Mehrauli	--do--			--do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46
38	Sanjay Colony- Mehrauli Bhatti Mines	--do--			--do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46
39	Chattar Pur Pahari Mehrauli	--do--			--do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46
40	Shanshi Camp Mathura road Badarpur, Tughlakabad	--do--			--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52
41	Dora Tabu Camp Near Tughlakabad Railway Station in Mohan Co-Operative, Tughlakabad	--do--			--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52
42	Indira Camp Alimore Mathura road Mohan Co-Operative, Tughlakabad	--do--			--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52
43	Grah Kalyan Samiti Railway Colony Tughlakabad (V.P. Singh Camp), Tughlakabad	--do--			--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52
44	Nandi Vatika Railway colony Tughlakabad	--do--			--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52
45	Sonia Ganghi Camp Pul- Prahladpur Railway line Tughlakabad	--do--			--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52
46	Ram Pyari Camp Near Nangia Park Lal kuan, Tughlakabad	--do--			--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52
47	Shiv Camp Lal Kuan Badarpur ChungiNo proposal.-2 &3 M.B. Road, Tughlakabad	--do--			--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52
48	Khatta Camp Gosain Crusher M.B. Road Lal Kuan, Tughlakabad	--do--			--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52
49	JJC Lohar Basti T-Point red Light Lal Kuan, Tughlakabad	--do--			--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52
50	Sonia Gandhi Camp Pul- Prahladpur Railway Line Tughlakabad Part-2, Tughlakabad	--do--			--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52
51	Subash Camp NTPC Badarpur	--do--			--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-53
52	BIW JJ Camp B.T. Badarpur	--do--			--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-53

S.No.	Name of JJ Cluster	Present Status ( Not Feasible/ Feasible)	Physical Progress (%)	Financial Progress (%)	Timeline for Trapping	Nodal Officer (Chief Engineer)	Name of EE and Division
<b>Not Feasible</b>							
53	Tajpur Pahari Badarpur	..do..			..do..	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-53
54	Parasad Nagar, Molarband Extn, Badarpur	..do..			..do..	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-53
55	Bilas Pur Camp Molar Band NTPC, Badarpur	..do..			..do..	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-53
56	New Priyanka Camp near Sarita Vihar	..do..			..do..	Sh B.C Patel, ACE (M)-11	Sh Mukesh Kr. Raghav, AEE(M)-54
57	Subhash Camp, Ali Gaon, Near Old Iron Bridge.	..do..			..do..	Sh B.C Patel, ACE (M)-11	Sh Mukesh Kr. Raghav, AEE(M)-54
58	Abul Fazal Enclave Okhla Village Across Canal (Pucca Structure)	..do..			..do..	Sh B.C Patel, ACE (M)-11	Sh Mukesh Kr. Raghav, AEE(M)-54
59	Pankaj Garden Goela Dairy	..do..			..do..	Sh. Anil Kumar Sharma , ACE (M) - 9	Sh. R.D. Meena EE (M) - 35
60	JJC at Goela Dairy Najafgarh	..do..			..do..	Sh. Anil Kumar Sharma , ACE (M) - 9	Sh. R.D. Meena EE (M) - 35
61	Arjun Camp Mahipal Pur	..do..			..do..	Sh. Anil Kumar Sharma , ACE (M) - 9	Sh. Sudhir Sharma AEE (M) - 36
62	Rangpur Pahari Milkpur Kohi	..do..			..do..	Sh. Anil Kumar Sharma , ACE (M) - 9	Sh. Sudhir Sharma AEE (M) - 36
63	Harijan Balmiki Camp, Rangpur Pahadi	..do..			..do..	Sh. Anil Kumar Sharma , ACE (M) - 9	Sh. Sudhir Sharma AEE (M) - 36
64	Rangpuri Pharai Nalla	..do..			..do..	Sh. Anil Kumar Sharma , ACE (M) - 9	Sh. Sudhir Sharma AEE (M) - 36
65	Nehru Camp Behind Satya Rani Farm Bijwasan	..do..			..do..	Sh. Anil Kumar Sharma , ACE (M) - 9	Sh. Sudhir Sharma AEE (M) - 36



## Annexure - 12

Upgradation of 13 Common Effluent Treatment Plants (CETPs)



# Annexure - 12

## Upgradation of 13 Common Effluent Treatment Plants (CETPs)

S. No.	Name of CETP	Industrial Areas Connected with CETP	Capacity (in MLD)	Monthly Average Flow (in MLD)	Compliance Status	Present Status	Physical Progress (%)	Financial Progress (%)	Timeline	Nodal Officer (Chief Engineer)
1	Narela CETP	Narela Indl. Area	22.5	10.77	Meeting the Prescribed Standards.	Upgradation of CETP shall be done by the DSIIDC	NEERI Report has been received and Tender is at finalization stage by the DSIIDC	Expenditure shall be incurred by the DSIIDC from their funds to meet the Cost of Upgradation of CETP and thereafter amount of expenditure shall be recovered from Industrial Units	To be upgraded by DSIIDC by December, 2023	Concerned Chief Engineer, DSIIDC Sh. R.S. Ahlawat
2	Bawana CETP	Bawana Indl. Area	35	19.82	Meeting the Prescribed Standards.	Upgradation of CETP shall be done by the DSIIDC	NEERI Report has been received and Tender is at finalization stage by the DSIIDC	Expenditure shall be incurred by the DSIIDC from their funds to meet the Cost of Upgradation of CETP and thereafter amount of expenditure shall be recovered from Industrial Units	To be upgraded by DSIIDC by December, 2023	Concerned Chief Engineer, DSIIDC Sh. R.S. Ahlawat
3	Jhilmil CETP	Jhilmil and Friends Colony Indl. Areas	16.8	5.335	Meeting the Prescribed Standards.	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard. For seeking Administrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI
4	Badli CETP	Badli Industrial Estate	12	3.46	Not meeting the Prescribed Standards.	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard. For seeking Administrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI
5	Mayapuri CETP	Mayapuri Indl. Area	12	3.5	Meeting the Prescribed Standards.	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard. For seeking Administrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI
6	Mangolpuri CETP	Mangolpuri Indl. Area	2.4	1.61	Meeting the Prescribed Standards.	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard. For seeking Administrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI

S. No.	Name of CETP	Industrial Areas Connected with CETP	Capacity (in MLD)	Monthly Average Flow (in MLD)	Compliance Status	Present Status	Physical Progress (%)	Financial Progress (%)	Timeline	Nodal Officer (Chief Engineer)
7	Wazirpur CETP	Wazirpur Indl Area	24	3.066	Meeting the Prescribed Standards.	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard. For seeking Adminstrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI
8	Nangloi CETP	Nangloi & Udyog Nagar Indl Areas	12	3.256	Meeting the Prescribed Standards.	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard. For seeking Adminstrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI
9	SMA CETP	SMA, Rajsthani Udyog Nagar and SSI Industrial Areas	12	2.849	Meeting the Prescribed Standards.	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard. For seeking Adminstrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI
10	Okhla CETP	Okhla Indl. Area	24	1.889	Meeting the Prescribed Standards.	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard. For seeking Adminstrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI
11	Naraina CETP	Naraina Indl. Area	21.6	4.5	Meeting the Prescribed Standards.	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard. For seeking Adminstrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI
12	GTK CETP	GTK Road Indl. Area	6	2.42	Not meeting the Prescribed Standards.	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard. For seeking Adminstrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI
13	Lawrence Road CETP	Lawrence Road Indl. Area	12	1.7	Not meeting the Prescribed Standards.	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard. For seeking Adminstrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI
Total			212.3	64.175						



## Annexure - 13

Enforcement of Septage  
Management Regulations



### Enforcement of Septage Management Regulations

#### Collection and treatment of septage (Dec 2022)

No of Vehicles Authorised by DJB	Number of vehicles required (assessed by DJB)	No. of Functional SPSs for collection of septage from vendors	Septage collected & Treated (in Crore Litres)	Cumulative Septage Collected & treated by DJB (in Crore Litres)
196	-	86	5.89	127.6

#### Action taken by Revenue Department, GNCTD (2018 onwards)

Total No. of Meetings of Septage Management Committees held	No. of Vehicles/ Tankers found unauthorisedly discharging septage into Drains etc.	No. of Vehicles/ Tankers impounded	No. of Challans/ notices issued	Total Amount of Environmental Compensation Imposed & received
68	50	46	22	Rs.12.77 Lakhs



## **Annexure - 14**

Regulation of River Yamuna flood plain – Restorative projects in floodplains



# Annexure - 14

## Regulation of River Yamuna flood plain - Restorative projects in floodplains

Sr. No.	Project	Area	Present Status / Interventions	Timeline	Nodal Officer (Chief Engineer)
1.	Asita East- (Old Railway Bridge to ITO Barrage - Eastern Bank) PART A: Under the jurisdiction of DDA  PART B: Under the jurisdiction of UP Irrigation Deptt.(Deposit work)	Total area- 197 Ha PART A: 90 Ha  PART B:107 Ha.	PART A: Completed  PART-B: 31.03.2023	PART A: 1.Existing depression of 3.5 ha. area has been restored into a wetland, augmenting approximately 60,000 cum of water. 2. 33.5 lakh riverine grasses have been planted till date. 3.About 4000 trees planted till date suitable to floodplain ecology.  PART B: 1.Excavation of 3 water bodies. 2.Construction of 3 ramps. 3.Embankment of 1 parking. 4.12-acre lawn is under development. 5.Tree/shrubs Plantation is under progress. 6.Riverine grasses will be planted soon.	
2.	Kalindi Aviral- (NH24 to DND Flyway- Western Bank)	Total Area- 263 Ha PART A: 100 Ha  PART B:163 Ha. inclusive of Baansera	PART A: Completed  PART B: 28.02.2023 for Baansera.	PART A: 1.About 7.73 Ha. area restored as Wetlands (03 nos.), augmenting 2.5 lacs cum of water. 2.About 27,000 planted till date suitable to floodplain ecology. 3. 5.8 lakh riverine grasses have been planted till date. *Restoration works have been damaged due to ongoing NCRTC works.  PART B: 1.About 12000 bamboos of 15-20 varieties procured from Assam, Dehradun and Delhi 2.About 25,000 marigold and other seasonal varieties, 3.5000 canna planted 4.Two numbers of waterbodies measuring approx. 2.5 hectares is being developed.	Sh. Ashwani Kumar  Chief Engineer (Horticulture)
3.	Kalindi Biodiversity Park- (DND to proposed Kalindi By-Pass- Western Bank) Entrusted to CEMDE	115 Ha	02 Wetlands Completed out of 11 Wetlands  Within 9 months after the completion of on-going NHAI project, by CEMDE.	1. Two Constructed Wetland Systems (CWS's) – Kilokri and Dhobi Ghat treating 15-20 MLD and 12-15 MLD raw sewage are fully functional. 2. One CWS - Maharani Bagh ongoing (de-siltation of oxidation pond and development of construction wetland unit are pending).  DJB is initiating a project to tap the drains. *Work is held up due to ongoing NHAI work.	

Sr. No	Project	Area	Present Status/ Interventions	Timeline	Nodal Officer (Chief Engineer)
4.	Asita West- (Old Railway Bridge to ITO Barrage- Western Bank)	Total Area- 200 Ha PART A: 93 Ha PART B:107 Ha.	PART A: Completed PART B: 30.06.2023	PART A: 1. About 6.55 Ha. area restored as Wetlands (05 nos.), augmenting approx. 1.6 lacs cum of water. 2. About 5700 planted till date suitable to floodplain ecology. 3. 52 lakh riverine grasses have been planted till date.  PART-B: 1. Excavation of 4 water bodies. 2. Excavation of 1 oxidation pond. 3. 1900m moorum path out of 2500 m 4. 3 ramps constructed. 5. 1100 m cycle hike zone (cycle track) out of 1200 m 6. 5 acre lawn is developed. 7. 53000 Nos. riverine grasses has been planted.	Sh. Ashwani Kumar
5.	Amrut Bio Diversity Park- ITO to NH-24 (Eastern & Western Bank)- Area South of CWG Village Area	116.25 Ha (108 Ha. With DDA, 90 Ha. on Eastern Bank & 18 Ha on Western Bank) 8.25 Ha to be done by CPWD)	90 Ha on Eastern Bank: Mar, 2023 18 Ha on Western Bank: 22.05.2023 8.25 Ha: Dec, 2024	1. Excavation of 6 water bodies out of 7. 2. 3500 m pedestrian path of 12000m. 3. Horticulture works (entrusted to NBRI) -215 grass beds covering an area of 21,500 sqm for mosaic plantation of Riverine species. -Nursery for multiplication and storing of plants prepared -Plantation of grasses on mounds (plantation done: 25,548 sqm., land prepared: 65,032 sqm.)	Chief Engineer (Horticulture)
6.	Ghat area-Wazirabad to Old Railway Bridge (Western Bank) Entrusted to INTACH	Total Site Area- 66 Ha PART A: 16 Ha. (Qudsia Ghat)  PART B: 50 Ha. (Includes Sur Ghat- 13.6 Ha, Eco-trail- 33 Ha, Yamuna Bazaar- 3.4 Ha)	Part A: Apr, 2023 by INTACH  Part B: Sur Ghat: July, 2023 PART B: Eco-trail & Yamuna Bazar: Dec, 2023	Pathways & Chatri works in progress. Tender recalled, financial bid opened.	
7.	Yamuna Vanasthali- (Wazirabad Barrage to ISBT Bridge- Eastern Bank, around Garhi Mandu Village & Usmanpur Village)	236.5 Ha.	31.05.2023	Excavation of 6 waterbodies and pathways works are underway.	

Sr. No.	Project	Area	Present Status / Interventions	Timeline	Nodal Officer (Chief Engineer)
8.	Mayur Nature Park- (NH-24 to DND Flyway- Eastern Bank) PART A: Under the jurisdiction of DDA. PART B: Under the jurisdiction of UP Irrigation Deptt.	Total Area- 397.75 Ha PART A: 235 Ha PART B: 162.75 Ha	PARTA: Case before Hon'ble High Court Case is pending and next date of hearing is 13.02.2023.  PARTB: Case before Hon'ble High Court Case is pending and next date of hearing is 30.01.2023.	1. Approximately 100 Ha of land has been de-notified out of the total 235 Ha. The land demarcation is in- progress. 2. The work is being delayed due to farmer agitation, 222 nos of posts fixed out of 290. 3. Accordingly, the landscape proposal needs to be reworked.	Sh. Ashwani Kumar
9.	Eco-Tourism area-(Geeta Colony Bridge to ITO Barrage- Western Bank)	30 Ha (7.3 Ha land is with DTC)	Land has been taken back from IPGCL. Case before Hon'ble High Court Case is pending and next date of hearing is 15.03.2023 - Proposal will be taken once the O-II is finalized after notification of MPD 2041).	Area falls outside 1 in 25 year floodplains. Proposal will be taken-up once the Zone 'O-II' is finalized after the notification of MPD-2041.	Chief Engineer (Horticulture)
10.	Hindan Sarovar- (NH-24 to DND Flyway- Eastern Bank) PART A: Under the jurisdiction of DDA PART B: Under the UP Irrigation Deptt. jurisdiction of (Deposit work)	Total Site Area- 45 Ha. PART A: 15 Ha PART B:30 Ha	PART A: 31.12.2023  PART B: 31.12.2023	Work is entrusted to CEMDE The project comprises of creation of wetlands for treating water from the Hindon Canal the mouth of which falls under the jurisdiction of UP Irrigation Department. The land demarcation is yet to be done. Landscape proposal needs to be worked out.	
	<b>Total</b>	<b>1666.5 Ha</b>			



## **Annexure - 15**

Regulation of River Yamuna flood plain – removal of all encroachments/Dhobi ghats



## Regulation of River Yamuna flood plain - removal of all encroachments/ Dhobi Ghats

Major Clusters								
S.No.	Major Location Clusters	Total Site Area (In Ha)	Area repossessed (In Ha)	Eligible for Rehabilitation	Ineligible for Rehabilitation	Area to be repossessed (In Ha)	Eviction Details	Nodal Officer (Chief Engineer)
1	Asita East (DDA)	90	90			Nil		Sh. Ashwani Kumar Chief Engineer (Horticulture)
	Asita East(UP)	107	50.24			-	107 Hectares-21 Hectares=86 Hectares (212.42 Acres). 21 Hectares area has Already been transferred to PWD by UP irrigation Deptt.	
2	Kalindi Aviral	100	0.81			Nil		
3	Kalindi Biodiversity Park	115	2.5			-		
4	Asita West	200	176.19			5		
5	Amrut Biodiversity Park	116.25	91.5			-		
6	Yamuna Vansathali	236.5	101.03			5		
7	Mayur Nature Park	235	23.02			Yet to be assessed	Land Demarcation Issues. Coordination with SDM. GNCTD in progress.	
	Total	1199.75	520.29				Regular demolition programmes are being organized to remove the encroachments in time bound manner.	



## **Annexure - 16**

Utilisation of treated STP water



# 317 Annexure - 16

## Utilisation of treated STP water

S.No.	Particular	Quantum in MGD	Present Status	Physical Progress (%)	Financial Progress (%)	Timeline	Nodal officer (Chief Engineer)	Name of EE and Division
1	Quantum of Available Treated STP Water	530	-	-	-	-	Sh. K. C. Meena CE(SDW)	-
2	Mandatory Return Flow in River Yamuna	267 (As per the orders of Hon'ble Supreme Court)	-	-	-	-	-	-
3	Present Use of Treated STP Water	About 90 MGD [Mainly for horticulture in various parks in Delhi including Millennium Park in I.P Estate, Japanese Garden in Rohini and various parks in NDMC area and DTC Depots, PPCL etc.]	-	-	-	-	-	Sh. NK Verma,Dy. S.E.(WB)
4	Proposed Use of Treated STP Water	70 MGD Treated STP at Coronation Pillar is to be converted into 'C' Class Inland Surface Water by Ultra Filtration process to be discharged in river Yamuna about 8.60 Kilometer upstream of Wazirabad.	Tenders received for this work and is in process for award.	Nil	Nil	30/6/2024	Sh. S. K. Bhardwaj Pr. CE (Dr.) Pr-II	Sh. Parmod Kumar Kapil, EE(C)Dr.-XI
		DJB has initiated a proposal for supplying of 5 MGD treated water from Okhla STP to NTPC Eco Park.	-	NIL	NIL	Jul-23	Sh. Ajay Kumar CE (Water Bodies)	Sh. NK Verma,Dy. S.E.(WB)
Use of treated STP Water for Development / Rejuvenation of Lakes :								
5	Balance Available Treated STP Water : 103 MGD	10 MGD in Sanjay Lake from Kondli STP	Work is in progress	30%	12%	Sep-23		Sh. NK Verma,Dy. S.E.(WB)
		10 MGD in Smiriti Van / Lake and nearby areas from Kondli STP.		57	28	Mar-23		Sh. NK Verma,Dy. S.E.(WB)
		Pappankalan - 20 MGD	Completed	100	100	Commissioned		Sh. NK Verma,Dy. S.E.(WB)
		Nilothi - 20 MGD	Completed and under commissioning	100	75	Completed and under commissioning		Sh. NK Verma,Dy. S.E.(WB)
		Okhla - 20 MGD	Under Estimate stage	NA	NA	Dec-23		Sh. NK Verma,Dy. S.E.(WB)
		Rohini lake no.-1 - 15 MGD	Work is in progress	85	70	Aug-23		Sh. NK Verma,Dy. S.E.(WB)
		Rohini lake no.-2 - 15 MGD	Tendering stage	NA	NA	Dec-23		Sh. NK Verma,Dy. S.E.(WB)
		Najafgarh - 5 MGD	Work is in progress	75	50	Mar-23	Sh. NK Verma,Dy. S.E.(WB)	



**Department of Environment**  
Government of the National  
Capital Territory of Delhi



### Summary of timelines for next 6 months for works to be carried out

Date	Desilting (KM)	Existing STP Capacity (MGD)	Additional Capacity (MGD)	Trapping of Drains	Sewerage Network UAC 1052/ JJ 81)	Septage Enforcement (196)	Treated Water (MGD)	Flood Plain Regulations	Encroachment Removal
28 <sup>th</sup> Feb, 2023	20	632	-	09 / 70	03 / 13	196	Nilothi - 20	Kalind Aviral (Part B)	Asita west
31 <sup>st</sup> Mar, 2023	40 +10 (New)	632	-	20 / 70	102 / 13	-	15 MGD (Najafgarh 05 + Smriti Van-10)	Asita East (Part B) + Amrut Bio Diversity Park (90 Ha)	Amrut Bio
30 <sup>th</sup> Apr, 2023	60 +20	632	-	23 / 70	116 / 13	-	-	Qudsia Ghat (16 Ha)	Vanasthali
31 <sup>st</sup> May, 2023	80 + 30	632	-	24 / 70	120 / 13	-	-	Yamuna Vanasthali + Amrut Bio Diversity Park (18 Ha)	Kalindi
30 <sup>th</sup> Jun, 2023	90.34 + 40	727	95 MGD (Kondli: 25, Rithala: 40 & Okhla: 30)	43 / 70	263 / 81	150	-	Asita West (Part B: 107 Ha)	Mayur Nature
<b>Total</b>	<b>130</b>	<b>727</b>	<b>95</b>	<b>43 / 70</b>	<b>263 / 81</b>	<b>150</b>	<b>267 + 90 + 35 = 392</b>		

\*\*\*

ATTENDANCE SHEET

Sub.: First Meeting of the High Level Committee constituted by Hon'ble National Green Tribunal to discuss various issues related to control of pollution and rejuvenation of River Yamuna in Delhi.

Date: 20.01.2023

Time: 12.15 PM






S.NO.	NAME OF OFFICER	DESIGNATION & DEPARTMENT	TELEPHONE NUMBER	SIGNATURE
1	C.S			
2	Debashree Muteheyji	Spl. Secretary Ministry of Jal Shakti		
3	ANIL K. SINGH	Pr. Secretary EAT GNIT	9999237378	
4	Ashish Kundra	Pr. Secy 94FC		
5	Subhasish Panda	VC DDA	9899111432	
6	Asok Kumar	DG, NMCG		
7	Narain K. Chandra	AS, MoEFCC	988070707	
8	P. K. Mahapatra	CEO, JIB		
9	Shrawan Kumar Verma	RO, IRD Jaipur MoEF&CC	9414028806	 20/01/2023
10	Sanjeer Mittal	MD, DSIDC	9650072233	
11	Jayachandran	MS DDC		

ATTENDANCE SHEET

Sub.: First Meeting of the High Level Committee constituted by Hon'ble National Green Tribunal to discuss various issues related to control of pollution and rejuvenation of River Yamuna in Delhi.

Date: 20.01.2023

Time: 12.15 PM



S.NO.	NAME OF OFFICER	DESIGNATION & DEPARTMENT	TELEPHONE NUMBER	SIGNATURE
12	A			
13	Arshvini Kumari	DW cum	9870652383	
14	Dr. A.C. Verma	Pr. secy (Fin)	9650111076	 20/1/23
15	Gyanesh Bhatt	Commissioner MCD		
16	CD SINGH	PCCF	9868809573	
17	Rajesh K. Tiwari	Pr. Comm.	9906291557	
18	PANKAJ TYPAL	Director DA & FW, Govt	23389714	 20/01/23
18	RAVI DHAWAN	SS, Power/ Planning	9871036025	
20	Ja Singhal	DCMR, Revenue Dept-	9810932985	

ATTENDANCE SHEET

Sub.: First Meeting of the High Level Committee constituted by Hon'ble National Green Tribunal to discuss various issues related to control of pollution and rejuvenation of River Yamuna in Delhi.

Date: 20.01.2023

Time: 12.15 PM

S.NO.	NAME OF OFFICER	DESIGNATION & DEPARTMENT	TELEPHONE NUMBER	SIGNATURE
21.	PRASHANT GARGAVA	MS CPCB	9990870057	
22	Pr. Secy. to Lb			
23	Secy. to Lb			
24	Spl. Secy. to Lb (SS)			
25	Spl. Secy. to Lb (HR)			
26	OSD to Lb			
27	Pr. Secy. to Lb			
28	Press Secy. to Lb			

**DELHI POLLUTION CONTROL COMMITTEE**

DEPARTMENT OF ENVIRONMENT, GOVT. OF NCT OF DELHI  
5<sup>th</sup> FLOOR, ISBT BUILDING, KASHMERE GATE, DELHI-110006  
visit us at : <http://dpcc.delhigovt.nic.in>

F.No. DPCC/(10)/(10)/(46)/Leg-2021/844-852

Dated: 27/03/2023

**Subject: Directions under u/s 33 A of the Water (Prevention and Control of Pollution) Act, 1974 read along with Hon'ble National Green Tribunal orders for disposal of untreated Septage into river Yamuna or drains leading to river Yamuna.**

Whereas, Central Pollution Control Board (CPCB) is the State Board for all the union Territories to exercise powers and performs functions under the Water (Prevention and Control of Pollution) Act, 1974, as amended to date.

And whereas, Central Pollution Control Board has delegated all its powers and functions under the Water (Prevention and Control of Pollution) Act, 1974 in respect of Union Territory of Delhi to Delhi Pollution Control Committee (DPCC) vide notification Dated 15.03.1991.

And whereas, Hon'ble National Green Tribunal (NGT) is monitoring various activities causing pollution in River Ganga and its tributaries through O.A. No. 200 of 2014 - M. C. Mehta Vs. Union of India &Ors. and connected matters and has completely prohibited disposing of any kind of waste into the river Ganga vide orders dated 11.04.2017 and 13.07.2017. Defaulter to this direction would be liable to pay Environmental Compensation of Rs 50,000/- per default for such dumping and/or throwing of waste of any kind into the river.

And whereas, Government of India has also introduced National Faecal Sludge &Septage Management (FSSM) Policy in 2017 to emphasize the importance of treating the faecal sludge from on-site sanitation system.

And whereas, Urban Development Department of Government of NCT of Delhi had issued Notification dated 12.11.2018 "Delhi Water Board Septage Management Regulations, 2018" regarding regulations for collection, transportation and disposal of waste of septic tanks and related matters. Under this regulations licenses are being given by DJB to the vendors for collection and transport of Septage to the vehicles even registered in Haryana. DJB is examining the amendments in the said Regulation

8/3/23 1

And whereas, high BOD and Coliform are adversely affecting the environment. The greater the BOD, the more rapidly oxygen is depleted in the stream. This means less oxygen is available to aquatic life. The consequences of high BOD are the same as those for low dissolved oxygen: aquatic organisms become stressed, suffocate, and die. High level of fecal coliform is the major cause of water borne diseases, a great threat to aquatic life and a growth of diseases causing bacteria. Ingestion of water contaminated with feces containing pathogens that cause infectious diseases such as cholera and other diarrheal diseases, dysenteries, and enteric fevers.

And whereas, Hon'ble Green Tribunal in its various orders has directed that all the STPs should have a provisions of disinfection for ensuring control of fecal coliform as well as sludge digestion for converting sludge into manure.

And whereas, the Hon'ble Green Tribunal is imposing Environmental damage Charges on all States Government Rs.2 crore per MLD of untreated sewage. To simplify the calculation of environmental damages charges, it comes to Rs 20,000/- per 1,000 liter of untreated sewage/ septage.

Now therefore, in view of the above and in exercise of the powers conferred under section 33 (A) of the Water (Prevention and Control of Pollution) Act, 1974 and keeping in view to curb pollution in River Yamuna in Delhi, Delhi Pollution Control Committee hereby issues following directions:

1. (a) penalty for deposit of septage by unauthorized (unlicensed) entities shall be Rs. 50,000/- plus confiscation of vehicle, per violation.  
  
(b) Penalty for disposal of Saptage at places other than the designated places by authorized licensee shall be Rs. 50,000/- per violation.  
  
(c) Penalty on a person who uses the services of unlicensed vendors/vehicles for discharging the septage shall be Rs. 10,000/- per violation.
2. An officer not lower than the rank of Nayab Tehsildar in DM offices & Sub Inspector in Delhi Police, Sanitary Inspector in MCD and JE in DJB and I&FC shall be competent to impose penalty.
3. The compensation amount so collected shall be deposited to Delhi Pollution Control Committee, in the Account No. 40071442347, IFSC Code SBIN0005715 in State Bank of India, ISBT, Kashmere Gate, Delhi-110006.

23/3/13

Annexure-4

	DELHI JAL BOARD GOVT. OF N.C.T. DELHI OFFICE OF THE ADDITIONAL CHIEF ENGINEER (PROJECT) 7 E-39 PYARE LAL BUILDING CONNAUGHT PLACE NEW DELHI-110001, Email id: ACEP 7@GMAIL.COM	
No. D.J.B/ACE (P-7)/2023/4	Dated: 13/4/2023	
Member (Secretary) Delhi Pollution Control Committee 5 <sup>th</sup> Floor, SBT Building, Kashmir Gate, Delhi-110006 Email: dpc@wpcr.delhi@gmail.com		
Sub: <u>Action Taken Report regarding enforcement of Delhi Water Board Septage Management Regulations-2018 with Order dated: 27.01.2023 of Chief Secretary Delhi</u>		
Ref: DPC/CMC-I/NGT(DS/2021/1529-1532 dated: 08.03.2023		
Sir, In compliance with the orders dt. 27.01.2023 issued by Chief Secretary Delhi, the Committee comprising of CEO D&B, Commissioner MCD, Secretary UD as member cum convenor and under the chairmanship of Divisional Commissioner, Revenue Department had a meeting on 28.02.2023 and deliberated on the current status of Septage Management and the way forward. The Committee has proposed the amendments in the existing Delhi Water Board Septage Management Regulations-2018 as per attached report and Minutes of Meeting to make the existing regulations more effective and enforceable.		
These recommendations will be placed before Delhi Jal Board for its approval in the next Board meeting before forwarding to Urban Development Department Govt. of NCT Delhi.		
Encl: Report with Minutes of Meeting.		
 Neesh Kumar Dargam Addl. Chief Engineer (P)-7		

ReportSub: Review of "Delhi Water Board Septage Management Regulations 2018"I. Introduction

Hon'ble NGT vide order dated: 09.01.2023 in OA No. 21/2023 of Ashwani Yadav vs. Govt. of NCT of Delhi on the issue of unabated pollution of River Yamuna observed that there is huge unauthorized dumping of septage and even solid waste at different locations in absence of satisfactory management of sewage from unauthorized colonies and formed a High Level Committee (HLC) under the chairmanship of Hon'ble Lieutenant Governor of Delhi and Chief Secretary of Delhi as convener for taking all remedial measures to avoid pollution in river Yamuna.

In compliance to the directions of Hon'ble NGT, Chief Secretary of Delhi vide order dated: 27.01.2023 constituted a Committee under the chairmanship of Divisional Commissioner (Revenue Department, GNCTD) and consisting of CEO, DJB, Commissioner MCD as Member and Secretary, UD Department, GNCTD as Member cum Convener of the Committee to re-visit the existing "Delhi Water Board Septage Management Regulations 2018" (DWBSMR 2018) to make them more effective and enforceable. The Committee will submit its report to the convener of HLC.

II. Background:

The residents in the unauthorized colonies, where sewerage network does not exist, and the residents in the colony, when sewerage network exist but they have not taken connection, discharge their household waste and sewerage into the septic tanks. The septage from these septic tanks is collected by the private parties in the market through tractors, trolleys etc. and is mostly discharged in local drains resulting in pollution in river Yamuna. In order to resolve the problem, Delhi Jal Board framed the "Delhi Water Board Septage Management Regulations 2018" which was notified by UD department on 12th November 2018.

As per these regulations, the license for collection, transportation and disposal of septage at the designated places are issued by DJB. Accordingly, DJB has already issued license to 196 vendors to collect, transport and discharge the septage into notified SPS / STP of DJB. As per the existing regulations, the District Magistrate of the area are expected to ensure that only the license holders registered with DJB carry out the cleaning, transport and disposal of septage/sludge at the designated SPS/STPs in their jurisdiction.

III. Present Status:

It is reported that large scale illegal dumping of septage in different parts of the city including drains is taking place. Also, there is no mechanism for checking the movement of licensed entities. The penal provisions are very weak in the existing Regulations making the enforcement very ineffective. The existing Regulations deal with the licensed entities only which are 196. There is no provision of penalties for unauthorized entities.

The DJB has reported that there are 1799 unauthorized colonies in Delhi out of which the sewerage network has been laid and commissioned in 747 U/A colonies. It has reported that the work is in progress in 573 U/A colonies and is likely to be completed between March 2023 to April 2024. It has further reported that 318 U/A colonies will be covered under Decentralized Sewage Treatment Plants (DSTPs) and the balance 161 U/A colonies are either under O-Zone/Non feasible/Not traceable/NOC awaited.

IV. Recommendations:

The Committee met on 28.02.23 and deliberated on the current status of Septage Management and the way forward.

The Committee noted that sewage and sewerage disposal is now domain of the DJB after enactment of Delhi Jal Board Act, 1993 a local law.


After due deliberations, the Committee recommends the following measures to be taken immediately:


*[Handwritten signatures and initials]*

1. The penal provision in the Regulations may be amended to confer powers on officials of DJB, Delhi Police and MCD in addition to that of District Magistrates to enable them to take action against the vehicles operating unauthorisedly or dumping septage at unauthorised locations.
2. The quantum of penalty for violation of the Regulation also needs to be enhanced substantially to prevent unauthorised operation and dumping of Septage.
3. DJB should develop an App for booking of septage collection. Further it should track the movement of vehicles used by licensed entities through a GPS based system.
4. DJB may also take measures to make the licensed operators switch over to modern vehicles and equipment meeting the prescribed standards in a time-bound manner.
5. The DJB should expedite the work relating to laying sewerage network and treatment of the sewage at the earliest. A proper sewerage network is the real solution to unauthorised dumping of septage.
6. There is also immediate need for a proper legal framework for planned development in Delhi so as to prevent further unauthorised colonization. DDA has to tackle it.

The changes proposed are tabulated in Annexure

  
Secretary, UB

  
Commissioner, MCD

  
CEO, DJB

  
Divisional Commissioner (Rev.)

Annexure  
Sub: Proposed amendments in the existing "Delhi Water Board Septage  
Management Regulations 2018"

S.N.	Reference	As per existing DWBSMR 2018	Recommendation
1	CHAPTER-III, 19 Disposal of Septage. (Page No. 20) Terms and Conditions 11. Disposal of Septage. (Page No 20)	(a) The Licensee shall dispose of Septage only at the locations notified by the Delhi Jal Board from time to time.  (b) The Licensee shall submit duly signed Septage collection and disposal form prescribed at Annexure-2 of these Regulations duly filled-in to the official of the Delhi Jal Board deployed to receive the Septage at the notified locations.	(a) No Change  (b) The Licensee shall submit duly signed Septage collection and disposal form prescribed at Amended Annexure-3 of these Regulations duly filled-in to the official of the Delhi Jal Board deployed to receive the Septage at the notified locations. DJB shall make arrangements for requisition of the return in electronic form
2	CHAPTER-III, a new clause to be added at Sr. No. 24 (Page No. 20) S. No. 14 page 32	No Clause exists	1 (a) Penalty for deposit of septage by unauthorised (unlicensed) entities shall be Rs. 50,000/- plus confiscation of vehicle.  (b) Penalty for disposal of Septage at places other than the designated places by authorised licensee shall be Rs. 50,000/- per violation  (c) Penalty on a person who uses the services of unlicensed vendors/vehicles for discharging the septage shall be Rs. 10,000/- per violation.

		<p>↓ TE in DSR/4R</p> <p>2. An officer not lower than the rank of Nayab Tehsildar in DM offices &amp; Sub Inspector in Delhi Police and Sanitary Inspector in MCD shall be competent to impose penalty.</p>
3	<p>CHAPTER V at Sr. No. 31 (Page No. 21) Terms and Conditions, 23 Installation of GPS System (Page No 27)</p>	<p>Installation of GPS System. Each vehicle used for transportation of septage shall be fitted with GPS device and access rights of the same shall be given to the respective District Magistrate and the agency notified by District Magistrate for tracking of such vehicles.</p>
4	<p>Modified Standard operating Practices for workers safety in sewer lines, Septic tanks &amp; closed pits, Point on 14 (Page no 32)</p>	<p>Any Licensee vendors found dumping septage other than the notified locations shall be liable to pay the penalty of Rs. 50,000 or as notified from time to time per default. The Licensee shall be cancelled for two defaults.</p>

Sl. No	Name of Districts	No. of Meetings of Septage Management Committee	Brief of the Action Taken by DMs to ensure Enforcement of the Septage/ Regulations	Action Taken By DMs w.r.t Notification dated 12.11.2018						Remarks
				No. of Vehicles/Tankers found unauthorizingly discharging septage into	No. of Vehicles/Tankers Impounded	No. of Challans/Not EC Issued	Amount of EC Imposed	Amount of EC Received	Amount of EC to be Recovered	
1	North	8	Nil	3	3	Nil	60000	60000	Nil	
2	North West	19	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
3	South	31	Regular inspection have been conducted by field staff.	1	1	1	50000	50000	Nil	
4	South West	6	Directions have been issued to all concerned for strict monitoring of unauthorised vehicles discharging septage into the drains.	10	5	4	20000	20000	Nil	
5	East	2	Regular checking at gazipur border is being conducted	6	6	Nil	42000	12000	30000	Nil
6	North East	7	Last meeting was held on 13.09.2022 Pursuant to the meeting dated 21.07.2022, 30.06.2022, 20.04.2022, 14.03.2022, 30.11.2021 & 26.08.2021, 11 tankers were found unauthorised discharging septage in to the drains/water bodies and were impounded.	11	11	10	375000	375000	Nil	Nil
7	West	7	Last meeting was held on 04.07.2022	17	17		650000	650000		
8	South East	1	Timely inspection have been carried out.	1	1	Nil		Nil	Nil	Nil
9	New Delhi	1	Enforcement teams have been deployed for regular inspection in the suspected area.	Nil	Nil	Nil	Nil	Nil	Nil	Nil
10	Central	3	Nil	6	7	Nil	50000	40000	10000	
11	Shahdara	Nil	Nil	2	2	2	100000	100000	Nil	Nil
	TOTAL:	85	0	57	53	22	1347000	1307000	40000	0

Source-Report is compiled on the basis of the reports received from All 11 Revenue Districts

Arvind Kumar  
SDM-V(HQ)/NGT Branch

4. Also, Monthly action taken reports of inspections conducted, Environmental Compensation imposed and Environmental Compensation received shall be submitted by the authorized officers to Member Secretary, Delhi Pollution Control Committee, by 7<sup>th</sup> of every month at following Email:- [msdpcc@nic.in](mailto:msdpcc@nic.in)
5. It may be noted that the violation of directions issued under Section 33 A of the Water (Prevention and Control of Pollution) Act, 1974, or the rules made thereunder shall be punishable under section 41 of the said Act which include imprisonment upto Six years and with fine.

3  
23/3/13  
(Ashwani Kumar)  
Chairman, DPCC

To,

1. The Commissioner of Police, Delhi Police Headquarters, Jai Singh Road, New Delhi-110001.
2. The Commissioner, Municipal Corporation of Delhi, 9<sup>th</sup> Floor, Civic Centre, Minto Road, New Delhi-110002.
3. Secretary, I&FC, L.M. Bund Office Complex, Shastri Nagar, Geeta Colony, Delhi 110031
4. CEO, Delhi Jal Board, Arunalaya Complex, Jhandewalan Extension, Jhandewalan, Delhi 110005.
5. The District Magistrates of Delhi (Revenue Department), Government of NCT of Delhi.

Copy to:

1. The Divisional Commissioner, 5 Sham Nath Marg, Delhi-110054
2. Staff Officer to Chief Secretary, GNCTD.
3. Director, Department of Environment, NCT of Delhi
4. In-charge (IT), DPCC- for uploading at website of DPCC.