

7<sup>th</sup> April, 2023

To,

The Registrar,  
Principal Bench,  
National Green Tribunal,  
New Delhi- 110 001

Re: IN THE NATIONAL GREEN TRIBUNAL  
O.A.NO. 479/2022  
KRISHNA CHOUHAN  
VERSUS  
STATE OF JHARKHAND

Sir,

This is with regard to the afore-mentioned matter which is pending before this Hon'ble Tribunal wherein on the last date of hearing i.e on 4<sup>th</sup> January, 2023 the undersigned on behalf of Respondent no.4 (M/s Monnet Daniels Coal Washery) had intimated this Hon'ble Tribunal that it has complied with the directions given by the Joint Committee that was formed to inspect the washery site.

In pursuance of the submissions made by the undersigned, this Hon'ble Tribunal was pleased to form another Committee to visit the project site and to verify compliance.

The said committee visited the site of the Project Proponent i.e Respondent no.4 herein on 16.03.23 to observe compliance and to suggest further measures and the same have been adhered to.

The progress report and work completion status as on 31.03.2023 along-with photographs of the project site is annexed herewith for perusal by this Hon'ble Tribunal and the same may be taken on record.

Thanking you

Yours faithfully,

**SHALINI DAFTUAR**

(Advocate for respondent no. 4)

1

97  
**MDCWL LIMITED**

(Formerly known as MONNET DANIELS COAL WASHERIES LIMITED)  
Near K.D.H. Mines, N.K. Area, PO. : Dakra, Distt. Ranchi-829210 (Jharkhand)  
Tele Fax: 06531-236103, 236130  
Email: [ranchi@monnetgroup.com](mailto:ranchi@monnetgroup.com), [kdhwashery@monnetgroup.com](mailto:kdhwashery@monnetgroup.com)  
CIN: U74999CT2002PLC000144

---

Date:-05.04.2023

To  
**Mr Rajiv Ranjan**  
**Scientist-E, MOEF**  
Ministry of Environment, Forest & Climate Change  
Regional Office, Ranchi  
Harmu Road, Ranchi-834002

**Sub:- Submission of compliance status as on 31.3.2023 regarding the pending work & additional point made by NGT Team during their visit on dated 16.03.23**

Dear Sir,

This has reference to the visit of NGT Team on dated 16.3.2023 & our subsequent submission of report on dated 20.3.2023, as per the suggestion made by NGT Team on their visit on 16.03.23. The following pending work has been completed as per the details given below.

**Work Completion Status:-**

1. Boundary Wall work of all Directions measuring approximately 600 meters length has been completed. **(Map & photographs dt.31.03.23 is enclosed herewith).**
2. Pending Conveyor Belt covering work has been completed i.e BC-3R, BC-2R, BC-7R as on 31.3.2023. **(Photographs dt. 31.03.23 is enclosed herewith)**
3. Sedimentation/slurry pond work has been completed and as suggested by Team on dt. 16.03.23 one extra pump has been installed with Pump Shed has been made. **(Photographs dated 31.3.2023 is enclosed herewith).**
4. Log Book of Water Tankers being maintained and copy submitted to RO, Ranchi on 31.03.23
5. More Plantation done at site to improve the greenery in and around the project area.

**Contd. Next page**

*Devendra Singh*



2

**98**  
**MDCWL LIMITED**

(Formerly known as MONNET DANIELS COAL WASHERIES LIMITED)  
Near K.D.H. Mines, N.K. Area, PO. : Dakra, Distt. Ranchi-829210 (Jharkhand)  
Tele Fax: 06531-236103, 236130  
Email: [ranchi@monnetgroup.com](mailto:ranchi@monnetgroup.com), [kdhwashery@monnetgroup.com](mailto:kdhwashery@monnetgroup.com)  
CIN: U74999CT2002PLC000144

Page-2

**PROGRESS REPORT OF ADDITIONAL POINT/SUGGESTION OF NGT TEAM MADE ON 16.03.23**

6. As suggested by the NGT Team during their visit on dated 16.3.2023 a boundary wall is required at Siding area of KDH Line no 2 to prevent coal sliding into the slopes of river the work has been started and will be completed soon.  
(Photographs attached)

**Continuous Monitoring of work & process**

7. The Road belongs to M/S CCL but maintained clean and continuously monitoring as on date to prevent dust and layers.
8. Coal Smoke or emission of coal was not there as on date.
9. Our plant is working in the principal of ZERO discharge so there is no discharge out of the plant as on date.

Thanking you,  
Yours faithfully,  
For MDCWL Ltd.

(Formerly Monnet Daniels Coal Washeries Ltd)

*Devendra Singh*

Devendra Singh  
Authorised Signatory



**Encl: 1) Photographs of page (1-3) total 10 Nos.**

**2.) Lay out Map showing Boundary Wall work status of Plantation and green belt.**

cc to:

1. The Member Secretary, Jharkhand State Pollution Control Board, Dhurwa, Ranchi.
2. Regional Officer, Jharkhand State Pollution Control Board, Dhurwa, Ranchi.
3. Central Pollution Control Board, Parvlesh Bhawan, East Arjun Nagar, Delhi-110032.
4. DC,RANCHI

70

Mr Rajiv Ranjan  
 Scientist-E MOEF  
 Ranchi



Ref: Submission of Report dated 16.3.2023

Dear Sir,

We are herewith submitting following reports

- i) Details of plantation & expenditure incurred by MDLWL as on 16.3.2023 - Annexure(1)
- ii) Monthly production, Dispatch stock details upto 16.3.2023 - Annexure(2)
- iii) a) production details as on 16.3.2023  
 b) stock as on 16.3.2023 - Annexure(3)
- iv) boundary wall work status of MDLWL as on 16.3.23. - Annexure(4)

Kindly acknowledge the receipt of the above Reports  
 pertaining to visit of NGT Committee.

Yours faithfully,



for MDLWL (formerly Monnet Dairies Coal Washeries Ltd)  
 Devendra Singh  
 Devendra Singh (Authorized Signatory)

**MDCWL LIMITED****EXPENDITURE INCURRED FOR PLANTATION AS ON 16.03.2023**

SL.NO.	Particulars	Quantity	Rate (In Rs.)	AMOUNT (IN RS.)
1	Soil (Mitti)	190	650	123500
2	Seed	0		4500
3	Fertilizer	0		10000
4	Tree Guard	0		10000
<b>Plantation: -</b>				
5	Bamboo Plant	1500	30	45000
6	Show Plant	80	50	4000
7	Guava Tree	10	60	600
8	Sindur Tree	6	60	360
9	Jamun Tree	8	60	480
10	Pipal Tree	1	70	70
11	Neem Tree	10	60	600
12	Sahtut Tree	5	60	300
13	Erika Palm	4	110	440
14	Ashok Tree	6	100	600
15	Mango Tree	6	70	420
16	Shisham Tree	10	60	600
17	Contran Tree (Mix)	4	60	240
18	Contran Tree (Jhamhjuri)	2	110	220
19	Adhul Tree	2	35	70
20	Beganbeliya	4	70	280
21	Arika Plam	2	150	300
22	Kadam	20	70	1400
23	chakundi	25	50	1250
24	chhatnisimar	25	70	1750
25	Akashia	25	50	1250
26	Bakain	25	70	1750
27	Ashok	4	100	400
28	Goldmohar	2	50	100
<b>TOTAL AMOUNT</b>		<b>1786</b>		<b>210480</b>

280  
(Dewanee Singh)



Answer - 4  
5

Boundary wall work for MDCWL LTD As on 16.3.2023

Sl. No.	Work Order No.	W.O. Date	Amount (Rs.)	Location	Length (Mtr.)	Status	Remarks/Target Date
1	MDCWL/SITE/WO/O&M-CIVIL/22-23/42	24.09.2022	848951	Gate No. 03 to Gate No-05	299	Completed	N.A
				Gate No. 05 to upto corner			
				Corner to parralel to road			
				Near BC-SAR			
				Below conveyor to Dump hopper			
2	MDCWL/SITE/WO/CIVIL/22-23/68	04.02.2023	148746	construction of RCC boundary wall Inside river near old stock Reject yard existing boundary towards KDH PO Office.	30	25%	31st March 2023
3	MDCWL/SITE/WO/CIVIL/22-23/69	04.02.2023	285076	Construction of RCC boundary wall Inside the river near old stock Reject yard existing boundary and near Railway bridge to BC-2R Tube Stacker.	57.5	70%	31st March 2023
4	MDCWL/SITE/WO/CIVIL/22-23/70	06.02.2023	285076	Construction of RCC boundary wall Inside the river near old stock Reject yard.	57.5	70%	31st March 2023
5	MDCWL/SITE/WO/CIVIL/22-23/84	13.03.2023	495822	Part-A construction of RCC boundary wall from Gate no-02 to near MDCWL weighbridge	60	50%	31st March 2023
				Part-B near Bartola Road to towards river.	40	25%	31st March 2023
6	MDCWL/SITE/WO/CIVIL/22-23/77	24.02.2023	62930	Construction of RCC boundary base near Railway bridge to BC-2R Tube Stacker.	55	Completed	
7	MDCWL/SITE/WO/CIVIL/22-23/85	13.03.2023	209771	Construction of RCC boundary wall near Railway bridge to BC-2R Tube Stacker near MDCWL weighbridge.		70%	31st March 2023
<b>Total</b>			<b>2336372</b>		<b>599</b>		
<b>Settling pond locations &amp; work order details</b>							
8	MDCWL/SITE/WO/CIVIL/22-23/72	11.02.2023	272648	Construction of RCC Settling pond near dump hopper inside BC-6R.	6x3x1 (mtr)	Completed	N.A
9	MDCWL/SITE/WO/CIVIL/22-23/81	05.03.2023	272648	Construction of RCC Settling pond near Railway bridge behind 2R tube stacker.	6x3x1 (mtr)	Completed	N.A
<b>Total</b>			<b>545296</b>				

DCA  
(Darshan Singh)



BOUNDARY WALL WORK Completion Status as on 31.3.2023 (MDCWL LTD)

31.03.2023

31.03.2023



River side Boundary wall Completion Stage .



NORTH EAST 60-67 mtr Boundary wall Completed (PAGE-1)

CONVEYOR BELT work completion status as on 31.3.2023 (MDCWL LTD)

31.03.2023

103

31.03.2023



3



4


2R Conveyor Belt Covering work Complete



7R Conveyor Belt Covering work Complete.

31.03.2023

31.03.2023



5

B1-3 Conveyor belt Covering Done.



6

2R Conveyor Belt Covering Done.

8

Work Completion Status as on 31.3.2023 (MDCWL LTD)

31.03.2023 104

7



Plantation's Green Belt development at Siding Area


8



55 mtr Boundary wall work completed



9




Boundary wall work On Progress at Siding Area.

10



Extrac pump with pump shed installed at Newberry Pond (Pana-3) Near HOPPA.

**PROPOSED MONNET DANIELS COAL WASHERY SITE  
PRELIMINARY LAYOUT WITH ROTARY BREAKER - F**



Proposed by N.G.T on dt 16.3.2023  
 600.00 mtr R.C.C. boundary wall completed.  
 Plan station on Railway siding & along road.

**NET I INFORMATION**

NO.	START	END	AREA	PERCENTAGE
BC-1	21.25 M	400.000	423.000	
BC-2A	11.25 M	210.000	221.250	
BC-2B	11.25 M	1.100	1112.12	
BC-3	20.00 M	127.300	147.300	
BC-3P	14.82 M	150.210	165.030	
BC-3S	89.30 M	25.470	279.770	
BC-4	25.24 M	18.880	190.200	
BC-5	32.78 M	28.000	292.200	
BC-5A	20.00 M	22.000	227.000	
BC-5B	23.58 M	22.000	227.000	
BC-5C	12.00 M	14.000	147.200	
BC-5D	12.00 M	14.000	147.200	
BC-5E	12.00 M	14.000	147.200	
BC-5F	12.00 M	14.000	147.200	
BC-5G	12.00 M	14.000	147.200	
BC-5H	12.00 M	14.000	147.200	
BC-5I	12.00 M	14.000	147.200	
BC-5J	12.00 M	14.000	147.200	
BC-5K	12.00 M	14.000	147.200	
BC-5L	12.00 M	14.000	147.200	
BC-5M	12.00 M	14.000	147.200	
BC-5N	12.00 M	14.000	147.200	
BC-5O	12.00 M	14.000	147.200	
BC-5P	12.00 M	14.000	147.200	
BC-5Q	12.00 M	14.000	147.200	
BC-5R	12.00 M	14.000	147.200	
BC-5S	12.00 M	14.000	147.200	
BC-5T	12.00 M	14.000	147.200	
BC-5U	12.00 M	14.000	147.200	
BC-5V	12.00 M	14.000	147.200	
BC-5W	12.00 M	14.000	147.200	
BC-5X	12.00 M	14.000	147.200	
BC-5Y	12.00 M	14.000	147.200	
BC-5Z	12.00 M	14.000	147.200	

**LEGEND**

OFFICE, STORE & LAB	[Symbol]
ROAD	[Symbol]
RAILWAY	[Symbol]
TOUR	[Symbol]

**LEGEND**

TRUCK	[Symbol]
EL. ELEVATION	[Symbol]
ROAD	[Symbol]
RAILWAY	[Symbol]
PROBABLE VEGETATION	[Symbol]
PLANT & EQUIPMENT	[Symbol]
TRUCK PARKING	[Symbol]
GRASS LEVEL	[Symbol]
CONTOUR INTERVAL	[Symbol]
INVERT LEVEL	[Symbol]

**WASHERY LAYOUT PLAN**

Client: **Monnet Daniels Coal Washeries Ltd**  
 3RD FLOOR, MONNET BUILDINGS, BANARA KANHA PLACE, NEW DELHI

Scale: 1:1000  
 Date: 31.3.23  
 DESIGNER: [Signature]

Project No: [Blank]  
 Revision No: [Blank]

**M.D.W. LIMITED**  
 Datta  
 Ranchi

Devendra Singh