

1602

BEFORE THE HONOURABLE NATIONAL GREEN TRIBUNAL
FARIDKOT HOUSE, COPERNICUS MARG, NEW DELHI, 110001

PRINCIPAL BENCH, NEW DELHI

Original Application No. 177/2022

In the matter of: -

Abhist Kusum Gupta ... Applicants

Versus

State of Uttar Pradesh and Others. ... Respondents

(GREATER NOIDA INDUSTRIAL DEVELOPMENT AUTHORITY)

Plot No. 1, Sector Knowledge Park – 4

Greater Noida-201310

Dist. Gautam Budh Nagar

BEFORE THE HONOURABLE NATIONAL GREEN TRIBUNAL
FARIDKOT HOUSE, COPERNICUS MARG, NEW DELHI, 110001

Original Application No. 177/2022

In the matter of: -

Abhist Kusum Gupta ... Applicants

Versus

State of Uttar Pradesh and Others. ... Respondents

INDEX

<u>SI. NO.</u>	<u>Particulars</u>	<u>Page No.</u>
1.	Status Report (as on 13.07.2024) on behalf of the Respondent No. 9, Greater Noida Industrial Development Authority	03 to 19
2.	ANNEXURE R-9/1 Summary Showing details of ponds	20
3.	ANNEXURE R-9/2 Photographs of ponds.....	21 to 49

Drafted & Filed by:

Place: New Delhi

Date: 22.07.2024

RESPONDENT NO. 4

PONDS DETAILS GNIDA REGION

S.No.	Village Name	Khasra No.	Encroachment Status	Rejuvenation Measures Taken	Timeline		Cost	Executing agent/ Name of Firm	% of Work	Monitoring Mechanism	Remarks	
					Date of Start	Date Of Completion						
1	Roza Yakubpur	265	-	Dewatering, Removal Water Hyacinth, Desilting, Sedimentation Chamber, etc.	03.07.23	02.09.23	25.66	M/s S. K. Construction Co.	100%	WC-1 GNIDA	WORK COMPLETED	
2	Dhoom Manikpur	2753	-	Dewatering, Removal Water Hyacinth, Desilting, Sedimentation Chamber, etc.	28.02.23	13.05.23	120.99	M/s V. K. Construction	100%	WC-2 GNIDA	WORK COMPLETED	
3	Dhoom Manikpur	2769							100%	WC-2 GNIDA	WORK COMPLETED	
4	Dhoom Manikpur	1741							100%	WC-2 GNIDA	WORK COMPLETED	
5	Dhoom Manikpur	1310							100%	WC-2 GNIDA	WORK COMPLETED	
6	Dhoom Manikpur	1149							100%	WC-2 GNIDA	WORK COMPLETED	
7	Kheri	217							-	Dewatering, Removal Water Hyacinth, Desilting, Sedimentation Chamber, etc.	10.03.2023	25.05.2023
8	Kheri	219	100%	WC-2 GNIDA	WORK COMPLETED							
9	Kheri	220	100%	WC-2 GNIDA	WORK COMPLETED							
10	Bhanota	564	100%	WC-2 GNIDA	WORK COMPLETED							
11	Kailashpur	145	Old population on some par of pond	100%	WC-2 GNIDA	WORK COMPLETED						
12	Roopwas	125	Old population on some par of pond	100%	WC-2 GNIDA	WORK COMPLETED						
13	Roopwas	126	100%	WC-2 GNIDA	WORK COMPLETED							
14	Roopwas	127	100%	WC-2 GNIDA	WORK COMPLETED							
15	Amka	83	-	100%	WC-2 GNIDA	WORK COMPLETED						
16	Sadopur	365	-	Dewatering, Removal Water Hyacinth, Desilting, Sedimentation Chamber, etc.	10.03.2023	23.05.2023	163.19	M/s V. K. Construction				
17	Sadopur	352	old population on some part of pond						100%	WC-2 GNIDA	WORK COMPLETED	
18	Sadopur	16	old densely populated area in the east.						100%	WC-2 GNIDA	WORK COMPLETED	
19	Sadullapur	279	-						100%	WC-2 GNIDA	WORK COMPLETED	
20	Sadullapur	280	-						100%	WC-2 GNIDA	WORK COMPLETED	
21	Sadullapur	532	Old dence population on the some part of pond						100%	WC-2 GNIDA	WORK COMPLETED	
22	Jaun Samana	115	-						100%	WC-2 GNIDA	WORK COMPLETED	
23	Tilapta Karanwas	708	-	Dewatering, Removal Water Hyacinth, Desilting, Sedimentation Chamber,	01.04.2022	31.03.2023	-	M/s Baba Construction (SV)	100%	WC-2 GNIDA	WORK COMPLETED	
24	Tilapta Karanwas	716	-						100%	WC-2 GNIDA	WORK COMPLETED	

25	Sakipur	175	-	Cleaning, fencing, chamber and other necessary works have been completed.	1605 <u>15.05.2023</u> 11.08.2023	23.82	M/s J.D. Associates	100%	WC-5 GNIDA	WORK COMPLETED
26	Rampur Jagir	74	-	Cleaning, fencing, chamber and other necessary works	<u>31.05.2023</u> <u>30.07.2023</u>	29.86	M/s Jai Shri Vaishno Traders	100%	WC-5 GNIDA	WORK COMPLETED
27	Gulistanpur	512	-					100%	WC-5 GNIDA	WORK COMPLETED
28	Birondi Chakrasenpur	14	-	Cleaning, fencing, chamber and other necessary works have been completed.	<u>30.05.2023</u> 29.07.2023	40.69	M/s R.R. Construction Co.	100%	WC-5 GNIDA	WORK COMPLETED
29	Birondi Chakrasenpur	83	-					100%	WC-5 GNIDA	WORK COMPLETED
30	Brahampur Gajraula Urf Nawada	162	-					100%	WC-5 GNIDA	WORK COMPLETED
31	Badalpur	476	-	Dewatering, Removal Water Hyacinth, Desilting,	<u>01.02.2023</u> 31.03.2023	5.89	M/s Ram Singh Associates	100%	WC-1 GNIDA	WORK COMPLETED
32	Badalpur	881	-					100%	WC-1 GNIDA	WORK COMPLETED
33	Thapkhera	134	-	Dewatering, desilting embankment surrounding of pond, sedimentation tank, Pathway, fencing of Pond	<u>10.03.2023</u> 09.05.2023	48.55	M/S Jay shri Vaishno Traders	100%	WC-6 GNIDA	WORK COMPLETED
34	Thapkhera	233	A permanent temple is built on a partial part					100%	WC-6 GNIDA	WORK COMPLETED
35	Junpat	214	-					100%	WC-6 GNIDA	WORK COMPLETED
36	Bodaki	422	-	Dewatering, desilting embankment surrounding	<u>05.06.2023</u> 04.08.2023	44.15	M/S P.S Builders	100%	WC-6 GNIDA	WORK COMPLETED
37	Bodaki	124	-					100%		WORK COMPLETED
38	Ajayabpur	155	A permanent temple is built on a partial part	Dewatering, desilting embankment surrounding of pond, sedimentation tank, Pathway, fencing of Pond	<u>15.05.2023</u> 09.11.2023	83.74	M/S Sattwa Rathi & Associates	100%	WC-6 GNIDA	WORK COMPLETED
39	Ghuri Bachera	376	-					100%	WC-6 GNIDA	WORK COMPLETED
40	Ghuri Bachera	888	-					100%	WC-6 GNIDA	WORK COMPLETED
41	Ghuri Bachera	244	-					100%	WC-6 GNIDA	WORK COMPLETED
42	Hazratpur	103	-	Dewatering, desilting embankment surrounding of pond, sedimentation tank, Pathway, fencing of Pond	<u>04.05.2023</u> 03.07.2023	35.33	M/S Deep Enterprises	100%	WC-6 GNIDA	WORK COMPLETED
43	Raipur Bangar	274	-					100%	WC-6 GNIDA	WORK COMPLETED
44	Raipur Bangar	276	-					100%	WC-6 GNIDA	WORK COMPLETED
45	Raipur Bangar	294	-					100%	WC-6 GNIDA	WORK COMPLETED
46	Maycha	914	-	Dewatering, desilting embankment surrounding of pond, sedimentation tank, Pathway, fencing of Pond	<u>10.03.2023</u> 09.06.2023	148.19	M/s SBST Developers	100%	WC-7 GNIDA	WORK COMPLETED
47	Maycha	549	-					100%	WC-7 GNIDA	WORK COMPLETED
48	Maycha	1375	-					100%	WC-7 GNIDA	WORK COMPLETED
49	Maycha	1377	-					100%	WC-7 GNIDA	WORK COMPLETED
50	Rithori	354	-	Dewatering, desilting embankment surrounding of pond, sedimentation tank,	<u>16.10.2023</u> 15.01.2023	62.90	M/s Hari Construction	100%	WC-7 GNIDA	WORK COMPLETED
51	Rithori	358	-					100%	WC-7 GNIDA	WORK COMPLETED
52	Rithori	541	-					100%	WC-7 GNIDA	WORK COMPLETED
53	Kanarsi	57	-	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, Pathway. etc.	<u>20.03.2023</u> 19.05.2023	68.93	M/s Jay Shri Vaishno Traders.	100%	WC-8 GNIDA	WORK COMPLETED
54	Kanarsi	58	-					100%	WC-8 GNIDA	WORK COMPLETED
55	Kanarsi	228	-					100%	WC-8 GNIDA	WORK COMPLETED
56	Kanarsi	75	-					100%	WC-8 GNIDA	WORK COMPLETED
57	Kanarsa	650	-					100%	WC-8 GNIDA	WORK COMPLETED
58	Chachula	230	-					100%	WC-8 GNIDA	WORK COMPLETED
59	Amarpur	351	-	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond	<u>15.02.2023</u> 14.04.2023	71.09	M/s Chaudhary Builders.	100%	WC-8 GNIDA	WORK COMPLETED
60	Atai-Muradpur	1	-					100%	WC-8 GNIDA	WORK COMPLETED
61	Nanawa ka Rajpur	117	-					100%	WC-8 GNIDA	WORK COMPLETED
62	Buland Khera	920	-	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond	<u>26.05.2023</u>	60.76	M/s S. K. Associates MS	100%	WC-8 GNIDA	WORK COMPLETED
63	Patla Khera	247	-					100%	WC-8 GNIDA	WORK COMPLETED

64	Talda	199	-	Surrounding of Pond, fencing of Pond, Sedimentation tank	16.06.2023	00.70	M/S J. K. Associates Pvt	100%	WC-8 GNIDA	WORK COMPLETED
65	Janipura	1438	-					100%	WC-8 GNIDA	WORK COMPLETED
66	Dalelgarh	277	-	Dewatering, Desilting of Pond, Making Embankment				100%	WC-8 GNIDA	WORK COMPLETED
67	Dalelgarh	326	-					100%	WC-8 GNIDA	WORK COMPLETED
68	Roni	17	-	Surrounding of Pond, fencing of Pond, Sedimentation tank, Pathway. etc.	06.07.2023	93.27	M/s R.R. Construction Co.	100%	WC-8 GNIDA	WORK COMPLETED
69	Roni	140	-		05.09.2023			100%	WC-8 GNIDA	WORK COMPLETED
70	Aminabad urf Niyana	419	-					100%	WC-8 GNIDA	WORK COMPLETED
71	Junedpur	203	-	Dewatering, Desilting of Pond, Making Embankment	15.05.2023	44.35	M/s R.R. Construction Co.	100%	WC-8 GNIDA	WORK COMPLETED
72	Roshanpur	257	-	Surrounding of Pond	14.07.2023			100%	WC-8 GNIDA	WORK COMPLETED
73	Girdharpur	195	-	Dewatering, Desilting of Pond, Making Embankment				100%	WC-8 GNIDA	WORK COMPLETED
74	Girdharpur	2387	-	Surrounding of Pond, fencing of Pond, Sedimentation tank, Pathway. etc.	19.06.2023	82.11	M/s Niranjn Singh Nagar	100%	WC-8 GNIDA	WORK COMPLETED
75	Panchayatan	197	-		18.08.2023			100%	WC-8 GNIDA	WORK COMPLETED
76	Panchayatan	536	-					100%	WC-8 GNIDA	WORK COMPLETED
77	Kulipura	193	-					100%	WC-8 GNIDA	WORK COMPLETED
78	Mandi Shyam Nagar	225	-	Dewatering, Desilting of Pond, Making Embankment				100%	WC-8 GNIDA	WORK COMPLETED
79	Mandi Shyam Nagar	228	-	Surrounding of Pond, fencing of Pond, Sedimentation tank, Pathway. etc.	16.06.2023	73.79	M/s Jai Shri Vaishno Traders.	100%	WC-8 GNIDA	WORK COMPLETED
80	Kherli Hafizpur	582	-		15.08.2023			100%	WC-8 GNIDA	WORK COMPLETED
81	Devta	300	-					100%	WC-8 GNIDA	WORK COMPLETED
82	Devta	438	-					100%	WC-8 GNIDA	WORK COMPLETED
83	Bisayach	146	-					100%	WC-8 GNIDA	WORK COMPLETED
84	Powari	212ख	-					100%	WC-8 GNIDA	WORK COMPLETED
85	Powari	213	-					100%	WC-8 GNIDA	WORK COMPLETED
86	Powari	214	-					100%	WC-8 GNIDA	WORK COMPLETED
87	Imaliyaka	352	at some part of pond encroachment by villagers	Dewatering, Desilting of Pond, Making Embankment	19.06.2023	84.18	M/s Niranjn Singh Nagar	-	WC-8 GNIDA	ग्रामवासियों द्वारा अवरोध उत्पन्न किया गया, जिसके कारण कार्य नहीं कराया जा सका।
88	Imaliyaka	199	at some part of pond encroachment by villagers	Surrounding of Pond, fencing of Pond, Sedimentation tank, Pathway. etc.	18.08.2023			-	WC-8 GNIDA	तालाब की भूमि पर मन्दिर स्थित होने के कारण ग्रामवासियों द्वारा कार्य नहीं कराने दिया गया।
89	Ladpura	168	Partially (20%) encroached by villagers	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, etc.				100%	WC-8 GNIDA	WORK COMPLETED IN SMART VILLAGE PROJECT
90	Ladpura	339	Partially (20%) encroached by villagers	Dewatering, Desilting of Pond, etc.	07.01.2022		M/S GoodHill Builders	100%	WC-8 GNIDA	WORK COMPLETED IN SMART VILLAGE PROJECT
91	Ladpura	649	at some part of pond encroachment by villagers	dewatering, removing water hyacinth etc	06.01.2023			100%	WC-8 GNIDA	WORK COMPLETED IN SMART VILLAGE PROJECT
92	Ladpura	(581 / 1)	at some part of pond encroachment by villagers	dewatering, removing water hyacinth etc				100%	WC-8 GNIDA	WORK COMPLETED IN SMART VILLAGE PROJECT
93	Khodna Kalan	561	-	Dewatering, Removal Water				100%	WC-2 GNIDA	WORK COMPLETED

94	Khodna Kalan	383	-	Hyacinth, Desilting, Sedimentation Chamber, etc.	1607	85.37	M/s Vikram Singh	100%	WC-2 GNIDA	WORK COMPLETED
95	Sunpura	326	Old dence population on the some part of pond					100%	WC-2 GNIDA	WORK COMPLETED
96	Sunpura	353						100%	WC-2 GNIDA	WORK COMPLETED
97	Tilapta Karanwas	666	-					80%	WC-2 GNIDA	WORK IN PROGRESS
98	Tilapta Karanwas	667	-					80%	WC-2 GNIDA	WORK IN PROGRESS
99	Tilapta Karanwas	677	-					80%	WC-2 GNIDA	WORK IN PROGRESS
100	Rampur Fathepur	74	-	Dewatering, desilting embankment surrounding of pond, sedimentation tank, Pathway, fencing of Pond	87.63	M/s Chaudhary Builders	100%	WC-7 GNIDA	WORK COMPLETED	
101	Rampur Fathepur	133B	-				100%	WC-7 GNIDA	WORK COMPLETED	
102	Dabra	183	-				80%	WC-7 GNIDA	WORK IN PROGRESS	
103	Aimnabad	23	Old Population on that pond (50% encroachment)	Dewatering, De-silting, embankment, surrounding of pond sedimentation tank, Path-way, Fencing, of pond	119.69	M/S R.R. Counstruction	100%	WC-3 GNIDA	WORK COMPLETED	
104	Habibpur (kheda ChauganPur)	296	Old Population on that pond (15% encroachment)				100%	WC-3 GNIDA	WORK COMPLETED	
105	Khairpur Gurjar	466	-				100%	WC-3 GNIDA	WORK COMPLETED	
106	Tusyana	249	Old Population on that pond (25% encroachment)				90%	WC-3 GNIDA	WORK IN PROGRESS	
107	Khairpur Gurjar	361	अधिकांश भाग 80% पर ग्रामीणों द्वारा अतिक्रमण किया हुआ है, जिसका बाद एस0डी0एम0 दादरी महोदय के यहाँ विचाराधीन है।				-	WC-3 GNIDA	अतिक्रमण हटाये जाने के उपरान्त सौन्दर्यीकरण किया जाना प्रस्तावित है।	
108	Dadha	405	-	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, Pathway. etc.	39.86	M/S MSLR Buildtech Pvt. Ltd	100%	WC-8 GNIDA	WORK COMPLETED	
109	Khanpur	341	-				100%	WC-8 GNIDA	WORK COMPLETED	
110	Bironda	91	-				100%	WC-8 GNIDA	WORK COMPLETED	
111	Kyampur	190	-				-	WC-8 GNIDA	ग्रामवासियों के द्वारा तालाब के संरेखन को लेकर विरोध किया गया। तत्क्रम में भूलेख विभाग द्वारा चिन्हांकन किया गया, परन्तु ग्रामवासियों द्वारा लगातार विरोध उत्पन्न किया गया।	
112	Salempur Gurjar	428	-	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, Pathway. etc.	89.64	M/s Paras Construction.	100%	WC-8 GNIDA	WORK COMPLETED	
113	Hatewa	7	-				100%	WC-8 GNIDA	WORK COMPLETED	
114	Hatewa	84	-				-	WC-8 GNIDA	मा0 उच्च न्यायालय द्वारा स्थगन आदेश पारित किया गया है, जिसमें उक्त खसरे को यथा स्थिति में रखने के निर्देश दिये गये हैं।	
115	Dadupur Dankaur	293	-	Dewatering, Desilting of Pond. Making Embankment			100%	WC-8 GNIDA	WORK COMPLETED	
116	Bagpur	169	-				100%	WC-8 GNIDA	WORK COMPLETED	
117	Chirsi	129	-				100%	WC-8 GNIDA	WORK COMPLETED	
118	Dalelgarh	727	-				100%	WC-8 GNIDA	WORK COMPLETED	

119	Bagpur	141	-	Surrounding of Pond, fencing of Pond, Sedimentation tank, Pathway. etc.	1608 01.08.2023 05.09.2023	190.32	M/s R.R. Construction Co.	-	WC-8 GNIDA	ग्रामवासियों के द्वारा तालाब के संरक्षण को लेकर विरोध किया गया। तत्काल में भूलेख विभाग द्वारा चिन्हांकन किया गया, परन्तु ग्रामवासियों द्वारा लगातार विरोध उत्पन्न द्वारा किया गया।
120	Chipyana Bujurg	479	-	Dewatering, Removal Water	28.01.2023	76.39	M/s A. K. Gupta Construction Co.	100%	WC-1 GNIDA	WORK COMPLETED
121	Chipyana Bujurg	332	-	Hyacinth, Desilting,	30.06.2024			30%	WC-1 GNIDA	WORK IN PROGRESS
122	Chipyana Bujurg	333	-	Sedimentation Chamber,				30%	WC-1 GNIDA	WORK IN PROGRESS
123	Saini	490	-	Dewatering, Removal Water	26.03.2024	20.06	M/s S. R. Associates	95%	WC-2 GNIDA	WORK IN PROGRESS
124	Saini	552	-	Hyacinth, Desilting,	15.06.2024			95%	WC-2 GNIDA	WORK IN PROGRESS
125	Surajpur	349m	Old Population on that pond (25% encroachment)	Dewatering, Cleaning, De-silting, Path-way, Fencing.	03.07.2023 02.09.2023	83.73	M/S Satwa Rathi	95%	WC-3 GNIDA	WORK IN PROGRESS
126	Surajpur	483kh	Old Population on that pond (20%)					95%	WC-3 GNIDA	WORK IN PROGRESS
127	Surajpur	509	Old Population on that pond (20%)	Dewatering, Cleaning, De-silting, Path-way, Fencing.				95%	WC-3 GNIDA	WORK IN PROGRESS
128	Devla	445	Old Population on that pond (20% encroachment)					95%	WC-3 GNIDA	WORK IN PROGRESS
129	Devla	512						95%	WC-3 GNIDA	WORK IN PROGRESS
130	Devla	533						95%	WC-3 GNIDA	WORK IN PROGRESS
131	Bisarakh Jalalpur	436	Boundary wall on that pond (10% encroachment)	Dewatering, Cleaning, De-silting, Path-way, Fencing.	12.07.2023 11.09.2023	36.43	M/S M.D. Projects & Counstruction	90%	WC-3 GNIDA	WORK IN PROGRESS
132	Bisarakh Jalalpur	519	Old Population on that pond (25% encroachment)					90%	WC-3 GNIDA	WORK IN PROGRESS
133	Bisarakh Jalalpur	528	Old Population on that pond (25% encroachment)					90%	WC-3 GNIDA	WORK IN PROGRESS
134	Palla	272	-	Dewatering, desilting embankment surrounding of pond, sedimentation	20.12.2023 19.02.2023	32.4	M/S Rajiv Construction	85%	WC-6 GNIDA	WORK IN PROGRESS
135	Palla	289	-					85%	WC-6 GNIDA	WORK IN PROGRESS
136	Palla	301	-					85%	WC-6 GNIDA	WORK IN PROGRESS
137	Bhola Rawal	31	-	Dewatering, Removal Water Hyacinth, Desilting, Sedimentation Chamber, etc.	22.05.2023 15.06.2024	76.75	M/s Chaudhary Associates	70%	WC-2 GNIDA	WORK IN PROGRESS
138	Bhola Rawal	32	-					70%	WC-2 GNIDA	WORK IN PROGRESS
139	Bhola Rawal	33	-					70%	WC-2 GNIDA	WORK IN PROGRESS
140	Bhola Rawal	34	-					70%	WC-2 GNIDA	WORK IN PROGRESS
141	Bhola Rawal	44	-					70%	WC-2 GNIDA	WORK IN PROGRESS
142	Bhola Rawal	151	-					70%	WC-2 GNIDA	WORK IN PROGRESS
143	Vaidpura	321	-					50%	WC-2 GNIDA	WORK IN PROGRESS
144	Haldoni	475	Old Population on that pond (25% encroachment)					Dewatering, Cleaning, De-silting, Path-way, Fencing.		
145	Haldoni	458	Old Population on that pond (25% encroachment)	65%	WC-3 GNIDA	WORK IN PROGRESS				
146	Jalpura	129	Old Population on that pond (25% encroachment)	30.06.2023 29.08.2023	53.14	M/S S.K. Counstruction	65%			

147	Jalpura	349	Old Population on that pond (25% encroachment)	1609					65%	WC-3 GNIDA	WORK IN PROGRESS				
148	Kulesara	346	Old Population on that pond (25% encroachment)						65%	WC-3 GNIDA	WORK IN PROGRESS				
149	Acheja	629	Old Abadi in Khasra No-1131 (near about 20%) but There is no enroachment on						Dewatering, Removal Water Hyacinth, Desilting, Sedimentation Chamber, etc.	30.05.2023 30.06.2024	39.78	M/s Gloway Infratech pvt. Ltd	60%	WC-1 GNIDA	WORK IN PROGRESS
150	Acheja	228											60%	WC-1 GNIDA	WORK IN PROGRESS
151	Acheja	1131											60%	WC-1 GNIDA	WORK IN PROGRESS
152	Acheja	768											60%	WC-1 GNIDA	WORK IN PROGRESS
153	Chhapraula (Khera Dharampura)	356	-	Dewatering, Removal Water Hyacinth, Desilting, Sedimentation Chamber, etc.	28.01.2023 30.06.2024	22.25	M/s S. K. Construction Co.	50%	WC-1 GNIDA	WORK IN PROGRESS					

NGO & OTHERS

154	Milak Lachhi	260	-	Dewatering, Cleaning, Desilting, Fencing, etc.	-	-	-	100%	Alternatives NGO	WORK COMPLETED
155	Roja Jalalpur	119	-	Dewatering, Cleaning, Desilting, Fencing, etc.	-	-	-	100%	P.H.D. New Delhi, N.G.O.	WORK COMPLETED
156	Roja Jalalpur	144	-	Dewatering, Cleaning, Desilting, Fencing, etc.	-	-	-	100%	P.H.D. New Delhi, N.G.O.	WORK COMPLETED
157	Chhapraula (Khera Dharampura)	918	-	-	-	-	-	100%	Cleaning of pond has been done by villagers themself	WORK COMPLETED
158	Acheja	59/1428	Out of 250sqm area pond was constructed in 180sqm and remaning area temple was constructed	-	-	-	-	-	Cleaning of pond has been done by villagers themself	WORK COMPLETED
159	Acheja	242	Out of 1270sqm area pond was constructed in 500sqm and remaning area temple was constructed	-	-	-	-	-	Cleaning of pond has been done by villagers themself	WORK COMPLETED
160	Roja Jalalpur	784	some part of pond Temple was constructed	-	-	-	-	-	Cleaning of pond has been done by villagers themself	WORK COMPLETED
161	Khodna Kalan	36	-	Dewatering, Cleaning, Desilting, Fencing, etc.	-	-	-	100%	NGO	WORK COMPLETED

162	Khodna Kalan	52	-	Dewatering, Cleaning, Desilting, Fencing, etc.	1610	-	-	100%	NGO	WORK COMPLETED
163	Khodna Khurd.	207	-	Dewatering, Cleaning, Desilting, Fencing, etc.	-	-	-	100%	NGO	WORK COMPLETED
164	saini	260	-	Dewatering, Cleaning, Desilting, Fencing, etc.	-	-	-	100%	NGO	Work complete by NGO
165	Tusyana	633	-	Dewatering, Cleaning, Desilting, Fencing, etc.	-	-	-	100%	NGO	Grizeno Company
166	Habibpur (kheda Chauganpur)	11	-	Dewatering, Cleaning, Desilting, Fencing, etc.	-	-	-	100%	NGO	HCL Company
167	Patwadi	703	20 % ENCHROCHMENT BY VILLAGERS	Dewatering, Cleaning, Desilting, Fencing, etc.	-	-	-	100%	NGO	Covestro India Pvt. Ltd.
168	Patwadi	1287		-	-	-	-	-	Cleaning of pond has been done by villagers themself	Cleaning of pond has been done by villagers themself
169	Ithera	100	-	Dewatering, Cleaning, Desilting, Fencing, etc.	-	-	-	100%	NGO	All ready developed by Horticulture Department. Maintened by NEFOWA
170	Ithera	312	-	Dewatering, Cleaning, Desilting, Fencing, etc.	-	-	-	100%	NGO	All ready developed by Horticulture Department. Maintened by NEFOWA
171	Sakipur	390	-	Beautification of Pond developed by villagers	-	-	-	100%	NGO	WORK COMPLETED (Beautification of Pond developed by villagers)
172	Gulistanpur	868	-	Beautification of Pond developed by villagers	-	-	-	100%	NGO	WORK COMPLETED (Beautification of Pond developed by villagers)
173	Mathurapur	306	Park boundaries have already been constructed by the Forest Department	-	-	-	-	100%	Horticulture Department GNIDA	WORK COMPLETED
174	Raipur Bangar	114	merged in village Dabra pond	-	-	-	-		NGO	Work Complete by SAY EARTH NGO in 2023
175	Dabra	46A	-	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, etc.				100%	NGO	Work Complete by SAY EARTH NGO in 2023

176	Samlempur Gurjar	106	–	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, etc.	1611			100%	Work completed by NGO (HCL FOUNDATION) in 2022-23	WORK COMPLETED
177	Rampur majra	112	TEMPLE IS BUILT APPROX 20% PART ON POND AREA	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, etc.				100%	NGO (HCL FOUNDATION) in 2022-23	WORK COMPLETED
178	Rampur majra	283	–	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, etc.				100%	NGO (HCL FOUNDATION) in 2022-23	WORK COMPLETED
179	Rampur majra	285	–	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, etc.				100%	NGO (HCL FOUNDATION) in 2022-23	WORK COMPLETED
180	Ajampur garhi	211क	–	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, etc.				100%	NGO (HCL FOUNDATION) in 2022-23	WORK COMPLETED
181	Astoli	393	–	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, etc.				100%	NGO (HCL FOUNDATION) in 2022-23	WORK COMPLETED
182	Astoli	394	–	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, etc.				100%	NGO (HCL FOUNDATION) in 2022-23	WORK COMPLETED
183	Astoli	612	–	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, etc.				100%	NGO (HCL FOUNDATION) in 2022-23	WORK COMPLETED

184	Astoli	613	—	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, etc.	1612			100%	NGO (HCL FOUNDATION) in 2022-23	WORK COMPLETED
185	Nawada	104	—	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, etc.				100%	Work completed by NGO (Action Aid) in 2023 - 24	WORK COMPLETED
186	Nawada	105	—	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, etc.				100%	Work completed by NGO (Action Aid) in 2023 - 24	WORK COMPLETED
187	Baghpur	(77 / 3)	—	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, etc.				100%	Work completed by NGO (Action Aid) in 2023 - 24	WORK COMPLETED
188	Dadupur Dankaur	140ख	—	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, etc.				100%	Work completed by NGO (GREEN YATRA) in 2023 - 24	WORK COMPLETED
189	Dadupur Dankaur	141	—	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, etc.				100%	Work completed by NGO (GREEN YATRA) in 2023 - 24	WORK COMPLETED
190	Sirsa	553	—	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, etc.				100%	Work completed by NGO (AROH FOUNDATION) in 2023 - 24	WORK COMPLETED
191	Roshanpur	405	—	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, etc.				100%	Work completed by NGO (AROH FOUNDATION) in 2023 - 24	WORK COMPLETED

192	Talda	324	-	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, etc.	1613			100%	Work completed by NGO (AROH FOUNDATION) in 2023 - 24	WORK COMPLETED
193	Talda	394	-	Dewatering, Desilting of Pond, Making Embankment Surrounding of Pond, fencing of Pond, Sedimentation tank, etc.				100%	Work completed by NGO (AROH FOUNDATION) in 2023 - 24	WORK COMPLETED
194	Panchaytan	447	At some part of pond built Temple and Garden					100%	Cleaning of pond has been done by villagers themself	WORK COMPLETED
195	Roza Yakubpur	391	Park was developed in sec-16 (Resi.)	-				-	Park measuring 2.7675 hectare is in existence, which includes the entire area of Khasra No.391, measuring 0.2020 hectare and in one corner a boundary wall of the Park is in existence.	WORK COMPLETED
196	Jaitpur -Vaishpur	131		-	-	-	-	100%	Park measuring 1.0884 hectare is in existence, which includes the entire area of Khasra No.131, measuring 0.4050 hectare.	WORK COMPLETED

219	Astoli	155	-	removal of Pond, Sedimentation tank	1615				
-----	--------	-----	---	--	------	--	--	--	--

**PUBLIC
DEVELOPMENT
WORK**

220	Makora	304			-	-	-	-		At site, an area of 0.6545 hectare is lying as a Pond while on an area of 280 sq. mtrs (80 x 3.5 Mtrs.) has been utilized for a road and on an area of 0.1075 hectare has been encroached by the villagers.
221	Ghuri Bachera	245			-	-	-	-		In Khasra No.245, having an area of 1.125 hectare, the Pond continues to be in existence over an area of about 0.9340 hectare. A CC Road, having a length of about 125 mtrs. having width of 3.5 mtrs, totalling to 437.50 mtrs. is in existence in one corner, which is abetting the village abadi. An area of 1472 sq. mtrs. has been encroached by the villagers.
222	Kanarsi	386	PWD Road		-	-	-	-	-	On the entire area of 0.0760 sq. mtrs., a road is in existence, which was constructed by the PWD

223	Acheja	341	PWD road constructed		1616							On this Khasra No., a PWD Road is in existence since the year 1989-90, which date is prior to constitution of GNIDA. This is, as per the information made available by PWD & VILLAGERS.
224	Malakpur	Khasra No 113 Kh	According to the Revenue records the area of the pond is 0.1520 Hectares. After site inspection of the said khasra, it has been found that the main carriage way and service road of 45m road has been constructed by the authority on the said khasra and a plot of 6 percent population has been planned on on a partial part. The file has been sent to the planning department for further action.									
225	Habibpur	Khasra No 404	According to the Revenue records the area of the pond is 0.8220 Hectares. After site inspection of the said khasra, it has been found that 24m road has been constructed by the authority on the said khasra by the Authority and an Institutional plot has been planned. The file has been sent to the planning department for further action.									

226	TUSYANA	740		-						At site, an area of 0.2240 hectare is lying as a Pond while on an area of 0.0416 hectare has been utilized for a road and on an area of 0.0113 hectare has been encroached by the villagers.
227	Haldona/ Tughalpur	Khasra No 304	Institutional Plots are Planned on the said Khasra Land, On Which Buildings are built. There is a Partial Area of N.P.C.L. in one part. There is a 24m wide road and part of the green belt on the said khasra. The file has been sent to the planning department for further action.	-	-	-	-	-	-	Only an area of 0.3189 hectare is lying vacant at site. A 24 mtr. wide road has been constructed, consuming an area of 0.9240 hectare, a Green Belt is also in existence over an area of 0.0730 hectare. On the remaining land, measuring about 2.2510 hectare was allotted for institutional purposes, where the institutes are functional since the year 2003-04.
228	Ghori Bachera	530	Coming under DMIC scheme there is no encroachment	-	-	-	-	-	-	Pond is in existence on an area of 0.6455 hectare while on an area of 0.0695 hectare has been utilized for service road, Green Belt, and boundary wall of the Delhi Mumbai Industrial Corridor, a project of the Central Govt. is in existence.

229	Bodaki	354	Railway track is constructed under DFCCIL scheme.		1618						The entire area falls under the Railway track developed for the Dedicated Freight Corridor Corporation of India, which is also a Govt. of India project.
230	Rithori	227	Eastern Peripheral								The 3/4 area has been utilized for the Eastern Peripheral Expressway, which was constructed to divert heavy vehicular traffic away from the National Capital.

Low Laying Area

231	Ghori Bachera	342								WC-6 GNIDA	Low Laying Area - Graveyard
-----	---------------	-----	--	--	--	--	--	--	--	------------	-----------------------------

ENCHROCHMENT

232	Roja Jalalpur	564	Densely populated old abadi area.	-	-	-	-	-	-	-	-
233	Girdharpur sunarashi	64	Densely populated old abadi area.	-	-	-	-	-	-	-	-
234	Dhoom Manikpur	726	Densely populated old abadi area.	-	-	-	-	-	-	-	-
235	Dhoom Manikpur	846	Densely populated old abadi area.	-	-	-	-	-	-	-	-
236	Dhoom Manikpur	883	Densely populated old abadi area.	-	-	-	-	-	-	-	-
237	Dhoom Manikpur	1113	Densely populated old abadi area.	-	-	-	-	-	-	-	-
238	Dhoom Manikpur	1114	Densely populated old abadi area.	-	-	-	-	-	-	-	-
239	Dhoom Manikpur	1115	Densely populated old abadi area.	-	-	-	-	-	-	-	-
240	Dhoom Manikpur	1119	Densely populated old abadi area.	-	-	-	-	-	-	-	-
241	Dhoom Manikpur	1136	Densely populated old abadi area.	-	-	-	-	-	-	-	-
242	Dhoom Manikpur	2277	Densely populated old abadi area.	-	-	-	-	-	-	-	-
243	Dhoom Manikpur	2644	Densely populated old abadi area.	-	-	-	-	-	-	-	-
244	Dhoom Manikpur	2651	Densely populated old abadi area.	-	-	-	-	-	-	-	-

245	Dhoom Manikpur	2778	Densely populated old abadi area.	-	1619	-	-	-	-	-
246	Dhoom Manikpur	2969	Densely populated old abadi area.	-	-	-	-	-	-	-
247	Dhoom Manikpur	2971	Densely populated old abadi area.	-	-	-	-	-	-	-
248	Kheri	344	Densely populated old abadi area.	-	-	-	-	-	-	-
249	Bhanota	192	Densely populated old abadi area.	-	-	-	-	-	-	-
250	Kailashpur	119	Densely populated old abadi area.	-	-	-	-	-	-	-
251	Roopwas	128	Densely populated old abadi area.	-	-	-	-	-	-	-
252	Jaun Samana	168	Densely populated old abadi area.	-	-	-	-	-	-	-
253	Khodna Khurd.	84	Densely populated old abadi area.	-	-	-	-	-	-	-
254	Khodna Khurd.	204	Densely populated old abadi area.	-	-	-	-	-	-	-
255	Khodna Khurd.	424	Densely populated old abadi area.	-	-	-	-	-	-	-
256	Khodna Khurd.	446	Densely populated old abadi area.	-	-	-	-	-	-	-
257	Khodna Khurd.	525	Densely populated old abadi area.	-	-	-	-	-	-	-
258	Khodna Khurd.	697	Densely populated old abadi area.	-	-	-	-	-	-	-
259	Surajpur	199	Densely populated old abadi area.	-	-	-	-	-	-	-
260	Surajpur	202	Densely populated old abadi area.	-	-	-	-	-	-	-
261	Surajpur	337kh	Densely populated old abadi area.	-	-	-	-	-	-	-
262	Bodaki	356	paved road is built	-	-	-	-	-	-	-
263	Ghori Bachera	342	old population 60%	-	-	-	-	-	-	-
264	Raipur Bangar	103	paved road is built	-	-	-	-	-	-	-
265	Raipur Bangar	143	Graveyard is build	-	-	-	-	-	-	-
266	Raipur Bangar	219	Dense population	-	-	-	-	-	-	-
267	Chirsi	121	Railway Line	-	-	-	-	-	-	-
268	Dadha	339	Encroachment by villagers	-	-	-	-	-	-	-
269	Ladpura	364	Dense population	-	-	-	-	-	-	-
270	Ladpura	566	Dense population	-	-	-	-	-	-	-
271	roni	18	Farming by villagers	-	-	-	-	-	-	-
272	roni	207ख	Dense population	-	-	-	-	-	-	-
273	Luksar	233	Dense population	-	-	-	-	-	-	-
274	Chachula	89ग	Farming by villagers	-	-	-	-	-	-	-
275	Chachula	91	Farming by villagers	-	-	-	-	-	-	-
276	Chachula	90	Farming by villagers	-	-	-	-	-	-	-

277	Chachula	104क	Farming by villagers	-	1620	-	-	-	-	-
278	Chachula	89ख	Farming by villagers	-	-	-	-	-	-	-
279	Chirsi	218	Dense population	-	-	-	-	-	-	-
280	Devta	123	Farming by villagers	-	-	-	-	-	-	-
281	Gharbara	419	Dense population (under Administration Section-67 proceeding)	-	-	-	-	-	-	-



1621

STATUS AS ON DATE 13.07.2024

GREATER NOIDA INDUSTRIAL DEVELOPMENT AUTHORITY
DETAILS OF PONDS

SR. NO.	DESCRIPTION	NO. OF PONDS
A.	FIRST PHASE	
1	WORKS COMPLETED BY GNIDA	109
2	PONDS DEVELOPED BY NGO	44
3	POND DEVELOPMENT WORKS IN PROGRESS (Physical progress near about 70% and expected to be completed by the end of august 2024)	44
B.	SECOND PHASE	
1	WORKS IN E-TENDERING PROCESS (Expected to be completed by the end of OCT. 2024)	22
2	LOW LYING AREA OF SHAMSHAN BHOOMI IN VILLAGE GHORI BACHEDA	1
C.		
1	PUBLIC DEVELOPMENT WORK (PWD ROADS & RAILWAY TRACKS ETC.)	6
2	ASSETS ALLOCATION	5
D.	OLD DENSE POPULATION / ENCROACHMENT (Action to be taken by District Administration)	50
	TOTAL	281

खसरा संख्या - 349 मि. सुरजपुर
1622



Shop No. 1, Munshi Market, near HDFC ATM, Surajpur, Greater Noida, Uttar Pradesh 201306, India

	Decimal	DMS
Latitude	28.512038	28°30'43" N
Longitude	77.481978	77°28'55" E


2024-07-06(Sat) 10:54(am)



29°C

84°F

खसरा संख्या - 703 फा 623



 **GPS Map Camera**



Greater Noida, Uttar Pradesh, India
HFM3+3XM, Sector 2, Greater Noida, Uttar Pradesh 203207, India
Lat 28.58258°
Long 77.455436°
06/07/24 06:35 PM GMT +05:30



 **GPS Map**
Camera Lite

GFWF+V9P Park of tusyana greater Noida, Tusiana Village,
Knowledge Park V, Greater Noida, Tusyana, Uttar Pradesh 201306,
India

Latitude

28.547296666666664°

Longitude

77.47359°

Local 12:42:51 PM

GMT 07:12:51 AM

Altitude 207 meters

Saturday, 06.07.2024

खसरा सं.- 881



HGVC+75X, दादरी, इबदुल्लापुर उर्फ बादलपुर,
उत्तर प्रदेश 203207, भारत

Latitude
28.5943883333
33335°
Longitude
77.5215066666
6667°

Local 10:22:03
am
GMT 04:52:03
am
Altitude 212 मीटर
Date शनि, 06
जुल° 2024

Note : Captured by GPS Map Camera Lite

1626

अ-2-दस्ता
बस-सं-220



GPS Map Camera



Greater Noida, Uttar Pradesh, India

JF3R+4GP, Royal City Rd, Khera Dhramapura, Greater Noida, Uttar Pradesh 203207, India

Lat 28.602886°

Long 77.491602°

27/06/24 02:40 PM GMT +05:30

1627




 GPS Map Camera



Talda, Uttar Pradesh, India
9J97+4CH, Talda, Uttar Pradesh 203201, India
Lat 28.367763°
Long 77.612606°
05/07/24 11:14 AM GMT +05:30

1628



 GPS Map Camera



Roshanpur, Uttar Pradesh, India
9J55+QHQ Mohit rana house, Roshanpur, Uttar Pradesh 203201, India
Lat 28.359548°
Long 77.609565°
05/07/24 11:06 AM GMT +05:30

1629



 **GPS Map Camera**



Azampur Garhi, Uttar Pradesh, India
9JWW+96X, Azampur Garhi, Uttar Pradesh 203202, India
Lat 28.394685°
Long 77.64665°
05/07/24 12:24 PM GMT +05:30

1630



 GPS Map Camera

Check In

Astauli, Uttar Pradesh, India

9MQ4+JMH, Coaching Centre Ln, Astauli, Uttar Pradesh
203202, India

Lat 28.389026°

Long 77.656383°

05/07/24 03:18 PM GMT +05:30



Goole

अच्छेजा
बसस सं० - 629 1631

 **GPS Map Camera**

Greater Noida, Uttar Pradesh, India

HFXM+4F3, Sadullapur, Greater Noida, Uttar Pradesh 203207, India


Lat 28.597516°

Long 77.484404°

17/01/24 05:18 PM GMT +05:30



रोजा जलालपुर खसरा सं - 119 1632



JF2C+RQ8, Roza Jalalpur, Roza Jalalpur Village, Uttar Pradesh 203207, India

Gautam Buddh Nagar
Uttar Pradesh
India



41°C

106°F

2024-06-25(Tue) 04:03(pm)

अच्छा
बनारस-242

1663



GPS Map Camera



Greater Noida, Uttar Pradesh, India
Anuj nagar Road, Khara Dhram pura, Greater Noida, Uttar Pradesh 203207,
India
Lat 28.606726°
Long 77.489438°
17/01/24 02:23 PM GMT +05:30

मिलरु मच्छी
अरुता सं०- 260

1634



GPS Map Camera

Greater Noida, Uttar Pradesh, India

HFMJ+5MF, Vaidpura, Greater Noida, Uttar Pradesh 203207, India



Lat 28.583933°


Long 77.481661°

06/07/24 12:35 PM GMT +05:30



ग्राम- तुमिफानपुर 2क. सं. 868






 **GPS Map Camera**

Atai Muradapur, Uttar Pradesh, India
9HR3+X9V, Atai Muradapur, Uttar Pradesh 203201, India
Lat 28.392369°
Long 77.553051°
05/07/24 12:02 PM GMT +05:30




Google

1637



GPS Map Camera

Nawada, Uttar Pradesh, India
9HHG+JJW, Nawada, Uttar Pradesh 203201, India
Lat 28.379089°
Long 77.575864°
05/07/24 10:32 AM GMT +05:30



Google

1638



Google

Rampur Majra, Uttar Pradesh, India

CJ27+MF3, Rampur Majra, Uttar Pradesh 203202, India

Lat 28.401598°

Long 77.613645°

05/07/24 09:33 AM GMT +05:30



GPS Map Camera



 GPS Map Camera

Salempur Gurjar, Uttar Pradesh, India

Ch. Harvansh Naagar Marg, Salempur Gurjar, Uttar Pradesh 203202, India

Lat 28.416976°

Long 77.59449°

05/07/24 09:34 AM GMT +05:30



1640



GPS Map Camera

Amarpur, Uttar Pradesh, India

Unnamed Road, Amarpur, Uttar Pradesh 203201, India

Lat 28.383724°

Long 77.558364°

05/07/24 10:16 AM GMT +05:30



Google



Check In



Google

Astauli, Uttar Pradesh, India

9MR5+H9X, Astauli, Uttar Pradesh 203202, India

Lat 28.391681°

Long 77.659191°

05/07/24 04:06 PM GMT +05:30



GPS Map Camera

1642

Google



Salempur Gurjar, Uttar Pradesh, India

CH6R+WVP, Salempur Gurjar, Aminabad Urf Nyana, Uttar Pradesh 203202, India

Lat 28.413056°

Long 77.59242°

05/07/24 09:14 AM GMT +05:30



GPS Map Camera

1643



Greater Noida, Uttar Pradesh, India

CH36+PQH, Greater Noida, Pauvari, Uttar Pradesh 201310, India

Lat 28.404234°

Long 77.561992°

05/07/24 11:05 AM GMT +05:30



GPS Map Camera

1644



Google

Nanua Ka Razapur, Uttar Pradesh, India

9H97+9PP, Nanua Ka Razapur, Uttar Pradesh 203201, India

Lat 28.368589°

Long 77.564087°

05/07/24 10:00 AM GMT +05:30



GPS Map Camera

1645



Pipal Ka Surajpur, Uttar Pradesh, India
9HWM+293, Pipal Ka Surajpur, Daudpur, Uttar Pradesh 203201, India
Lat 28.395632°
Long 77.584078°
05/07/24 10:02 AM GMT +05:30






GCWP+IVQ, Jalpura, Greater Noida, Uttar Pradesh 201306, India

Latitude
28.546730077754447°

Local 12:12:26 PM
GMT 06:42:26 AM

Longitude
77.43700257001414°

Altitude 200 meters
Saturday, 06.07.2024



GCWP+IVQ, Jalpura, Greater Noida, Uttar Pradesh 201306, India

Latitude
28.546729833413362°



Local 12:12:30 PM
GMT 06:42:30 AM

Longitude
77.43701133563793°

Altitude 200 meters
Saturday, 06.07.2024

उपसर्ग सञ्ज - २१६
खैर-पीबानपुर (ता.बुधरकेवास)

1647



रघुसरा सभला - 11 रघुसरीनभानपुर



PondMan Chauganpur Lake, 164 BN BSF, Chauganpur, Knowledge Park V, Greater Noida, Khera Choganpur, Uttar Pradesh 201306, India

Latitude

28.55564499999995°

Local 11:31:18 AM
GMT 06:01:18 AM


Longitude

77.46831666666667°

Altitude 207 meters
Saturday, 06.07.2024

GPS Map
Camera Lite

1648



PondMan Chauganpur Lake, 164 BN BSF, Chauganpur, Knowledge Park V, Greater Noida, Khera Choganpur, Uttar Pradesh 201306, India

Latitude

28.555641666666663°

Local 11:31:29 AM
GMT 06:01:29 AM

Longitude

77.46832333333333°

Altitude 207 meters
Saturday, 06.07.2024

GPS Map
Camera Lite

2117-6/2118137C 290970-119, 145



ग्राम सौदागर भोति खण्ड १०- 561, 383

