

**2426**

**ENVIRONMENT DEPARTMENT  
GOVERNMENT OF HARYANA**

**Dated:- 28.02.2024**

To

The Registrar Judicial  
National Green Tribunal,  
Faridkot House, Copernicus Marg,  
New Delhi - 110001

**Sub: Status Report in continuation of interim report filed on 12.12.2023 by State of Haryana in the matter of EA No. 35 of 2023 in OA No.673/2018 (M.A. No. 92/2023) News item published in "The Hindu" authored by Shri Jacob Koshy titled "More river stretches are now critically polluted: CPCB.**

Kindly refer to the subject noted above.

The Hon'ble Tribunal has directed to submit status report in above said case. The revised status report in continuation of status report filed on 12.12.2023 has been prepared after taking inputs from all stakeholders.

The copy of the same is attached herewith. It is requested to kindly take on the record of the Hon'ble Tribunal. The next date of hearing is 01.03.2024.

  
**Special Secretary**  
**Environment & Climate Change Department**  
**Government of Haryana**

## INDEX

<b>Sr. No.</b>	<b>Particulars</b>	<b>Page No.</b>
1	Background	2
2	All meetings dates of River Action Plans	2-4
3	Water quality of drains joining river in State of Haryana	4-6
4	Compliance status of Sewage Treatment Plants (STPs).	6-8
5	Details of upgradation of the existing STPs	8-10
6	Status of laying of sewer network in approved/notified areas	10
7	Interception/diversion of sewage in the un-approved areas by ULBD in State of Haryana	10-12
8	Status of Common Effluent treatment plants (CETPs).	12
9	Project of Recycle and Reuse of Treated Wastewater for Irrigation purpose.	12-13
10	Rejuvenation and restoration of the Flood Plain and the associated wetlands	13
11	Maintaining minimum environmental flow of river	14
12	Development of biodiversity parks	14-15
	Conclusion	15
<b>Annexures</b>		
1	List of existing STPs in the State of Haryana	16-31
2	List of villages STPs in the State of Haryana	32-46
3	Status of laying of sewer line in approved area in the State of Haryana	47-48
4	List of tapping of sewage in unapproved areas in the State of Haryana	49-66
5	Action plan for controlling pollution and treatment of discharge of discharge in Leg No. I, II and III.	67-73
6	List of Existing CETPs in the State of Haryana	74
7	Status of under proposal CETPs in the catchment of River Yamuna	75

**Status report of Pardeep Kumar, IAS, Special Secretary, Environment Department, Govt. of Haryana.**

1. The Hon'ble NGT vide order dated 09.10.2023 in the matter of EA No. 35 of 2023 in OA No.673/2018 (M.A. No. 92/2023) "News item published in "The Hindu" authored by Shri Jacob Koshy titled "More river stretches are now critically polluted: CPCB" has directed as under:

*"6. Since, a larger issue in respect of the implementation of the orders by the different authorities on Pan India basis is involved, therefore, we entertain this Application as an execution application for execution of the order which has been finally passed in O.A. No. 673/2018. The material pointed out by the applicants indicate that the order of the Tribunal has not been implemented by all the States in true letter and spirit till now. Hence, we issue Notice to Chief Secretaries of all the States and Secretary MoJS with the direction to submit the report in respect of compliance of above order of the Tribunal.*

*7. The applicants are granted liberty to amend the prayer clause of the Execution Application as prayed during the course of argument.*

*8. Let the Notice to the Chief Secretaries of all the States be served by the Applicants and affidavit of service be filed on the next date of hearing".*

2. That the State of Haryana is implementing the direction of Hon'ble Tribunal in the above said matter and regularly implementing and monitoring the River Yamuna Action Plan and Ghaggar Action Plan in the State. The progress in this regard is regularly monitored by

## 2429

Secretary, MoJS; Hon'ble Chief Minister, Haryana; Chief Secretary, Haryana and Hon'ble Environment Minister, Haryana. Brief details of the meetings regarding progress of Rivers Action Plans in Haryana after issuance of order dated 22.02.2021 in OA No. 673/2018 are as under:-

Sr. No.	Details of the meetings	Date	Total meetings
1	9 <sup>th</sup> CMC Meeting in OA No. 673/2018 under the Chairmanship of Secretary, DoWR, RD&GR, Ministry of Jal Shakti	04.03.2021	4
2	10 <sup>th</sup> CMC Meeting in OA No. 673/2018 under the Chairmanship of Secretary, DoWR, RD&GR, Ministry of Jal Shakti	09.07.2021	
3	9 <sup>th</sup> Fortnightly review meeting to review the progress of Yamuna and Ghaggar Action Plan under the Chairmanship of Chief Secretary, Haryana	02.08.2021	
4	11 <sup>th</sup> CMC Meeting in OA No. 673/2018 under the Chairmanship of Secretary, DoWR, RD&GR, Ministry of Jal Shakti	15.11.2021	
5	12 <sup>th</sup> CMC Meeting in OA No. 673/2018 under the Chairmanship of Secretary, DoWR, RD&GR, Ministry of Jal Shakti	04.02.2022	8
6	10 <sup>th</sup> Fortnightly review meeting to review the progress of Yamuna and Ghaggar Action Plan under the Chairmanship of Chief Secretary, Haryana	06.05.2022	
7	13 <sup>th</sup> CMC Meeting in OA No. 673/2018 under the Chairmanship of Secretary, DoWR, RD&GR, Ministry of Jal Shakti	09.06.2022	
8	11 <sup>th</sup> Fortnightly review meeting to review the progress of Yamuna and Ghaggar Action Plan under the Chairmanship of Chief Secretary, Haryana	27.07.2022	
9	14 <sup>th</sup> CMC Meeting in OA No. 673/2018 under the Chairmanship of Secretary, DoWR, RD&GR, Ministry of Jal Shakti	20.09.2022	
10	Progress of River Action Plans under the Chairmanship of Chief Minister, Haryana	13.10.2022	
11	12 <sup>th</sup> Fortnightly review meeting to review the progress of Yamuna and Ghaggar Action Plan under the Chairmanship of Chief Secretary, Haryana	20.10.2022	
12	Progress of River Action Plans under the Chairmanship of Chief Minister, Haryana	24.11.2022	
13	15 <sup>th</sup> CMC Meeting in OA No. 673/2018 under the Chairmanship of Secretary, DoWR, RD&GR, Ministry	10.01.2023	5

Sr. No.	Details of the meetings	Date	Total meetings
	of Jal Shakti		
14	Progress of River Action Plan under the Chairmanship of Chief Secretary, Haryana	10.04.2023	
15	16 <sup>th</sup> CMC Meeting in OA No. 673/2018 under the Chairmanship of Secretary, DoWR, RD&GR, Ministry of Jal Shakti	12.05.2023	
16	Progress of River Action Plan under the Chairmanship of Environment Minister, Haryana	08.08.2023	
17	17 <sup>th</sup> CMC Meeting in OA No. 673/2018 under the Chairmanship of Secretary, DoWR, RD&GR, Ministry of Jal Shakti	12.09.2023	
18	18 <sup>th</sup> CMC Meeting in OA No. 673/2018 under the Chairmanship of Secretary, DoWR, RD&GR, Ministry of Jal Shakti	11.01.2024	1

From above, it can be seen that the matter is being reviewed at highest level.

That the State of Haryana is regularly submitting the Monthly Progress Report regarding River Action Plans to National Mission for Clean Ganga, Ministry of Jal Shakti.

### 3. Water quality of drains joining river in State of Haryana

The water quality is being monitored regularly on monthly basis. The detail of water quality of drains is as under:-

Sr. No.	Name of drains	Year 2022 (average)			Year 2023 (average)		
		BOD	DO	Faecal Coliform	BOD	DO	Faecal Coliform
1	Dhanaura Escape before meeting River Yamuna, Village Jarauli, Karnal (KRN-RDQ-002)	10	5	1991	34	5	1910
2	Drain No.2 before meeting river Yamuna at vill. Khojkipur (PNP-RDQ-008)	45	6	3475	66	5	5433
3	Drain no. 6 before entry in Delhi (SNP-RDQ-001)	72	-	3025	79	-	5940
4	Entry point of Mungeshpur drain in Delhi Territory, back side of Sainik School, Bypass, Bahadurgarh, Distt. Jhajjar (BDH-RDQ-001)	33	5	68700	18	6	39111

# 2431

Sr. No.	Name of drains	Year 2022 (average)			Year 2023 (average)		
		BOD	DO	Faecal Coliform	BOD	DO	Faecal Coliform
5	Entry point of KCB drain in Delhi Territory, Near MCD Toll Tax point, VPO-Lowa Siddhipur, Distt. Jhajjar (BDH-RDQ-002)	30	6	68600	23	5	48111
6	Entry point of Drain No. 8 in Delhi Territory, Near Dhansa Store of Executive Engineer, Irrigation & Flood Control Deptt. of Delhi Govt., VPO-Lohat, Distt. Jhajjar (BDH-RDQ-003)	33	5	61600	19	5	26666
7	Leg I Drain, before meeting Najafgarh Drain Gurgaon (GRN-RDQ-002)	49	6	17300	48	-	5400
8	Leg II Drain, before meeting Najafgarh Drain Gurgaon (GRN-RDQ-005)	57	6	9200	63	-	6290
9	Leg III (Badshpur) Drain before meeting Najafgarh Drain Gurgaon (GRN-RDQ-008)	56	6	5737	44	-	5680
10	Budhiya Nala before meeting river Yamuna, at Vill. Manjhawali, Faridabad (FBD-RDQ-010)	92	2	8727	76	4	7660
11	Gaunchi Drain before River Yamuna, Palwal (PWL-RDQ-005)	39	4	10600	23	6	3522
<b>Ghaggar</b>							
1	Discharge of STP, Sec-28, Panchkula at Vill-Kakrali, Punjab. (PKL-RDQ-023)	15	6	1450	7	6	1525
2	MDC drain before entering into Punjab area near Raipur Kalan Temple carrying effluent of colonies of Haryana, Chandigarh, U.T (PKL-RDQ-033)	187	5	5733	180		7150
3	Singh Nallah choe before entring punjab near Mamta Enclave, Near Slaughter house Panchkula (PKL-RDQ-038)	63	5	4733	114		11150
4	Ambala Drain near Motor Market, Ambala City (AMB-RDQ-008)	38	5	2950	35	4	2930
5	Ghail drain at Samaspur, Ambala (AMB-RDQ-011)	24	5	2291	37	4	4691
6	Markanda River Bhagal Bridge. (Longitude 76026.218' and Latitude 30005.025') (KTL-RDQ-002)	37	5	70000	29	5	55444
7	Cheeka Drain (Longitude 76.232452' and Latitude 30.064188') (KTL-RDQ-008)	35	6	72750	30	5	38100
8	Sagar Para Drain before mixing in Ghaghar river, Village Sagra. (Longitude 76011.249' and Latitude 29052.976') (KTL-RDQ-011)	38	5	71916	24	5	46500
9	Kaithal drain before mixing River Ghaggar at Khanauri. (Longitude 76006.831' and Latitude 29050.731')(KTL-RDQ-15)	34	5	70666	29	5	43500
10	Discharge of Jakhal (29.786392, 75.826893) (HSR-RDQ-002)	10	6	801	8	5	739

Sr. No.	Name of drains	Year 2022 (average)			Year 2023 (average)		
		BOD	DO	Faecal Coliform	BOD	DO	Faecal Coliform
11	Discharge of Ratia Town through drain (Longitude 29.711468 and Latitude 75.551894) (HSR-RDQ-006)	8	6	813	7	6	2936
12	Discharge of 7.5 MLD STP PHED Ellenabad, Sirsa into River Ghaggar (HSR-RDQ-018)	7	6	835	8	6	2141

#### 4. Compliance status of Sewage Treatment Plants (STPs).

Existing STPs		Under Construction STPs		Proposed STPs	
No.	Capacity (in MLD)	No.	Capacity (in MLD)	No.	Capacity (in MLD)
183	2025	12	300	11	444

The State has fixed stringent norms for discharge of sewage. The capacity of existing STPs, quality of treated sewage and compliance status are detailed in **Annexure-1**.

#### Work progress of under construction STPs.

12 new STPs of 299.5 MLD capacity are under construction in Haryana and latest status for construction work of each STP is given as under:-

Sr. No.	Name of town/city	Deptt.	Capacity (MLD)	Timelines	Latest progress
<b>River Yamuna</b>					
1	Shiv Colony, Karnal	ULBD	8	06.06.2024	95%
2	Phooshgarh, Karnal	ULBD	20	06.06.2024	97%
3	Sonepat (Aterna)	HSVP	15	31.03.2024	90%
4	MurthalSonepat	ULBD	3	30.06.2024	90%
5	Bajghera	GMDA	2	30.06.2024	38%
6	Mirjapur, Faridabad	ULBD	80	30.06.2024	89%
7	Partapgarh, Faridabad	ULBD	100	30.06.2024	89%
8	Manesar and Naharpur Kasan, Gurugram	GMDA	25	31.07.2024	60%
<b>River Ghaggar</b>					
1	12 Cross Road, Ambala	ULBD	12	31.03.2025	35%
2	Khuda Khurd, Ambala	ULBD	12	31.03.2025	40%
3	Shahpur Machhonda	ULBD	7.5	31.07.2024	93%
4	Hisar	HSVP	15	30.06.2024	91%
<b>Total</b>			<b>299.5</b>		

**Status of proposed STPs.**

11 STPs of 444 MLD capacity have been proposed and are likely to be completed by Dec, 2027.

Sr. No.	Location	Capacity of the STP proposed in MLD	Likely Date of Completion
<b>Yamuna Catchment</b>			
1	Dhanwapur, Gurugram	100	31.12.2025
2	Behrampur, Gurugram	100	31.12.2025
3	Sector-107, Gurugram	100	31.12.2025
4	Naurangpur, Gurugram	40	31.12.2025
5	Yamuna Nagar	70	31.12.2025
<b>Total</b>		<b>410</b>	
<b>Ghaggar Catchment</b>			
1	Sector-32, Ambala Cantt.	5	31.12.2027
2	Naraingarh, Ambala	1	31.12.2024
3	Pinjore, Panchkula	8	31.12.2027
4	Hansi	5	31.12.2027
5	Hisar	10	31.12.2024
6	Hisar	5	31.12.2026
<b>Total</b>		<b>34</b>	

**Status of village STPs (3/5 pond system) in Yamuna catchment**

Action plan has also been prepared for treatment/diversion of 88 MLD sewage generated from rural areas at 276 villages in the catchment of river Yamuna. The work (3/5 pond system) has been completed at 182 villages and is under progress at 94 villages. The work is likely to be completed by Mar, 2026. The district wise abstract is given as under:-

Sr. No.	District	No. of works proposed	Quantum (in MLD)	Works completed	Quantum (in MLD)	Works in progress	Quantum (in MLD)
1	Yamuna Nagar	57	7.5	53	7.1	4	0.4
2	Sonipat	61	14.1	40	10.7	21	3.3
3	Karnal	46	12.7	37	9.8	9	3.5

Sr. No.	District	No. of works proposed	Quantum (in MLD)	Works completed	Quantum (in MLD)	Works in progress	Quantum (in MLD)
4	Panipat	80	32.7	38	14	42	19.6
5	Gurugram	18	13.9	12	12.5	6	1.3
6	Faridabad	11	6.9	1	0.3	10	6.6
7	Palwal	3	0.13	1	0.12	2	0.01
<b>Total</b>		<b>276</b>	<b>88</b>	<b>182</b>	<b>54.52</b>	<b>94</b>	<b>34.71</b>

### Status of village STPs (3/5 pond system) in Ghaggar catchment

Action plan has also been prepared for treatment/diversion of 16 MLD sewage generated from rural areas at 45 villages in the catchment of river Ghaggar. The work (3/5 pond system) has been completed at 37 villages and is under progress at 8 villages. The work is likely to be completed by Dec, 2024. The district wise abstract is given as under:-

Sr. No.	District	No. of work proposed	Quantum of flow in MLD	Work completed	Quantum (in MLD)	Work in progress	Quantum (in MLD)
1	Panchkula	7	0.14	7	0.14	0	0
2	Kaithal	29	14.89	23	11.46	6	3.43
3	Fatehabad	7	1.23	5	1.02	2	0.21
4	Sirsa	2	0.32	2	0.32	0	0
<b>Total</b>		<b>45</b>	<b>16.58</b>	<b>37</b>	<b>12.94</b>	<b>8</b>	<b>3.64</b>

The list of village STPs in Yamuna and Ghaggar catchment are attached as Annexure-2.

### 5. Details of upgradation of the existing STPs in Yamuna Catchment.

20 existing STPs of 283 MLD capacity are being upgraded to meet with stringent norms for discharge of effluent. The timelines to complete the work of upgradation of existing STPs is given as under:-

Sr. No.	Name of the district	Name of the town/ city	Deptt.	Existing STP and Capacity (in MLD)	Likely date of achieving FC standards
1	Panipat	Samalkha	PHED	5	31.12.2024
2	Sonepat	Ganaur	PHED	7	Completed (under trial run)
3	Sonepat	Gohana	PHED	3	Completed (under trial run)
4	Sonepat	Gohana	PHED	8.3	Completed (under trial run)
5	Jhajjar	Kosli Road, Jhajjar	PHED	5.5	30.06.2024
6	Jhajjar	Sampla Road, Jhajjar	PHED	5	30.06.2024
7	Jhajjar	Bahadurgarh	PHED	18	31.12.2024
8	Rohtak	Sonaria, Rohtak	PHED	40	31.12.2025
9	Rohtak	Kalanaur	PHED	3.5	Completed

## 2435

Sr. No.	Name of the district	Name of the town/ city	Deptt.	Existing STP and Capacity (in MLD)	Likely date of achieving FC standards
					(under trial run)
10	Rohtak	Meham	PHED	5	31.03.2024
11	Rohtak	Sampla	PHED	4	30.06.2024
12	Nuh	Taoru	PHED	4.5	31.12.2024
13	Nuh	Punhana	PHED	4.5	31.12.2024
14	Nuh	Nuh	PHED	3.6	31.12.2024
15	Nuh	Ferozepur Jhirka	PHED	5	31.12.2024
16	Palwal	Hathin	PHED	4.5	31.12.2024
17	Palwal	Hodal	PHED	9	31.12.2024
18	Palwal	Hassanpur	PHED	3	31.12.2024
19	Gurgaon	Dhanwapur, Gurgaon	GMDA	100	31.12.2025
20	Faridabad	Badshahpur, Faridabad	FMDA	45	30.06.2024
<b>Total</b>				<b>283</b>	

### Details of upgradation of the existing STPs in Ghaggar Catchment.

14 existing STPs of 64.25 MLD capacity are under upgradation to meet with the existing norms for discharge of effluent. The timelines to complete the work of upgradation of existing STPs are as under:

Sr. No.	Name of the district	Name of the town/ city	Deptt.	Existing STP and Capacity (MLD)	Likely date of achieving FC standards
1	Ambala	Naya Gaon, Unit-I, Ambala City	PHED	3	31.03.2024
2	Ambala	Naya gaon, Unit-II, Ambala City	PHED	3.25	31.03.2024
3	Ambala	Baldev Nagar, Unit-I, Ambala City	PHED	5	31.05.2024
4	Ambala	Baldev Nagar, Unit-II, Ambala City	PHED	3.25	31.03.2024
5	Ambala	Moti Nagar, Unit-I, Ambala City	PHED	5	Completed (under trial run)
6	Ambala	Moti Nagar, Unit-II, Ambala City	PHED	5	Completed (under trial run)
7	Ambala	Modal Town, Ambala City	PHED	6	30.09.2024
8	Ambala	Nasirpur, Ambala City	PHED	3.25	31.03.2024
9	Ambala	Devi Nagar, Ambala City	PHED	3	31.03.2025
10	Ambala	Naraingarh	PHED	3	31.08.2024
11	Kurukshetra	Modal Town, Pehowa	PHED	8	30.09.2024
12	Panchkula	Kalka	PHED	4.5	31.08.2024
13	Jind	Dablain Road, Narwana, Jind	PHED	2	30.06.2024
14	Sirsa	Vill. Nattar 1, Sirsa	PHED	5	31.08.2024
15	Sirsa	Vill. Nattar 2, Sirsa	PHED	5	31.08.2024
<b>Total</b>				<b>64.25</b>	

### Details of upgradation of the existing STPs in Ghaggar Catchment.

21 existing STPs of 113 MLD capacity are under upgradation to meet

with the existing norms for discharge of effluent. The timelines to complete the work of upgradation of existing STPs are as under:-

Sr. No.	Name of the district	Name of the town/ city	Deptt.	Existing STP and Capacity (MLD)	Likely date of achieving FC standards
1	Gurgaon	Sohna	PHED	6	31.12.2024
2	Gurgaon	Pataudi	PHED	4.5	31.12.2024
3	Bhiwani	Dhana Road, Bhiwani	PHED	10	31.03.2024
4	Bhiwani	Bhiwani	PHED	10	31.03.2024
5	Bhiwani	Charkhi Dadri	PHED	5	31.12.2024
6	Bhiwani	Chirya Road, Charkhi Dadri	PHED	5	31.12.2024
7	Bhiwani	Bawani Khera	PHED	4.5	31.03.2024
8	Bhiwani	Loharu	PHED	3.5	30.05.2024
9	Bhiwani	Siwani	PHED	4	30.05.2024
10	Mohindergarh	Mohindergarh	PHED	6.5	30.06.2024
11	Mohindergarh	Ateli Mandi	PHED	2	31.03.2024
12	Mohindergarh	Kanina	PHED	3	31.03.2024
13	Mohindergarh	Rewari Road, Narnaul	PHED	7.5	31.03.2024
14	Rewari	Bawal	PHED	3	(upgraded and under trial run)
15	Rewari	Rewari	PHED	6.5	31.12.2024
16	Rewari	Kosli	PHED	3	31.12.2024
17	Hisar	Dhani Gram, Barwala	PHED	6	30.06.2024
18	Hisar	Dhani Kushal, Bhiwani Road, Hansi	PHED	5	31.12.2024
19	Hisar	Lalpura- Jind Road, Hansi	PHED	7.5	31.12.2024
20	Rewari Road, Narnaul	Dharuhera	ULBD	6	31.03.2024
<b>Total</b>				<b>108.5</b>	

#### 6. Status of laying of sewer network in approved/notified areas

2222 Km of sewer line was proposed to be laid in total 61 towns in the State of Haryana, out of which 2125 Km length of sewer line has already been laid. The sewerage fully laid in 57 towns and being laid in 4 towns. The work likely to be completed by Dec, 2024. The details are attached at **Annexure-3**.

#### 7. Interception/diversion of sewage in the un-approved areas by ULBD in Yamuna catchment.

99 MLD of effluent was proposed to be intercepted/ tapped/ diverted at 155 locations. Out of which 84 MLD effluent has been diverted at 139 locations. The work corresponding to 9.5 MLD of effluent at 16 locations is under progress. The work likely to be completed by Dec, 2024. The list of locations is attached at **Annexure-4**. The abstract of interception/diversion is given as under:-

Sr. No.	Name of city MC	No. of locations	Quantum of effluent to be diverted MLD	Work Completed		Work in progress	
				No. of locations	Quantum (MLD)	No. of locations	Quantum (MLD)
1	Yamuna Nagar	12	19	9	14.5	3	5
2	Rohtak	2	8	2	8	0	0
3	Sonepat	9	22	9	21.3	0	0
4	Gohana	3	1	3	1.4	0	0
5	Panipat	58	20	45	14.7	13	4.5
6	Bahadurgarh	17	6	17	6.3	0	0
7	Palwal	29	2	29	2.5	0	0
8	Ganaur	2	0	2	0	0	0
9	Radaur	1	0.3	1	0.3	0	0
10	Gharaunda	5	1	5	0.97	0	0
11	Kharkhoda	1	12	1	12.2	0	0
12	Jhajjar	6	4	6	3.5	0	0
13	Hodal	4	2	4	2.3	0	0
14	Nilokheri	2	1	2	1.3	0	0
15	Sampla	4	1	4	1.3	0	0
	<b>Total</b>	<b>155</b>	<b>99</b>	<b>139</b>	<b>90</b>	<b>16</b>	<b>9.5</b>

#### Interception/diversion of sewage in un-approved areas, by ULBD in Ghaggar catchment.

41.5 MLD of effluent was proposed to be intercepted/ tapped/ diverted at 56 locations. Out of this, 38.4 MLD of effluent has already been diverted, at 48 locations. The work corresponding to 2.5 MLD of effluent at 6 locations is under progress and work not started at 2 locations is likely to be completed latest by Mar, 2025. The abstract of interception/diversion is as under:-

Sr. No.	Name of city MC	No. of location	Quantum of effluent to be diverted MLD	Work Completed		Work in progress	
				No. of location	Quantum (MLD)	No. of location	Quantum (MLD)
1	Pehowa	3	0.007	3	0.007	0	0
		2	0.005	2	0.005	0	0
2	Cheeka	2	0.6	2	0.6	0	0
3	Kaithal	2	3.45	2	3.45	0	0
4	Panchkula	13	8.1	13	8.1	0	0
		10	11.94	7	9.9	3	2.04
		1	0.39	0	0	1	0.39
		2	0.3	1	0.14	1	0.06
		10	4.97	8	4.97	2	0.4
		1	0.17	1	0.17	0	0
		1	0.5	0	0	1	0.5
5	Kalayath	4	1.12	4	1.12	0	0
6	Thanesar	5	10	5	10	0	0
	<b>Total</b>	<b>56</b>	<b>41.7</b>	<b>48</b>	<b>38.4</b>	<b>8</b>	<b>3.3</b>

### Diversion of sewage from Leg-I, Leg-II, Leg-III drains in Gurugram.

The work of interception is being taken up separately for Gurugram in this report. The work of interception/diversion is in progress and likely to be completed by 31.03.2025. The status is as under :-

Drain	Work completed	Work is in progress
Leg-I	26 locations of 28.15 MLD	2 locations of 3.7 MLD
Leg-II	43 locations of 45.34 MLD	3 locations of 14.5 MLD
Leg-III	77 locations of 103.65 MLD	14 locations of 51.9 MLD
<b>Total</b>	<b>146 locations of 177.14 MLD</b>	<b>19 locations of 70.1 MLD</b>

The list of all locations along timelines is attached at Annexure-5.

#### 8. Status of Common Effluent treatment plants (CETPs).

22 CETPs of 215 MLD capacity are already operational and 07 CETPs of 126.5 MLD capacity have been proposed.

Existing CETPs		Proposed CETPs	
No.	Capacity	No.	Capacity
22	215	7	126

The lists of existing CETPs and proposed CETPs are attached at Annexure-6 and 7.

#### 9. Project of Recycle and Reuse of Treated Wastewater for Irrigation purpose.

##### Phase-1

Latest status of 27 No. STPs taken up in phase-1 of "Project of re-use of Treated Waste Water for irrigation purpose through Micro-Irrigation"

Sr. No	Name of District	Name of STP	Capacity of STP(In MLD)	Status of Tender	Actual/Likely date of start work	Actual/Likely date of Completion	Status Yet to Start of Work
1	Bhiwani	Loharu	3.5	Approved	15.06.22	31.03.24	37%
2	Bhiwani	Siwani	4	Approved	10.05.22	31.03.24	99%
3	Gurugram	Behrampur	50	Approved	28.02.23	31.03.24	37%
4	Jhajjar	Kosli Road	5.5	Approved	15.04.22	31.03.24	99%

Sr. No	Name of District	Name of STP	Capacity of STP(In MLD)	Status of Tender	Actual/Likely date of start work	Actual/Likely date of Completion	Status Yet to Start of Work
5	Jhajjar	Sampla Road	5	Approved	15.04.22	31.03.24	99%
6	Mohindergarh	Narnaul	7.5	Approved	23.05.22	31.03.24	88%
7	Mohindergarh	Narnaul	6.	Approved	23.05.22	31.03.24	88%
8	Mohindergarh	Narnaul	5.5	Approved	23.05.22	31.03.24	88%
9	Rohtak	Kanheli	10	Approved	10.06.22	31.03.24	50%
10	Karnal	Karnal	50	Approved	10.06.22	31.03.24	42%
11	Karnal	Haikat Nagar	10	Approved	19.06.22	31.03.24	67%
12	Karnal	Shiv Colony	8	Approved	19.06.22	31.03.24	67%
13	Ambala	Barara	4	Approved	20.04.23	31.12.24	15%
14	Amblala	Naraingarh	3	Approved	20.04.23	31.12.24	15%
15	Hisar	Narnaund	4	Approved	16.02.23	30.04.24	5%
16	Fatehabad	Fatehabad	10	Approved	22.03.22	31.03.24	40%
17	Fatehabad	Tohana	10	Approved	02.02.22	31.03.24	99%
18	Fatehabad	Jakhal	3	Approved	11.02.22	31.03.24	99%
19	Fatehabad	Ratia	6.5	Approved	02.02.22	31.03.24	99%
20	Yamuna Nagar	Radaur	3.5	Approved	15.04.22	31.03.24	99%
21	Panipat	Jattal Road, Panipat	30	Not Approved	01.03.23	31.03.25	Yet to Start
22	Jind	Jind	15	Not Approved	01.07.23	31.03.25	Yet to Start
23	Hisar	Hansi	7.5	Not Approved	30.06.23	30.09.24	Yet to Start
24	Hisar	Rishi Nagar	40	Not Approved	01.07.23	31.03.25	Yet to Start
25	Kaithal	Gulha	10	Not Approved	01.07.23	31.03.25	Yet to Start
26	Kaithal	Kaithal	10	Not Approved	01.07.23	31.03.25	Yet to Start
27	Panchkula	Pinjore	5	Not Approved	01.08.23	30.12.24	Yet to Start
	<b>TOTAL</b>		<b>326.5</b>				

### 10. Rejuvenation and restoration of the River Flood Plain and the associated wetlands

All the construction activities are banned on river Flood Plains and no encroachment on any river is allowed as per section 45 of Haryana Canal and Drainage Act, 1974. However, if any encroachment exists on

river is immediately removed in accordance of this Act.

### 11. Maintaining minimum environmental flow of river.

It has been reported by the Irrigation and Water Resources Department, Haryana that as per MoU dated 12.05.1994 signed among the States of UP, Haryana, Rajasthan, Himachal Pradesh & NCT of Delhi, a minimum discharge of 352 cusec water is released in Yamuna river from Hathnikund barrage at lean period also to maintain the E-flow of river which was in accordance with the guidelines of Ministry of Water Resources, River Development & Ganga Rejuvenation, Govt. of India.

### 12. Development of biodiversity parks.

The progress of development of Bio-diversity parks of river Yamuna is as under:-

<b>District</b>	<b>Names</b>	<b>Area in Acre</b>
Yamuna Nagar	i) Rudraksh Vatika at village Chuaharpur	184
	ii) Adi Badri Herbal Park	10
Karnal	i) Ashok Vatika at Gharaunda	5
	ii) Indri Herbal Park	10
Panipat	i) Bilva Vatika at Pati Kalyana Village	14
Sonipat	ii) Amaltas Vatika Pati Kalyana Village	8
	ii) Khanpur Kalan Herbal Park	12
Faridabad	i) Ratanjot Vatika at Gurugram Canal at Faridabad	1.2
<b>Total</b>		<b>244.2</b>

The progress of development of Bio-diversity parks of river Ghaggar is as under:-

<b>District</b>	<b>Name</b>	<b>Areas in Acre.</b>
Panchkula	i) World Herbal Forest, Morni	12500
	ii) Kapoor Vatika at Mallah	25
	iii) Thapli Herbal Park at Village Thapli	10
	iv) Tikka-Tal Herbal Park	20
Fatehabad	i) Mulethi Vatika at Gilakhera	14

# 2441

District	Name	Areas in Acre.
	ii) Er. Kanwar Sain Gupta Herbal Park at Tohana	25
Sirsa	i) Bahera Vatika at Village Fulkan Village	17
<b>Total</b>		<b>12611</b>

## Conclusion

- The no. of existing STPs have increased from 156 STPs to 183 STPs and installed treatment capacity of sewage has increased from 1835 MLD to 2025 MLD.
- 12 more STPs of 300 MLD capacity are under construction in the State and likely to be completed by Dec, 2024.
- 11 STPs of 444 MLD capacity are under proposal for future population.
- The no. of existing CETPs have increased from 19 CETPs to 22 CETPs and installed treatment capacity has increased from 190 MLD to 215 MLD.
- 07 CETPs of 126 MLD capacity are under proposal.
- 2222 KM sewer line was proposed and 2125 KM has been laid and the balance work is likely to be completed by Dec, 2024.
- State has also planned to reuse of treated sewage of 27 STPs of 326.5 MLD capacity in 1<sup>st</sup> phase and work for 1<sup>st</sup> STP considered in Phase-1 likely to be completed by 31.03.2024 and work for all STPs considered in phase-1 likely to be completed by 31.03.2025.

Place: Chandigarh

Dated:

  
(Pardeep Kumar)

Special Secretary,

Environment Department, Govt. of Haryana

## Status of existing STPs in the catchment of river Ghaggar

Sr. No.	Name and Region of STPs	Deptt.	Existing STP and Capacity (MLD)	Report No. and Date	BOD mg/l (10)	COD mg/l (50)	pH (5.5 to 9.0)	TSS mg/l (20)	Fecal Coliform MPN/100 ml (100)	As per stringent norms	Remarks
<b>Ambala</b>											
1	3.00 MLD STP Naya Gaon, Unit.I, Ambala City	PHED	3	4334 dt. 31.01.2024	13	76	7.49	28	400	Non-Complying	Under upgradation (31.03.2024)
2	3.25 MLD STP Naya Gaon, Unit.II Ambala City	PHED	3.25	4335 dt. 31.01.2024	13	76	7.2	28	400	Non-Complying	Under upgradation (31.03.2024)
3	5 MLD Baldev Nagar , Unit.I, Ambala City	PHED	5	3414 dt. 10.11.2023	24	112	6.79	64	200	Non-Complying	Under upgradation (31.05.2024)
4	3.25 Baldev Nagar , Unit.II, Ambala City	PHED	3.25	4188-A dt. 17.01.2024	20	120	7.2	61	600	Non-Complying	Under upgradation (31.03.2024)
5	5 MLD Moti Nagar, Unit.I, Ambala City	PHED	5	3040 dt. 14.10.2023	25	116	7.18	40	600	Non-Complying	Upgraded and under trial run
6	5 MLD STP Moti Nagar, Unit.II, Ambala	PHED	5	3042 dt. 14.10.2023	16	76	7.42	28	400	Non-Complying	
7	6 MLD STP Modal Town, Ambala City	PHED	6	4283 dt. 30.01.2024	8.6	48	7.4	10	90	Complying	-
8	3.25 Nasirpur Ambala City	PHED	3.25	4338 dt. 31.01.2024	15.4	92	7.43	29	600	Non-Complying	Under upgradation (31.03.2024)
9	0.25 MLD Sadopur , Ambala	PHED	0.25	3891 dt. 22.12.2023	8.4	48	7.05	13	80	Complying	-

## 2443

Sr. No.	Name and Region of STPs	Deptt.	Existing STP and Capacity (MLD)	Report No. and Date	BOD mg/l (10)	COD mg/l (50)	pH (5.5 to 9.0)	TSS mg/l (20)	Fecal Coliform MPN/100 ml (100)	As per stringent norms	Remarks
10	3.00 MLD Devi Nagar , Ambala City	PHED	3	4339 dt. 31.01.2024	18	104	7.62	31	800	Non-Complying	Under upgradation (31.03.2025)
11	3 MLD STP Nariangarh , Ambala	PHED	3	3728 dt. 13.12.2023	25	120	6.94	57	400	Non-Complying	Under upgradation (31.07.2024)
12	2 MLD STP Sec.7 , Urban Estate, Ambala City Ambala	HSVP	2	4337 dt. 31.01.2024	8.2	48	7.43	13	90	Complying	-
13	5 MLD STP Ambala	HSVP	5	4336 dt. 31.01.2024	7	40	7.1	12	80	Complying	-
14	Babyal	ULBD	10								Under Trial Run
<b>Kurukshetra</b>											
15	25 MLD STP Thanesar, Kurukshetra	PHED	25	3837 dt. 21.12.2023	6.4	36	6.84	12	70	Complying	-
16	8 MLD STP Model Town, Pehowa Kurukshetra	PHED	8	3835 dt. 21.12.2023	14	80	6.96	36	200	Non-Complying	Under upgradation (30.09.2024)
17	11.5 MLD STP Ladwa Road , Shahbad Kurukshetra	PHED	11.5	4001 dt. 29.12.2023	6	32	7.24	11	70	Complying	-
18	15 MLD STP Kurukshetra	HSVP	15	3836 dt. 21.12.2023	5.8	32	6.8	10	50	Complying	-
<b>Panchkula</b>											
19	4.5 MLD Kalka Panchkula	PHED	4.5	3997 dt. 29.12.2023	7.8	44	6.99	13	70	Complying	-
20	0.25 MLD Kalka Panchkula	PHED	0.25	3999 dt. 29.12.2023	40	184	9.78	87	600	Non-Complying	Notice issued

# 2444

Sr. No.	Name and Region of STPs	Deptt.	Existing STP and Capacity (MLD)	Report No. and Date	BOD mg/l (10)	COD mg/l (50)	pH (5.5 to 9.0)	TSS mg/l (20)	Fecal Coliform MPN/100 ml (100)	As per stringent norms	Remarks
21	5 MLD STP Nalagarh Road, Manakpur, Pinjore Panchkula	PHED	5	3998 dt. 29.12.2023	6.4	36	6.96	10	60	Complying	-
22	18 MLD STP Panchkula	HSVP	18	3855 dt. 22.12.2023	4	24	5.7	10	Absent	Complying	-
23	39 MLD STP Panchkula	HSVP	39	3856 dt. 22.12.2023	7.4	40	6.86	11	70	Complying	-
24	15 MLD STP Sector- 28, Panchkula	HSVP	15	3996 dt. 29.12.2023	7	40	7	14	80	Complying	-
25	Nangal & Alipur	ULBD	0.5							-	Newly installed and under trial run
26	Kot	ULBD	0.75							-	
27	Khagesara & Toka	ULBD	0.5							-	
28	Khatoli	ULBD	0.75	3990 dt. 29.12.2023	6.4	36	7.4	13	70	Complying	-
29	Billa	ULBD	0.75							-	Newly installed and under trial run
30	Sukhdarshanpur	ULBD	0.75							-	
31	Saketri	ULBD	1.5	3896 dt. 27.12.2023	7	40	7.06	11	80	Complying	-
32	Ramgarh	ULBD	1	3895 dt. 27.12.2023	6.4	36	7.43	12	70	Complying	-
33	9 MLD STP Garrison Engineer, Chandimandir Panchkula	GE	9	3995 dt. 29.12.2023	9.2	48	7.18	13	90	Complying	-

## 2445

Sr. No.	Name and Region of STPs	Deptt.	Existing STP and Capacity (MLD)	Report No. and Date	BOD mg/l (10)	COD mg/l (50)	pH (5.5 to 9.0)	TSS mg/l (20)	Fecal Coliform MPN/100 ml (100)	As per stringent norms	Remarks
<b>Jind</b>											
34	15 MLD STP by PHED Jind	PHED	15	4082 dt. 09.01.2024	5.2	28	6.96	11	60	Complying	-
35	3.5 MLD Patiala Road, Narwana	PHED	3.5	4097 dt. 12.01.2024	16	90	6.45	27	400	Non-Complying	Upgraded and under trial run
36	3.75 MLD STP Narwana Jind	PHED	3.75	4098 dt. 12.01.2024	5.8	32	7	13	50	Complying	-
37	02 MLD STP, PHED , Dablain Road, Narwana, Jind	PHED	2	4095 dt. 12.01.2024	28	132	7.16	62	800	Non-Complying	Under upgradation (30.06.2024)
38	2 MLD STP Uchana Jind	PHED	2	4094 dt. 12.01.2024	84	292	6.98	126	800	Non-Complying	Upgraded and under trial run
39	1.5 MLD Uchana	PHED	1.5	4096 dt. 12.01.2024	7.8	40	6.65	12	80	Complying	-
40	5 MLD STP Jind	PHED	5	4086 dt. 12.01.2024	7	36	6.95	12	70	Complying	-
41	7 MLD STP, Jind	PHED	7	4083 dt. 12.01.2024	6	32	6.98	13	70	Complying	-
42	9 MLD STP Safidon , Jind	PHED	9	4084 dt. 12.01.2024	4.6	24	6.26	10	50	Complying	-
43	10 MLD by HUDA Jind	HSVP	10	4081 dt. 09.01.2024	8.8	48	7.29	14	80	Complying	-
44	Uchana	PHED	2							-	Newly installed and under trial run
<b>Kaithal</b>											

## 2446

Sr. No.	Name and Region of STPs	Deptt.	Existing STP and Capacity (MLD)	Report No. and Date	BOD mg/l (10)	COD mg/l (50)	pH (5.5 to 9.0)	TSS mg/l (20)	Fecal Coliform MPN/100 ml (100)	As per stringent norms	Remarks
45	10 MLD STP Cheeka, Kaithal	PHED	10	3979 dt. 28.12.2023	7.6	44	7.49	12	80	Complying	-
46	10 MLD STP , Jind Road Kaithal	PHED	10	3981 dt. 28.12.2023	7	40	7.16	13	80	Complying	-
47	10 MLD STP Manas Road, Kaithal	PHED	10	3982 dt. 28.12.2023	6.2	36	7.12	10	70	Complying	-
48	10 MLD Manas Road,Kaithal	PHED	10	3983 dt. 28.12.2023	5	28	7.05	10	50	Complying	-
49	5 MLD STP Kalayat , Kaithal	PHED	5	3984 dt. 28.12.2023	9	48	7	14	90	Complying	-
50	3.5 Pundri Kaithal	PHED	3.5	3985 dt. 28.12.2023	7.4	40	7.32	12	80	Complying	-
51	7.5 MLD Kaithal	HSVP	7.5	3980 dt. 28.12.2023	6	32	7.36	16	50	Complying	-
<b>Hisar</b>											
52	15 MLD STP Azad Nagar, Rajgarh Road Hisar	PHED	15	3828 dt. 20.12.2023	6.4	36	7.29	13	60	Complying	-
53	40 MLD STP Rishi Nagar , Hisar	PHED	40	3829 dt. 20.12.2023	7.8	44	7.23	12	80	Complying	-
54	4 MLD STP Narnaund, Hisar	PHED	4	3820 dt. 20.12.2023	9	48	7.3	13	90	Complying	-
55	4 MLD STP Kaimri Road, Hisar	PHED	4	3463 dt. 16.11.2023	64	280	6.94	176	1100	Non-Complying	Upgraded and under trial run
56	15 MLD STP Dabara Tosham Road , Hisar	HSVP	15	3830 dt. 20.12.2023	7.2	40	7.52	11	70	Complying	-
57	8 MLD STP Village Dabra	ULBD	8	3832 dt. 20.12.2023	6	32	7.29	11	50	Complying	-

# 2447

Sr. No.	Name and Region of STPs	Deptt.	Existing STP and Capacity (MLD)	Report No. and Date	BOD mg/l (10)	COD mg/l (50)	pH (5.5 to 9.0)	TSS mg/l (20)	Fecal Coliform MPN/100 ml (100)	As per stringent norms	Remarks
<b>Sirsa</b>											
58	15 MLD STP, Shamsabad patti , Kalania Road, Sirsa	PHED	15	3765 dt. 14.12.2023	9.2	48	7.52	13	90	Complying	-
59	5 MLD STP, Vill. Nattar 1 , Sirsa	PHED	5	3766 dt. 14.12.2023	14	72	7.34	54	400	Non-Complying	Under upgradation (31.08.2024)
60	5 MLD STP, Vill. Nattar 2 , Sirsa	PHED	5	3767 dt. 14.12.2023	24	96	7.28	37	600	Non-Complying	Under upgradation (31.08.2024)
61	7.5 MLD STP Ellenabad Sirsa	PHED	7.5	3814 dt. 19.12.2023	6.8	36	7.32	12	70	Complying	-
62	9.5 MLD STP, Daddu Road, Kalanwali, Sirsa	PHED	9.5	3813 dt. 19.12.2023	9	48	6.99	15	90	Complying	-
63	6 MLD STP Rania Sirsa	PHED	6	3815 dt. 19.12.2023	8	44	7.3	13	80	Complying	-
64	16.5 MLD STP Dabwali, Sirsa	PHED	16.5	3812 dt. 19.12.2023	7.6	40	7.02	10	60	Complying	-
65	20 MLD STP at Kelnia Sirsa	PHED	20	3763 dt. 14.12.2023	8.8	48	7.47	10	70	Complying	-
<b>Fatehabad</b>											
66	10 MLD STP Vill. Bhodia Khera, Bhattu Road, Fatehabad	PHED	10	3759 dt. 14.12.2023	7.6	40	7.54	12	60	Complying	-
67	10 MLD STP Vill.Amani, Tohana, Distt. Fatehabad	PHED	10	3817 dt. 19.12.2023	8.4	44	7.18	12	90	Complying	-
68	6.5 MLD STP Ratia , Fatehabad	PHED	6.5	3758 dt. 19.12.2023	8.2	44	7.36	13	80	Complying	-

# 2448

Sr. No.	Name and Region of STPs	Deptt.	Existing STP and Capacity (MLD)	Report No. and Date	BOD mg/l (10)	COD mg/l (50)	pH (5.5 to 9.0)	TSS mg/l (20)	Fecal Coliform MPN/100 ml (100)	As per stringent norms	Remarks
69	5 MLD STP Kharati Khera Road, Fatehabad	PHED	5	3760 dt. 14.12.2023	9	48	7.18	12	80	Complying	-
70	3 MLD STPJhakhal Mandi, Fatehabad	PHED	3	3816 dt. 19.12.2023	7.4	40	7.16	11	60	Complying	-
71	8 MLD STP at Bhuna, Fatehabad	PHED	8							-	Newly installed and under trial run
72	10 MLD STP Majra, Fatehabad	HSVP	10	3761 dt. 14.12.2023	7.8	40	7.4	14	70	Complying	-
<b>Total No. of STPs- 72</b>			<b>553.5</b>								

## Status of existing STPs in the catchment of river Yamuna

Sr. No.	Name of the STP	Deptt.	Capacity (MLD)	Report No. and Date	BOD mg/l (10)	COD mg/l (50)	PH (5.5 to 9.0)	TSS mg/l (20)	Fecal Coliform MPN/100 ml (100)	As per norms	Remarks
<b>Yamuna Nagar</b>											
1	Radaur Road, Yamuna Nagar	PHED	20	3839 dt. 22.12.2023	7.6	40	6.87	12	60	Complying	-
2	Radaur Road, Yamuna Nagar	PHED	25	3838 dt. 22.12.2023	5.8	28	6.95	10	50	Complying	-
3	Baddimajra, Yamuna Nagar	PHED	10	3844 dt. 22.12.2023	7.2	40	6.9	13	80	Complying	-
4	Baddimajra, Yamuna Nagar	PHED	10	3845 dt. 22.12.2023	6.4	36	7	13	60	Complying	-
5	Parwaloo, Jagadhri Yamuna Nagar	PHED	24	3841 dt. 22.12.2023	5.8	32	7	11	50	Complying	-

## 2449

6	Chhachhrauli Yamuna Nagar	PHED	3	3840 dt. 22.12.2023	8	44	6.95	13	80	Complying	-
7	Radaur Yamuna Nagar	PHED	3.5	3842 dt. 22.12.2023	6.8	36	6.96	12	70	Complying	-
Ladwa, Kurukshetra											
8	Indri Road, Ladwa Kurukshetra	PHED	7	3438 dt. 14.11.2023	7.8	40	7.25	16	90	Complying	-
Karnal											
9	Indri, Karnal	PHED	4	3878 dt. 22.12.2023	7.2	40	6.87	13	80	Complying	-
10	Nilokheri, Karnal	PHED	6	3875 dt. 22.12.2023	6.4	36	6.34	10	70	Complying	-
11	Nissing Karnal	PHED	4	3805 dt. 19.12.2023	7	40	7.32	10	70	Complying	-
12	Tarori Karnal	PHED	5.5	3879 dt. 22.12.2023	6.4	36	6.82	11	60	Complying	-
13	Gharaunda, Karnal	PHED	7	3804 dt. 19.12.2023	7.6	40	7.33	13	80	Complying	-
14	Gogharipur Road, karnal	ULBD	10	3880 dt. 20.12.2023	8.8	48	6.77	14	80	Complying	-
15	RK Puram, Karnal	ULBD	8	3876 dt. 22.12.2023	7.8	44	6.68	13	80	Complying	-
16	Transport Nagar, Karnal	ULBD	50	3877 dt. 22.12.2023	6	32	6.78	12	60	Complying	-
Panipat											
17	Sewah, Panipat	PHED	35	4051 dt. 05.01.2024	9	48	7.27	13	90	Complying	-
18	Sewah, Panipat Panipat	PHED	25	4057 dt. 05.01.2024	7	36	7.24	11	60	Complying	-
19	Jattal Road, Panipat	PHED	20	4059 dt. 05.01.2024	8.4	48	6.95	10	90	Complying	-
20	Jattal Road, Panipat	PHED	10	4053 dt. 05.01.2024	6.8	36	7.29	11	60	Complying	-

## 2450

21	Samalkha, Panipat	PHED	5	4054 dt. 05.01.2024	140	484	7.48	287	800	Non Complying	Under upgradation (31.12.2024)
22	Sec-19, Panipat	HSVP	30	4056 dt. 05.01.2024	8	44	7.3	13	70	Complying	-
23	Sec-6, Panipat	HSVP	0.8	4052 dt. 05.01.2024	4.2	24	8.29	10	absent	Complying	-
24	Dev Colony, Panipat	ULBD	15							-	Newly installed and under trial run
25	Barsat Road, Panipat	ULBD	25							-	
Sonepat											
26	Kharkhoda Sonepat	PHED	4.5	1598 dt. 02.01.2024	7	40	7.1	18	60	Complying	-
27	Ganaur Sonepat	PHED	7	1616 dt. 03.01.2024	8	48	7.2	14	80	Complying	-
28	Gohana Sonepat	PHED	3	1645 dt. 08.01.2024	23	96	7.3	48	360	Non Complying	Upgraded and under trial run
29	Gohana Sonepat	PHED	8.3	1647 dt. 08.01.2024	17	80	7.5	39	420	Non Complying	
30	Rathdana Road, Sonepat	ULBD	30	1646 dt. 08.01.2024	5	36	7.4	14	48	Complying	-
31	Kakroi Road, Sonepat	ULBD	25	1648 dt. 08.01.2024	9	48	7.2	13	36	Complying	-
32	Rajiv Gandhi Edu. City, Phase-I, Sonepat	HSVP	7.5	1595 dt. 02.01.2024	7	40	7.5	15	90	Complying	-
Rohtak											
33	PGI Rohtak	PHED	19.5	1636 dt. 08.01.2024	8	44	7.4	16	48	Complying	-
34	Sonaria, Rohtak	PHED	40	1650 dt. 08.01.2024	128	520	7.5	276	6800	Non- complying	Under upgradation (31.12.2025)

# 2451

35	Kalanaur Rohtak	PHED	3.5	1635 dt. 10.01.2024	68	276	7.5	195	5200	Non-complying	Upgraded and under trial run	
36	Meham Rohtak	PHED	5	1652 dt. 08.01.2024	60	240	7.3	72	4600	Non-complying	Under upgradation (31.03.2024)	
37	Singhpura, Rohtak	PHED	14	1651 dt. 08.01.2024	6	32	7.2	17	68	Complying	-	
38	Sampla Rohtak	PHED	4	1649 dt. 08.01.2024	46	184	7.1	64	3200	Non-complying	Under upgradation (30.06.2024)	
39	Sec-25, Rohtak	HSVP	10	Under upgradation								
40	Singhpura, Rohtak	ULBD	10							-	Newly installed and under trial run	
41	Garhi Bohar Rohtak	ULBD	12							-		
42	Rohtak 31.03.2023	HSVP	10							-		
43	Peer Bodhi Rohtak	ULBD	15							-		
Jhajjar												
44	Jhajjar	PHED	5	1659 dt. 09.01.2024	72	288	7.2	168	5200	Non-complying	Under upgradation (30.06.2024)	
45	Jhajjar	PHED	5.5	1664 dt. 09.01.2024	138	560	7.5	206	6700	Non-complying	Under upgradation (30.06.2024)	
46	Beri Jhajjar	PHED	3	1665 dt. 09.01.2024	7	40	7.3	16	76	Complying	-	
47	Line Par, Bahadurgarh	PHED	18	1660 dt. 09.01.2024	114	456	7.5	212	5400	Non-complying	Under upgradation (31.12.2024)	
48	Najafgarh road Bahadurgarh	PHED	36	1661 dt. 09.01.2024	9	48	7.5	18	93	Complying	-	
49	Sec-36, Bahadurgarh	HSVP	10	1663 dt. 09.01.2024	6	44	7.4	18	48	Complying	-	
Nuh												

## 2452

50	Tarou	PHED	4.5	1601 dt. 02.01.2024	27	144	7.2	84	2900	Non-complying	Under upgradation (31.12.2024)
51	Punhana	PHED	4.5	1600 dt. 02.01.2024	25	116	7.5	54	4200	Non-complying	Under upgradation (31.12.2024)
52	Nuh	PHED	3.6	1603 dt. 02.01.2024	26	104	7.5	42	4900	Non-complying	Under upgradation (31.12.2024)
53	Ferozpur Jhirka	PHED	5	1602 dt. 02.01.2024	25	112	7.4	50	3800	Non-complying	Under upgradation (31.12.2024)
Palwal											
54	Hathin	PHED	4.5	1581 dt. 30.12.2023	22	96	7.2	40	1300	Non-complying	Under upgradation (31.12.2024)
55	Hodal	PHED	9	1580 dt. 30.12.2023	36	144	7.5	50	3600	Non Complying	Under upgradation (31.12.2024)
56	Palwal	PHED	9							-	Newly installed and under trial run
57	Hassanpur	PHED	3	1583 dt. 30.12.2023	28	104	7.5	58	2600	Non Complying	Under upgradation (31.12.2024)
58	Jodhpur Road, Palwal	ULBD	15	1582 dt. 30.12.2023	9	48	7.2	19	60	Complying	-
59	Ferozpur, Palwal	ULBD	2.5							-	Newly installed and under trial run
60	Kithwari/Agwanpur, Palwal	ULBD	10							-	
Faridabad											

## 2453

61	Badshahpur, Faridabad	FMDA	45	1608 dt. 02.01.2024	126	512	7.6	278	5200	Non-Complying	Under upgradation (30.06.2024)
62	Faridabad	HSVP	7.5							-	Newly installed and under trial run
63	Sec-21,	ULBD	10							-	
64	Faridabad	HSVP	30							-	
Gurugram											
65	Dhanwapur, Gurgaon	GMDA	50	1666 dt. 09.01.2024	8	40	7.2	15	68	Complying	-
66	Dhanwapur, Gurgaon	GMDA	68	1667 dt. 09.01.2024	8	48	7.1	13	93	Complying	-
67	Behrampur, Gurgaon	GMDA	120	1507 dt. 18.12.2023	5	36	7.1	17	65	Complying	-
68	Behrampur, Gurgaon	GMDA	50	1508 dt. 18.12.2023	7	40	7	14	60	Complying	-
69	Dhanwapur, Gurgaon	GMDA	100	1668 dt. 09.01.2024	19	120	7.2	38	380	Non-Complying	Under upgradation (31.12.2025)
70	Sarai Alawardi	ULBD	1							-	Newly installed and under trial run
71	Gadoli Kalan	ULBD	1							-	
72	Baliawas in 28.02.2021	ULBD	1							-	
73	Darbaripur in 28.02.2021	ULBD	1							-	
74	Mohmadpur Jharsa in 31.03.2021	ULBD	2							-	
75	Bandwari(Shifted from Sihi/Khedki Daula) in 31.10.2021	ULBD	1							-	
76	Jhazgarh	GMDA	20							-	
	<b>Total</b>		<b>1247</b>								

# 2454

## Status of existing STPs in the catchment of other catchment

Sr. No.	Name of the town/ city	Deptt.	Existing STP and Capacity (MLD)	Report No. and Date	BOD mg/l (10)	COD mg/l (50)	PH (5.5 to 9.0)	TSS mg/l (20)	Fecal Coliform MPN/100 ml (100)	As per stringent norms	Remarks
<b>Gurugram</b>											
1	Sohna, Gurgaon	PHED	6	1658 dt. 09.01.2024	27	136	7.5	64	1700	Non-Complying	Under upgradation (31.12.2024)
2	Pataudi, Gurgaon	PHED	4.5	1629 dt. 05.01.2024	24	108	7.2	56	260	Non-Complying	Under upgradation (31.12.2024)
3	Farrukhnagar, Gurgaon	PHED	3	1496 dt. 14.12.2023	7	40	7.3	19	86	Complying	-
4	Haily Mandi, Gurgaon	PHED	5.5	1497 dt. 14.12.2023	9	48	7.5	15	65	Complying	-
<b>Jind</b>											
5	Julana, Jind	PHED	4	4085 dt. 09.01.2024	8	44	7.09	14	90	Complying	-
<b>Bhiwani</b>											
6	Dhana Road, Bhiwani	PHED	10	1488 dt. 13.12.2023	27	136	7.6	48	630	Non-Complying	Under upgradation (31.03.2024)
7	Bhiwani	PHED	10	1487 dt. 13.12.2023	104	416	7.3	282	4200	Non-Complying	Under upgradation (31.03.2024)
8	Bhiwani, Phase-I	PHED	15	1491 dt. 13.12.2023	6	36	7.2	17	60	Complying	-
9	Bhiwani, Phase-II	PHED	15	1491 dt. 13.12.2023	132	528	7.3	320	1200	Non-Complying	Under trial run

## 2455

Sr. No.	Name of the town/ city	Deptt.	Existing STP and Capacity (MLD)	Report No. and Date	BOD mg/l (10)	COD mg/l (50)	PH (5.5 to 9.0)	TSS mg/l (20)	Fecal Coliform MPN/100 ml (100)	As per stringent norms	Remarks
10	Charkhi Dadri, Bhiwani	PHED	5	1247 dt. 20.10.2023	72	344	7.2	176	3400	Non-Complying	Under upgradation (31.12.2024)
11	Chirya Road, Charkhi Dadri, Bhiwani	PHED	5	1248 dt. 20.10.2023	90	376	7.2	178	4800	Non-Complying	Under upgradation (31.12.2024)
12	Bawani Khera, Bhiwani	PHED	4.5	1575 dt. 28.12.2023	16	92	7.1	30	360	Non-Complying	Under upgradation (31.03.2024)
13	Loharu, Bhiwani	PHED	3.5	1572 dt. 28.12.2023	23	128	7.3	44	760	Non-Complying	Under upgradation (30.05.2024)
14	Tosham, Bhiwani	PHED	3	1574 dt. 28.12.2023	9	48	7.2	17	93	Complying	-
15	Siwani, Bhiwani	PHED	4	1573 dt. 28.12.2023	15	80	7.3	39	540	Non-Complying	Under upgradation (30.05.2024)
16	Bhiwani	HSVP	10	1489 dt. 13.12.2023	6	36	7.5	17	60	Complying	-
<b>Mohindergarh</b>											
17	Mohindergarh	PHED	6.5	1644 dt. 08.01.2024	17	76	7.6	35	360	Non-Complying	Under upgradation (30.06.2024)
18	Ateli Mandi, Mohindergarh	PHED	2	1643 dt. 08.01.2024	52	208	7.2	65	1500	Non-Complying	Under upgradation (31.03.2024)
19	Kanina, Mohindergarh	PHED	3	1232 dt. 19.10.2023	19	96	7.3	38	910	Non-Complying	Under upgradation (31.03.2024)

## 2456

Sr. No.	Name of the town/ city	Deptt.	Existing STP and Capacity (MLD)	Report No. and Date	BOD mg/l (10)	COD mg/l (50)	PH (5.5 to 9.0)	TSS mg/l (20)	Fecal Coliform MPN/100 ml (100)	As per stringent norms	Remarks
20	Rewari Road, Narnaul, Mohindergarh	PHED	7.5	1638 dt. 08.01.2024	33	144	7.1	78	3900	Non-Complying	Under upgradation (31.03.2024)
21	Near Chinkara Rest House, Rewari Road, Narnaul	ULBD	6							Non-Operational and effluent being treated in 7.5 MLD STP Narnaul	-
<b>Rewari</b>											
22	Bawal, Rewari	PHED	3	1639 dt. 08.01.2024	48	192	7.8	64	3200	Non-Complying	Upgraded and under trial run
23	Rewari	PHED	6.5	1102 dt. 20.09.2023	26	112	7.1	42	730	Non-Complying	Under upgradation (31.12.2024)
24	Rewari	PHED	8	1587 dt. 02.01.2024	8	44	7.1	14	90	Complying	-
25	Rewari	PHED	16	1586 dt. 02.01.2024	6	36	7	12	60	Complying	-
26	Dharuhera	PHED	9.5	1585 dt. 02.01.2024	9	48	6.9	17	80	Complying	-
27	Kosli, Rewari	PHED	3	1588 dt. 02.01.2024	6	32	7.2	12	56	Complying	-
28	Dharuhera	HSVP	5	1584 dt. 02.01.2024	5	32	7.1	14	93	Complying	-
<b>Ambala</b>											
29	Barara, Ambala	PHED	4	3729 dt.	8.2	44	7.06	13	80	Complying	-

# 2457

Sr. No.	Name of the town/ city	Deptt.	Existing STP and Capacity (MLD)	Report No. and Date	BOD mg/l (10)	COD mg/l (50)	PH (5.5 to 9.0)	TSS mg/l (20)	Fecal Coliform MPN/100 ml (100)	As per stringent norms	Remarks
				13.12.2023							
<b>Karnal</b>											
30	Assandh, Karnal	PHED	5	3806 dt. 19.12.2023	8	44	7.52	12	90	Complying	-
<b>Hisar</b>											
31	Hansi, Hisar	PHED	6.5	3822 dt. 20.12.2023	7.4	40	7.48	12	60	Complying	-
32	Dhani Gram, Barwala, Hisar in 9.12.2014	PHED	6	3823 dt. 20.12.2023	16	108	7.3	64	400	Non-Complying	Under upgradation (30.06.2024)
33	Uklana, Hisar	PHED	6.5	3831 dt. 20.12.2023	7	40	7.2	13	80	Complying	-
34	Dhani Kushal, Bhiwani Road, Hansi	PHED	5	3824 dt. 20.12.2023	22	120	6.68	67	600	Non-Complying	Under upgradation (31.12.2024)
35	Lalpura- Jind Road, Hansi	PHED	7.5	3825 dt. 20.12.2023	26	124	7	76	800	Non-Complying	Under upgradation (31.12.2024)
<b>Total -35</b>			<b>225</b>								

## List of villages STPs in the catchment of River Yamuna

S. No.	District	Name of Village	Deptt.	Population	Quantum of flow (in MLD)	Name of Block	Timelines	%age of work done	Remarks
1	Yamuna Nagar	Jhar Chandana	D&P	716	0.079	Saraswati Nagar	-	100%	Work completed
2	Yamuna Nagar	Baindi Khajuri	D&P	1867	0.100	Radaur	-	100%	Work completed
3	Yamuna Nagar	Kartarpur	D&P	461	0.080	Radaur	-	100%	Work completed
4	Yamuna Nagar	Fatehgarh	D&P	2347	0.050	Radaur	-	100%	Work completed
5	Yamuna Nagar	Jaidhar	D&P	3583	0.150	Partap Nagar	-	100%	Work completed
6	Yamuna Nagar	Nayagaon	D&P	785	0.200	Jagadhri	-	100%	Work completed
7	Yamuna Nagar	Kheri Darshan Singh	D&P	959	0.105	Saraswati Nagar	-	100%	Work completed
8	Yamuna Nagar	Pabni Kalan	D&P	1941	0.214	Bilaspur	-	100%	Work completed
9	Yamuna Nagar	Sudal	D&P	729	0.080	Jagadhri	-	100%	Work completed
10	Yamuna Nagar	Galoli	D&P	2443	0.262	Jagadhri	-	100%	Work completed
11	Yamuna Nagar	Hafizpur	D&P	1005	0.086	Jagadhri	-	100%	Work completed
12	Yamuna Nagar	Daulatpur	D&P	1300	0.153	Jagadhri	-	100%	Work completed
13	Yamuna Nagar	Amadalpur	D&P	2975	0.066	Jagadhri	-	100%	Work completed
14	Yamuna	Guglon	D&P	995	0.109	Saraswati Nagar	-	100%	Work completed

## 2459

S. No.	District	Name of Village	of	Deptt.	Population	Quantum of flow (in MLD)	Name of Block	Timelines	%age of work done	Remarks
	Nagar									
15	Yamuna Nagar	Tehi Harijanan & Tehi Saniyan		D&P	665	0.100	Saraswati Nagar	-	100%	Work completed
16	Yamuna Nagar	Topra Khurd		D&P	768	0.076	Saraswati Nagar	-	100%	Work completed
17	Yamuna Nagar	Badanpuri		D&P	670	0.074	Saraswati Nagar	-	100%	Work completed
18	Yamuna Nagar	Kanheri Khurd		D&P	1364	0.150	Saraswati Nagar	-	100%	Work completed
19	Yamuna Nagar	Chhoti Gadholi		D&P	1175	0.044	Saraswati Nagar	-	100%	Work completed
20	Yamuna Nagar	Khanpur		D&P	1641	0.265	Saraswati Nagar	-	100%	Work completed
21	Yamuna Nagar	Sukhdaspur		D&P	634	0.070	Saraswati Nagar	-	100%	Work completed
22	Yamuna Nagar	Gandapura		D&P	1007	0.111	Saraswati Nagar	-	100%	Work completed
23	Yamuna Nagar	Kanheri Kalan		D&P	2392	0.259	Saraswati Nagar	-	100%	Work completed
24	Yamuna Nagar	Kabulpur		D&P	1165	0.128	Saraswati Nagar	-	100%	Work completed
25	Yamuna Nagar	Rapoli		D&P	1994	0.219	Saraswati Nagar	-	100%	Work completed
26	Yamuna Nagar	Sabilpur Jattan		D&P	934	0.103	Saraswati Nagar	-	100%	Work completed
27	Yamuna Nagar	Nagla Jagir		D&P	1584	0.174	Saraswati Nagar	-	100%	Work completed
28	Yamuna Nagar	Bari Gadholi		D&P	1175	0.085	Saraswati Nagar	-	100%	Work completed
29	Yamuna Nagar	Garhi Gossai		D&P	761	0.084	Saraswati Nagar	-	100%	Work completed

# 2460

S. No.	District	Name of Village	of	Deptt.	Population	Quantum of flow (in MLD)	Name of Block	Timelines	%age of work done	Remarks
30	Yamuna Nagar	Kul Chandu		D&P	1968	0.216	Saraswati Nagar	31.03.2024	80%	In progress
31	Yamuna Nagar	Pinjora		D&P	1357	0.149	Saraswati Nagar	-	100%	Work completed
32	Yamuna Nagar	Pinjori		D&P	526	0.058	Saraswati Nagar	-	100%	Work completed
33	Yamuna Nagar	Talakaur		D&P	3303	0.363	Saraswati Nagar	-	100%	Work completed
34	Yamuna Nagar	Pensal		D&P	790	0.087	Bilaspur	-	100%	Work completed
35	Yamuna Nagar	Haibatpur		D&P	2302	0.253	Bilaspur	-	100%	Work completed
36	Yamuna Nagar	Daultapur		D&P	967	0.090	Saraswati Nagar	-	100%	Work completed
37	Yamuna Nagar	Plaka		D&P	740	0.082	Radaur	-	100%	Work completed
38	Yamuna Nagar	Chamrori		D&P	1635	0.182	Radaur	-	100%	Work completed
39	Yamuna Nagar	Chhari		D&P	1389	0.158	Radaur	-	100%	Work completed
40	Yamuna Nagar	Amloha		D&P	579	0.064	Radaur	-	100%	Work completed
41	Yamuna Nagar	Jhagudi		D&P	1270	0.140	Radaur	-	100%	Work completed
42	Yamuna Nagar	Antawa		D&P	1502	0.168	Radaur	-	100%	Work completed
43	Yamuna Nagar	Silikalan		D&P	989	0.107	Radaur	-	100%	Work completed
44	Yamuna Nagar	Bubka		D&P	1825	0.202	Radaur	-	100%	Work completed
45	Yamuna Nagar	Alipura		D&P	936	0.102	Radaur	-	100%	Work completed

# 2461

S. No.	District	Name of Village	of	Deptt.	Population	Quantum of flow (in MLD)	Name of Block	Timelines	%age of work done	Remarks
	Nagar									
46	Yamuna Nagar	Nauchron		D&P	2876	0.326	Radaur	-	100%	Work completed
47	Yamuna Nagar	Khurdban		D&P	2299	0.255	Radaur	-	100%	Work completed
48	Yamuna Nagar	Potli and potli Dera		D&P	1473	0.163	Radaur	-	100%	Work completed
49	Yamuna Nagar	Thaska Khadar		D&P	1325	0.147	Radaur	-	100%	Work completed
50	Yamuna Nagar	Dadupur Head		D&P	928	0.010	Chhachhrauli	-	100%	Work completed
51	Yamuna Nagar	Kishanpura Majra		D&P	970	0.009	Chhachhrauli	-	100%	Work completed
52	Yamuna Nagar	Nagal		D&P	898	0.080	Jagadhri	-	100%	Work completed
53	Yamuna Nagar	Kanju		D&P	1877	0.180	Radaur	-	100%	Work completed
54	Yamuna Nagar	Milk Majra		D&P	602	0.039	Saraswati Nagar	31.03.2024	0%	In progress
55	Yamuna Nagar	Gadhola		PHED	1426	0.157	Saraswati Nagar	31.03.2025	0%	In progress
56	Yamuna Nagar	Kharwan		D&P	8345	0.025	Chhachhrauli	31.12.2024	0%	In progress
57	Yamuna Nagar	Dayalgarh		D&P	3051	0.050	Jagadhri	-	100%	Work completed
	<b>Total</b>				<b>88183</b>	<b>7.515</b>				
1	Sonepat	Dubhetta		D&P	2030	0.140	Ganaur	30.04.2024	40%	In progress
2	Sonepat	Mehmudpur Majra		D&P	1179	0.080	Ganaur	-	100%	Work completed
3	Sonepat	Bidhal		D&P	3422	0.230	Ganaur	-	100%	Work completed
4	Sonepat	Nayat		D&P	1977	0.130	Gohana	-	100%	Work completed

# 2462

S. No.	District	Name of Village	of	Deptt.	Population	Quantum of flow (in MLD)	Name of Block	Timelines	%age of work done	Remarks
5	Sonepat	Bhawar Kaliraman		D&P	1127	0.514	Kathura	-	100%	Work completed
6	Sonepat	Chinoli		D&P	1160	0.020	Kharkhoda	-	100%	Work completed
7	Sonepat	Jharoti		D&P	1654	0.020	Kharkhoda	-	100%	Work completed
8	Sonepat	Mundlana		D&P	8982	0.100	Mundlana	30.04.2024	85%	In progress
9	Sonepat	Badsahpur Machri		D&P	1451	0.800	Sonipat	-	100%	Work completed
10	Sonepat	Ahemadpur Majra		D&P	1611	0.104	Mundlana	-	100%	Work completed
11	Sonepat	Bohla		D&P	1103	0.136	Sonipat	-	100%	Work completed
12	Sonepat	Bajana Kalan		D&P	2551	0.100	Ganaur	31.12.2024	60%	In progress
13	Sonepat	Dhanana		D&P	6591	0.125	Kathura	-	100%	Work completed
14	Sonepat	Ridhana		D&P	2236	0.189	Kathura	-	100%	Work completed
15	Sonepat	Khanda		D&P	9029	0.360	Kharkhoda	-	100%	Work completed
16	Sonepat	Matindu		D&P	2708	0.020	Kharkhoda	-	100%	Work completed
17	Sonepat	Nakloi		D&P	1952	0.020	Kharkhoda	-	100%	Work completed
18	Sonepat	Rohana		D&P	6611	0.040	Kharkhoda	-	100%	Work completed
19	Sonepat	Chidana		D&P	1598	0.278	Mundlana	31.12.2024	7%	In progress
20	Sonepat	Bhadana		D&P	3399	0.180	Sonipat	-	100%	Work completed
21	Sonepat	Bhatgaon Dungran		D&P	3428	1.040	Sonipat	-	100%	Work completed
22	Sonepat	Chitana		D&P	3075	0.720	Sonipat	-	100%	Work completed
23	Sonepat	Juan-I		D&P	4426	0.420	Sonipat	-	100%	Work completed
24	Sonepat	Mahipur		D&P	766	0.660	Sonipat	-	100%	Work completed
25	Sonepat	Pugthala		D&P	4022	0.100	Ganaur	31.12.2024	70%	In progress
26	Sonepat	Rehmana		D&P	1129	0.110	Ganaur	31.12.2024	80%	In progress
27	Sonepat	Sardhana		D&P	1634	0.120	Ganaur	31.12.2024	70%	In progress
28	Sonepat	Barota		D&P	4300	0.050	Gohana	31.12.2024	50%	In progress
29	Sonepat	Gamri		D&P	3677	0.290	Gohana	-	100%	Work completed
30	Sonepat	Garhi Sarai Namdar Khan		D&P	4494	0.360	Gohana	-	100%	Work completed
31	Sonepat	Giwana		D&P	3302	0.450	Gohana	-	100%	Work completed
32	Sonepat	Jasrana		D&P	3836	0.260	Gohana	-	100%	Work completed
33	Sonepat	Jolly		D&P	5963	0.200	Gohana	31.12.2024	50%	In progress

# 2463

S. No.	District	Name of Village	of	Deptt.	Population	Quantum of flow (in MLD)	Name of Block	Timelines	%age of work done	Remarks
34	Sonepat	Kakana Bhadri		D&P	1455	0.100	Gohana	-	100%	Work completed
35	Sonepat	Kasanda		D&P	2077	0.170	Gohana	31.12.2024	25%	In progress
36	Sonepat	Kasandi		D&P	2921	0.100	Gohana	-	100%	Work completed
37	Sonepat	Katwal		D&P	3730	0.060	Gohana	31.12.2024	15%	In progress
38	Sonepat	Kheri Damkan		D&P	4477	0.300	Gohana	-	100%	Work completed
39	Sonepat	Lath		D&P	4826	0.320	Gohana	31.12.2024	40%	In progress
40	Sonepat	Mahra		D&P	3292	0.270	Gohana	31.12.2024	30%	In progress
41	Sonepat	Moi Hooda		D&P	3681	0.250	Gohana	-	100%	Work completed
42	Sonepat	Nagar		D&P	1700	0.140	Gohana	-	100%	Work completed
43	Sonepat	Riwara		D&P	2312	0.160	Gohana	-	100%	Work completed
44	Sonepat	Saragthal		D&P	3435	0.230	Gohana	-	100%	Work completed
45	Sonepat	Wajirpura		D&P	2164	0.110	Gohana	-	100%	Work completed
46	Sonepat	Ahulana		D&P	6451	0.075	Kathura	-	100%	Work completed
47	Sonepat	Chhichhrana		D&P	3955	0.275	Kathura	-	100%	Work completed
48	Sonepat	Farmana		D&P	7019	0.040	Kharkhoda	-	100%	Work completed
49	Sonepat	Silana		D&P	5173	0.020	Kharkhoda	-	100%	Work completed
50	Sonepat	Busana		D&P	3771	0.060	Mundlana	-	100%	work completed
51	Sonepat	Butana		D&P	6065	0.122	Mundlana	-	100%	Work completed
52	Sonepat	Chhatera		D&P	2065	0.151	Mundlana	30.04.2024	80%	In progress
53	Sonepat	Gangana		D&P	4098	0.298	Mundlana	31.12.2024	21%	In progress
54	Sonepat	Ishapur Kheri		D&P	3324	0.030	Mundlana	31.12.2024	12%	In progress
55	Sonepat	Jagsi		D&P	3022	0.238	Mundlana	31.12.2024	11%	In progress
56	Sonepat	Jawahara		D&P	3818	0.050	Mundlana	31.12.2024	10%	In progress
57	Sonepat	Khandrai		D&P	3368	0.098	Mundlana	-	100%	work completed
58	Sonepat	Kohla		D&P	3527	0.060	Mundlana	-	100%	work completed
59	Sonepat	Shamri		D&P	2192	0.476	Mundlana	-	100%	work completed
60	Sonepat	Bhatgaon Malyan		D&P	3594	1.440	Sonipat	-	100%	work completed
61	Sonepat	Hullaheri		D&P	1980	0.120	Sonipat	-	100%	Work completed
	<b>Total</b>				<b>205915</b>	<b>14.129</b>				

# 2464

S. No.	District	Name of Village	Deptt.	Population	Quantum of flow (in MLD)	Name of Block	Timelines	%age of work done	Remarks
1	Karnal	Bansa	D&P	5028	0.150	Munak	-	100%	Work completed
2	Karnal	Sultanpur	D&P	1739	0.001	Nilokheri	-	100%	Work completed
3	Karnal	Prem Khera	D&P	1582	0.050	Nissing	-	100%	Work completed
4	Karnal	Ainchla	D&P	1383	0.070	Munak	31.03.2024	10%	In Progress
5	Karnal	Munak (Nooriwala)	D&P	11762	0.100	Munak	-	100%	Work completed
		Munak (Padha Road)	D&P		0.100	Munak	-	100%	
6	Karnal	Gagsina (Near Shamshan)	D&P	7698	0.250	Munak	-	100%	Work completed
		Gagsina (Near Stadium)	D&P		0.250	Munak	-	100%	
7	Karnal	Shahjanpur	D&P	18839	0.560	Munak	-	100%	Work completed
8	Karnal	Phurlak	D&P	3757	0.310	Gharaunda	-	100%	Work completed
9	Karnal	Kamalpur	D&P	1118	0.152	Nilokheri	-	100%	Work completed
10	Karnal	Mohri Jagir	D&P	3095	0.000	Nilokheri	-	100%	Work completed
11	Karnal	Barota	D&P	2860	0.480	Nissing	-	100%	Work completed
12	Karnal	Hemda	D&P	463	0.500	Nissing	-	100%	Work completed
13	Karnal	Budhanpur Viran	D&P	980	0.220	Nissing	-	100%	Work completed
14	Karnal	Sambhli	D&P	2703	0.200	Nissing	-	100%	Work completed
15	Karnal	Dadupur Roran	D&P	1768	0.004	Nissing	-	100%	Work completed
16	Karnal	Behlolpur	D&P	1301	0.200	Nissing	-	100%	Work completed
17	Karnal	Katlaheri	D&P	4527	0.500	Nissing	31.03.2024	95%	In Progress
18	Karnal	Peont	D&P	3662	0.400	Munak	31.03.2024	95%	In Progress
19	Karnal	Dhanora Jagir	D&P	2155	0.060	Indri	-	100%	Work completed
20	Karnal	Bhaini Kalan	D&P	1303	0.001	Nilokheri	-	100%	Work completed
21	Karnal	Sohlon	D&P	731	0.002	Nilokheri	-	100%	Work completed
22	Karnal	Pakhana	D&P	3029	0.006	Nilokheri	-	100%	Work completed
23	Karnal	Sitamai	D&P	2829	0.002	Nilokheri	-	100%	work completed
24	Karnal	Shamgarh	D&P	1731	0.007	Nilokheri	-	100%	work completed
25	Karnal	Bhaini Khurd	D&P	2530	0.001	Nilokheri	-	100%	Work completed
26	Karnal	Gorgarh	D&P	1797	0.120	Indri	-	100%	Work completed

## 2465

S. No.	District	Name of Village	of Deptt.	Population	Quantum of flow (in MLD)	Name of Block	Timelines	%age of work done	Remarks
27	Karnal	Samalkha	D&P	1361	0.070	Gharaunda	-	100%	Work completed
28	Karnal	Bajida Roran	D&P	1598	0.150	Nissing	-	100%	work completed
29	Karnal	Kheri Naru	D&P	6381	0.600	Nissing	-	100%	work completed
30	Karnal	Brass	D&P	8848	0.800	Nissing	-	100%	work completed
31	Karnal	Raipur Jattan	D&P	2822	0.770	Munak	-	100%	work completed
32	Karnal	Sonkra	D&P	4758	0.002	Nilokheri	-	100%	Work completed
33	Karnal	Malikpur	D&P	1351	0.120	Gharaunda	-	100%	Work completed
34	Karnal	Hathlana	D&P	2648	0.300	Nissing	31.03.2024	35%	In Progress
35	Karnal	Singhra	D&P	3826	0.150	Nissing	-	100%	Work completed
36	Karnal	Ramba	D&P	4894	0.004	Karnal	-	100%	Work completed
37	Karnal	Jundla	D&P	13982	2.000	Nissing	-	100%	Work completed
38	Karnal	Pakka Khera	D&P	2487	0.100	Munak	-	100%	Work completed
39	Karnal	Kurak Jagir	D&P	1623	0.001	Nilokheri	-	100%	Work completed
40	Karnal	Khora Kheri	PHED	2244	0.050	Munak	-	100%	Work completed
41	Karnal	Shekhupura Khalsa	D&P	3197	0.150	Gharaunda	31.12.2024	0%	In progress
42	Karnal	Halwana	PHED	1100	0.600	Indri	31.03.2026	0%	In progress
43	Karnal	Naraina	PHED	2553	0.002	Nilokheri	31.03.2026	0%	In progress
44	Karnal	Brass (Dhola Kuan)	PHED	1000	0.100	Nissing	31.03.2026	0%	In progress
45	Karnal	Kohand	PHED	10153	1.5	Gharaunda	31.03.2024	90%	In Progress
46	Karnal	Kachhwa	PHED	10141	1.5	Karnal	-	100%	Work completed
		<b>Total</b>		<b>177337</b>	<b>13.3</b>				
1	Panipat	Ahar	D&P	7696	0.86	Israna	31.03.2024	90%	In Progress
2	Panipat	Balana	D&P	3417	0.29	Israna	31.03.2025	2%	In progress
3	Panipat	Bandh	D&P	3656	0.26	Israna	-	100%	Work completed
4	Panipat	Bhaupur	D&P	1661	0.18	Israna	31.03.2024	90%	In Progress
5	Panipat	Bijawa	D&P	1742	0.17	Israna	-	100%	Work completed
6	Panipat	Brahman Majra	D&P	2583	0.27	Israna	-	100%	Work completed
7	Panipat	Budsham	PHED	4664	0.46	Israna	31.03.2026	0%	In progress

# 2466

S. No.	District	Name of Village	of	Deptt.	Population	Quantum of flow (in MLD)	Name of Block	Timelines	%age of work done	Remarks
8	Panipat	Buwana Lakhu		D&P	7169	0.71	Israna	-	100%	Work completed
9	Panipat	Chamrara		D&P	2812	0.24	Israna	-	100%	Work completed
10	Panipat	Chhichhrana		D&P	3458	0.43	Israna	31.03.2024	40%	In Progress
11	Panipat	Dahar		D&P	6729	0.75	Israna	31.03.2025	10%	In Progress
12	Panipat	Didwari		D&P	3059	0.38	Israna	31.03.2025	2%	In Progress
13	Panipat	Gwalra		D&P	3494	0.43	Israna	31.12.2024	2%	In Progress
14	Panipat	Hartari		D&P	1783	0.22	Israna	31.03.2024	30%	In Progress
15	Panipat	Israna		D&P	9472	0.94	Israna	30.06.2024	50%	In Progress
16	Panipat	Jondhan Kalan		D&P	3001	0.18	Israna	-	100%	Work completed
17	Panipat	Kaith		D&P	1717	0.01	Israna	-	100%	Work completed
18	Panipat	Karad		D&P	3607	0.45	Israna	30.06.2024	35%	In Progress
19	Panipat	Kakoda		D&P	921	0.11	Israna	30.06.2024	40%	In Progress
20	Panipat	Khalila Majra		D&P	837	0.10	Israna	30.06.2024	2%	In Progress
21	Panipat	Mandi		D&P	7454	0.79	Israna	31.03.2024	70%	In Progress
22	Panipat	Naultha		PHED	8655	0.56	Israna	31.03.2026	0%	In progress
23	Panipat	Naultha Dungran		D&P	8655	0.26	Israna	31.03.2025	5%	In progress
24	Panipat	Palri		D&P	3961	0.29	Israna	31.03.2024	90%	In Progress
25	Panipat	Pardhana		D&P	3563	0.22	Israna	30.06.2024	30%	In Progress
26	Panipat	Pathri		D&P	2110	0.26	Israna	31.03.2024	65%	In Progress
27	Panipat	Puthar		D&P	2956	0.36	Israna	-	100%	Work completed
28	Panipat	Seenk		D&P	6219	0.62	Israna	31.03.2024	60%	In Progress
29	Panipat	Shahpur		D&P	3472	0.43	Israna	31.03.2024	10%	In Progress
30	Panipat	Adiyana		D&P	6342	0.79	Madlauda	-	100%	Work completed
31	Panipat	Ahmadpur Majra		D&P	677	0.08	Madlauda	-	100%	Work completed
32	Panipat	Alupur		D&P	2860	0.35	Madlauda	-	100%	Work completed
33	Panipat	Atawla		D&P	5233	0.65	Madlauda	-	100%	Work completed
34	Panipat	Bal Jattan		D&P	3045	0.38	Madlauda	-	100%	Work completed
35	Panipat	Bhader		D&P	3403	0.42	Madlauda	-	100%	Work completed
36	Panipat	Bhalsi		D&P	1663	0.20	Madlauda	31.03.2024	75%	In Progress

# 2467

S. No.	District	Name of Village	of Deptt.	Population	Quantum of flow (in MLD)	Name of Block	Timelines	%age of work done	Remarks
37	Panipat	Bhandari	D&P	3778	0.47	Madlauda	-	100%	Work completed
38	Panipat	Bohli	D&P	5845	0.19	Madlauda	-	100%	Work completed
39	Panipat	Dharamgarh	D&P	3248	0.40	Madlauda	-	100%	Work completed
40	Panipat	Joshi	D&P	2592	0.32	Madlauda	31.03.2024	30%	In Progress
41	Panipat	Kalkha	D&P	3968	0.34	Madlauda	-	100%	Work completed
42	Panipat	Kawi	D&P	6917	0.86	Madlauda	31.03.2025	30%	In Progress
43	Panipat	Khandra	D&P	2153	0.26	Madlauda	-	100%	Work completed
44	Panipat	Lohari	D&P	3576	0.22	Madlauda	-	100%	Work completed
45	Panipat	Nain	D&P	3405	0.17	Madlauda	-	100%	Work completed
46	Panipat	Rair Kalan	D&P	5399	0.23	Madlauda	-	100%	Work completed
47	Panipat	Shera	D&P	4062	0.50	Madlauda	30.06.2024	50%	In Progress
48	Panipat	Shodhapur	D&P	6423	0.80	Madlauda	31.03.2025	0%	In Progress
49	Panipat	Sutana	D&P	6268	0.78	Madlauda	-	100%	Work completed
50	Panipat	Thirana	D&P	1905	0.10	Madlauda	-	100%	Work completed
51	Panipat	Untla	D&P	2781	0.34	Madlauda	-	100%	Work completed
52	Panipat	Urlana Kalan	PHED	8759	1.09	Madlauda	31.03.2026	0%	In progress
53	Panipat	Urlana Khurd	D&P	3237	0.40	Madlauda	-	100%	Work completed
54	Panipat	Waiser and (Bapnot)	D&P	4107	0.56	Madlauda	-	100%	Work completed
55	Panipat	Waiseri	D&P	4107	0.01	Madlauda	-	100%	Work completed
56	Panipat	Assan Kalan	D&P	4960	0.12	Panipat	31.03.2024	50%	In Progress
57	Panipat	Assan Khurd	D&P	8064	0.89	Madlauda			
58	Panipat	Babail	D&P	5748	0.07	Panipat	31.03.2025	65%	In Progress
59	Panipat	Bhainswal	D&P	1512	0.18	Panipat	31.03.2025	45%	In Progress
60	Panipat	Binjhol	D&P	5800	0.65	Panipat	30.06.2024	60%	In Progress
61	Panipat	Chandoli	D&P	2282	0.26	Panipat	31.03.2024	70%	In Progress
62	Panipat	Faridpur	D&P	2237	0.17	Panipat	-	100%	Work completed
63	Panipat	Jattal	D&P	3645	0.18	Panipat	31.03.2024	60%	In Progress
64	Panipat	Kabri	D&P	7049	0.70	Panipat	-	100%	Work completed
65	Panipat	Khotpura	D&P	2536	0.22	Panipat	31.03.2025	80%	In Progress

# 2468

S. No.	District	Name of Village	of Deptt.	Population	Quantum of flow (in MLD)	Name of Block	Timelines	%age of work done	Remarks
66	Panipat	Mahmadpur	D&P	2085	0.11	Panipat	31.03.2025	10%	In Progress
67	Panipat	Rajapur	D&P	3327	0.28	Panipat	-	100%	Work completed
68	Panipat	Khojkipur	D&P	3968	0.30	Bapoli	30.06.2024	70%	In Progress
69	Panipat	Raimal	D&P	631	0.08	Bapoli	-	100%	Work completed
70	Panipat	Raslapur	D&P	1749	0.15	Bapoli	-	100%	Work completed
71	Panipat	Shimla Gujran	D&P	2464	0.28	Bapoli	-	100%	Work completed
72	Panipat	Tajpur	D&P	1950	0.24	Bapoli	30.06.2024	60%	In Progress
73	Panipat	Ujha	D&P	8773	0.00	Bapoli	-	100%	Work completed
74	Panipat	Kurar	D&P	3607	0.45	Sanoli Khurd	-	100%	Work completed
75	Panipat	Madlauda	PHED	14356	0.89	Madlauda	30.06.2025	10%	In Progress
76	Panipat	Dadlana	PHED	11413	1.43	Panipat	31.12.2024	35%	In Progress
77	Panipat	Nangel Kheri	PHED	18195	1	Panipat	31.03.2026	0%	In progress
78	Panipat	Siwah	PHED	13680	1.71	Panipat	-	100%	Completed
79	Panipat	Chulkana	PHED	11793	0.36	Samalkha	31.12.2024	20%	In Progress
80	Panipat	Ranamajra	PHED	12355	0.7	Sanoli Khurd	31.12.2025	0%	In Progress
	<b>Total</b>			<b>380455</b>	<b>32.7</b>				
1	Gurugram	Khoh	D&P	5041	0.130		-	100%	Work completed
2	Gurugram	Baskusla	D&P	3215	0.180		-	100%	Work completed
3	Gurugram	KASAN	D&P	8628	0.930		-	100%	Work completed
4	Gurugram	Manesar	D&P	93158	10.090		-	100%	Work completed
5	Gurugram	Bashariya	D&P	1555	0.090		-	100%	Work completed
6	Gurugram	Dhana	D&P	6560	0.080		-	100%	Work completed
7	Gurugram	Bamdoli	D&P	800	0.080		-	100%	Work completed
8	Gurugram	Dharampur	D&P	1491	0.300		-	100%	Work Completed
9	Gurugram	Nawada Fatehpur	ULBD	3775	0.48		30.04.2024	92%	In progress
10	Gurugram	Sikanderpur	ULBD	3038	0.17		-	100%	Work completed
11	Gurugram	Badha	ULBD	2200	0.12		-	100%	Work completed

## 2469

S. No.	District	Name of Village	of	Deptt.	Population	Quantum of flow (in MLD)	Name of Block	Timelines	%age of work done	Remarks
12	Gurugram	Kakrola		ULBD	4074	0.22		-	100%	In Progress
13	Gurugram	Hayatpur		ULBD	3372	0.19		-	100%	Work completed
14	Gurugram	Daulatabad		ULBD	6913	0.33		30.04.2024	92%	In progress
15	Gurugram	Nakhrola		ULBD	3760	0.211		-	100%	Work completed
16	Gurugram	Mahomadheri		ULBD	691	0.04		31.03.2024	93%	In Progress
17	Gurugram	Rampura		ULBD	870	0.05		30.04.2024	93%	In Progress
18	Gurugram	Bajghera		GMDA	3640	0.21		30.04.2024	95%	In progress
	<b>Total</b>				<b>152781</b>	<b>13.90</b>				
1	Faridabad	Chhainsa		PHED	12463	2.1		30.06.2024	0%	In Progress
2	Faridabad	Mohna		PHED	9859	1.54		30.06.2024	0%	In Progress
3	Faridabad	Chandpur		PHED	3202	0.5		30.06.2024	0%	In Progress
4	Faridabad	Immamudinpur		PHED	935	0.25		30.06.2024	0%	In Progress
5	Faridabad	Shahajhnpur		PHED	2393	0.45		30.06.2024	0%	In Progress
6	Faridabad	Sahupura Khadar		PHED	1580	0.2		30.06.2024	0%	In Progress
7	Faridabad	Arua		PHED	2963	0.53		30.06.2024	0%	In Progress
8	Faridabad	Ghurasan		PHED	756	0.13		30.06.2024	0%	In Progress
9	Faridabad	Rajpur Kalan		D&P	1970	0.3		-	100%	Work completed
10	Faridabad	Palwali		ULBD	2807	0.43		31.12.2024		The work for preparation of master plan is in progress and under approval. This work is being looked by FMDA. Most of the households of these areas have their own septic tank. For requirement of sewerage system in these villages the assessment is
11	Faridabad	Tikawali		ULBD	3313	0.485		31.12.2024		

# 2470

S. No.	District	Name of Village	of Deptt.	Population	Quantum of flow (in MLD)	Name of Block	Timelines	%age of work done	Remarks
									being done by FMDA in terms of master plan through Wapcos.
	<b>Total</b>			<b>42241</b>	<b>6.915</b>				
1	Palwal	Bilchpur	D&P	652	0.000		31.03.2024	70%	In progress
2	Palwal	Tappa	D&P	1228	0.005		31.03.2024	95%	In progress
3	Palwal	Gorwari	D&P	679	0.126		-	100%	Work completed
	<b>Total</b>			<b>2559</b>	<b>0.131</b>				

## List of villages STPs in the catchment of River Ghaggar

S. No.	Name of Work	District	Name of Village	Deptt.	Population	Quantum of Flow (in MLD)	Name of Block	Target date	Progress	Remarks
1	Construction of Sokage Pit & Drain (Nala)	Panchkula	Dholuwal	D&P	905	0.010	Pinjore	-	100%	Work completed
2	Construction of Sokage Pit & Drain (Nala)	Panchkula	Burjkotia	D&P	532	0.020	Pinjore	-	100%	Work completed
3	Construction of Sokage Pit & Drain (Nala)	Panchkula	Toda	D&P	2238	0.025	Raipur Rani	-	100%	Work completed
4	Construction of Sokage Pit & Drain (Nala)	Panchkula	Mouli	D&P	4404	0.018	Raipur Rani	-	100%	Work completed
5	Construction of Sokage Pit & Drain (Nala)	Panchkula	Khetpurali	D&P	1134	0.025	Barwala	-	100%	Work completed
6	Construction of Sokage Pit & Drain (Nala)	Panchkula	Rehor	D&P	1241	0.015	Barwala	-	100%	Work completed
7	Construction of Sokage Pit & Drain (Nala)	Panchkula	Bharoli	D&P	1210	0.025	Barwala	-	100%	Work completed
8	Const. of Development of	Kaithal	Shihali	D&P	641	0.500	Guhla	-	100%	Work completed

# 2471

S. No.	Name of Work	District	Name of Village	Deptt.	Population	Quantum of Flow (in MLD)	Name of Block	Target date	Progress	Remarks
	Pond on Sinchewala Model									
9	Const. of Development of Pond on Sinchewala Model	Kaithal	Paprala	D&P	1390	0.700	Guhla	-	100%	Work completed
10	Const. of Development of Pond on Sinchewala Model	Kaithal	Kasoli	D&P	815	0.400	Guhla	-	100%	Work completed
11	Const. of Development of Pond on Sinchewala Model	Kaithal	Mangra	D&P	1389	0.600	Guhla	-	100%	Work completed
13	Const. of Development of Pond on Sinchewala Model	Kaithal	Lalpur	D&P	996	0.200	Guhla	-	100%	Work completed
14	Const. of Development of Pond on Sinchewala Model	Kaithal	Bubakpur	D&P	307	0.300	Guhla	-	100%	Work completed
15	Const. of Development of Pond on Sinchewala Model	Kaithal	Nandgarh	D&P	897	0.013	Guhla	-	100%	Work completed
16	Const. of Development of Pond on Sinchewala Model	Kaithal	Chhanna Jatan	D&P	667	1.000	Guhla	-	100%	Work completed
17	Laying of RCC pipe line for disposal of dirty water	Kaithal	Kutabpur	D&P	2414	0.270	Kaithal	-	100%	Work completed
18	Const. of LWM Project	Kaithal	Guhna	D&P	6495	2.000	Kaithal	-	100%	Work completed
19	Const. of Liquied Based Management Project	Kaithal	Sirta	D&P	4421	0.100	Kaithal	-	100%	Work completed
20	Const. of Liquied Based Management Project	Kaithal	Manas	D&P	3899	0.370	Kaithal	-	100%	Work completed
21	Const. of LWM Project	Kaithal	Jagdishpura	D&P	1434	0.300	Kaithal	-	100%	Work completed
22	Const. of Treatment for waste water treatment through five pond system	Kaithal	Geong	D&P	5286	1.000	Kaithal	-	100%	Work completed
23	Const. of LWM Project	Kaithal	Patti Afgan	D&P	2779	1.100	Kaithal	31.03.2024	50%	In Progress
24	Const. of LWM Project	Kaithal	Kakaut (2 in list)	D&P	6018	0.500	Kaithal	31.03.2024	50%	In Progress
27	Const. of LWM Project	Kaithal	Teontha	D&P	5964	0.130	Pundri	31.03.2024	50%	In Progress

## 2472

S. No.	Name of Work	District	Name of Village	Deptt.	Population	Quantum of Flow (in MLD)	Name of Block	Target date	Progress	Remarks
28	Development of pond under NGT	Kaithal	Sakra	D&P	4707	0.500	Dhand	-	100%	Work completed
30	Const. of Liquied Based Management Project	Kaithal	Kangthali	D&P	2910	0.420	Siwan	31.03.2024	60%	In progress
31	Const. of LWM Project	Kaithal	Ujhana	D&P	2011	0.230	Kaithal	31.03.2024	10%	In Progress
34	Const. of Liquied Based Management Project	Kaithal	Kakheri	D&P	4197	0.140	Siwan	-	100%	Work completed
35	Const. of LWM Project	Kaithal	Kaul (3 in list )	PHED	11896	1.05	Dhand	31.12.2024	2%	In progress
36	STP	Kaithal	Keorak	PHED	14051	0.32	Kaithal	-	100%	Work completed
38	Const. of Wetland	Fatehabad	Talwari	D&P	2848	0.200	Jakhal	31.03.2024	25%	In progress
41	Construction of Sinchewala Model	Fatehabad	Sadhanwas	D&P	4103	0.010	Jakhal	31.03.2024	50%	In Progress
42	Const SLWM 3 Pond System	Fatehabad	Kahirpur	D&P	564	0.010	Nagapur	-	100%	Work completed
44	Const. of SLWM	Sirsa	Mallewala	D&P	2079	0.200	Baragudha	-	100%	Work completed
45	Const. of LWM	Sirsa	Amritsar Kalan	D&P	1097	0.118	Ellenabad	-	100%	Work completed

## Status of laying of sewer line in approved area in the catchment of River Yamuna

Sr. No.	Name of town	Deptt.	Timelines	Length	Latest progress	%age of work done
In progress						
1	Faridabad	ULBD	30.04.2024	450000	435839	96.85%
2	Karnal	ULBD	06.06.2024	150653	149800	99.43%
3	Panipat	ULBD	31.12.2024	328000	262000	80%
Work completed						
4	Rohtak	ULBD	-	137499	137499	Completed
5	Yamuna Nagar	ULBD	-	92410	92410	Completed
6	Jagadhri					
7	Bahadurgarh	ULBD	-	50195	50195	Completed
8	Sonepat	ULBD	-	63500	63500	Completed
9	Palwal	ULBD	-	144908	144908	Completed
10	Beri	PHED	-	8720	8720	Completed
11	Samalkha	PHED	-	3700	3700	Completed
12	Nissing	PHED	-	3850	3850	Completed
13	Gohana	PHED	-	18000	18000	Completed
14	Indri	PHED	-	7350	7350	Completed
15	Radaur	PHED	-	2000	2000	Completed
16	Nilokheri	PHED	-	3640	3640	Completed
17	Taoru	PHED	-	10070	10070	Completed
18	Gannaur	PHED	-	28346	28346	Completed
19	Nuh	PHED	-	4857	4857	Completed
20	Hodal	PHED	-	26820	26820	Completed
21	Jhajjar	PHED	-	3595	3595	Completed
22	Kalanaur	PHED	-	17000	17000	Completed
23	Ladwa	PHED	-	4400	4400	Completed
24	Sampla	PHED	-	3720	3720	Completed
25	Hathin	PHED	-	1887	1887	Completed
26	Hassanpur	PHED	-	4000	4000	Completed
27	Meham	PHED	-	4905	4905	Completed
28	Gharaunda	PHED	-	23340	23340	Completed
29	Chhachhrauli	Sewerage already laid				Completed
30	Gurugram	Sewerage already laid				Completed
31	Taraori	PHED	-	4700	4700	Completed
32	Ferozpur Jhirka	PHED	-	4000	4000	Completed
33	Punhana	PHED	-	25839	25839	Completed
34	Kharkhoda	PHED	-	1060	1060	Completed
<b>Total</b>				<b>1632964</b>	<b>1551950</b>	

# 2474

## Status of laying of sewer line in approved area in the catchment of River Ghaggar

Sr. No.	Name of town	Deptt.	Timelines	Length to be laid (in meters)	Latest progress	% age of work done
<b>Work under process</b>						
1	Ambala City	ULBD	30.09.2021	27825	27825	100.00%
	Ambala Sadar	ULBD	31.08.2024	305800	293050	95.83%
<b>Work completed</b>						
2	Jakhal Mandi	PHED	31.03.2023	46861	46861	Completed
3	Mandi Dabwali	PHED	31.12.2021	15000	15000	Completed
4	Kaithal	ULBD	31.12.2020	50166	50166	Completed
5	Pinjore	PHED	31.12.2020	18500	18500	Completed
6	Naraingarh	PHED	31.12.2019	4570	4570	Completed
7	Kalawali	PHED	07.04.2020	2500	2500	Completed
8	Kalka	PHED	Sewer line already laid before start of action plan			Completed
9	Panchkula	PHED	Sewer line already laid before start of action plan			Completed
10	Shahbad	PHED	30.09.2019	6000	6000	Completed
11	Kurukshetra	PHED	31.10.2019	6884	6884	Completed
12	Pehowa	PHED	Sewer line already laid before start of action plan			Completed
13	Cheeka	PHED	31.05.2019	3700	3700	Completed
14	Pundri	PHED	31.05.2019	1700	1700	Completed
15	Kalayatt	PHED	Sewer line already laid before start of action plan			Completed
16	Jind	PHED	30.08.2019	9860	9860	Completed
17	Narwana	PHED	31.01.2020	3000	3000	Completed
18	Safidon	PHED	31.07.2019	4611	4611	Completed
19	Uchana	PHED	30.09.2019	2000	2000	Completed
20	Fatehabad	PHED	31.05.2019	1200	1200	Completed
21	Tohana	PHED	31.05.2020	2050	2050	Completed
22	Narnaund	PHED	31.03.2019	600	600	Completed
23	Ellenabad	PHED	31.05.2019	2375	2375	Completed
24	Rania	PHED	31.12.2019	2050	2050	Completed
25	Sirsa	PHED	30.04.2020	10400	10400	Completed
26	Ratia	PHED	31.03.2020	16850	16850	Completed
27	Hisar	ULBD	31.12.2020	45120	45120	Completed
<b>Total</b>				<b>589622</b>	<b>575872</b>	

## List of tapping of sewage in unapproved areas in the catchment of River Yamuna

Sr. No	Name of MC		Name of Location	Deptt	Quantum of sewage to be diverted	Timeline	Latest status
<b>Work in progress</b>							
1	Yamunanagar	1	Oil Hamida, Near Sahanpur village	ULBD	2.025	June-24	Construction of IPS was started but due to resistance of the local residents, work was stopped. Now, work will be restarted after getting approval from Irrigation Department and will be completed upto 30.06.2024 subject to the NOC from Irrigation Department.
2		2	Darwa village Dairy Complex	ULBD	1.5	June-24	As temporary arrangement 2 pits are excavated and waste water is diverted to these pits.
3		3	Nallah coming from railway workshop to Jorian Gurudwara Radaur road Nallah falling into Ditch Drain	ULBD	1.25	June-24	Civil work of 3 MLD IPS has been completed and only electrical & mechanical work is pending at site. 100% pipe line has also been laid. The work was stopped due to some land issues, MC, Yamunanagar is trying to resolve the issue and work is likely to be completed upto 30.06.2024.
			Total		5.775		
4	Panipat	1	Saini colony, w-24, near saini medicos-I	ULBD	2.45	Dec-24	There is no sewer line nearby the area for diversion of the sewage. The said colony was declared approved in 2018 and the diversion of sewage from this area is only possible through laying of new sewer line which will connect to the newly constructed 15 MLD STP in Arjun Nagar. An estimate amounting to Rs. 47 Cr has been prepared for laying of sewer line and administrative approval and fund allocation has also been granted by the Govt. on 03.10.2023. The work of
5		2	Saini colony, w-24 near saini medicos-II	ULBD	0.61	Dec-24	
6		3	Saini colony, w-24, corner of manohar park	ULBD	0.24	Dec-24	
7		4	Saini colony, w-24, under Railway Line-I	ULBD	0.24	Dec-24	
8		5	Saini colony, w-24, under	ULBD	0.24	Dec-24	

## 2476

Sr. No	Name of MC		Name of Location	Deptt	Quantum of sewage to be diverted	Timeline	Latest status
			Railway Line-II				diversion of sewage is likely to be completed by December, 2024.
9		6	Laxmi Colony	ULBD	0	Dec-24	
10		7	Arjun Nagar	ULBD	0	Dec-24	
11		8	Kalu peer colony	ULBD	0	Dec-24	
12		9	Ganga ram Colony	ULBD	0	Dec-24	
13		10	Indira Colony and Old Inds.Area	ULBD	0	Dec-24	The sewerage received from this point is relates to HSIIDC.
14		11	Geeta Colony	ULBD	0.49	Dec-24	The drains have been connected but some miscrents have damaged the diversion structure. The repair of damaged structure is under progress.
15		12	Indira Colony and Old Inds. Area	ULBD	0	Dec-24	The sewerage received from this point is relates to HSIIDC.
16		13	KabriFatak,Crossing w-24-I & II	ULBD	0.24	Dec-24	There is no sewer line nearby the area for diversion of the sewage. The said colony was declared approved in 2018 and the diversion of sewage from this area is only possible through laying of new sewer line which will connect to the newly constructed 15 MLD STP in Arjun Nagar. An estimate amounting to Rs. 47 Cr has been prepared for laying of sewer line and administrative approval and fund allocation has also been granted by the Govt. on 03.10.2023. The work of diversion of sewage is likely to be completed by December, 2024.
			Total		4.51		
<b>Work completed</b>							

## 2477

Sr. No	Name of MC		Name of Location	Deptt	Quantum of sewage to be diverted	Timeline	Latest status
17	Yamunanagar	1	Yamuna Gali	ULBD	1	Work Completed	Work Completed
18		2	Jindal Park	ULBD	1.503	Work Completed	Work Completed
19		3	Mamidi Village storm water to be connected ditch drain	ULBD	3	Work Completed	Work Completed
20		4	Shanti Colony	ULBD	1.503	Work Completed	Work Completed
21		5	Azad Nagar	ULBD	1.503	Work Completed	Work Completed
22		6	Near Hamida village	ULBD	2.025	Work Completed	Work Completed
23		7	Main Nala coming from Jagadhri YNR	ULBD	0.5	Work Completed	Work Completed
24		8	Buria and Dyalgarh	ULBD	2.5	Work completed	Work Completed
25		9	Near Yamuna Bridge Buria village (Parwaloo STP)	ULBD	1	Work completed	Work Completed
			Total		14.53		
26	Ganaur	1	Drain at Khubru Road	ULBD	0	Work Completed	Work Completed
27		2	Drain at Panchi Road	ULBD	0	Work Completed	Work Completed
			Total		0		
28	Sonepat	1	STP Rathdana to bandepurBriodge	ULBD	1.83	Work Completed	Work Completed

## 2478

Sr. No	Name of MC		Name of Location	Deptt	Quantum of sewage to be diverted	Timeline	Latest status
29		2	Bandepur Bridge to ITI/Rohtak Bye-pass road	ULBD	1.83	Work Completed	Work Completed
30		3	ITI/Rohtak Bye-pass road to Kabirpur	ULBD	2.44	Work Completed	Work Completed
31		4	Kabirpur to Sikka Colony Bridge	ULBD	4.64	Work Completed	Work Completed
32		5	Aadarsh Nagar Bridge to Murthal Road Bridge	ULBD	3.17	Work Completed	Work Completed
33		6	Murthal Road to Rishi Colony Bridge/Disposal	ULBD	2.56	Work Completed	Work Completed
34		7	Sikka Colony Bridge to Delhi Road Bridge	ULBD	2.2	Work Completed	Work Completed
35		8	Delhi Road Bridge to BawaTarana Bridge	ULBD	1.22	Work Completed	Work completed.
36		9	BawaTarana Bridge to Aadarsh Nagar Bridge	ULBD	1.59	Work Completed	Work completed.
			Total		21.48		
37	Gohana	1	Near ChanderShekar Azad park	ULBD	0.25	Work Completed	Work Completed
38		2	Near pumping station (P.H) near Gumar Dharmshala	ULBD	0.6	Work Completed	Work Completed
39		3	Drain Bridge near Panipat Chungi	ULBD	0.6	Work Completed	Work Completed
			Total		1.45		
40	Panipat	1	AbrahamLodhi	ULBD	0.12	Work	Work Completed

## 2479

Sr. No	Name of MC		Name of Location	Deptt	Quantum of sewage to be diverted	Timeline	Latest status
						Completed	
41		2	Arti Hospital	ULBD	0.1	Work Completed	Work Completed
42		3	Devi Mandir	ULBD	0.1	Work Completed	Work Completed
43		4	Desraj Colony , Sh.RamChowk	ULBD	0.065	Work Completed	Work Completed
44		5	Rajiv Colony	ULBD	0.14	Work Completed	Work Completed
45		6	Rajiv Colony,	ULBD	0.05	Work Completed	Work Completed
46		7	Noorwala	ULBD	0.05	Work Completed	Work Completed
47		8	ChoturamChowk	ULBD	0.15	Work Completed	Work Completed
48		9	ChoturamChowk	ULBD	0.1	Work Completed	Work Completed
49		10	11 Ward	ULBD	0.14	Work Completed	Work Completed
50		11	Sanoli Road	ULBD	0.245	Work Completed	Work Completed
51		12	Saini Colony	ULBD	0	Work Completed	Work Completed
52		13	Saini Colony	ULBD	0	Work Completed	Work Completed

## 2480

Sr. No	Name of MC		Name of Location	Deptt	Quantum of sewage to be diverted	Timeline	Latest status
53		14	Tehsil Area Bus Stand	ULBD	0.24	Work Completed	Work Completed
54		15	Tehsil Area Salargang	ULBD	0.29	Work Completed	Work Completed
55		16	Arti Hospital area	ULBD	0.24	Work Completed	Work Completed
56		17	Devi madir	ULBD	0.24	Work Completed	Work Completed
57		18	Kutani Road	ULBD	0.49	Work Completed	Work Completed
58		19	Kutani Road	ULBD	0.26	Work Completed	
59		20	Desraj Colony	ULBD	0.36	Work Completed	Work Completed
60		21	Desraj Colony JaganNath	ULBD	0.31	Work Completed	Work Completed
61		22	Rajiv Colony	ULBD	0.34	Work Completed	Work Completed
62		23	Rajiv Colony	ULBD	0.36	Work Completed	Work Completed
63		24	Rajiv Colony	ULBD	0.24	Work Completed	Work Completed
64		25	Nurwala	ULBD	0.24	Work Completed	Work Completed
65		26	Saini Colony	ULBD	0.29	Work	Work Completed

# 2481

Sr. No	Name of MC		Name of Location	Deptt	Quantum of sewage to be diverted	Timeline	Latest status
						Completed	
66		27	ChoturamChowk	ULBD	0.36	Work Completed	Work Completed
67		28	ChoturamChowk	ULBD	0.24	Work Completed	Work Completed
68		29	ChoturamChowk	ULBD	0.24	Work Completed	Work Completed
69		30	11 ward	ULBD	0.34	Work Completed	Work Completed
70		31	Sanoli Road	ULBD	0.24	Work Completed	Work Completed
71		32	Saini Colony	ULBD	0.12	Work Completed	Work Completed
72		33	Kutani Road	ULBD	0.11	Work Completed	Work Completed
73		34	Shondhapur	ULBD	2.45	Work Completed	Work completed
74		35	Dutta Colony	ULBD	0.61	Work Completed	
75		36	Dutta Colony	ULBD	0.61	Work Completed	
76		37	Shondhapur	ULBD	2.45	Work Completed	
77		38	Shondhapur	ULBD	0.24	Work Completed	

## 2482

Sr. No	Name of MC		Name of Location	Deptt	Quantum of sewage to be diverted	Timeline	Latest status	
78		39	Shondhapur	ULBD	0.24	Work Completed		
79		40	Shondhapur	ULBD	0.24	Work Completed		
80		41	Shondhapur	ULBD	0.24	Work Completed		
81		42	Shondhapur	ULBD	0.24	Work Completed		
82		43	Shondhapur	ULBD	0.61	Work Completed		
83		44	Ambala- Delhi Rly line, Geeta Colony	ULBD	0.2	Work Completed		Work Completed
84		45	HariBagh Colony	ULBD	0	Work Completed		Work Completed
			Total		14.94			
85	Bahadurgarh	1	Nala along Kabir Basti	ULBD	0.8	Work Completed	Work Completed	
86		2	Nala from R/Road both side	ULBD	0.3	Work Completed	Work Completed	
87		3	Both side of Nala from NehraNahri road	ULBD	0.4	Work Completed	Work Completed	
88		4	Sewage/drain from Chhikara colony	ULBD	0.3	Work Completed	Work Completed	
89		5	Sewage/drain from Durga colony	ULBD	0.15	Work Completed	Work Completed	

## 2483

Sr. No	Name of MC		Name of Location	Deptt	Quantum of sewage to be diverted	Timeline	Latest status
90		6	Drain from Dharamvihar colony	ULBD	0.13	Work Completed	Work Completed
91		7	New Neta Ji Nagar Gali No. 9	ULBD	0.6	Work Completed	Work Completed
92		8	In ward No. 9 along railway line near Mungeshpur drain	ULBD	0.4	Work Completed	Work Completed
93		9	Nala from Parnala road	ULBD	0.25	Work Completed	Work Completed
94		10	Nala from Nehru Park Colony	ULBD	0.5	Work Completed	Work Completed
95		11	Drain from Indra market	ULBD	0.3	Work Completed	Work Completed
96		12	Drain from Aggarwal Colony	ULBD	0.28	Work Completed	Work Completed
97		13	Drain from Vivekanand Nagar(Both side of Nehra Nehri road)	ULBD	0.15	Work Completed	Work Completed
98		14	Drain from Linepar colony	ULBD	0.35	Work Completed	Work Completed
99		15	Drain from Chhotu Ram Nagar	ULBD	0.45	Work Completed	Work Completed
100		16	Drain from Nai Basti	ULBD	0.34	Work Completed	Work Completed
101		17	Nala/drains from MIE area	ULBD	0.65	Work Completed	Work Completed

## 2484

Sr. No	Name of MC		Name of Location	Deptt	Quantum of sewage to be diverted	Timeline	Latest status
			Total		6.35		
102	Palwal	1	In front of 15MLD MC Palwal	ULBD	0.05	Work Completed	Work Completed
103		2	Bharat Colony on Ashwta Road in MC Palwal	ULBD	0.13	Work Completed	Work Completed
104		3	Rehrana road Dholagarh in MC Palwal	ULBD	0.12	Work Completed	Work Completed
105		4	Bhati Colony near Omaxe City in MC Palwal	ULBD	0.09	Work Completed	Work Completed
106		5	Opp. Church in MC Palwal	ULBD	0.08	Work Completed	Work Completed
107		6	Parkash Colony MC Palwal	ULBD	0.11	Work Completed	Work Completed
108		7	Near VandeyMatram School in MC Palwal	ULBD	0.05	Work Completed	Work Completed
109		8	Hari Nagar Colony near Lohagarh in MC Palwal	ULBD	0.04	Work Completed	Work Completed
110		9	Near or Opposite Church on Nuh road in MC Palwal	ULBD	0.14	Work Completed	Work Completed
111		10	In front of Dholagarh Convent School in MC Palwal	ULBD	0.08	Work Completed	Work Completed
112		11	Parkash Colony in MC Palwal	ULBD	0.07	Work Completed	Work Completed
113		12	Near Dharam Public School	ULBD	0.09	Work	Work Completed

## 2485

Sr. No	Name of MC		Name of Location	Deptt	Quantum of sewage to be diverted	Timeline	Latest status
			on Agwanpur highway in MC Palwal			Completed	
114		13	Lohagarh near Govt. School MC Palwal	ULBD	0.08	Work Completed	Work Completed
115		14	Parsuram Colony MC Palwal	ULBD	0.05	Work Completed	Work Completed
116		15	Near Nala in MC Palwal	ULBD	0.08	Work Completed	Work Completed
117		16	Lohagarh near ShamshanGhat in MC Palwal	ULBD	0.09	Work Completed	Work Completed
118		17	Hari Nagar Colony near Distributory in MC Palwal	ULBD	0.03	Work Completed	Work Completed
119		18	Hari Nagar Colony near Golaya School in MC Palwal	ULBD	0.04	Work Completed	Work Completed
120		19	In front Paladium Hotel in MC Palwal	ULBD	0.06	Work Completed	Work Completed
121		20	Near Doaba Factory in MC Palwal	ULBD	0.03	Work Completed	Work Completed
122		21	AgwanpurNangla W.No.1 in MC Palwal	ULBD	0.13	Work Completed	Work Completed
123		22	Panchwati Colony near Shamshan Ghat in MC Palwal	ULBD	0.1	Work Completed	Work Completed
124		23	Near TijuwalaMandir or	ULBD	0.1	Work	Work Completed

## 2486

Sr. No	Name of MC		Name of Location	Deptt	Quantum of sewage to be diverted	Timeline	Latest status
			Parsuram Colony Sohna road in MC Palwal			Completed	
125		24	Poultry Ferm in MC Palwal	ULBD	0.14	Work Completed	Work Completed
126		25	New Bhatia Colony behind Meat Market inMCPalwal	ULBD	0.13	Work Completed	Work Completed
127		26	Near /Opp. BaghelChoupalDholagarh in MC Palwal	ULBD	0.06	Work Completed	Work Completed
128		27	Ramgarh Kithwari in MC Palwal	ULBD	0.11	Work Completed	Work Completed
129		28	Near Jodhpur road in MC Palwal	ULBD	0.09	Work Completed	Work Completed
130		29	Amar Colony in MC Palwal	ULBD	0.12	Work Completed	Work Completed
			Total		2.49		
131	Rohtak	1	SherViharMohalla	ULBD	2	Work Completed	Work Completed
132	Rohtak	1	Peer Mohodi Mohalla	ULBD	6	Work Completed	Work Completed
			Total		8		
133	Kharkhoda	1	Kharkhoda drain near partap school, Kharkhodas	ULBD	12.25	Work Completed	Work Completed
			Total		12.25		
134	Gharaunda	1	Drain Near Kathuria Hotel	ULBD	0.28	Work	Work Completed

## 2487

Sr. No	Name of MC		Name of Location	Deptt	Quantum of sewage to be diverted	Timeline	Latest status
			(R/D 100/R)			Completed	
135		2	Drain near Passi colony	ULBD	0.09	Work Completed	Work Completed
136		3	Drain near Parth public School	ULBD	0.34	Work Completed	Work Completed
137		4	Drain Near Anokha colony	ULBD	0.24	Work Completed	Work Completed
138		5	Drain near Rana bagh colony (R/D 2/R)	ULBD	0.02	Work Completed	Work Completed
			Total		0.97		
139	Jhajjar	1	Sampla road	ULBD	0.75	Work Completed	Work Completed
140		2	Gaji Kamal road	ULBD	0.5	Work Completed	Work Completed
141		3	Babra road	ULBD	0.4	Work Completed	Work Completed
142		4	Bhagat singh chowk (Bhaur Chowk)	ULBD	0.7	Work Completed	Work Completed
143		5	Chikkara Chowk	ULBD	0.6	Work Completed	Work Completed
144		6	Rewari road	ULBD	0.6	Work Completed	Work Completed
			Total		3.55		
145	Radaur	1	Drain from KheraMohalla to STP	ULBD	0.3	Work Completed	Work Completed

## 2488

Sr. No	Name of MC		Name of Location	Deptt	Quantum of sewage to be diverted	Timeline	Latest status
			Total		0.3		
146	Hodal	1	Mini secretariat colony part-I	ULBD	0.5	Work Completed	Work Completed
147		2	Extension Padwan colony	ULBD	0.5	Work Completed	Work Completed
148		3	Extension of Charan Singh colony part-II	ULBD	1	Work Completed	Work Completed
149		4	Mini secretariat colony part-II	ULBD	0.3	Work Completed	Work Completed
			Total		2.3		
150	Nilokheri	1	Nilokheri Drain along Railway line	ULBD	0.25	Work Completed	Work Completed
151		2	Rakshi Distrubutry	ULBD	1.05	Work Completed	Work Completed
			Total		1.3		
152	Sampla	1	Near Gijhi road T-point on old rohtak delhi road	ULBD	0.3	Work Completed	Work Completed
153		2	Near old dattor in front of stadium	ULBD	0.4	Work Completed	Work Completed
154		3	Near bus stand on firni	ULBD	0.3	Work Completed	Work Completed
155		4	near flyover on Kharkhoda road	ULBD	0.3	Work Completed	Work Completed
			<b>Total</b>		<b>1.3</b>		

## List of tapping of sewage in unapproved areas in the catchment of River Ghaggar

Sr. No	Name of MC		Name of Location	Deptt.	Quantum of sewerage to be diverted (in MLD)	Timeline	Progress	Remarks
1	Panchkula	1	Drain of Tipra	PHED	0.5	31.03.2024	In progress	The work likely to be commissioned by 31.03.2024.
2		2	Jhajjara river side end of Khurana colony	PHED	1.23	31.03.2024	In progress	Work likely to be commissioned by 31.03.2024.
3		3	Sukhna river side near bridge Khatik Mohalla/Handiya Mohalla	PHED	0.31	31.03.2024	In progress	The work likely to be commissioned by 31.03.2024.
4		4	Near old Panchkula left side NH-22	HSVP	4893 (during flood season only)	-	-	Action is being taken by PHED
5		5	Near Railway washing centre Kalka	Railway	0.39	31.03.2025	In progress	
6		6	River end of Khetpurali village	D & P	0.06	31.03.2024	In progress	Target date of completion of this work is 31.03.2024.
7		9	Rajiv Indra colony	HSVP	0.4	31.03.2025	In progress	The consultancy work for construction of 10 MLD STP at Budhanpur has been allotted.
8		10	Near Issar Nagar	Housing Board	0.5	31.03.2025	In progress	
			Total		3.39			
Work Completed								
9	Pehowa	1	On both sides of puliya on Ambala Kaithal Road	ULBD	0.003	Completed	Completed	Work Completed
10		2	Dera Fateh Singh Road(Both Sides)	ULBD	0.002	Completed	Completed	Work Completed

# 2490

Sr. No	Name of MC		Name of Location	Deptt.	Quantum of sewerage to be diverted (in MLD)	Timeline	Progress	Remarks
11		3	Near Govt. School, Gandhi Nagar	ULBD	0.002	Completed	Completed	Work Completed
12		4	Near Pooja Colony, Back side of girl school	PHED	0.002	Completed	Completed	Work Completed
13		5	Near Mehant Dairy	PHED	0.003	Completed	Completed	Work Completed
			<b>Total</b>		<b>0.012</b>			
15	Cheeka	1	Cheeka to Drain	ULBD	0.2	Completed	Completed	Work Completed
16		2	Ghula to Drain near Nandgarh	ULBD	0.4	Completed	Completed	Work Completed
			<b>Total</b>		<b>0.6</b>			
17	Kaithal	1	Cheeka Road Kaithal Drain	ULBD	1	Completed	Completed	Work Completed
18		2	Manas Road Kaithal Drain	ULBD	2.45	Completed	Completed	Work Completed
			<b>Total</b>		<b>3.45</b>			
19	Panchkula	1	STP of Kot	ULBD	0.75	Completed	Completed	Work Completed
20		2	STP of Toka	ULBD	0.5	Completed	Completed	Work Completed
21		3	Abad area to river Ghaggar	ULBD	0.31	Completed	Completed	Work Completed
22		4	river Ghaggar	ULBD	0.53	Completed	Completed	Work Completed
23		5	Abadi area to river Ghaggar	ULBD	0.34	Completed	Completed	Work Completed
24		6	STP of Nagal (Ward 20)	ULBD	0.5	Completed	Completed	Work Completed
25		7	Near Railway station opp. Railway bridge Kalka	ULBD	0.48	Completed	completed	Work Completed
26		8	Back side MC office near Ren Basera Kalka	ULBD	0.19	Completed	Completed	Work Completed
27		9	STP of Sukhdarshanpur	ULBD	1.5	Completed	Completed	Work Completed
28		10	old NH-22 opp. Pinjore Garden entry point near Kalka Shimla Highway	PHED	0.86	Completed	Completed	Work Completed
29		11	Sukhna river side near bridge	PHED	0.31	Completed	completed	Work Completed

# 2491

Sr. No	Name of MC		Name of Location	Deptt.	Quantum of sewerage to be diverted (in MLD)	Timeline	Progress	Remarks
			Khatik Mohalla/Handiya Mohalla					
30		12	Sukhna river of tributary of Ghaggar river	PHED	0.39	Completed	completed	Work Completed
31		13	Drain of Kamla Nagar	PHED	4	Completed	Completed	Work Completed
32		14	Drain of Bangala Basti (Kalka)	PHED	0.25	Completed	Completed	Work Completed
33		15	Sukhna river side rambagh road (Bridge)	PHED	0.09	Completed	Completed	Work Completed
34		16	Bridge, sec-7 and 18, Dividing road, sec-7 PKL	HSVP	0.25	Completed	Completed	Work Completed
35		17	Sec-5, MDC Bridge	HSVP	0.25	Completed	Completed	Work Completed
36		18	GH-1, Sec-5MDC	HSVP	0.12	Completed	Completed	Work Completed
37		19	Near harinder mandir central bridge 12A	HSVP	1	Completed	Completed	Work Completed
38		20	Sec-17, near # 1023	HSVP	0.25	Completed	Completed	Work Completed
39		21	4/12 bridge near h. no. 869 sec-12	HSVP	2.8	Completed	completed	Work Completed
40		22	Near Bridge of river Tangri	D & P	0.14	Completed	Completed	Work Completed
41		23	Swastik vihar, Sec-5 MDC PKL	HSPCB	0.17	Completed	Completed	Work Completed
42		24	opp. New Guga mari	ULBD	1	Completed	Completed	Work Completed
43		25	Drain of Manakpur Thakur Das	PHED	4	Completed	Completed	Work Completed
44		26	STP of Billa	ULBD	0.75	Completed	Completed	Work Completed
45		27	STP of Khatauli	ULBD	0.75	Completed	Completed	Work Completed
46		28	STP of Saketri	ULBD	0.5	Completed	Completed	Work Completed
47		29	Bridge 17/18	HSVP	0.3	Completed	Work Completed	Work Completed

# 2492

Sr. No	Name of MC		Name of Location	Deptt.	Quantum of sewerage to be diverted (in MLD)	Timeline	Progress	Remarks
48		30	sector-17	HSVP		30.09.2023	Completed	Work Completed
			<b>Total</b>		<b>23.28</b>			
	Kalayat	1	Railway road	ULBD	0.12	Completed	Completed	Work Completed
49		2	Kapil muni road	ULBD	0.3	Completed	Completed	Work Completed
50		3	Near Kheda wno. 07, 6 main drain	ULBD	0.5	Completed	Completed	Work Completed
51		4	Near Saini Chopal wno. 02	ULBD	0.2	Completed	Completed	Work Completed
			<b>Total</b>		<b>1.12</b>			
52	Thanesar	1	DD colony	ULBD	0.5	Completed	Completed	Work Completed
53		2	Mohan Nagar	ULBD	1.2	Completed	Completed	Work Completed
54		3	Dhakka basti, Gandhi Nagar, Kirti Nagar	ULBD	1.05	Completed	Completed	Work Completed
55		4	Jhansa road	ULBD	2.5	Completed	Completed	Work Completed
56		5	Narkatari road	ULBD	4.75	Completed	Completed	Work Completed
			<b>Total</b>		<b>10</b>			

## ACTION PLAN FOR CONTROLLING POLLUTION AND TREATMENT OF DISCHARGE IN LEG NO. I

Sr. No.	Responsible Deptt.	Location where waste water falls into Leg No.-I	Discharge in MLD	Target Date	Status of Action Plan
1	MCG/ GMDA	Bajghera	2.5	31.03.2025	In progress
2	MCG	Near Rezanglachowk	1.2	31.03.2025	In progress
<b>Total</b>			<b>3.7</b>		
Work completed					
1	GMDA	At Cyber Park near Under passtowards Sikanderpur	2	-	Work Completed
2	GMDA	Near Rapid Metro Pillar 92Near NH-8 Culvert	2.5	-	Work Completed
3	GMDA	Near Furniture Market,Mehrauli Road, Sikanderpur	1.5	-	Work Completed
4	MCG	At Sikanderpur Village	0.3	-	Work Completed
5	MCG	Near Mother Dairy,PalamVihar	0.7	-	Work Completed
6	MCG	M/s Sea Hawk, UdyogVihar,Sec- 18	0.5	-	Work Completed
7	MCG	Nagarro Building, Plot No. 36,UdyogVihar, Sec-18	0.7	-	Work Completed
8	HSI IDC	Green Belt near NH-8UdyogVihar	1.5	-	Work Completed
9	HSI IDC	Rao market UdyogVihar, Sec-18	0.5	-	Work Completed
10	MCG	SWD Connection, near Red Rose Public School & RlyTrack, PalamVihar.	4	-	Work Completed
11	MCG	Sewage of village Mullahera connected in Green Belt, Sec- 22	1	-	Work Completed
12	HSI IDC	Near Plot No. 421 Phase IV, UdyogVihar	1	-	Work Completed
13	DLF (GMDA)	Building No. 10, Near NH 8 culvert, Cyber City, Pillar No. 91	0.25	-	Work Completed
14	DLF (GMDA)	Building No. 10, Near Rapid MetroPillar No.-85, Cyber City	0.10	-	Work Completed
15	MCG	Near Railway Culvert No. 47, Palam Vihar	2.6	-	Work Completed
16	MCG	Sewage of Village Dundahera connected with storm water on Old Delhi Road	1	-	Work Completed
17	MCG	Sec 23 & 23A near tubewell no. 1	1	-	Work Completed
18	MCG	Near New Cambridge Public School, Choma Road, New Palam Vihar	3	-	Work Completed
19	MCG	Locations under Box Type Storm Water Drain	0.4	-	Work Completed
20	HSI IDC	Near Discovery Wines L-1 parking Sector 18	0.20	-	Work Completed
21	MCG	Seahawk, Sec-18	0.20	-	Work Completed

Sr. No.	Responsible Deptt.	Location where waste water falls into Leg No.-I	Discharge in MLD	Target Date	Status of Action Plan
22	MCG	Gurudwara Sector 22A	0.2	-	Work Completed
23	MCG	Nathupur Village Near Furniture Market	1	-	Work Completed
24	MCG	Near Sikanderpur Culvert, Leg-I	0.60	-	Work Completed
25	MCG	Behind AIHP tower, parking area, sector-18	0.40	-	Work Completed
26	MCG	Opposite Rotary Public School Gate No.-2, sec-22	1	-	Work Completed
		<b>Total</b>	<b>28.15</b>		

**ACTION PLAN FOR CONTROLLING POLLUTION AND TREATMENT OF DISCHARGE IN LEG NO.II**

Sr. No.	Responsible Department	Location where waste waterfalls into leg No. II	Discharge in MLD	Target Date	Status of Action Plan
<b>In progress</b>					
1	MCG	Dharampur Village	3.5	31.12.2024	In progress
2	MCG	Bhimgarh Kheriopp Near HP Petrol Pump	3	31.12.2024	In progress
3	MCG	West Rajeev Nagar, Near CRPF camp chowk	8	30.09.2024	In progress
		<b>Total</b>	<b>14.5</b>		
<b>Work completed</b>					
1	GMDA	DLF phase-IV in-front of H.No.6510	1.5	-	Work Completed
2	MCG/GMDA	Jahajgarh Village	3	-	Work Completed
3	MCG	Sukhrali & MDI	2	-	Work Completed
4	MCG	M. R Motor at Mata Road	0.5	-	Work Completed
5	MCG	Plot No.999, Mata Road NearKatariaChowk	0.5	-	Work Completed
6	MCG	Invitation Garden at Mata Road	0.25	-	Work Completed
7	MCG	Near Mata Temple near Village Gurugram	0.25	-	Work Completed
8	MCG	Satija Steel near petrol pump	0.01	-	Work Completed
9	MCG	Akshi Sweets near petrol pump	0.01	-	Work Completed
10	MCG	Near GAV Academy Gate (Sheetla Colony)	2	-	Work Completed
11	MCG	Pet Zone Mata road	0.1	-	Work Completed
12	MCG	Prince Vatika Mata Road	0.1	-	Work Completed
13	MCG	Dream Garden	0.1	-	Work Completed
14	MCG	Shop No.28 at Mata Road	0.01	-	Work Completed

# 2495

Sr. No.	Responsible Department	Location where waste waterfalls into leg No. II	Discharge in MLD	Target Date	Status of Action Plan
15	MCG	Shop No. 18 & 19	0.01	-	Work Completed
16	MCG	Near Sector-5 Chowk	1	-	Work Completed
17	MCG	Near Sheetla Clinic	2	-	Work Completed
18	MCG	Tee Junction carrier and master SWD opposite Petrol Pump	2	-	Work Completed
19	MCG	PalamVihar C-2 Block	3	-	Work Completed
20	MCG	Near PalamVihar	0.5	-	Work Completed
21	GMDA	Surbhi & Navyug Co-operative Society Sec-43	1	-	Work Completed
22	GMDA	Near entry of Gold Souk Sec 43	0.5	-	Work Completed
23	GMDA	Surya Society	1	-	Work Completed
24	GMDA	Near Park Sector 43	1	-	Work Completed
25	GMDA	Power Grid, Sector 43	0.5	-	Work Completed
26	GMDA	Unitech trade centre	0.5	-	Work Completed
27	GMDA	In front of children clinic DLF-IV	0.5	-	Work Completed
28	MCG	Sewage of Ashok Vihar	5	-	Work Completed
29	MCG	SWD of size 1x1 connected in Leg-II, near round about sector-	2	-	Work Completed
30	MCG	Sarai Alawardi	0.6	-	Work Completed
31	MCG	BhimgarhKheri	2	-	Work Completed
32	MCG	Sec 27 near vyaparkendra	1	-	Work Completed
33	MCG	Sukhrali near MDI Chowk	1	-	
34	MCG	Near MR motors, Kataria Fitness centre and near plot no.999	2	-	
34	DLF (GMDA)	Galleria Market Sec-27	0.3	-	Work Completed
35	Regency Park-2	RP-II Connection Galleria Road	0.5	-	Work Completed
37	Hamilton Society (GMDA)	Hamilton Society connection Galleria Road	0.6	-	Work Completed
38	GMDA	Police Station Sec-29	0.10	-	Work Completed
39	DLF (GMDA)	Supermart Red Light, Sec-27/43 road	1	-	Work Completed
40	MCG	Sec 28 Sushant Lok Opp Fire Station	2	-	Work Completed
41	MCG	Locations under Box Type Storm Water Drain	0.4	-	Work Completed
42	MCG	Near Railway culvert No. 50, Palam Vihar C2 Block	1	-	Work Completed
44	MCG	MDI Chowk	2	-	Work Completed

# 2496

Sr. No.	Responsible Department	Location where waste waterfalls into leg No. II	Discharge in MLD	Target Date	Status of Action Plan
		<b>Total</b>	<b>45.34</b>		

## ACTION PLAN FOR CONTROLLING POLLUTION AND TREATMENT OF DISCHARGE IN LEG NO.III

Sr. No.	Responsible Department	Location where waste waterfalls into leg No. III	Discharge in MLD	Target Date	Status of Action Plan
<b>In progress</b>					
1	MCG	Discharge from Village Dhankot	3	31.03.2025	In progress
2	MCG	Near Bus Stop at Village- Gadaulikalan/ GadauliKhurd.	5	31.03.2025	In progress
3	MCG	Iron Bridge to Garauli Culvert (LHS)	0.25	31.03.2025	In progress
4	MCG	Iron Bridge to Garauli Culvert (RHS)	0.8	31.03.2025	
5	MCG	From Garauli culvert to Anjana Colony, Sector 37 Part-II	1	31.03.2025	In progress
6	MCG	Sector Dividing Road 46/47 Red light along Sector 46	0.40	31.03.2024	In progress
7	MCG	MCG Sewer of Badshahpur village at Vatika chowk	4	30.09.2024	In progress
8	MCG	Sewer discharge in creek no. 1 at sec-42	2	30.06.2024	In progress
9	MCG	Vatika Chowk, Badshahpur	11	30.09.2024	In progress
10	MCG/GMDA	Ramprastha City Sector 37D	1.5	31.03.2025	In progress
11	MCG	Ullawas	8	30.06.2024	In progress
12	MCG	Samspur Vilage near bikanerwala at sector 51 side	4	31.03.2025	In progress
13	MCG	Wazirabad sec 51/52 and 52/57 T point	5	30.06.2024	In progress
14	GMDA	Sihi&KherkiDaula	6	31.03.2025	In progress
		<b>Total</b>	<b>51.95</b>		
<b>Work completed</b>					
1	MCG	Near Dairy farm, Gadauli culvert and 700 mtr from Gadauli culvert towards Leg-III downstream	1	-	Work Completed
2	MCG	Naharpur Roopa & unapproved area Rajiv Colony, Nitin Vihar, Khandsa Enclave etc.	4	-	Work Completed
3	GMDA	Locations under Box Type Storm Water Drain	2	-	Work Completed
4	MCG	SEC 38/39 (Medanta) road, Near sec 38 entry	0.50	-	Work Completed
5	MCG	Near Cyber park Sector-39 sewer line from Jharsa Master SWD on dividing road 39/46 Latitude: 28.444027 Longitude: 7.057877	0.1	-	Work Completed
6	MCG	Near Gate No. 5, Sector-46 sewerlinefromSector- 46Master SWD on diving road39/46 Latitude:28.440542 Longitude: 77.054916	0.1	-	
7	MCG	RCC Drain of MCG Village Khandsa	2	-	Work Completed

Sr. No.	Responsible Department	Location where waste waterfalls into leg No. III	Discharge in MLD	Target Date	Status of Action Plan
8	MCG/GMDA	Village Tikri	0	-	Work Completed
9	RO HSPCB (South)	Industrial discharge of Industries (Setup through C LU) Sector-34 and adjoining area (RO, HSPCB)	0	-	Work Completed
10	RO HSPCB	Industrial discharge of Industries (setup through CLU) flowing through kachcha drain merging into RCC Box drain near Plot No.756, Sector-37(RO,HSPCB)	0	-	Work Completed
11	GMDA	Culvert of SPR Sector-57(CGHS-1 Society)	7	-	Work Completed
12	MCG	Village Ghata	3.4	-	Work Completed
13	MCG	Wazirabad	2	-	Work Completed
14	MCG	FazilpurJharsa	1.5	-	Work Completed
15	MCG	Village Islampur	4	-	Work Completed
16	MCG	Sector- 33 & 34	4	-	Work Completed
17	Panchayat	Khoh	0.5	-	Work Completed
18	Panchayat	Bas Khussla	0.25	-	Work Completed
19	Panchayat	Kasan	3.5	-	Work Completed
20	HSI IDC	Sector-1 Manesar	0.5	-	Work Completed
21	HSVP/ GMDA	At Marble Market, Sector 34, side by SKN CNG Pump Station, Subhash Chowk to Hero Honda Chowk Road (N 28025'43",E 7701'15")	1	-	Work Completed
22	HSVP	Badshahpur Drain near M/s V&S, Behrampur Road, Gurugram (N 28036'10.216", E76087'42.122")	2	-	Work Completed
23	MCG	Near Village –Basai (N 28047'069", E 76096'211")	0.5	-	Work Completed
24	HSI IDC	Near CETP Manesar on HSI IDC open drain (N28o22o47.0982", E76o55'11.757")	-	-	Work Completed
25	GMDA	SaraswatiKunj (Wazirabad Bundh)	2	-	Work Completed
26	GMDA	SaraswatiKunj (Wazirabad Bundh)	4	-	Work Completed
27	GMDA	SaraswatiKunj (Wazirabad Bundh)	2.5	-	Work Completed
28	GMDA	Illegal cottage type colony operated sh. surrender 9811210275 adjacent at STP Behrampur	0.5	-	Work Completed
29	GMDA	From HSVP storm water drain originating from Tikri Village passing Subhash Chowk& Sohna road with further meeting to Badshahpur drain in front of STP Behrampur.	0.5	-	Work Completed
30	MCG	Illegal cottage adjacent to Leg- III at Tikri behind Unitech commercial project with having approx 250 cottage	0.5	-	Work Completed
31	MCG	New under construction plotted colony with sewer laid down to HSVP storm water drain passing over to Badshahpur Drain	0.5	-	Work Completed

# 2498

Sr. No.	Responsible Department	Location where waste waterfalls into leg No. III	Discharge in MLD	Target Date	Status of Action Plan
32	HSVP/GMDA	Domestic effluent originating from nearby colonizers near Subhash Chowk is connected to SWD and further connected to Leg -III drain behind wine shops	0.5	-	Work Completed
33	MCG	From HSVP storm water drain originating from sector 30, 31, Jharsa, Islampur at Subhash Chowk to Hero Honda Chowkroad near M/s HCG, CNG pump station, marble markets, Sec-34, Gurugram	0.5	-	Work Completed
34	MCG	From HSVP strom water drain originating from Hero Honda Chowk, Rajiv Chowk after Naharpur Rupa culvert at Sector 34 merging to Badshahpur Drain	0.5	-	Work Completed
35	MCG	Sewage waste from group of rooms made by advocate Tanwar side by bestech orient project adjacent to NH-48	0.5	-	Work Completed
36	HSVP	From Badshahpur drain after mixing of both HSVP storm water drain at NH-48,near Bestech Orient Project Gurugram	0.5	-	Work Completed
37	MCG	Satguru Apartment plot No. GH 22, Sector- 52,Gurugram Latitude: 28 degree 25' 2" Longitude: 77 degree 04' 56.8"	0.1	-	Work Completed
38	HSVP/ GMDA	In-front of main gate of STP Behrampur (N 28025'11",E7702'0")	1	-	Work Completed
39	MCG	Gandhi Nagar Area	0.5	-	Work Completed
40	MCG	Unauthorized colonies Basai Road	0.5	-	
41	MCG	Unauthorized area near Umang Bhardwaj Chowk	0.5	-	
42	GMDA	Mayfiled Garden, Sector-51, Gurugram Latitude: 28 degree 25' 31.2" Longitude: 77 degree 04' 56.8"	0.1	-	Work Completed
43	GMDA	Gurugram University, Sector- 51 Latitude: 28 degree 25' 22" Longitude: 77 degree 04' 01.1"	0.1	-	
44	GMDA	Master SWD on dividing road 40/45 Latitude: 28.449137 Longitude: 77.062592 Latitude: 28.448488 Longitude: 77.062493	0.1	-	
45	GMDA	Master SWD on dividing road 48/33 Latitude: 28.4273239 Longitude: 77.0322031	0.1	-	
46	MCG	Discharge coming from Village GadauliKalan through drain of MCG	1.35	-	Work Completed
47	PHED	Manesar	2.5	-	Work Completed
48	PHED	NaharpurKasan	3.85	-	Work Completed
49	MCG	Near Sec dividing road 40/45 and 44/45	1	-	Work Completed
50	MCG	Near Gate No. 5, Sector-46 sewerline from Sector- 39 Master SWD on diving road 39/46 Latitude:28.440542 Longitude: 77.054916	0.1	-	Work Completed
51	MCG	Near Gate No. 1, Sector-38 sewerlinefromSector- 38Master SWD on diving road 38/39 Latitude:28.437574 Longitude: 77.045448	0.1	-	

# 2499

Sr. No.	Responsible Department	Location where waste waterfalls into leg No. III	Discharge in MLD	Target Date	Status of Action Plan
52	MCG	Discharge through RCC Drain of MCG Coming from Anaj Mandi to culvert at NH-8/ Mohammadpur Jharsa/ Narsinghpur	4	-	Work Completed
53	MCG	Near NH-48 of Village- Khandsa	4	-	Work Completed
54	MCG	Near Shiv Mandir of Village- Khandsa	0.5	-	
55	MCG	Near Shiv Mandirof Village- Khandsa	0.3	-	
56	MCG	Near Carlton Overseas, Village- Khandsa	0.3	-	
57	MCG	Near SocomecPvt Ltd, Plot No. 758, Sec-37	0.5	-	
58	MCG	Near Plot No. 970 of Sector 37, CETP	0.6	-	
59	MCG	Plot no. 724, 737,957, 959Sec 37 Pace City II	4	-	
60	MCG	Khandsa Village near anjana colony	3	-	Work Completed
61	MCG	Parasvath Green Vile sec 48	0.20	-	
62	MCG	From Anjana Colony to H point of Leg III	1	-	Work Completed
63	MCG	Sewer connection through MCG surface drain near CETP ,Near Plot No. 970, SEC 37	3	-	Work Completed
64	MCG	Sewer connection near Khandsa village	2	-	Work Completed
65	MCG	Village Khandsa Street	7	-	Work Completed
66	MCG	Anjana Colony Sector 37	2	-	Work Completed
67	MCG	Sec 39/46 road, Sec 39 side near Banyan tree	0.6	-	Work Completed
68	MCG	Leg-III after NH along Khandsa village Pace city (7no. connections)	1.5	-	Work Completed
69	MCG	Near JMD garden Sohna road	1	-	Work Completed
70	MCG	Sec 41/44 Road ,in front of Indigo Building Sec 41 side	0.20	-	Work Completed
71	MCG	Sec 40/45 road,In backside of sec 40 Bus stop	0.40	-	Work Completed
72	MCG	Sec 44/45 road, sec 45 side in front of Prince Kirasoi	0.10	-	Work Completed
73	MCG	Sec 44/45 road,sec 45 side in front of K-Town Liquor shop	0.2	-	Work Completed
74	MCG	Sec 44/45 road,sec 45 side in front of poi saag restaurant kanhai	0.10	-	Work Completed
75	MCG	Sec 44/45 road,sec 45 side in front of Hotel Amravathi	0.10	-	Work Completed
76	MCG	Kanhai Village Entry near MCG Boosting station	0.30	-	Work Completed
77	MCG	Sec 45/46 road,MCG Sewer connection in SWD along sec 45 through road connection	2	-	Work Completed
		<b>Total</b>	<b>103.65</b>		

**Status of Existing CETPs in the State of Haryana**

Sr. No.	Name of CETP	Capacity in MLD	Deptt.	Compliance status
<b>River Yamuna</b>				
1	IE Rai, Sonapat	10	HSI IDC	Complying
2	IE Barhi, Sonapat	16	HSI IDC	Non-Complying
3	IE Kundli, Sonapat	10	HSI IDC	Complying
4	IE Murthal, Sonapat	0.2	HSI IDC	Complying
5	IMT Rohtak	10	HSI IDC	Complying
6	IE Kutana, Rohtak	3	HSI IDC	Complying
7	IE Panipat Refinery Complex, Panipat	2.5	HSI IDC	
8	HSI IDC Sector 16-17, Bahadurgarh	12.5	HSI IDC	Complying
9	IMT faridabad	10.5	HSI IDC	Complying
10	IMT Manesar, Gurugram	55	HSI IDC	Complying
11	Sector-29, Unit-I, Panipat	21	HSVP	Complying
12	Sector-29, Unit-II, Panipat	21	HSVP	Complying
13	Faridabad Electroplaters Association	0.6	Private	Complying
14	Industrial Area, Sector- 37, Gurugram	0.2	Private	Complying
15	Manakpur, Yamuna Nagar	3	HSI IDC	Complying
16	IE Bahadurgarh	10	HSI IDC	Complying
<b>River Ghaggar</b>				
17	IE Barwala, Panchkula	0.5	HSI IDC	Complying
18	Ambala Cantt.	0.5	HSI IDC	Complying
19	Saha, Ambala	5	HSI IDC	Complying
20	I. E. Jind	0.1	HSI IDC	Complying
21	IDDC, Sirsa	1.5	HSI IDC	Complying
<b>Other areas</b>				
22	IMT Bawal, Rewari	22.5	HSI IDC	Complying
	<b>Total capacity</b>	<b>215.6</b>		

**Status of under proposal CETPs in the catchment of River Yamuna**

<b>Sr. No.</b>	<b>Name of CETP</b>	<b>Capacity in MLD</b>	<b>Deptt.</b>	<b>Timelines</b>
1	Partapgarh, Faridabad	50	HSI IDC	31.12.2025
2	Partapgarh, Faridabad	25	HSI IDC	31.12.2025
3	Badshahpur, Faridabad	15	HSI IDC	31.12.2025
4	Sector- 18, Gurugram	1.5	HSI IDC	31.12.2025
5	Industrial Area, Sector-37, Gurugram	9	HSI IDC	31.12.2025
6	Sector – 34 Gurugram	20	HSI IDC	31.12.2025
7	6 MLD CETP at Kundli, Sonapat	6	HSI IDC	31.12.2025
<b>Total</b>		<b>126.5</b>		