

**Six Monthly
Revised Compliance Report
on
Solid and Liquid Waste Management
as per the order passed by**

Hon'ble NGT

under

Original Application No. 606/2018

**"Compliance of Municipal Solid Waste Management Rules
2016 and other Environmental Issues"**

By

**Chief Secretary
Government of Bihar**

March 2026

A handwritten signature in black ink, consisting of a vertical line and a horizontal line crossing it, with the number '26' written above the vertical line.

1 Introduction

Effective solid waste management is a critical component of urban governance and environmental sustainability in the State. In Bihar, the planning, development, operation, and maintenance of municipal solid waste management infrastructure are mandated under section 45 (1)(a)(iii), 45 (4) and 220 of the Bihar Municipal Act, 2007, wherein the Urban Local Bodies (ULBs) function as the primary implementation authorities. The ULBs are responsible for ensuring end-to-end waste management services, including collection, transportation, processing, and scientific disposal of waste within their respective jurisdictions.

The Urban Development and Housing Department, Government of Bihar, acts as the nodal and monitoring authority, providing policy direction, technical guidance, and oversight to ensure that waste management systems are developed and operated in accordance with statutory requirements, national guidelines, and environmental standards. The Department also plays a key role in monitoring progress, facilitating inter-departmental coordination, and strengthening institutional capacities of ULBs for sustainable waste management.

In compliance with the directions of the Hon'ble Court in O.A. No. 606/2018 dated 10 March 2026, a comprehensive exercise was carried out to examine the relevant data points pertaining to waste management across all Urban Local Bodies in the State. Based on the directions of the Hon'ble NGT and after due consultation with and on the basis of information provided by the ULBs, specific estimated timelines have been identified and incorporated in this compliance report. The present report is accordingly submitted in compliance with the said directions, reflecting the current status, identified gaps, and expected timeline for the development and operationalization of waste processing infrastructure.

2 Solid Waste Management in Urban Areas

At present municipal solid waste is collected from every household in the Urban Local Bodies. To process the collected waste development in the establishment of waste processing plants such as Compost Plant for wet waste and Material Recovery Facility (MRF) for dry waste, current



status, and expected timeline for completion and operation of Compost Plant and MRF is mentioned in **Annexure I**.

Summary of solid waste management with timeline is mentioned in Table 1.

Table 1 Status of solid waste management with timeline

S.No.	Component	Status of Compost Plant		Status of Material Recovery Facility	
		ULB	Timeline for completion and operation	ULB	Timeline for completion and operation
1	Under Trial	3	31 March 2026	3	31 March 2026
2	Under Construction	29	14 ULB – 31 December 2026	28	20 ULB – 31 December 2026
			15 ULB – 31 March 2027		08 ULB – 31 March 2027
3	Under Tender	46	36 ULB – 31 March 2027	55	45 ULB – 31 March 2027
			10 ULB – 31 January 2029		10 ULB – 31 January 2029
4	EoI published for land	51	31 December 2027	51	31 December 2027
5	CBG plant under discussion with OGMC	4	31 December 2027		
6	Action Plan under approval by MoHUA, Gol	8		4	
	Total	141		141	

CBG – Compressed Biogas, OGMC – Oil and Gas Marketing Company, MoHUA – Ministry of Housing and Urban Affairs

3 Legacy Waste Remediation

In the State, legacy waste remediation is being undertaken through **bio-mining/ bio-remediation techniques**, which involve scientific excavation, segregation, and processing of old dumped waste using mechanized equipment such as trommel screens, wind sifters, and magnetic separators. The process enables recovery of useful fractions including soil-like material, recyclables, and combustibles, while minimizing the volume of waste requiring final disposal.

In this section legacy waste has been categorized into two sections based on the timeline:

- a) Legacy waste identified through drone survey as backlog.
- b) Legacy waste to be accumulated till the operational date of processing plants viz. compost plant and material recovery facility (MRF).

27

a) Legacy waste identified through drone survey as backlog.

In 55 ULBs drone survey has been conducted to estimate the quantity of legacy waste which is now available at dumpsite thus considered as backlog. To remediate this fraction of legacy waste, work has been initiated where 13 ULBs have remediated the backlog quantity while the process is ongoing in another 13 ULBs and rest of 19 ULBs have floated the tender while 10 ULBs are in the process of floating the tender. The detailed status is mentioned in **Annexure II**.

b) Legacy waste to be accumulated till the operational date of processing plants viz. compost plant and material recovery facility (MRF).

This fraction is the upcoming legacy waste going to be accumulated from unprocessed waste in future as the daily waste could not be treated due to unavailability of processing plants. This fraction is calculated from January 1, 2026, till the processing plants will be fully operational. However, in addition to this a scientific estimation will be carried out to estimate the actual quantity of legacy waste once the processing plants are fully functional as per the timeline disclosed in **Annexure II**. Summary of overall status of legacy waste in 141 ULBs are mentioned in Table 2.

Table 2 Summary of overall status of legacy waste in 141 ULBs

S.No.	Status	No. of ULBs	Summary of Legacy Waste Bioremediation (Backlog)				Unprocessed Waste going to be accumulated from date of Drone Survey (55 ULBs)/ from 1st Jan 26 (86 ULBs) till the Processing Plants become operational		
			Quantity of legacy waste estimated as per Drone Survey (MT) - (Backlog)	Quantity of legacy waste remediated till date (Backlog) (MT)	Remaining Legacy Waste available onsite (Backlog) (MT)	Timeline for Remediation of Legacy Waste (Backlog)	Total quantity of unprocessed waste going to be accumulated till processing plants (Compost Plant + MRF) become Operational (MT)	Timeline for the Remediation of Upcoming Unprocessed Waste	Remarks
1	Remediation Completed	13	70033	70033	0	---	136755	12 ULBs - 31 October 2028 1 ULB - 30 November 2029 (In Patna Cluster)	
2	Remediation Ongoing	13	1748818	256301	1492517	31 March 2027	467220	11 ULBs - 31 October 2028 2 ULBs - 30 November 2029 (In Patna Cluster)	

Summary of Legacy Waste Bioremediation (Backlog)							Unprocessed Waste going to be accumulated from date of Drone Survey (55 ULBs)/ from 1st Jan 26 (86 ULBs) till the Processing Plants become operational		
S.No.	Status	No. of ULBs	Quantity of legacy waste estimated as per Drone Survey (MT) - (Backlog)	Quantity of legacy waste remediated till date (Backlog) (MT)	Remaining Legacy Waste available onsite (Backlog) (MT)	Timeline for Remediation of Legacy Waste (Backlog)	Total quantity of unprocessed waste going to be accumulated till processing plants (Compost Plant + MRF) become Operational (MT)	Timeline for the Remediation of Upcoming Unprocessed Waste	Remarks
3	Under Tender	29	1871316	0	1871316	31 March 2027	1003426	28 ULBs - 31 October 2028 1 ULBs - 30 November 2029 (In Patna Cluster)	
4	Drone survey to be conducted	86	---	---	---	---	844700	81 ULBs - 31 October 2028 5 ULBs - 30 November 2029 (In Patna Cluster)	Drone survey will be conducted after operational date of Processing Plants for backlog + accumulated waste
		141	3690167	326334			2452101		

4 Liquid Waste Management in Urban Areas

As per the 2011 census the total urban population including 141 Urban Local Bodies (ULBs) is 1,30,38,549 and based on a decadal growth rate of 23%, the projected urban population (141 Urban Local Bodies) of the State for 2026 was approximately 1,75,36,848, resulting in an estimated sewage generation of around **1894** million liters per day (MLD) as per the sewage generation guideline of Central Public Health Environmental Engineering Organization (CPHEEO), Ministry of Housing and Urban Affairs, GoI. The State is moving forward to develop the sewage management infrastructure with various central and state schemes such as Namami Gange, AMRUT 2.0, Swachh Bharat Mission (Urban) 2.0, and State scheme.




The summary of overall management of sewage in the State including sewage generation, status and capacity of treatment infrastructure in the form of functional, under trail, under construction, under tender, under Detailed Project Report (DPR) preparation stage, under approval satge and under planning stage along with the physical progress, expected date of completion of treatment facility, actual volume of sewage reaching to functional Sewage Treatment Plant (STPs) and reuse/ dischage of treated sewage is mentioned in table available in **Annexure III.**

Summary of Liquid Waste Management in 141 ULBs with expected timeline for operation of STPs is mentioned in Table 3.

Table 3 Summary of Liquid Waste Management in 141 ULBs with expected timeline for operation of STPs

S.No.	Category	No. of ULBs	Sewage Generation (MLD)	Overall capacity of STP (MLD)	Expected Timeline
1	ULBs where STP is Functional and Under Trial	Total - 16 Functional - 11 Under Trial - 5	508	600	30 June 2026 for under trial STPs
2	ULBs where STP is Under Construction	13	265	235.3	01 October 2027
3	ULBs where STP is Under Tender	8	205	260	30 April 2028
4	ULBs where STP is Under DPR Preparation/ Approval stage	97	782	642	30 July 2028
5	Under Planning	7	135	135	---
	Total	141	1894	1871	



Chief Secretary
Government of Bihar, Patna

933

Details of Waste Processing Plants (Compost Plant and Material Recovery Facility) along with the expected timeline when plants become fully functional														
S.No.	Name of ULB	Current Waste Generation (TPD)	Existing Capacity of Compost Plant (Wet Waste Processing) (TPD)	Existing Capacity of MRF (Dry Waste Processing) (TPD)	Total Existing Processing Plant (Compost Plant+MRF) Capacity (TPD)	Current Waste Processing as per Swachhtam Portal (TPD)	Gap in Waste Processing (TPD)	Approved Processing Plant (Compost Plant + MRF) (TPD)	Approved Compost Plant by MoHUA, Gol (TPD)	Current Status of Approved Compost Plant as per Capacity Mentioned in Column 10	Expected Timeline for Compost Plant to be Operational	Approved Material Recovery Facility by MoHUA, Gol (TPD)	Current Status of Approved Material Recovery Facility as per Capacity Mentioned in Column 13	Expected Timeline for Material Recovery Facility to be Operational
1	2	3	4	5	6=4+5	7	8=3-7	9=10+13	10	11	12	13	14	15
1	Manihari Nagar Panchayat	11	10	6	16	9	2	8	6	Under Trial	31 March 2026	2	Under Trial	31 March 2026
2	Dehri-Dalmianagar Nagar Parishad	22	20	5	25	12	10	55	26	Under Trial	31 March 2026	29	Under Trial	31 March 2026
3	Katihar Nagar Nigam	114	60	0	60	58	56	134	75	Under Trial	31 March 2026	59	Under Trial	31 March 2026
4	Bakhtiyarpur Nagar Parishad	20	20	0	20	1	19	8	0	Under Tender	31 January 2029	8	Under Tender	31 January 2029
5	Danapur Nizamat Nagar Parishad	95	6	5	11	10	85	104	63	Under Tender	31 January 2029	41	Under Tender	31 January 2029
6	Fatuha Nagar Parishad	22	4	0	4	4	18	20	11	Under Tender	31 January 2029	9	Under Tender	31 January 2029
7	Khagaul Nagar Parishad	18	10	0	10	2	16	13	6	Under Tender	31 January 2029	7	Under Tender	31 January 2029
8	Khusrupur Nagar Panchayat	3	1.5	1	2.5	1	2	7	4	Under Tender	31 January 2029	3	Under Tender	31 January 2029
9	Maner Nagar Parishad	8	10	1	11	1	7	15	10	Under Tender	31 January 2029	5	Under Tender	31 January 2029
10	Masaurhi Nagar Parishad	24	4	2	6	6	18	33	20	Under Tender	31 January 2029	13	Under Tender	31 January 2029
11	Naubatpur Nagar Panchayat	9	0	0	0	0	9	10	6	Under Tender	31 January 2029	4	Under Tender	31 January 2029
12	Patna Nagar Nigam	926	585	415	1000	926	0	860	427	Under Tender	31 January 2029	433	Under Tender	31 January 2029
13	Phulwari Nagar Parishad	36	1	0	1	0	36	32	18	Under Tender	31 January 2029	14	Under Tender	31 January 2029
14	Aurangabad Nagar Parishad	29	4	0	4	2.9	26	55	30	Under Construction	31 December 2026	25	Under Construction	31 December 2026
15	Bahadurganj Nagar Panchayat	12	0	0	0	0	12	15	9	Under Construction	09 January 2027	6	Under Tender	31 March 2027
16	Bairgania Nagar Parishad	18	2	0	2	0.74	17	15	8	Under Construction	11 January 2027	7	Under Construction	11 January 2027
17	Bakhri Nagar Parishad	19	1.0	0	1.0	1.46	18	17	9	Under Construction	31 December 2026	8	Under Construction	31 December 2026
18	Benipur Nagar Parishad	21	2	3	5	1.94	19	25	15	Under Construction	15 January 2027	10	Under Tender	31 March 2027
19	Bikram Nagar Panchayat	7	2	0	2	1.94	5	9	5	Under Construction	31 December 2026	4	Under Construction	31 December 2026
20	Daudnagar Nagar Parishad	9	0.5	0.25	0.75	0.64	8	20	12	Under Construction	19 January 2027	8	Under Construction	19 January 2027
21	Ekma Bazar Nagar Panchayat	10	2	0	2	1.61	8	14	8	Under Construction	23 January 2027	6	Under Tender	31 March 2027
22	Gogri Jamalpur Nagar Parishad	12	0	0	0	0	12	38	23	Under Construction	31 December 2026	15	Under Construction	31 December 2026
23	Hilsa Nagar Parishad	22	10	0	10	0	22	20	12	Under Construction	05 February 2027	8	Under Construction	05 February 2027
24	Hisua Nagar Parishad	14	90	0	90	0	14	20	12	Under Construction	09 February 2027	8	Under Tender	31 March 2027
25	Islampur Nagar Parishad	7	8	0	8	6.95	0	17	10	Under Construction	09 January 2027	7	Under Construction	09 January 2027

933

S.No.	Name of ULB	Current Waste Generation (TPD)	Existing Capacity of Compost Plant (Wet Waste Processing) (TPD)	Existing Capacity of MRF (Dry Waste Processing) (TPD)	Total Existing Processing Plant (Compost Plant+MRF) Capacity (TPD)	Current Waste Processing as per Swachhtam Portal (TPD)	Gap in Waste Processing (TPD)	Approved Processing Plant (Compost Plant + MRF) (TPD)	Approved Compost Plant by MoHUA, GoI (TPD)	Current Status of Approved Compost Plant as per Capacity Mentioned in Column 10	Expected Timeline for Compost Plant to be Operational	Approved Material Recovery Facility by MoHUA, GoI (TPD)	Current Status of Approved Material Recovery Facility as per Capacity Mentioned in Column 13	Expected Timeline for Material Recovery Facility to be Operational
1	2	3	4	5	6=4+5	7	8=3-7	9=10+13	10	11	12	13	14	15
26	Jaynagar Nagar Panchayat	7	1	0	1	0	7	9	5	Under Construction	12 February 2027	4	Under Construction	12 February 2027
27	Jhanjharpur Nagar Parishad	17	1.5	0	1.5	0	17	20	11	Under Construction	14 February 2027	9	Under Tender	31 March 2027
28	Kateya Nagar Panchayat	6	2	0	2	0.65	5	7	3	Under Construction	21 February 2027	4	Under Construction	21 February 2027
29	Kishanganj Nagar Parishad	45	0	0	0	0	45	61	37	Under Construction	22 February 2027	24	Under Tender	31 March 2027
30	Kochas Nagar Panchayat	6	4.5	4.5	9	3.71	2	1	1	Under Construction	23 February 2027	0	---	---
31	Madhepura Nagar Parishad	11	0	0	0	0	11	22	13	Under Construction	24 February 2027	9	Under Tender	31 March 2027
32	Makhdumpur Nagar Panchayat	11	0	0	0	0	11	13	8	Under Construction	03 March 2027	5	Under Construction	03 March 2027
33	Munger Nagar Nigam	66	31	0	31	28.19	38	93	43	Under Construction	31 December 2026	50	Under Tender	31 March 2027
34	Naugachia Nagar Parishad	23	3	0	3	2.25	21	19	10	Under Construction	31 December 2026	9	Under Construction	31 December 2026
35	Navinagar Nagar Panchayat	8	10	2	12	0.2	7.8	2	0	---	---	2	Under Construction	10 February 2027
36	Nawada Nagar Parishad	58	4	0	4	2.9	55	104	64	Under Construction	31 December 2026	40.5	Under Construction	31 December 2026
37	Nokha Nagar Parishad	16	2	1	3	2.64	13	13	8	Under Construction	31 December 2026	5	Under Construction	31 December 2026
38	Purnia Nagar Nigam	118	9	0	9	5.32	113	154	85	Under Construction	31 December 2026	69	Under Tender	31 March 2027
39	Shahpur Nagar Panchayat	8	1	0	1	0.34	8	6	3	Under Construction	31 December 2026	3	Under Construction	31 December 2026
40	Sheikhpura Nagar Parishad	27	10	0	10	0.97	26	26	14	Under Construction	31 December 2026	12	Under Construction	31 December 2026
41	Sheohar Nagar Parishad	17	1	0	1	0.97	16	11	11	Under Construction	31 December 2026	0	---	---
42	Sherghati Nagar Parishad	12	2	0	2	2.9	9	21	12	Under Construction	31 December 2026	9	Under Tender	31 March 2027
43	Warisaliganj Nagar Parishad	8	2.2	0	2.2	0.41	8	17	10	Under Construction	31 December 2026	7	Under Construction	31 December 2026
44	Banka Nagar Parishad	14	5	0	5	0.19	14	13	6	Under Tender	31 March 2027	7	Under Tender	31 March 2027
45	Banmankhi Nagar Parishad	15	0	0	0	0	15	18	11	Under Tender	31 March 2027	7	Under Tender	31 March 2027
46	Barahiya Nagar Parishad	15	11	0	11	0	15	15	8	Under Tender	31 March 2027	7	Under Tender	31 March 2027
47	Dalsinghsarai Nagar Parishad	16	2.25	1	3.25	1.61	14	18	10	Under Tender	31 March 2027	8	Under Tender	31 March 2027
48	Ghoghardiha Nagar Panchayat	4	3	2	5	3.98	0	7	4	Under Tender	31 March 2027	3	Under Tender	31 March 2027
49	Gopalganj Nagar Parishad	23	2.5	0	2.5	0	23	24	13	Under Tender	31 March 2027	11	Under Construction	31 December 2026
50	Jagdishpur Nagar Panchayat	10	0	0	0	0	10	9	3	Under Tender	31 March 2027	6	Under Tender	31 March 2027
51	Jehanabad Nagar Parishad	61	1	0	1	0	61	54	29	Under Tender	31 March 2027	25	Under Construction	31 December 2026
52	Jogbani Nagar Parishad	19	2	0	2	0	19	22	13	Under Tender	31 March 2027	9	Under Tender	31 March 2027
53	Kasba Nagar Parishad	17	0	0	0	0	17	17	10	Under Tender	31 March 2027	7	Under Tender	31 March 2027

S.No.	Name of ULB	Current Waste Generation (TPD)	Existing Capacity of Compost Plant (Wet Waste Processing) (TPD)	Existing Capacity of MRF (Dry Waste Processing) (TPD)	Total Existing Processing Plant (Compost Plant+MRF) Capacity (TPD)	Current Waste Processing as per Swachhtam Portal (TPD)	Gap in Waste Processing (TPD)	Approved Processing Plant (Compost Plant + MRF) (TPD)	Approved Compost Plant by MoHUA, GoI (TPD)	Current Status of Approved Compost Plant as per Capacity Mentioned in Column 10	Expected Timeline for Compost Plant to be Operational	Approved Material Recovery Facility by MoHUA, GoI (TPD)	Current Status of Approved Material Recovery Facility as per Capacity Mentioned in Column 13	Expected Timeline for Material Recovery Facility to be Operational
1	2	3	4	5	6=4+5	7	8=3-7	9=10+13	10	11	12	13	14	15
54	Lakhisarai Nagar Parishad	21	1	2	3	3.23	18	36	22	Under Tender	31 March 2027	14	Under Construction	31 December 2026
55	Murtiganj Nagar Panchayat	6	0	0	0	0	6	12	7	Under Tender	31 March 2027	5	Under Tender	31 March 2027
56	Pakridayal Nagar Panchayat	6	5	0	5	0	6	7	2	Under Tender	31 March 2027	5	Under Tender	31 March 2027
57	Ramnagar Nagar Parishad	18	4	0	4	0	18	19	11	Under Tender	31 March 2027	8	Under Tender	31 March 2027
58	Sasaram Nagar Nigam	121	6	0	6	7.29	114	153	88	Under Tender	31 March 2027	65	Under Tender	31 March 2027
59	Silao Nagar Panchayat	9	0	0	0	0	9	11	6	Under Tender	31 March 2027	5	Under Tender	31 March 2027
60	Sitamarhi Nagar Nigam	96	1	0	1	0.65	95	146	89	Under Tender	31 March 2027	57	Under Tender	31 March 2027
61	Siwan Nagar Parishad	110	0	0	0	0	110	110	67	Under Tender	31 March 2027	43	Under Tender	31 March 2027
62	Ara Nagar Nigam	106	5	0	5	4.84	101	151	89	Under Tender	31 March 2027	62	Under Construction	31 December 2026
63	Barh Nagar Parishad	24	7	0	7	0.45	24	22	12	Under Tender	31 March 2027	10	Under Tender	31 March 2027
64	Bikramganj Nagar Parishad	16	8	0	8	0	16	12	4	Under Tender	31 March 2027	8	Under Tender	31 March 2027
65	Chapra Nagar Nigam	128	14	0	14	13.48	115	103	54	Under Tender	31 March 2027	49	Under Construction	31 December 2026
66	Forbesganj Nagar Parishad	17	0	0	0	0	17	20	11	Under Tender	31 March 2027	9	Under Tender	31 March 2027
67	Jamalpur Nagar Parishad	44	42	25	67	33.13	11	49	26	Under Tender	31 March 2027	23	Under Tender	31 March 2027
68	Jamui Nagar Parishad	29	11	0	11	0.54	28	19	5	Under Tender	31 March 2027	14	Under Tender	31 March 2027
69	Mairwa Nagar Panchayat	8	0	0	0	0	8	6	2	Under Tender	31 March 2027	4	Under Tender	31 March 2027
70	Mirganj Nagar Parishad	17	5	10	15	13.68	3	17	10	Under Tender	31 March 2027	7	Under Tender	31 March 2027
71	Motihari Nagar Nigam	77	55	40	95	15.2	62	121	75	Under Tender	31 March 2027	46	Under Tender	31 March 2027
72	Nasriganj Nagar Panchayat	7	2	3.5	5.5	1.94	5	4	3	Under Tender	31 March 2027	1	Under Tender	31 March 2027
73	Parsa Bazar Nagar Panchayat	3	0	0	0	0	3	18	11	Under Tender	31 March 2027	7	Under Construction	31 December 2026
74	Raxaul Nagar Parishad	25	13	0	13	0.87	24	22	13	Under Tender	31 March 2027	9	Under Tender	31 March 2027
75	Saharsa Nagar Nigam	66	3	0	3	2.58	63	123	71	Under Tender	31 March 2027	52	Under Tender	31 March 2027
76	Sonpur Nagar Parishad	2	8	0	8	0.62	1	9	6	Under Tender	31 March 2027	3	Under Tender	31 March 2027
77	Supaul Nagar Parishad	18	13	4.5	17.5	14.36	4	18	10	Under Tender	31 March 2027	8	Under Tender	31 March 2027
78	Sursand Nagar Panchayat	6	0	5	5	0	6	12	7	Under Tender	31 March 2027	5	Under Tender	31 March 2027
79	Thakurganj Nagar Panchayat	8	0	0	0	0	8	7	4	Under Tender	31 March 2027	3	Under Tender	31 March 2027
80	Bhagalpur Nagar Nigam	221	120	50	170	125.45	96	227	132	CBG plant under discussion with OMGC	31 December 2027	95	Under Tender	31 March 2027

S.No.	Name of ULB	Current Waste Generation (TPD)	Existing Capacity of Compost Plant (Wet Waste Processing) (TPD)	Existing Capacity of MRF (Dry Waste Processing) (TPD)	Total Existing Processing Plant (Compost Plant+MRF) Capacity (TPD)	Current Waste Processing as per Swachhtam Portal (TPD)	Gap in Waste Processing (TPD)	Approved Processing Plant (Compost Plant + MRF) (TPD)	Approved Compost Plant by MoHUA, GoI (TPD)	Current Status of Approved Compost Plant as per Capacity Mentioned in Column 10	Expected Timeline for Compost Plant to be Operational	Approved Material Recovery Facility by MoHUA, GoI (TPD)	Current Status of Approved Material Recovery Facility as per Capacity Mentioned in Column 13	Expected Timeline for Material Recovery Facility to be Operational
1	2	3	4	5	6=4+5	7	8=3-7	9=10+13	10	11	12	13	14	15
81	Darbhanga Nagar Nigam	92	26	152	178	70.58	21	12	12	CBG plant under discussion with OMGC	31 December 2027	0	---	---
82	Gaya Nagar Nigam	480	501	100	601	472.84	7	12	0	CBG plant under discussion with OMGC	31 December 2027	12	---	---
83	Muzaffarpur Nagar Nigam	200	35	10	45	40.32	160	141	91	CBG plant under discussion with OMGC	31 December 2027	50	Under Tender	31 March 2027
84	Bagaha Nagar Parishad	20	0.23	0	0.23	0	20	31	0	---	---	31	Under Construction	31 December 2026
85	Barauli Nagar Parishad	8	20	0	20	0	8	7	0	---	---	7	Under Tender	31 March 2027
86	Barbigha Nagar Parishad	20	20	4	24	1.89	18	5	0	---	---	5	Under Tender	31 March 2027
87	Belsand Nagar Panchayat	4	1	0	1	0.16	4	4	0	---	---	4	Under Construction	31 December 2026
88	Kahalgaon Nagar Panchayat	12	9	2	11	5.32	7	4	0	---	---	4	Under Construction	31 December 2026
89	Simri Bakhtiyarpur Nagar Parishad	6	12.15	1.5	13.65	0.97	5	9	0	---	---	9	Under Tender	31 March 2027
90	Sultanganj Nagar Parishad	16	2	4	6	4.16	12	5	0	---	---	5	Under Construction	31 December 2026
91	Amarpur Nagar Panchayat	8	2	5	7	0	8	9	4	Eol published for land	31 December 2027	5	Eol published for land	31 December 2027
92	Araria Nagar Parishad	18	22	0	22	1	17	14	0	Eol published for land	31 December 2027	14	Eol published for land	31 December 2027
93	Areraj Nagar Panchayat	9	20	0	20	5	4	4	0	Eol published for land	31 December 2027	4	Eol published for land	31 December 2027
94	Arwal Nagar Parishad	18	1	0	1	1	17	20	12	Eol published for land	31 December 2027	8	Eol published for land	31 December 2027
95	Ballia Nagar Parishad	19	6	0	6	0	19	16	7	Eol published for land	31 December 2027	9	Eol published for land	31 December 2027
96	Barsoi Nagar Panchayat	11	0	0	0	0	11	11	6	Eol published for land	31 December 2027	5	Eol published for land	31 December 2027
97	Begusarai Nagar Nigam	87	16	4	20	17	70	123	70	Eol published for land	31 December 2027	53	Eol published for land	31 December 2027
98	Bettiah Nagar Nigam	149	4	0	4	4	145	32	3	Eol published for land	31 December 2027	29	Eol published for land	31 December 2027
99	Bhabhua Nagar Parishad	22	1	0	1	0	22	20	12	Eol published for land	31 December 2027	8	Eol published for land	31 December 2027
100	Biharsharif Nagar Nigam	174	26	0	26	22	152	169	89	Eol published for land	31 December 2027	80	Eol published for land	31 December 2027
101	Bihat Nagar Parishad	16	1	0	1	1	15	58	36	Eol published for land	31 December 2027	22	Eol published for land	31 December 2027
102	Bihyan Nagar Panchayat	11	3	2	5	4	7	2	2	Eol published for land	31 December 2027	0	Eol published for land	31 December 2027
103	Birpur Nagar Panchayat	9	0	0	0	0	9	8	5	Eol published for land	31 December 2027	3	Eol published for land	31 December 2027
104	Bodhgaya Nagar Parishad	28	3	1	4	3	25	27	15	Eol published for land	31 December 2027	12	Eol published for land	31 December 2027
105	Buxar Nagar Parishad	90	10	0	10	4	86	80	44	Eol published for land	31 December 2027	36	Eol published for land	31 December 2027

S.No.	Name of ULB	Current Waste Generation (TPD)	Existing Capacity of Compost Plant (Wet Waste Processing) (TPD)	Existing Capacity of MRF (Dry Waste Processing) (TPD)	Total Existing Processing Plant (Compost Plant+MRF) Capacity (TPD)	Current Waste Processing as per Swachhtam Portal (TPD)	Gap in Waste Processing (TPD)	Approved Processing Plant (Compost Plant + MRF) (TPD)	Approved Compost Plant by MoHUA, GoI (TPD)	Current Status of Approved Compost Plant as per Capacity Mentioned in Column 10	Expected Timeline for Compost Plant to be Operational	Approved Material Recovery Facility by MoHUA, GoI (TPD)	Current Status of Approved Material Recovery Facility as per Capacity Mentioned in Column 13	Expected Timeline for Material Recovery Facility to be Operational
1	2	3	4	5	6=4+5	7	8=3-7	9=10+13	10	11	12	13	14	15
106	Chakia Nagar Parishad	11	0	0	0	0	11	17	10	Eol published for land	31 December 2027	7	Eol published for land	31 December 2027
107	Chanpatia Nagar Panchayat	10	3	0	3	0	10	8	4	Eol published for land	31 December 2027	4	Eol published for land	31 December 2027
108	Dhaka Nagar Parishad	18	0	0	0	0	18	17	10	Eol published for land	31 December 2027	7	Eol published for land	31 December 2027
109	Dighwara Nagar Panchayat	13	0	0	0	0	13	13	8	Eol published for land	31 December 2027	5	Eol published for land	31 December 2027
110	Dumraon Nagar Parishad	35	0	0	0	0	35	36	21	Eol published for land	31 December 2027	15	Eol published for land	31 December 2027
111	Hajipur Nagar Parishad	78	34	5	39	12	66	107	68	Eol published for land	31 December 2027	39	Eol published for land	31 December 2027
112	Haweli kharagpur Nagar Parishad	16	1	0	1	1	15	15	9	Eol published for land	31 December 2027	6	Eol published for land	31 December 2027
113	Janakpur Road Nagar Parishad	12	5	0	5	0	12	12	5	Eol published for land	31 December 2027	7	Eol published for land	31 December 2027
114	Jhajha Nagar Parishad	17	5	0	5	0	17	17	10	Eol published for land	31 December 2027	7	Eol published for land	31 December 2027
115	Kanti Nagar Parishad	11	6	1	7	4	7	11	8	Eol published for land	31 December 2027	3	Eol published for land	31 December 2027
116	Kesariya Nagar Panchayat	8	0	0	0	0	8	8	5	Eol published for land	31 December 2027	3	Eol published for land	31 December 2027
117	Khagaria Nagar Parishad	25	1	0	1	1	24	69	42	Eol published for land	31 December 2027	27	Eol published for land	31 December 2027
118	Koath Nagar Panchayat	7	0	0	0	0	7	8	5	Eol published for land	31 December 2027	3	Eol published for land	31 December 2027
119	Koilwar Nagar Panchayat	5	1	0	1	1	4	6	3	Eol published for land	31 December 2027	3	Eol published for land	31 December 2027
120	Lalganj Nagar Parishad	16	1	1	2	2	14	9	5	Eol published for land	31 December 2027	4	Eol published for land	31 December 2027
121	Madhubani Nagar Nigam	96	2	0	2	1	95	95	59	Eol published for land	31 December 2027	36	Eol published for land	31 December 2027
122	Maharajganj Nagar Panchayat	6	1	0	1	0	6	10	6	Eol published for land	31 December 2027	4	Eol published for land	31 December 2027
123	Mahnar Nagar Parishad	19	2	3	5	1	18	14	9	Eol published for land	31 December 2027	5	Eol published for land	31 December 2027
124	Mahua Nagar Parishad	9	2	1	3	1	8	14	8	Eol published for land	31 December 2027	6	Eol published for land	31 December 2027
125	Marhaura Nagar Panchayat	9	2	0	2	0	9	12	7	Eol published for land	31 December 2027	5	Eol published for land	31 December 2027
126	Mehsi Nagar Panchayat	2	0	0	0	0	2	10	6	Eol published for land	31 December 2027	4	Eol published for land	31 December 2027
127	Mohania Nagar Panchayat	8	0	0	0	0	8	12	7	Eol published for land	31 December 2027	5	Eol published for land	31 December 2027
128	Mokama Nagar Parishad	26	4	0	4	1	25	24	14	Eol published for land	31 December 2027	10	Eol published for land	31 December 2027
129	Motipur Nagar Parishad	18	1	0	1	1	17	16	9	Eol published for land	31 December 2027	7	Eol published for land	31 December 2027
130	Narkatiyaganj Nagar Parishad	21	2	1	3	1	20	17	10	Eol published for land	31 December 2027	7	Eol published for land	31 December 2027
131	Nirmali Nagar Panchayat	9	3	0	3	0	9	8	5	Eol published for land	31 December 2027	3.5	Eol published for land	31 December 2027
132	Piro Nagar Parishad	15	0	0	0	0	15	18	11	Eol published for land	31 December 2027	7	Eol published for land	31 December 2027
133	Rafiganj Nagar Panchayat	5	4	4	8	4	1	8	8	Eol published for land	31 December 2027	0	Eol published for land	31 December 2027

S.No.	Name of ULB	Current Waste Generation (TPD)	Existing Capacity of Compost Plant (Wet Waste Processing) (TPD)	Existing Capacity of MRF (Dry Waste Processing)(TPD)	Total Existing Processing Plant (Compost Plant+MRF) Capacity (TPD)	Current Waste Processing as per Swachhtam Portal (TPD)	Gap in Waste Processing (TPD)	Approved Processing Plant (Compost Plant + MRF) (TPD)	Approved Compost Plant by MoHUA, GoI (TPD)	Current Status of Approved Compost Plant as per Capacity Mentioned in Column 10	Expected Timeline for Compost Plant to be Operational	Approved Material Recovery Facility by MoHUA, GoI(TPD)	Current Status of Approved Material Recovery Facility as per Capacity Mentioned in Column 13	Expected Timeline for Material Recovery Facility to be Operational
1	2	3	4	5	6=4+5	7	8=3-7	9=10+13	10	11	12	13	14	15
134	Rajgir Nagar Parishad	22	12	3	15	8	14	14	5	Eol published for land	31 December 2027	9	Eol published for land	31 December 2027
135	Revelganj Nagar Panchayat	7	2	0	2	0	7	13	7	Eol published for land	31 December 2027	6	Eol published for land	31 December 2027
136	Rosera Nagar Parishad	13	11	0	11	0	13	7	1	Eol published for land	31 December 2027	6	Eol published for land	31 December 2027
137	Sahibganj Nagar Parishad	13	5	0	5	0	13	17	10	Eol published for land	31 December 2027	7	Eol published for land	31 December 2027
138	Samastipur Nagar Nigam	37	38	10	48	5	32	111	52	Eol published for land	31 December 2027	59	Eol published for land	31 December 2027
139	Sugauli Nagar Panchayat	4	0	0	0	0	4	15	9	Eol published for land	31 December 2027	6	Eol published for land	31 December 2027
140	Teghra Nagar Parishad	22	0	0	0	0	22	22	13	Eol published for land	31 December 2027	9	Eol published for land	31 December 2027
141	Tekari Nagar Parishad	11	1	0	1	1	10	16	9	Eol published for land	31 December 2027	7	Eol published for land	31 December 2027
	Total	5536	2177	903	3080	2044	3492	5452	2981			2471		

939

		Details of Legacy Waste obtained from Drone Survey (55 ULBs)							Unprocessed Waste going to be accumulated from date of Drone Survey (55 ULBs)/ from 1st Jan 26 (86 ULBs) till the Processing Plants become operational	
S.No.	Name of ULB	Date of legacy waste estimation through Drone Survey	Quantity of legacy waste estimated as per Drone Survey (MT) - (Backlog)	Status of Remediation of Legacy Waste (Backlog)	Date of Work Order for the Remediation of Legacy Waste - (Backlog)	Quantity of legacy waste remediated till date (Backlog) (MT)	Remaining Legacy Waste available onsite (Backlog) (MT)	Timeline for Remediation of Legacy Waste (Backlog)	Total quantity of unprocessed waste going to be accumulated till processing plants (Compost Plant + MRF) become Operational (MT)	Timeline for the Remediation of Upcoming Unprocessed Waste
1	2	3	4	5	6	7	8	9	10	11
1	Manihari Nagar Panchayat								190	31 January 2027
2	Dehri-Dalmianagar Nagar Parishad	04 April 2025	218522	Under Tender			218522	31 March 2027	3622	31 January 2027
3	Katihar Nagar Nigam	12 June 2024	157242	Ongoing	12 March 2024	80700	76542	28 February 2027	36664	31 January 2027
4	Bakhtiyarpur Nagar Parishad	13 December 2024	23479	Completed	09 August 2025	23479	0		29226	30 November 2029
5	Danapur Nizamat Nagar Parishad	11 April 2025	52107	Ongoing	16 December 2025	40000	12107	30 September 2026	118236	30 November 2029
6	Fatuha Nagar Parishad								20776	30 November 2029
7	Khagaul Nagar Parishad								18088	30 November 2029
8	Khusrupur Nagar Panchayat								2434	30 November 2029
9	Maner Nagar Parishad								8166	30 November 2029
10	Masaurhi Nagar Parishad	15 April 2025	11052	Under Tender			11052	31 January 2027	25234	30 November 2029
11	Naubatpur Nagar Panchayat	04 April 2025	1140	Completed		1140	0		12582	30 November 2029
12	Patna Nagar Nigam	18 May 2025	1338769	Ongoing	10 March 2025	96000	1242769	31 March 2027	0	30 November 2029
13	Phulwari Nagar Parishad								40536	30 November 2029
14	Aurangabad Nagar Parishad	15 April 2025	26491	Completed	10 September 2025	26491	0		16310	31 October 2027
15	Bahadurganj Nagar Panchayat								5448	31 January 2028
16	Bairgania Nagar Parishad	20 January 2025	23954	Under Tender			23954	31 January 2027	12444	11 November 2027
17	Bakhri Nagar Parishad								6382	31 October 2027
18	Benipur Nagar Parishad								8656	31 January 2028
19	Bikram Nagar Panchayat								1844	31 October 2027
20	Daudnagar Nagar Parishad								3202	19 November 2027
21	Ekma Bazar Nagar Panchayat								3808	31 January 2028
22	Gogri Jamalpur Nagar Parishad	04 April 2025	1129	Ongoing	06 October 2025	451	678	30 July 2026	7632	31 October 2027

939

S.No.	Name of ULB	Date of legacy waste estimation through Drone Survey	Quantity of legacy waste estimated as per Drone Survey (MT) (Backlog)	Status of Remediation of Legacy Waste (Backlog)	Date of Work Order for the Remediation of Legacy Waste - (Backlog)	Quantity of legacy waste remediated till date (Backlog) (MT)	Remaining Legacy Waste available onsite (Backlog) (MT)	Timeline for Remediation of Legacy Waste (Backlog)	Total quantity of unprocessed waste going to be accumulated till processing plants (Compost Plant + MRF) become Operational (MT)	Timeline for the Remediation of Upcoming Unprocessed Waste
1	2	3	4	5	6	7	8	9	10	11
23	Hilsa Nagar Parishad								8800	05 December 2027
24	Hisua Nagar Parishad								6356	31 January 2028
25	Islampur Nagar Parishad								18	09 November 2027
26	Jaynagar Nagar Panchayat								2850	12 December 2027
27	Jhanjharpur Nagar Parishad	13 February 2025	2324	Completed	06 August 2025	2324	0		12810	31 January 2028
28	Kateya Nagar Panchayat								2228	21 December 2027
29	Kishanganj Nagar Parishad	30 April 2025	23971	Ongoing	27 August 2025	2225	21746	31 December 2026	30668	31 January 2028
30	Kochas Nagar Panchayat								479	23 December 2027
31	Madhepura Nagar Parishad								4994	31 January 2028
32	Makhdumpur Nagar Panchayat								4686	03 January 2028
33	Munger Nagar Nigam	22 January 2026	248736	Under Tender			248736	31 March 2027	14669	31 January 2028
34	Naugachia Nagar Parishad								7554	31 October 2027
35	Navinagar Nagar Panchayat								3162	10 December 2027
36	Nawada Nagar Parishad	08 April 2025	39739	Ongoing	31 December 2025	18000	21739	31 December 2026	34822	31 October 2027
37	Nokha Nagar Parishad								4864	31 October 2027
38	Purnia Nagar Nigam	13 February 2025	22762	Ongoing	06 December 2025	0	22762	30 October 2026	82367	31 January 2028
39	Shahpur Nagar Panchayat								2788	31 October 2027
40	Sheikhpura Nagar Parishad								9476	31 October 2027
41	Sheohar Nagar Parishad								2918	31 October 2027
42	Sherghati Nagar Parishad	31 March 2025	9843	Completed	10 September 2025	9843	0		6231	31 January 2028
43	Warisaliganj Nagar Parishad								2764	31 October 2027
44	Banka Nagar Parishad								6268	31 January 2028
45	Banmankhi Nagar Parishad								6810	31 January 2028
46	Barahiya Nagar Parishad								6810	31 January 2028
47	Dalsinghsarai Nagar Parishad								6532	31 January 2028

S.No.	Name of ULB	Date of legacy waste estimation through Drone Survey	Quantity of legacy waste estimated as per Drone Survey (MT) - (Backlog)	Status of Remediation of Legacy Waste (Backlog)	Date of Work Order for the Remediation of Legacy Waste - (Backlog)	Quantity of legacy waste remediated till date (Backlog) (MT)	Remaining Legacy Waste available onsite (Backlog) (MT)	Timeline for Remediation of Legacy Waste (Backlog)	Total quantity of unprocessed waste going to be accumulated till processing plants (Compost Plant + MRF) become Operational (MT)	Timeline for the Remediation of Upcoming Unprocessed Waste
1	2	3	4	5	6	7	8	9	10	11
48	Ghoghardiha Nagar Panchayat								10	31 January 2028
49	Gopalganj Nagar Parishad								8372	31 January 2028
50	Jagdishpur Nagar Panchayat								4540	31 January 2028
51	Jehanabad Nagar Parishad	13 February 2025	4700	Ongoing	25 September 2025	3525	1175	20 August 2026	44591	31 January 2028
52	Jogbani Nagar Parishad	26 April 2024	5400	Under Tender			5400	31 December 2026	20312	31 January 2028
53	Kasba Nagar Parishad								7718	31 January 2028
54	Lakhisarai Nagar Parishad								6470	31 January 2028
55	Murliganj Nagar Panchayat								2724	31 January 2028
56	Pakridayal Nagar Panchayat								2724	31 January 2028
57	Ramnagar Nagar Parishad								8172	31 January 2028
58	Sasaram Nagar Nigam								51624	31 January 2028
59	Silao Nagar Panchayat								4086	31 January 2028
60	Sitamarhi Nagar Nigam	25 January 2026	35590	Under Tender			35590	31 January 2027	41002	31 January 2028
61	Siwan Nagar Parishad								49940	31 January 2028
62	Ara Nagar Nigam	01 December 2025	168565	Under Tender			168565	31 March 2027	44511	31 January 2028
63	Barh Nagar Parishad	30 January 2026	7870	Under Tender			7870	31 December 2026	10008	31 January 2028
64	Bikramganj Nagar Parishad								7264	31 January 2028
65	Chapra Nagar Nigam	15 June 2025	167385	Under Tender			167385	31 March 2027	69741	31 January 2028
66	Forbesganj Nagar Parishad	11 April 2025	2086	Under Tender			2086	30 November 2026	12224	31 January 2028
67	Jamalpur Nagar Parishad	08 April 2025	22840	Ongoing	20 December 2025	0	22840	30 November 2027	7848	31 January 2028
68	Jamui Nagar Parishad	20 January 2025	24521	Ongoing	29 August 2025	15000	9521	30 November 2026	22766	31 January 2028
69	Mairwa Nagar Panchayat	15 April 2025	1126	Under Tender			1126	30 November 2026	5720	31 January 2028
70	Mirganj Nagar Parishad	09 April 2025	15040	Ongoing	27 November 2025	0	15040	30 November 2026	2394	31 January 2028
71	Motihari Nagar Nigam								28058	31 January 2028
72	Nasriganj Nagar Panchayat	15 April 2025	538	Completed		538	0		3622	31 January 2028

S.No.	Name of ULB	Date of legacy waste estimation through Drone Survey	Quantity of legacy waste estimated as per Drone Survey (MT) (Backlog)	Status of Remediation of Legacy Waste (Backlog)	Date of Work Order for the Remediation of Legacy Waste - (Backlog)	Quantity of legacy waste remediated till date (Backlog) (MT)	Remaining Legacy Waste available onsite (Backlog) (MT)	Timeline for Remediation of Legacy Waste (Backlog)	Total quantity of unprocessed waste going to be accumulated till processing plants (Compost Plant + MRF) become Operational (MT)	Timeline for the Remediation of Upcoming Unprocessed Waste
1	2	3	4	5	6	7	8	9	10	11
73	Parsa Bazar Nagar Panchayat								1092	31 January 2028
74	Raxaul Nagar Parishad								10954	31 January 2028
75	Saharsa Nagar Nigam	19 January 2026	35469	Under Tender			35469	31 January 2027	27650	31 January 2028
76	Sonpur Nagar Parishad								626	31 January 2028
77	Supaul Nagar Parishad	29 January 2026	9777	Under Tender			9777	31 January 2027	1552	31 January 2028
78	Sursand Nagar Panchayat	11 April 2025	797	Completed		797	0		4314	31 January 2028
79	Thakurganj Nagar Panchayat	25 January 2026	2100	Under Tender			2100	30 November 2026	3440	31 January 2028
80	Bhagalpur Nagar Nigam	11 April 2025	224370	Under Tender			224370	31 March 2027	81838	31 October 2028
81	Darbhangha Nagar Nigam	29 January 2026	71272	Under Tender			71272	28 February 2027	7507	31 October 2028
82	Gaya Nagar Nigam	---	---						2609	31 October 2028
83	Muzaffarpur Nagar Nigam	15 April 2025	110000	Under Tender			110000	28 February 2027	136125	31 October 2028
84	Bagaha Nagar Parishad								7280	31 October 2027
85	Barauli Nagar Parishad	06 March 2025	1475	Completed		1475	0		3020	31 January 2028
86	Barbiga Nagar Parishad								8220	31 January 2028
87	Belsand Nagar Panchayat	25 January 2026	7228	Under Tender			7228	31 December 2026	653	31 October 2027
88	Kahalgaoon Nagar Panchayat	02 April 2025	23109	Under Tender			23109	31 January 2027	2130	31 October 2027
89	Simri Bakhtiyarpur Nagar Parishad	25 April 2025	1047	Completed		1047	0		1774	31 January 2028
90	Sultanganj Nagar Parishad								4310	31 October 2027
91	Amarpur Nagar Panchayat								5832	31 October 2028
92	Araria Nagar Parishad	19 December 2024	8485	Under Tender			8485	31 December 2026	19212	31 October 2028
93	Areraj Nagar Panchayat								2916	31 October 2028
94	Arwal Nagar Parishad								12394	31 October 2028
95	Ballia Nagar Parishad	07 April 2025	4737	Under Tender			4737	31 December 2026	18768	31 October 2028
96	Barsoi Nagar Panchayat								8020	31 October 2028
97	Begusarai Nagar Nigam	09 April 2025	5022	Ongoing	06 October 2025	0	5022	30 November 2026	69302	31 October 2028

S.No.	Name of ULB	Date of legacy waste estimation through Drone Survey	Quantity of legacy waste estimated as per Drone Survey (MT) - (Backlog)	Status of Remediation of Legacy Waste (Backlog)	Date of Work Order for the Remediation of Legacy Waste - (Backlog)	Quantity of legacy waste remediated till date (Backlog) (MT)	Remaining Legacy Waste available onsite (Backlog) (MT)	Timeline for Remediation of Legacy Waste (Backlog)	Total quantity of unprocessed waste going to be accumulated till processing plants (Compost Plant + MRF) become Operational (MT)	Timeline for the Remediation of Upcoming Unprocessed Waste
1	2	3	4	5	6	7	8	9	10	11
98	Bettiah Nagar Nigam	07 April 2025	200000	Under Tender			200000	31 March 2027	144838	31 October 2028
99	Bhabhua Nagar Parishad								15780	31 October 2028
100	Biharsharif Nagar Nigam	25 January 2026	107496	Under Tender			107496	28 February 2027	107206	31 October 2028
101	Bihat Nagar Parishad	11 April 2025	3172	Under Tender			3172	30 November 2026	15198	31 October 2028
102	Bihyan Nagar Panchayat								5338	31 October 2028
103	Birpur Nagar Panchayat	26 April 2025	628	Completed		628	0		8812	31 October 2028
104	Bodhgaya Nagar Parishad								18226	31 October 2028
105	Buxar Nagar Parishad	09 December 2024	39872	Under Tender			39872	31 December 2026	96206	31 October 2028
106	Chakia Nagar Parishad								8020	31 October 2028
107	Chanpatia Nagar Panchayat	12 April 2025	40976	Ongoing	15 September 2025	400	40576	30 January 2027	9930	31 October 2028
108	Dhaka Nagar Parishad								13122	31 October 2028
109	Dighwara Nagar Panchayat								9478	31 October 2028
110	Dumraon Nagar Parishad	08 April 2025	25865	Under Tender			25865	31 December 2026	34896	31 October 2028
111	Hajipur Nagar Parishad								48066	31 October 2028
112	Haweli kharagpur Nagar Parishad	08 April 2025	1194	Completed		1194	0		14988	31 October 2028
113	Janakpur Road Nagar Parishad								8748	31 October 2028
114	Jhajha Nagar Parishad	16 April 2025	203	Completed		203	0		16814	31 October 2028
115	Kanti Nagar Parishad								4792	31 October 2028
116	Kesariya Nagar Panchayat								5832	31 October 2028
117	Khagaria Nagar Parishad								17848	31 October 2028
118	Koath Nagar Panchayat	21 July 2025	874	Completed		874	0		6252	31 October 2028
119	Koilwar Nagar Panchayat								3080	31 October 2028
120	Lalganj Nagar Parishad								10254	31 October 2028
121	Madhubani Nagar Nigam								69278	31 October 2028
122	Maharajganj Nagar Panchayat								4374	31 October 2028

S.No.	Name of ULB	Date of legacy waste estimation through Drone Survey	Quantity of legacy waste estimated as per Drone Survey (MT) (Backlog)	Status of Remediation of Legacy Waste (Backlog)	Date of Work Order for the Remediation of Legacy Waste - (Backlog)	Quantity of legacy waste remediated till date (Backlog) (MT)	Remaining Legacy Waste available onsite (Backlog) (MT)	Timeline for Remediation of Legacy Waste (Backlog)	Total quantity of unprocessed waste going to be accumulated till processing plants (Compost Plant + MRF) become Operational (MT)	Timeline for the Remediation of Upcoming Unprocessed Waste
1	2	3	4	5	6	7	8	9	10	11
123	Mahnar Nagar Parishad								13210	31 October 2028
124	Mahua Nagar Parishad								5856	31 October 2028
125	Marhaura Nagar Panchayat								6562	31 October 2028
126	Mehsi Nagar Panchayat								1458	31 October 2028
127	Mohania Nagar Panchayat								5832	31 October 2028
128	Mokama Nagar Parishad								18342	31 October 2028
129	Motipur Nagar Parishad								12416	31 October 2028
130	Narkatiyaganj Nagar Parishad								14392	31 October 2028
131	Nirmali Nagar Panchayat								6562	31 October 2028
132	Piro Nagar Parishad								10936	31 October 2028
133	Rafiganj Nagar Panchayat								1058	31 October 2028
134	Rajgir Nagar Parishad	15 April 2025	101823	Under Tender			101823	28 February 2027	13704	31 October 2028
135	Revelganj Nagar Panchayat								5104	31 October 2028
136	Rosera Nagar Parishad								9478	31 October 2028
137	Sahibganj Nagar Parishad								9478	31 October 2028
138	Samastipur Nagar Nigam								23022	31 October 2028
139	Sugauli Nagar Panchayat								2916	31 October 2028
140	Teghra Nagar Parishad	02 April 2025	2127	Under Tender			2127	30 November 2026	22066	31 October 2028
141	Tekari Nagar Parishad	13 February 2025	4128	Under Tender			4128	30 November 2026	10950	31 October 2028
	Total		3690167				3363833		2452101	

29

945

Status of Liquid Waste Management in the ULBs of Bihar														
S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (Functional) (MLD)	STP Capacity (Under Trial) (MLD)	STP Capacity (Under Construction) (MLD)	STP Capacity (Under Tender Stage) (MLD)	STP Capacity (Under DPR Approval/ Preparation Stage/ SLTC) (MLD)	STP Capacity under Planning (MLD)	Overall Capacity of STP against Sewage Generation (MLD)	Scheme under which project is being implemented	Physical Progress (%)	Expected Date of Completion of Treatment Facility	Sewage Reaching to Functional STPs (MLD)	Reuse/ Discharge of treated Sewage
1	2	3	4	5	6	7	8	9	10=4+5+6+7+8+9	11	12	13	14	15
1	Patna Nagar Nigam	245	200	150					350	NMCG	100%	30 June 2026 for under trial STP	Total - 196.04 Beur - 34.73, Karmalichak - 33.16, Saidpur -57.98, Pahari -25.17, Digha - 20, Kankarbagh - 25	Ganga - Digha Plant, Canal - Rest 5 STPs
2	Munger Nagar Nigam	31	30						30	NMCG	100%		13.06	Ganga
3	Chapra Nagar Nigam	29	32						32	NMCG	100%		7.48	Ganga
4	Danapur Nizamat Nagar Parishad	26	25						25	NMCG	100%		18.20	Ganga
5	Phulwari Nagar Parishad	12	13						13	NMCG	100%		4.05	Canal
6	Rajgir Nagar Parishad	11	10						10	State Fund	100%		6	
7	Barh Nagar Parishad	9	11						11	NMCG	100%		5.16	Canal, Reuse Project with NTPC is under tender
8	Sultanganj Nagar Parishad	8	10.0						10	NMCG	100%		4.25	Canal
9	Maner Nagar Parishad	6	6.5						7	NMCG	100%		1.32	Canal
10	Sonpur Nagar Panchayat	5	3.5						4	NMCG	100%		2.56	Canal
11	Naugachia Nagar Parishad	8	9						9	NMCG	100%		Estimation of outfall is under consideration at NMCG	
12	Begusarai Nagar Nigam	37		17					13	NMCG, AMRUT	13 MLD STP approved by State Level Technical Committee	30 June 2026 for under trial STP. 30 July 2028 for 13 MLD STP	1	Canal, Reuse Project with IOCL Barauni is under approval at NMCG

29

945

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (Functional) (MLD)	STP Capacity (Under Trial) (MLD)	STP Capacity (Under Construction) (MLD)	STP Capacity (Under Tender Stage) (MLD)	STP Capacity (Under DPR Approval/ Preparation Stage/ SLTC) (MLD)	STP Capacity under Planning (MLD)	Overall Capacity of STP against Sewage Generation (MLD)	Scheme under which project is being implemented	Physical Progress (%)	Expected Date of Completion of Treatment Facility	Sewage Reaching to Functional STPs (MLD)	Reuse/ Discharge of treated Sewage
1	2	3	4	5	6	7	8	9	10=4+5+6+7+8+9	11	12	13	14	15
13	Mokama Nagar Parishad	9		8					8	NMCG	100%		4.0	Canal, Reuse Project with NTPC is under DPR stage
14	Fatuha Nagar Parishad	7		7					7	NMCG	1 Intermediate Pumping Station is operational while rest 3 under progress	3 Intermediate Pumping Station will be operational by 30 June 2026	2.0	Ganga
15	Bakhtiyarpur Nagar Parishad	7		10					10	NMCG	100%	30 June 2026	2.5	Canal, Reuse Project with NTPC is under DPR stage
16	Bhagalpur Nagar Nigam	58		45					45	NMCG	100%	30 June 2026	3	Canal, Reuse Project with NTPC is under DPR stage
17	Biharsharif Nagar Nigam	49			25	17			42	Smart City, AMRUT	25 MLD STP construction completed, House Service Connection and Rising Main work under progress. 17 MLD under AMRUT under tender process	31 Oct 2026 for 25 MLD STP, 31 Dec-2028 for 17 MLD STP		
18	Motihari Nagar Nigam	32			23				23	NMCG	Work Started	01 October 2027		

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (Functional) (MLD)	STP Capacity (Under Trial) (MLD)	STP Capacity (Under Construction) (MLD)	STP Capacity (Under Tender Stage) (MLD)	STP Capacity (Under DPR Approval/ Preparation Stage/ SLTC) (MLD)	STP Capacity under Planning (MLD)	Overall Capacity of STP against Sewage Generation (MLD)	Scheme under which project is being implemented	Physical Progress (%)	Expected Date of Completion of Treatment Facility	Sewage Reaching to Functional STPs (MLD)	Reuse/ Discharge of treated Sewage
1	2	3	4	5	6	7	8	9	10=4+5+6+7+8+9	11	12	13	14	15
19	Hajipur Nagar Parishad	28			22		7.7		30	NMCG	93%	30 July 26 for 22 MLD STP, 30 April 2028 for 7.7 MLD STP		
20	Dehri-Dalmianagar Nagar Parishad	20			21				21	NMCG	20%	01 May 2026		
21	Jamui Nagar Parishad	13			13				13	NMCG	5%	01 October 2026		
22	Supaul Nagar Parishad	10			12.1				12	NMCG	8%	04 May 2026		
23	Daudnagar Nagar Parishad	8			10.5				11	NMCG	Work Started	27 November 2026		
24	Barahiya Nagar Parishad	6			6				6	NMCG	3%	01 August 2026		
25	Kahalgaon Nagar Panchayat	5			6				6	NMCG	77%	01 April 2026		Reuse Project with NTPC is under DPR stage
26	Muzaffarpur Nagar Nigam	51			15		16		31	NMCG, Smart City	STP Completed, House Service Connection work under progress. 16 MLD STP under DPR	31 March 2026 for 15 MLD STP, 30 April 2028 for 16 MLD STP		
27	Madhubani Nagar Nigam	24			15				15	State Fund	Work Started	NoC awaited from MoEFCC, GoI		
28	Bodhgaya Nagar Parishad	11			10	4			14	State Fund, AMRUT	80%	30 June 2028 for 4 MLD plant (under tender)		
29	Raxaul Nagar Parishad	8			12				12	NMCG	Work Started	07 January 2027		
30	Sasaram Nagar Nigam	38				25			25	AMRUT	Under Technical Bid Evaluation	30 April 2028		
31	Ara Nagar Nigam	38				47			47	NMCG	Tender Published	30 April 2028		
32	Katihar Nagar Nigam	35				55.5			56	NMCG	Under Technical Bid Evaluation	30 April 2028		

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (Functional) (MLD)	STP Capacity (Under Trial) (MLD)	STP Capacity (Under Construction) (MLD)	STP Capacity (Under Tender Stage) (MLD)	STP Capacity (Under DPR Approval/ Preparation Stage/ SLTC) (MLD)	STP Capacity under Planning (MLD)	Overall Capacity of STP against Sewage Generation (MLD)	Scheme under which project is being implemented	Physical Progress (%)	Expected Date of Completion of Treatment Facility	Sewage Reaching to Functional STPs (MLD)	Reuse/ Discharge of treated Sewage
1	2	3	4	5	6	7	8	9	10=4+5+6+7+8+9	11	12	13	14	15
33	Siwan Nagar Parishad	28				26			26	AMRUT	Under Technical Bid Evaluation	30 June 2028		
34	Buxar Nagar Parishad	21				50			50	NMCG	Under Technical Bid Evaluation	30 April 2028		
35	Jehanabad Nagar Parishad	15				14			14	AMRUT	Under Technical Bid Evaluation	30 April 2028		
36	Aurangabad Nagar Parishad	15				20			20	AMRUT	Under Technical Bid Evaluation	30 April 2028		
37	Lakhisarai Nagar Parishad	15				22			22	NMCG	Under Financial Bid Evaluation	30 April 2028		
38	Gaya Nagar Nigam	69					84		84	NMCG	Under DPR Stage	30 July 2028		
39	Darbhanga Nagar Nigam	43					24		24	NMCG	Under DPR Stage	30 July 2028		
40	Samastipur Nagar Nigam	37					36		36	NMCG	Under DPR Stage	30 July 2028		
41	Bettiah Nagar Nigam	34					33		33	NMCG	Under DPR Stage	30 July 2028		
42	Saharsa Nagar Nigam	31					18.69		19	NMCG	Under DPR Stage	30 July 2028		
43	Khagaria Nagar Parishad	17					17		17	NMCG	Under DPR Stage	30 July 2028		
44	Kishanganj Nagar Parishad	15					20.71		21	NMCG	Under DPR Stage	30 July 2028		
45	Jamalpur Nagar Parishad	15					15		15	NMCG	Under DPR Stage	30 July 2028		
46	Gogri Jamalpur Nagar Parishad	14					10		10	SBM	Under DPR Stage	30 July 2028		
47	Dumraon Nagar Parishad	13					9.5		10	SBM	Under DPR Stage	30 July 2028		
48	Masaurhi Nagar Parishad	12					9		9	SBM	Under DPR Stage	30 July 2028		
49	Sheikhpura Nagar Parishad	12					8.5		9	SBM	Under DPR Stage	30 July 2028		
50	Araria Nagar Parishad	11					8.5		9	SBM	Under DPR Stage	30 July 2028		
51	Benipur Nagar Parishad	11					8		8	SBM	Under DPR Stage	30 July 2028		
52	Gopalganj Nagar Parishad	10					7		7	SBM	Under DPR Stage	30 July 2028		
53	Barbigha Nagar Parishad	8					6		6	SBM	Under DPR Stage	30 July 2028		
54	Ballia Nagar Parishad	8					6		6	SBM	Under DPR Stage	30 July 2028		
55	Teghra Nagar Parishad	8					6		6	SBM	Under DPR Stage	30 July 2028		
56	Dalsinghsarai Nagar Parishad	8					6		6	SBM	Under DPR Stage	30 July 2028		

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (Functional) (MLD)	STP Capacity (Under Trial) (MLD)	STP Capacity (Under Construction) (MLD)	STP Capacity (Under Tender Stage) (MLD)	STP Capacity (Under DPR Approval/ Preparation Stage/ SLTC) (MLD)	STP Capacity under Planning (MLD)	Overall Capacity of STP against Sewage Generation (MLD)	Scheme under which project is being implemented	Physical Progress (%)	Expected Date of Completion of Treatment Facility	Sewage Reaching to Functional STPs (MLD)	Reuse/ Discharge of treated Sewage
1	2	3	4	5	6	7	8	9	10=4+5+6+7+8+9	11	12	13	14	15
57	Simri Bakhtiyarpur Nagar Parishad	8					6		6	SBM	Under DPR Stage	30 July 2028		
58	Madhepura Nagar Parishad	8					11		11	NMCG	Under DPR Stage	30 July 2028		
59	Jogbani Nagar Parishad	8					4.25		4	NMCG	Under DPR Stage	30 July 2028		
60	Sherghati Nagar Parishad	8					5.5		6	SBM	Under DPR Stage	30 July 2028		
61	Arwal Nagar Parishad	8					4		4	NMCG	Under DPR Stage	30 July 2028		
62	Hilsa Nagar Parishad	7					5.5		6	SBM	Under DPR Stage	30 July 2028		
63	Hisua Nagar Parishad	7					5.5		6	SBM	Under DPR Stage	30 July 2028		
64	Forbesganj Nagar Parishad	7					5.5		6	SBM	Under DPR Stage	30 July 2028		
65	Bhabhua Nagar Parishad	7					5.5		6	SBM	Under DPR Stage	30 July 2028		
66	Jhanjharpur Nagar Parishad	7					5.5		6	SBM	Under DPR Stage	30 July 2028		
67	Bakhri Nagar Parishad	7					5.5		6	SBM	Under DPR Stage	30 July 2028		
68	Bikramganj Nagar Parishad	7					5.5		6	SBM	Under DPR Stage	30 July 2028		
69	Mahnar Nagar Parishad	7					5		5	SBM	Under DPR Stage	30 July 2028		
70	Rosera Nagar Parishad	7					5		5	SBM	Under DPR Stage	30 July 2028		
71	Banka Nagar Parishad	7					5		5	SBM	Under DPR Stage	30 July 2028		
72	Parsa Bazar Nagar Panchayat	7					5		5	SBM	Under DPR Stage	30 July 2028		
73	Sahibganj Nagar Parishad	6					5		5	SBM	Under DPR Stage	30 July 2028		
74	Piro Nagar Parishad	6					5		5	SBM	Under DPR Stage	30 July 2028		
75	Khagaul Nagar Parishad	6					5		5	SBM	Under DPR Stage	30 July 2028		
76	Banmankhi Nagar Parishad	6					5		5	SBM	Under DPR Stage	30 July 2028		
77	Sheohar Nagar Parishad	6					4.5		5	SBM	Under DPR Stage	30 July 2028		
78	Lalganj Nagar Parishad	6					5		5	SBM	Under DPR Stage	30 July 2028		
79	Kanti Nagar Parishad	6					5		5	SBM	Under DPR Stage	30 July 2028		
80	Motipur Nagar Parishad	6					5		5	SBM	Under DPR Stage	30 July 2028		
81	Tekari Nagar Parishad	6					5		5	SBM	Under DPR Stage	30 July 2028		
82	Islampur Nagar Parishad	6					4.5		5	SBM	Under DPR Stage	30 July 2028		

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (Functional) (MLD)	STP Capacity (Under Trial) (MLD)	STP Capacity (Under Construction) (MLD)	STP Capacity (Under Tender Stage) (MLD)	STP Capacity (Under DPR Approval/ Preparation Stage/ SLTC) (MLD)	STP Capacity under Planning (MLD)	Overall Capacity of STP against Sewage Generation (MLD)	Scheme under which project is being implemented	Physical Progress (%)	Expected Date of Completion of Treatment Facility	Sewage Reaching to Functional STPs (MLD)	Reuse/ Discharge of treated Sewage
1	2	3	4	5	6	7	8	9	10=4+5+6+7+8+9	11	12	13	14	15
83	Kasba Nagar Parishad	6					4.5		5	SBM	Under DPR Stage	30 July 2028		
84	Bairgania Nagar Parishad	6					4.5		5	SBM	Under DPR Stage	30 July 2028		
85	Mirganj Nagar Parishad	6					3		3	SBM	Under DPR Stage	30 July 2028		
86	Dhaka Nagar Parishad	6					4.5		5	SBM	Under DPR Stage	30 July 2028		
87	Barauli Nagar Parishad	6					4.5		5	SBM	Under DPR Stage	30 July 2028		
88	Chakia Nagar Parishad	6					4.5		5	SBM	Under DPR Stage	30 July 2028		
89	Janakpur Road Nagar Parishad	6					4.5		5	SBM	Under DPR Stage	30 July 2028		
90	Warisaliganj Nagar Parishad	6					4.5		5	SBM	Under DPR Stage	30 July 2028		
91	Jhajha Nagar Parishad	6					4.5		5	SBM	Under DPR Stage	30 July 2028		
92	Mahua Nagar Parishad	6					4.5		5	SBM	Under DPR Stage	30 July 2028		
93	Nokha Nagar Parishad	6					4.5		5	SBM	Under DPR Stage	30 July 2028		
94	Revelganj Nagar Panchayat	6					4.5		5	SBM	Under DPR Stage	30 July 2028		
95	Sugauli Nagar Panchayat	6					4.5		5	SBM	Under DPR Stage	30 July 2028		
96	Bahadurganj Nagar Panchayat	5					4		4	SBM	Under DPR Stage	30 July 2028		
97	Haweli kharagpur Nagar Parishad	5					4		4	SBM	Under DPR Stage	30 July 2028		
98	Rafiganj Nagar Panchayat	5					4		4	SBM	Under DPR Stage	30 July 2028		
99	Ekma Bazar Nagar Panchayat	5					4		4	SBM	Under DPR Stage	30 July 2028		
100	Dighwara Nagar Panchayat	5					3.5		4	SBM	Under DPR Stage	30 July 2028		
101	Jagdishpur Nagar Panchayat	5					3.5		4	SBM	Under DPR Stage	30 July 2028		
102	Makhdumpur Nagar Panchayat	5					3.5		4	SBM	Under DPR Stage	30 July 2028		
103	Mohania Nagar Panchayat	5					3.5		4	SBM	Under DPR Stage	30 July 2028		
104	Marhaura Nagar Panchayat	4					3.5		4	SBM	Under DPR Stage	30 July 2028		
105	Sursand Nagar Panchayat	4					3.5		4	SBM	Under DPR Stage	30 July 2028		
106	Pakridayal Nagar Panchayat	4					3.5		4	SBM	Under DPR Stage	30 July 2028		
107	Murliganj Nagar Panchayat	4					3		3	SBM	Under DPR Stage	30 July 2028		
108	Chanpatia Nagar Panchayat	4					3		3	SBM	Under DPR Stage	30 July 2028		

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (Functional) (MLD)	STP Capacity (Under Trial) (MLD)	STP Capacity (Under Construction) (MLD)	STP Capacity (Under Tender Stage) (MLD)	STP Capacity (Under DPR Approval/Preparation Stage/ SLTC) (MLD)	STP Capacity under Planning (MLD)	Overall Capacity of STP against Sewage Generation (MLD)	Scheme under which project is being implemented	Physical Progress (%)	Expected Date of Completion of Treatment Facility	Sewage Reaching to Functional STPs (MLD)	Reuse/ Discharge of treated Sewage
1	2	3	4	5	6	7	8	9	10=4+5+6+7+8+9	11	12	13	14	15
109	Barsoi Nagar Panchayat	4					3		3	SBM	Under DPR Stage	30 July 2028		
110	Bihyan Nagar Panchayat	4					3		3	SBM	Under DPR Stage	30 July 2028		
111	Manihari Nagar Panchayat	4					3		3	SBM	Under DPR Stage	30 July 2028		
112	Areraj Nagar Panchayat	4					3		3	SBM	Under DPR Stage	30 July 2028		
113	Mehsi Nagar Panchayat	4					3		3	SBM	Under DPR Stage	30 July 2028		
114	Silao Nagar Panchayat	4					3		3	SBM	Under DPR Stage	30 July 2028		
115	Amarpur Nagar Panchayat	4					3		3	SBM	Under DPR Stage	30 July 2028		
116	Naubatpur Nagar Panchayat	4					3		3	SBM	Under DPR Stage	30 July 2028		
117	Kochas Nagar Panchayat	4					3		3	SBM	Under DPR Stage	30 July 2028		
118	Maharajganj Nagar Panchayat	4					3		3	SBM	Under DPR Stage	30 July 2028		
119	Navinagar Nagar Panchayat	3					3		3	SBM	Under DPR Stage	30 July 2028		
120	Nasriganj Nagar Panchayat	3					2.5		3	SBM	Under DPR Stage	30 July 2028		
121	Mairwa Nagar Panchayat	3					3		3	SBM	Under DPR Stage	30 July 2028		
122	Bikram Nagar Panchayat	3					2.5		3	SBM	Under DPR Stage	30 July 2028		
123	Jaynagar Nagar Panchayat	3					2.5		3	SBM	Under DPR Stage	30 July 2028		
124	Belsand Nagar Panchayat	3					2.5		3	SBM	Under DPR Stage	30 July 2028		
125	Kateya Nagar Panchayat	3					2.5		3	SBM	Under DPR Stage	30 July 2028		
126	Nirmali Nagar Panchayat	3					2.5		3	SBM	Under DPR Stage	30 July 2028		
127	Birpur Nagar Panchayat	3					2.5		3	SBM	Under DPR Stage	30 July 2028		
128	Kesariya Nagar Panchayat	3					2		2	SBM	Under DPR Stage	30 July 2028		
129	Koath Nagar Panchayat	3					2		2	SBM	Under DPR Stage	30 July 2028		
130	Thakurganj Nagar Panchayat	3					2		2	SBM	Under DPR Stage	30 July 2028		
131	Ghoghardiha Nagar Panchayat	3					2		2	SBM	Under DPR Stage	30 July 2028		
132	Shahpur Nagar Panchayat	3					2		2	SBM	Under DPR Stage	30 July 2028		
133	Koilwar Nagar Panchayat	3					2		2	SBM	Under DPR Stage	30 July 2028		
134	Khusrupur Nagar Panchayat	2					2		2	SBM	Under DPR Stage	30 July 2028		

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (Functional) (MLD)	STP Capacity (Under Trial) (MLD)	STP Capacity (Under Construction) (MLD)	STP Capacity (Under Tender Stage) (MLD)	STP Capacity (Under DPR Approval/ Preparation Stage/ SLTC) (MLD)	STP Capacity under Planning (MLD)	Overall Capacity of STP against Sewage Generation (MLD)	Scheme under which project is being implemented	Physical Progress (%)	Expected Date of Completion of Treatment Facility	Sewage Reaching to Functional STPs (MLD)	Reuse/ Discharge of treated Sewage
1	2	3	4	5	6	7	8	9	10=4+5+6+7+8+9	11	12	13	14	15
135	Purnia Nagar Nigam	41						41	41	NMCG Phase 3				
136	Sitamarhi Nagar Nigam	37						37	37	NMCG Phase 3				
137	Bagaha Nagar Parishad	16						16	16	NMCG Phase 3				
138	Bihat Nagar Parishad	15						15	15	NMCG Phase 3				
139	Nawada Nagar Parishad	12						12	12	NMCG Phase 3				
140	Narkatiyaganj Nagar Parishad	7						7	7	NMCG Phase 3				
141	Ramnagar Nagar Parishad	7						7	7	NMCG Phase 3				
		1894	350	237	190.6	280.5	678	135	1871					