

9075

ENVIRONMENT DEPARTMENT
GOVERNMENT OF HARYANA

No. 16/7/2022/³Env.
To

Dated:- 04.12.2023

The Registrar Judicial
National Green Tribunal,
Faridkot House, Copernicus Marg,
New Delhi - 110001

**Sub: Status report by State of Haryana in the matter of OA No. 06/2012
Nizamuddin West Association Vs Union of India & Others.**

Kindly refer to the subject noted above.

The Hon'ble Tribunal has directed to submit status report in above said case by 07.12.2023. The status report has been prepared after taking inputs from all stakeholders and District Administration.

The copy of the same is attached herewith. It is requested to kindly take on the record of the Hon'ble Tribunal. The next date of hearing is 07.12.2023.

Vireet

**Additional Chief Secretary
Environment & Climate Change Department
Government of Haryana**

9076

**Status report by
State of Haryana in the matter of
OA No. 06/2012
Nizamuddin West Association Vs
Union of India & Ors.**

Dated: 04.12.2023

9077

Index

Template in status report of OA No. 06/2012 Nizamuddin West Association Vs Union of India & Ors.

| Sr. No. | Title | Page No. |
|------------------|---|----------|
| 1 | Background | 3 |
| 2 | Status of drains wise quantum of treated/untreated effluent and action plan along timelines | 3-4 |
| 3 | Estimation of sewage generation | 4-5 |
| 4 | Compliance status of Sewage Treatment Plants (STPs) in the catchment of River Yamuna | 5-7 |
| 5 | Status of village STPs in Yamuna catchment | 7-8 |
| 6 | Status of laying of sewer network in approved/notified areas | 8 |
| 7 | Interception of sewage in the un-approved areas by ULBD | 8-9 |
| 8 | Diversion of sewage at Leg-I, Leg-II, Leg-III drains in Gurugram | 9 |
| 9 | Details of Common Effluent treatment plants in Yamuna catchment | 9-10 |
| 10 | Household Connections | 10 |
| 11 | Septage Management through tankers | 10 |
| 12 | Water Quality of drains and River Yamuna | 10-12 |
| 13 | Project of Recycle and Reuse of Treated Wastewater for Irrigation purpose | 12-13 |
| 14 | Conclusion | 13-14 |
| Annexures | | |
| 1 | List of drains wise quantum of treated/untreated effluent and action plan along timelines | 15-22 |
| 2 | Management of sewage generation from towns in the catchment of River Yamuna | 23-24 |
| 3 | Status of existing STPs in the catchment of River Yamuna | 25-27 |
| 4 | List of villages STPs in the catchment of River Yamuna | 28-37 |
| 5 | Status of laying of sewer line in approved area in the catchment of River Yamuna | 38-39 |
| 6 | List of tapping of sewage in unapproved areas in the catchment of River Yamuna | 40-47 |
| 7 | Action plan for controlling and treatment of discharge in leg no. I, ii & iii | 48-55 |
| 8 | Status of Existing CETPs in the catchment of River Yamuna | 56 |
| 9 | Status of under construction CETPs/ up gradation CETPs in the catchment of River Yamuna | 57 |
| 10 | Status of under proposal CETPs in the catchment of River Yamuna | 58 |
| 11 | Septage Management through tankers. | 59 |

Status report of OA No. 06/2012 - Nizamuddin West Association Vs Union of India & Ors.

1. Background

Grievance in this applications is against pollution of River Yamuna. In OA No. 06/2012 vide order dated 17.10.2023, Hon'ble NGT has taken up the matter regarding pollution in River Yamuna. The relevant portion of the order is reproduced as under:-

“5. ...xxxx.. Let the fresh report be filed by all the concerned States/Authorities on or before the next date of hearing with clear indication as to how many drains have been totally trapped and number of remaining drains still discharging treated /untreated/partially treated waste water directly into River Yamuna affecting the water quality with respect to prescribed standards.

6. The situation with regard to cleaning of river Yamuna is far from satisfactory. The report submitted by all the above agencies seems to be deficit on the following issues.

- i. Details of the drains discharging into the River Yamuna (both with treated waste water/untreated waste water). The details include the quantity and quality of the discharge water.*
- ii. Details of the STPs that have been constructed and operational to treat the waste water discharged from the above drains. The capacity of the existing STP and the quality of the treated waste water, if it is meeting the standards or not.*
- iii. Details of upgradation of the existing STPs.*
- iv. Details of those areas/colonies which have so far not been covered in the above scheme shall be furnished indicating timelines for laying down sewage network system to trap all the sewage generated from authorized and unauthorized colonies and linking to the main drain for treatment & disposal.*
- v. Measures/steps taken for utilization of the treated waste water for agriculture, horticulture, construction activities, dust mitigation and other non-contact purposes.*
- vi. Details of monitoring of the functioning of the STPs, water quality monitoring.*
- vii. Rejuvenation and restoration of the Yamuna River Flood Plain and the associated wetlands...xxxx.....”.*

The information has been collected from various stakeholder Departments and this status report has been prepared. The detailed report is given in coming paras.

2. Status of drains wise quantum of treated/untreated effluent and action plan along timelines:-

There are 11 major drains of Haryana discharging treated/untreated effluent in River Yamuna. Approximately, 981 MLD of treated effluent and 476 MLD of untreated effluent is being discharged in these drains. The details in table 1:-

Table:1- Abstract of drain wise quantum of treated/untreated effluent.

| Sr. No. | Name of Drain | Town | Qunatum of treated effluent | Quantum of untreated effluent | Total |
|--------------|---|----------------|-----------------------------|-------------------------------|-------------|
| 1 | Dhanaura Escape | Yamuna Nagar | 66 | 66 | 132 |
| 2 | Drain No.2 | Panipat | 87 | 3 | 90 |
| | | Karnal | 215 | 22 | 237 |
| 3 | Drain no. 6 | Sonepat | 64 | 34 | 98 |
| 4 | Entry point of Mungeshpur drain in Delhi Territory, | Bahadurgarh | 27 | 24 | 51 |
| 5 | Entry point of KCB drain in Delhi Territory, | Bahadurgarh | 7 | 27 | 34 |
| 6 | Entry point of Drain No. 8 in Delhi Territory, | Bahadurgarh | 10 | 24 | 34 |
| | | Panipat | 37 | 40 | 77 |
| 7 | Leg I Drain | Gurugram North | 0 | 3.7 | 3.7 |
| 8 | Leg II Drain | Gurugram North | 5 | 14.5 | 19.5 |
| 9 | Leg III (Badshpur) Drain | Gurugram South | 408 | 52 | 460 |
| 10 | Budhiya Nala | Faridabad | 25 | 68 | 93 |
| 11 | Gaunchi Drain | Ballabgarh | 8 | 98 | 106 |
| | | Palwal | 22 | 0 | 22 |
| Total | | | 981 | 476 | 1457 |

List of drain wise quantum of treated/untreated effluent and action plan to treat the same along timelines is attached as **Annexure-1**.

The State Govt. prepared action plan to treat the 476 MLD effluent and work likely to be completed latest by 31.03.2025.

The quantum of untreated effluent has come down to 476 MLD from 540 MLD as compared to previous status report submitted on 28.04.2023. The quantum of treated effluent in Leg-II has been changed from zero to 5 MLD as discharge of newly commissioned STP is being released in Leg-II drain.

3. Estimation of sewage generation in State for Yamuna catchment

1239 MLD sewage is generated in 34 towns having outfall in river Yamuna (detail is attached at **Annexure-2**). There are 73 STPs of 1187 MLD treatment capacity in this area.

But, there is gap of 325.5 MLD in the installed treatment capacity at present in comparison to requirement in towns i.e. Faridabad (232.5 MLD) and Gurugram (93 MLD). So, to bridge the GAP, 4 STPs of 207 MLD capacity are under construction and shall be completed by 30.06.2024. The brief detail of each STP to bridge capacity gap is given in the table 2:-

Table:2.

| Sr. No. | Name of the Town/city | Executing Deptt. | Timelines | Latest progress |
|---------|---------------------------------|------------------|------------|-----------------|
| 1 | 2 MLD STP at Bajghera, Gurugram | GMDA | 30.06.2024 | 38% |

| Sr. No. | Name of the Town/city | Executing Deptt. | Timelines | Latest progress |
|--------------|---|------------------|------------|-----------------|
| 2 | 80 MLD STP at Mirjapur, Faridabad | ULBD | 31.12.2023 | 80% |
| 3 | 100 MLD STP at Partapgarh, Faridabad | ULBD | 31.12.2023 | 80% |
| 4 | 25 MLD STP Manesar & Naharpur Kasan, Gurugram | GMDA | 31.03.2024 | 60% |
| Total | 207 MLD | | | |

The no. of existing STPs have increased from 59 STPs to 73 STPs and treatment capacity increased from 1072 MLD to 1187 MLD since the submission of previous report in Apr, 2023. 14 STPs of 111.5 MLD capacity (i.e. 15 MLD STP at Panipat, 12 MLD at Rohtak, 10 MLD at Rohtak, 15 MLD at Palwal, 2.5 MLD at Palwal, 10 MLD at Kithwari, 10 MLD at Faridabad, 30 MLD at Faridabad, 1 STP at Sarai Alwardi, 1 MLD at Gadoli Kalan, 1 MLD at Baliawas, 1 MLD at Darbaripur, 2 MLD at Mohmadpur Jharsa and 1 MLD at Bandhwari) have been commissioned since the filing of previous status report on 28.04.2023. Apart from 73 existing STPs, construction work of 03 more STPs i.e. 15 MLD at Rohtak, 20 MLD at Gurugram, 25 MLD at Panipat have been completed and are under trial run.

4. Compliance status of Sewage Treatment Plants (STPs).

Table:3

| Existing STPs | | Under Construction STPs | | Proposed STPs | |
|---------------|-------------------|-------------------------|-------------------|---------------|-------------------|
| No. | Capacity (in MLD) | No. | Capacity (in MLD) | No. | Capacity (in MLD) |
| 73 | 1187 | 11 | 313 | 5 | 410 |

The State has fixed stringent norms for discharge of sewage. The list of existing STPs alongwith latest compliance status is attached as **Annexure-3**. 7 STPs are non complying with norms for discharge of effluent at BOD of 10 mg/l. 12 STPs are non complying with norms of BOD of 30 mg/l.

These STPs are under upgradation and work likely to be completed by 31.12.2025.

4 (i) Work progress of under construction STPs.

08 new STPs of 253 MLD capacity are under construction in Haryana and latest status for construction work of each STP is given in Table 4:-

Table:4

| Sr. No. | Name of town/city | Deptt. | Capacity (MLD) | Timelines | Latest progress |
|---------|---------------------|--------|----------------|------------|-----------------|
| 1 | Shiv Colony, Karnal | ULBD | 8 | 06.06.2024 | 93% |
| 2 | Phooshgarh, Karnal | ULBD | 20 | 06.06.2024 | 95% |

| Sr. No. | Name of town/city | Deptt. | Capacity (MLD) | Timelines | Latest progress |
|--------------|--------------------------------------|--------|----------------|------------|-----------------|
| 3 | Sonepat (Aterna) | HSVP | 15 | 31.03.2024 | 88% |
| 4 | Murthal Sonepat | ULBD | 3 | 31.12.2023 | 85% |
| 5 | Bajghera | GMDA | 2 | 30.06.2024 | 38% |
| 6 | Mirjapur, Faridabad | ULBD | 80 | 31.12.2023 | 80% |
| 7 | Partapgarh, Faridabad | ULBD | 100 | 31.12.2023 | 80% |
| 8 | Manesar and Naharpur Kasan, Gurugram | GMDA | 25 | 31.03.2024 | 60% |
| Total | | | 253 | | |

9 STPs of 122.5 MLD capacity (06 STPs i.e. 15 MLD at Panipat 10 MLD at Kithwari, 15 MLD at Palwal, 2.5 MLD at Palwal, 10 MLD at Rohtak and 10 MLD at Sec-21 Faridabad are completed and 03 STPs of 15 MLD at Rohtak, 20 MLD at Gurugram, 25 MLD at Panipat are under trial run) have been completed since the filing of previous status report on 28.04.2023.

08 STPs of 49 MLD capacity (i.e. 12 MLD at Rohtak, 30 MLD at Faridabad, 1 MLD at Sarai Alawardi, 1 MLD at Gadoli Kalan, 1 MLD at Baliawas, 1 MLD at Darbaripur, 2 MLD at Mohmadpur Jharsa and 1 MLD at Bandhwari) were not shown in existing STPs in previous report due to trial run and these are now being shown in existing STPs.

4 (ii) Status of upgradation of STPs.

22 existing STPs of 440 MLD capacity are being upgraded to meet with stringent norms for discharge of effluent. The timelines to complete the work of upgradation of existing STPs in Table 5:-

Table:5

| Sr. No. | Name of the district | Name of the town/ city | Deptt. | Existing STP and Capacity (in MLD) | Likely date of achieving FC standards |
|---------|----------------------|------------------------|--------|------------------------------------|---------------------------------------|
| 1 | Panipat | Sewah, Panipat | PHED | 35 | 31.12.2024 |
| 2 | Panipat | Samalkha | PHED | 5 | 31.12.2024 |
| 3 | Sonepat | Kharkhoda | PHED | 4.5 | 31.12.2023 |
| 4 | Sonepat | Ganaur | PHED | 7 | 31.12.2023 |
| 5 | Sonepat | Gohana | PHED | 3 | 31.12.2023 |
| 6 | Sonepat | Gohana | PHED | 8.3 | 31.12.2023 |
| 7 | Jhajjar | Kosli Road, Jhajjar | PHED | 5.5 | 30.06.2024 |
| 8 | Jhajjar | Sampla Road, Jhajjar | PHED | 5 | 30.06.2024 |
| 9 | Jhajjar | Bahadurgarh | PHED | 18 | 31.12.2024 |
| 10 | Rohtak | Sonaria, Rohtak | PHED | 40 | 31.12.2025 |
| 11 | Rohtak | Kalanaur | PHED | 3.5 | 31.12.2023 |
| 12 | Rohtak | Meham | PHED | 5 | 31.12.2023 |
| 13 | Rohtak | Sampla | PHED | 4 | 31.12.2023 |
| 14 | Nuh | Taoru | PHED | 4.5 | 31.12.2024 |
| 15 | Nuh | Punhana | PHED | 4.5 | 31.12.2024 |
| 16 | Nuh | Nuh | PHED | 3.6 | 31.12.2024 |
| 17 | Nuh | Ferozpur Jhirka | PHED | 5 | 31.12.2024 |
| 18 | Palwal | Hathin | PHED | 4.5 | 31.12.2024 |

| Sr. No. | Name of the district | Name of the town/ city | Deptt. | Existing STP and Capacity (in MLD) | Likely date of achieving FC standards |
|--------------|----------------------|------------------------|--------|------------------------------------|---------------------------------------|
| 19 | Palwal | Hodal | PHED | 9 | 31.03.2024 |
| 20 | Gurgaon | Dhanwapur, Gurgaon | GMDA | 100 | 31.12.2025 |
| 21 | Gurgaon | Behrampur, Gurgaon | GMDA | 120 | 31.12.2025 |
| 22 | Faridabad | Badshahpur, Faridabad | FMDA | 45 | 30.06.2024 |
| Total | | | | 440 | |

01 STP of 9 MLD at Palwal has been upgraded since filing of previous status report in Apr, 2023. So, the no. of STPs under upgradation has come down to 22 STPs of 440 MLD capacity.

4 (iii) Status of proposed STPs.

05 STPs of 410 MLD capacity have been proposed and are likely to be completed by Dec, 2025.

Table:6

| Sr. No. | Name of the district | Name of the town/city | Capacity (MLD) | Deptt. | Latest timelines |
|--------------|----------------------|-----------------------|----------------|--------|------------------|
| 1 | Gurugram | Dhanwapur | 100 | GMDA | 31.12.2025 |
| 2 | Gurugram | Behrampur | 100 | GMDA | 31.12.2025 |
| 3 | Gurugram | Sector-107 | 100 | GMDA | 31.12.2025 |
| 4 | Gurugram | Naurangpur | 40 | GMDA | 31.12.2025 |
| 5 | Yamuna Nagar | Yamuna Nagar | 70 | PHED | 31.12.2025 |
| Total | | | 410 | | |

The timelines for one STP at Sr. No. 1 has changed from 31.12.2024 to 31.12.2025.

5. Status of village STPs in Yamuna catchment

Action plan has also been prepared for treatment/diversion of 88 MLD sewage generated from rural areas at 276 villages in the catchment of river Yamuna. The work (3/5 pond system) has been completed at 181 villages and is under progress at 95 villages. The work is likely to be completed by Mar, 2026. The district wise abstract in table 7:-

Table:7

| Sr. No. | District | No. of works proposed | Quantum (in MLD) | Works completed | Quantum (in MLD) | Works in progress | Quantum (in MLD) |
|---------|--------------|-----------------------|------------------|-----------------|------------------|-------------------|------------------|
| 1 | Yamuna Nagar | 57 | 7.5 | 53 | 7.1 | 4 | 0.4 |
| 2 | Sonipat | 61 | 14.1 | 40 | 10.7 | 21 | 3.3 |
| 3 | Karnal | 46 | 12.7 | 37 | 9.8 | 9 | 3.5 |
| 4 | Panipat | 80 | 32.7 | 37 | 12.3 | 43 | 21.3 |
| 5 | Gurugram | 18 | 13.9 | 12 | 12.5 | 6 | 1.3 |

| Sr. No. | District | No. of works proposed | Quantum (in MLD) | Works completed | Quantum (in MLD) | Works in progress | Quantum (in MLD) |
|--------------|-----------|-----------------------|------------------|-----------------|------------------|-------------------|------------------|
| 6 | Faridabad | 11 | 6.9 | 1 | 0.3 | 10 | 6.6 |
| 7 | Palwal | 3 | 0.13 | 1 | 0.12 | 2 | 0.01 |
| Total | | 276 | 88 | 181 | 52.02 | 95 | 36.1 |

List of villages alongwith progress is attached as **Annexure-4**.

The no. of completed works has increased from 142 to 181 since the submission of previous status report in Apr, 2023. The quantum of sewage get treated in these villages has been increased from 40 MLD to 52 MLD since the submission of previous report.

6. Status of laying of sewer network in approved/notified areas

1633 Km of sewer line was proposed to be laid in total 34 towns in the catchment of river Yamuna, out of which 1548 Km length of sewer line have already been laid. The sewerage fully laid in 31 towns and being laid in 3 towns. The work likely to be completed by Dec, 2024. The details are attached at **Annexure-5**.

The sewer length of 42 KM has been laid since the filing previous status report filed in Apr, 2023. Further, the estimated length of sewer line at Palwal approx 148 KM but completed sewer length is 145 Km. The difference of 3 KM was estimation error only.

7. Interception/diversion of sewage in the un-approved areas by ULBD.

99 MLD of effluent was proposed to be intercepted/ tapped/ diverted at 155 locations. Out of which 84 MLD effluent has been diverted at 138 locations. The work corresponding to 15 MLD of effluent at 17 locations is under progress. The work likely to be completed by July, 2024. The list of locations is attached at **Annexure-6**. The abstract of interception/diversion in Table 8:-

Table:8

| Sr. No. | Name of city MC | No. of locations | Quantum of effluent to be diverted MLD | Work Completed | | Work in progress | |
|---------|-----------------|------------------|--|------------------|---------------|------------------|---------------|
| | | | | No. of locations | Quantum (MLD) | No. of locations | Quantum (MLD) |
| 1 | Yamuna Nagar | 12 | 19 | 9 | 14.5 | 3 | 5 |
| 2 | Rohtak | 2 | 8 | 1 | 2 | 1 | 6 |
| 3 | Sonepat | 9 | 22 | 9 | 21.3 | 0 | 0 |
| 4 | Gohana | 3 | 1 | 3 | 1.4 | 0 | 0 |
| 5 | Panipat | 58 | 20 | 45 | 14.7 | 13 | 4.5 |
| 6 | Bahadurgarh | 17 | 6 | 17 | 6.3 | 0 | 0 |
| 7 | Palwal | 29 | 2 | 29 | 2.5 | 0 | 0 |

| Sr. No. | Name of city MC | No. of locations | Quantum of effluent to be diverted MLD | Work Completed | | Work in progress | |
|---------|-----------------|------------------|--|------------------|---------------|------------------|---------------|
| | | | | No. of locations | Quantum (MLD) | No. of locations | Quantum (MLD) |
| 8 | Ganaur | 2 | 0 | 2 | 0 | 0 | 0 |
| 9 | Radaur | 1 | 0.3 | 1 | 0.3 | 0 | 0 |
| 10 | Gharaunda | 5 | 1 | 5 | 0.97 | 0 | 0 |
| 11 | Kharkhoda | 1 | 12 | 1 | 12.2 | 0 | 0 |
| 12 | Jhajjar | 6 | 4 | 6 | 3.5 | 0 | 0 |
| 13 | Hodal | 4 | 2 | 4 | 2.3 | 0 | 0 |
| 14 | Nilokheri | 2 | 1 | 2 | 1.3 | 0 | 0 |
| 15 | Sampla | 4 | 1 | 4 | 1.3 | 0 | 0 |
| | Total | 155 | 99 | 138 | 84 | 17 | 15 |

The no. of “completed work locations” has increased from 132 to 138 since filing of previous status report on 28.04.2023.

8. Diversion of sewage from Leg-I, Leg-II, Leg-III drains in Gurugram.

The work of interception is being taken up separately for Gurugram in this report. The work of interception/diversion is in progress and likely to be completed by 31.03.2025. The status in table 9:-

Table:9

| Drain | Work completed | Work is in progress |
|--------------|------------------------------------|---------------------------------|
| Leg-I | 26 locations of 28.15 MLD | 2 locations of 3.7 MLD |
| Leg-II | 43 locations of 45.34 MLD | 3 locations of 14.5 MLD |
| Leg-III | 77 locations of 103.65 MLD | 14 locations of 51.9 MLD |
| Total | 146 locations of 177.14 MLD | 19 locations of 70.1 MLD |

The list of all locations along timelines is attached at **Annexure-7**

The no. of completed work locations has increased from 109 to 146. The untreated quantum has come down from 91 MLD to 70 MLD since the submission of previous report on Apr, 2023.

9. Status of Common Effluent treatment plants (CETPs) in Yamuna catchment

16 CETPs of 185.5 MLD capacity are already operational and 07 CETPs of 126.5 MLD capacity have been proposed.

Table:10

| Existing CETPs | | Proposed CETPs | |
|----------------|----------|----------------|----------|
| No. | Capacity | No. | Capacity |
| 16 | 185 | 7 | 126 |

The lists of existing, under upgradation and proposed CETPs are attached at **Annexure-8, 9 and 10.**

02 CETPs (10 MLD CETP at Bahadurgarh and 03 MLD CETP at Manakpur, Yamuna Nagar) of 13 MLD capacity have been completed since filing of previous status report on 28.04.2023. The capacity of 4 MLD CETP at Kundli, Sonapat has increased to 10 MLD and at Rai, Sonapat it has increased from 05 MLD to 10 MLD. There is a capacity increase of 24 MLD i.e. 161 MLD to 185 MLD.

10. Household connections.

The houses in cities/towns are being persuaded by Govt. Departments to obtain sewer connections in their respective jurisdictions so that it could be treated in existing STPs. The department wise progress of household connections with sewer lines in table 11:-

Table:11

| Deptt. | Total no. of households | No. of households connected | No. of households pending for connections |
|--------------|-------------------------|-----------------------------|---|
| PHED | 334683 | 184209 | 150474 |
| ULBD | 638846 | 410454 | 228392 |
| Total | 973529 | 594663 | 378866 |

11. Septage Management through tankers.

Septage Management Policy has been notified by all the Municipalities falling in catchment of River Yamuna in the State and 159 tankers have been registered/ deployed in the MCs for transporting septage. The total quantity of septage/sewage disposed in existing STPs in year, 2023 is 86 MLD. The details have been given in **Annexure-11**.

MCs have also started challaning of the tankers disposing septage illegally. From the month of June, 2020 to till date, 397 nos. of tankers have been challaned and penalty of Rs. 77,84,600/- has also been recovered from the violators.

The no. of tankers has come down from 173 to 135 as some private operators have left.

12. Water Quality of drains and River Yamuna

12 (i) Water quality of drains joining river Yamuna

The water quality is being monitored regularly on monthly basis. The detail of water quality at locations/drains in table 12:-

Table: 12

| Sr. No. | Name of drains | Year 2021 (Average) | | | Year 2022 (Average) | | |
|---------|---|---------------------|-----------|------------------------------|---------------------|-----------|------------------------------|
| | | BOD (mg/l) | DO (mg/l) | Faecal Coliform (MPN/100 ml) | BOD (mg/l) | DO (mg/l) | Faecal Coliform (MPN/100 ml) |
| 1 | Dhanaura Escape before meeting River Yamuna, Village Jarauli, Karnal | 34 | 5 | 28358 | 10 | 5 | 1991 |
| 2 | Drain No.2 before meeting river Yamuna at vill. Khojkipur | 67 | 3 | 58741 | 46 | 6 | 2440 |
| 3 | Drain no. 6 before entry in Delhi | 56 | 2 | 26342 | 79 | | 2050 |
| 4 | Entry point of Mungeshpur drain in Delhi Territory, back side of Sainik School, Bypass, Bahadurgarh, Distt. Jhajjar | 44 | 5 | 272916 | 36 | 5 | 72777 |
| 5 | Entry point of KCB drain in Delhi Territory, Near MCD Toll Tax point, VPO-Lowa Siddhipur, Distt. Jhajjar | 52 | 5 | 215333 | 32 | 6 | 71222 |
| 6 | Entry point of Drain No. 8 in Delhi Territory, Near Dhansa Store of Executive Engineer, Irrigation & Flood Control Deptt. of Delhi Govt., VPO-Lohat, Distt. Jhajjar | 30 | 6 | 102000 | 36 | 5 | 64555 |
| 7 | Leg I Drain, before meeting Najafgarh Drain Gurgaon | 30 | 6 | 28724 | 44 | 6 | 3775 |
| 8 | Leg II Drain, before meeting Najafgarh Drain Gurgaon | 33 | 5 | 25810 | 58 | 6 | 9850 |
| 9 | Leg III (Badshpur) Drain before meeting Najafgarh Drain Gurgaon | 29 | 6 | 25120 | 52 | 6 | 5150 |
| 10 | Budhiya Nala before meeting river Yamuna, at Vill. Manjhawali, Faridabad | 81 | 2 | 40866 | 95 | 2 | 9166 |
| 11 | Gaunchi Drain before River Yamuna, Palwal | 26 | 5 | 30936 | 36 | 4 | 11512 |

12 (ii) Water Quality of river Yamuna

The water quality is being monitored regularly on monthly basis. The detail of water quality of river Yamuna at locations before and after confluence of drains in river Yamuna in table 13:-

Table: 13

| Sr. No. | Name of drains | Year 2021 (Average) | | | Year 2022 (Average) | | |
|---------|--|---------------------|-----------|------------------------------|---------------------|-----------|------------------------------|
| | | BOD (mg/l) | DO (mg/l) | Faecal Coliform (MPN/100 ml) | BOD (mg/l) | DO (mg/l) | Faecal Coliform (MPN/100 ml) |
| 1 | River Yamuna before meeting Dhanaura Escape upstream, Karnal | 4 | 6 | 1777 | 5 | 6 | 2100 |
| 2 | River Yamuna after meeting | 7 | 6 | 2225 | 6 | 6 | 1990 |

| Sr. No. | Name of drains | Year 2021 (Average) | | | Year 2022 (Average) | | |
|---------|--|---------------------|-----------|------------------------------|---------------------|-----------|------------------------------|
| | | BOD (mg/l) | DO (mg/l) | Faecal Coliform (MPN/100 ml) | BOD (mg/l) | DO (mg/l) | Faecal Coliform (MPN/100 ml) |
| | Dhanaura Escape downstream, Karnal | | | | | | |
| 3 | River Yamuna before meeting the discharge of Drain No. 2 at Vill. Sanjoli | 15 | 7 | 2966 | 5 | 6 | 1830 |
| 4 | River Yamuna after meeting the discharge of Drain No. 2 near Vill. Khojkipur. | 8 | 6 | 1966 | 5 | 7 | 1411 |
| 5 | River Yamuna before meeting Diversion Drain no. 8 | 20 | 5.24 | 6200 | 9 | 6 | 650 |
| 6 | River Yamuna after meeting Diversion Drain No. 8 at Palla | 6 | 6 | 4018 | 6 | 6 | 1200 |
| 7 | Yamuna River upstream before Budhiya Nalah at Vill. Manjhawali, Faridabad | 33 | 4 | 31441 | 30 | 4 | 9044 |
| 8 | Yamuna River downstream after meeting Budhiya Nalah at Vill. Manjhawali, Faridabad | 34 | 4 | 34550 | 35 | 4 | 11162 |
| 9 | River Yamuna D/S before Gaunchi Drain | 23 | 5 | 22000 | 40 | 4 | 7900 |
| 10 | River Yamuna D/S after Gaunchi Drain | 26 | 5 | 3558 | 33 | 4 | 8212 |

The results of water quality indicate that water quality in river Yamuna has broadly improved at present in comparison to previous year with actions under taken by the State Govt. though lot of work is still to be done.

13. Project of Recycle and Reuse of Treated Wastewater for Irrigation purpose

The State has planned to reuse the treated sewage for micro irrigation in phase-1 & phase-2.

Phase-1

Latest status of 09 No. STPs taken up in Phase-1 is given in following table 14:-

Table: 14

| Sr. No | Name of District | Name of STP | Capacity of STP(In MLD) | Actual/Likely date of Completion | Latest status |
|--------|------------------|----------------------|-------------------------|----------------------------------|---------------|
| 1 | Gurugram | Behrampur | 50 | 31.03.2024 | 37% |
| 2 | Jhajjar | Kosli Road | 5.5 | 31.12.2023 | 99% |
| 3 | Jhajjar | Sampla Road | 5 | 31.12.2023 | 99% |
| 4 | Rohtak | Kanheli | 10 | 31.03.2024 | 50% |
| 5 | Karnal | Karnal | 50 | 31.03.2024 | 42% |
| 6 | Karnal | Haikat Nagar | 10 | 31.03.2024 | 67% |
| 7 | Karnal | Shiv Colony | 8 | 31.03.2024 | 67% |
| 8 | Yamunanagar | Radaur | 3.5 | 31.12.2023 | 99% |
| 9 | Panipat | Jattal Road, Panipat | 30 | 31.03.2025 | Yet to Start |

| Sr. No | Name of District | Name of STP | Capacity of STP(In MLD) | Actual/Likely date of Completion | Latest status |
|--------|------------------|-------------|-------------------------|----------------------------------|---------------|
| | TOTAL | | 172 | | |

Phase-2

List of 25 No. STPs of 307 MLD capacity are to be taken up in Phase-2 is as table 15:-

Table: 15


| Sr. No. | Name of Town | Location of STPs | Technology used for treatment | Capacity of STP (MLD) |
|--------------|---------------------------------|-------------------------------|-------------------------------|-----------------------|
| 1 | Yamuna Nagar | Badhimajra | SBR | 10 |
| 2 | Yamuna Nagar | Radaur Road | SBR | 25 |
| 3 | Yamuna Nagar | Badhimajra | SBR | 10 |
| 4 | Yamuna Nagar | Radaur Road | SBR | 20 |
| 5 | Jagadhari | Parwaloo | SBR | 24 |
| 6 | Chhacharauli (De-Notified Town) | Chhacharauli | MBBR+TT | 3 |
| 7 | Ladwa | Braichpur Road, Ladwa | MBBR+TT | 7 |
| 8 | Bahadurgarh | Najafgarh Road Near Bye Pass | SBR | 36 |
| 9 | Beri | Dubaldhan Road | Oxidation Pond | 2 |
| 10 | Gharaunda | Near BRM College | SBR | 7 |
| 11 | Indri | Near Grain Market | SBR | 4 |
| 12 | Nilokheri | Near Railway Station | MBBR+TT | 6 |
| 13 | Nissing | Kaithal Road | MBBR+TT | 4 |
| 14 | Panipat | Jattal Road | UASBWith Extended aeration | 10 |
| 15 | Panipat | Siwah | UASBWith Extended aeration | 35 |
| 16 | Panipat | Siwah | SBR | 25 |
| 17 | Taraori | Nadn Road | MBBR+TT | 5.5 |
| 18 | Hodal | Hodal | MBBR+TT | 9 |
| 19 | Palwal | Jodhpur Road Palwal | Oxidation Pond | 9 |
| 20 | Kalanaur | Jindran Road Kalanaur | MBBR | 3.5 |
| 21 | Meham | Bharan Road Meham | MBBR | 5 |
| 22 | Rohtak | Singhpura Road | MBBR | 10 |
| 23 | Rohtak | Singhpura Road | SBR | 14 |
| 24 | Rohtak | PGIMS Rohtal | SBR | 19 |
| 25 | Sampla | Sampla Kharkhoda By Pass Road | MBBR | 4 |
| Total | | | | 307 |

14. Conclusion

- i. The overall water quality has improved in comparison to previous year though lot of work is yet to be done to achieve the objectives.
- ii. The 11 drains carry 981 MLD treated and 476 MLD untreated effluent. As per action plan submitted the entire effluent likely to be treated by the year 2025.

Untreated effluents come down from 540 MLD to 476 MLD since the submission of previous status report.

- iii. 22 STPs of 440 MLD capacity are under upgradation to achieve the latest standards and likely to be completed by Dec, 2025. It has come down from 23 STPs of 449 MLD capacity since the submission of previous report.
- iv. State has been constructing infrastructure for reuse of treated sewage at 34 STPs of 479 MLD capacity and work for 1st STP considered in Phase-1 likely be completed by 31.12.2023 and work for all 9 STPs considered in phase-1 likely to be completed by 31.03.2025 .
- v. Work of treatment system (3/5 ponds) at 39 villages has been completed since the time of submitting previous report. Thus the total works completed has gone to 181 from 142.
- vi. Work of interception/diversion of sewage at 6 locations has been completed since the time of submitting previous report. Thus the total works completed has gone to 138 from 132.



Vineet Garg, IAS

**Additional Chief Secretary to Govt. of Haryana
Environment & Climate Change Department**

List of drains wise quantum of treated/untreated effluent and action plan along timelines

| Sr. No. | Name of Drain | Region | Quantum of treated effluent (MLD) | Quantum of untreated effluent from different sources (MLD) | | Action plan for sources | Timelines for action plan | |
|--------------------|-----------------|--------------|-----------------------------------|---|-------------------|--|--|-------------------|
| 1 | Dhanaura Escape | Yamuna Nagar | 66.05 | Drain no. 01 (Carrying industrial discharge of industries in Jagadhari town upto Mohan Nagar) | 17.38 | The industrial waste water of the drain will be treated through 19.5 MLD CETP (proposed) at village Parwaloo. | 31.12.2025 | |
| | | | | Drain no. 02 (Garhi Gujran) | 3.26 | The waste water of the drain will be treated through 77 MLD STP (proposed) at Radaur Road, Yamuna Nagar. | 31.12.2025 | |
| | | | | Drain no. 03 (Coming from Mohan Nagar to Ditch Drain Yamuna Nagar) | 45.41 | The waste water of the drain will be treated through 77 MLD STP (proposed) at Radaur Road, Yamuna Nagar. | 31.12.2025 | |
| | | | | Total | 66.05 | | | |
| 2 | Drain No.2 | Panipat | 87 | From Sump near Devi Mandir | 0.49 | Laying Down of the sewer line is under process under AMRUT project and the sewage will be diverted to under construction STP 25 MLD Barsat Road, Panipat | 31.03.2024 | |
| | | | | Laxmi Colony, near Kabri Sub Station | 0.245 | Estimate amounting to Rs. 47.00 crore for laying of sewer line in these colonies has been prepared and administrative approval alongwith allocation of funds has also been granted by State Govt. on 03.10.2023. The bids will be invited shortly. | 31.12.2024 | |
| | | | | Arjun Nagar | 0.686 | | | |
| | | | | Kalu Peer Colony | 0.8085 | | | |
| | | | | Kabri Fatak | 0.4165 | | | |
| | | | | Bhainswal village | 0.18 | Point shall be tapped by using seechewall technology. | 31.03.2025 | |
| | | | | Babail village | 0.07 | Point shall be tapped by using by pond technology | 31.03.2025 | |
| | | | | Jalpad | 0.245 | Point shall be tapped by using by pond technology | 30.06.2024 | |
| | | Total | 3.141 | | | | | |
| | | Karnal | 215 | | Bansa | 0.150 | ACTION PLAN FOR UNTREATED EFFLUENT - 15.78 MLD untreated domestic effluent from villages/Towns enters into Indri Drain Near Village Dadlana on Dadlana Bridge at Moonak Road- Karnal A. Panchayati Raj Deptt. - The 35 nos. of work (3 pond & 5 pond system) were taken up in the Action Plan of River Yamuna by Panchayati Raj Deptt. ➤ 28 nos. works have been completed of discharge 6.951 MLD. Balance 7 are under process of discharge | A - 31.03.2024 |
| | | | | | Hemda | 0.500 | | |
| | | | | | Ainchla | 0.070 | | |
| | | | | | Munak (Nooriwala) | 0.100 | | |
| Munak (Padha Road) | 0.100 | | | | | | | |
| Barota | 0.480 | | | | | | | |
| Budhanpur Viran | 0.220 | | | | | | | |
| Dadupur Roran | 0.004 | | | | | | | |
| Behlolpur | 0.200 | | | | | | | |
| Katlaheri | 0.500 | | | | | | | |
| Peont | 0.400 | | | | | | | |
| Bajida Roran | 0.150 | | | | | | | |
| Kheri Naru | 0.000 | | | | | | | |
| Raipur Jattan | 0.770 | | | | | | | |
| Hathlana | 0.300 | | | | | | | |
| Jundla | 2.000 | | | | | | | |
| Pakka Khera | 0.100 | | | | | | | |
| Sultanpur | 0.001 | | | | | | | |

| Sr. No | Name of Drain | Region | Quantum of treated effluent (MLD) | Quantum of untreated effluent from different sources (MLD) | | Action plan for sources | Timelines for action plan |
|--------|---------------|--------|---|--|--|--|--|
| | | | | Prem Khera | 0.050 | <p>8.829 MLD. Target date of completion is 31.03.2024.</p> <p>B. MC Karnal – 8 MLD STP at Kaithal Road Shiv Colony, Karnal is under construction. Target date is 30.06.2024</p> <p>C. PHE Deptt. - 01 Nos. villages STPs as 02 MLD at Kachhwa, completed</p> | <p>B – 30.06.2024</p> <p>C - Completed</p> |
| | | | Kamalpur | 0.152 | | | |
| | | | Mohri Jagir | 0.000 | | | |
| | | | Sambhli | 0.200 | | | |
| | | | Bhaini Kalan | 0.001 | | | |
| | | | Sohlon | 0.002 | | | |
| | | | Pakhana | 0.006 | | | |
| | | | Sitamai | 0.002 | | | |
| | | | Shamgarh | 0.007 | | | |
| | | | Bhaini Khurd | 0.001 | | | |
| | | | Brass | 0.800 | | | |
| | | | Sonkra | 0.002 | | | |
| | | | Singhra | 0.150 | | | |
| | | | Kurak Jagir | 0.001 | | | |
| | | | Naraina | 0.002 | | | |
| | | | Brass (Dhola Kuan) | 0.100 | | | |
| | | | Chiraon, Daulatpura, Ratangarh, Taharpur, Tabri | 8.00 | <p>ACTION PLAN FOR TREATED EFFLUENT –</p> <p>The treated effluent shall be diverted by the way of reusing/ recycling by PHED/Irrigation Deptt. –</p> <p>(a) Reuse of treated effluent of 10 MLD STP and 08 MLD STP Shiv colony The work is in progress. The target date of completion is 10-09-2024.</p> | <p>(a) - 10.09.2024</p> | |
| | | | Gagsina (Near Shamshan) | 0.250 | <p>3.62 MLD untreated domestic effluent from villages/Towns enters into Gharaunda Nallah at RD 30500 near bridge at Kohand Karnal - Code - RDQ-5.</p> <p>A. Panchayati Raj Deptt. - The 7 nos. of work (3 pond & 5 pond system) were taken up in the Action Plan of River Yamuna by Panchayati Raj Deptt.</p> <p>7 nos. works have been completed and balance 01 is under process. Target date of completion is 31.03.2024.</p> <p>B. PHE Deptt. - 02 Nos. villages STPs are as:- 1. 02 MLD STP at Kohand - Under process</p> <p>2. 08 MLD STP at Kambopura. STP at Kambopura - completed.</p> <p>A. 02 MLD STP Barsat.</p> <p>B. MC Karnal- 20 MLD STP Phoosegarh-Target date</p> | <p>A 31.03.2024</p> <p>Estimate under process</p> <p>Completed</p> <p>Estimate under process</p> | |
| | | | Gagsina (Near Stadium) | 0.250 | | | |
| | | | Phurlak | 0.310 | | | |
| | | | Samalkha | 0.070 | | | |
| | | | Malikpur | 0.120 | | | |
| | | | Shahjanpur | 0.560 | | | |
| | | | Dhanora Jagir | 0.060 | | | |
| | | | Gorgarh | 0.120 | | | |
| | | | Ramba | 0.004 | | | |
| | | | Khora Kheri | 0.050 | | | |
| | | | Shekhupura Khalsa | 0.150 | | | |
| | | | Halwana | 0.600 | | | |
| | | | Barsat | 2.00 | | | |
| | | | Kohand | 2.00 | | | |

| Sr. No. | Name of Drain | Region | Quantum of treated effluent (MLD) | Quantum of untreated effluent from different sources (MLD) | | Action plan for sources | Timelines for action plan |
|---------|---------------|---------|-----------------------------------|--|--------------|--|-------------------------------------|
| | | | | | | <p>30.06.2024</p> <p>The treated effluent needs to be diverted by the way of reusing/ recycling by PHED/Irrigation Deptt. -</p> <p>C. Reuse of treated effluent of 50 MLD STP - This project will provide Micro Irrigation in 11 villages where presently there is no canal irrigation. The work is in progress. The target date of completion is 31.03.2024 (for reuse of treated STP effluent - Irrigation Department).</p> | <p>30.06.2024</p> <p>31.03.2024</p> |
| | | | | Total | 22.05 | | |
| 3 | Drain no. 6 | Sonepat | 64 | <ul style="list-style-type: none"> • PHE Tube well at RD 38500-L Housing Board Colony (1.5925 MLD) • PHE Deptt. at RD 38400-R Housing Board Colony (0.98 MLD) • PHE Deptt. at RD 38000-R Housing Board Colony (1.225 MLD) • PHE Deptt. at RD 37530-R Adarsh Nagar (1.96 MLD) • PHE Deptt. at RD 37500-R Adarsh Nagar (1.5925 MLD) • PHE Tube well at RD 37100-R Adarsh Nagar (1.225 MLD) • PHE Nala at RD 37000-R Adarsh Nagar (1.225 MLD) • PHE Deptt. at RD 37020-L GVM College (0.98 MLD) • PHE Deptt. at RD 36600-R Dhanak Basti (1.5925 MLD) • PHE Deptt. at RD 35690-R Khana Colony (1.225 MLD) • PHE Deptt. at RD 35690-L Khana Colony (1.225 MLD) • PHE Deptt. at RD 35015-R Sikha Colony (1.225 MLD) • Sewer at RD 33750-R (MC) (0.98 MLD) • PHE Deptt. at RD 29000-R Kabirpur (1.225 MLD) • PHE Deptt. at RD 27500-R Kabirpur (1.225 MLD) • PHE Deptt. at RD 27500-L Kabirpur (1.225 MLD) • PHE Nala at RD 17800-R Rathdhana Mod (0.98 MLD) | 27.07 | <ul style="list-style-type: none"> • MC, Sonipat is in the process of tapping the untreated discharging point to connect with the 25 MLD STP install at Kakroi Road, which at present receiving only 7- 8 MLD effluent. • HSIIDC Barhi has installed 16 MLD CETP to treat the effluent generated from industrial Estate and now HSIIDC Barhi has installed CETP of 10 MLD and applied CTO which has already been refused as the HSIIDC has not obtained Environmental Clearance for installation of CETP as per the EIA notification dated 14.09.2006, further HSIIDC in the process of obtaining Environmental Clearance. HSIIDC Barhi has not submitted timeline for action plan. • HSIIDC Rai has upgraded its existing CETP from 5 MLD to 10 MLD. | <p>31.12.2023</p> <p>31.12.2023</p> |

| Sr. No. | Name of Drain | Region | Quantum of treated effluent (MLD) | Quantum of untreated effluent from different sources (MLD) | Action plan for sources | Timelines for action plan | |
|---------|------------------|-------------|-----------------------------------|---|-------------------------|---|------------|
| | | | | <ul style="list-style-type: none"> • PHE Nala at RD 16510-R Bandepur (0.8575 MLD) • PHE Nala at RD 16500-R Bandepur (0.98 MLD) • RD 16300-R near Yogi Trading Co. (0.6125 MLD) • RD 16100-R near Fortis International School (0.49 MLD) • RD 16000-R near Shri Ram Udyog (0.735 MLD) • RD 15950-R near AD Overseas (0.6125 MLD) • RD 15750-R near Mahashakti Trading Co. (0.6125 MLD) • RD 15700-R near Hare Krishna Trading Co. (0.49 MLD) | | | |
| | | | | <ul style="list-style-type: none"> • Haryana Roadways Deptt. at RD 36380-R (0.6125 MLD) • Haryana Roadways Deptt. at RD 35880-R (0.735 MLD) • Haryana Roadways at RD 35750-R (0.49 MLD) | 1.8375 | Haryana Roadways is in process of installation of 80 KLD ETP plant | 31.12.2023 |
| | | | | <ul style="list-style-type: none"> • Ganaur at RD 94200 Gumar Village (1.8375 MLD) • Kheri Gujjar at RD 115500 Village (1.225 MLD) • Domestic discharge of village of Bhogipor Sonipat point No.1 (1.225 MLD) • Domestic discharge of village of Bhogipor Sonipat point No.2 (1.225 MLD) | 5.51 | Work in progress by Panchyati Raj Department | 31.03.2024 |
| | | | | Total | 34.42 | | |
| 4 | Mungeshpur drain | Bahadurgarh | 27 | <ul style="list-style-type: none"> • Multiple points along by pass from RD 41500 to 45000 along the stretch from Parnala. (6 MLD) • RD 45000/R (7 MLD) | 13 | The work for connecting drains with the sewerage network to divert/tap untreated sewerage to the STPs is covered under AMRUT Yojna 2.0 which will be completed by 31.12.2025 for Bahadurgarh Town | 31.12.2025 |
| | | | | <ul style="list-style-type: none"> • RD 5500/L of West jua drain (Kulasi Link drain) (6 MLD) • RD 21500/L of west Jua Drain (Barahi village) (5 MLD) | 11 | The proposal for treatment of untreated effluent generated from villages is pending for administrative approval of panchayati raj department and the same will be completed by 31.03.2024 | 31.03.2024 |
| | | | | Total | 24 | | |
| 5 | KCB drain | Bahadurgarh | 7 | <ul style="list-style-type: none"> • Entry point of Rohtak Link Drain into KCB Drain (7 | 7 | <ul style="list-style-type: none"> • A 10 MLD STP by HSVP Rohtak | 31.12.2023 |

| Sr. No | Name of Drain | Region | Quantum of treated effluent (MLD) | Quantum of untreated effluent from different sources (MLD) | | Action plan for sources | Timelines for action plan |
|--------|---------------|-------------|-----------------------------------|---|-----------|---|---|
| | | | | MLD) | | | |
| | | | | <ul style="list-style-type: none"> Discharge point of PHED into Rohtak Link Drain (8 MLD) | 8 | <ul style="list-style-type: none"> A 10 MLD STP by HSVP Rohtak is under construction which will be completed by 31.03.2024 | 31.03.2024 |
| | | | | <ul style="list-style-type: none"> RD 433000 Kassar Link Drain Boosting Station Village Kassar (7 MLD) Discharge point of Siddipur Lowa into Kassar Link Drain (5 MLD) | 12 | <ul style="list-style-type: none"> The untreated effluent generated from villages of Distt. Jhajjar will be diverted into the ponds as per Haryana Ponds Waste Water Management Authority which is pending for administrative approval of Panchayati Raj Department and the same will be completed by 31.03.2024 | 31.03.2024 |
| | | | | Total | 27 | | |
| 6 | Drain No. 8 | Bahadurgarh | 10 | <ul style="list-style-type: none"> Discharge point of PHED Rohtak into Jassia Link Drain (8 MLD) | 8 | A 15 MLD STP at Peer bodhi by PHED Rohtak has been completed. | 30.11.2023 |
| | | | | <ul style="list-style-type: none"> Discharge point of PHED Rohtak into Kanheli Drain (4 MLD) | 4 | A 20 MLD STP at Kanheli by PHED Rohtak is under commissioning which will be operational by 31.12.2024 | 31.12.2024 |
| | | | | <ul style="list-style-type: none"> Entry Point of Baghpur Link Drain (2 MLD) Discharge point of PHED into Jhajjar Link Drain (6 MLD) | 8 | The work for connecting drains with the sewerage network to divert/tap untreated sewerage to the STPs is covered under AMRUT Yojna 2.0 which will be completed by 31.12.2025. | 31.12.2025 |
| | | | | <ul style="list-style-type: none"> Discharge point of Village Khidwali at RD 73460 (1.0 MLD) Discharge point of Village Sanghi at RD 60120 (1.5 MLD) Discharge point of Village Ballam at Rd 170400 (0.5 MLD) Discharge point of Village Kahnaur at RD 190900 (1.0 MLD) | 4 | The untreated effluent generated from villages of Distt. Rohtak will be diverted into the ponds as per Haryana Ponds Waste Water Management Authority and the same will be completed by 31.12.2024. | 31.12.2024 |
| | | | | Total | 24 | | |
| | | Panipat | 37 | Dutta Colony | 0.61 | Laying Down of the sewer line is under process under AMRUT project and shall be completed up to 31.03.2024 and the sewage will be diverted to existing STP Jattal Road, Panipat | 31.03.2024 |
| | | | | Dutta Colony | 0.61 | | 31.03.2024 |
| | | | | Shondhapur | 2.45 | | 31.03.2024 |
| | | | | Shondhapur | 0.245 | | 31.03.2024 |
| | | | | Shondhapur | 0.245 | | 31.03.2024 |
| | | | | Shondhapur | 0.245 | | 31.03.2024 |
| | | | | Shondhapur | 0.245 | | 31.03.2024 |
| | | | | Shondhapur | 2.45 | | 31.03.2024 |
| | | | | Shondhapur | 0.61 | | 31.03.2024 |
| | | | | Binjhol | 0.65 | | 30.06.2024 |
| | | | | Dahar | 0.75 | | 31.03.2025 |
| | | | | Madlauda | 7.35 | | STP is proposed for Mathlauda Town and shall be completed |

| Sr. No. | Name of Drain | Region | Quantum of treated effluent (MLD) | Quantum of untreated effluent from different sources (MLD) | | Action plan for sources | Timelines for action plan |
|---------|---------------|----------------|-----------------------------------|--|--------------|---|---------------------------|
| | | | | | | 30.06.2024 | |
| | | | | Bhalsi | 0.2 | Point shall be tapped by using seechewall technology | 31.01.2024 |
| | | | | Bhalsi | 2.45 | | |
| | | | | Bhandari | 4.9 | Point shall be tapped by using seechewall technology | 31.10.2024 |
| | | | | Bhandari | 4.9 | | 31.10.2024 |
| | | | | Bhandari | 4.9 | | 31.10.2024 |
| | | | | Ahar | 0.86 | Point shall be tapped by using seechewall technology | 31.12.2023 |
| | | | | Khalila | 2.45 | Point shall be tapped by using seechewall technology/STP. | 31.10.2024 |
| | | | | Balana | 0.29 | Work held up due to court case (Proposal for installation of STP sent to Chief Engineer Panchayati Raj vide 10319 dated 29/09/2023 from CEO, ZP, Panipat on another site) | 31.03.2025 |
| | | | | Bhaupur | 0.18 | In Progress | 31.12.2023 |
| | | | | Chhichhrana | 0.43 | In Progress | 31.03.2024 |
| | | | | Didwari | 0.38 | In Progress | 31.03.2025 |
| | | | | Gwalra | 0.43 | In Progress | 31.12.2024 |
| | | | | Hartari | 0.22 | In Progress | 31.03.2024 |
| | | | | Israna | 0.94 | In Progress | 30.06.2024 |
| | | | | Karad | 0.45 | In Progress | 30.06.2024 |
| | | | | Kakoda | 0.11 | In Progress | 30.06.2024 |
| | | | | Khalila Majra | 0.1 | In Progress | 31.03.2025 |
| | | | | Mandi | 0.79 | In Progress | 31.03.2024 |
| | | | | Naultha Dungran | 0.26 | In Progress | 31.03.2025 |
| | | | | Palri | 0.29 | In Progress | 31.12.2023 |
| | | | | Pardhana | 0.22 | In Progress | 30.06.2024 |
| | | | | Pathri | 0.26 | In Progress | 31.03.2024 |
| | | | | Seenk | 0.62 | In Progress | 31.03.2024 |
| | | | | Shahpur | 0.43 | In Progress | 31.03.2024 |
| | | | | Joshi | 0.32 | In Progress | 31.03.2024 |
| | | | | Kawi | 0.86 | In Progress | 31.03.2025 |
| | | | | Shera | 0.5 | In Progress | 30.06.2024 |
| | | | | Shodhapur | 0.8 | In Progress | 31.03.2025 |
| | | | | Assan Kalan | 0.12 | In Progress | 31.03.2024 |
| | | | | Assan Khurd | 0.89 | In Progress | 31.03.2024 |
| | | | | Chandoli | 0.26 | In Progress | 31.03.2024 |
| | | | | Jattal | 0.18 | In Progress | 31.03.2024 |
| | | | | Khotpura | 0.22 | In Progress | 31.03.2025 |
| | | | | Mahmadpur | 0.11 | In Progress | 31.03.2025 |
| | | | | Khojkipur | 0.3 | In Progress | 30.06.2024 |
| | | | | Tajpur | 0.24 | In Progress | 30.06.2024 |
| | | | | Total | 40.61 | | |
| 7 | Leg I Drain | Gurugram North | 0 | Bajghera | 2.5 | In progress. | 31.03.2025 |
| | | | | Near Rezangla chowk | 1.2 | Survey work is in progress. | 31.03.2025 |
| | | | | Total | 3.7 | | |
| 8 | Leg II Drain | Gurugram | 5 | Dharampur Village | 3.5 | In progress | 31.12.2024 |
| | | | | Bhimgarh Kheri opp | 3 | In progress | 30.12.2023 |

| Sr. No. | Name of Drain | Region | Quantum of treated effluent (MLD) | Quantum of untreated effluent from different sources (MLD) | | Action plan for sources | Timelines for action plan |
|---------|--------------------------|----------------|-----------------------------------|--|--------------|--|---------------------------|
| | | North | | Near HP Petrol Pump | | | |
| | | | | West Rajeev Nagar, Near CRPF camp chowk | 8 | In progress | 30.09.2024 |
| | | | | Total | 14.5 | | |
| 9 | Leg III (Badshpur) Drain | Gurugram South | 408 | Discharge from Village Dhankot | 3 | In progress | 31.03.2025 |
| | | | | Near Bus Stop at Village-Gadaulikalan/ GadauliKhurd. | 4.0 | Work is held up due to court case. | 31.03.2025 |
| | | | | Iron Bridge to Garauli Culvert (LHS) | 0.3 | Work is held up due to court case. | 31.03.2025 |
| | | | | Iron Bridge to Garauli Culvert (RHS) | 0.4 | | |
| | | | | From Garauli culvert to Anjana Colony, Sector 37 Part- II | 1.0 | In progress | 31.03.2025 |
| | | | | Sector Dividing Road 46/47 Red light along Sector 46 | 0.40 | In progress | 31.03.2024 |
| | | | | Ramprastha City Sector 37D | 0.4 | In progress | 31.03.2025 |
| | | | | MCG Sewer of Badshahpur village at Vatika chowk | 2.0 | Due to construction of underpass construction due to sewer line alignment needed to be relaid. | 30.09.2024 |
| | | | | Sewer discharge in creek no. 1 at sec-42 | 2.0 | In progress | 31.03.2024 |
| | | | | Vatika Chowk, Badshahpur | 7.5 | Due to construction of underpass construction due to sewer line alignment needed to be relaid. Work can be done after completion of underpass | 30.09.2024 |
| | | | | Ullawas | 8 | Survey work in progress | 30.06.2024 |
| | | | | Wazirabad sec 51/52 and 52/57 T point | 5 | Connection is not identified. | 30.06.2024 |
| | | | | From Garauli culvert to Anjana Colony, Sector 37 Part-II | 1 | Estimate for 14.78 Lakh has been prepared and work in progress and likely to be completed by 31.03.2025 | 31.03.2025 |
| | | | | Sihi&KherkiDaula | 6 | Internal Sewer line laid till Dwarka express way, will be made functional after laying of master sewer line by GMDA | 31.03.2025 |
| | | | | Total | 51.95 | | |
| 10 | Budhiya Nala | Faridabad | 25 | Dheeraj Nagar | 2 | The tapping work of untreated effluent of Harkesh Nagar is under process under AMRUT Scheme which will be completed upto 31.12.2023. | 31.12.2023 |
| | | | | Harkesh Nagar | 3 | | |
| | | | | STP Badshahpur | 32 | The tapping work of untreated effluent of Dheeraj Nagar is under process under AMRUT Scheme which will be completed upto 30.06.2023. The STP will be upgraded upto 31.12.2023. | 31.12.2023 |
| | | | | Sector-28 | 4 | | |
| | | | | Sector-27-A&B | 5 | | |
| | | | | Gopi Colony | 4 | | |
| | | | | Mawai & Mirzapur | 5 | | |
| | | | | Green Field Colony | 8 | | |
| | | | | Sector-27-C&D | 5 | | |

| Sr. No. | Name of Drain | Region | Quantum of treated effluent (MLD) | Quantum of untreated effluent from different sources (MLD) | | Action plan for sources | Timelines for action plan |
|---------|---------------|-------------|--|--|-----------|--|---------------------------|
| | | | | | | Proposed STPs: ➤ 2 MLD at Dushera ➤ 5 MLD at Golf Course ➤ 2 MLD at Sector 45 ➤ 15 MLD at Sector 33 ➤ 1 MLD at NHPC Chowk ➤ 1 MLD at Town Park | |
| | | | | Total | 68 | | |
| 11 | Gaunchi Drain | Ballabgarh | 8 | AC Nagar & Auto Pin Jhuggi | 2 | The tapping work of untreated effluent is under consideration of SLTC under AMRUT Scheme which will be completed upto 31.12.2023. | 31.12.2023 |
| | | | | Mujesar Disposal | 20 | | |
| | | | | Pyali Chowk Disposal & Nallah | 15 | | |
| | | | | 60ft Road Nallah | 15 | | |
| | | | | Lalit Mandi | 3 | | |
| | | | | Ward-6 | 2 | | |
| | | | | Air Force Nallah | 2.5 | | |
| | | | | STP Pratapgarh | 39 | | |
| | Total | 98.5 | The 100 MLD STP at Pratapgarh will be completed upto 31.12.2023. | 31.12.2023 | | | |
| | Palwal | 22 | - | 0 | - | - | |

Management of sewage generated from towns in the catchment of river Yamuna

| Sr.No. | District | Name of Town | Name of Deptt. | Present population | Water Consumption (in MLD) | Sewage Generated (in MLD) | Actual discharge reaching to STPs in MLD | No. & Treatment Capacity (in MLD) | | | | | | GAPs in treatment capacity at present |
|--------|--------------|--------------|-----------------|--------------------|----------------------------|---------------------------|--|-----------------------------------|-------|--------------------|------|----------|------|---------------------------------------|
| | | | | | | | | Existing | | Under construction | | Proposed | | |
| | | | | | | | | No. | Cap. | No. | Cap. | No. | Cap. | |
| 1 | Yamuna nagar | Jagadhri | PHED | 156118 | 21.08 | 16.86 | 18.5 | 1 | 24 | 0 | 0 | 0 | 0 | 0 |
| 2 | | Yamunanagar | PHED | 271338 | 36.63 | 29.30 | 43.70 | 4 | 65 | 0 | 0 | 1 | 70 | 0 |
| 3 | | Radaur | PHED | 17113 | 2.31 | 1.85 | 2.00 | 1 | 3.5 | 0 | 0 | 0 | 0 | 0 |
| 4 | | Chhachhrauli | PHED | 13166 | 1.78 | 1.42 | 1.75 | 1 | 3 | 0 | 0 | 0 | 0 | 0 |
| 5 | | Ladwa | PHED | 36064 | 4.87 | 3.89 | 5.00 | 1 | 7 | 0 | 0 | 0 | 0 | 0 |
| 6 | Karnal | Nilokheri | PHED | 21702 | 2.93 | 2.34 | 3.50 | 1 | 6 | 0 | 0 | 0 | 0 | 0 |
| 7 | | Taraori | PHED | 31387 | 4.24 | 3.39 | 3.80 | 1 | 5.5 | 0 | 0 | 0 | 0 | 0 |
| 8 | | Indri | PHED | 21832 | 2.95 | 2.36 | 2.35 | 1 | 4 | 0 | 0 | 0 | 0 | 0 |
| 9 | | Karnal | ULBD | 454437 | 70 | 56 | 56 | 3 | 68 | 2 | 28 | 0 | 0 | 0 |
| 10 | | Nissing | PHED | 21095 | 2.85 | 2.28 | 2.30 | 1 | 4 | 0 | 0 | 0 | 0 | 0 |
| 11 | | Gharaunda | PHED | 45746 | 6.18 | 4.94 | 4.70 | 1 | 7 | 0 | 0 | 0 | 0 | 0 |
| 12 | Panipat | Panipat | PHED /HSVP/ULBD | 757432 | 102.25 | 81.80 | 62.00 | 7 | 135.8 | 0 | 0 | 0 | 0 | 0 |
| 13 | | Samalkha | PHED | 51489 | 6.95 | 5.56 | 4.00 | 1 | 5 | 0 | 0 | 0 | 0 | 0 |
| 14 | Sonipat | Gohana | PHED | 82036 | 11.07 | 8.86 | 8.72 | 2 | 11.3 | 0 | 0 | 0 | 0 | 0 |
| 15 | | Ganaur | PHED | 45932 | 6.20 | 4.96 | 5.50 | 1 | 7 | 0 | 0 | 0 | 0 | 0 |
| 16 | | Sonepat | ULBD/HSVP | 447270 | 54 | 48.3 | 48.3 | 3 | 62.5 | 2 | 18 | 0 | 0 | 0 |
| 17 | | Kharkhoda | PHED | 29191 | 3.94 | 3.15 | 2.00 | 1 | 4.5 | 0 | 0 | 0 | 0 | 0 |
| 18 | Rohtak | Maham | PHED | 25574 | 3.45 | 2.76 | 2.65 | 1 | 5 | 0 | 0 | 0 | 0 | 0 |

| Sr.No. | District | Name of Town | Name of Deptt. | Present population | Water Consumption (in MLD) | Sewage Generated (in MLD) | Actual discharge reaching to STPs in MLD | No. & Treatment Capacity (in MLD) | | | | | | GAPs in treatment capacity at present |
|--------|-----------|------------------|-----------------|--------------------|----------------------------|---------------------------|--|-----------------------------------|---------------|--------------------|------------|----------|------------|---------------------------------------|
| | | | | | | | | Existing | | Under construction | | Proposed | | |
| | | | | | | | | No. | Cap. | No. | Cap. | No. | Cap. | |
| 19 | | Rohtak | PHED/HS VP/ULBD | 585988 | 79.11 | 63.29 | 49.70 | 7 | 115.5 | 0 | 0 | 0 | 0 | 0 |
| 20 | | Kalanaur | PHED | 28143 | 3.80 | 3.04 | 2.50 | 1 | 3.5 | 0 | 0 | 0 | 0 | 0 |
| 21 | | Sampla | PHED | 25673 | 3.47 | 2.77 | 2.66 | 1 | 4 | 0 | 0 | 0 | 0 | 0 |
| 22 | Jhajjar | Beri | PHED | 19953 | 2.69 | 2.15 | 1.72 | 1 | 3 | 0 | 0 | 0 | 0 | 0 |
| 23 | | Bahadurgarh | PHED/HS VP | 251291 | 33.92 | 27.14 | 22.60 | 3 | 64 | 0 | 0 | 0 | 0 | 0 |
| 24 | | Jhajjar | PHED | 60677 | 8.19 | 6.55 | 6.45 | 2 | 10.5 | 0 | 0 | 0 | 0 | 0 |
| 25 | Gurugram | Taoru | PHED | 30216 | 4.08 | 3.26 | 2.60 | 1 | 4.5 | 0 | 0 | 0 | 0 | 0 |
| 26 | | Gurugram | GMDA/ULBD | 2743000 | | 488 | 360 | 11 | 395 | 1 | 25 | 4 | 340 | 93 |
| | | | Panchayats | | | | 0 | 0 | 1 | 2 | 0 | 0 | 0 | 0 |
| 27 | Mewat | Nuh | PHED | 21740 | 2.93 | 2.35 | 2.30 | 1 | 3.6 | 0 | 0 | 0 | 0 | 0 |
| 28 | | Ferozepur jhirka | PHED | 33092 | 4.47 | 3.57 | 2.45 | 1 | 5 | 0 | 0 | 0 | 0 | 0 |
| 29 | | Punahana | PHED | 33073 | 4.46 | 3.57 | 1.25 | 1 | 4.5 | 0 | 0 | 0 | 0 | 0 |
| 30 | Faridabad | Faridabad | MCF/HS VP | 2611599 | 352 | 325 | 180 | 4 | 92.5 | 2 | 180 | 0 | 0 | 232.5 |
| 31 | Palwal | Palwal | PHED | 170197 | 22.98 | 18.38 | 9.00 | 4 | 36.5 | 0 | 0 | 0 | 0 | 0 |
| 32 | | Hathin | PHED | 17404 | | 1.88 | 2.08 | 1 | 4.5 | 0 | 0 | 0 | 0 | 0 |
| 33 | | Hassan Pur | PHED | 14917 | 2.01 | 1.61 | 1.25 | 1 | 3 | 0 | 0 | 0 | 0 | 0 |
| 34 | | Hodal | PHED | 64689 | 8.73 | 6.99 | 4.60 | 1 | 9 | 0 | 0 | 0 | 0 | 0 |
| | | Total | | 9240573 | 524.53 | 1239.6 | 927.93 | 73 | 1186.7 | 8 | 253 | 5 | 410 | 325.5 |

Status of existing STPs in the catchment of River Yamuna

| Sr. No. | Name of the STP | Deptt. | Capacity | Latest compliance status |
|---------------------------|---|--------|----------|--------------------------|
| Yamuna Nagar | | | | |
| 1 | Radaur Road, Yamuna Nagar by PHED | PHED | 20 | Complying |
| 2 | Radaur Road, Yamuna Nagar by PHED | PHED | 25 | Complying |
| 3 | Baddimajra, Yamuna Nagar by PHED* | PHED | 10 | Complying |
| 4 | Baddimajra, Yamuna Nagar by PHED* | PHED | 10 | Complying |
| 5 | Parwaloo, Jagadhri Yamuna Nagar by PHED | PHED | 24 | Complying |
| 6 | Chhachhrauli Yamuna Nagar by PHED | PHED | 3 | Complying |
| 7 | Radaur Yamuna Nagar by PHED | PHED | 3.5 | Complying |
| Ladwa, Kurukshetra | | | | |
| 8 | Indri Road, Ladwa Kurukshetra by PHED | PHED | 7 | Complying |
| Karnal | | | | |
| 9 | Indri, Karnal by PHED* | PHED | 4 | Complying |
| 10 | Nilokheri, Karnal by PHED | PHED | 6 | Complying |
| 11 | Nissing Karnal by PHED | PHED | 4 | Complying |
| 12 | Tarori Karnal by PHED | PHED | 5.5 | Complying |
| 13 | Gharaunda, Karnal by PHED | PHED | 7 | Complying |
| 14 | Gogharipur Road, karnal by ULB | ULBD | 10 | Complying |
| 15 | RK Puram, Karnal by ULB | ULBD | 8 | Complying |
| 16 | Transport Nagar, Karnal by ULB* | ULBD | 50 | Complying |
| Panipat | | | | |
| 17 | Sewah, Panipat by PHED | PHED | 35 | Complying |
| 18 | Sewah, Panipat Panipat by PHED | PHED | 25 | Complying |
| 19 | Jattal Road, Panipat by PHED | PHED | 20 | Complying |
| 20 | Jattal Road, Panipat by PHED | PHED | 10 | Complying |
| 21 | Samalkha, Panipat by PHED | PHED | 5 | Non Complying |
| 22 | Sec-19, Panipat by HSVP | HSVP | 30 | Complying |
| 23 | Sec-6, Panipat by HSVP | HSVP | 0.8 | Complying |
| 24 | Dev Colony, Panipat | ULBD | 15 | Complying |
| Sonepat | | | | |
| 25 | Kharkhoda Sonepat by PHED | PHED | 4.5 | Non Complying |
| 26 | Ganaur Sonepat | PHED | 7 | Non Complying |
| 27 | Gohana Sonepat by PHED | PHED | 3 | Non Complying |
| 28 | Gohana Sonepat by PHED | PHED | 8.3 | Non Complying |

| | | | | |
|------------------|--|------|------|---------------|
| 29 | Rathdana Road, Sonapat by ULB | ULBD | 30 | Complying |
| 30 | Kakroi Road, Sonapat by ULB | ULBD | 25 | Complying |
| 31 | Rajiv Gandhi Edu. City, Phase-I, Sonapat by HSVP | HSVP | 7.5 | Complying |
| Rohtak | | | | |
| 32 | PGI Rohtak by PHED | PHED | 19.5 | Complying |
| 33 | Sonaria, Rohtak by PHED | PHED | 40 | Non-complying |
| 34 | Kalanaur Rohtak by PHED | PHED | 3.5 | Non-complying |
| 35 | Meham Rohtak by PHED | PHED | 5 | Non-complying |
| 36 | Singhpura, Rohtak by PHED | PHED | 14 | Complying |
| 37 | Sampla Rohtak by PHED | PHED | 4 | Non-complying |
| 38 | Sec-25, Rohtak by HSVP | HSVP | 10 | Non-complying |
| 39 | Singhpura, Rohtak by ULB* | | 10 | Non Complying |
| 40 | Garhi Bohar Rohtak | ULBD | 12 | Complying |
| 41 | Rohtak | HSVP | 10 | Complying |
| Jhajjar | | | | |
| 42 | Jhajjar by PHED | PHED | 5 | Non-complying |
| 43 | Jhajjar by PHED | PHED | 5.5 | Non-complying |
| 44 | Beri Jhajjar by PHED | PHED | 3 | Complying |
| 45 | Line Par, Bahadurgarh by PHED | PHED | 18 | Non-complying |
| 46 | Najafgarh road Bahadurgarh by PHED | PHED | 36 | Complying |
| 47 | Sec-36, Bahadurgarh by HSVP | HSVP | 10 | Complying |
| Nuh | | | | |
| 48 | Tarou by PHED | PHED | 4.5 | Non Complying |
| 49 | Punhana by PHED | PHED | 4.5 | Non Complying |
| 50 | Nuh by PHED | PHED | 3.6 | Non Complying |
| 51 | Ferozpur Jhirka by PHED | PHED | 5 | Non Complying |
| Palwal | | | | |
| 52 | Hathin by PHED | PHED | 4.5 | Non Complying |
| 53 | Hodal by PHED | PHED | 9 | Non Complying |
| 54 | Palwal by PHED | PHED | 9 | Non Complying |
| 55 | Hassanpur by PHED | PHED | 3 | Non Complying |
| 56 | Jodhpur Road, Palwal | ULBD | 15 | Complying |
| 57 | Ferozpur, Palwal | ULBD | 2.5 | Complying |
| 58 | Kithwari/Agwanpur, Palwal | ULBD | 10 | Complying |
| Faridabad | | | | |

9102

| | | | | |
|-----------------|------------------------------|------|---------------|---------------|
| 59 | Badshahpur, Faridabad by ULB | FMDA | 45 | Non-Complying |
| 60 | Faridabad by HSVP | HSVP | 7.5 | Complying |
| 61 | Sec-21, Faridabad | FSCL | 10 | Complying |
| 62 | Faridabad | HSVP | 30 | Complying |
| Gurugram | | | | |
| 63 | Dhanwapur, Gurgaon by GMDA | GMDA | 50 | Complying |
| 64 | Dhanwapur, Gurgaon by GMDA | GMDA | 68 | Complying |
| 65 | Behrampur, Gurgaon by GMDA | GMDA | 120 | Complying |
| 66 | Behrampur, Gurgaon by GMDA | GMDA | 50 | Complying |
| 67 | Dhanwapur, Gurgaon by GMDA | GMDA | 100 | Non-Complying |
| 68 | Sarai Alawardi | ULBD | 1 | Complying |
| 69 | Gadoli Kalan | ULBD | 1 | Complying |
| 70 | Baliawas | ULBD | 1 | Complying |
| 71 | Darbaripur | ULBD | 1 | Complying |
| 72 | Mohmadpur Jharsa | ULBD | 2 | Complying |
| 73 | Bandwari | ULBD | 1 | Complying |
| | Total | | 1186.7 | |

List of villages STPs in the catchment of River Yamuna

| S. No. | District | Name of Village | of Deptt. | Population | Quantum of flow (in MLD) | Name of Block | Timelines | %age of work done | Remarks |
|--------|--------------|-------------------------------|-----------|------------|--------------------------|-----------------|-----------|-------------------|----------------|
| 1 | Yamuna Nagar | Jhar Chandana | D&P | 716 | 0.079 | Saraswati Nagar | - | 100% | Work completed |
| 2 | Yamuna Nagar | Baindi Khajuri | D&P | 1867 | 0.100 | Radaur | - | 100% | Work completed |
| 3 | Yamuna Nagar | Kartarpur | D&P | 461 | 0.080 | Radaur | - | 100% | Work completed |
| 4 | Yamuna Nagar | Fatehgarh | D&P | 2347 | 0.050 | Radaur | - | 100% | Work completed |
| 5 | Yamuna Nagar | Jaidhar | D&P | 3583 | 0.150 | Partap Nagar | - | 100% | Work completed |
| 6 | Yamuna Nagar | Nayagaon | D&P | 785 | 0.200 | Jagadhri | - | 100% | Work completed |
| 7 | Yamuna Nagar | Kheri Darshan Singh | D&P | 959 | 0.105 | Saraswati Nagar | - | 100% | Work completed |
| 8 | Yamuna Nagar | Pabni Kalan | D&P | 1941 | 0.214 | Bilaspur | - | 100% | Work completed |
| 9 | Yamuna Nagar | Sudal | D&P | 729 | 0.080 | Jagadhri | - | 100% | Work completed |
| 10 | Yamuna Nagar | Galoli | D&P | 2443 | 0.262 | Jagadhri | - | 100% | Work completed |
| 11 | Yamuna Nagar | Hafizpur | D&P | 1005 | 0.086 | Jagadhri | - | 100% | Work completed |
| 12 | Yamuna Nagar | Daulatpur | D&P | 1300 | 0.153 | Jagadhri | - | 100% | Work completed |
| 13 | Yamuna Nagar | Amadalpur | D&P | 2975 | 0.066 | Jagadhri | - | 100% | Work completed |
| 14 | Yamuna Nagar | Guglon | D&P | 995 | 0.109 | Saraswati Nagar | - | 100% | Work completed |
| 15 | Yamuna Nagar | Tehi Harijanan & Tehi Saniyan | D&P | 665 | 0.100 | Saraswati Nagar | - | 100% | Work completed |
| 16 | Yamuna Nagar | Topra Khurd | D&P | 768 | 0.076 | Saraswati Nagar | - | 100% | Work completed |
| 17 | Yamuna Nagar | Badanpuri | D&P | 670 | 0.074 | Saraswati Nagar | - | 100% | Work completed |
| 18 | Yamuna Nagar | Kanheri Khurd | D&P | 1364 | 0.150 | Saraswati Nagar | - | 100% | Work completed |
| 19 | Yamuna Nagar | Chhoti Gadholi | D&P | 1175 | 0.044 | Saraswati Nagar | - | 100% | Work completed |
| 20 | Yamuna Nagar | Khanpur | D&P | 1641 | 0.265 | Saraswati Nagar | - | 100% | Work completed |
| 21 | Yamuna Nagar | Sukhdaspur | D&P | 634 | 0.070 | Saraswati Nagar | - | 100% | Work completed |
| 22 | Yamuna Nagar | Gandapura | D&P | 1007 | 0.111 | Saraswati Nagar | - | 100% | Work completed |
| 23 | Yamuna Nagar | Kanheri Kalan | D&P | 2392 | 0.259 | Saraswati Nagar | - | 100% | Work completed |
| 24 | Yamuna Nagar | Kabulpur | D&P | 1165 | 0.128 | Saraswati Nagar | - | 100% | Work completed |
| 25 | Yamuna Nagar | Rapoli | D&P | 1994 | 0.219 | Saraswati Nagar | - | 100% | Work completed |
| 26 | Yamuna Nagar | Sabilpur Jattan | D&P | 934 | 0.103 | Saraswati Nagar | - | 100% | Work completed |
| 27 | Yamuna Nagar | Nagla Jagir | D&P | 1584 | 0.174 | Saraswati Nagar | - | 100% | Work completed |

9104

| S. No. | District | Name of Village | of Deptt. | Population | Quantum of flow (in MLD) | Name of Block | Timelines | %age of work done | Remarks |
|--------|--------------|----------------------|-----------|--------------|--------------------------|-----------------|------------|-------------------|----------------|
| 28 | Yamuna Nagar | Bari Gadholi | D&P | 1175 | 0.085 | Saraswati Nagar | - | 100% | Work completed |
| 29 | Yamuna Nagar | Garhi Gossai | D&P | 761 | 0.084 | Saraswati Nagar | - | 100% | Work completed |
| 30 | Yamuna Nagar | Kul Chandu | D&P | 1968 | 0.216 | Saraswati Nagar | 31.12.2023 | 50% | In progress |
| 31 | Yamuna Nagar | Pinjora | D&P | 1357 | 0.149 | Saraswati Nagar | - | 100% | Work completed |
| 32 | Yamuna Nagar | Pinjori | D&P | 526 | 0.058 | Saraswati Nagar | - | 100% | Work completed |
| 33 | Yamuna Nagar | Talakaur | D&P | 3303 | 0.363 | Saraswati Nagar | - | 100% | Work completed |
| 34 | Yamuna Nagar | Pensal | D&P | 790 | 0.087 | Bilaspur | - | 100% | Work completed |
| 35 | Yamuna Nagar | Haibatpur | D&P | 2302 | 0.253 | Bilaspur | - | 100% | Work completed |
| 36 | Yamuna Nagar | Daultapur | D&P | 967 | 0.090 | Saraswati Nagar | - | 100% | Work completed |
| 37 | Yamuna Nagar | Plaka | D&P | 740 | 0.082 | Radaur | - | 100% | Work completed |
| 38 | Yamuna Nagar | Chamrori | D&P | 1635 | 0.182 | Radaur | - | 100% | Work completed |
| 39 | Yamuna Nagar | Chhari | D&P | 1389 | 0.158 | Radaur | - | 100% | Work completed |
| 40 | Yamuna Nagar | Amloha | D&P | 579 | 0.064 | Radaur | - | 100% | Work completed |
| 41 | Yamuna Nagar | Jhagudi | D&P | 1270 | 0.140 | Radaur | - | 100% | Work completed |
| 42 | Yamuna Nagar | Antawa | D&P | 1502 | 0.168 | Radaur | - | 100% | Work completed |
| 43 | Yamuna Nagar | Silikalan | D&P | 989 | 0.107 | Radaur | - | 100% | Work completed |
| 44 | Yamuna Nagar | Bubka | D&P | 1825 | 0.202 | Radaur | - | 100% | Work completed |
| 45 | Yamuna Nagar | Alipura | D&P | 936 | 0.102 | Radaur | - | 100% | Work completed |
| 46 | Yamuna Nagar | Nauchron | D&P | 2876 | 0.326 | Radaur | - | 100% | Work completed |
| 47 | Yamuna Nagar | Khurdban | D&P | 2299 | 0.255 | Radaur | - | 100% | Work completed |
| 48 | Yamuna Nagar | Potli and potli Dera | D&P | 1473 | 0.163 | Radaur | - | 100% | Work completed |
| 49 | Yamuna Nagar | Thaska Khadar | D&P | 1325 | 0.147 | Radaur | - | 100% | Work completed |
| 50 | Yamuna Nagar | Dadupur Head | D&P | 928 | 0.010 | Chhachhrauli | - | 100% | Work completed |
| 51 | Yamuna Nagar | Kishanpura Majra | D&P | 970 | 0.009 | Chhachhrauli | - | 100% | Work completed |
| 52 | Yamuna Nagar | Nagal | D&P | 898 | 0.080 | Jagadhri | - | 100% | Work completed |
| 53 | Yamuna Nagar | Kanju | D&P | 1877 | 0.180 | Radaur | - | 100% | Work completed |
| 54 | Yamuna Nagar | Milk Majra | D&P | 602 | 0.039 | Saraswati Nagar | 31.03.2024 | 0% | In progress |
| 55 | Yamuna Nagar | Gadhola | PHED | 1426 | 0.157 | Saraswati Nagar | 31.03.2025 | 0% | In progress |
| 56 | Yamuna Nagar | Kharwan | D&P | 8345 | 0.025 | Chhachhrauli | 31.12.2024 | 0% | In progress |
| 57 | Yamuna Nagar | Dayalgarh | D&P | 3051 | 0.050 | Jagadhri | - | 100% | Work completed |
| | Total | | | 88183 | 7.515 | | | | |
| 1 | Sonepat | Dubhetta | D&P | 2030 | 0.140 | Ganaur | 30.04.2024 | 40% | In progress |
| 2 | Sonepat | Mehmudpur Majra | D&P | 1179 | 0.080 | Ganaur | - | 100% | Work completed |
| 3 | Sonepat | Bidhal | D&P | 3422 | 0.230 | Ganaur | - | 100% | Work completed |

9105

| S. No. | District | Name of Village | of | Deptt. | Population | Quantum of flow (in MLD) | Name of Block | Timelines | %age of work done | Remarks |
|--------|----------|-------------------------|----|--------|------------|--------------------------|---------------|------------|-------------------|----------------|
| 4 | Sonepat | Nayat | | D&P | 1977 | 0.130 | Gohana | - | 100% | Work completed |
| 5 | Sonepat | Bhawar Kaliraman | | D&P | 1127 | 0.514 | Kathura | - | 100% | Work completed |
| 6 | Sonepat | Chinoli | | D&P | 1160 | 0.020 | Kharkhoda | - | 100% | Work completed |
| 7 | Sonepat | Jharoti | | D&P | 1654 | 0.020 | Kharkhoda | - | 100% | Work completed |
| 8 | Sonepat | Mundlana | | D&P | 8982 | 0.100 | Mundlana | 30.04.2024 | 85% | In progress |
| 9 | Sonepat | Badsahpur Machri | | D&P | 1451 | 0.800 | Sonipat | - | 100% | Work completed |
| 10 | Sonepat | Ahemadpur Majra | | D&P | 1611 | 0.104 | Mundlana | - | 100% | Work completed |
| 11 | Sonepat | Bohla | | D&P | 1103 | 0.136 | Sonipat | - | 100% | Work completed |
| 12 | Sonepat | Bajana Kalan | | D&P | 2551 | 0.100 | Ganaur | 31.12.2024 | 60% | In progress |
| 13 | Sonepat | Dhanana | | D&P | 6591 | 0.125 | Kathura | 31.03.2024 | 100% | Work completed |
| 14 | Sonepat | Ridhana | | D&P | 2236 | 0.189 | Kathura | 31.12.2023 | 100% | Work completed |
| 15 | Sonepat | Khanda | | D&P | 9029 | 0.360 | Kharkhoda | - | 100% | Work completed |
| 16 | Sonepat | Matindu | | D&P | 2708 | 0.020 | Kharkhoda | 31.12.2023 | 100% | Work completed |
| 17 | Sonepat | Nakloi | | D&P | 1952 | 0.020 | Kharkhoda | - | 100% | Work completed |
| 18 | Sonepat | Rohana | | D&P | 6611 | 0.040 | Kharkhoda | - | 100% | Work completed |
| 19 | Sonepat | Chidana | | D&P | 1598 | 0.278 | Mundlana | 31.12.2024 | 7% | In progress |
| 20 | Sonepat | Bhadana | | D&P | 3399 | 0.180 | Sonipat | - | 100% | Work completed |
| 21 | Sonepat | Bhatgaon Dungran | | D&P | 3428 | 1.040 | Sonipat | - | 100% | Work completed |
| 22 | Sonepat | Chitana | | D&P | 3075 | 0.720 | Sonipat | - | 100% | Work completed |
| 23 | Sonepat | Juan-I | | D&P | 4426 | 0.420 | Sonipat | - | 100% | Work completed |
| 24 | Sonepat | Mahipur | | D&P | 766 | 0.660 | Sonipat | - | 100% | Work completed |
| 25 | Sonepat | Pugthala | | D&P | 4022 | 0.100 | Ganaur | 31.12.2024 | 70% | In progress |
| 26 | Sonepat | Rehmana | | D&P | 1129 | 0.110 | Ganaur | 31.12.2024 | 80% | In progress |
| 27 | Sonepat | Sardhana | | D&P | 1634 | 0.120 | Ganaur | 31.12.2024 | 70% | In progress |
| 28 | Sonepat | Barota | | D&P | 4300 | 0.050 | Gohana | 31.12.2024 | 50% | In progress |
| 29 | Sonepat | Gamri | | D&P | 3677 | 0.290 | Gohana | 31.12.2023 | 90% | In progress |
| 30 | Sonepat | Garhi Sarai Namdar Khan | | D&P | 4494 | 0.360 | Gohana | - | 100% | Work completed |
| 31 | Sonepat | Giwana | | D&P | 3302 | 0.450 | Gohana | - | 100% | Work completed |
| 32 | Sonepat | Jasrana | | D&P | 3836 | 0.260 | Gohana | - | 100% | Work completed |
| 33 | Sonepat | Jolly | | D&P | 5963 | 0.200 | Gohana | 31.12.2024 | 50% | In progress |
| 34 | Sonepat | Kakana Bhadri | | D&P | 1455 | 0.100 | Gohana | - | 100% | Work completed |
| 35 | Sonepat | Kasanda | | D&P | 2077 | 0.170 | Gohana | 31.12.2024 | 25% | In progress |
| 36 | Sonepat | Kasandi | | D&P | 2921 | 0.100 | Gohana | 31.12.2023 | 100% | Work completed |

9106

| S. No. | District | Name of Village | of | Deptt. | Population | Quantum of flow (in MLD) | Name of Block | Timelines | %age of work done | Remarks |
|--------|--------------|-------------------------|----|--------|---------------|--------------------------|---------------|------------|-------------------|----------------|
| 37 | Sonepat | Katwal | | D&P | 3730 | 0.060 | Gohana | 31.12.2024 | 15% | In progress |
| 38 | Sonepat | Kheri Damkan | | D&P | 4477 | 0.300 | Gohana | - | 100% | Work completed |
| 39 | Sonepat | Lath | | D&P | 4826 | 0.320 | Gohana | 31.12.2024 | 40% | In progress |
| 40 | Sonepat | Mahra | | D&P | 3292 | 0.270 | Gohana | 31.12.2024 | 30% | In progress |
| 41 | Sonepat | Moi Hooda | | D&P | 3681 | 0.250 | Gohana | - | 100% | Work completed |
| 42 | Sonepat | Nagar | | D&P | 1700 | 0.140 | Gohana | - | 100% | Work completed |
| 43 | Sonepat | Riwara | | D&P | 2312 | 0.160 | Gohana | - | 100% | Work completed |
| 44 | Sonepat | Saragthal | | D&P | 3435 | 0.230 | Gohana | 31.12.2023 | 90% | In progress |
| 45 | Sonepat | Wajirpura | | D&P | 2164 | 0.110 | Gohana | - | 100% | Work completed |
| 46 | Sonepat | Ahulana | | D&P | 6451 | 0.075 | Kathura | - | 100% | Work completed |
| 47 | Sonepat | Chhichhrana | | D&P | 3955 | 0.275 | Kathura | - | 100% | Work completed |
| 48 | Sonepat | Farmana | | D&P | 7019 | 0.040 | Kharkhoda | - | 100% | Work completed |
| 49 | Sonepat | Silana | | D&P | 5173 | 0.020 | Kharkhoda | 31.12.2023 | 100% | Work completed |
| 50 | Sonepat | Busana | | D&P | 3771 | 0.060 | Mundlana | - | 100% | work completed |
| 51 | Sonepat | Butana | | D&P | 6065 | 0.122 | Mundlana | - | 100% | Work completed |
| 52 | Sonepat | Chhatera | | D&P | 2065 | 0.151 | Mundlana | 30.04.2024 | 80% | In progress |
| 53 | Sonepat | Gangana | | D&P | 4098 | 0.298 | Mundlana | 31.12.2024 | 21% | In progress |
| 54 | Sonepat | Ishapur Kheri | | D&P | 3324 | 0.030 | Mundlana | 31.12.2024 | 12% | In progress |
| 55 | Sonepat | Jagsi | | D&P | 3022 | 0.238 | Mundlana | 31.12.2024 | 11% | In progress |
| 56 | Sonepat | Jawahara | | D&P | 3818 | 0.050 | Mundlana | 31.12.2024 | 10% | In progress |
| 57 | Sonepat | Khandrai | | D&P | 3368 | 0.098 | Mundlana | - | 100% | work completed |
| 58 | Sonepat | Kohla | | D&P | 3527 | 0.060 | Mundlana | - | 100% | work completed |
| 59 | Sonepat | Shamri | | D&P | 2192 | 0.476 | Mundlana | - | 100% | work completed |
| 60 | Sonepat | Bhatgaon Malyan | | D&P | 3594 | 1.440 | Sonipat | - | 100% | work completed |
| 61 | Sonepat | Hullaheri | | D&P | 1980 | 0.120 | Sonipat | - | 100% | Work completed |
| | Total | | | | 205915 | 14.129 | | | 100% | |
| 1 | Karnal | Bansa | | D&P | 5028 | 0.150 | Munak | - | 100% | Work completed |
| 2 | Karnal | Sultanpur | | D&P | 1739 | 0.001 | Nilokheri | - | 100% | Work completed |
| 3 | Karnal | Prem Khera | | D&P | 1582 | 0.050 | Nissing | - | 100% | Work completed |
| 4 | Karnal | Ainchla | | D&P | 1383 | 0.070 | Munak | 31.03.2024 | 10% | In Progress |
| 5 | Karnal | Munak (Nooriwala) | | D&P | 11762 | 0.100 | Munak | - | 100% | Work completed |
| | | Munak (Padha Road) | | | | D&P | 0.100 | Munak | - | |
| 6 | Karnal | Gagsina (Near Shamshan) | | D&P | 7698 | 0.250 | Munak | - | 100% | Work completed |

9107

| S. No. | District | Name of Village | Deptt. | Population | Quantum of flow (in MLD) | Name of Block | Timelines | %age of work done | Remarks |
|--------|----------|------------------------|--------|------------|--------------------------|---------------|------------|-------------------|----------------|
| | | Gagsina (Near Stadium) | | | | | | | |
| | | Gagsina (Near Stadium) | D&P | | 0.250 | Munak | - | 100% | |
| 7 | Karnal | Shahjanpur | D&P | 18839 | 0.560 | Munak | - | 100% | Work completed |
| 8 | Karnal | Phurlak | D&P | 3757 | 0.310 | Gharaunda | - | 100% | Work completed |
| 9 | Karnal | Kamalpur | D&P | 1118 | 0.152 | Nilokheri | - | 100% | Work completed |
| 10 | Karnal | Mohri Jagir | D&P | 3095 | 0.000 | Nilokheri | - | 100% | Work completed |
| 11 | Karnal | Barota | D&P | 2860 | 0.480 | Nissing | - | 100% | Work completed |
| 12 | Karnal | Hemda | D&P | 463 | 0.500 | Nissing | - | 100% | Work completed |
| 13 | Karnal | Budhanpur Viran | D&P | 980 | 0.220 | Nissing | - | 100% | Work completed |
| 14 | Karnal | Sambhli | D&P | 2703 | 0.200 | Nissing | - | 100% | Work completed |
| 15 | Karnal | Dadupur Roran | D&P | 1768 | 0.004 | Nissing | - | 100% | Work completed |
| 16 | Karnal | Behlolpur | D&P | 1301 | 0.200 | Nissing | - | 100% | Work completed |
| 17 | Karnal | Katlaheri | D&P | 4527 | 0.500 | Nissing | 31.12.2023 | 90% | In Progress |
| 18 | Karnal | Peont | D&P | 3662 | 0.400 | Munak | 31.12.2023 | 90% | In Progress |
| 19 | Karnal | Dhanora Jagir | D&P | 2155 | 0.060 | Indri | - | 100% | Work completed |
| 20 | Karnal | Bhaini Kalan | D&P | 1303 | 0.001 | Nilokheri | - | 100% | Work completed |
| 21 | Karnal | Sohlon | D&P | 731 | 0.002 | Nilokheri | - | 100% | Work completed |
| 22 | Karnal | Pakhana | D&P | 3029 | 0.006 | Nilokheri | - | 100% | Work completed |
| 23 | Karnal | Sitamai | D&P | 2829 | 0.002 | Nilokheri | - | 100% | work completed |
| 24 | Karnal | Shamgarh | D&P | 1731 | 0.007 | Nilokheri | - | 100% | work completed |
| 25 | Karnal | Bhaini Khurd | D&P | 2530 | 0.001 | Nilokheri | - | 100% | Work completed |
| 26 | Karnal | Gorgarh | D&P | 1797 | 0.120 | Indri | - | 100% | Work completed |
| 27 | Karnal | Samalkha | D&P | 1361 | 0.070 | Gharaunda | - | 100% | Work completed |
| 28 | Karnal | Bajida Roran | D&P | 1598 | 0.150 | Nissing | - | 100% | work completed |
| 29 | Karnal | Kheri Naru | D&P | 6381 | | Nissing | - | 100% | work completed |
| 30 | Karnal | Brass | D&P | 8848 | 0.800 | Nissing | - | 100% | work completed |
| 31 | Karnal | Raipur Jattan | D&P | 2822 | 0.770 | Munak | - | 100% | work completed |
| 32 | Karnal | Sonkra | D&P | 4758 | 0.002 | Nilokheri | - | 100% | Work completed |
| 33 | Karnal | Malikpur | D&P | 1351 | 0.120 | Gharaunda | - | 100% | Work completed |
| 34 | Karnal | Hathlana | D&P | 2648 | 0.300 | Nissing | 31.03.2024 | 35% | In Progress |
| 35 | Karnal | Singhra | D&P | 3826 | 0.150 | Nissing | - | 100% | Work completed |
| 36 | Karnal | Ramba | D&P | 4894 | 0.004 | Karnal | - | 100% | Work completed |
| 37 | Karnal | Jundla | D&P | 13982 | 2.000 | Nissing | - | 100% | Work completed |

9108

| S. No. | District | Name of Village | of Deptt. | Population | Quantum of flow (in MLD) | Name of Block | Timelines | %age of work done | Remarks |
|--------|--------------|--------------------|-----------|---------------|--------------------------|---------------|------------|-------------------|----------------|
| 38 | Karnal | Pakka Khera | D&P | 2487 | 0.100 | Munak | - | 100% | Work completed |
| 39 | Karnal | Kurak Jagir | D&P | 1623 | 0.001 | Nilokheri | - | 100% | Work completed |
| 40 | Karnal | Khora Kheri | PHED | 2244 | 0.050 | Munak | - | 100% | Work completed |
| 41 | Karnal | Shekhupura Khalsa | D&P | 3197 | 0.150 | Gharaunda | 31.12.2024 | 0% | In progress |
| 42 | Karnal | Halwana | PHED | 1100 | 0.600 | Indri | 31.03.2026 | 0% | In progress |
| 43 | Karnal | Naraina | PHED | 2553 | 0.002 | Nilokheri | 31.03.2026 | 0% | In progress |
| 44 | Karnal | Brass (Dhola Kuan) | PHED | 1000 | 0.100 | Nissing | 31.03.2026 | 60% | In progress |
| 45 | Karnal | Kohand | PHED | 10153 | 1.5 | Gharaunda | 31.12.2023 | 90% | In Progress |
| 46 | Karnal | Kachhwa | PHED | 10141 | 1.5 | Karnal | - | 100% | Work completed |
| | Total | | | 177337 | 12.7 | | | | |
| 1 | Panipat | Ahar | D&P | 7696 | 0.86 | Israna | 31.12.2023 | 70% | In Progress |
| 2 | Panipat | Balana | D&P | 3417 | 0.29 | Israna | 31.03.2025 | 2% | In progress |
| 3 | Panipat | Bandh | D&P | 3656 | 0.26 | Israna | - | 100% | Work completed |
| 4 | Panipat | Bhaupur | D&P | 1661 | 0.18 | Israna | 31.12.2023 | 60% | In Progress |
| 5 | Panipat | Bijawa | D&P | 1742 | 0.17 | Israna | - | 100% | Work completed |
| 6 | Panipat | Brahman Majra | D&P | 2583 | 0.27 | Israna | - | 100% | Work completed |
| 7 | Panipat | Budsham | PHED | 4664 | 0.46 | Israna | 31.03.2026 | 0% | In progress |
| 8 | Panipat | Buwana Lakhu | D&P | 7169 | 0.71 | Israna | - | 100% | Work completed |
| 9 | Panipat | Chamrara | D&P | 2812 | 0.24 | Israna | - | 100% | Work completed |
| 10 | Panipat | Chhichhrana | D&P | 3458 | 0.43 | Israna | 31.03.2024 | 40% | In Progress |
| 11 | Panipat | Dahar | D&P | 6729 | 0.75 | Israna | 31.03.2025 | 10% | In Progress |
| 12 | Panipat | Didwari | D&P | 3059 | 0.38 | Israna | 31.03.2025 | 2% | In Progress |
| 13 | Panipat | Gwalra | D&P | 3494 | 0.43 | Israna | 31.12.2024 | 2% | In Progress |
| 14 | Panipat | Hartari | D&P | 1783 | 0.22 | Israna | 31.03.2024 | 30% | In Progress |
| 15 | Panipat | Israna | D&P | 9472 | 0.94 | Israna | 30.06.2024 | 50% | In Progress |
| 16 | Panipat | Jondhan Kalan | D&P | 3001 | 0.18 | Israna | - | 100% | Work completed |
| 17 | Panipat | Kaith | D&P | 1717 | 0.01 | Israna | - | 100% | Work completed |
| 18 | Panipat | Karad | D&P | 3607 | 0.45 | Israna | 30.06.2024 | 35% | In Progress |
| 19 | Panipat | Kakoda | D&P | 921 | 0.11 | Israna | 30.06.2024 | 40% | In Progress |
| 20 | Panipat | Khalila Majra | D&P | 837 | 0.10 | Israna | 30.06.2024 | 2% | In Progress |
| 21 | Panipat | Mandi | D&P | 7454 | 0.79 | Israna | 31.03.2024 | 70% | In Progress |
| 22 | Panipat | Naultha | PHED | 8655 | 0.56 | Israna | 31.03.2026 | 0% | In progress |
| 23 | Panipat | Naultha Dungran | D&P | 8655 | 0.26 | Israna | 31.03.2025 | 5% | In progress |

9109

| S. No. | District | Name of Village | of Deptt. | Population | Quantum of flow (in MLD) | Name of Block | Timelines | %age of work done | Remarks |
|--------|----------|---------------------|-----------|------------|--------------------------|---------------|------------|-------------------|----------------|
| 24 | Panipat | Palri | D&P | 3961 | 0.29 | Israna | 31.12.2023 | 80% | In Progress |
| 25 | Panipat | Pardhana | D&P | 3563 | 0.22 | Israna | 30.06.2024 | 30% | In Progress |
| 26 | Panipat | Pathri | D&P | 2110 | 0.26 | Israna | 31.03.2024 | 65% | In Progress |
| 27 | Panipat | Puthar | D&P | 2956 | 0.36 | Israna | - | 100% | Work completed |
| 28 | Panipat | Seenk | D&P | 6219 | 0.62 | Israna | 31.03.2024 | 60% | In Progress |
| 29 | Panipat | Shahpur | D&P | 3472 | 0.43 | Israna | 31.03.2024 | 10% | In Progress |
| 30 | Panipat | Adiyana | D&P | 6342 | 0.79 | Madlauda | - | 100% | Work completed |
| 31 | Panipat | Ahmadpur Majra | D&P | 677 | 0.08 | Madlauda | - | 100% | Work completed |
| 32 | Panipat | Alupur | D&P | 2860 | 0.35 | Madlauda | - | 100% | Work completed |
| 33 | Panipat | Atawla | D&P | 5233 | 0.65 | Madlauda | - | 100% | Work completed |
| 34 | Panipat | Bal Jattan | D&P | 3045 | 0.38 | Madlauda | - | 100% | Work completed |
| 35 | Panipat | Bhader | D&P | 3403 | 0.42 | Madlauda | - | 100% | Work completed |
| 36 | Panipat | Bhalsi | D&P | 1663 | 0.20 | Madlauda | 31.01.2024 | 75% | In Progress |
| 37 | Panipat | Bhandari | D&P | 3778 | 0.47 | Madlauda | - | 100% | Work completed |
| 38 | Panipat | Bohli | D&P | 5845 | 0.19 | Madlauda | - | 100% | Work completed |
| 39 | Panipat | Dharamgarh | D&P | 3248 | 0.40 | Madlauda | - | 100% | Work completed |
| 40 | Panipat | Joshi | D&P | 2592 | 0.32 | Madlauda | 31.03.2024 | 30% | In Progress |
| 41 | Panipat | Kalkha | D&P | 3968 | 0.34 | Madlauda | - | 100% | Work completed |
| 42 | Panipat | Kawi | D&P | | 0.86 | Madlauda | 31.03.2025 | 30% | In Progress |
| 43 | Panipat | Khandra | D&P | 2153 | 0.26 | Madlauda | - | 100% | Work completed |
| 44 | Panipat | Lohari | D&P | 3576 | 0.22 | Madlauda | - | 100% | Work completed |
| 45 | Panipat | Nain | D&P | 3405 | 0.17 | Madlauda | - | 100% | Work completed |
| 46 | Panipat | Rair Kalan | D&P | 5399 | 0.23 | Madlauda | - | 100% | Work completed |
| 47 | Panipat | Shera | D&P | 4062 | 0.50 | Madlauda | 30.06.2024 | 50% | In Progress |
| 48 | Panipat | Shodhapur | D&P | 6423 | 0.80 | Madlauda | 31.03.2025 | 0% | In Progress |
| 49 | Panipat | Sutana | D&P | 6268 | 0.78 | Madlauda | - | 100% | Work completed |
| 50 | Panipat | Thirana | D&P | | 0.10 | Madlauda | - | 100% | Work completed |
| 51 | Panipat | Untla | D&P | 2781 | 0.34 | Madlauda | - | 100% | Work completed |
| 52 | Panipat | Urlana Kalan | PHED | 8759 | 1.09 | Madlauda | 31.03.2026 | 0% | In progress |
| 53 | Panipat | Urlana Khurd | D&P | 3237 | 0.40 | Madlauda | - | 100% | Work completed |
| 54 | Panipat | Waiser and (Bapnot) | D&P | 4107 | 0.56 | Madlauda | - | 100% | Work completed |
| 55 | Panipat | Waiseri | D&P | 4107 | 0.01 | Madlauda | - | 100% | Work completed |

9110

| S. No. | District | Name of Village | of | Deptt. | Population | Quantum of flow (in MLD) | Name of Block | Timelines | %age of work done | Remarks |
|--------|--------------|-----------------|----|--------|---------------|--------------------------|---------------|------------|-------------------|----------------|
| 56 | Panipat | Assan Kalan | | D&P | 4960 | 0.12 | Panipat | 31.03.2024 | 50% | In Progress |
| 57 | Panipat | Assan Khurd | | D&P | | 0.89 | Madlauda | | | |
| 58 | Panipat | Babail | | D&P | 5748 | 0.07 | Panipat | 31.03.2025 | 65% | In Progress |
| 59 | Panipat | Bhainswal | | D&P | 1512 | 0.18 | Panipat | 31.03.2025 | 45% | In Progress |
| 60 | Panipat | Binjhol | | D&P | 5800 | 0.65 | Panipat | 30.06.2024 | 60% | In Progress |
| 61 | Panipat | Chandoli | | D&P | 2282 | 0.26 | Panipat | 31.03.2024 | 70% | In Progress |
| 62 | Panipat | Faridpur | | D&P | 2237 | 0.17 | Panipat | - | 100% | Work completed |
| 63 | Panipat | Jattal | | D&P | 3645 | 0.18 | Panipat | 31.03.2024 | 60% | In Progress |
| 64 | Panipat | Kabri | | D&P | | 0.70 | Panipat | - | 100% | Work completed |
| 65 | Panipat | Khotpura | | D&P | 2536 | 0.22 | Panipat | 31.03.2025 | 80% | In Progress |
| 66 | Panipat | Mahmadpur | | D&P | 2085 | 0.11 | Panipat | 31.03.2025 | 10% | In Progress |
| 67 | Panipat | Rajapur | | D&P | 3327 | 0.28 | Panipat | | 100% | Work completed |
| 68 | Panipat | Khojkipur | | D&P | 3968 | 0.30 | Bapoli | 30.06.2024 | 70% | In Progress |
| 69 | Panipat | Raimal | | D&P | 631 | 0.08 | Bapoli | - | 100% | Work completed |
| 70 | Panipat | Raslapur | | D&P | 1749 | 0.15 | Bapoli | - | 100% | Work completed |
| 71 | Panipat | Shimla Gujran | | D&P | 2464 | 0.28 | Bapoli | - | 100% | Work completed |
| 72 | Panipat | Tajpur | | D&P | 1950 | 0.24 | Bapoli | 30.06.2024 | 60% | In Progress |
| 73 | Panipat | Ujha | | D&P | 8773 | 0.00 | Bapoli | - | 100% | Work completed |
| 74 | Panipat | Kurar | | D&P | 3607 | 0.45 | Sanoli Khurd | - | 100% | Work completed |
| 75 | Panipat | Madlauda | | PHED | 14356 | 0.89 | Madlauda | 30.06.2025 | 10% | In Progress |
| 76 | Panipat | Dadlana | | PHED | 11413 | 1.43 | Panipat | 31.12.2024 | 35% | In Progress |
| 77 | Panipat | Nangel Kheri | | PHED | | 1 | Panipat | 31.03.2026 | 0% | In progress |
| 78 | Panipat | Siwah | | PHED | 13680 | 1.71 | Panipat | 31.12.2023 | 98% | In Progress |
| 79 | Panipat | Chulkana | | PHED | 11793 | 0.36 | Samalkha | 31.12.2024 | 20% | In Progress |
| 80 | Panipat | Ranamajra | | PHED | 12355 | 0.7 | Sanoli Khurd | 31.12.2025 | 0% | In Progress |
| | Total | | | | 338325 | 32.7 | | | | |
| 1 | Gurugram | Khoh | | D&P | 5041 | 0.130 | | - | 100% | Work completed |
| 2 | Gurugram | Baskusla | | D&P | 3215 | 0.180 | | - | 100% | Work completed |
| 3 | Gurugram | KASAN | | D&P | 8628 | 0.930 | | - | 100% | Work completed |
| 4 | Gurugram | Manesar | | D&P | 93158 | 10.090 | | - | 100% | Work completed |
| 5 | Gurugram | Bashariya | | D&P | 1555 | 0.090 | | - | 100% | Work completed |
| 6 | Gurugram | Dhana | | D&P | 6560 | 0.080 | | - | 100% | Work completed |

9111

| S. No. | District | Name of Village | of | Deptt. | Population | Quantum of flow (in MLD) | Name of Block | Timelines | %age of work done | Remarks |
|--------|--------------|-----------------|----|--------|------------|--------------------------|---------------|------------|-------------------|--|
| 7 | Gurugram | Bamdoli | | D&P | 800 | 0.080 | | - | 100% | Work completed |
| 8 | Gurugram | Dharampur | | D&P | 1491 | 0.300 | | - | 100% | Work Completed |
| 9 | Gurugram | Nawada Fatehpur | | ULBD | 3775 | 0.48 | | 31.12.2023 | 70% | In progress |
| 10 | Gurugram | Sikanderpur | | ULBD | 3038 | 0.17 | | - | 100% | Work completed |
| 11 | Gurugram | Badha | | ULBD | 2200 | 0.12 | | - | 100% | Work completed |
| 12 | Gurugram | Kakrola | | ULBD | 4074 | 0.22 | | - | 100% | In Progress |
| 13 | Gurugram | Hayatpur | | ULBD | 3372 | 0.19 | | - | 100% | Work completed |
| 14 | Gurugram | Daulatabad | | ULBD | 6913 | 0.33 | | 31.12.2023 | 20% | In progress |
| 15 | Gurugram | Nakhrola | | ULBD | 3760 | 0.211 | | - | 100% | Work completed |
| 16 | Gurugram | Mahomadheri | | ULBD | 691 | 0.04 | | 31.12.2023 | 75% | In Progress |
| 17 | Gurugram | Rampura | | ULBD | 870 | 0.05 | | 31.12.2023 | 90% | In progress |
| 18 | Gurugram | Bajghera | | GMDA | 3640 | 0.21 | | 30.06.2024 | 38% | In progress |
| | Total | | | | 152781 | 13.90 | | | | |
| 1 | Faridabad | Chhainsa | | PHED | 12463 | 2.1 | | 30.06.2024 | 0% | In Progress |
| 2 | Faridabad | Mohna | | PHED | 9859 | 1.54 | | 30.06.2024 | 0% | In Progress |
| 3 | Faridabad | Chandpur | | PHED | 3202 | 0.5 | | 30.06.2024 | 0% | In Progress |
| 4 | Faridabad | Immamudinpur | | PHED | 935 | 0.25 | | 30.06.2024 | 0% | In Progress |
| 5 | Faridabad | Shahajahnpur | | PHED | 2393 | 0.45 | | 30.06.2024 | 0% | In Progress |
| 6 | Faridabad | Sahupura Khadar | | PHED | 1580 | 0.2 | | 30.06.2024 | 0% | In Progress |
| 7 | Faridabad | Arua | | PHED | 2963 | 0.53 | | 30.06.2024 | 0% | In Progress |
| 8 | Faridabad | Ghurasan | | PHED | 756 | 0.13 | | 30.06.2024 | 0% | In Progress |
| 9 | Faridabad | Rajpur Kalan | | D&P | 1970 | 0.3 | | - | 100% | Work completed |
| 10 | Faridabad | Palwali | | ULBD | 2807 | 0.43 | | 31.12.2024 | | The work for preparation of master plan is in progress and under approval. This work is being looked by FMDA. Most of the households of these areas have their own septic tank. For requirement of sewerage system in these villages the assessment is being done by FMDA in terms |
| 11 | Faridabad | Tikawali | | ULBD | 3313 | 0.485 | | 31.12.2024 | | |

9112

| S. No. | District | Name of Village | of | Deptt. | Population | Quantum of flow (in MLD) | Name of Block | Timelines | %age of work done | Remarks |
|--------|--------------|-----------------|----|--------|--------------|--------------------------|---------------|------------|-------------------|--------------------------------|
| | | | | | | | | | | of master plan through Wapcos. |
| | Total | | | | 42241 | 6.915 | | | | |
| 1 | Palwal | Bilchpur | | D&P | 652 | 0.000 | | 31.03.2024 | 70% | In progress |
| 2 | Palwal | Tappa | | D&P | 1228 | 0.005 | | 31.12.2023 | 5% | In progress |
| 3 | Palwal | Gorwari | | D&P | 679 | 0.126 | | - | 100% | Work completed |
| | Total | | | | 2559 | 0.131 | | | | |

Status of laying of sewer line in approved area in the catchment of River Yamuna

| Sr. No. | Name of town | Deptt. | Timelines | Length | Latest progress | %age of work done |
|-----------------------|--------------|-----------------------|-------------------------------------|--------|-----------------|-------------------|
| In progress | | | | | | |
| 1 | Faridabad | ULBD | 31.12.2023 | 450000 | 432306 | 96.06% |
| 2 | Karnal | ULBD | 31.12.2023 | 150653 | 149800 | 99.43% |
| 3 | Panipat | ULBD | 31.12.2023 | 328000 | 262000 | 80% |
| Work completed | | | | | | |
| 4 | Rohtak | ULBD | 31.03.2023 | 137499 | 137499 | Completed |
| 5 | Yamuna Nagar | ULBD | 30.09.2022 | 92410 | 92410 | Completed |
| 6 | Jagadhri | | | | | |
| 7 | Bahadurgarh | ULBD | 31.12.2022 | 50195 | 50195 | Completed |
| 8 | Sonepat | ULBD | 30.06.2021 | 63500 | 63500 | Completed |
| 9 | Palwal | ULBD | 30.09.2023 | 144908 | 144908 | Completed |
| 10 | Beri | PHED | 31.03.2021 | 8720 | 8720 | Completed |
| 11 | Samalkha | PHED | 31.07.2020 | 3700 | 3700 | Completed |
| 12 | Nissing | PHED | 31.07.2020 | 3850 | 3850 | Completed |
| 13 | Gohana | PHED | 31.03.2020 | 18000 | 18000 | Completed |
| 14 | Indri | PHED | Sewerage in approved area 100% laid | 7350 | 7350 | Completed |
| 15 | Radaur | PHED | Sewerage in approved area 100% laid | 2000 | 2000 | Completed |
| 16 | Nilokheri | PHED | 30.06.2020 | 3640 | 3640 | Completed |
| 17 | Taoru | PHED | 31.03.2020 | 10070 | 10070 | Completed |
| 18 | Gannaur | PHED | Sewerage in approved area 100% laid | 28346 | 28346 | Completed |
| 19 | Nuh | PHED | Sewerage in approved area 100% laid | 4857 | 4857 | Completed |
| 20 | Hodal | PHED | 29.02.2020 | 26820 | 26820 | Completed |
| 21 | Jhajjar | PHED | 29.02.2020 | 3595 | 3595 | Completed |
| 22 | Kalanaur | PHED | 29.02.2020 | 17000 | 17000 | Completed |
| 23 | Ladwa | PHED | Sewerage in approved area 100% laid | 4400 | 4400 | Completed |
| 24 | Sampla | PHED | Sewerage in approved area 100% laid | 3720 | 3720 | Completed |
| 25 | Hathin | PHED | Sewerage in approved area 100% laid | 1887 | 1887 | Completed |
| 26 | Hassanpur | PHED | 30.06.2020 | 4000 | 4000 | Completed |
| 27 | Meham | PHED | 30.06.2020 | 4905 | 4905 | Completed |
| 28 | Gharaunda | PHED | 30.06.2020 | 23340 | 23340 | Completed |
| 29 | Chhachhrauli | Sewerage already laid | | | | Completed |

9114

| Sr. No. | Name of town | Deptt. | Timelines | Length | Latest progress | %age of work done |
|--------------|-----------------|-----------------------|------------|----------------|-----------------|-------------------|
| 30 | Gurugram | Sewerage already laid | | | | Completed |
| 31 | Taraori | PHED | 31.08.2020 | 4700 | 4700 | Completed |
| 32 | Ferozpur Jhirka | PHED | 31.12.2020 | 4000 | 4000 | Completed |
| 33 | Punhana | PHED | 31.12.2020 | 25839 | 25839 | Completed |
| 34 | Kharkhoda | PHED | | 1060 | 1060 | Completed |
| Total | | | | 1632964 | 1548417 | |

List of tapping of sewage in unapproved areas in the catchment of River Yamuna

| Sr. No | Name of MC | | Name of Location | Deptt | Quantum of sewage to be diverted | Timeline | Latest status |
|-------------------------|-------------|---|---|-------|----------------------------------|----------|--|
| Work in progress | | | | | | | |
| 1 | Yamunanagar | 1 | Oil Hamida, Near Sahanpur village | ULBD | 2.025 | Mar-24 | Construction of IPS was started but due to resistance of the local residents, work was stopped. Now, work will be restarted after getting approval from Irrigation Department and will be completed upto 31.03.2024 subject to the NOC from Irrigation Department. |
| 2 | | 2 | Darwa village Dairy Complex | ULBD | 1.5 | Mar-24 | As temporary arrangement 2 pits are excavated and waste water is diverted to these pits. |
| 3 | | 3 | Nallah coming from railway workshop to Jorian Gurudwara Radaur road Nallah falling into Ditch Drain | ULBD | 1.25 | Mar-24 | Civil work of 3 MLD IPS has been completed and only electrical & mechanical work is pending at site. 100% pipe line has also been laid. The work was stoped due to some land issues, MC, Yamunanagar is trying to resolve the issue and work is likely to be completed upto 31.03.2024. |
| | | | Total | | 5.775 | | |
| 4 | Rohtak | 1 | Peer Mohodi Mohalla | ULBD | 6 | Dec-23 | The work of construction of STP is in progress and approximate 94% work has been completed. The work is likely to be completed by Dec, 2023. |
| | | | Total | | 6 | | |
| 5 | Panipat | 1 | Saini colony, w-24, near saini medicos-I | ULBD | 2.45 | July-24 | There is no sewer line nearby the area for diversion of the sewage. The said colony was declared approved in 2018 and the diversion of sewage from this area is only possible through laying of new sewer line which will connect to the newly constructed 15 MLD STP in Arjun Nagar. An estimate amounting to Rs. 47 Cr has been prepared for laying of sewer line and administrative approval and fund allocation has also been granted by the Govt. on 03.10.2023. The work of diversion of sewage is likely to be completed by December, 2024. |
| 6 | | 2 | Saini colony, w-24 near saini medicos-II | ULBD | 0.61 | July-24 | |
| 7 | | 3 | Saini colony, w-24, corner of manohar park | ULBD | 0.24 | July-24 | |
| 8 | | 4 | Saini colony, w-24, under Railway Line-I | ULBD | 0.24 | July-24 | |
| 9 | | 5 | Saini colony, w-24, under Railway Line-II | ULBD | 0.24 | July-24 | |
| 10 | | 6 | Laxmi Colony | ULBD | 0 | July-24 | |
| 11 | | 7 | Arjun Nagar | ULBD | 0 | July-24 | |
| 12 | | 8 | Kalu peer colony | ULBD | 0 | July-24 | |
| 13 | | 9 | Ganga ram Colony | ULBD | 0 | July-24 | |

9116

| Sr. No | Name of MC | | Name of Location | Deptt | Quantum of sewage to be diverted | Timeline | Latest status |
|-----------------------|-------------|----|--|-------|----------------------------------|----------------|--|
| 14 | | 10 | Indira Colony and Old Inds.Area | ULBD | 0 | July-24 | The sewerage received from this point is relates to HSIIDC. |
| 15 | | 11 | Geeta Colony | ULBD | 0.49 | July-24 | The drains have been connected but some miscrents have damaged the diversion structure. The repair of damaged structure is under progress. |
| 16 | | 12 | Indira Colony and Old Inds. Area | ULBD | 0 | July-24 | The sewerage received from this point is relates to HSIIDC. |
| 17 | | 13 | KabriFatak,Crossing w-24-I & II | ULBD | 0.24 | July-24 | There is no sewer line nearby the area for diversion of the sewage. The said colony was declared approved in 2018 and the diversion of sewage from this area is only possible through laying of new sewer line which will connect to the newly constructed 15 MLD STP in Arjun Nagar. An estimate amounting to Rs. 47 Cr has been prepared for laying of sewer line and administrative approval and fund allocation has also been granted by the Govt. on 03.10.2023. The work of diversion of sewage is likely to be completed by December, 2024. |
| | | | Total | | 4.51 | | |
| Work completed | | | | | | | |
| 18 | Yamunanagar | 1 | Yamuna Gali | ULBD | 1 | Work Completed | Work Completed |
| 19 | | 2 | Jindal Park | ULBD | 1.503 | Work Completed | Work Completed |
| 20 | | 3 | Mamidi Village storm water to be connected ditch drain | ULBD | 3 | Work Completed | Work Completed |
| 21 | | 4 | Shanti Colony | ULBD | 1.503 | Work Completed | Work Completed |
| 22 | | 5 | Azad Nagar | ULBD | 1.503 | Work Completed | Work Completed |
| 23 | | 6 | Near Hamida village | ULBD | 2.025 | Work Completed | Work Completed |
| 24 | | 7 | Main Nala coming from Jagadhri YNR | ULBD | 0.5 | Work Completed | Work Completed |
| 25 | | 8 | Buria and Dyalgarh | ULBD | 2.5 | Work completed | Work Completed |
| 26 | | 9 | Near Yamuna Bridge Buria village (Parwaloo STP) | ULBD | 1 | Work completed | Work Completed |
| | | | Total | | 14.53 | | |
| 27 | Ganaur | 1 | Drain at Khubru Road | ULBD | 0 | Work Completed | Work Completed |
| 28 | | 2 | Drain at Panchi Road | ULBD | 0 | Work Completed | Work Completed |
| | | | Total | | 0 | | |
| 29 | Sonepat | 1 | STP Rathdana to bandepurBriodge | ULBD | 1.83 | Work Completed | Work Completed |

9117

| Sr. No | Name of MC | | Name of Location | Deptt | Quantum of sewage to be diverted | Timeline | Latest status |
|--------|------------|----|--|--------------|----------------------------------|----------------|-----------------|
| 30 | | 2 | Bandepur Bridge to ITI/Rohtak Bye-pass road | ULBD | 1.83 | Work Completed | Work Completed |
| 31 | | 3 | ITI/Rohtak Bye-pass road to Kabirpur | ULBD | 2.44 | Work Completed | Work Completed |
| 32 | | 4 | Kabirpur to Sikka Colony Bridge | ULBD | 4.64 | Work Completed | Work Completed |
| 33 | | 5 | Aadarsh Nagar Bridge to Murthal Road Bridge | ULBD | 3.17 | Work Completed | Work Completed |
| 34 | | 6 | Murthal Road to Rishi Colony Bridge/Disposal | ULBD | 2.56 | Work Completed | Work Completed |
| 35 | | 7 | Sikka Colony Bridge to Delhi Road Bridge | ULBD | 2.2 | Work Completed | Work Completed |
| 36 | | 8 | Delhi Road Bridge to BawaTarana Bridge | ULBD | 1.22 | Work Completed | Work completed. |
| 37 | | 9 | BawaTarana Bridge to Aadarsh Nagar Bridge | ULBD | 1.59 | Work Completed | Work completed. |
| | | | | Total | | 21.48 | |
| 38 | Gohana | 1 | Near ChanderShekar Azad park | ULBD | 0.25 | Work Completed | Work Completed |
| 39 | | 2 | Near pumping station (P.H) near Gumar Dharmshala | ULBD | 0.6 | Work Completed | Work Completed |
| 40 | | 3 | Drain Bridge near Panipat Chungi | ULBD | 0.6 | Work Completed | Work Completed |
| | | | Total | | 1.45 | | |
| 41 | Panipat | 1 | AbrahamLodhi | ULBD | 0.12 | Work Completed | Work Completed |
| 42 | | 2 | Arti Hospital | ULBD | 0.1 | Work Completed | Work Completed |
| 43 | | 3 | Devi Mandir | ULBD | 0.1 | Work Completed | Work Completed |
| 44 | | 4 | Desraj Colony , Sh.RamChowk | ULBD | 0.065 | Work Completed | Work Completed |
| 45 | | 5 | Rajiv Colony | ULBD | 0.14 | Work Completed | Work Completed |
| 46 | | 6 | Rajiv Colony, | ULBD | 0.05 | Work Completed | Work Completed |
| 47 | | 7 | Noorwala | ULBD | 0.05 | Work Completed | Work Completed |
| 48 | | 8 | ChoturamChowk | ULBD | 0.15 | Work Completed | Work Completed |
| 49 | | 9 | ChoturamChowk | ULBD | 0.1 | Work Completed | Work Completed |
| 50 | | 10 | 11 Ward | ULBD | 0.14 | Work Completed | Work Completed |
| 51 | | 11 | Sanoli Road | ULBD | 0.245 | Work Completed | Work Completed |
| 52 | | 12 | Saini Colony | ULBD | 0 | Work Completed | Work Completed |

9118

| Sr. No | Name of MC | | Name of Location | Deptt | Quantum of sewage to be diverted | Timeline | Latest status |
|--------|------------|----|--------------------------------------|-------|----------------------------------|----------------|----------------|
| 53 | | 13 | Saini Colony | ULBD | 0 | Work Completed | Work Completed |
| 54 | | 14 | Tehsil Area Bus Stand | ULBD | 0.24 | Work Completed | Work Completed |
| 55 | | 15 | Tehsil Area Salargang | ULBD | 0.29 | Work Completed | Work Completed |
| 56 | | 16 | Arti Hospital area | ULBD | 0.24 | Work Completed | Work Completed |
| 57 | | 17 | Devi madir | ULBD | 0.24 | Work Completed | Work Completed |
| 58 | | 18 | Kutani Road | ULBD | 0.49 | Work Completed | Work Completed |
| 59 | | 19 | Kutani Road | ULBD | 0.26 | Work Completed | Work Completed |
| 60 | | 20 | Desraj Colony | ULBD | 0.36 | Work Completed | Work Completed |
| 61 | | 21 | Desraj Colony JaganNath | ULBD | 0.31 | Work Completed | Work Completed |
| 62 | | 22 | Rajiv Colony | ULBD | 0.34 | Work Completed | Work Completed |
| 63 | | 23 | Rajiv Colony | ULBD | 0.36 | Work Completed | Work Completed |
| 64 | | 24 | Rajiv Colony | ULBD | 0.24 | Work Completed | Work Completed |
| 65 | | 25 | Nurwala | ULBD | 0.24 | Work Completed | Work Completed |
| 66 | | 26 | Saini Colony | ULBD | 0.29 | Work Completed | Work Completed |
| 67 | | 27 | ChoturamChowk | ULBD | 0.36 | Work Completed | Work Completed |
| 68 | | 28 | ChoturamChowk | ULBD | 0.24 | Work Completed | Work Completed |
| 69 | | 29 | ChoturamChowk | ULBD | 0.24 | Work Completed | Work Completed |
| 70 | | 30 | 11 ward | ULBD | 0.34 | Work Completed | Work Completed |
| 71 | | 31 | Sanoli Road | ULBD | 0.24 | Work Completed | Work Completed |
| 72 | | 32 | Saini Colony | ULBD | 0.12 | Work Completed | Work Completed |
| 73 | | 33 | Kutani Road | ULBD | 0.11 | Work Completed | Work Completed |
| 74 | | 34 | Shondhapur | ULBD | 2.45 | Work Completed | Work completed |
| 75 | | 35 | Dutta Colony | ULBD | 0.61 | Work Completed | Work completed |
| 76 | | 36 | Dutta Colony | ULBD | 0.61 | Work Completed | Work completed |
| 77 | | 37 | Shondhapur | ULBD | 2.45 | Work Completed | Work completed |
| 78 | | 38 | Shondhapur | ULBD | 0.24 | Work Completed | Work completed |
| 79 | | 39 | Shondhapur | ULBD | 0.24 | Work Completed | Work completed |
| 80 | | 40 | Shondhapur | ULBD | 0.24 | Work Completed | Work completed |
| 81 | | 41 | Shondhapur | ULBD | 0.24 | Work Completed | Work completed |
| 82 | | 42 | Shondhapur | ULBD | 0.24 | Work Completed | Work completed |
| 83 | | 43 | Shondhapur | ULBD | 0.61 | Work Completed | Work completed |
| 84 | | 44 | Ambala- Delhi Rly line, Geeta Colony | ULBD | 0.2 | Work Completed | Work Completed |

9119

| Sr. No | Name of MC | | Name of Location | Deptt | Quantum of sewage to be diverted | Timeline | Latest status |
|--------|-------------|----|--|-------|----------------------------------|----------------|----------------|
| 85 | | 45 | HariBagh Colony | ULBD | 0 | Work Completed | Work Completed |
| | | | Total | | 14.94 | | |
| 86 | Bahadurgarh | 1 | Nala along Kabir Basti | ULBD | 0.8 | Work Completed | Work Completed |
| 87 | | 2 | Nala from R/Road both side | ULBD | 0.3 | Work Completed | Work Completed |
| 88 | | 3 | Both side of Nala from NehraNahri road | ULBD | 0.4 | Work Completed | Work Completed |
| 89 | | 4 | Sewage/drain from Chhikara colony | ULBD | 0.3 | Work Completed | Work Completed |
| 90 | | 5 | Sewage/drain from Durga colony | ULBD | 0.15 | Work Completed | Work Completed |
| 91 | | 6 | Drain from Dharamvihar colony | ULBD | 0.13 | Work Completed | Work Completed |
| 92 | | 7 | New Neta Ji Nagar Gali No. 9 | ULBD | 0.6 | Work Completed | Work Completed |
| 93 | | 8 | In ward No. 9 along railway line near Mungeshpur drain | ULBD | 0.4 | Work Completed | Work Completed |
| 94 | | 9 | Nala from Parnala road | ULBD | 0.25 | Work Completed | Work Completed |
| 95 | | 10 | Nala from Nehru Park Colony | ULBD | 0.5 | Work Completed | Work Completed |
| 96 | | 11 | Drain from Indra market | ULBD | 0.3 | Work Completed | Work Completed |
| 97 | | 12 | Drain from Aggarwal Colony | ULBD | 0.28 | Work Completed | Work Completed |
| 98 | | 13 | Drain from Vivekanand Nagar(Both side of Nehra Nehri road) | ULBD | 0.15 | Work Completed | Work Completed |
| 99 | | 14 | Drain from Linepar colony | ULBD | 0.35 | Work Completed | Work Completed |
| 100 | | 15 | Drain from Chhotu Ram Nagar | ULBD | 0.45 | Work Completed | Work Completed |
| 101 | | 16 | Drain from Nai Basti | ULBD | 0.34 | Work Completed | Work Completed |
| 102 | | 17 | Nala/drains from MIE area | ULBD | 0.65 | Work Completed | Work Completed |
| | | | Total | | 6.35 | | |
| 103 | Palwal | 1 | In front of 15MLD MC Palwal | ULBD | 0.05 | Work Completed | Work Completed |
| 104 | | 2 | Bharat Colony on Ashwta Road in MC Palwal | ULBD | 0.13 | Work Completed | Work Completed |
| 105 | | 3 | Rehrana road Dholagarh in MC Palwal | ULBD | 0.12 | Work Completed | Work Completed |
| 106 | | 4 | Bhati Colony near Omaxe City in MC Palwal | ULBD | 0.09 | Work Completed | Work Completed |
| 107 | | 5 | Opp. Church in MC Palwal | ULBD | 0.08 | Work Completed | Work Completed |

9120

| Sr. No | Name of MC | | Name of Location | Deptt | Quantum of sewage to be diverted | Timeline | Latest status |
|--------|------------|----|--|-------|----------------------------------|----------------|----------------|
| 108 | | 6 | Parkash Colony MC Palwal | ULBD | 0.11 | Work Completed | Work Completed |
| 109 | | 7 | Near VandeyMatram School in MC Palwal | ULBD | 0.05 | Work Completed | Work Completed |
| 110 | | 8 | Hari Nagar Colony near Lohagarh in MC Palwal | ULBD | 0.04 | Work Completed | Work Completed |
| 111 | | 9 | Near or Opposite Church on Nuh road in MC Palwal | ULBD | 0.14 | Work Completed | Work Completed |
| 112 | | 10 | In front of Dholagarh Convent School in MC Palwal | ULBD | 0.08 | Work Completed | Work Completed |
| 113 | | 11 | Parkash Colony in MC Palwal | ULBD | 0.07 | Work Completed | Work Completed |
| 114 | | 12 | Near Dharam Public School on Agwanpur highway in MC Palwal | ULBD | 0.09 | Work Completed | Work Completed |
| 115 | | 13 | Lohagarh near Govt. School MC Palwal | ULBD | 0.08 | Work Completed | Work Completed |
| 116 | | 14 | Parsuram Colony MC Palwal | ULBD | 0.05 | Work Completed | Work Completed |
| 117 | | 15 | Near Nala in MC Palwal | ULBD | 0.08 | Work Completed | Work Completed |
| 118 | | 16 | Lohagarh near ShamshanGhat in MC Palwal | ULBD | 0.09 | Work Completed | Work Completed |
| 119 | | 17 | Hari Nagar Colony near Distributory in MC Palwal | ULBD | 0.03 | Work Completed | Work Completed |
| 120 | | 18 | Hari Nagar Colony near Golaya School in MC Palwal | ULBD | 0.04 | Work Completed | Work Completed |
| 121 | | 19 | In front Paladium Hotel in MC Palwal | ULBD | 0.06 | Work Completed | Work Completed |
| 122 | | 20 | Near Doaba Factory in MC Palwal | ULBD | 0.03 | Work Completed | Work Completed |
| 123 | | 21 | AgwanpurNangla W.No.1 in MC Palwal | ULBD | 0.13 | Work Completed | Work Completed |
| 124 | | 22 | Panchwati Colony near Shamshan Ghat in MC Palwal | ULBD | 0.1 | Work Completed | Work Completed |
| 125 | | 23 | Near TijuwalaMandir or Parsuram Colony Sohna road in MC Palwal | ULBD | 0.1 | Work Completed | Work Completed |
| 126 | | 24 | Poultry Ferm in MC Palwal | ULBD | 0.14 | Work Completed | Work Completed |
| 127 | | 25 | New Bhatia Colony behind Meat | ULBD | 0.13 | Work Completed | Work Completed |

9121

| Sr. No | Name of MC | | Name of Location | Deptt | Quantum of sewage to be diverted | Timeline | Latest status |
|--------|------------|----|--|-------|----------------------------------|----------------|----------------|
| | | | Market in MCPalwal | | | | |
| 128 | | 26 | Near /Opp. BaghelChoupalDholagarh in MC Palwal | ULBD | 0.06 | Work Completed | Work Completed |
| 129 | | 27 | Ramgarh Kithwari in MC Palwal | ULBD | 0.11 | Work Completed | Work Completed |
| 130 | | 28 | Near Jodhpur road in MC Palwal | ULBD | 0.09 | Work Completed | Work Completed |
| 131 | | 29 | Amar Colony in MC Palwal | ULBD | 0.12 | Work Completed | Work Completed |
| | | | Total | | 2.49 | | |
| 132 | Rohtak | 1 | SherViharMohalla | ULBD | 2 | Work Completed | Work Completed |
| | | | Total | | 2 | | |
| 133 | Kharkhoda | 1 | Kharkhoda drain near partap school, Kharkhodas | ULBD | 12.25 | Work Completed | Work Completed |
| | | | Total | | 12.25 | | |
| 134 | Gharaunda | 1 | Drain Near Kathuria Hotel (R/D 100/R) | ULBD | 0.28 | Work Completed | Work Completed |
| 135 | | 2 | Drain near Passi colony | ULBD | 0.09 | Work Completed | Work Completed |
| 136 | | 3 | Drain near Parth public School | ULBD | 0.34 | Work Completed | Work Completed |
| 137 | | 4 | Drain Near Anokha colony | ULBD | 0.24 | Work Completed | Work Completed |
| 138 | | 5 | Drain near Rana bagh colony (R/D 2/R) | ULBD | 0.02 | Work Completed | Work Completed |
| | | | Total | | 0.97 | | |
| 139 | Jhajjar | 1 | Sampla road | ULBD | 0.75 | Work Completed | Work Completed |
| 140 | | 2 | Gaji Kamal road | ULBD | 0.5 | Work Completed | Work Completed |
| 141 | | 3 | Babra road | ULBD | 0.4 | Work Completed | Work Completed |
| 142 | | 4 | Bhagat singh chowk (Bhaur Chowk) | ULBD | 0.7 | Work Completed | Work Completed |
| 143 | | 5 | Chikkara Chowk | ULBD | 0.6 | Work Completed | Work Completed |
| 144 | | 6 | Rewari road | ULBD | 0.6 | Work Completed | Work Completed |
| | | | Total | | 3.55 | | |
| 145 | Radaur | 1 | Drain from KheraMohalla to STP | ULBD | 0.3 | Work Completed | Work Completed |
| | | | Total | | 0.3 | | |
| 146 | Hodal | 1 | Mini secretariat colony part-I | ULBD | 0.5 | Work Completed | Work Completed |
| 147 | | 2 | Extension Padwan colony | ULBD | 0.5 | Work Completed | Work Completed |

9122

| Sr. No | Name of MC | | Name of Location | Deptt | Quantum of sewage to be diverted | Timeline | Latest status |
|--------|------------|---|--|-------|----------------------------------|----------------|----------------|
| 148 | | 3 | Extension of Charan Singh colony part-II | ULBD | 1 | Work Completed | Work Completed |
| 149 | | 4 | Mini secretariat colony part-II | ULBD | 0.3 | Work Completed | Work Completed |
| | | | Total | | 2.3 | | |
| 150 | Nilokheri | 1 | Nilokheri Drain along Railway line | ULBD | 0.25 | Work Completed | Work Completed |
| 151 | | 2 | Rakshi Distrubutry | ULBD | 1.05 | Work Completed | Work Completed |
| | | | Total | | 1.3 | | |
| 152 | Sampla | 1 | Near Gijhi road T-point on old rohtak delhi road | ULBD | 0.3 | Work Completed | Work Completed |
| 153 | | 2 | Near old dattor in front of stadium | ULBD | 0.4 | Work Completed | Work Completed |
| 154 | | 3 | Near bus stand on firni | ULBD | 0.3 | Work Completed | Work Completed |
| 155 | | 4 | near flyover on Kharkhoda road | ULBD | 0.3 | Work Completed | Work Completed |
| | | | Total | | 1.3 | | |

ACTION PLAN FOR CONTROLLING POLLUTION AND TREATMENT OF DISCHARGE IN LEG NO. I

| Sr. No. | Responsible Deptt. | Location where waste water falls into Leg No.-I | Discharge in MLD | Target Date | Status of Action Plan |
|-----------------------|--------------------|--|------------------|-------------|-----------------------|
| 1 | MCG/ GMDA | Bajghera | 2.5 | 31.03.2025 | In progress |
| 2 | MCG | Near Rezanglachowk | 1.2 | 31.03.2025 | In progress |
| | | Total | 3.7 | | |
| Work completed | | | | | |
| 1 | GMDA | At Cyber Park near Under passtowards Sikanderpur | 2 | - | Work Completed |
| 2 | GMDA | Near Rapid Metro Pillar 92Near NH-8 Culvert | 2.5 | - | Work Completed |
| 3 | GMDA | Near Furniture Market,Mehrauli Road, Sikanderpur | 1.5 | - | Work Completed |
| 4 | MCG | At Sikanderpur Village | 0.3 | - | Work Completed |
| 5 | MCG | Near Mother Dairy,PalamVihar | 0.7 | - | Work Completed |
| 6 | MCG | M/s Sea Hawk, UdyogVihar,Sec- 18 | 0.5 | - | Work Completed |
| 7 | MCG | Nagarro Building, Plot No. 36,UdyogVihar, Sec-18 | 0.7 | - | Work Completed |
| 8 | HSI IDC | Green Belt near NH-8UdyogVihar | 1.5 | - | Work Completed |
| 9 | HSI IDC | Rao market UdyogVihar, Sec-18 | 0.5 | - | Work Completed |
| 10 | MCG | SWD Connection, near Red Rose Public School & RlyTrack, PalamVihar. | 4 | - | Work Completed |
| 11 | MCG | Sewage of village Mullahera connected in Green Belt, Sec- 22 | 1 | - | Work Completed |
| 12 | HSI IDC | Near Plot No. 421 Phase IV, UdyogVihar | 1 | - | Work Completed |
| 13 | DLF (GMDA) | Building No. 10, Near NH 8 culvert, Cyber City, Pillar No. 91 | 0.25 | - | Work Completed |
| 14 | DLF (GMDA) | Building No. 10, Near Rapid MetroPillar No.-85, Cyber City | 0.10 | - | Work Completed |
| 15 | MCG | Near Railway Culvert No. 47, Palam Vihar | 2.6 | - | Work Completed |
| 16 | MCG | Sewage of Village Dundahera connected with storm water on Old Delhi Road | 1 | - | Work Completed |
| 17 | MCG | Sec 23 & 23A near tubewell no. 1 | 1 | - | Work Completed |
| 18 | MCG | Near New Cambridge Public School, Choma Road, New Palam Vihar | 3 | - | Work Completed |
| 19 | MCG | Locations under Box Type Storm Water Drain | 0.4 | - | Work Completed |
| 20 | HSI IDC | Near Discovery Wines L-1 parking Sector 18 | 0.20 | - | Work Completed |
| 21 | MCG | Seahawk, Sec-18 | 0.20 | - | Work Completed |

9124

| Sr. No. | Responsible Deptt. | Location where waste water falls into Leg No.-I | Discharge in MLD | Target Date | Status of Action Plan |
|---------|--------------------|--|------------------|-------------|-----------------------|
| 22 | MCG | Gurudwara Sector 22A | 0.2 | - | Work Completed |
| 23 | MCG | Nathupur Village Near Furniture Market | 1 | - | Work Completed |
| 24 | MCG | Near Sikanderpur Culvert, Leg-I | 0.60 | - | Work Completed |
| 25 | MCG | Behind AIHP tower, parking area, sector-18 | 0.40 | - | Work Completed |
| 26 | MCG | Opposite Rotary Public School Gate No.-2, sec-22 | 1 | - | Work Completed |
| | | Total | 28.15 | | |

ACTION PLAN FOR CONTROLLING POLLUTION AND TREATMENT OF DISCHARGE IN LEG NO.II

| Sr. No. | Responsible Department | Location where waste waterfalls into leg No. II | Discharge in MLD | Target Date | Status of Action Plan |
|-----------------------|------------------------|---|------------------|-------------|-----------------------|
| In progress | | | | | |
| 1 | MCG | Dharampur Village | 3.5 | 31.12.2024 | In progress |
| 2 | MCG | Bhimgarh Kheriopp Near HP Petrol Pump | 3 | 31.12.2023 | In progress |
| 3 | MCG | West Rajeev Nagar, Near CRPF camp chowk | 8 | 30.09.2024 | In progress |
| | | Total | 14.5 | | |
| Work completed | | | | | |
| 1 | GMDA | DLF phase-IV in-front of H.No.6510 | 1.5 | - | Work Completed |
| 2 | MCG/GMDA | Jahajgarh Village | 3 | - | Work Completed |
| 3 | MCG | Sukhrali & MDI | 2 | - | Work Completed |
| 4 | MCG | M. R Motor at Mata Road | 0.5 | - | Work Completed |
| 5 | MCG | Plot No.999, Mata Road NearKatariaChowk | 0.5 | - | Work Completed |
| 6 | MCG | Invitation Garden at Mata Road | 0.25 | - | Work Completed |
| 7 | MCG | Near Mata Temple near Village Gurugram | 0.25 | - | Work Completed |
| 8 | MCG | Satija Steel near petrol pump | 0.01 | - | Work Completed |
| 9 | MCG | Akshi Sweets near petrol pump | 0.01 | - | Work Completed |
| 10 | MCG | Near GAV Academy Gate (Sheetla Colony) | 2 | - | Work Completed |
| 11 | MCG | Pet Zone Mata road | 0.1 | - | Work Completed |
| 12 | MCG | Prince Vatika Mata Road | 0.1 | - | Work Completed |

9125

| Sr. No. | Responsible Department | Location where waste waterfalls into leg No. II | Discharge in MLD | Target Date | Status of Action Plan |
|---------|-------------------------|---|------------------|-------------|-----------------------|
| 13 | MCG | Dream Garden | 0.1 | - | Work Completed |
| 14 | MCG | Shop No.28 at Mata Road | 0.01 | - | Work Completed |
| 15 | MCG | Shop No. 18 & 19 | 0.01 | - | Work Completed |
| 16 | MCG | Near Sector-5 Chowk | 1 | - | Work Completed |
| 17 | MCG | Near Sheetla Clinic | 2 | - | Work Completed |
| 18 | MCG | Tee Junction carrier and master SWD opposite Petrol Pump | 2 | - | Work Completed |
| 19 | MCG | PalamVihar C-2 Block | 3 | - | Work Completed |
| 20 | MCG | Near PalamVihar | 0.5 | - | Work Completed |
| 21 | GMDA | Surbhi & Navyug Co-operative Society Sec-43 | 1 | - | Work Completed |
| 22 | GMDA | Near entry of Gold Souk Sec 43 | 0.5 | - | Work Completed |
| 23 | GMDA | Surya Society | 1 | - | Work Completed |
| 24 | GMDA | Near Park Sector 43 | 1 | - | Work Completed |
| 25 | GMDA | Power Grid, Sector 43 | 0.5 | - | Work Completed |
| 26 | GMDA | Unitech trade centre | 0.5 | - | Work Completed |
| 27 | GMDA | In front of children clinic DLF-IV | 0.5 | - | Work Completed |
| 28 | MCG | Sewage of Ashok Vihar | 5 | - | Work Completed |
| 29 | MCG | SWD of size 1x1 connected in Leg-II, near round about sector- | 2 | - | Work Completed |
| 30 | MCG | Sarai Alawardi | 0.6 | - | Work Completed |
| 31 | MCG | BhimgarhKheri | 2 | - | Work Completed |
| 32 | MCG | Sec 27 near vyaparkendra | 1 | - | Work Completed |
| 33 | MCG | Sukhrali near MDI Chowk | 1 | - | |
| 34 | MCG | Near MR motors, Kataria Fitness centre and near plot no.999 | 2 | - | |
| 34 | DLF (GMDA) | Galleria Market Sec-27 | 0.3 | - | Work Completed |
| 35 | Regency Park-2 | RP-II Connection Galleria Road | 0.5 | - | Work Completed |
| 37 | Hamilton Society (GMDA) | Hamilton Society connection Galleria Road | 0.6 | - | Work Completed |
| 38 | GMDA | Police Station Sec-29 | 0.10 | - | Work Completed |

| Sr. No. | Responsible Department | Location where waste waterfalls into leg No. II | Discharge in MLD | Target Date | Status of Action Plan |
|---------|------------------------|---|------------------|-------------|-----------------------|
| 39 | DLF (GMDA) | Supermart Red Light, Sec-27/43 road | 1 | - | Work Completed |
| 40 | MCG | Sec 28 Sushant Lok Opp Fire Station | 2 | - | Work Completed |
| 41 | MCG | Locations under Box Type Storm Water Drain | 0.4 | - | Work Completed |
| 42 | MCG | Near Railway culvert No. 50, Palam Vihar C2 Block | 1 | - | Work Completed |
| 44 | MCG | MDI Chowk | 2 | - | Work Completed |
| | | Total | 45.34 | | |

ACTION PLAN FOR CONTROLLING POLLUTION AND TREATMENT OF DISCHARGE IN LEG NO.III

| Sr. No. | Responsible Department | Location where waste waterfalls into leg No. III | Discharge in MLD | Target Date | Status of Action Plan |
|-----------------------|------------------------|--|------------------|-------------|-----------------------|
| In progress | | | | | |
| 1 | MCG | Discharge from Village Dhankot | 3 | 31.03.2025 | In progress |
| 2 | MCG | Near Bus Stop at Village- Gadaulikalan/ GadauliKhurd. | 5 | 31.03.2025 | In progress |
| 3 | MCG | Iron Bridge to Garauli Culvert (LHS) | 0.25 | 31.03.2025 | In progress |
| 4 | MCG | Iron Bridge to Garauli Culvert (RHS) | 0.8 | 31.03.2025 | |
| 5 | MCG | From Garauli culvert to Anjana Colony, Sector 37 Part- II | 1 | 31.03.2025 | In progress |
| 6 | MCG | Sector Dividing Road 46/47 Red light along Sector 46 | 0.40 | 31.03.2024 | In progress |
| 7 | MCG | MCG Sewer of Badshahpur village at Vatika chowk | 4 | 30.09.2024 | In progress |
| 8 | MCG | Sewer discharge in creek no. 1 at sec-42 | 2 | 31.03.2024 | In progress |
| 9 | MCG | Vatika Chowk, Badshahpur | 11 | 30.09.2024 | In progress |
| 10 | MCG/GMDA | Ramprastha City Sector 37D | 1.5 | 31.03.2025 | In progress |
| 11 | MCG | Ullawas | 8 | 30.06.2024 | In progress |
| 12 | MCG | Samspur Vilage near bikanerwala at sector 51 side | 4 | 31.03.2025 | In progress |
| 13 | MCG | Wazirabad sec 51/52 and 52/57 T point | 5 | 30.06.2024 | In progress |
| 14 | GMDA | Sihi&KherkiDaula | 6 | 31.03.2025 | In progress |
| | | Total | 51.95 | | |
| Work completed | | | | | |
| 1 | MCG | Near Dairy farm, Gadauli culvert and 700 mtr from Gadauli culvert towards Leg-III downstream | 1 | - | Work Completed |

9127

| Sr. No. | Responsible Department | Location where waste waterfalls into leg No. III | Discharge in MLD | Target Date | Status of Action Plan |
|---------|------------------------|---|------------------|-------------|-----------------------|
| 2 | MCG | Naharpur Roopa & unapproved area Rajiv Colony, Nitin Vihar, Khandsa Enclave etc. | 4 | - | Work Completed |
| 3 | GMDA | Locations under Box Type Storm Water Drain | 2 | - | Work Completed |
| 4 | MCG | SEC 38/39 (Medanta) road, Near sec 38 entry | 0.50 | - | Work Completed |
| 5 | MCG | Near Cyber park Sector-39 sewer line from Jharsa Master SWD on dividing road 39/46 Latitude: 28.444027 Longitude: 7.057877 | 0.1 | - | Work Completed |
| 6 | MCG | Near Gate No. 5, Sector-46 sewerlinefromSector- 46Master SWD on diving road39/46 Latitude:28.440542 Longitude: 77.054916 | 0.1 | - | Work Completed |
| 7 | MCG | RCC Drain of MCG Village Khandsa | 2 | - | Work Completed |
| 8 | MCG/GMDA | Village Tikri | 0 | - | Work Completed |
| 9 | RO HSPCB (South) | Industrial discharge of Industries (Setup through C LU) Sector-34 and adjoining area (RO, HSPCB) | 0 | - | Work Completed |
| 10 | RO HSPCB | Industrial discharge of Industries (setup through CLU) flowing through kachcha drain merging into RCC Box drain near Plot No.756, Sector-37(RO,HSPCB) | 0 | - | Work Completed |
| 11 | GMDA | Culvert of SPR Sector-57(CGHS-1 Society) | 7 | - | Work Completed |
| 12 | MCG | Village Ghata | 3.4 | - | Work Completed |
| 13 | MCG | Wazirabad | 2 | - | Work Completed |
| 14 | MCG | FazilpurJharsa | 1.5 | - | Work Completed |
| 15 | MCG | Village Islampur | 4 | - | Work Completed |
| 16 | MCG | Sector- 33 & 34 | 4 | - | Work Completed |
| 17 | Panchayat | Khoh | 0.5 | - | Work Completed |
| 18 | Panchayat | Bas Khussla | 0.25 | - | Work Completed |
| 19 | Panchayat | Kasan | 3.5 | - | Work Completed |
| 20 | HSI IDC | Sector-1 Manesar | 0.5 | - | Work Completed |
| 21 | HSVP/ GMDA | At Marble Market, Sector 34, side by SKN CNG Pump Station, Subhash Chowk to Hero Honda Chowk Road (N 28025'43",E 7701'15") | 1 | - | Work Completed |
| 22 | HSVP | Badshahpur Drain near M/s V&S, Behrampur Road, Gurugram (N 28036'10.216", E76087'42.122") | 2 | - | Work Completed |
| 23 | MCG | Near Village –Basai (N 28047'069", E 76096'211") | 0.5 | - | Work Completed |
| 24 | HSI IDC | Near CETP Manesar on HSI IDC open drain (N28o22o47.0982", | - | - | Work Completed |

| Sr. No. | Responsible Department | Location where waste waterfalls into leg No. III | Discharge in MLD | Target Date | Status of Action Plan |
|---------|------------------------|--|------------------|-------------|-----------------------|
| | | E76o55'11.757") | | | |
| 25 | GMDA | SaraswatiKunj (Wazirabad Bundh) | 2 | - | Work Completed |
| 26 | GMDA | SaraswatiKunj (Wazirabad Bundh) | 4 | - | Work Completed |
| 27 | GMDA | SaraswatiKunj (Wazirabad Bundh) | 2.5 | - | Work Completed |
| 28 | GMDA | Illegal cottage type colony operated sh. surrender 9811210275 adjacent at STP Behrampur | 0.5 | - | Work Completed |
| 29 | GMDA | From HSVP storm water drain originating from Tikri Village passing Subhash Chowk& Sohna road with further meeting to Badshahpur drain in front of STP Behrampur. | 0.5 | - | Work Completed |
| 30 | MCG | Illegal cottage adjacent to Leg- III at Tikri behind Unitech commercial project with having approx 250 cottage | 0.5 | - | Work Completed |
| 31 | MCG | New under construction plotted colony with sewer laid down to HSVP storm water drain passing over to Badshahpur Drain | 0.5 | - | Work Completed |
| 32 | HSVP/GMDA | Domestic effluent originating from nearby colonizers near Subhash Chowk is connected to SWD and further connected to Leg -III drain behind wine shops | 0.5 | - | Work Completed |
| 33 | MCG | From HSVP storm water drain originating from sector 30, 31, Jharsa, Islampur at Subhash Chowk to Hero Honda Chowkroad near M/s HCG, CNG pump station, marble markets, Sec-34, Gurugram | 0.5 | - | Work Completed |
| 34 | MCG | From HSVP strom water drain originating from Hero Honda Chowk, Rajiv Chowk after Naharpur Rupa culvert at Sector 34 merging to Badshahpur Drain | 0.5 | - | Work Completed |
| 35 | MCG | Sewage waste from group of rooms made by advocate Tanwar side by bestech orient project adjacent to NH-48 | 0.5 | - | Work Completed |
| 36 | HSVP | From Badshahpur drain after mixing of both HSVP storm water drain at NH-48,near Bestech Orient Project Gurugram | 0.5 | - | Work Completed |
| 37 | MCG | Satguru Apartment plot No. GH 22, Sector- 52,Gurugram Latitude: 28 degree 25' 2" Longitude: 77 degree 04' 56.8" | 0.1 | - | Work Completed |
| 38 | HSVP/ GMDA | In-front of main gate of STP Behrampur (N 28025'11",E7702'0") | 1 | - | Work Completed |
| 39 | MCG | Gandhi Nagar Area | 0.5 | - | Work Completed |
| 40 | MCG | Unauthorized colonies Basai Road | 0.5 | - | Work Completed |

9129

| Sr. No. | Responsible Department | Location where waste waterfalls into leg No. III | Discharge in MLD | Target Date | Status of Action Plan |
|---------|------------------------|--|------------------|-------------|-----------------------|
| 41 | MCG | Unauthorized area near Umang Bhardwaj Chowk | 0.5 | | |
| 42 | GMDA | Mayfiled Garden, Sector-51, Gurugram Latitude: 28 degree 25' 31.2" Longitude: 77 degree 04' 56.8" | 0.1 | - | Work Completed |
| 43 | GMDA | Gurugram University, Sector- 51 Latitude: 28 degree 25' 22" Longitude: 77 degree 04' 01.1" | 0.1 | - | |
| 44 | GMDA | Master SWD on dividing road 40/45 Latitude: 28.449137 Longitude: 77.062592 Latitude: 28.448488 Longitude: 77.062493 | 0.1 | - | |
| 45 | GMDA | Master SWD on dividing road 48/33 Latitude: 28.4273239 Longitude: 77.0322031 | 0.1 | - | |
| 46 | MCG | Discharge coming from Village GadauliKalan through drain of MCG | 1.35 | - | |
| 47 | PHED | Manesar | 2.5 | - | Work Completed |
| 48 | PHED | NaharpurKasan | 3.85 | - | Work Completed |
| 49 | MCG | Near Sec dividing road 40/45 and 44/45 | 1 | - | Work Completed |
| 50 | MCG | Near Gate No. 5, Sector-46 sewerline from Sector- 39 Master SWD on diving road 39/46 Latitude:28.440542 Longitude: 77.054916 | 0.1 | - | Work Completed |
| 51 | MCG | Near Gate No. 1, Sector-38 sewerlinefromSector- 38Master SWD on diving road 38/39 Latitude:28.437574 Longitude: 77.045448 | 0.1 | - | |
| 52 | MCG | Discharge through RCC Drain of MCG Coming from Anaj Mandi to culvert at NH-8/ Mohammadpur Jharsa/ Narsinghpur | 4 | - | Work Completed |
| 53 | MCG | Near NH-48 of Village- Khandsa | 4 | - | Work Completed |
| 54 | MCG | Near Shiv Mandir of Village- Khandsa | 0.5 | - | |
| 55 | MCG | Near Shiv Mandirof Village- Khandsa | 0.3 | - | |
| 56 | MCG | Near Carlton Overseas, Village- Khandsa | 0.3 | - | |
| 57 | MCG | Near SocomecPvt Ltd, Plot No. 758, Sec-37 | 0.5 | - | |
| 58 | MCG | Near Plot No. 970 of Sector 37, CETP | 0.6 | - | |
| 59 | MCG | Plot no. 724, 737,957, 959Sec 37 Pace City II | 4 | - | |
| 60 | MCG | Khandsa Village near anjana colony | 3 | - | |
| 61 | MCG | Parasvnath Green Vile sec 48 | 0.20 | - | Work Completed |
| 62 | MCG | From Anjana Colony to H point of Leg III | 1 | - | Work Completed |
| 63 | MCG | Sewer connection through MCG surface drain near CETP ,Near Plot No. 970, SEC 37 | 3 | - | Work Completed |

9130

| Sr. No. | Responsible Department | Location where waste waterfalls into leg No. III | Discharge in MLD | Target Date | Status of Action Plan |
|---------|------------------------|---|------------------|-------------|-----------------------|
| 64 | MCG | Sewer connection near Khandsa village | 2 | - | Work Completed |
| 65 | MCG | Village Khandsa Street | 7 | - | Work Completed |
| 66 | MCG | Anjana Colony Sector 37 | 2 | - | Work Completed |
| 67 | MCG | Sec 39/46 road, Sec 39 side near Banyan tree | 0.6 | - | Work Completed |
| 68 | MCG | Leg-III after NH along Khandsa village Pace city (7no. connections) | 1.5 | - | Work Completed |
| 69 | MCG | Near JMD garden Sohna road | 1 | - | Work Completed |
| 70 | MCG | Sec 41/44 Road ,in front of Indigo Building Sec 41 side | 0.20 | - | Work Completed |
| 71 | MCG | Sec 40/45 road,In backside of sec 40 Bus stop | 0.40 | - | Work Completed |
| 72 | MCG | Sec 44/45 road, sec 45 side in front of Prince Kirasoi | 0.10 | - | Work Completed |
| 73 | MCG | Sec 44/45 road,sec 45 side in front of K-Town Liquor shop | 0.2 | - | Work Completed |
| 74 | MCG | Sec 44/45 road,sec 45 side in front of poi saag restaurant kanhai | 0.10 | - | Work Completed |
| 75 | MCG | Sec 44/45 road,sec 45 side in front of Hotel Amravathi | 0.10 | - | Work Completed |
| 76 | MCG | Kanhai Village Entry near MCG Boosting station | 0.30 | - | Work Completed |
| 77 | MCG | Sec 45/46 road,MCG Sewer connection in SWD along sec 45 through road connection | 2 | - | Work Completed |
| | | Total | 103.65 | | |

Status of Existing CETPs in the catchment of River Yamuna

| Sr. No. | Name of CETP | Capacity in MLD | Deptt. | Compliance status |
|---------|---------------------------------------|-----------------|---------|---|
| 1 | IE Rai, Sonapat | 10 | HSI IDC | Non-Complying |
| 2 | IE Barhi, Sonapat | 16 | HSI IDC | Non-Complying |
| 3 | IE Kundli, Sonapat | 10 | HSI IDC | Complying |
| 4 | IE Murthal, Sonapat | 0.2 | HSI IDC | Non-Complying |
| 5 | IMT Rohtak | 10 | HSI IDC | Complying |
| 6 | IE Kutana, Rohtak | 3 | HSI IDC | Non-Complying |
| 7 | IE Panipat Refinery Complex, Panipat | 2.5 | HSI IDC | Could not be functional, due to Non availability of sufficient effluent |
| 8 | HSI IDC Sector 16-17, Bahadurgarh | 12.5 | HSI IDC | Complying |
| 9 | IMT faridabad | 10.5 | HSI IDC | Complying |
| 10 | IMT Manesar, Gurugram | 55 | HSI IDC | Complying |
| 11 | Sector-29, Unit-I, Panipat | 21 | HSVP | Complying |
| 12 | Sector-29, Unit-II, Panipat | 21 | HSVP | Complying |
| 13 | Faridabad Electroplaters Association | 0.6 | Private | Complying |
| 14 | Industrial Area, Sector- 37, Gurugram | 0.2 | Private | Complying |
| 15 | Manakpur, Yamuna Nagar | 3 | HSI IDC | Complying |
| 16 | IE Bahadurgarh | 10 | HSI IDC | Complying |
| | Total capacity | 185.5 | | |

Status of under up gradation CETPs in the catchment of River Yamuna

| Sr. No. | Name of Estate | Present Capacity of CETP (In MLD) | Upgraded capacity (in MLD) | Deptt. | Timelines | Latest progress |
|---------|---------------------|-----------------------------------|----------------------------|---------|------------|----------------------------------|
| 1 | IE Barhi, Sonapat | 16 | 26 | HSI IDC | 31.12.2023 | About 99% work executed at site. |
| 2 | IE Murthal, Sonapat | 0.2 | 2 | HSI IDC | 31.12.2023 | About 94% work executed at site. |
| | Total | 18.2 | 28 | | | |

Status of under proposal CETPs in the catchment of River Yamuna

| Sr. No. | Name of CETP | Capacity in MLD | Deptt. | Timelines |
|----------------|--------------------------------------|------------------------|---------------|------------------|
| 1 | Partapgarh, Faridabad | 50 | HSI IDC | 31.12.2025 |
| 2 | Partapgarh, Faridabad | 25 | HSI IDC | 31.12.2025 |
| 3 | Badshahpur, Faridabad | 15 | HSI IDC | 31.12.2025 |
| 4 | Sector- 18, Gurugram | 1.5 | HSI IDC | 31.12.2025 |
| 5 | Industrial Area, Sector-37, Gurugram | 9 | HSI IDC | 31.12.2025 |
| 6 | Sector – 34 Gurugram | 20 | HSI IDC | 31.12.2025 |
| 7 | 6 MLD CETP at Kundli, Sonapat | 6 | HSI IDC | 31.12.2025 |
| Total | | 126.5 | | |

Septage Management through tankers

| Sr. No. | Name of MC | No. of private Tankers | No. of tankers of MC | No. of tankers with GPS | Quantum of sewage disposed in STPs through tankers In year, 2023 (In MLD) |
|--------------|-----------------|------------------------|----------------------|-------------------------|--|
| 1 | Karnal | 8 | 0 | 8 | 2.38 |
| 2 | Yamuna Nagar | 9 | 0 | 9 | 6.9 |
| 3 | Faridabad | 15 | 18 | 0 | 0.74 |
| 4 | Gohana | 3 | 0 | 1 | 0.62 |
| 5 | Palwal | 7 | 0 | 0 | 2.44 |
| 6 | Bahadurgarh | 12 | 0 | 12 | 4.25 |
| 7 | Hodal | 3 | 0 | 0 | 0.09 |
| 8 | pataudi | 1 | 1 | 2 | 0.26 |
| 9 | Beri | 1 | 0 | 1 | 0.15 |
| 10 | Assandh | 0 | 1 | 1 | 0.22 |
| 11 | Nilokheri | 3 | 0 | 3 | 0.11 |
| 12 | Nissing | 1 | 0 | 1 | 0.14 |
| 13 | Jhajjar | 6 | 0 | 6 | 4.47 |
| 14 | Kalanaur | 4 | 0 | 0 | 0.13 |
| 15 | Meham | 4 | 0 | 4 | 0.11 |
| 16 | Sampla | 5 | 0 | 5 | 0.14 |
| 17 | Hathin | 4 | 0 | 0 | 1.09 |
| 18 | Panipat | 19 | 0 | 6 | 38.14 |
| 19 | Taraori | 6 | 0 | 6 | 0.22 |
| 20 | Sonepat | 14 | 3 | 0 | 22.09 |
| 21 | Safidon | 1 | 0 | 0 | 0.19 |
| 22 | Tauru | 3 | 0 | 0 | 0.26 |
| 23 | Loharu | 2 | 0 | 0 | 0.06 |
| 24 | siwani | 1 | 0 | 0 | 0.22 |
| 25 | MC Bawani Khera | 2 | 0 | 2 | 0.17 |
| 26 | MC Indri | 1 | 1 | 0 | 0.12 |
| Total | | 135 | 24 | 67 | 85.71 |