

under

Government of Bihar
Urban Development & Housing Department

From,

Deepak Kumar I.A.S
Chief Secretary,
Bihar.

To,

Sri. U.P. Singh I.A.S
Secretary,
Water Resources, Jal Shakti,
Government of India.

Patna, Date: 22/5/20

Sub: Submission of Quarterly Progress Report in the matter of O.A. No. 200/2014 - M.C. Mehta Vs Union of India & Ors.

Ref: Hon'ble NGT Order Dated 12.12.2019.

Sir,

In compliance of the order of Hon'ble NGT under reference quarterly progress report related to O.A. No. 200/2014 (Matter : M.C. Mehta Vs Union of India & Ors) is being submitted for your information and further necessary action.

Encl: As stated above.

Yours faithfully



Chief Secretary,
Bihar



In the matter of Original Application No. 200/2014, Before The National Green Tribunal Principal Bench, New Delhi

In above matter Quarterly Progress Report related to the state of Bihar is as follow:-

S.No	Name of the River	Name of the Towns	
1.	Ganga	1. Patna A.(Phulwarishariff) 2. Maner 3. Danapur 4. Bakhtiyarpur 5. Barh 6. Mokama 7. Munger 8. Sultanganj 9. Bhagalpur 10. Buxar 11. Barahiya	12. Jamalpur 13. Kahalgaon 14. Chhapra 15. Sonapur 16. Hajipur 17. Begusarai 18. Khagaria 19. Naugachhiya 20. Dighwara 21. Teghra 22. Manihari
2.	Punpun	Fatuha	
3.	Ramrekha	Hari Nagar (Ramnagar)	
4.	Sikrahana	Narkatiaganj	
5.	Sirsa	Raxaul	
6.	Parmar	Jogbani	

A total **30** sewerage infrastructure projects sanctioned at a cost of **Rs. 5328.61** Crore which are at various stages of implementation in towns namely Patna (11 projects), Begusarai, Munger, Hajipur, Mokama, Sultanganj, Naugachia, Barh, Bhagalpur, Sonapur, Chhapra, Khagaria, Bakhtiyarpur, Maner, Fatuha, Danapur, Phulwarishariff, Buxar, Barahiya and Kahalgaon. These projects will facilitate in treatment of **651.5 MLD** of sewage through creation/rehabilitation of STPs, sewerage network and allied Interception and diversion works.

- **1 project** is completed Karmalichak STP in Patna.
- **19 projects** Patna (Beur STP, Beur Sewerage Network, Saidpur STP & Adjoining Network, Saidpur Sewerage Network, Karmalichak Sewerage Network, Pahari STP, Pahari Zone-IV A (South), Pahari Zone V, Digha STP and Kankarbagh STP), Sultanganj, Mokama, Sonapur, Barh, Naugachhiya, Bakhtiyarpur, Maner, Begusarai and Chhapra are under implementation.
- **07 projects** Munger, Hajipur, Bhagalpur, Khagaria, (Fatuha, Danapur and Phulwarishariff in one package) are under tendering stages.
- In addition, Tender to be floated for **3 projects** Buxar, Barahiya and Kahalgaon.
- Total 126 Nallas in the Ganga towns in which 124 Nallas has been screened. Rest 2 Nallas screening not required.
- **In situ Treatment of Drains:** 2 projects of in-situ drain treatment for Danapur Cant Drain and Rajapur Drain in Patna have been sanctioned at a cost of Rs 3.16 Cr. In addition, BUIDCo had invited Tender for selection of agency for In-situ treatment through bio-remediation of drain joining Ganga & its tributaries and other polluted river vide Notice Inviting Tender (NIT) dated-14.10.2019 but tender was cancelled due to single bid received and retender on 04.12.2019 again tender was cancelled on 20.03.2020. Further, UD&HD, GoB has invited tender vide Notice Inviting Tender (NIT) dated-08.05.2020 and Bid shall be opened on 02.06.2020.

Report related to Status of STPs in State of Bihar for Hon'ble NGT orders compliance (updated on 20.03.2020)

S.No	Name of the Projects	Targets to be achieved as per orders dated 10.12.2015,13.07.2017 and 22.08.2019 and the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed	Action taken or suggested for violation of timelines or non-achieving of targets
Status of STPs in State of Bihar under Namami Gange Program					
Ganga River					
1.	Patna:				
(a)	Pahari STP	As per agreement date of completion 9/11/2020	-		
(b)	Pahari Sewerage Network Zone IV_A(S)	As per agreement date of completion 28/02/2021	Target date of completion Dec, 2020		
(c)	Pahari Sewerage Network Zone V	As per agreement date of completion 25/04/2021	Target date of completion Dec, 2020		
(d)	Beur STP	As per agreement date of completion 5/10/2019	Date for completion Dec, 2019	Revised date for completion June, 2020	
(e)	Beur Sewerage Network	As per agreement date of completion 5/4/2020	-	Revised date of completion Dec,2020	
(f)	Karnalichak STP	As per agreement date of completion 5/10/2019	Project has been completed		
(g)	Karnalichak Sewerage Network	As per agreement date of completion 20/05/2021	Target date of completion Dec, 2020		
(h)	Saidpur STP & Adjoining Network	As per agreement date of completion 5/4/2020	Date for completion Jan, 2020	Revised date for completion June,2020	
(i)	Saidpur Sewerage Network	As per agreement date of completion 29/01/2020	Target date of completion Dec, 2020		
(j)	Digha STP and Sewerage Scheme	Target date of completion Dec, 2022	-		
(k)	Kankarbagh STP and Sewerage Scheme	Target date of completion Dec, 2022	-		
(l)	Phulwarishariff I&D and STP	Target date of completion June, 2021	-	Tender under process	
2	Sultanganj I&D and STP	As per agreement date of completion Dec, 2019	Proposal for completion Dec, 2020		
3	Barh I&D and STP	As per agreement date of completion January, 2020	Proposal for completion Dec, 2020		
4	Naugachhia I&D and STP	As per agreement date of completion January, 2020	Proposal for completion Dec, 2020		
5	Mokama I&D and STP	As per agreement date of completion June, 2020	Proposal for completion Dec, 2020		
6	Sonepur I&D and STP	As per agreement date of completion Feb, 2020	Proposal for completion Dec, 2020		
7	Maner I&D and STP	As per agreement date of completion Dec, 2020	-		
8	Bakhtiyarpur I&D and STP	As per agreement date of completion Dec, 2020	-		
9	Bhagalpur I&D and STP	Target date of completion Dec, 2021	-	Tender under process	

10.	Hajipur STP and Sewer Network	Target date of completion Dec, 2021	-	Tender under process	
11.	Chhapra I&D and STP	Target date of completion June, 2021		Tender under process	
12.	Buxar STP and Sewer Network	Target date of completion Dec, 2021	-	Tender to be floated	
13.	Begusarai STP and Sewer Network	Target date of completion Sept, 2021		Tender under process	
14.	Danapur I&D and STP	Target date of completion June, 2021	-	Tender under process	
15.	Khagaria I&D and STP	Target date of completion June, 2021	-	Tender under process	
16.	Munger STP and Sewer Network	Target date of completion Dec, 2021	-	Tender under process	
17.	Barahiya I&D and STP	Target date of completion Dec, 2021	-	Proposed project	
18.	Kahalgaoon I&D and STP	Target date of completion Dec, 2021	-	Proposed project	
19.	Dighwara I&D and STP	Target date of completion Dec, 2021	-	Proposed project	
20.	Teghra I&D and STP	Target date of completion Dec, 2021	-	Proposed project	
21.	Manihari I&D and STP	Target date of completion Dec, 2021	-	Proposed project	
22.	Jamalpur I&D and STP	Target date of completion Dec, 2021	-	Proposed project	
23.	Khagaul I&D and STP	Target date of completion Dec, 2021	-	Proposed project	
II	Punpun River				
1	Fatuha I&D and STP	Target date of completion June, 2021	-	Tender under process	
III	Ramrekha River				
1.	Harinagar (Ramnagar) I&D and STP	Target date of completion June, 2021	-	Proposed project	
IV	Sikrahna River				
1	Narkatiaganj I&D and STP	Target date of completion June, 2021	-	Proposed project	
V	Parmar River				
1	Jogbani I&D and STP	Target date of completion June, 2021	-	Proposed project	
VI	Sirsia River				
1	Raxual I&D and STP	Target date of completion June, 2021	-	Proposed project	
VII	Sone River				
1	Dehri I&D and STP	Target date of completion June, 2021		Proposed project	
2	Arwal I&D and STP	Target date of completion June, 2021		Proposed project	

3	Daudnagar I&D and STP	Target date of completion June, 2021		Proposed project	
II	Burhi Gandak River				
1	Muzaffarpur I&D and STP	Target date of completion June, 2021		Proposed project	
2	Samastipur I&D and STP	Target date of completion June, 2021		Proposed project	
3	Motihari I&D and STP	Target date of completion June, 2021		Proposed project	
IX	Kosi River				
1	Supaul I&D and STP	Target date of completion June, 2021		Proposed project	
2	Saharsa I&D and STP	Target date of completion June, 2021		Proposed project	
3	Madhepur I&D and STP	Target date of completion June, 2021		Proposed project	
X	Baghmata River				
1	Darbhanga I&D and STP	Target date of completion June, 2021		Proposed project	
XI	Gandak River				
1	Gopalganj I&D and STP	Target date of completion June, 2021		Proposed project	
2	Bagha I&D and STP	Target date of completion June, 2021		Proposed project	
XII	Mahananda River				
1	Kishanganj I&D and STP	Target date of completion June, 2021		Proposed project	
XIII	Kiul River				
1	Lakhisarai I&D and STP	Target date of completion June, 2021		Proposed project	
2	Jamui I&D and STP	Target date of completion June, 2021		Proposed project	