

Quarterly progress (Sept., Octo, Nov-2019) report regarding STPs/ Khals

Sl. No.	Year/Month	Details of STPs	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]	[4]	[5]	[6]	[7]
1		Sewerage System & STP at Kalyani Municipal Town	Targets achieved			Completed in the Financial Year of 2017-18 and presently are under O & M stage
		Sewerage System & STP at Gayeshpur Municipal Town				
		Sewerage System & STP at Bhatpara Municipal Town				
2		Sewerage System and STP at Halisahar Municipality	Sewerage system & STP will be commissioned by April 2020.	Overall physical progress achieved as on 31.10.2019 is 90%.		
3		Sewerage System and STP at Budge Budge Municipality	Sewerage system & STP will be commissioned by end of June 2020.	Overall physical progress achieved as on 31.10.2019 is 90%. Traffic congestion in trunk road, permission from Indian Railway, restriction in road cutting by municipalities, narrow road and old building, restricted pipeline laying.		
4		Sewerage System and STP at Barrackpore Municipality	Sewerage system & STP will be commissioned by end of June 2020.	Overall physical progress achieved as on 31.10.2019 is 81%. Permission from India Army, Indian Railway, underground utilities, congestion due to huge volume of traffic on busy roads and road inter sections.		
5		Pollution Abatement Work for River Ganga at Nabadwip under NGP Scheme	LOI issued: 07.03.2019 Target date of completion: 06.03.2021 Awarded cost: 58.32 Crore.	Overall physical progress achieved as on 31.10.2019 is 26%.		
6		Pollution Abatement Works for River Ganga at Howrah under HAM	Contract signing date: 05.06.2019 Completion period: 30 months			
7		Pollution Abatement Works for River Ganga at Bally under HAM				
8		Pollution Abatement Work for River Ganga at Kamarhati & Baranagar under HAM				

9		Pollution Abatement works for River Ganga at Kancharapara under DBOT	LOA issued on 20th August 2019 Completion period: 24 months			
10		Pollution Abatement and Rehabilitation of Tolly's Nullah	World Bank has given NOC to KMC, Bid Documents is under evaluation before floating of the tender for this project.			
11		Rehabilitation of Garden Reach and Keorapukur				
12		Pollution Abatement Work for River Ganga at Berhampore	Tender evaluation process is in progress likely to be awarded by Jan'2020. Project Duration: 24 months			
13		I & D network for existing drain falling in river Ganga including sewage treatment plant (STP) at Jangipur				
14		Pollution Abatement Works for river Ganga at Hooghly Chinsurah	Due to change and addition of technical requirement of the project a revised DPR will be prepared by next 4 (four) months then the same will be got approved from NMCG.			
15		Pollution Abatement Works for river Ganga at Maheshtala Municipality	The tender will be floated in March'20 beginning			
16		Durgapur I&D with STP project	NMCG to finalize STP technology depending on the water quality of the nullah.			
17		Burdwan I&D with STP project				
18		Asansol I&D with STP project				
19		Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Chandannagar	Tendering process is in progress likely to be awarded by Jan'2020. Project Duration: 12 months			
20		Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Bhadreswar				
21		Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Champdani				
22		Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Bansberia				
23		Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Uttarpara-Kotrung, Rishra, Konnagar				
24		Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Serampore				
25		Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Baidyabati				
26		Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Garulia				

27		Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Naihati			
28		Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Panihati	Tender matured. LOI will be issued shortly.		
29		Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Titagarh			
30		Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Khardah			
31		Design, Drawing and Construction of Bio-remedial / Phyto-remedial Structure including Operation and Maintenance of the same for 1 (One) year at Bagh Khal in Hooghly District.			
32		Design, Drawing and Construction of Bio-remedial / Phyto-remedial Structure including Operation and Maintenance of the same for 1 (One) year at Baidyabati Khal in Hooghly District.			
33		Design, Drawing and Construction of Bio-remedial / Phyto-remedial Structure including Operation and Maintenance of the same for 1 (One) year at Bally Khal in Howrah District.			
34		Design, Drawing and Construction of Bio-remedial / Phyto-remedial Structure including Operation and Maintenance of the same for 1 (One) year at Nazirganj Khal in Howrah District.	Out of 8 (eight) nos. of canals 3 (three) nos. of bids each against Sl no. 31, 34 to 38 have been received. However, for Sl no. 32-33 only 2 (two) of bids each have been received. Therefore as per State Procurement Rules further call will be invited for Sl. No. 32 and 33 and for Sl no. 31, 34 to 38 evaluation of the bid will be started on 02-12-2019 and likely to be awarded by Feb'2019.		
35		Design, Drawing and Construction of Bio-remedial / Phyto-remedial Structure including Operation and Maintenance of the same for 1 (One) year at Muktarpur Khal in North 24 Parganas District.			
36		Design, Drawing and Construction of Bio-remedial / Phyto-remedial Structure including Operation and Maintenance of the same for 1 (One) year at Khardah Khal in North 24 Parganas District.	Project Execution Period: 6 Months O & M Period: 12 Months		
37		Design, Drawing and Construction of Bio-remedial / Phyto-remedial Structure including Operation and Maintenance of the same for 1 (One) year at Bagher Khal in North 24 Parganas District.			
38		Design, Drawing and Construction of Bio-remedial / Phyto-remedial Structure including Operation and Maintenance of the same for 1 (One) year at Churial Khal in South 24 Parganas District.			