

BEFORE THE NATIONAL GREEN TRIBUNAL, PRINCIPAL BENCH
NEW DELHI

dtFOR: 1. Hi... p... (pu...:uc ORIGINAL APPLICATION NO. 606 OF 2018
f...T S...Dhf...:1...AGAR
OIST.-NORId 24 Paf<GANAS



In re:

Compliance of Municipal Solid Waste Management Rules, 2016 and other
environmental issues.

**HALF YEARLY COMPLIANCE REPORT IN THE FORM OF
AFFIDAVIT BY IBE CHIEF SECRETARY, GOVERNMENT OF WEST
BENGAL**

INDEX

Sl. No.	Document	Annexure	Page
1.	Affidavit of Chief Secretary, Govt. of West Bengal		1-5
2.	Report of Urban Development & Municipal Affairs Department	R/1(colly)	6-61
3	Report of Panchayats and Rural Development Department	R/2	62-63


FILED BY:

MBL
(Madhumita Bhattacharya)
Advocate for the Respondents

27 JAN 2025

**BEFORE THE NATIONAL GREEN TRIBUNAL, PRINCIPAL BENCH
NEW DELHI**

ORIGINAL APPLICATION NO. 606 OF 2018



In re:

Compliance of Municipal Solid Waste Management Rules, 2016 and other environmental issues.

**BEFORE THE NOTARY PUBLIC
AT BIDHANNAGAR
DIST.-NORTH 24 PARGANAS**

**HALF YEARLY COMPLIANCE REPORT IN THE FORM OF AFFIDAVIT
BY THE CHIEF SECRETARY, GOVERNMENT OF WEST BENGAL**


Most respectfully sheweth

I, Dr. Manoj Pant, S/o Dharmanand Pant, aged about 59 years, by faith- Hindu, by Occupation- Government Service, working as the Chief Secretary, Government of West Bengal having office Nabanna, 325, Sarat Chatterjee Road, Howrah, do hereby solemnly declare and say as follows:-

1. That, I am holding the post of Chief Secretary, Government of West Bengal and I have made myself well acquainted with the facts and circumstances of instant case and have gone through the documents and reports pertaining to the subject matter of the instant Original Application. Hence, I am competent to affirm the instant affidavit before the Hon'ble Tribunal.
2. That the present affidavit is being affirmed pursuant to the directions of this Hon'ble Tribunal to file next six monthly report in the form of affidavit indicating the substantial progress and compliance of direction of this Tribunal.

27 JAN 2025

3. That it is most respectfully submitted before this Hon'ble Tribunal that in pursuance of the above-mentioned directions, Urban Development & Municipal Affairs Department has forwarded the status of Solid Waste Management and Daily Liquid Waste Treatment in 128 Urban Local Bodies which is summarised as follows:



I. SOLID WASTE MANAGEMENT OF 128 URBAN LOCAL BODIES:

A. Status of per day collection & transportation of Fresh Waste Total per day generation of fresh waste (TPD) is 13216.07

- Quantity of fresh waste being collected and transported per day (TPD) [Wet Waste, Dry Waste and Mixed Waste] is 13064.60.
- Tentative timelines for ensuring 100% segregation is given.

B. Status of processing of fresh waste :

- Total Waste generation (TPD) is 13216.07
- Waste being processed per day (TPD) is 2436.5.
- The gap in processing (TPD) is 10779.6.
- Tentative timelines for ensuring 100% segregation is given.

C. Legacy Dumpsite:

(a) In Phase-I out of 123 Legacy Waste sites, processing work has been initiated in 109 dump sites. Total quantity of waste generated is 1,32,47,005 MT. Total quantity of legacy waste processed is 79,60,926 MT.

27 JAN 2025

(b) In Phase –I, processing work to be initiated in 14 nos. of Legacy Waste sites for Bio-Mining and Bio-Remediation by the ULBs.

(c) In Phase-II, Bio-Mining and Bio-Remediation of further quantity of Legacy Waste accumulated in the dump sites of the ULBs of West Bengal, due to accumulation of regular fresh waste during the 1st phase of processing period is stated.



D. Construction and Demolition of Waste Management:

Total per day generation of Construction & Demolition Waste is 965.79 TPD. For the treatment of Construction and Demolition Waste including the existing capacity and capacity utilization, 500 TPD plant has been established.

E. DAILY LIQUID WASTE (SEWAGE) GENERATION AND TREATMENT:

In West Bengal, 52 fully functional STPs along with primary treatment treats 1908.79 MLD of Urban sewage where 910 MLD is treated in East Kolkata Wetlands and primary treatment facilities handles 95 MLD. In addition to that there are 15 STPs at different stages of renovation / under construction and has a total treatment capacity of 334.7 MLD. Of these, Baranagar STP is already in operation and Rania STP will be operational from March, 2025. To take care of the remaining additional sewage, 25 new STPs with a combined capacity of 602.14 MLD in different stages of Detailed Project Report / Tendering / Proposal.

F. That Head of Accounts has been created by the State Government wherein Rs 3500 crore has been kept in Ring Fenced Account to be used for

27 JAN 2025

environmental projects. The updated fund released report dated 19.12.2024 for Ring Fence account for financial year 2024-2025 has been stated in the report of Urban Development & Municipal Affairs Department.

Copy of the report of Urban Development & Municipal Affairs Department is marked and annexed as **Annexure-R/1(colly)**.



4. That the Panchayats and Rural Development Department has provided the status report on Solid and Liquid Waste Management (SLWM) for the month of November, 2024 in respect of 69 Model Gram Panchayats.

Copy of the report of Panchayats and Rural Development Department is marked and annexed as **Annexure R/2**.

That the reply is true to my knowledge and belief, which I derived from the office record.

Yanoyant
DEPONENT

[Signature]
S. CHAUDHURI
★ NOTARY ★
GOVT. OF INDIA
Regd. No.-6584/08
Bidhannagar Court
Dist.-North 24 Pgs.


.27 JAN 2025

VERIFICATION



I, Dr. Manoj Pant, Chief Secretary , Government of West Bengal do hereby solemnly affirm and declare that the contents of the report in the form of affidavit are true to the best of my knowledge and belief. No part of the Report is false and nothing has been concealed.

Verified at Kolkata this 24th day of January, 2025.


S. CHAUDHURI
★ NOTARY ★
GOVT. OF INDIA
Regd. No.-6584/08
Bidhannagar Court
Dist.-North 24 Pgs.


DEPONENT

27 JAN 2025

Status of per day Collection & Transportation of Fresh Waste of 128 ULBs of West Bengal

Sl No	District	ULB	No. of ward	Population (Census 2011)	Per day Generation of fresh waste (TPD)	Door to door collection of fresh waste in no. of wards		Collection of segregated fresh waste in no. of wards		Quantity of fresh waste being collected & transported per day (TPD)				Tentative timeline for ensuring 100% segregation
						Full	Partial	Full	Partial	Wet Waste	Dry Waste	Mixed Waste	Total	
1	Bankura	Bankura	24	1,37,386	61	20	4	15	9	13	5	43	61	March '25
2	Bankura	Bishnupur	19	67,783	26	8	11	4	15	5	2	19	26	March '25
3	Bankura	Sonamukhi	15	34,228	13	15	0	6	9	5	3	5	13	March '25
4	Paschim Burdwan	Asansol MC	106	11,56,387	700	62	44	23	83	210	140	350	700	March '25
5	Purba Burdwan	Bardhaman	35	3,14,638	168	35	0	23	12	72.1	75.5	20.4	168	January '25
6	Purba Burdwan	Dainhat	14	24,397	10.55	14	0	13	1	6.17	4.18	0.2	10.55	January '25
7	Paschim Burdwan	Durgapur MC	43	5,66,517	304	43	0	20	23	127	85	92	304	March '25
8	Purba Burdwan	Gushkara	16	35,374	12	16	0	12	4	4	3	5	12	November '24
9	Purba Burdwan	Kalna	18	56,722	23	18	0	18	0	10.47	9.28	3.25	23	July '25
10	Purba Burdwan	Katwa	20	81,615	47.09	20	0	16	4	20	11	16.09	47.09	November '24
11	Purba Burdwan	Memari	16	41,455	16	16	0	11	5	8	3	5	16	November '24
12	Birbhum	Bolpur	22	80,210	54.98	22	0	8	14	20.4	13.6	20.98	54.98	March '25
13	Birbhum	Dubrajpur	16	38,041	15.54	16	0	16	0	9	5.54	1	15.54	March '25
14	Birbhum	Nalhati	16	41,244	15	14	2	14	2	6	3	6	15	March '25
15	Birbhum	Rampurhat	18	57,833	28	18	0	12	6	11	4	13	28	December '24
16	Birbhum	Sainthia	16	44608	19	16	0	0	16	6.3	4.91	7.79	19	February '25
17	Birbhum	Suri	21	90,314	37	21	0	0	21	9	5	23	37	December '24
18	Cooch Behar	Cooch Behar	20	77935	28	20	0	2	18	5	2	21	28	March '25
19	Cooch Behar	Dinhata	16	36,124	15.52	16	0	16	0	9.31	5.21	1	15.52	December '24
20	Cooch Behar	Haldibari	11	14,404	5.2	11	0	11	0	3	1.8	0.4	5.2	December '24
21	Cooch Behar	Mathabhanga	12	23,895	14.27	8	4	8	4	6.92	5.21	2.14	14.27	January '25
22	Cooch Behar	Mekhliganj	9	9,123	4.7	9	0	9	0	1.5	1	2.2	4.7	January '25
23	Cooch Behar	Tufanganj	12	20,998	8	12	0	12	0	5	2	1	8	January '25
24	Dakshin Dinajpur	Balurghat	25	1,51,299	75	25	0	25	0	38	23	14	75	January '25
25	Dakshin Dinajpur	Buniadpur	14	30183	12	14	0	10	4	6	3	3	12	January '25
26	Dakshin Dinajpur	Gangarampore	18	56,217	28	13	5	13	5	10	3	15	28	January '25
27	Darjeeling	Darjeeling	32	1,20,414	35	32	0	32	0	26	6	3	35	January '25
28	Kalimpong	Kalimpong	23	49,403	19	16	7	10	4	9	3	7	19	March '25
29	Darjeeling	Kurseong	20	42,346	11	20	0	10	10	4	2	5	11	January '25
30	Darjeeling	Mirik	9	11,513	4.2	6	3	6	3	1.8	1.5	0.9	4.2	January '25



SI No	District	ULB	No. of ward	Population (Census 2011)	Per day Generation of fresh waste (TPD)	Door to door collection of fresh waste in no. of wards		Collection of segregated fresh waste in no. of wards		Quantity of fresh waste being collected & transported per day (TPD)				Tentative timeline for ensuring 100% segregation
						Full	Partial	Full	Partial	Wet Waste	Dry Waste	Mixed Waste	Total	
31	Darjeeling	Siliguri MC	47	5,13,264	358	47	0	35	12	171	81	106	358	February '25
32	Howrah	Uluberia	32	2,32,290	120	32	0	25	7	31.52	13.48	75	120	February '25
33	Hooghly	Arambagh	19	66,175	28.76	19	0	14	5	14.84	12.73	1.19	28.76	December '24
34	Hooghly	Baidyabati	23	1,21,110	50	23	0	23	0	32	12	6	50	December '24
35	Hooghly	Bansberia	22	1,03,920	40	20	2	16	6	12.64	5.76	21.6	40	February '25
36	Hooghly	Bhadreswar	22	1,01,477	32	22	0	22	0	20	12	0	32	Achieved
37	Hooghly	Chamdany	22	1,11,251	19	20	2	16	6	6	3	10	19	December '24
38	Hooghly	Chandannagore MC	33	1,66,867	71.44	33	0	30	3	36	24	11.44	71.44	December '24
39	Hooghly	Dankuni	21	94,966	42	21	0	17	4	20	15	7	42	March '25
40	Hooghly	Hooghly Chinsurah	30	1,77,259	75	30	0	20	10	50	23	2	75	December '24
41	Hooghly	Konnagar	20	76,172	25.5	20	0	18	2	11	6	8.5	25.5	February '25
42	Hooghly	Rishra	23	1,24,585	54	23	0	9	14	11	6	37	54	March '25
43	Hooghly	Serampore	29	1,83,339	95	29	0	16	13	26	19	50	95	March '25
44	Hooghly	Tarakeswar	15	30,947	13.16	15	0	15	0	8.01	6.15	0.84	15	December '24
45	Hooghly	Uttarpara Kotrung	24	1,62,386	72	24	0	24	0	47	25	0	72	Achieved
46	Alipurduar	Alipurduar	20	65,232	21	15	5	15	5	10	8	3	21	January '25
47	Alipurduar	Dhupguri	16	44,719	10.5	1	15	1	15	1.3	0.9	8.3	10.5	March '25
48	Alipurduar	Jalpaiguri	25	1,07,341	62	25	0	25	0	37.2	21.6	3.2	62	November '24
49	Alipurduar	Mal	15	25,218	9	11	4	11	4	4.5	3	1.5	9	March '25
50	Malda	English Bazar	29	2,05,521	155	29	0	19	10	70	30	55	155	March '25
51	Malda	Old Malda	20	84,012	37	20	0	20	0	18	12	7	37	December '24
52	Murshidabad	Beldanga	14	29,182	11	14	0	14	0	4.08	2.52	4.4	11	February '25
53	Murshidabad	Berhampore	28	1,95,363	100	28	0	18	10	32.4	21.6	46	100	March '25
54	Murshidabad	Dhuliyani	21	95,706	38.23	21	0	0	21	4	2.42	31.81	38.23	March '25
55	Murshidabad	Domkal	21	1,21,927	40	21	0	6	15	15	9	16	40	March '25
56	Murshidabad	Jangipur	21	88,165	48	21	0	21	0	24	14.4	9.6	48	December '24
57	Murshidabad	Jiaganj-Azimganj	17	51,790	16.33	9	8	2	15	7.33	3	6	16.33	March '25
58	Murshidabad	Kandi	18	55,632	19	15	3	15	3	11	4	4	19	February '25
59	Murshidabad	Murshidabad	16	44,064	20	16	0	10	6	6	4	10	20	January '25
60	Nadia	Birnagar	14	30799	9.82	14	0	10	4	4.714	3.142	1.964	9.82	December '24
61	Nadia	Chakdah	21	95,203	37	0	0	0	0	0	0	0	0	July '25
62	Nadia	Cooper's Camp	12	18,839	8.04	12	0	8	4	3.42	2.81	1.81	8.04	December '24



Sl No	District	ULB	No. of ward	Population (Census 2011)	Per day Generation of fresh waste (TPD)	Door to door collection of fresh waste in no. of wards		Collection of segregated fresh waste in no. of wards		Quantity of fresh waste being collected & transported per day (TPD)				Tentative timeline for ensuring 100% segregation
						Full	Partial	Full	Partial	Wet Waste	Dry Waste	Mixed Waste	Total	
63	Nadia	Gayeshpur	18	58,998	20	18	0	4	14	10	4	6	20	March '25
64	Nadia	Haringhata	17	45,953	20	0	0	0	0	0	0	0	0	July '25
65	Nadia	Kalyani	21	1,00,620	60	21	0	3	18	14	2	44	60	March '25
66	Nadia	Krishnanagar	25	1,53,062	120	25	0	21	4	71.26	38	10.74	120	February '25
67	Nadia	Nabadwip	24	1,25,528	60	24	0	24	0	31	20	9	60	December '24
68	Nadia	Ranaghat	20	75,365	25	20	0	12	8	13	6	6	25	February '25
69	Nadia	Santipur	24	1,51,777	83	24	0	16	8	41	27	15	83	March '25
70	Nadia	Taherpur	13	20,894	5	13	0	11	2	2.7	2	0.3	5	December '24
71	North 24 Parganas	Ashokenagar-Kalyangarh	23	1,21,592	48	23	0	23	0	30	14	4	48	December '24
72	North 24 Parganas	Baduria	17	52,500	5.97	6	0	6	0	0.42	0.15	5.4	5.97	July '25
73	North 24 Parganas	Baranagar	34	2,45,213	167	34	0	11	23	62	18	87	167	March '25
74	North 24 Parganas	Barasat	35	2,78,435	203	35	0	30	5	98	75	30	203	January '25
75	North 24 Parganas	Barrackpore	24	1,52,783	50	24	0	22	2	33	15.5	1.5	50	February '25
76	North 24 Parganas	Basirhat	23	1,25,058	56	23	0	23	0	40	9	7	56	February '25
77	North 24 Parganas	Bhatpara	35	3,85,867	205	35	0	35	0	108.21	72.73	24.06	205	February '25
78	North 24 Parganas	Bidhan Nagar MC	41	6,34,107	350	41	0	0	41	132	130	88	350	March '25
79	North 24 Parganas	Bongaon	22	1,08,864	62	18	4	16	6	30	14	18	62	January '25
80	North 24 Parganas	Dum Dum	22	1,14,786	62.1	22	0	8	16	28	9.1	25	62	January '25
81	North 24 Parganas	Garulia	21	85,336	35.77	21	0	8	13	9	5	21.77	35.77	March '25
82	North 24 Parganas	Gobardanga	17	45,392	18.64	17	0	17	0	16.52	2.12	0	18.64	Achieved
83	North 24 Parganas	Habra	24	1,47,221	70	24	0	20	4	47	13	10	70	February '25
84	North 24 Parganas	Halisahar	23	1,24,851	52	16	7	16	7	19.4	13.6	19	52	February '25
85	North 24 Parganas	Kamarhati	35	331163	160	35	0	28	7	54.46	64.64	40.9	160	January '25
86	North 24 Parganas	Kanchrapara	24	1,29,576	53.84	19	0	19	0	23.1	14.84	15.9	53.84	February '25



SI No	District	ULB	No. of ward	Population (Census 2011)	Per day Generation of fresh waste (TPD)	Door to door collection of fresh waste in no. of wards		Collection of segregated fresh waste in no. of wards		Quantity of fresh waste being collected & transported per day (TPD)				Tentative timeline for ensuring 100% segregation
						Full	Partial	Full	Partial	Wet Waste	Dry Waste	Mixed Waste	Total	
87	North 24 Parganas	Khardah	22	1,08,496	46.43	22	0	20	2	14.23	22.54	9.66	46.43	February '25
88	North 24 Parganas	Madhyamgram	28	1,96,127	90	28	0	28	0	49.9	34.67	5.43	90	November '24
89	North 24 Parganas	Naihati	31	2,18,194	107	31	0	20	11	26.7	14.8	65.5	107	January '25
90	North 24 Parganas	New Barrackpore	20	76,879	27.5	20	0	20	0	12.5	6.51	8.5	27.51	December '24
91	North 24 Parganas	North Barrackpore	23	1,32,806	73	23	0	12	11	32	15	26	73	January '25
92	North 24 Parganas	North Dum Dum	34	2,49,142	32	34	0	34	0	22	10	0	32	Achieved
93	North 24 Parganas	Panihati	35	3,77,351	176	35	0	0	0	0	0	176	176	July '25
94	North 24 Parganas	South Dum Dum	35	4,03,316	359	35	0	26	9	169	35	155	359	February '25
95	North 24 Parganas	Taki	16	38,263	14	16	0	10	6	6.4	3	4.6	14	February '25
96	North 24 Parganas	Titagarh	23	1,16,541	47.7	23	0	16	7	22	14	11.7	47.7	January '25
97	Paschim Midnapore	Chandrakona	12	23,629	8.42	12	0	8	4	3.5	2.4	2.52	8.42	February '25
98	Paschim Midnapore	Ghatal	17	54,591	26.7	13	4	4	13	7.92	6.48	3.6	18	March '25
99	Paschim Midnapore	Jhargram	18	61,682	28.5	16	2	4	14	20	3	5.5	28.5	February '25
100	Paschim Midnapore	Kharagpur	35	2,07,604	82	27	8	1	26	28	21	33	82	March '25
101	Paschim Midnapore	Kharar	10	12,220	5.4	10	0	8	2	1.9	0.75	2.75	5.4	February '25
102	Paschim Midnapore	Khirpai	10	16,385	6.76	10	0	3	7	4.19	1.25	1.32	6.76	February '25
103	Paschim Midnapore	Midnapore	25	1,69,127	92	25	0	13	12	45.8	29.2	17	92	March '25
104	Paschim Midnapore	Ramjibanpur	11	19,611	7	11	0	4	7	3	2	2	7	March '25
105	Purba Midnapore	Contai	21	92,226	60	15	6	16	5	15	6	4	25	March '25
106	Purba Midnapore	Egra	14	30,148	14.6	12	2	12	2	7.8	2.5	4.3	14.6	January '25
107	Purba Midnapore	Haldia	29	2,00,827	80	29	0	3	26	15	5	60	80	January '25



SI No	District	ULB	No. of ward	Population (Census 2011)	Per day Generation of fresh waste (TPD)	Door to door collection of fresh waste in no. of wards		Collection of segregated fresh waste in no. of wards		Quantity of fresh waste being collected & transported per day (TPD)				Tentative timeline for ensuring 100% segregation
						Full	Partial	Full	Partial	Wet Waste	Dry Waste	Mixed Waste	Total	
108	Purba Midnapore	Panskura	18	57,932	18	18	0	18	0	10	8	0	18	Achieved
109	Purba Midnapore	Tamluk	20	65,312	24.6	20	0	17	3	13.75	8.25	2.6	24.6	July '25
110	Jhalda	Jhalda	12	19,540	6.48	12	0	12	0	2.1	1.54	2.84	6.48	February '25
111	Purulia	Purulia	23	1,21,067	20	9	14	0	23	3	2	7	12	March '25
112	Purulia	Raghunathpur	13	25,621	11	13	0	8	5	2.2	4.18	4.62	11	February '25
113	South 24 parganas	Baruipur	17	53,128	24.5	17	0	6	11	13.5	3.5	7.5	24.5	January '25
114	South 24 parganas	Budge Budge	20	76,858	30	20	0	18	2	17	9.5	3.5	30	July '25
115	South 24 parganas	Diamond Harbour	16	43,169	19.53	16	0	9	7	5	3	11.53	19.53	February '25
116	South 24 parganas	Jainagar-Mazilpur	14	25,922	9	14	0	14	0	5	2	2	9	February '25
117	South 24 parganas	Maheshtala	35	4,49,423	210	35	0	10	25	90	50	70	210	March '25
118	South 24 parganas	Pujali	16	37,040	12.63	2	0	2	0	0.358	0.0551	0	0.4131	July '25
119	South 24 parganas	Rajpur-Sonarpur	35	4,23,724	348.52	35	0	28	7	168.5	158.02	22	348.52	March '25
120	Uttar Dinajpur	Dalkhola	16	37,063	17.29	13	3	9	7	8.09	5.2	4	17.29	January '25
121	Uttar Dinajpur	Islampur	17	54,340	21.73	13	4	13	4	7.728	5.152	8.85	21.73	January '25
122	Uttar Dinajpur	Kaliaganj	17	53,530	39	17	0	15	2	21	14.4	3.6	39	January '25
123	Uttar Dinajpur	Raiganj	27	1,83,612	95	19	8	0	9	16	12	67	95	March '25
124	Howrah	Howrah MC	50	10,70,645	710	45	5	11	0	110	70	530	710	March '25
125	Howrah	Bally	35	2,91,916	139.93	35	0	0	0	0	0	139.93	139.93	July '25
126	Jalpaiguri	Maynaguri	17	36,263	12.7	0	17	0	17	1.5	0.6	0.3	2.4	March '25
127	Alipurduar	Falakata	18	54,039	22	0	0	0	0	0	0	0	0	July '25
128	Kolkata	Kolkata MC	144	4594718	4500	144	NA	27	117	2300	450	1750	4500	December '25
		Total =	2997	21532295	13216.07	2708	203	1722	1047	5633.56	2454.42	4976.72	13064.60	



Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal																									
Sl. No.	(i) Name of District	ULB	No. of ward	Population (Census 2011)	(ii) Waste Generation (TFD)	Waste being processed per day (TFD)	Gap in processing (TFD)	Type of wet Waste processing Unit	Type of dry Waste processing Unit	(iv) Method of treatment in TPD				(v) Final destination each of the components of (iv)				(vi) Break up details of waste processing					(vii) Action plan to process 100% of waste		
										Organic material (Wet Waste)	Inerts	RDF	Others	Organic material	Inert	RDF	Others	Energy plants (Waste to energy plants)	Bio-Compost units	Used in Cement units	Land Fill Sites	Others uses of Inerts	Time line for starting of processing of remaining waste	Budget outlay (Rs. In Cr)	Proposal
1	Bankura	Bankura	24	1,37,286	61	4	57	Windraw Composting	Material Recovery Facility (MRF)	33.55	6.1	3.66	17.69	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		33.55	3.66	6.1	17.69	Dec, 2025	6.68	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant is under preparation & simultaneously preparation of tender document for engagement of agency is under process.
2	Bankura	Bishnupur	19	67,793	26	0	26	Windraw Composting	MRF	14.3	2.6	1.56	7.54	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		14.3	1.56	2.6	7.54	Sept, 2025	2.85	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant prepared. Tender floated for engagement of agency for setting up of fresh waste processing plant.
3	Bankura	Sonamukhi	15	29,085	13	0	13	Windraw Composting	MRF	7.15	1.3	0.78	3.77	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		7.15	0.78	1.3	3.77	March, 2025	1.42	Construction of Infrastructure Work for setting up of fresh waste processing unit is under process.
4	Paschim Bardhaman	Anasol MC	106	11,56,387	700	0	700	Windraw Composting	MRF	385	70	42	203	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		385	42	70	203	Dec, 2025	76.65	Work order issued to an agency for setting up of fresh waste processing unit at the ULB. After reclamation of land from legacy waste the infrastructure work for setting up of fresh waste processing unit will be started.
5	Purba Bardhaman	Bardhaman	35	3,14,038	168	0	168	Windraw Composting	MRF	92.4	16.8	10.08	48.72	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		92.4	10.08	16.8	48.72	Dec, 2025	18.40	After reclamation of land through legacy waste processing, tender to be floated for engagement of agency for setting up of fresh waste processing plant. Preparation of tender document under process.
6	Purba Bardhaman	Dainhat	14	24,397	10.35	0	10.35	Windraw Composting	MRF	5.8025	1.055	0.633	3.0995	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		5.8025	0.633	1.055	3.0995	Dec, 2025	1.16	State Government identified the land for setting up of fresh waste processing unit. Expected that the land will be under possession of the ULB within March, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.
7	Paschim Bardhaman	Durgapur MC	43	5,66,517	304	25	279	Windraw Composting	MRF	167.2	30.4	18.24	88.16	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		167.2	18.24	30.4	88.16	Dec, 2025	33.29	Work order issued to an agency for setting up of fresh waste processing unit at the ULB. Due to local agitation the agency could not start infrastructure work for setting up of fresh waste processing unit at the reclaimed land of the dumpsite. For this, a feasible land is under identification.
8	Purba Bardhaman	Gaukhata	16	33,374	12	0	12	Windraw Composting	MRF	6.6	1.2	0.72	3.48	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		6.6	0.72	1.2	3.48	Sept, 2025	1.31	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant prepared. Tender floated for engagement of agency for setting up of fresh waste processing plant.
9	Purba Bardhaman	Kalna	18	56,722	23	6	17	Windraw Composting	MRF	12.65	2.3	1.38	6.67	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		12.65	1.38	2.3	6.67	Sept, 2025	2.52	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant prepared. Tender finalised for engagement of agency for setting up of fresh waste processing plant. But after reclamation of land from legacy waste the infrastructure work for setting up of fresh waste processing unit will be started.
10	Purba Bardhaman	Katwa	20	81,613	47.09	0	47.09	Windraw Composting	MRF	25.8995	4.709	2.8254	13.656	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		25.8995	2.8254	4.709	13.656	Dec, 2025	5.16	State Government identified the land for setting up of fresh waste processing unit. Expected that the land will be under possession of the ULB within March, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.
11	Purba Bardhaman	Memari	16	41,455	16	5	11	Windraw Composting	MRF	8.8	1.6	0.96	4.64	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		8.8	0.96	1.6	4.64	Sept, 2025	1.75	Construction of Infrastructure Work for setting up of fresh waste processing unit is under process.



Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal																									
Sl. No.	(i) Name of District	ULB	No. of ward	Population (Census 2011)	(ii) Waste Generation (TPD)	Waste being processed per day (TPD)	Gap in processing (TPD)	Type of wet Waste processing Unit	Type of dry Waste processing Unit	(iv) Method of treatment in TPD				(v) Final destination each of the components of (iv)				(vi) Break up details of waste processing					(vii) Action plan to process 100% of waste		
										Organic material (Wet Waste)	Inerts	RDF	Others	Organic material	Inert	RDF	Others	Energy plants (Waste to energy plants)	Bio-Compost units	Used in Cement units	Land Fill Sites	Others uses of Inerts	Time line for starting of processing of remaining waste	Budget outlay (Rs. In Cr)	Proposal
12	Birbhum	Bolpur	22	80,210	54.98	17	37.98	Windraw Composting	MRF	30.239	5.498	3.2988	15.944	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		30.239	3.2988	5.498	15.944	Dec, 2025	6.02	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant prepared. Tender floated for engagement of agency for setting up of fresh waste processing plant.
13	Birbhum	Dubrajpur	16	38,041	15.54	0	15.54	Windraw Composting	MRF	8.547	1.554	0.9324	4.5066	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		8.547	0.9324	1.554	4.5066	July, 2025	1.70	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant prepared. Tender floated for engagement of agency for setting up of fresh waste processing plant.
14	Birbhum	Nalhati	16	41,244	18	8	7	Windraw Composting	MRF	8.25	1.5	0.9	4.35	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		8.25	0.9	1.5	4.35	Sept, 2025	1.64	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant prepared. Work order issued to the agency for setting up of fresh waste processing plant.
15	Birbhum	Rampurhat	15	57,533	28	18	10	Windraw Composting	MRF	15.4	2.8	1.68	8.12	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		15.4	1.68	2.8	8.12	Dec, 2025	3.07	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant. is under preparation & simultaneously preparation of tender document for engagement of agency is under process.
16	Birbhum	Sainthia	16	44,608	19	12	7	Windraw Composting	MRF	10.45	1.9	1.14	5.51	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		10.45	1.14	1.9	5.51	March, 2025	2.08	Work order issued to the agency for setting up of fresh waste processing unit. Infrastructure Work is in progress.
17	Birbhum	Suri	21	90,314	37	11	26	Windraw Composting	MRF	20.35	3.7	2.22	10.73	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		20.35	2.22	3.7	10.73	Dec, 2025	4.05	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant is under preparation & simultaneously preparation of tender document for engagement of agency is under process.
18	Cooch Behar	Coochbehar	20	77,935	28	0	28	Windraw Composting	MRF	15.4	2.8	1.68	8.12	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		15.4	1.68	2.8	8.12	Sept, 2025	3.07	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant is under preparation & simultaneously preparation of tender document for engagement of agency is under process.
19	Cooch Behar	Dinhat	16	36,124	15.52	7	8.52	Windraw Composting	MRF	8.506	1.552	0.9312	4.5008	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		8.506	0.9312	1.552	4.5008	March, 2025	1.70	Civil construction for setting up of fresh waste processing unit has been completed. Procurement of machineries are under process.
20	Cooch Behar	Haldibari	11	14,404	5.2	2.5	2.7	Windraw Composting	MRF	2.86	0.52	0.312	1.508	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		2.86	0.312	0.52	1.508	March, 2025	0.57	Work order issued to an agency for setting up of fresh waste processing unit. Infrastructure Work is in progress.
21	Cooch Behar	Mathabhanga	12	23,890	14.27	8	6.27	Windraw Composting	MRF	7.8485	1.427	0.8562	4.1383	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		7.8485	0.8562	1.427	4.1383	Sept, 2025	1.56	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant prepared. Tender floated for engagement of agency for setting up of fresh waste processing plant.
22	Cooch Behar	Mekhliganj	9	9,123	4.7	4	0.7	Windraw Composting	MRF	2.585	0.47	0.282	1.363	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		2.585	0.282	0.47	1.363	March, 2025	0.51	Work order issued to an agency for setting up of fresh waste processing unit. Infrastructure Work is in progress.
23	Cooch Behar	Tufanganj	12	20,998	8	6	2	Windraw Composting	MRF	4.4	0.8	0.48	2.32	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		4.4	0.48	0.8	2.32	Sept, 2025	0.88	Work order issued to an agency for setting up of fresh waste processing unit. Infrastructure Work is in progress.
24	Dakshin Dinajpur	Balughat	25	1,51,299	75	25	50	Windraw Composting	MRF	41.25	7.5	4.5	21.75	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		41.25	4.5	7.5	21.75	Sept, 2025	8.21	Work order issued to an agency for setting up of fresh waste processing unit. Infrastructure Work is in progress.
25	Dakshin Dinajpur	Buniadpur	14	34,280	12	7	5	Windraw Composting	MRF	6.6	1.2	0.72	3.48	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		6.6	0.72	1.2	3.48	Sept, 2025	1.31	Work order issued to an agency for setting up of fresh waste processing unit. Infrastructure Work is in progress.
26	Dakshin Dinajpur	Gangarampur	18	56,175	28	14	14	Windraw Composting	MRF	15.4	2.8	1.68	8.12	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		15.4	1.68	2.8	8.12	Sept, 2025	3.07	Tender floated for engagement of agency for setting up fresh waste processing plant.



Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal																										
Sl. No.	(I) Name of District	ULB	No. of ward	Population (Census 2011)	(ii) Waste Generation (TPD)	Waste being processed per day (TPD)	Gap in processing (TPD)	Type of wet Waste processing Unit	Type of dry Waste processing Unit	(iv) Method of treatment in TPD				(v) Final destination each of the components (iv)				(vi) Break up details of waste processing						(vii) Action plan to process 100% of waste		
										Organic material (Wet Waste)	Inerts	RDF	Others	Organic material	Inert	RDF	Others	Energy plants (Waste to energy plants)	Bio-Compost units	Used in Cement units	Land Fill Sites	Others uses of Inerts	Time line for starting of processing of remaining waste	Budget (Rs. In Cr)	Proposal	
27	Darjeeling	Darjeeling	32	1,20,414	35	0	35	Windraw Composting	MRF	19.25	3.5	2.1	10.15	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		19.25	2.1	3.5	10.15	Dec,2025	3.83	Construction of allied works for setting up of fresh waste processing unit is in progress. After completion of these works, Tender is to be floated for setting up of fresh waste processing plant.	
28	Kalimpong	Kalimpong	23	49,403	19	0	19	Windraw Composting	MRF	10.45	1.9	1.14	5.51	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		10.45	1.14	1.9	5.51	Dec,2025	2.08	Tender to be floated for engagement of agency for setting up fresh waste processing plant.	
29	Darjeeling	Kurseong	20	42,346	11	0	11	Windraw Composting	MRF	6.05	1.1	0.66	3.19	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		6.05	0.66	1.1	3.19	Dec,2025	1.20	DPR (Drawing,Design & Estimate) for Fresh Waste Processing Plant is under preparation & simultaneously preparation of tender document for engagement of agency is under process. Approach road construction completed.	
30	Darjeeling	Mirk	9	11,513	4.2	0	4.2	Windraw Composting	MRF	2.31	0.42	0.252	1.218	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		2.31	0.252	0.42	1.218	Dec,2025	0.46	Recently, land identified and process for taking possession is in progress. DPR (Drawing,Design & Estimate) for Fresh Waste Processing Plant is under preparation	
31	Darjeeling	Siliguri MC	47	5,13,264	308	200	158	Windraw Composting	MRF	196.9	35.8	21.48	103.82	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		196.9	21.48	35.8	103.82	June,2025	39.20	Work order issued to an agency for setting up of fresh waste processing unit. Partial plant installed and in operation and Infrastructure Work for remaining plant is in progress.	
32	Howrah	Uluberia Municipality	33	2,32,290	120	17	103	Windraw Composting	MRF	66	12	7.2	34.8	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		66	7.2	12	34.8	Dec, 2025	13.14	DPR (Drawing,Design & Estimate) for Fresh Waste Processing Plant prepared. Tender to be floated for engagement of agency for setting up of fresh waste processing plant.	
33	Hooghly	Arambogh	19	66,175	28.76	7	21.76	Windraw Composting	MRF	15.818	2.876	1.7256	8.3404	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		15.818	1.7256	2.876	8.3404		3.15	State Government has provided a land to the ULB for setting up of fresh waste processing unit. But due to public agitation further action could not be taken. Local administration is trying to resolve the matter. Expected that the matter will be resolved within March, 2025. After that, tender will be floated for engagement of agency for setting up of fresh waste processing plant.	
34	Hooghly	Baidyabati	23	1,21,110	50	50	0	Windraw Composting	MRF	27.5	5	3	14.5	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		27.5	3	5	14.5	NA	5.48	Plant in operation.	
35	Hooghly	Bansberia	22	1,05,920	40	15	25	Windraw Composting	MRF	22	4	2.4	11.6	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		22	2.4	4	11.6	Sept,2025	4.38	Work order issued to an agency for setting up of fresh waste processing unit. Infrastructure Work is in progress.	
36	Hooghly	Bhadreswar	22	1,01,477	32	12	20	Windraw Composting	MRF	17.6	3.2	1.92	9.28	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		17.6	1.92	3.2	9.28	June,2025	3.50	Work order issued to an agency for setting up of fresh waste processing unit. Infrastructure Work is in progress.	
37	Hooghly	Chanderny	22	1,11,251	19	19	0	Windraw Composting	MRF	10.45	1.9	1.14	5.51	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		10.45	1.14	1.9	5.51	NA	2.08	Plant in operation.	
38	Hooghly	Chanderny municipal corporation	33	1,66,867	71.44	25	46.44	Bio-CNG	MRF	39.292	7.144	4.2864	20.718	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	39.292	0	4.2864	7.144	20.7176	Dec, 2025	7.82	Tender to be floated for engagement of agency for setting up fresh waste processing plant. Tender document prepared.	
39	Hooghly	Dankuni	21	94,966	42	0	42	Windraw Composting	MRF	23.1	4.2	2.52	12.18	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		23.1	2.52	4.2	12.18	June,2025	4.60	Work order issued to an agency for setting up of fresh waste processing unit. Infrastructure Work is in progress.	



Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal																									
Sl. No.	(i) Name of District	ULB	No. of ward	Population (Census 2011)	(ii) Waste Generation (TPD)	Waste being processed per day (TPD)	Cap in processing (TPD)	Type of wet Waste processing Unit	Type of dry Waste processing Unit	(iv) Method of treatment in TPD				(v) Final destination each of the components of (iv)				(vi) Break up details of waste processing						(vii) Action plan to process 100% of waste	
										Organic material (Wet Waste)	Inerts	RDF	Others	Organic material	Inert	RDF	Others	Energy plants (Waste to energy plants)	Bio-Compost units	Used in Cement units	Land Fill Sites	Others uses of Inerts	Time line for starting of processing of remaining waste	Budget outlay (Rs. In Cr)	Proposals
40	Hooghly	Hooghly Chinsurah	30	1,77,289	73	16	59	Bio-CNG	MRF	41.25	7.5	4.5	21.75	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	41.25	0	4.5	7.5	21.75	Dec, 2025	8.21	Tender to be floated for engagement of agency for setting up fresh waste processing plant. Tender document prepared.
41	Hooghly	Konnagar	20	76,172	25.5	25.5	0	Windraw Composting	MRF	14.025	2.95	1.53	7.395	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	14.025	1.53	2.55	7.395	NA	2.79	Plant in operation	
42	Hooghly	Rahra	23	1,24,985	54	45	9	Windraw Composting	MRF	29.7	5.4	3.24	15.66	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	29.7	3.24	5.4	15.66	Sept,2025	5.91	Tender to be floated for upgradation of existing infrastructure for processing the remaining waste. Tender document under preparation.	
43	Hooghly	Serampore	29	1,83,339	95	95	0	Windraw Composting	MRF	52.25	9.5	5.7	27.55	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	52.25	5.7	9.5	27.55	NA	10.40	Plant in operation.	
44	Hooghly	Tarakesswar	15	30,947	13.16	6	7.16	Windraw Composting	MRF	7.238	1.316	0.7896	3.8164	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	7.238	0.7896	1.316	3.8164	Dec, 2025	1.44	State Government identified the land for setting up of fresh waste processing unit. Expected that the land will be under possession of the ULB within March, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.	
45	Hooghly	Uttarpara Kotrung	24	1,62,386	72	72	0	Windraw Composting	MRF	39.6	7.2	4.32	20.88	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	39.6	4.32	7.2	20.88	March,2025	7.88	Plant in operation.	
46	Alipurdar	Alipurduar	20	65,252	21	21	0	Windraw Composting	MRF	11.55	2.1	1.26	6.09	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	11.55	1.26	2.1	6.09	NA	2.30	Plant in operation.	
47	Alipurdar	Dhupguri	16	14,719	10.5	0	10.5	Windraw Composting	MRF	5.775	1.05	0.63	3.045	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	5.775	0.63	1.05	3.045	Dec, 2025	1.15	State Government identified the land for setting up of fresh waste processing unit. Expected that the land will be under possession of the ULB within March, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.	
48	Alipurdar	Jalpaiguri	25	1,07,341	62	0	62	Windraw Composting	MRF	34.1	6.2	3.72	17.98	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	34.1	3.72	6.2	17.98	Sept,2025	6.79	DPR (Drawing,Design & Estimate) for Fresh Waste Processing Plant is under preparation & simultaneously preparation of tender document for engagement of agency is under process.	
49	Alipurdar	Mal	15	25,218	9	0	9	Windraw Composting	MRF	4.95	0.9	0.54	2.61	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	4.95	0.54	0.9	2.61	Sept,2025	0.99	Construction of Infrastructure Work for setting up of fresh waste processing unit is under process.	
50	Malda	English Bazar	29	1,05,521	185	0	155	Windraw Composting	MRF	85.25	15.5	9.3	44.95	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	85.25	9.3	15.5	44.95	Sept,2025	16.97	DPR (Drawing,Design & Estimate) for Fresh Waste Processing Plant is under preparation & simultaneously preparation of tender document for engagement of agency is under process.	
51	Malda	Old Malda	30	84,012	37	0	37	Windraw Composting	MRF	20.35	3.7	2.22	10.73	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	20.35	2.22	3.7	10.73	Dec, 2025	4.05	State Government identified the land for setting up of fresh waste processing unit. Expected that the land will be under possession of the ULB within March, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.	
52	Murshidabad	Beldanga	14	29,182	11	0	11	Windraw Composting	MRF	6.05	1.1	0.66	3.19	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	6.05	0.66	1.1	3.19	Sept,2025	1.20	Construction of Infrastructure Work for setting up of fresh waste processing unit is under process.	
53	Murshidabad	Berhampore	28	1,95,363	100	0	100	Windraw Composting	MRF	55	10	6	29	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	55	6	10	29	Dec, 2025	10.95	After reclamation of land from legacy waste the tender for infrastructure work for setting up of fresh waste processing unit will be floated.	



Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal																									
Sl. No.	(i) Name of District	ULB	No. of ward	Population (Census 2011)	(ii) Waste Generation (TPD)	Waste being processed per day (TPD)	Cap in processing (TPD)	Type of wet Waste processing Unit	Type of dry Waste processing Unit	(iv) Method of treatment in TPD				(v) Final destination each of the component(s)				(vi) Break up details of waste processing					(vii) Action plan to process 100% of waste		
										Organic material (Wet Waste)	Inerts	RDF	Others	Organic material	Inert	RDF	Others	Energy plants (Waste to energy plants)	Bio-Compost units	Used in Cement units	Land Fill Sites	Others uses of inerts	Time line for starting of processing of remaining waste	Budget set/ty (Rs. In Cr)	Proposal
54	Murshidabad	Dhullyan	21	95,706	38.23	0	38.23	Windrow Composting	MRF	21.0265	3.823	2.2938	11.087	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		21.0265	2.2938	3.823	11.0867	Dec, 2025	4.19	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant is under preparation & simultaneously preparation of tender document for engagement of agency is under process.
55	Murshidabad	Donskol	21	1,21,827	40	0	40	Windrow Composting	MRF	22	4	2.4	11.6	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		22	2.4	4	11.6	Dec, 2025	4.38	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant is under preparation & simultaneously preparation of tender document for engagement of agency is under process.
56	Murshidabad	Jangipur	21	88,165	48	25	23	Windrow Composting	MRF	26.4	4.8	2.88	13.92	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		26.4	2.88	4.8	13.92	Sept, 2025	5.26	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant is under preparation & simultaneously preparation of tender document for engagement of agency is under process.
57	Murshidabad	Hajari-Azimganj	17	51,790	16.33	0	16.33	Windrow Composting	MRF	8.9815	1.633	0.9798	4.7357	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		8.9815	0.9798	1.633	4.7357	Oct, 2025	1.79	State Government identified a land for setting up of fresh waste processing unit for Jagann- Aringanj Municipality, but due to local agitation further action could not be taken. Local administration are giving their best effort to resolve the matter. Expected that by March, 2025 the matter will be resolved. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.
58	Murshidabad	Kandi	18	55,632	19	0	19	Windrow Composting	MRF	10.45	1.9	1.14	5.51	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		10.45	1.34	1.9	5.51	Dec, 2025	2.08	State Government identified the land for setting up of fresh waste processing unit. Expected that the land will be under possession of the ULB within March, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.
59	Murshidabad	Munshidabad	16	44,064	20	12	8	Windrow Composting	MRF	11	2	1.2	5.8	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		11	1.2	2	5.8	Dec, 2025	2.19	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant prepared. Tender floated for engagement of agency for setting up of fresh waste processing plant.
60	Nadia	Binagar	14	30,799	9.82	8	1.82	Windrow Composting	MRF	5.401	0.982	0.5892	2.8478	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		5.401	0.5892	0.982	2.8478	Sept, 2025	1.08	Work order issued to an agency for setting up of fresh waste processing unit. Infrastructre Work is in progress.
61	Nadia	Chakdaha	21	93,203	37	0	37	Windrow Composting	MRF	20.35	3.7	2.22	10.73	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		20.35	2.22	3.7	10.73	Dec, 2025	4.05	Tender to be floated for engagement of agency for setting up of fresh waste processing plant. Preparation of tender document under process.
62	Nadia	Cooper's Camp	12	18,939	8.04	0	8.04	Windrow Composting	MRF	4.422	0.804	0.4824	2.3516	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		4.422	0.4824	0.804	2.3516	March, 2025	0.88	Work order issued to an agency for setting up of fresh waste processing unit. Infrastructre Work is in progress.
63	Nadia	Gayeshpur	18	58,998	20	0	20	Windrow Composting	MRF	11	2	1.2	5.8	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		11	1.2	2	5.8	Sept, 2025	2.19	Tender floated for engagement of agency for setting up of fresh waste processing plant.
64	Nadia	Haringhat	17	45,953	20	0	20	Windrow Composting	MRF	11	2	1.2	5.8	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		11	1.2	2	5.8	Dec, 2025	2.19	State Government is in the process for identifying the land for setting up of fresh waste processing unit. Expected that the land will be identified within March, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.



Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal																										
Sl. No.	(i) Name of District	ULB	No. of ward	Population (Census 2011)	(ii) Waste Generation (TPD)	Waste being processed per day (TPD)	Gap in processing (TPD)	Type of wet Waste processing Unit	Type of dry Waste processing Unit	(iv) Method of treatment in TPD				(v) Final destination each of the components (iv)				(vi) Break up details of waste processing					(vii) Action plan to process 100% of waste			
										Organic material (Wet Waste)	Inerts	RDF	Others	Organic material	Inert	RDF	Others	Energy plants (Waste to energy plants)	Bio-Compost units	Used in Cement units	Land Fill Sites	Others user of Inerts	Time line for starting of processing of remaining waste	Budget outlay (Rs. In Cr)	Proposal	
65	Nadia	Kalyani	21	1,00,620	60	16	44	Windrow Composting	MRF	33	6	3.6	17.4	Local Farmers/ Horticulture/ Agriculture	SLF/Road Making/ Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants		33	3.6	6	17.4	Sept, 2025	6.57	State Government identified a land for setting up of fresh waste processing unit for Kalyani Municipality, but due to local agitation further action could not be taken. Local administration are giving their best effort to resolve the matter. Expected that by Oct, 2024 the matter will be resolved. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.	
66	Nadia	Krishnagar	23	1,53,062	120	120	0	Windrow Composting	MRF	66	12	7.2	34.8	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		66	7.2	12	34.8	NA	13.14	Achieved	
67	Nadia	Nabachrip	24	1,25,528	60	16	44	Windrow Composting	MRF	33	6	3.6	17.4	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		33	3.6	6	17.4	Dec, 2025	6.57	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant is under preparation & simultaneously preparation of tender document for engagement of agency is under process.	
68	Nadia	Ranaghat	20	75,365	25	20	5	Windrow Composting	MRF	13.75	2.5	1.5	7.25	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		13.75	1.5	2.5	7.25	Dec, 2025	2.74	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant is under preparation & simultaneously preparation of tender document for engagement of agency is under process.	
69	Nadia	Santipur	24	1,51,777	83	0	83	Windrow Composting	MRF	45.65	8.3	4.98	24.07	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		45.65	4.98	8.3	24.07	Dec, 2025	9.09	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant is under preparation & simultaneously preparation of tender document for engagement of agency is under process.	
70	Nadia	Taherpur NAA	13	20,894	5	4.1	0.9	Windrow Composting	MRF	2.75	0.5	0.3	1.45	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		2.75	0.3	0.5	1.45	March, 2025	0.55	Work order issued to an agency for setting up of fresh waste processing unit. Infrastrucure Work is in progress.	
71	North 24 Parganas	Ashoknagar Kalyangarh	23	1,21,592	48	35	13	Windrow Composting	MRF	26.4	4.8	2.88	13.92	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		26.4	2.88	4.8	13.92	Sept, 2025	5.26	Work order issued to an agency for setting up of fresh waste processing unit at chhatpote of Ashoknagar-Kalyangarh municipality for Ashoknagar-Kalyangarh municipality & Habra municipality. After reclamation of land through bio-mining & bio-remediation of legacy waste, installation of infrastrucure for fresh waste processing unit will be started.	
72	North 24 Parganas	Baduria	17	52,500	5.97	4	1.97	Windrow Composting	MRF	3.2835	0.597	0.3582	1.7313	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		3.2835	0.3582	0.597	1.7313	March, 2025	0.65	Work order to be issued for engagement of agency for setting up fresh waste processing plant. Land development work is in progress.	
73	North 24 Parganas	Baranagar	34	2,45,213																						
74	North 24 Parganas	Dum Dum	22	1,14,786																						
75	North 24 Parganas	South DumDum	35	4,03,316	647.6	300	347.6	Windrow Composting & Bio methanation	MRF	356.18	64.76	38.856	187.8	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		100	256.18	38.856	64.76	187.804	Sept, 2025	70.91	Work order issued to an agency for setting up of fresh waste processing unit at Promodnagar dumpsite for these 5 ULBs. Infrastrucure Work is in progress. Gradually, the infrastrucure being extended at the reclaimed land, being available after legacy waste processing. Partial processing is in progress.
76	North 24 Parganas	North Dum Dum	34	2,49,545																						
77	North 24 Parganas	New Barrackpur	20	78,829																						



Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal

Sl. No.	(i) Name of District	ULB	No. of ward	Population (Census 2011)	(ii) Waste Generation (TPD)	Waste being processed per day (TPD)	Cap In processing (TPD)	Type of wet Waste processing Unit	Type of dry Waste processing Unit	(iv) Method of treatment in TPD				(v) Final destination each of the components (iv)				(vi) Break up details of waste processing					(vii) Action plan to process 100% of waste		
										Organic material (Wet Waste)	Inerts	RDF	Others	Organic material	Inert	RDF	Others	Energy plants (Waste to energy plants)	Bio-Compost units	Used in Cement units	Land Fill Sites	Others uses of inerts	Time line for starting of processing of remaining waste	Budget outlay (Rs. In Cr)	Proposal
78	North 24 Parganas	Kamarhati	35	3,31,163	160	0	160	Windraw/Composting	MRF	88	16	9.6	46.4	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		88	9.6	16	46.4	Sept,2025	17.52	Work order issued to an agency for setting up of fresh waste processing unit at Kamalhati dumpsite for the ULB After reclamation of land from legacy waste the infrastructure work for setting up of fresh waste processing unit will be started.
79	North 24 Parganas	Baramat	35	2,78,435	205	0	203	Windraw/Composting	MRF	111.65	20.3	12.18	58.87	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		111.65	12.18	20.3	58.87	June,2025	22.23	Work order issued to an agency for setting up of fresh waste processing unit. Infrastructure Work is in progress.
80	North 24 Parganas	Barrackpore	24	1,52,783	50	15	35	Windraw/Composting	MRF	27.5	5	3	14.5	Local Farmers/Horticulture / Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants		27.5	3	5	14.5	Dec,2025	5.48	Tender floated for engagement of agency for setting up of fresh waste processing unit, on integrated module, where the selected agency shall process both the legacy waste and fresh waste simultaneously. After reclamation of land of the dumpsite through bio-mining of the existing legacy waste, they shall set up their processing units over the land reclaimed. 2nd call of the tender is invited. 3rd call shall be invited shortly.
81	North 24 Parganas	Basichat	23	1,25,058	56	53	3	Windraw/Composting	MRF	30.8	5.6	3.36	16.24	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		30.8	3.36	5.6	16.24	March,2025	6.13	Tender floated for engagement of agency for upgradation and refurbishment of the existing fresh waste processing plant. Land development is in progress.
82	North 24 Parganas	Bhatpara	35	3,85,867	205	0	205	Windraw/Composting	MRF	112.75	20.5	12.3	59.45	Local Farmers/Horticulture / Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants		112.75	12.3	20.5	59.45	June,2025	22.45	Tender to be floated for engagement of an agency for upgradation of Civil and/or Electro-Mechanical construction/installation, for processing of fresh waste at the identified land of Bhatpara Municipality. Preparation of tender document is under process.
83	North 24 Parganas	Bhawanagar Municipal Corporation	41	6,34,107	350	0	350	Bio-CNG	MRF	192.5	35	21	101.5	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	192.5		21	35	101.5	Dec,2025	38.33	Tender to be floated for engagement of agency for setting up of fresh waste processing plant. Preparation of tender document under process.
84	North 24 Parganas	Bongaon	22	1,08,864	62	31	31	Windraw/Composting	MRF	34.1	6.2	3.72	17.98	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		34.1	3.72	6.2	17.98	Dec, 2025	6.79	Tender to be floated for engagement of agency for setting up of fresh waste processing plant. Preparation of tender document under process.
85	North 24 Parganas	Gardia	21	85,336	35.77	12	23.77	Windraw/Composting	MRF	19.6735	3.577	2.1462	10.373	Local Farmers/Horticulture / Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants		19.6735	2.1462	3.577	10.3733	Dec,2025	3.92	Tender floated for engagement of an agency for setting up of fresh waste processing unit, on integrated module, where the selected agency shall process both the legacy waste and fresh waste simultaneously. After reclamation of land of the dumpsite through bio-mining of the existing legacy waste, they shall set up their processing units over the land reclaimed. 2nd call of the tender is under process.
86	North 24 Parganas	Gobardanga	17	45,392	18.64	8	10.64	Windraw/Composting	MRF	10.252	1.864	1.1184	5.4056	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		10.252	1.1184	1.864	5.4056	Sept,2025	2.04	DPR (Drawing,Design & Estimate) for Fresh Waste Processing Plant prepared. Tender floated for engagement of agency for setting up of fresh waste processing plant.
87	North 24 Parganas	Habra	24	1,47,221	70	0	70	Windraw/Composting	MRF	38.5	7	4.2	20.3	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		38.5	4.2	7	20.3	Sept,2025	7.67	Work order issued to an agency for setting up of fresh waste processing unit at dumpsite of Ashokenagar-Kalyangarh municipality for Ashokenagar-Kalyangarh municipality & Habra municipality. After, reclamation of land through bio-mining & bio-remediation of legacy waste, installation of infrastructure for fresh waste processing unit will be started.





Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal																									
Sl. No.	(i) Name of District	ULB	No. of ward	Population (Census 2011)	(ii) Waste Generation (TPD)	Waste being processed per day (TPD)	Gap in processing (TPD)	Type of wet Waste processing Unit	Type of dry Waste processing Unit	(iv) Method of treatment in TPD				(v) Final destination each of the components (iv)				(vi) Break up details of waste processing					(vii) Action plan to process 100% of waste		
										Organic material (Wet Waste)	Inerts	RDF	Others	Organic material	Inert	RDF	Others	Energy plants (Waste to energy plants)	Bio-Compost units	Used in Cement units	Land Fill Sites	Others uses of inerts	Time line for starting of remaining waste	Budget outlay (Rs. In Cr)	Proposal
88	North 24 Parganas	Halisahar	23	1,24,851	52	21	31	Windraw Composting	MRF	28.6	5.2	3.17	15.08	Local Farmers/ Horticulture / Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants		28.6	3.12	5.2	15.08	Dec, 2025	5.09	State Government is in the process for identifying the land for setting up of fresh waste processing unit. Expected that the land will be identified within March, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.
89	North 24 Parganas	Kanchrapara	24	1,29,576	53.84	12	41.84	Windraw Composting	MRF	29.612	5.384	3.2304	15.614	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		29.612	3.2304	5.384	15.6136	July,2025	5.90	Work order issued to an agency for setting up of fresh waste processing unit. Infrastructure Work is in progress.
90	North 24 Parganas	Khandah	22	1,08,496	46.43	14	32.43	Windraw Composting	MRF	25.5365	4.643	2.7858	13.465	Local Farmers/Horticulture / Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants		25.5365	2.7858	4.643	13.4647	Dec,2025	5.08	Tender floated for engagement of agency for setting up of fresh waste processing unit, on integrated module, where the selected agency shall process both the legacy waste and fresh waste simultaneously. After reclamation of land of the dumpyard through bio-mining of the existing legacy waste, they shall set up their processing units over the land reclaimed. 2nd call of the tender not invited. 3rd call shall be invited shortly.
91	North 24 Parganas	Madhyamgram	28	1,96,127	90	16	74	Windraw Composting	MRF	49.5	9	5.4	26.1	Local Farmers/Horticulture / Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants		49.5	5.4	9	26.1	Sept,2025	9.86	Tender floated. KMDA had selected an agency for integrated SWM of Madhyamgram Municipality, where the selected agency shall process both the legacy waste and fresh waste simultaneously. After reclamation of land of the dumpyard through bio-mining of the existing legacy waste, they shall set up their processing units over the land reclaimed in stages.
92	North 24 Parganas	Nahali	31	2,18,194	107	29	87	Windraw Composting	MRF	58.85	10.7	6.42	31.03	Local Farmers/Horticulture / Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants		58.85	6.42	10.7	31.03	Dec, 2025	11.72	DPWT (Drawing, Design & Estimate) for Fresh Waste Processing Plant is under preparation & simultaneously preparation of tender document for engagement of agency is under process.
93	North 24 Parganas	North Barrackpore	23	1,32,806	73	0	73	Windraw Composting	MRF	40.15	7.3	4.38	21.17	Local Farmers/Horticulture / Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants		40.15	4.38	7.3	21.17	Dec,2025	7.99	As per decision, wastes of North Barrackpore Municipality shall be processed at the dump land of Titagarh Municipality on Cluster Mode.
94	North 24 Parganas	Panhati	35	3,77,251	176	0	176	Windraw Composting	MRF	96.8	17.6	10.56	51.04	Local Farmers/Horticulture / Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants		96.8	10.56	17.6	51.04	Dec,2025	19.27	Tender to be floated for engagement of an agency for setting up of fresh waste processing plants, on the reclaimed land at Ranchandipar and at the identified land at Mahishostha Monn. Preparation of tender document under process.
95	North 24 Parganas	Taki	16	38,263	14	8.4	5.6	Windraw Composting	MRF	7.7	1.4	0.84	4.06	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		7.7	0.84	1.4	4.06	Sept,2025	1.53	Work order issued to an agency for setting up of fresh waste processing unit. Infrastructure Work is in progress.
96	North 24 Parganas	Titagarh	23	1,16,541	47.7	9	38.7	Windraw Composting	MRF	26.235	4.77	2.982	13.833	Local Farmers/Horticulture / Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants		26.235	2.982	4.77	13.833	Dec,2025	5.22	Tender floated for engagement of agency for setting up of fresh waste processing plants, on integrated module, where the selected agency shall process both the legacy waste and fresh waste simultaneously. After reclamation of land of the dumpyard through bio-mining of the existing legacy waste, they shall set up their processing units over the land reclaimed. 2nd call of the tender not invited. 3rd call shall be invited shortly.
97	Paschim Midnapore	Chandrakona	12	23,629	8.42	0	8.42	Windraw Composting	MRF	4.631	0.842	0.5052	2.4418	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		4.631	0.5052	0.842	2.4418	March,2025	0.92	Work order issued to an agency for setting up of fresh waste processing unit. Infrastructure Work is in progress.
98	Paschim Midnapore	Ghatol	17	54,591	26.7	0	26.7	Windraw Composting	MRF	14.685	2.67	1.602	7.743	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		14.685	1.602	2.67	7.743	Dec, 2025	2.92	State Government is in the process for identifying the land for setting up of fresh waste processing unit. Expected that the land will be identified within March, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.

Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal

Sl. No.	(i) Name of District	ULB	No. of ward	Population (Census 2011)	(ii) Waste Generation (TPD)	Waste being processed per day (TPD)	Gap in processing (TPD)	Type of wet Waste processing Unit	Type of dry Waste processing Unit	(iv) Method of treatment in TPD				(v) Final destination each of the components of (iv)				(vi) Break up details of waste processing					(vii) Action plan to process 100% of waste		
										Organic material (Wet Waste)	Inerts	RDF	Others	Organic material	Inert	RDF	Others	Energy plants (Waste to energy plants)	Bio-Compost units	Used in Cement units	Land Fill Sites	Others uses of inerts	Time line for starting of processing of remaining waste	Budget outlay (Rs. In Cr)	Proposal
99	Paschim Midnapore	Jhangram	15	61,652	28.5	0	28.5	Windraw Composting	MRF	13.675	2.85	1.71	8.265	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		15.675	1.71	2.85	3.265	Dec, 2025	3.12	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant prepared. Tender floated for engagement of agency for setting up of fresh waste processing plant.
100	Paschim Midnapore	Kharagpur	35	2,07,604	82	25	57	Windraw Composting	MRF	45.1	8.2	4.92	23.78	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		45.1	4.92	8.2	23.78	Sept, 2025	8.98	Work order issued to an agency for setting up of fresh waste processing unit. Infrastructure Work started but stopped due to local agitation. Effort given to resolve the matter and start the work at the earliest.
101	Paschim Midnapore	Kharar	10	12,220	5.4	0	5.4	Windraw Composting	MRF	2.97	0.54	0.324	1.566	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		2.97	0.324	0.54	1.566	July, 2025	0.59	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant prepared. Tender floated for engagement of agency for setting up of fresh waste processing plant.
102	Paschim Midnapore	Khirpai	10	16,385	6.76	0	6.76	Windraw Composting	MRF	3.718	0.676	0.4056	1.9604	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		3.718	0.4056	0.676	1.9604	July, 2025	0.74	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant prepared. Tender floated for engagement of agency for setting up of fresh waste processing plant.
103	Paschim Midnapore	Midnapore	25	1,69,127	92	0	92	Windraw Composting	MRF	50.6	9.2	5.52	26.68	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		50.6	5.52	9.2	26.68	Sept, 2025	10.07	After reclamation of land from legacy waste the tender for infrastructure work for setting up of fresh waste processing unit will be floated.
104	Paschim Midnapore	Ramjibongur	11	19,611	7	0	7	Windraw Composting	MRF	3.85	0.7	0.42	2.03	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		3.85	0.42	0.7	2.03	Sept, 2025	0.77	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant prepared. Tender floated for engagement of agency for setting up of fresh waste processing plant.
105	Purba Midnapore	Contai	21	92,226	60	0	60	Windraw Composting	MRF	33	6	3.6	17.4	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		33	3.6	6	17.4	Dec, 2025	6.57	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant prepared. Tender to be floated for engagement of agency for setting up of fresh waste processing plant.
106	Purba Midnapore	Egra	14	36,148	14.6	0	14.6	Windraw Composting	MRF	8.03	1.46	0.876	4.234	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		8.03	0.876	1.46	4.234	Sept, 2025	1.60	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant prepared. Tender floated for engagement of agency for setting up of fresh waste processing plant.
107	Purba Midnapore	Haldia	29	2,00,827	80	80	0	Windraw Composting	MRF	44	8	4.8	23.2	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		44	4.8	8	23.2	N/A	8.76	Achieved
108	Purba Midnapore	Panskura	15	37,992	18	8	10	Windraw Composting	MRF	9.9	1.8	1.08	5.22	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		9.9	1.08	1.8	5.22	Dec, 2025	1.97	State Government identified the land for setting up of fresh waste processing unit. Expected that the land will be under possession of the ULB within March, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.
109	Purba Midnapore	Tamluk	20	65,312	24.6	12	12.6	Windraw Composting	MRF	13.33	2.46	1.476	7.134	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		13.33	1.476	2.46	7.134	Dec, 2025	2.69	State Government is in the process for identifying the land for setting up of fresh waste processing unit. Expected that the land will be identified within March, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.
110	Jharkhand	Jharkhand	12	19,540	6.48	0	6.48	Windraw Composting	MRF	3.564	0.648	0.3888	1.5792	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		3.564	0.3888	0.648	1.5792	Dec, 2025	0.71	State Government is in the process for identifying the land for setting up of fresh waste processing unit. Expected that the land will be identified within March, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.



Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal																									
Sl. No.	(i) Name of District	ULB	No. of ward	Population (Census 2011)	(ii) Waste Generation (TPD)	Waste being processed per day (TPD)	Gap in processing (TPD)	Type of wet Waste processing Unit	Type of dry Waste processing Unit	(iv) Method of treatment in TPD				(v) Final destination each of the component(s)				(vi) Break up details of waste processing					(vii) Action plan to process 100% of waste		
										Organic material (Wet Waste)	Inserts	RDF	Others	Organic material	Insert	RDF	Others	Energy plants (Waste to energy plants)	Bio-Compost units	Used in Cement units	Land Fill Sites	Others uses of inserts	Time line for starting of processing of remaining waste	Budget outlay (Rs. In Cr)	Proposal
111	Purulia	Purulia	23	1,21,067	20	0	20	Windraw Composting	MRF	11	2	1.2	5.8	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		11	1.2	2	5.8	Dec, 2025	2.19	State Government is in the process for identifying the land for setting up of fresh waste processing unit. Expected that the land will be identified within March, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.
112	Purulia	Raghunathpur	13	25,621	11	0	11	Windraw Composting	MRF	6.05	1.1	0.66	3.19	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		6.05	0.66	1.1	3.19	Dec, 2025	1.20	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant is under preparation & simultaneously preparation of tender document for engagement of agency is under process.
113	South 24 parganas	Baruipur	17	53,128	24.5	6	18.5	Windraw Composting	MRF	13.475	2.45	1.47	7.105	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		13.475	1.47	2.45	7.105	Sept, 2025	2.68	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant is under preparation & simultaneously preparation of tender document for engagement of agency is under process.
114	South 24 parganas	Budge Budge	20	76,858	30	25	5	Windraw Composting	MRF	16.5	3	1.8	8.7	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		16.5	1.8	3	8.7	Dec, 2025	3.29	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant is under preparation & simultaneously preparation of tender document for engagement of agency is under process.
115	South 24 parganas	Diamond Harbour	16	43,169	19.53	4	15.53	Windraw Composting	MRF	10.7415	1.953	1.1718	5.6637	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		10.7415	1.1718	1.953	5.6637	Sept, 2025	2.14	Work order issued to an agency for setting up of fresh waste processing unit. Infrastructure Work is in progress.
116	South 24 parganas	Jaynagar Majipur	14	25,922	9	6	3	Windraw Composting & Bio Gas	MRF	4.95	0.9	0.54	2.61	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	1	3.95	0.54	0.9	2.61	March, 2025	0.99	Work order issued to an agency for setting up of fresh waste processing unit. Infrastructure Work is in progress.
117	South 24 parganas	Maheshala	35	4,49,423	210	14	196	Vermi Compost	MRF	115.5	21	12.6	60.9	Local Farmers/ Horticulture / Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants		115.5	12.6	21	60.9	Dec, 2025	23.00	After reclamation of land through legacy waste processing, tender will be floated for engagement of agency for setting up of fresh waste processing plant. Preparation of tender document under process.
118	South 24 parganas	Pujali	16	37,040	12.63	0	12.63	Windraw Composting	MRF	6.9465	1.263	0.7578	3.6627	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		6.9465	0.7578	1.263	3.6627	July, 2025	1.38	Tender floated for engagement of agency for setting up of fresh waste processing plant.
119	South 24 parganas	Rajpur- Sosarpur	35	4,23,734	348.52	5	343.52	Windraw Composting & Bio Gas	MRF	191.686	34.852	24.911	101.07	Local Farmers/ Horticulture / Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	25	166.686	20.9112	34.852	101.0708	Sept, 2025	38.16	Tender shall be floated by the ULB itself, for engagement of agency for setting up fresh waste processing unit. Tender document prepared.
120	Uttar Dinajpur	Dalkhola	16	37,003	17.29	4	13.29	Windraw Composting	MRF	9.5095	1.729	1.0374	5.0141	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		9.5095	1.0374	1.729	5.0141	Sept, 2025	1.89	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant prepared. Tender floated for engagement of agency for setting up of fresh waste processing plant.
121	Uttar Dinajpur	Islampur	17	54,340	21.73	12	9.73	Windraw Composting	MRF	11.9515	2.173	1.3088	6.3017	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		11.9515	1.3088	2.173	6.3017	March, 2025	2.38	DPR (Drawing, Design & Estimate) for Fresh Waste Processing Plant is under preparation & simultaneously preparation of tender document for engagement of agency is under process.
122	Uttar Dinajpur	Kaliyaganj	17	53,530	39		39	Windraw Composting	MRF	21.45	3.9	2.34	11.31	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		21.45	2.34	3.9	11.31	Sept, 2025	4.27	Tender floated for engagement of agency for setting up fresh waste processing plant.
123	Uttar Dinajpur	Raiganj	27	1,83,612	95	16	79	Windraw Composting	MRF	52.25	9.5	5.7	27.55	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		52.25	5.7	9.5	27.55	Sept, 2025	10.40	Work order issued to an agency for setting up of fresh waste processing unit. Infrastructure Work is in progress.
124	Howrah	Howrah MC	36	10,76,645	710	10	700	Windraw Composting	MRF	390.5	71	42.6	205.9	Local Farmers/ Horticulture / Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants		390.5	42.6	71	205.9	Dec, 2025	77.75	After reclamation of land through legacy waste processing, tender to be floated for engagement of agency for setting up of fresh waste processing plant. Preparation of tender document under process.



Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal

Sl. No.	(i) Name of District	ULB	No. of ward	Population (Census 2011)	(ii) Waste Generation (TPD)	Waste being processed per day (TPD)	Gap in processing (TPD)	Type of wet Waste processing Unit	Type of dry Waste processing Unit	(iv) Method of treatment in TPD				(v) Final destination each of the components (iv)				(vi) Break up details of waste processing					(vii) Action plan to process 100% of waste		
										Organic material (Wet Waste)	Inerts	RDF	Others	Organic material	Inert	RDF	Others	Energy plants (Waste to energy plants)	Bio-Compost units	Used in Cement units	Land Fill Sites	Others uses of inerts	Time line for starting of processing of remaining waste	Budget outlay (Rs. In Cr)	Proposal
125	Howrah	Bally	35	2,91,916	130.93	16	123.93	Windrow Composting	MRF	76,9615	13,993	8,3958	40.58	Local Farmers/ Horticulture/ Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants		76,9615	8,3958	13,993	40,5797	Dec,2025	15.32	After reclamation of land through legacy waste processing, tender to be floated for engagement of agency for setting up of fresh waste processing plant. Preparation of tender document under process.
126	Jalpaiguri	Maynaguri	17	36,263	12.7	0	12.7	Windrow Composting	MRF	6,985	1.27	0.762	3.683	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		6,985	0.762	1.27	3.683	March,2025	1.39	Work order issued to an agency for setting up of fresh waste processing unit. Infrastructure Work is in progress.
127	Alipurduar	Falakata	18	54,039	22	0	22	Windrow Composting	MRF	12.1	2.2	1.32	6.38	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants		12.1	1.32	2.2	6.38	Sept,2025	2.41	Work order issued to an agency for setting up of fresh waste processing unit. Infrastructure Work is in progress.
128	Kolkata	Kolkata MC	144	4496694	4500	689	3891	Windrow Compost & Bio-CNG	Material Recovery Facility & Plastic Processing Unit	2475	450	270	1505	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	350	2125	270	450	1305	Dec, 2025	600.00	Bio-CNG and windrow compost plant to be set up for remaining wet waste and for remaining dry waste MRF to be set up.
Total =			2994	21433481	13216.07	2436.5	10779.6			7268.839	1321.6	792.96	3832.7					749.042	6519.797	792.962	1321.607	3032.66	Total =	1354.41	



Phase - I : Status of Bio-mining and Bio - Remediation of Legacy Waste of the ULBs of West Bengal where the Processing work has been initiated.

Sl No	(i) District	(ii) Legacy waste Site				(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste				(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timeline to process at each site	(viii) Final Destination of the Components at (v)				Area Reclaimed in Acre	Earnmarked Budget (Rs. In Crore)	Action plan to remediate and recover the sites
		ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)			Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)				Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)			
1	ALIPURDUAR	Alipurduar	1	Beside Radhasadhab Mandir	26°19'33"N 89°12'29"E	0.33	4274	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	4274	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.33	0.22	Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed.
2	BANKURA	Bankura	1	Kendra Trenching Ground	23.267285° N 87.035388° E	16.53	172937.6	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	172938	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	6.50	15.29	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But it has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
3	BANKURA	Sonamukhi	1	Adrab Bazar	23.300813° N 87.398289° E	1.50	2400	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	2400	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.50	0.15	Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed.
4	BIRBHUM	Bolpur	1	Bolpur, Khoskadambatur, P. S. Bolpur, J.L. No. 95, Plot No. 2590, 2703	23.677955° N 87.721413° E	3.33	60814	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	60814	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.20	3.93	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But it has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
5	BIRBHUM	Dubrajpur	1	Mahaprabhu Gate	23.781967° N 87.36859° E	1.20	6122	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	6122	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.75	0.25	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But it has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
6	BIRBHUM	Rampurhat	1	Bonai & Kusumbo Road	24.18826° N 87.73746° E	3.85	24212	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	24212	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.85	1.57	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But it has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
7	BIRBHUM	Sainthia	1	Ward No. 14	23.5657° N 87.4039° E	1.10	7261	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	7261	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.90	0.46	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But it has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
8	BIRBHUM	Suri	1	Dhanyogam (J.L. No. - 206)	23.95225° N 87.48576° E	2.00	16428	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	16428	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.60	1.05	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But it has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
9	COOCH BEHAR	Cooch Behar	1	Guriahati-II	26.299124° N 89.468282° E	6.75	67319.21	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	67319	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.20	4.08	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But it has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
10	COOCH BEHAR	Dinhata	1	Buri dharia	26.821° N 89.2652° E	5.20	12432	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	12432	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.20	0.77	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But it has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.



Phase - I: Status of Bio-mining and Bio - Remediation of Legacy Waste of the ULBs of West Bengal where the Processing work has been initiated.

Sl No	(i) District	(ii) Legacy waste Site			(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste				(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timeline to process at each site	(viii) Final Destination of the Components at (v)				Area Reclaimed in Acre	Earmarked Budget (Rs. In Crore)	Action plan to remediate and recover the sites	
		ULB	No. of Legacy waste sites	Location of site			GPS coordinate (Lat & Long)	Inert (%)	Compost (%)	RDF (%)				If any Other material (%)	Inert (%)	Compost (%)	RDF (%)				If any Other material (%)
11	COOCH BEHAR	Hakibari	1	DBDH	26°19'27.4" N 88°47'6.5"E	0.73	6491.17	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	6491	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.20	0.44	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
12	COOCH BEHAR	Mathabhanga	2	Ward No. - 4 (behind Jamli Kalbari and Manasi River) & Ward No. - 2, KhadanChat (Beside Manasi and Suhanga River)	26.2041°N 89.137°E & 26.2017°N 89.1316°E	2.20	8830.16	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	8830	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.00	0.98	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
13	COOCH BEHAR	Tufanganj	1	Kamat Phoolbari	26.1846°N 89.6014°E	2.70	8918.13	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	8918	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.00	1.14	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
14	DAKSHIN DINAJPUR	Balughat	1	5 no. Bhatpara, Dangi Under Bhatpara Gram panchayat	25.2052169° N 88.76702841° E	9.99	72514.995	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	72515	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.00	4.60	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
15	DAKSHIN DINAJPUR	Gangarampor e	1	Nandi Dump-pit, 6 no. Anchoi, Gangarampor	25.402148° N 88.532081° E	2.25	4275	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	4275	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.10	0.25	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
16	DARJEELING	Siliguri MC	1	Don Bosco colony	26.746839° N 88.452593° E	26.00	379382	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	379382	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	10.50	18.67	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
17	HOOGHLY	Chandernagore MC	1	Kalopukur Vermi Compost Plant, Kalopukur Bhagar more, Ward No. 8	22°52'13"N, 88°21'32"E	4.94	219916	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	219916	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.00	12.63	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
18	HOOGHLY	Hooghly Chinsurah	1	Kedia - I GI, Sukantanagar Rohindranagar	22°53'35"N 88°22'44"E	6.50	126266	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	126266	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.50	7.39	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
19	HOOGHLY	Baidyabati	1	RWMC	22.7884°N, 88.31202°E	52.00	220794	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	62000	Mar-25	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	5.00	18.40	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste is in progress which will be completed as per time mentioned. Further It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
20	HOOGHLY	Chandernagore																			
21	HOOGHLY	Rishra																			
22	HOOGHLY	Serampore																			
23	HOOGHLY	Uttarpur-Kotrung																			
24	HOOGHLY	Konnagar																			



Phase - I : Status of Bio-mining and Bio - Remediation of Legacy Waste of the ULBs of West Bengal where the Processing work has been initiated.

Sl No	(i) District	(ii) Legacy waste Site				(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste				(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timeline to process at each site	(viii) Final Destination of the Components at (v)				Area Reclaimed in Acre	Earmarked Budget (Rs. In Crore)	Action plan to remediate and recover the sites
		ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)			Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)				Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)			
25	HOWRAH	Utuheria	2	Banitola, Ward No. 31 (Beside NH 6) & Ward No. 6, Barua	22.478330° N 88.078462° E & 22.499437° N 88.169112° E	6.50	28394	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	28394	Complete d	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.00	1.80	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
26	HOWRAH	Bally	1	Chandmari	22.635658° N 88.334197° E	3.00	120000	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	8933.18	Dec-25	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.00	7.32	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste is in progress which will be completed as per time line mentioned. Further It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
27	HOWRAH	Howrah MC	1	Bdgachia	22°36'35"N 88°19'34"E	21.99	9,61,567	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	3,30,143.62	Oct-26	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.80	66.00	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste is in progress which will be completed as per time line mentioned. Further It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
28	JALPAIGURI	Jalpaiguri	1	Paharpur	26.564365° N 88.236121° E	2.50	25891.6	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	25892	Complete d	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.50	1.61	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
29	JHARGRAM	Jhargram	1	Jhargram (Near Jarulata)	22°20'36"N 86°58'29"E	12.00	3739	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	3739	Complete d	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	12.00	0.20	Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed.
30	KOLKATA	Kolkata MC	2	Garden Reach	Lat 22.536578° N Long 88.291576° E	19.77	1800000	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	10000	Dec-25	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.80	8.04	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste is in progress which will be completed as per time line mentioned. Further It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
				DHAPA Under W-38 OF BE-VII/KMC	22°32'32.6" N 88°23'17.6"E	60.00	4000000	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	1813000	Mar-26							25.00
31	MALDA	English Bazar	1	English Bazar (maza Bahadurpur)	24°54'59.18" N 88°6'57.87"E	3.52	3250	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	3250	Complete d	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.52	0.76	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
32	MURSHIDAB AD	Berhampore	1	Banappore ring road	Konodapur Khadamchandi	2.16	12981	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	12981	Complete d	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.00	8.27	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.



Phase - I: Status of Bio-mining and Bio - Remediation of Legacy Waste of the ULBs of West Bengal where the Processing work has been initiated.

Sl No	(i) District	(ii) Legacy waste Site			(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste				(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timeline to process at each site	(viii) Final Destination of the Components at (v)			Area Reclaimed in Acre	Earmarked Budget (Rs. In Crore)	Action plan to remediate and recover the sites		
		ULB	No. of Legacy waste sites	Location of site			GPS coordinate (Lat & Long)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic	RDF (%) Plastic				If any Other material (%)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic				RDF (%) Plastic	If any Other material (%)
33	MURSHIDABAD	Jangipur	1	Agarpara near Milanpur	24°28'43.79" N 88°3'10.75" E	0.28	3211	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	3211	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.10	0.20	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
34	MURSHIDABAD	Jangj-Azimgarj	1	Ghoramari (Azimgarj Side)	24°14'14.8" N 88°15'56.8" E	3.00	19426	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	19426	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.00	1.20	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
35	MURSHIDABAD	Murshidabad	1	Kathgola bagan, Ward No. - 15	Kathgola bagan, Ward No. 15	5.38	94099	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	94099	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.00	5.18	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
36	NADIA	Birnagar	1	Mathurapur	23.268205° N 88.556403° E	3.00	6799	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	6799	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.00	0.35	Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed.
37	NADIA	Gayeshpur	2	1) Near VS Club, Ward No.-16 & Near SHG Training Centre, Ward No.- 15	22.955519° N 88.472313° E & 22.953232° N 88.48228° E	5.00	12465	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	12465	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.20	0.64	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
38	NADIA	Kalyani	2	Near Kacharipara, Ward No.-6 & Beside highway, Ward No.-10	22.960803° N 88.439604° E & 22.960867° N 88.439604° E	2.1 & 1.4	60543	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	60543	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.20	3.11	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
39	NADIA	Krishnanagar	1	Godadanga, Ward - 5	(23.4052240° N 88.5116291° E	8.00	51802	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	51802	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.00	3.36	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
40	NADIA	Nabadwip	1	Near Bishnupriya Halt Station, Ward No. - 1	23.4150386° N 88.5562760° E	12.35	83900	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	83900	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	5.00	5.44	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
41	NADIA	Ranaghat	1	Amulia GP	23.268025° N 88.556405° E	6.31	65374	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	65374	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.30	3.34	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.



Phase - I : Status of Bio-mining and Bio - Remediation of Legacy Waste of the ULBs of West Bengal where the Processing work has been initiated.

Sl No	(i) District	(ii) Legacy waste Site				(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste				(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timeline to process at each site	(viii) Final Destination of the Components at (v)			Area Reclaimed in Acre	Earmarked Budget (Rs. In Crore)	Action plan to remediate and recover the sites	
		ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)			Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)				Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic				If any Other material (%)
42	NADIA	Santipur	1	Moytar math, Ward no. - 10	23.2501021° N 88.4110394° E	4.55	22097	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	22097	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.20	1.43	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But it has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
43	NADIA	Taberpar	1	Cremation Ground Road, Ward No-1	23.270603° N 88.521961° E	1.26	6119	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	6119	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.50	0.31	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But it has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
44	NADIA	Chaidah	1	Ward No - 19	23.067613° N 88.517296° E	5.00	19426	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	19426	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	5.00	1.02	Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed.
45	NORTH 24-PARGANAS	Barasat	1	Kadambagachi	22.7043° N 88.51908° E	3.50	67846.935	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	67847	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.50	3.71	Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed.
46	NORTH 24-PARGANAS	Barrackpore	1	Kolkata Road	22.748542° N 88.382122° E	5.00	72846	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	72846	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.00	4.75	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But it has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
47	NORTH 24-PARGANAS	Basirhat	1	Ward 8	22.65254° N 88.87294° E	4.00	24273.065	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	24273	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.00	1.18	Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed.
48	NORTH 24-PARGANAS	Bongaon	1	Beside Indira Park, Ward No. - 19 (opposite Truck Parking lot)	23°14'13" N 88°50'31.40" E	2.26	7013	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	7013	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.20	0.44	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But it has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
49	NORTH 24-PARGANAS	Habra	1	Near Banipur Home, Ward No. - 5	22.818064° N 88.638627° E	1.20	9458.1	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	9458	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.98	0.61	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But it has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
50	NORTH 24-PARGANAS	Kanchrapara	1	Bidhanpally	23.4130386° N 88.3562769° E	3.00	24282	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	24282	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.20	1.58	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But it has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
51	NORTH 24-PARGANAS	Khardah	1	Ruiyaiswaripur	22°44'31" N 88°24'25" E	2.75	46118	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	46118	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.00	2.99	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But it has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.





Phase - I : Status of Bio-mining and Bio - Remediation of Legacy Waste of the ULBs of West Bengal where the Processing work has been initiated.

Sl No	(i) District	(ii) Legacy waste Site				(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste				(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timeline to process at each site	(viii) Final Destination of the Components at (v)				Area Reclaimed in Acre	Earmarked Budget (Rs. in Crore)	Action plan to remediate and recover the sites
		ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)			Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)				Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)			
52	NORTH 24-PARGANAS	Madhyamgram	1	Digheria	22.69264° N 85.50134° E	7.17	116068	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	116068	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.19	6.33	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
53	NORTH 24-PARGANAS	Panihati	1	Ranchandra Pur	22°41'31"N 88°23'10"E	1.50	51763.391	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	51763	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.20	3.36	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
54	NORTH 24-PARGANAS	Taki	1	Mansing road	22.57787°N 88.93309°E	0.80	3625	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	3625	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.35	0.21	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
55	NORTH 24-PARGANAS	Titagarh	1	Madhyara	22.88326°N 88.02701°E	4.90	120886	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	120886	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.00	7.85	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
56	NORTH 24-PARGANAS	Bharpara	2	Madral & Jibab Math	22.87426°N 88.41807°E & 22.85032°N 88.39001°E	2.57	58260	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	58260	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.00	3.79	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
57	NORTH 24-PARGANAS	Gandia	1	Fanching Ground Road	22.817161° N 88.372613°E	1.80	52499	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	51991.017	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.00	3.41	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed as per time line mentioned. Further It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
58	NORTH 24-PARGANAS	Halisahar	1	Nitaljan Trenching Ground	22.2501021° N 88.4116394° E	0.84	6799	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	6789	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.25	0.44	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed as per time line mentioned. Further It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
59	NORTH 24-PARGANAS	Bidhanagar MC	1	Mollar Bheri	22.35°52' N 84.26°47' E	55.00	300000	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	300000	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	55.00	23.00	Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed.
60	NORTH 24-PARGANAS	Baranagar	1	Prasadsagar, Beside Belghoria Expressway	22.648657N, 88.397765E	22.68	725400	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	725400	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.00	56.44	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
61	NORTH 24-PARGANAS	Dum Dum																			
62	NORTH 24-PARGANAS	New Barrackpore																			
63	NORTH 24-PARGANAS	North Dum Dum																			
64	NORTH 24-PARGANAS	South Dum Dum																			

Phase - I: Status of Bio-mining and Bio - Remediation of Legacy Waste of the ULBs of West Bengal where the Processing work has been initiated.

Sl No	(i) District	(ii) Legacy waste Site				(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste				(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timeline to process at each site	(viii) Final Destination of the Components at (vi)			Area Reclaimed in Acre	Earmarked Budget (Rs. in Crore)	Action plan to remediate and recover the sites	
		ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)			Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)				Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic				If Any Other material (%)
65	NORTH 24-PARGANAS	Kamarhati	1	Matagin Haria Pally, Kamarhati	22.679309N, 88.379748E	8.00	32000	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	32000	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.50	2.08	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But it has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
66	NORTH 24-PARGANAS	Naihati	3	Along Patterson road, Chighat, W.No. 14, Naihati	22.87030N, 88.410584E	23.94	300000	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	300000	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	15.00	16.80	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But it has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
67	NORTH 24-PARGANAS	Ashoknagar-Kalyangarh	1	Ward 22 beside Naihati-Habra Road	22.5021° N, 88.3544 E	21.89	81985	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	26514	Jun-25	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	6.13	5.67	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste is in progress which will be completed as per time line mentioned.
68	NORTH 24-PARGANAS	Gobardanga	1	Ward 3- near Belluni bridge	22.5349° N, 88.4437 E	4.00	19296	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	12090	Jun-25	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.50	0.87	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste is in progress which will be completed as per time line mentioned.
69	PASCHIM BARDHAMAN	Asansol MC	5	a.Asansol- Kalipahari, b.Burnpur- Haripur, c.Ramganj- Rorsai, d.Jamuria- 6 No. Bypass, e.Kali- Aldi	a.23.614345° N, 87.133207° E, b.23.661219° N, 86.939290° E, c.23.614545° N, 87.133207° E, d.23.707714° N, 87.074470° E, e.23.703844° N, 86.883290° E	36.95	1100000	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	435000	Mar-26	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	11.00	46.64	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste is in progress which will be completed as per time line mentioned. Further it has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
70	PASCHIM BARDHAMAN	Durgapur MC	1	Sankarpur	23.530679° N, 87.356380° E	6.60	300000	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	300000	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.00	12.45	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But it has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
71	PASCHIM MEDINIPUR	Ghatial	1	Argora Shyampr	22.6636275° N, 87.7241945° E	1.25	1608.41	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	1608	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.50	0.77	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But it has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
72	PASCHIM MEDINIPUR	Kharagpur	1	Hiradih, Ward No. - 32	22.321856° N, 87.280617° E	1.50	29995.51	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	29996	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.50	1.65	Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed.
73	PASCHIM MEDINIPUR	Khripai	1	Ibtdanga	22.736900° N, 87.615709° E	2.00	693.34	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	693	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.00	0.31	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But it has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.



Phase - I : Status of Bio-mining and Bio - Remediation of Legacy Waste of the ULBs of West Bengal where the Processing work has been initiated.

Sl No	(i) District	(ii) Legacy waste Site			(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste				(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timeline to process at each site	(viii) Final Destination of the Components at (v)				Area Reclaimed in Acre	Larnarked Budget (Rs. In Crore)	Action plan to remediate and recover the sites	
		ULB	No. of Legacy waste sites	Location of site			GPS coordinate (Lat & Long)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic				If any Other material (%)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic				If any Other material (%)
74	PASCHIM MEDINIPUR	Midnapore	1	Dharma Dumping Ground, Hosnabad Mouza	22.421732° N 87.340956° E	4.00	168814.31	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	168814	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.50	8.60	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
75	PASCHIM MEDINIPUR	Chandrakona	1	Rauagar, Ward No -02	22.7191° N 88.3900° E	2.00	40902	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	40902	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.20	2.15	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
76	PASCHIM MEDINIPUR	Kharar	2	Kharar ByPass Road	10.750526° N 76.640539° E & 10.750528° N 76.640539° E	0.57	2044	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	2044	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.30	0.11	Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed.
77	PASCHIM MEDINIPUR	Rangjherpur	1	Bypass Road	22.824006° N 87.62073° E	0.20	4611	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	4611	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.10	0.24	Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed.
78	PURBA BARDHAMAN	Bardhaman	1	Kapilbagan	25°14'16.5" N 87°51'7.3" E	6.85	180825	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	180825	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.20	10.15	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
79	PURBA BARDHAMAN	Gushkara	1	Ratani Kalitala	23.496347° N 87.744647° E	2.00	7285	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	7285	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.50	0.41	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
80	PURBA BARDHAMAN	Kalna	1	Beside Kalna Rail Station, Kalyanapur Gram Panchat Ambika Kalna	23.213381° N 88.353344° E	3.33	36850	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	36850	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.50	2.53	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
81	PURBA BARDHAMAN	Katwa	1	Stadium Para, W-12	22.71923° N 88.30046° E	2	3885	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	3885	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.00	0.20	Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed.
82	PURBA BARDHAMAN	Memari	1	Lock gate, Nudipur Bridge Memari Bardwan	Lock gate, Nudipur Bridge	2.50	38851	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	38851	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.25	2.53	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
83	PURBA MIDNAPORE	Egra	1	Rankrishnapur	22°23'58.04" N 87°45'19.13" E	0.32	2122.51	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	2123	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.12	0.10	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.



Phase - I : Status of Bio-mining and Bio - Remediation of Legacy Waste of the ULBs of West Bengal where the Processing work has been initiated.

Sl No	(i) District	(ii) Legacy waste Site			(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste				(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timeline to process at each site	(viii) Final Destination of the Components at (v)				Area Reclaimed in Acre	Earmarked Budget (Rs. in Crore)	Action plan to remediate and recover the sites
		ULB	No. of Legacy waste sites	Location of site			GPS coordinate (Lat & Long)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic				If any Other material (%)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic			
84	PURBA MIDNAPORE	Panskura	1	Panskura Railway Station	2.28	667.3	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	667	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.20	0.47	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
85	PURBA MIDNAPORE	Tamraipta	1	Malta Bari	0.49	23890.48	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	23890	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.20	1.07	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
86	PURBA MIDNAPORE	Contal	1	Contal Digla Road	4.59	62385	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	62385	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.00	3.28	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
87	PURULIA	Purulia	3	a.Chharr, b.Banga Bari Samsara, c.Hutmura	10.83	77325	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	77325	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.00	4.97	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
88	PURULIA	Raghunathpur	3	a.W-2 (Between Lohar & Mondal Petrol Pump), b.W-7 (beside Gara Kari Mandir), c.W -11 (Stadium More)	1.00	8201	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	8201	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.50	0.53	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
89	PURULIA	Jhaida	3	a.Beside Panagarh Monogram SH, b.Pal Jhaida Road Railway Cabin Side, c.Ward 5	2.00	16318.43	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	16318	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.50	0.92	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
90	SOUTH 24-PARGANAS	Baruipur	1	Kritankhola	2.30	19685	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	19685	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.20	1.00	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
91	SOUTH 24-PARGANAS	Budge Budge	1	Subhas Udyan trenching ground Ward No. - 17	3.48	20721	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	20721	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.20	1.32	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.




Phase - I: Status of Bio-mining and Bio - Remediation of Legacy Waste of the ULBs of West Bengal where the Processing work has been initiated.

Sl No	(i) District	(ii) Legacy waste Site				(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste				(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timeline to process at each site	(viii) Final Destination of the Components at (v)			Area Reclaimed in Acre	Earmarked Budget (Rs. In Crore)	Action plan to remediate and recover the sites	
		ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)			Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)				Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic				If any Other material (%)
92	SOUTH 24-PARGANAS	Diamond Harbour	1	Doloanghata, Beside NH 117 (Panchayet Area)	22°10'17"N 88°13'44"E	2.00	9421.092	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	9421	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.50	0.59	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
93	SOUTH 24-PARGANAS	Jaynagar-Mazilpur	1	Shahajadpur	22°10'85"N 88°26'2"E	4.00	1379	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	1379	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.00	0.07	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
94	SOUTH 24-PARGANAS	Maheshkhala	1	Saongbad, Ward No. - 35	22.49216°N 88.20567°E	19.61	230517	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	230517	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.00	14.64	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
95	SOUTH 24-PARGANAS	Rajpur-Sonarpur	1	Mailapota	22°25'16"N 88°25'37"E	10.00	18511.329	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	18511	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.00	1.05	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
96	UTTAR DINAJPUR	Dalkhola	1	Uttar Dalkhola	25°55'6"N 87°50'26.1"E	0.68	7375	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	7375	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.68	0.45	Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed.
97	UTTAR DINAJPUR	Ialampur	1	Sorakhoda Gurubasti Trenching Ground, Ward No. - 9	26°13'32.5" N 89°12'13.1" E	0.17	1469	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	1469	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.10	0.09	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
98	UTTAR DINAJPUR	Kaliaganj	1	Mahadebpur, Ward No. - 17	25°38'25.6" N 88°18'26.6"E	2.84	28144	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	28144	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.00	1.73	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
99	UTTAR DINAJPUR	Raiganj	1	Bandar Sakhari, Ward No. - 22	25°36'51"N 88°7'0.9"E	3.00	38429.02	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	38429	Completed	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.00	2.36	1st Phase of Bio-mining and Bio-remediation of the assessed quantity of Legacy Waste has been completed. But It has been observed during the period of 1st phase processing the incoming regular fresh waste has been converted to Legacy Waste, which will be Bio-mined and Bio-remediated at 2nd Phase.
		Total =		109		650	1,32,47,005						79,60,926						263	739	



Phase - I : Status of Bio-mining and Bio - Remediation of Legacy Waste of the ULBs of West Bengal where the Processing work to be initiated.

Sl No	(i) District	(ii) Legacy waste Site				(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste				(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timelin e to process at each site	(viii) Final Destination of the				Earmarked Budget (Rs. In Crore)	Action plan to remediate and recover the sites
		ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)			Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)				Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	HIRBHUM	Nalhati	1	Khanpur	24.30656°N 87.825631°E	5.00	50000	-	-	-	-	Biomining and Bio Remediation	-	Sep-25	-	-	-	-	3.08	Previously tender was floated for biomining or bioremediation of legacy waste but cancelled as there was no response. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.
2	DARJEELING	Darjeeling	1	Darjeeling (Near Gorkha Road and Victoria Road)	27° 2'26.60"N 88°15'33.05"E	3.33	Assessment could not be done due to high hill slope.	-	-	-	-	Biomining and Bio Remediation	-	Mar-26	-	-	-	-		As the site is in high hill slope, so assessing the quantity of Legacy Waste is very difficult. It was decided that after installation of fresh waste processing units the Legacy waste will be collected in phased manner and to be processed with the fresh waste.
3	DARJEELING	Kurseong	1	Kurseong (Down Hill from Parkhabari Road)	26°51'53.26"N 88°15'56.05"E	5.00	Assessment could not be done due to high hill slope.	-	-	-	-	Biomining and Bio Remediation	-	Mar-26	-	-	-	-		As the site is in high hill slope, so assessing the quantity of Legacy Waste is very difficult. It was decided that after installation of fresh waste processing units the Legacy waste will be collected in phased manner and to be processed with the fresh waste.
4	DARJEELING	Mirik	1	Mirik Notified Area (Near DP Rail Road)	26°52'59.28"N 88°10'12.35"E	4.00	Assessment could not be done due to high hill slope.	-	-	-	-	Biomining and Bio Remediation	-	Mar-26	-	-	-	-		As the site is in high hill slope, so assessing the quantity of Legacy Waste is very difficult. It was decided that after installation of fresh waste processing units the Legacy waste will be collected in phased manner and to be processed with the fresh waste.
5	KALIMPONG	Kalimpong	1	Kalimpong (near Bhatulhopkhasmahal)	27° 5'24.23"N 88°28'39.82"E	8.25	Assessment could not be done due to high hill slope.	-	-	-	-	Biomining and Bio Remediation	-	Mar-26	-	-	-	-		As the site is in high hill slope, so assessing the quantity of Legacy Waste is very difficult. It was decided that after installation of fresh waste processing units the Legacy waste will be collected in phased manner and to be processed with the fresh waste.
6	HOOGHLY	Huadrawar	1	Sanjay colony, N B Road.	22.834139°N, 88.349718°E	0.42	32000	-	-	-	-	Biomining and Bio Remediation	-	Dec-25	-	-	-	-	16.50	Previously tender was floated for biomining or bioremediation of legacy waste but cancelled as there was no response. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.
7	HOOGHLY	Dankuni	1	Beside Parbatipur Road, Ramasathpur (Panchayet Area)	22°40'31".N 88°13'58".E	2.40	48078	-	-	-	-	Biomining and Bio Remediation	-	Mar-25	-	-	-	-	2.64	Previously tender was floated for biomining or bioremediation of legacy waste but cancelled as there was no response. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.
8	HOOGHLY	Banaberni	2	Ward no. 8 & 18	22° 57'45.1" N 88° 23'45.3" E	2.79	47000	-	-	-	-	Biomining and Bio Remediation	-	Sep-25	-	-	-	-		Previously tender was floated for biomining or bioremediation of legacy waste but cancelled as there was no response. It is observed that during this period the incoming regular fresh waste accumulated has been converted to Legacy Waste, as a result quantity of Legacy Waste raised. Now further assessment of Legacy Waste is under process. Expected date of completion of Processing will be as per timeline mentioned.
9	HOOGHLY	Arambagh	1	Kalpur (Ward No 6)	22.88528°N, 87.77549°E	1.20	37750	-	-	-	-	Biomining and Bio Remediation	-	Sep-25	-	-	-	-		Previously tender was floated for biomining or bioremediation of legacy waste but cancelled as there was no response. It is observed that during this period the incoming regular fresh waste accumulated has been converted to Legacy Waste, as a result quantity of Legacy Waste raised. Now further assessment of Legacy Waste is under process. Expected date of completion of Processing will be as per timeline mentioned.



10	HOOGHLY	Turakeswar	1	Kadamala, Ward No. 13	22.85326N, 88.02701E	0.44	16610	-	-	-	-	Biomining and Bio Remediation	-	Sep-25	-	-	-	-	Previously tender was floated for biomining or bioremediation of legacy waste but cancelled as there was no response. It is observed that during this period the incoming regular fresh waste accumulated has been converted to Legacy Waste, as a result quantity of Legacy Waste raised. Now further assessment of Legacy Waste is under process, Expected date of completion of Processing will be as per timeline mentioned.
11	MURSHIDABAD	Dhullan	1	Dhuliyar (near Ratanpur)	24°59'29.89"N 87°55'50.74"E	2.00	Assessment under process	-	-	-	-	Biomining and Bio Remediation	-	Sep-25	-	-	-	-	Previously tender was floated for biomining or bioremediation of legacy waste but cancelled as there was no response. It is observed that during this period the incoming regular fresh waste accumulated has been converted to Legacy Waste, as a result quantity of Legacy Waste raised. Now further assessment of Legacy Waste is under process, Expected date of completion of Processing will be as per timeline mentioned.
12	MURSHIDABAD	Kandi	1	Kandi (Ward No. 12)	23°56'51.56"N 88°43'47"E	5.82	Assessment under process	-	-	-	-	Biomining and Bio Remediation	-	Sep-25	-	-	-	-	Previously tender was floated for biomining or bioremediation of legacy waste but cancelled as there was no response. It is observed that during this period the incoming regular fresh waste accumulated has been converted to Legacy Waste, as a result quantity of Legacy Waste raised. Now further assessment of Legacy Waste is under process, Expected date of completion of Processing will be as per timeline mentioned.
13	NADIA	Cooper's Camp	1	Ward 2- near burning ghat	23.270603N, 88.321961E	0.50	19620	-	-	-	-	Biomining and Bio Remediation	-	Sep-25	-	-	-	-	Previously tender was floated for biomining or bioremediation of legacy waste but cancelled as there was no response. It is observed that during this period the incoming regular fresh waste accumulated has been converted to Legacy Waste, as a result quantity of Legacy Waste raised. Now further assessment of Legacy Waste is under process, Expected date of completion of Processing will be as per timeline mentioned.



Phase - II : Status of Bio-mining and Bio - Remediation of further quantity of Legacy Waste accumulated in the dump sites of the ULBs of West Bengal, due to accumulation of regular fresh waste during the 1st phase of processing period which have turn to Legacy waste.																			
Sl No	(i) District	(ii) Legacy waste Site			(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste				(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timeline to process at each site	(viii) Final Destination of the				Earmarked Budget (Rs. In Crore)	Action plan to remediate and recover the sites
		ULB	No. of Legacy waste sites	Location of site			GPS coordinate (Lat & Long)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic				If any Other material (%)	Inert (%) (Construction Waste, Wood, Glass)	Compost (%) organic.	RDF (%) Plastic		
1	Birbhum	Dubrajpur	1	Mahaprabhu Gate	23.78196°N 87.36859°E	1.20	1,00,804	-	-	-	-	-	Dec-25	-	-	-	-	5.28	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.
2	Birbhum	Sainthia	1	Ward No. 14	23.5657°N 87.4039°E	1.10	67,000	-	-	-	-	-	Nov-25	-	-	-	-	3.69	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.
3	Coochbihar	Haldibari	1	DBDH	26°19'27.4"N 88°47'6.5"E	0.73	37,000	-	-	-	-	-	Jul-25	-	-	-	-	2.04	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further 2nd call floated. Expected date of completion of Processing will be as per timeline mentioned.
4	Coochbihar	Dinhata	1	Buri dharia	26.821°N 89.2652°E	3.20	25,000	-	-	-	-	-	Jul-25	-	-	-	-	1.38	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further 2nd call floated. Expected date of completion of Processing will be as per timeline mentioned.
5	Coochbihar	Mathabhanga	2	Ward No. - 4 (behind Jangli Kalibari and Manasi River) & Ward No. - 2, KhadanGhat (Beside Manasi and Sutunga River)	26.2041°N 89.137°E & 26.2017°N 89.1316°E	2.20	6,000	-	-	-	-	-	Mar-25	-	-	-	-	0.33	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further 2nd call floated. Expected date of completion of Processing will be as per timeline mentioned.
6	Coochbihar	Cooch Behar	1	Guriahati- II G.P	26.299124° N, 89.468282° E	6.75	1,26,000	-	-	-	-	-	Dec-25	-	-	-	-	6.93	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.
7	Coochbihar	Tufanganj	1	Kamat Phoolbari	26.1846°N 89.4014°E	2.70	13,000	-	-	-	-	-	Mar-25	-	-	-	-	0.72	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.



Phase - II : Status of Bio-mining and Bio - Remediation of further quantity of Legacy Waste accumulated in the dump sites of the ULBs of West Bengal, due to accumulation of regular fresh waste during the 1st phase of processing period which have turn to Legacy waste.																			
Sl No	(i) District	(ii) Legacy waste Site			(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste				(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timeline to process at each site	(viii) Final Destination of the				Earmarked Budget (Rs. In Crore)	Action plan to remediate and recover the sites
		ULB	No. of Legacy waste sites	Location of site			GPS coordinate (Lat & Long)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic				If any Other material (%)	Inert (%) (Construction Waste, Wood, Glass)	Compost (%) organic.	RDF (%) Plastic		
8	Dakshin Dinajpur	Balughat	1	5 no. Bhatpara, Dangi Under Bhatpara Gram panchayat	25.2052169°N 88.76702841°E	9.99	1,33,000	-	-	-	-	-	Mar-26	-	-	-	-	7.32	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering done & under evaluation. Expected date of completion of Processing will be as per timeline mentioned.
9	Dakshin Dinajpur	Gangarampur	1	Naroi Dampit, 6 No. Anchoi, Gangarampur	25.402148N, 88.532081E	5.50	19,000	-	-	-	-	-	Mar-25	-	-	-	-	1.05	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering done & under valuation. Expected date of completion of Processing will be as per timeline mentioned.
10	Darjeeling	Siliguri MC	1	Don Bosco colony	26.746839°N 88.452293°E	26.00	10,00,000	-	-	-	-	-	Dec-27	-	-	-	-	55.00	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated. Expected date of completion of Processing will be as per timeline mentioned.
11	Howrah	Uluberia	2	Baritala, Ward No. 31 (Beside NH 6) & Ward No. 6, Bauria	22.478330°N 88.078462°E & 22.499437°N 88.169112°E	6.50	64,000	-	-	-	-	-	Sep-25	-	-	-	-	3.52	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering done & under evaluation. Expected date of completion of Processing will be as per timeline mentioned.
12	KOLKATA	Kolkata MC	1	DHAPA Under W-58 OF BR-VII/KMC	22°32'32.6"N 88°25'17.6"E	60.00	2000000	-	-	-	-	-	Mar-26	-	-	-	-	110.00	Tender will be floated shortly for biomining and bioremediation of this further quantity of legacy waste. Expected date of completion of Processing will be as per timeline mentioned.
13	Malda	English Bazar	1	English Bazar (muza Bahadurpur)	24°54'59.18"N 88°6'57.87"E	3.52	1,46,000	-	-	-	-	-	Mar-26	-	-	-	-	8.03	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated. Expected date of completion of Processing will be as per timeline mentioned.
14	Malda	Old Malda	1	#N/A	#N/A	#N/A	24,000	-	-	-	-	-	Mar-25	-	-	-	-	1.32	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated. Expected date of completion of Processing will be as per timeline mentioned.
15	Murshidabad	Berhampore	1	Barappare ring road	24°7'30" N 88°15'35" E	2.16	1,90,000	-	-	-	-	-	Jun-26	-	-	-	-	10.45	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated & work order to be issued shortly. Expected date of completion of Processing will be as per timeline mentioned.





Phase - II : Status of Bio-mining and Bio - Remediation of further quantity of Legacy Waste accumulated in the dump sites of the ULBs of West Bengal, due to accumulation of regular fresh waste during the 1st phase of processing period which have turn to Legacy waste.																			
Sl No	(i) District	(ii) Legacy waste Site			(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste				(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timeline to process at each site	(viii) Final Destination of the				Earmarked Budget (Rs. In Crore)	Action plan to remediate and recover the sites
		ULB	No. of Legacy waste sites	Location of site			GPS coordinate (Lat & Long)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic				If any Other material (%)	Inert (%) (Construction Waste, Wood, Glass)	Compost (%) organic.	RDF (%) Plastic		
16	Murshidabad	Beldanga	1	Bagdanga math, Mouza-Maniknagar, J.L no.-54, P.S-Beldanga, Dist-Murshidabad	23.93300, 88.30323	2.05	49,000	-	-	-	-	-	Mar-25	-	-	-	-	2.70	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.
17	Murshidabad	Jangipur	1	Azgarpara near Milanpur	24°28'43.79"N 88°3'10.75"E	0.28	35,000	-	-	-	-	-	Mar-25	-	-	-	-	1.93	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.
18	Murshidabad	Murshidabad	1	Kathgola Bagan (ward no 15)	24°12'20.9" N 88°16'7.4" E	5.38	13,000	-	-	-	-	-	Jan-25	-	-	-	-	0.72	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated. Expected date of completion of Processing will be as per timeline mentioned.
19	Murshidabad	Jiaganj-Azimganj	1	Ghoramari (Azimganj Side)	24°14'14.8"N 88°15'56.8" E	3.07	38,000	-	-	-	-	-	Mar-25	-	-	-	-	2.09	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.
20	North 24 Pgs	Baranagar	1	Pramodnagar, Beside Belghoria Expressway	22.648657N, 88.397365E	22.68	11,00,000	-	-	-	-	-	-	-	-	-	-	60.50	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated and work order issued to the agency. Expected date of completion of Processing will be as per timeline mentioned.
21	North 24 Pgs	Dum Dum																	
22	North 24 Pgs	New Barrackpore																	
23	North 24 Pgs	North Dum Dum																	
24	North 24 Pgs	South Dum Dum																	
25	North 24 Pgs	Kamarhati	1	Matagiri Harna Pally, Kamarhati	22.679309N, 88.379746E	8.00	9,00,000	-	-	-	-	-	Dec-27	-	-	-	-	49.50	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated and work order issued to the agency. Expected date of completion of Processing will be as per timeline mentioned.
26	North 24 Pgs	Naihati	3	Along Patterson road, Chighat, W.No. 14, Naihati	22.897030N, 88.410584E	23.94	Assessment under process	-	-	-	-	-	Dec-25	-	-	-	-	5.89	After assessment of the quantity of legacy waste, tender will be floated shortly for biomining and bioremediation of this further quantity of legacy waste. Expected date of completion of Processing will be as per timeline mentioned.

Phase - II : Status of Bio-mining and Bio - Remediation of further quantity of Legacy Waste accumulated in the dump sites of the ULBs of West Bengal, due to accumulation of regular fresh waste during the 1st phase of processing period which have turn to Legacy waste.																				
Sl No	(i) District	(ii) Legacy waste Site				(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste				(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timeline to process at each site	(viii) Final Destination of the				Earmarked Budget (Rs. In Crore)	Action plan to remediate and recover the sites
		ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)			Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)				Inert (%) (Construction Waste, Wood, Glass)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)		
27	Paschim Burdwan	Durgapur MC	1	Sankarpur	23.530679°N 87.356380°E	11.00	6,00,000	-	-	-	-	-	-	Dec-26	-	-	-	-	33.00	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated. Expected date of completion of Processing will be as per timeline mentioned.
28	Paschim Medinipur	Midnapur	1	Dharma Dumping Ground, Hosenabad Mouza	22.421732°N 87.340956°E	6.38	2,30,000	-	-	-	-	-	-	Mar-26	-	-	-	-	12.65	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated. Expected date of completion of Processing will be as per timeline mentioned.
29	Paschim Medinipur	Chandrokona	1	Ransagar, W.no 2, Chandrakona	22.7191° N. 88.3800° E	2.00	13,000	-	-	-	-	-	-	Mar-25	-	-	-	-	0.72	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.
30	Paschim Medinipur	Ghatal	1	Argora Shyampur	22.6636275°N 87.7241965°E	1.25	27,000	-	-	-	-	-	-	Mar-25	-	-	-	-	1.49	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.
31	Paschim Medinipur	Khirpai	1	Bhutdanga	22.706906°N 87.615709°E	2.00	5,000	-	-	-	-	-	-	Mar-25	-	-	-	-	0.28	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.
32	Purba Burdwan	Burdwan	1	Kapibagan, Baikanthapur-I GP	25°14'16.5" N 87°51'7.3" E	6.85	3,90,000	-	-	-	-	-	-	Jun-26	-	-	-	-	21.45	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated & work order issued to the agency. Expected date of completion of Processing will be as per timeline mentioned.
33	Purba Burdwan	Guskara	1	Guskara Ratanti Kaitala, W No. 4, Guskara, Burdwan	23.498347, 87.744647	2.00	45,000	-	-	-	-	-	-	Jun-25	-	-	-	-	2.48	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.




Phase - II : Status of Bio-mining and Bio - Remediation of further quantity of Legacy Waste accumulated in the dump sites of the ULBs of West Bengal, due to accumulation of regular fresh waste during the 1st phase of processing period which have turn to Legacy waste.																			
Sl No	(i) District	(ii) Legacy waste Site			(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste				(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timeline to process at each site	(viii) Final Destination of the				Earmarked Budget (Rs. In Crore)	Action plan to remediate and recover the sites.
		ULB	No. of Legacy waste sites	Location of site			GPS coordinate (Lat & Long)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic				If any Other material (%)	Inert (%) (Construction Waste, Wood, Glass	Compost (%) organic.	RDF (%) Plastic		
34	Purba Burdwan	Kalna	1	Beside Kalna Rail Station, kalayanpur Gram Payanchat Ambika Kalna	23.213381°N 88.353344°E	3.33	58,000	-	-	-	-	-	Jun-25	-	-	-	-	3.19	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.
35	Purba Burdwan	Memari	1	Lock gate, Nudipur Bridge Memari Burdwan	Lock gate, Nudipur Bridge	2.50	18,000	-	-	-	-	-	Mar-25	-	-	-	-	0.99	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.
36	Purba Burdwan	Dainhat	1	Ganga Rasta, Ward-02	23.614199°N 88.17797°E	0.75	10,000	-	-	-	-	-	Mar-25	-	-	-	-	0.55	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.
37	Purba Medinipur	Panskura	1	Panskura Railway Station	22°23'58.04"N 87°45'19.13"E	2.28	13,000	-	-	-	-	-	Mar-25	-	-	-	-	0.72	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated and under evaluation. Expected date of completion of Processing will be as per timeline mentioned.
38	Purba Medinipur	Tamralipta	1	Mallabari, Ward - 18	22°16'6"N; 87°55'48"E	0.49	18,000	-	-	-	-	-	Mar-25	-	-	-	-	0.99	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated and under evaluation. Expected date of completion of Processing will be as per timeline mentioned.
39	Purulia	Purulia	3	a.Chharra, b.Banga Bari Samsan, c.Hutmura	a.23.3753°N 86.42805°E, b.23.34977°N 86.38601°E, c.23.3495°N 86.4992°E	10.83	80,000	-	-	-	-	-	Dec-25	-	-	-	-	4.40	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated. Expected date of completion of Processing will be as per timeline mentioned.
40	Purulia	Raghunathpur	3	a.W-2 (Between Lohar & Mondal Petrol Pump), b.W-7 (beside Gara Kiari Mandir), c.W-11 (Stadium More)	a.23.53709°N 86.6746°E, b.23.52927°N 86.6763°E, c.23.52928°N 86.6763°E	1.00	11,000	-	-	-	-	-	Mar-25	-	-	-	-	0.61	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated. Expected date of completion of Processing will be as per timeline mentioned.



Phase - II : Status of Bio-mining and Bio - Remediation of further quantity of Legacy Waste accumulated in the dump sites of the ULBs of West Bengal, due to accumulation of regular fresh waste during the 1st phase of processing period which have turn to Legacy waste.

Sl No	(i) District	(ii) Legacy waste Site			(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste				(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timeline to process at each site	(viii) Final Destination of the				Earmarked Budget (Rs. In Crore)	Action plan to remediate and recover the sites
		ULB	No. of Legacy waste sites	Location of site			GPS coordinate (Lat & Long)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic				If any Other material (%)	Inert (%) (Construction Waste, Wood, Glass)	Compost (%) organic.	RDF (%) Plastic		
41	South 24 Pgs	Baruipur	1	Kritankhola	22°20'14"N 88°26'49"E	2.30	95,000	-	-	-	-	-	Dec-25	-	-	-	-	5.23	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated and under evaluation. Expected date of completion of Processing will be as per timeline mentioned.
42	South 24 Pgs	Diamond Harbour	1	Doioanghata, Beside NH 117 (Panchayet Area)	22°10'17"N 88°13'41"E	2.00	22,000	-	-	-	-	-	Mar-25	-	-	-	-	1.21	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated and under evaluation. Expected date of completion of Processing will be as per timeline mentioned.
43	South 24 Pgs	Jaynagar-Mazilpur	1	Jaynagar Jamtala Road, (Panchayet Area)	22°10'85". N, 88°26'2". E	4.00	13,000	-	-	-	-	-	Mar-25	-	-	-	-	0.72	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated and under evaluation. Expected date of completion of Processing will be as per timeline mentioned.
44	Uttar Dinajpur	Islampur	1	Sonakhoda Gurujbasti Trenching Ground; Ward No. - 9	26°15'32.5"N 88°12'13.1"E	0.17	11,000	-	-	-	-	-	Mar-25	-	-	-	-	0.61	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.
45	Uttar Dinajpur	Kaliaganj	1	Mahadebpur, Ward No. - 17	25°38'25.6"N 88°18'26.6"E	2.84	15,000	-	-	-	-	-	Mar-25	-	-	-	-	0.83	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.
46	Uttar Dinajpur	Raiganj	1	Bandar Sashan, Ward No. - 22	25°36'31"N 88°70.9"E	3.00	80,000	-	-	-	-	-	Dec-25	-	-	-	-	4.40	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.
47	Bankura	Bankura	1	Keshra Trenching Ground	23.267285°N 87.035388°E	16.53	1,87,000	-	-	-	-	-	Dec-25	-	-	-	-	-	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated and under evaluation. Expected date of completion of Processing will be as per timeline mentioned.
48	Birbhum	Bolpur	1	Bolpur, Khoskadambatur, P. S. Bolpur, JL No. 95, Plot No. 2590, 2703	23.677955°N, 87.721413°E	3.33	1,08,870	-	-	-	-	-	Dec-25	-	-	-	-	-	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated and under evaluation. Expected date of completion of Processing will be as per timeline mentioned.



Phase - II : Status of Bio-mining and Bio - Remediation of further quantity of Legacy Waste accumulated in the dump sites of the ULBs of West Bengal, due to accumulation of regular fresh waste during the 1st phase of processing period which have turn to Legacy waste.																					
Sl No	(i) District	(ii) Legacy waste Site				(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste					(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timeline to process at each site	(viii) Final Destination of the				Earmarked Budget (Rs. In Crore)	Action plan to remediate and recover the sites
		ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)			Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Inert (%) (Construction Waste, Wood, Glass)				Compost (%) organic.	RDF (%) Plastic	If any Other material (%)			
49	Birbhum	Rampurhat	1	Bonat & Kusumba Road	24.18826°N 87.75746°E	3.85	49,280	-	-	-	-	-	-	-	Dec-25	-	-	-	-	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated and under evaluation. Expected date of completion of Processing will be as per timeline mentioned.	
50	Birbhum	Suri	1	Dhanyogram (JL No. - 206)	23.95225°N 87.48576°E	2.00	48,870	-	-	-	-	-	-	-	Dec-25	-	-	-	-	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated and under evaluation. Expected date of completion of Processing will be as per timeline mentioned.	
51	Nadia	Gayeshpur	2	Near VS Club, Ward No.-16 & Near SHG Training Centre, Ward No.- 15	22.955519°N 88.472313°E & 22.953232°N 88.48228°E	5.00	13,500	-	-	-	-	-	-	-	Dec-25	-	-	-	0.74	Tender will be floated shortly for biomining or bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.	
52	Nadia	Nabadwip	1	Near Bishnupriya Halt Station, Ward No. - 1	23.4150386°N 88.3562766°E	12.35	1,11,870	-	-	-	-	-	-	-	Dec-25	-	-	-	-	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated and under evaluation. Expected date of completion of Processing will be as per timeline mentioned.	
53	Nadia	Ranaghat	1	Anulia GP	23.268035°N 88.55683°E	6.31	90,750	-	-	-	-	-	-	-	Dec-25	-	-	-	-	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.	
54	Nadia	Santipur	1	Moylar math, Ward no. - 10	23.2501021°N 88.4116394°E	4.55	86,840	-	-	-	-	-	-	-	Dec-25	-	-	-	-	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.	
55	North 24 Pgs	Kanchrapara	1	Bidhanpally	23.4150386°N 88.3562766°E	3.00	54,500	-	-	-	-	-	-	-	Dec-25	-	-	-	-	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.	



Phase - II : Status of Bio-mining and Bio - Remediation of further quantity of Legacy Waste accumulated in the dump sites of the ULBs of West Bengal, due to accumulation of regular fresh waste during the 1st phase of processing period which have turn to Legacy waste.																			
Sl No	(i) District	(ii) Legacy waste Site			(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste				(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timeline to process at each site	(viii) Final Destination of the				Earmarked Budget (Rs. In Crore)	Action plan to remediate and recover the sites
		ULB	No. of Legacy waste sites	Location of site			GPS coordinate (Lat & Long)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic				If any Other material (%)	Inert (%) (Construction Waste, Wood, Glass)	Compost (%) organic.	RDF (%) Plastic		
56	North 24 Pgs	Habra	1	Near Banipur Home, Ward No.- 3	22.818064°N 88.635827°E	1.20	Assessment under process	-	-	-	-	-	Dec-25	-	-	-	-	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.	
57	North 24 Pgs	Bongaon	1	Beside Indira Park, Ward No. - 19 (opposite Truck Parking lot)	23°14.13'N 88°50'31.40"E	2.26	Assessment under process	-	-	-	-	-	Dec-25	-	-	-	-	Assessment of present further quantity of legacy waste, after finalization of the quantity tender will be floated. Expected date of completion of Processing will be as per timeline mentioned.	
58	North 24 Pgs	Taki	1	Mansing road	22.57787°N 88.93308°E	0.80	Assessment under process	-	-	-	-	-	Dec-25	-	-	-	-	Assessment of present further quantity of legacy waste, after finalization of the quantity tender will be floated. Expected date of completion of Processing will be as per timeline mentioned.	
59	Purba Burdwan	Katwa	1	Stadium Para, W- 12	22.71923N, 88.38046E	2.00	17,640	-	-	-	-	-	Dec-25	-	-	-	-	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.	
60	Purba Medinipur	Contai	1	Contai Digha Road	21.765423N, 87.730407E	4.59	76,400	-	-	-	-	-	Dec-25	-	-	-	-	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.	
61	Purba Medinipur	Egra	1	Ramkrishnapur	22°23'58.04"N 87°45'19.13"E	0.32	36,840	-	-	-	-	-	Dec-25	-	-	-	-	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.	
62	South 24 Pgs	Budge Budge	1	Subhas Udyan trenching ground Ward No. - 17	22.47335°N 88.18879°E	3.48	30,300	-	-	-	-	-	Dec-25	-	-	-	-	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated and under evaluation. Expected date of completion of Processing will be as per timeline mentioned.	
63	Hooghly	Baidyabati																	
64	HOOGHLY	Champdany																	
65	HOOGHLY	Rishra			22.7888N.		Assessment											Assessment of present further quantity of legacy waste, after finalization of the quantity tender will be floated	



Phase - II : Status of Bio-mining and Bio - Remediation of further quantity of Legacy Waste accumulated in the dump sites of the ULBs of West Bengal, due to accumulation of regular fresh waste during the 1st phase of processing period which have turn to Legacy waste.																					
Sl No	(i) District	(ii) Legacy waste Site				(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste					(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timeline to process at each site	(viii) Final Destination of the				Earmarked Budget (Rs. In Crore)	Action plan to remediate and recover the sites
		ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)			Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Inert (%) (Construction Waste, Wood, Glass)				Compost (%) organic.	RDF (%) Plastic	If any Other material (%)			
66	HOOGHLY	Serampore	1	RWMC	88.31202E	52.00	under process	-	-	-	-	-	-	Dec-25	-	-	-	-	-	-	Expected date of completion of Processing will be as per timeline mentioned.
67	HOOGHLY	Uttarpara-Kotrung																			
68	HOOGHLY	Konnagar																			
69	Hooghly	Chandannagore MC	1	Kalupukur Vermi-Compost Plant, Kolupukur Bhagarmore, Ward No. 8	22°52'13"N, 88°21'32"E	4.94	1,06,252	-	-	-	-	-	-	Dec-25	-	-	-	-	-	5.84	Tender matured for biomining and bioremediation of this further quantity of legacy waste and subsequently file processed for AA & FS. Expected date of completion of Processing will be as per timeline mentioned.
70	Hooghly	Hooghly-Chinsurah	1	Kedia - I GP, Sukantanagar	22° 53' 35" N; 88°22'44" E	6.50	1,02,159	-	-	-	-	-	-	Dec-25	-	-	-	-	-	5.62	Tender matured for biomining and bioremediation of this further quantity of legacy waste and subsequently file processed for AA & FS. Expected date of completion of Processing will be as per timeline mentioned.
71	Hooghly	Bhadreswar	1	Sarjey colony, N S Road,	22.834139°N, 88.349718°E	0.42	32000	-	-	-	-	-	-	Dec-25	-	-	-	-	-	16.50	Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tender floated. Expected date of completion of Processing will be as per timeline mentioned.
72	Hooghly	Bansberia	2	Ward no. 8 & 18	22° 57'45.1" N 88° 23'45.3" E	2.79	47000	-	-	-	-	-	-	Dec-25	-	-	-	-	-	2.52	Assessment of present further quantity of legacy waste is under process and after finalization of the quantity tender will be floated.
73	Howrah	Bally	1	Chandmari	22.635658°N 88.334197°E	3.00	Assessment under process	-	-	-	-	-	-	Jun-26	-	-	-	-	-		Assessment of present further quantity of legacy waste is under process and after finalization of the quantity tender will be floated. However work will be initiated after 1st phase of biomining work. Expected date of completion of Processing will be as per timeline mentioned.
74	Howrah	Howrah MC	1	Belgachia	22°36'35"N 88°19'34"E	21.99	4,00,000	-	-	-	-	-	-	Dec-27	-	-	-	-	-	22.00	Tender will be floated shortly for biomining and bioremediation of this further quantity of legacy waste. However work will be initiated after 1st phase of biomining work. Expected date of completion of Processing will be as per timeline mentioned.
75	Jalpaiguri	Jalpaiguri	1	Paharpur	26.564305°N 88.736121°E	2.50	Assessment under process	-	-	-	-	-	-	Dec-25	-	-	-	-	-		Assessment of present further quantity of legacy waste, after finalization of the quantity tender will be floated. Expected date of completion of Processing will be as per timeline mentioned.
76	Nadia	Kalyani	2	Near Kacharipara, Ward No.-6 & Beside highway, Ward No.-10	22.960863°N, 88.439684°E & 22.960863°N 88.439684°E	2.1 & 1.4	85,000	-	-	-	-	-	-	Dec-25	-	-	-	-	-	4.68	Tender will be floated shortly for biomining and bioremediation of this further quantity of legacy waste. Expected date of completion of Processing will be as per timeline mentioned.
77	Nadia	Taherpur	1	Cremation Ground Road, Ward No.1	23.270603°N 88.521961°E	1.26	11,620	-	-	-	-	-	-	Dec-25	-	-	-	-	-		Tender was floated for biomining and bioremediation of this further quantity of legacy waste but cancelled due to non-availability of sufficient no of qualified bidders as per procurement rules. Further tendering process is in progress. Expected date of completion of Processing will be as per timeline mentioned.





Phase - II : Status of Bio-mining and Bio - Remediation of further quantity of Legacy Waste accumulated in the dump sites of the ULBs of West Bengal, due to accumulation of regular fresh waste during the 1st phase of processing period which have turn to Legacy waste.																					
Sl No	(i) District	(ii) Legacy waste Site				(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste					(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timeline to process at each site	(viii) Final Destination of the				Earmarked Budget (Rs. In Crore)	Action plan to remediate and recover the site
		ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)			Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Inert (%) (Construction Waste, Wood, Glass)				Compost (%) organic.	RDF (%) Plastic	If any Other material (%)			
78	Nadia	Krishnanagar	1	Godadanga, Ward - 5	23.4052240°N 88.5116291°E	8.00	Assessment under process	-	-	-	-	-	-	-	Dec-25	-	-	-	-	Assessment of present further quantity of legacy waste, after finalization of the quantity tender will be floated. Expected date of completion of Processing will be as per timeline mentioned.	
79	North 24 Pgs	Bhatpara	2	Madral & Jilabi Math	22.87426°N 88.41807°E & 22.85932°N 88.39001°E	2.57	1,17,000	-	-	-	-	-	-	-	Dec-25	-	-	-	-	Tender will be floated shortly for biomining and bioremediation of this further quantity of legacy waste. Expected date of completion of Processing will be as per timeline mentioned.	
80	North 24 Pgs	Barrackpore	1	Kolkata Road	22.748542°N 88.382122°E	5.00	1,14,696	-	-	-	-	-	-	-	Dec-25	-	-	-	-	2nd call tender did not mature and 3rd call to be initiated soon for biomining and bioremediation of this further quantity of legacy waste. Expected date of completion of Processing will be as per timeline mentioned.	
81	North 24 Pgs	Garulia	1	Fanching Ground Road	22.817161°N 88.372613°E	1.80	90,148	-	-	-	-	-	-	-	Dec-25	-	-	-	-	Tender under process(2nd call) for biomining and bioremediation of this further quantity of legacy waste. Expected date of completion of Processing will be as per timeline mentioned.	
82	North 24 Pgs	Halisahar	1	Niraljan Trenching Ground	23.2501021°N 88.4116394°E	0.84	43,905	-	-	-	-	-	-	-	Feb,2026	-	-	-	-	Tender will be floated shortly for biomining and bioremediation of this further quantity of legacy waste. Expected date of completion of Processing will be as per timeline mentioned.	
83	North 24 Pgs	Khirdah	1	Ruiyaiswaripur	22°44'51"N 88°24'25"E	2.75	62,027	-	-	-	-	-	-	-	Dec-25	-	-	-	-	2nd call tender did not mature and 3rd call to be initiated soon for biomining and bioremediation of this further quantity of legacy waste. Expected date of completion of Processing will be as per timeline mentioned.	
84	North 24 Pgs	Madhyamgram	1	Digheria	22.69264° 88.50134°E	7.17	1,87,128	-	-	-	-	-	-	-	Dec-25	-	-	-	-	Tender already matured and. Work order to the agency will be issued shortly. Expected date of completion of Processing will be as per timeline mentioned.	
85	North 24 Pgs	Titagarh	1	Mathpara	22.88326°N 88.02701°E	4.90	70,000	-	-	-	-	-	-	-	Dec-25	-	-	-	-	2nd call tender did not mature and 3rd call to be initiated soon for biomining and bioremediation of this further quantity of legacy waste. Expected date of completion of Processing will be as per timeline mentioned.	
86	North 24 Pgs	Panihati	1	Ramchandra Pur	22°41'51"N 88°23'10"E	1.50	1,20,000	-	-	-	-	-	-	-	Dec-25	-	-	-	-	LOI already issued to agency for biomining and bioremediation of this further quantity of legacy waste. Expected date of completion of Processing will be as per timeline mentioned.	
87	Paschim Bardwan	Asansol MC	5	a.Asansol- Kalipahari, b.Burnpur- Hirapur, c.Raniganj- Ronai, d.Jamuria- 6 No. Bypass, e.Kulti- Aldi	a.23.614345°N,8 7.133207°E, b.23.661219°N; 86.939790°E, c.23.614345°N,8 7.133207°E, d.23.707714°N; 87.074470°E, e.23.703844°N,8 6.883500°E	36.95	Assessment under process	-	-	-	-	-	-	-	Dec-27	-	-	-	-	Assessment of present further quantity of legacy waste, after finalization of the quantity tender will be floated. Expected date of completion of Processing will be as per timeline mentioned.	

Phase - II : Status of Bio-mining and Bio - Remediation of further quantity of Legacy Waste accumulated in the dump sites of the ULBs of West Bengal, due to accumulation of regular fresh waste during the 1st phase of processing period which have turn to Legacy waste.

Sl No	(i) District	ULB	(ii) Legacy waste Site		(iii) Area of Dump Site in acre	(iv) Quantity of Waste in each site (MT)	(v) Composition of the Waste				(vi) Process adopted to remediate at each site	Quantity of legacy waste processed upto (MT)	(vii) Timeline to process at each site	(viii) Final Destination of the				Earmarked Budget (Rs. In Crore)	Action plan to remediate and recover the sites
			No. of Legacy waste sites	Location of site			GPS coordinate (Lat & Long)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic				If any Other material (%)	Inert (%) (Construction Waste, Wood, Glass)	Compost (%) organic.	RDF (%) Plastic		
88	Purulia	Jhalda	3	a. Beside Panagarh-Moregram SH. b. Fat Jhalda Road Railway Cabin Side, c. Ward 5	a. 23.361579°N 85.971785°E, b. 23.37796°N, 85.98471°E, c. 23.34956°N, 85.97531°E	2.00	Assessment under process	-	-	-	-	-	Dec-25	-	-	-	-	-	Assessment of present further quantity of legacy waste, after finalization of the quantity tender will be floated. Expected date of completion of Processing will be as per timeline mentioned.
89	South 24 Pgs	Maheshtala	1	Sarengabad, Ward No. - 35	22.49216°N 88.20567°E	19.61	1,04,000	-	-	-	-	-	Mar-26	-	-	-	-	5.72	LOI already issued for biominning and bioremediation of this further quantity of legacy waste. Expected date of completion of Processing will be as per timeline mentioned.
90	South 24 Pgs	Rajpur-Sonarapur	1	Mailapota	22°25'16"N 88°25'37"E	10.00	Assessment under process	-	-	-	-	-	Dec-25	-	-	-	-	-	Assessment of present further quantity of legacy waste, after finalization of the quantity tender will be floated. Expected date of completion of Processing will be as per timeline mentioned.



Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
1	Bankura	Bankura	5.67	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
2	Bankura	Bishnupur	2.8	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
3	Bankura	Sonamukhi	1.41	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
4	Paschim Burdwan	Asansol MC	47.7	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
5	Purba Burdwan	Barddhaman	12.98	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
6	Purba Burdwan	Dainhat	1.01	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
7	Paschim Burdwan	Durgapur MC	23.37	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
8	Purba Burdwan	Gushkara	1.46	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
9	Purba Burdwan	Kalna	2.34	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
10	Purba Burdwan	Katwa	3.95	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
11	Purba Burdwan	Memari	1.71	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.




Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
12	Birbhum	Bolpur	3.31	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
13	Birbhum	Dubrajpur	1.57	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
14	Birbhum	Nalhata	1.7	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
15	Birbhum	Rampurhat	2.39	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
16	Birbhum	Sainthia	1.84	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
17	Birbhum	Suri	3.73	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
18	Cooch Behar	Cooch Behar	3.21	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
19	Cooch Behar	Dinhata	1.49	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
20	Cooch Behar	Haldibari	0.59	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
21	Cooch Behar	Mathabhanga	0.99	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
22	Cooch Behar	Mekhliganj	0.38	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.



Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
23	Cooch Behar	Tufanganj	0.87	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
24	Dakshin Dinajpur	Balurghat	6.24	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
25	Dakshin Dinajpur	Buniadpur	1.25	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
26	Dakshin Dinajpur	Gangarampore	2.32	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
27	Darjeeling	Darjeeling	4.97	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
28	Kalimpong	Kalimpong	2.04	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
29	Darjeeling	Kurseong	1.75	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
30	Darjeeling	Mirik	0.47	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
	Darjeeling	Siliguri MC	21.17	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
32	Howrah	Uluberia	10.85	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
33	Hooghly	Arambagh	2.73	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.



Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
34	Hooghly	Baidyabati	7	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
35	Hooghly	Bansberia	6	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
36	Hooghly	Bhadreswar	5.58	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
37	Hooghly	Champdany	6	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
38	Hooghly	Chandannagore MC	9.25	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
39	Hooghly	Dankuni	3.92	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
40	Hooghly	Hooghly Chinsurah	9.63	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
41	Hooghly	Konnagar	3.85	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
42	Hooghly	Rishra	5.89	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
43	Hooghly	Scrampore	7.68	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
44	Hooghly	Tarakeswar	1.28	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.




Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
45	Hooghly	Uttarpara Kotrung	6.89	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
46	Alipurduar	Alipurduar	2.69	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
47	Alipurduar	Dhupguri	1.84	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
48	Alipurduar	Jalpaiguri	4.43	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
49	Alipurduar	Mal	1.04	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
50	Malda	English Bazar	8.48	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
51	Malda	Old Malda	3.47	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
52	Murshidabad	Beldanga	1.2	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
53	Murshidabad	Berhampore	7.9	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
54	Murshidabad	Dhuliyon	4.36	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
55	Murshidabad	Domkal	5.03	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.




Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
56	Murshidabad	Jangipur	4.25	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
57	Murshidabad	Jiaganj-Azimganj	1.75	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
58	Murshidabad	Kandi	2.29	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
59	Murshidabad	Murshidabad	2.5	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
60	Nadia	Birnagar	1.27	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
61	Nadia	Chakdah	4.86	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
62	Nadia	Cooper's Camp	0.78	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
63	Nadia	Gayeshpur	3.25	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
64	Nadia	Haringhata	1.9	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
65	Nadia	Kalyani	5.15	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
66	Nadia	Krishnanagar	8.5	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.




Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
67	Nadia	Nabadwip	6.75	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
68	Nadia	Ranaghat	3.11	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
69	Nadia	Santipur	6.26	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
70	Nadia	Taherpur	0.86	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
71	North 24 Parganas	Ashokenagar-Kalyangarh	5.02	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
72	North 24 Parganas	Baduria	2.17	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
73	North 24 Parganas	Baranagar	10.12	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
74	North 24 Parganas	Barasat	11.49	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
75	North 24 Parganas	Barrackpore	6.3	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
76	North 24 Parganas	Basirhat	5.16	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
77	North 24 Parganas	Bhatpara	15.92	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
78	North 24 Parganas	Bidhan Nagar MC	26.16	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.



Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
79	North 24 Parganas	Bongaon	4.49	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
80	North 24 Parganas	Dum Dum	4.73	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
81	North 24 Parganas	Garulia	2.43	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
82	North 24 Parganas	Gobardanga	1.87	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
83	North 24 Parganas	Habra	6.07	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
84	North 24 Parganas	Halisahar	5.15	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
85	North 24 Parganas	Kamarhati	13.66	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
86	North 24 Parganas	Kanchrapara	5.35	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
87	North 24 Parganas	Khardah	4.48	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
88	North 24 Parganas	Madhyamgram	8.09	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
89	North 24 Parganas	Naihati	9	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
90	North 24 Parganas	New Barrackpore	3.17	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
91	North 24 Parganas	North Barrackpore	5.48	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
92	North 24 Parganas	North Dum Dum	10.29	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.




Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	
93	North 24 Parganas	Panihati	15.57	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
94	North 24 Parganas	South Dum Dum	16.64	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
95	North 24 Parganas	Taki	1.58	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
96	North 24 Parganas	Titagarh	4.81	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
97	Paschim Midnapore	Chandrakona	0.97	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
98	Paschim Midnapore	Ghatal	2.25	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
99	Paschim Midnapore	Jhargram	2.54	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
100	Paschim Midnapore	Kharagpur	8.56	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
101	Paschim Midnapore	Kharar	0.5	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
102	Paschim Midnapore	Khirpai	0.68	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
103	Paschim Midnapore	Midnapore	6.98	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
104	Paschim Midnapore	Ramjibanpur	0.81	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.




Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
105	Purba Midnapore	Contai	3.8	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
106	Purba Midnapore	Egra	1.24	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
107	Purba Midnapore	Haldia	8.28	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
108	Purba Midnapore	Panskura	2.39	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
109	Purba Midnapore	Tamluk	2.69	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
110	Jhalda	Jhalda	0.81	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
111	Purulia	Purulia	4.99	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
112	Purulia	Raghunathpur	1.06	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
113	South 24 parganas	Baruipur	2.19	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
114	South 24 parganas	Budge Budge	3.17	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
115	South 24 parganas	Diamond Harbour	1.78	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.

Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
116	South 24 parganas	Jainagar-Mazilpur	1.07	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
117	South 24 parganas	Maheshtala	18.54	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
118	South 24 parganas	Pujali	1.53	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
119	South 24 parganas	Rajpur-Sonarapur	17.48	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
120	Uttar Dinajpur	Dalkhola	1.53	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
121	Uttar Dinajpur	Islampur	2.24	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
122	Uttar Dinajpur	Kaliaganj	2.21	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
123	Uttar Dinajpur	Raiganj	7.57	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
124	Howrah	Howrah MC	44.16	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
125	Howrah	Bally	12.04	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
126	Jalpaiguri	Maynaguri	1.5	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
127	Alipurduar	Falakata	2.23	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
128	Kolkata	Kolkata MC	245.65	500	



Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
		Total =	965.79	500	



Daily Liquid Waste (Sewage) generation & treatment details: -																				
Sl. No.	(i) Name of District	(ii) Sewage Generation District Wise with Population	(iii) Sewage Generation quality		(iv) Details of Treatment of Sewage (District Wise)					(v) Details of disposal of untreated Sewage (in MLD) (District Wise)					(vi) Action plan to treat untreated sewage (District Wise)			(vii) Action Taken against the defaulting authority		
																				(a) Final Destination of Discharge of untreated sewage
										Urban Areas	Rural Areas	By STP (MLD)	Type of STP	Disinfection method in STP	Discharge water quality from STP including Faecal & E. Coli	Final discharge of Treated water (MLD)	Other mode of Treatment (MLD)	Wet Land	Pond	River
1	Hooghly			Chinshura - 26.5 MLD	SBR, Under Construction	Chlorination								Partially Commissioned on 1st April' 2024. Extension of Time (EoT) applied upto April 2025.						
2				Bansberia - 0.3 MLD	WSP, Operational	Chlorination								NA						
3				Konnagar - 22 MLD	WSP, Operational	No additional disinfectional unit									NA					
4				Baidyabati - 6.0 MLD	AL, Operational	No additional disinfectional unit									NA					
5				Bhadreswar - 7.6 MLD	AL, Operational	No additional disinfectional unit									NA					
6				Chandannagar, Khalisani - 18.16 MLD	TF, Operational	Chlorination									NA					
7				Chandannagar, Khalisani - 4.54 MLD	OP, Operational	Chlorination									NA					
8		Nadia			Kalyani-I, 11 MLD	TF, Operational	Chlorination								NA					
9				Kalyani-II, 10 MLD	WSP, Operational	No additional disinfectional unit								NA						
10				Gayeshpur, 8.33 MLD	SBR, Operational	Chlorination									NA					
11				Nabadwip, 9.50 MLD	EATS Operational	Chlorination									NA					
12				Nabadwip, 10.50 MLD	WSP Operational	No additional disinfectional unit									NA					
13				Sreenathpur, 4.0 MLD	SBR Operational	Chlorination									NA					
14				Silver Jubilee Road, 2.6 MLD	SBR Operational	Chlorination									NA					
15				Chakdah, 15 MLD	SBR Under Construction	Chlorination									Dec, 2025 (including Trail Run)					
16			Murshidabad, 1.96 MLD	WSP Operational	No additional disinfectional unit									NA						



Updated fund released report for Ring Fence account for financial year 2024-2025

627

Rs. In Lakh 61

Sl. No	Head of Account	Memo Number and date	Total allotted amount
1	72-2217-05-191-00-113-35-00 (Budget Provision - Rs. 5000.00 lakh)	447(Sanction)/UDMA-13014(12)/ 168/2021-BDG-MA-SEC dated 20.05.2024	161.43000
2		842(Sanction)/UDMA-13014(11)/ 19/2023-BDG-MA-SEC dated 24.09.2024	300.00000
3		852(Sanction)/UDMA-13014(12)/ 320/ 2021-BDG-MA-SEC dated 25.09.2024	373.00000
4		916(Sanction)/UDMA-13014(12)/ 206/ 2023-BDG-MA-SEC dated 04.10.2024	1351.00000
Total H/A - 72-2217-05-191-00-113-35-00			2185.43000
5	72-2217-05-192-00-067-35-00 (Budget Provision - Rs. 7500.00 lakh)	704(Sanction)/UDMA-13014(12)/ 174/ 2021-BDG-MA-SEC dated 06.08.2024	1.00000
6		573(Sanction)/UDMA-13014(12)/ 178/ 2022-BDG-MA-SEC dated 27.06.2024	32.83898
7		353(Sanction)/UDMA-13014(12)/ 128/ 2023-BDG-MA-SEC dated 18.04.2024	100.00000
8		357(Sanction)/UDMA-13014(12)/ 74/ 2023-BDG-MA-SEC dated 18.04.2024	91.88000
9		358(Sanction)/UDMA-13014(12)/ 168/ 2020-BDG-MA Pt. I dated 18.04.2024	133.26000
10		496(Sanction)/UDMA-13014(12)/ 168/ 2020-BDG-MA Pt. I dated 06.06.2024	108.67000
11		350(Sanction)/UDMA-13014(12)/ 124/ 2020-BDG-MA Pt. I dated 18.04.2024	165.70000
12		493(Sanction)/UDMA-13014(12)/ 124/ 2020-BDG-MA Pt. I dated 05.06.2024	237.88000
13		505(Sanction)/UDMA-13014(99)/ 67/ 2021-BDG-MA Pt. I dated 07.06.2024	290.00000
14		660(Sanction)/UDMA-13014(12)/ 137/ 2022-BDG-MA Pt. I dated 29.07.2024	10.10400
15		957(Sanction)/UDMA-13014(99)/ 67/ 2021-BDG-MA Pt. I dated 14.11.2024	178.22600
16		703(Sanction)/UDMA-13014(12)/ 103/ 2021-BDG-MA Pt. I dated 06.08.2024	32.26600
17		421(Sanction)/UDMA-13014(12)/ 106/ 2023-BDG-MA Pt. I dated 10.05.2024	170.54200
Total H/A - 72-2217-05-192-00-067-35-00			1552.36698
18	72-4217-60-001-00-006-53-00 (Budget Provision - Rs. 2500.00 lakh)	803(Sanction)/UDMA-13014(12)/ 113/ 2023-BDG-MA Pt. I dated 09.09.2024	539.55900
19		834(Sanction)/UDMA-13014(12)/ 274/ 2022-BDG-MA Pt. I dated 20.09.2024	22.63000
Total H/A - 72-4217-60-001-00-006-53-00			562.18900
Grand Total (Budget Provision - Rs. 15000.00 lakh)			4299.98598

Joint Secretary

to the Government of West Bengal

SUPRIYA ADHIKARI, M.B.S., (A.E.)
Joint Secretary
Department of Urban Development & Municipal Affairs
Government of West Bengal

19/12/24

GOVERNMENT OF WEST BENGAL
PANCHAYATS & RURAL DEVELOPMENT DEPARTMENT
Joint Administrative Building (6th to 10th Floors), HC-7, Sector-III
Bidhannagar, Kolkata-700106



Memo No. 5622(AS)- PRD- 24023/11/1/2020-JS(PRD)

Kolkata Dated 02.12.2024

From : Mission Director, SBM (G) &
Additional Secretary to the Govt. of West Bengal

To : Chief Environment Officer
Department of Environment

Sub : Status report of SLWM on NGT model GPs (O.A. 606/2018)-reg


Ref : Your office letter bearing Memo No. 2418/ENV-15016/1/2023 dated 02.12.2024



Sir,

With reference to the subject cited above, please find status report on Solid & Liquid Waste Management (SLWM) for the month of November, 2024 in respect of 69 Model Gps in connection with the compliance of directives of Hon'ble National Green Tribunal as per the O.A. No. 606/2018 for your kind perusal and necessary action.

Yours faithfully,



Mission Director, SBM (G) &
Additional Secretary to Govt. of West Bengal


Memo No. 5622(AS)/1(1)- PRD- 24023/11/1/2020-JS(PRD)

Kolkata Dated 02.12.2024

Copy to :


1) Special Secretary to the Govt. of West Bengal, Home & Hill Affairs Department (Law Cell),
Nabanna, Howrah


Mission Director, SBM (G) &
Additional Secretary to Govt. of West Bengal



Annexure

Status report of SLWM on NGT model GPs for the month of November, 2024 (O.A.606/2018)							
Sl. No	Name of the District	Total No of Gram Panchayat	Solid Waste Management		Grey Water Management		
			Work under progress	MRF completed	No. of Kitchen garden	No. of Soak pit / Leach pit	No. of Filter Chamber/ constructed Wetland/ DEWATS
1	Alipurduar	3	0	2	0	752	1
2	Bankura	3	0	2	0	294	0
3	Birbhum	3	0	2	159	268	34
4	Coochbehar	3	1	1	630	154	140
5	Dakshin Dinajpur	3	0	3	4	539	32
6	Darjeeling	3	0	1	21	35	34
7	Hooghly	3	1	1	0	51	171
8	Howrah	3	0	3	30	184	19
9	Jalpaiguri	3	0	3	164	447	0
10	Kalimpong	3	0	3	0	27	18
11	Jhargram	3	0	3	0	312	167
12	Malda	3	0	3	4	260	0
13	Murshidabad	3	0	3	0	155	27
14	Nadia	3	0	3	765	461	121
15	North 24 Parganas	3	1	3	662	664	5
16	Paschim Bardhaman	3	0	3	0	298	121
17	Paschim Medinipur	3	0	3	389	477	0
18	Purba Bardhaman	3	0	3	19	133	7
19	Purba Medinipur	3	0	3	403	491	86
20	Purulia	3	0	0	146	299	0
21	Siliguri MP	3	0	2	0	379	11
22	South 24 PGS	3	2	3	439	541	0
23	Uttar Dinajpur	3	0	3	0	586	0
	Total	69	5	56	3,835	7,807	994


 Mission Director, SBM (G) &
 Additional Secretary to Govt. of West Bengal