


**BEFORE THE NATIONAL GREEN TRIBUNAL, PRINCIPAL  
BENCH, NEW DELHI**

**ORIGINAL APPLICATION NO. 606 OF 2018**



In re:

Compliance of Municipal Solid Waste Management Rules, 2016 and other environmental issues.


**HALF YEARLY COMPLIANCE REPORT IN THE FORM OF AFFIDAVIT BY THE CHIEF SECRETARY, GOVERNMENT OF WEST BENGAL, IN PURSUANT TO THE ORDER OF HON'BLE NATIONAL GREEN TRIBUNAL, PRINCIPAL BENCH DATED 18.02.2025.**

**INDEX**

Sl. No.	Document	Annexure	Page
1.	Affidavit of Chief Secretary, Govt. of West Bengal		1-12
2.	Report on per day collection & transportation of fresh waste	R/1	13-17

**29 AUG.2025**

3.	Report of collection & transportation of fresh waste	R/2	18-34
4.	Report of legacy dumpsite	R/3	35-43
5.	Report of the Construction and Demolition of Waste Management	R/4	44-53
6.	Report on clarification for the solid waste management	R/5	54-55
7.	Copy of the Advisory dated 12.06.2025	R/6	56-58
8.	Clarification on Liquid Waste Management	R/7	59-91
9.	Report of fund released of Urban Development & Municipal Affairs Department	R/8	92-94
10.	Report of Panchayat and Rural Development Department	R/9	95



**FILED BY:**

*M.B.L.*  
MADHUMITA BHATTACHARJEE  
ADVOCATE FOR RESPONDENT

29 AUG 2025

SL. NO. 535/20-25

**BEFORE THE NATIONAL GREEN TRIBUNAL, PRINCIPAL  
BENCH, NEW DELHI**

**ORIGINAL APPLICATION NO. 606 OF 2018**



In re:

Compliance of Municipal Solid Waste Management Rules, 2016 and other environmental issues.

**BEFORE THE NOTARY PUBLIC  
AT BIDHANNAGAR  
DIST.-NORTH 24 PARGANAS**


**HALF YEARLY COMPLIANCE REPORT IN THE FORM OF  
AFFIDAVIT BY THE CHIEF SECRETARY, GOVERNMENT OF WEST  
BENGAL, IN PURSUANT TO THE ORDER OF HON'BLE NATIONAL  
GREEN TRIBUNAL, PRINCIPAL BENCH DATED 18.02.2025.**

Most respectfully sheweth

I, Dr. Manoj Pant, S/o Dharmanand Pant, aged about 60 years, by faith- Hindu, by Occupation- Government Service, working as the Chief Secretary, Government of West Bengal having office at Nabanna, 325, Sarat Chatterjee Road, Howrah, do hereby solemnly declare and say as follows:-

**29 AUG 2025**

1. That, I am holding the post of Chief Secretary, Government of West Bengal and I have made myself well acquainted with the facts and circumstances of the instant case and have gone through the documents and reports pertaining to the subject matter of the instant Original Application. Hence, I am competent to affirm the instant affidavit before the Hon'ble Tribunal.
2. That the present affidavit is being affirmed pursuant to the directions passed by this Hon'ble Tribunal in the solemn order dated 18.02.2025 directing the Chief Secretary, State of West Bengal to file the next six monthly report in the form of affidavit addressing the gaps and deficiencies in the execution of the Solid and Liquid Waste Management.
3. That it is most respectfully submitted before this Hon'ble Tribunal that in pursuance of the above-mentioned directions Urban Development and Municipal Affairs Department has forwarded the status of Solid Waste Management and Daily Liquid Waste Treatment in 128 Urban Local Bodies which is stated as follows:



## [I] SOLID WASTE MANAGEMENT

### (A) STATUS OF PER DAY COLLECTION & TRANSPORTATION OF FRESH WASTE

29 AUG 2025

- Total per day generation of fresh waste (TPD) is **10227.00**
- Quantity of fresh waste being collected and transported per day (TPD) [Wet Waste, Dry Waste and Mixed Waste ] is **10124.91**
- Tentative timelines for ensuring 100% segregation is given in the report which is marked as **Annexure R/1.**

#### (B) STATUS OF PROCESSING OF FRESH WASTE

- Total Waste generation (TPD) is **10227**
- Waste being processed per day (TPD) is **2213.5**
- The gap in processing (TPD) is **8013.5**
- Tentative timelines for ensuring 100% segregation is given in the report which is marked as **Annexure R/2.**



#### (C) LEGACY DUMPSITE

No Dumpsite is present at 13 ULBs i.e. Haldia, Pujali, Domkal, Falakata, Bishnupur, Mekhliganj, Buniadpur, Dhupguri, Mal, Maynaguri, Haringhata, Baduria and North Barrackpore.

Out of 126 number of Legacy Waste sites, quantity of legacy waste processed in both Phase-I and II are as follows:

- P-I + P-II

Total Quantity of Waste in each site (MT) is **27791742.71**

**29 AUG 2025**

Total Quantity of Legacy Waste to be processed (MT) is **19402151.52**

Total quantity of legacy waste processed (MT) is **8389591.18**

Report of the legacy dumpsite is given at **Annexure R/3.**


(D) CONSTRUCTION AND DEMOLITION OF WASTE MANAGEMENT

Total per day generation of Construction & Demolition Waste is **965.79 TPD.**

For the treatment of the Construction and Demolition of Waste including the existing capacity and capacity utilization, **500 TPD** plant has been established.

Report of the Construction and Demolition of Waste Management is given at

**Annexure R/4.**



(E) That vide Order dated 18.02.2025 the Hon'ble Tribunal has sought for clarification for the solid waste management which is enclosed as **Annexure R/5.**

(II) DAILY LIQUID WASTE (SEWAGE ) GENERATION AND TREATMENT

**Overall status of the State of West Bengal:**

I. Total Population: Urban Population & Rural Population: **10.09 Cr.**

**(3.09 Cr. Urban population & 7 cr. Rural population)**

**(estimated population for 2020)**

**(Source: [www.census2011.co.in](http://www.census2011.co.in))**

II. Estimated Sewage Generation (MLD):

a. **2758 MLD (Urban area)**

**29 AUG 2025**

b. 1400 MLD (Rural area)

**III. Details of Sewage Treatment Plant (Urban Area):**

a. Existing no. of operational STPs including East Kolkata Wetland and Primary Treatment facilities:	56 (2034.79MLD)
b. No. of STPs under construction	10 (189.15 MLD)
c. No. of STPs under renovation	5 (70.20 MLD)
d. No. of STPs under proposal/tender stage	25 (523.14 MLD)
<b>IV. Total Treatment Capacity (a+b+c+d)</b>	<b>2817.28 MLD</b>




- New proposals for setting up of STPs are under the consideration of NMCG/ AMRUT/ State Scheme.
- To address the sewage generation in Rural areas, Sanitation Wing of Department of Panchayat & Rural Development Department, GoWB has taken a separate Programme which includes setting up of FSTPs.
- Sewage treatment capacity in Private STP is approximately 78 MLD.
- Two STPs (Garden Reach and Keorapukur) which were earlier under operational list is now currently shown in under renovation. This decision was taken in the RRC Meeting held on 30.06.2023 as the sanction received from NMCG vide F.No. Pr-12013/7/2022-TECH CONSTRUCTION NMCG dated 25.10.2022 and F.No. Pr-12013/15/2018-TECH CONSTRUCTION NMCG dated 07.09.2022, these two Projects have been shown as 'rehabilitation (renovation)'.
- For Garden Reach (57 MLD) and Keorapukur (45 MLD) STPs which are currently under operational list, additional augmented capacity of 8 MLD for Garden Reach and 5 MLD for Keorapukur are considered and listed under Renovation list.
- STPs at Rania with a capacity of 23 MLD has been put on Trial Run.

29 AUG 2025

- To reduce the Faecal Coliform of River Ganga, State has been considering to set up Chlorination units at Bhatpara, Uttarpara, Kalyani, Naihati, Garulia, Panihati, Titagarh, Bandipur STPs, DPRs, which have already been approved by NMCG for funding.
- State has also proposed for Setting up Chlorination unit at Bhadreswar, Baidyabati STPs from state fund which are currently in tendering stage.

**Details of operational STPs in the State**  
EA=Executing Agency



Sl.No.	River/Coastal Stretch	EA	Location	Existing STP Capacity (MLD)
1	Ganga	KMDA	STP Kalyani-I	11.00
2	Ganga	KMDA	STP Kalyani-II	10.00
3	Ganga	KMDA	Nabadwip	9.50
4	Ganga	KMDA	Gayeshpur	8.33
5	Ganga	KMDA	Konnagar	22.00
6	Ganga	KMDA	Baidyabati	6.00
7	Ganga	KMDA	Bhadreswar	7.60
8	Ganga	KMDA	Chandannagar, Khalisani, Chinsurah-Hooghly	18.16

29 AUG 2025

9	Ganga	KMDA	Chandannagar, Khalisani, Chinsurah-Hooghly	4.54
10	Ganga	KMDA	Bansberia	0.30
11	Ganga	KMDA	Naihati	11.56
12	Ganga	KMDA	Naihati	6.50
13	Ganga	KMDA	Garulia	4.10
14	Ganga	KMDA	Titagarh	4.54
15	Ganga	KMDA	Titagarh	4.54
16	Ganga	KMDA	Bandipur (Khardah)	14.10
17	Ganga	KMDA	Panihati	12.00
18	Ganga	KMDA	Jagaddal Bhatpara New	31.00
19	Ganga	KMDA	Shyamnagar	10.00
20	Ganga	KMDA	Jagaddal Bhatpara old	9.50



29 AUG 2025

21	Ganga	KMDA	Kankinara STP, Madrail, Bhatpara	10.00
22	Ganga	KMDA	Barrackpore	18.00
23	Ganga	KMDA	Barrackpore	6.00
24	Ganga	KMDA	Halisahar	16.00
25	Ganga	KMDA	Kanchrapara	18.00
26	Ganga	KMDA	Budge-Budge	9.30
27	Ganga	KMDA	Bally (Kona)- Kona, Chakpara	62.00
28	Ganga	KMDA	Howrah-Arupara	65.00
29	Ganga	KMDA	Kamarhati - Baranagar -Kamarhati, Mathkol, near Belgachia Metro Car Shed	60.00
30	Ganga	KMDA	Hooghly-Chinsurah	26.50
31	Ganga	KMDA	Jangipur	8.00
32	Ganga	KMDA	Maheshtala	35.00
33	Churni	KMDA	Sreenathpur	4.00
34	Churni	KMDA	Silver Jubilee Road	2.60



29 AUG 2025

35	Ganga	KMC	Keorapukur	45.00
36	Ganga	KMC	Garden Reach	57.00
37	Ganga	KMC	Rania	23.00
38	Vidyadhari	KMC	Bangur	52.00
39	Vidyadhari	KMC	Baghajatin	15.00
40	Vidyadhari	KMC	Hatisur	10.00
41	Vidyadhari	KMC	East Kolkata Wetlands	910.00
42	Ganga	PHED	Nabadwip Municipality Nadia	10.50
43	Ganga	PHED	Katwa Municipality, PurbaBurdwan	4.36
44	Ganga	PHED	Diamond Harbour Municipality	2.03
45	Ganga	PHED	Murshidabad Municipality	1.96
46	Ganga	PHED	Berhampore Murshidabad	3.70
47	Vidyadhari	PHED	New Town Kolkata (Action Area IIC)	31.00
48	Vidyadhari	PHED	New Town Kolkata (Action Area IIB)	14.00



29 AUG 2025

49	Vidyadhari	PHED	New Town, Rajarhat Action Area- IIID	24.00
50	Dwarka	PHED	Tarapith	4.25
51	Coastal	PHED	Digha Sankarpur Development Area	6.70
52	Ganga	MED	Jiagunj-Azimgunj Takia Oxidation Pond	0.69
53	Ganga	MED	Jiagunj-Azimgunj Takia Oxidation Pond	0.69
54	Vidyadhari	UDMA (SLRDC)	Kestopur	27.24
55	Vidyadhari	NKDA, PHED	DhilerBheri	150.00
56	Damodar	DMC	Durgapur City Centre	1.00
Primary Treatment			Kaljani/Karola/Mayurakshi/Shilabati/ Kansi/Rupnarayan/Dwarkeswar/Jalan gi Rivers	95.00
<b>Total</b>				<b>2034.79</b>

As some STPs are operating at a sub-optimal level due to inadequate feed coming to the plants, the Department of Urban Development & Municipal Affairs has issued an advisory dated 12.06. 2025, to map the existing functional STPs to the adjacent ULBs for sewage and septage to be transported to the STPs mapped for better and optimum utilisation of functional STPs and to stop open dumping of

29 AUG 2025

- DPRs for construction of FSTP in Ranaghat is under examination of NMCG.
- The Pilot FSTP Projects at Siliguri and Kharagpur (on the reclaimed land of Legacy Waste Dumpsite) are in progress.
- To reduce the Faecal Coliform, State has been considering to set up Chlorination units at Bhatpara, Uttarpara, Kalyani, Naihati, Garulia, Panihati, Titagarh, Bandipur STPs, DPRs for which have already been approved by NMCG.
- State has also proposed for setting up chlorination unit at Bhadreswar, Baidyabati STPs from State fund which are currently in tendering stage.
- One 125 KLD FSTP at Baidyabati (Anaerobic Digestion Technology) catering septage of six municipalities namely Uttarpara-Kotrung, Konnagar, Rishra, Sreerampore, Champdani and Baidyabati will be functional by September 2025.

The detail clarification on Liquid Waste Management is marked and annexed as

**Annexure R/7.**

[III] The State Government has already kept aside Rs 3500/- crores rupees in the Ring Fence Account to be used for environmental projects. A total amount of Rs. 2427083474 has been released from ring fence account in the Financial year 2023-2024, 2024-2025 and 2025-2026 (upto 17.07.2025).

The report of fund released of Urban Development and Municipal Affairs Department, Government of West Bengal is marked and annexed as **Annexure R/8.**



29 AUG 2025

4. That the Panchayat and Rural Development Department has provided the status report on Solid and Liquid Waste Management (SLWM) up to the month of July, 2025 in respect of 69 Model Gram Panchayats .

Copy of the report of Panchayat and Rural Development Department, Government of West Bengal is marked and annexed as **Annexure R/9**.

That the reply is true to my knowledge and belief, which I derived from the office record.




*Manoj Pant*  
DEPONENT

### VERIFICATION

I, Dr. Manoj Pant, Chief Secretary, Government of West Bengal, do hereby solemnly affirm and declare that the contents of the report in the form of affidavit are true to the best of my knowledge and belief. No part of the Report is false and nothing has been concealed.

Verified at Kolkata this *29th* day of August, 2025.




*S. Chaudhuri*  
**S. CHAUDHURI**  
★ NOTARY ★  
GOVT. OF INDIA  
Regd. No.-6584/08  
Bidhannagar Court  
Dist.-North 24 Pgs

*Manoj Pant*  
DEPONENT

**29 AUG 2025**

13  
Status of per day Collection & Transportation of Fresh Waste of 128 ULBs of West Bengal

Sl No	District	ULB	No. of ward	Population (Census 2011)	Per day Generation of fresh waste (TPD)	Door to door collection of fresh waste in no. of wards		Collection of segregated fresh waste in no. of wards		Quantity of fresh waste being collected & transported per day (TPD)				Tentative timeline for ensuring 100% segregation
						Full	Partial	Full	Partial	Wet Waste	Dry Waste	Mixed Waste	Total	
1	Bankura	Bankura	24	1,37,386	40	24	0	16	8	15.95	5.45	18.60	40	Nov '25
2	Bankura	Bishnupur	19	67,783	14	11	8	8	11	5.00	3.00	4.00	12	Sept '25
3	Bankura	Sonamukhi	15	34,228	9	15	0	6	9	3.10	1.80	4.10	9	Sept '25
4	Paschim Burdwan	Asansol MC	106	11,56,387	566	84	22	27	79	200.00	130.00	211.00	541	Dec '25
5	Purba Burdwan	Barddhaman	35	3,14,638	98	35	0	23	12	44.44	42.00	11.56	98	Nov '25
6	Purba Burdwan	Dainhat	14	24,397	7	14	0	13	1	4.10	2.77	0.13	7	Sept '25
7	Paschim Burdwan	Durgapur MC	43	5,66,517	244	43	0	20	23	101.94	68.22	73.84	244	Nov '25
8	Purba Burdwan	Gushkara	16	35,374	9	16	0	15	1	4.00	3.50	1.50	9	Sept '25
9	Purba Burdwan	Kalna	18	56,722	15	18	0	18	0	7.00	5.64	2.30	15	Oct '25
10	Purba Burdwan	Katwa	20	81,615	26	20	0	16	4	12.33	6.77	6.90	26	Nov '25
11	Purba Burdwan	Memari	16	41,455	11	16	0	16	0	7.00	4.00	0.00	11	Achieved
12	Birbhum	Bolpur	22	80,210	31	22	0	10	12	14.00	9.00	8.00	31	Sept '25
13	Birbhum	Dubrajpur	16	38,041	10	16	0	16	0	5.80	3.56	0.64	10	Sept '25
14	Birbhum	Nalhathi	16	41,244	9	14	2	14	2	3.60	1.90	2.50	8	Sept '25
15	Birbhum	Rampurhat	18	57,833	15	18	0	12	6	5.00	3.00	7.00	15	Sept '25
16	Birbhum	Sainthia	16	44608	12	16	0	10	6	6.31	3.16	2.53	12	Sept '25
17	Birbhum	Suri	21	90,314	26	21	0	8	13	10.50	5.00	10.50	26	Sept, 25
18	Cooch Behar	Cooch Behar	20	77935	20	20	0	2	18	6.50	2.00	11.50	20	Sept '25
19	Cooch Behar	Dinhata	16	36,124	9	16	0	16	0	6.00	2.50	0.50	9	Achieved
20	Cooch Behar	Haldibari	11	14,404	4	11	0	11	0	2.30	1.40	0.30	4	Oct,25
21	Cooch Behar	Mathabhanga	12	23,895	9	8	4	8	4	5.00	3.00	1.00	9	Sept '25
22	Cooch Behar	Mekhliganj	9	9,123	5	9	0	9	0	1.60	1.06	2.34	5	Sept '25
23	Cooch Behar	Tufanganj	12	20,998	7	12	0	12	0	4.38	1.75	0.88	7	Sept '25
24	Dakshin Dinajpur	Balurghat	25	1,51,299	42	25	0	25	0	23.20	13.40	5.40	42	Sept '25
25	Dakshin Dinajpur	Buniadpur	14	30183	8	14	0	10	4	4.00	2.00	2.00	8	Sept '25
26	Dakshin Dinajpur	Gangarampore	18	56,217	14	13	5	13	5	5.00	2.00	5.00	12	Sept '25
27	Darjeeling	Darjeeling	32	1,20,414	24	32	0	32	0	16.00	5.00	3.00	24	Dec '25
28	Kalimpong	Kalimpong	23	49,403	13	16	7	10	4	6.00	2.00	4.00	12	Nov'25
29	Darjeeling	Kurseong	20	42,346	7	20	0	10	10	2.55	1.27	3.18	7	Nov '25
30	Darjeeling	Mirik	9	11,513	4	6	3	6	3	2.00	1.00	1.00	4	Sept '25
31	Darjeeling	Siliguri MC	47	5,13,264	297	47	0	35	12	142.00	70.00	85.00	297	Dec, 25
32	Howrah	Uluberia	32	2,32,290	86	32	0	25	7	26.00	12.00	48.00	86	Sept, 25




29 AUG 2025

SI No	District	ULB	No. of ward	Population (Census 2011)	Per day Generation of fresh waste (TPD)	Door to door collection of fresh waste in no. of wards		Collection of segregated fresh waste in no. of wards		Quantity of fresh waste being collected & transported per day (TPD)				Tentative timeline for ensuring 100% segregation
						Full	Partial	Full	Partial	Wet Waste	Dry Waste	Mixed Waste	Total	
33	Hooghly	Arambagh	19	66,175	16	19	0	14	5	9.00	5.00	2.00	16	Sept, 25
34	Hooghly	Baidyabati	23	1,21,110	50	23	0	23	0	34.00	14.00	2.00	50	Sept, 25
35	Hooghly	Bansberia	22	1,03,920	30	20	2	16	6	8.00	4.00	17.00	29	Sept, 25
36	Hooghly	Bhadreswar	22	1,01,477	26	22	0	22	0	16.25	9.75	0.00	26	Achieved
37	Hooghly	Champdany	22	1,11,251	19	20	2	18	4	9.00	4.00	5.00	18	Oct, 25
38	Hooghly	Chandannagore MC	33	1,66,867	52	33	0	31	2	27.00	17.00	8.00	52	Sept, 25
39	Hooghly	Dankuni	21	94,966	32	21	0	17	4	15.00	8.00	9.00	32	Nov '25
40	Hooghly	Hooghly Chinsurah	30	1,77,259	56	30	0	20	10	38.00	16.00	2.00	56	Nov, 25
41	Hooghly	Konnagar	20	76,172	26	20	0	19	1	15.29	7.65	3.06	26	Oct'25
42	Hooghly	Rishra	23	1,24,585	45	23	0	9	14	13.30	6.70	25.00	45	Sept '25
43	Hooghly	Serampore	29	1,83,339	95	29	0	16	13	30.00	21.00	44.00	95	Sept '25
44	Hooghly	Tarakeswar	15	30,947	10	15	0	15	0	5.00	3.00	2.00	10	Dec'25
45	Hooghly	Uttarpara Kotrung	24	1,62,386	72	24	0	24	0	47.00	25.00	0.00	72	Nov'25
46	Alipurduar	Alipurduar	20	65,232	21	15	5	15	5	11.50	7.50	1.00	20	Sept '25
47	Jalpaiguri	Dhupguri	16	44,719	7	1	15	1	15	2.00	1.00	1.00	4	Dec '25
48	Jalpaiguri	Jalpaiguri	25	1,07,341	38	25	0	25	0	22.80	13.24	1.96	38	Oct, 25
49	Jalpaiguri	Mal	15	25,218	6	11	4	11	4	3.00	1.50	1.00	6	Sept '25
50	Malda	English Bazar	29	2,05,521	82	29	0	19	10	40.00	18.00	24.00	82	Nov '25
51	Malda	Old Malda	20	84,012	23	20	0	20	0	11.00	7.50	4.50	23	Sept '25
52	Murshidabad	Beldanga	14	29,182	7	14	0	14	0	2.60	1.60	2.80	7	Oct, 25
53	Murshidabad	Berhampore	28	1,95,363	66	28	0	18	10	25.00	14.00	27.00	66	Nov '25
54	Murshidabad	Dhuliyani	21	95,706	18	21	0	0	21	6.00	4.00	13.00	23	Oct '25
55	Murshidabad	Domkal	21	1,21,927	24	21	0	6	15	9.00	5.40	9.60	24	Sept '25
56	Murshidabad	Jangipur	21	88,165	29	21	0	21	0	14.50	8.70	5.80	29	Sept, 25
57	Murshidabad	Jiaganj-Azimganj	17	51,790	15	9	8	2	15	6.00	2.00	5.00	13	Sept '25
58	Murshidabad	Kandi	18	55,632	12	15	3	15	3	7.00	2.50	1.50	11	Sept, 25
59	Murshidabad	Murshidabad	16	44,064	16	16	0	10	6	6.00	4.00	6.00	16	Nov '25
60	Nadia	Birnagar	14	30799	10	14	0	13	1	6.50	3.00	0.50	10	Sept, 25
61	Nadia	Chakdah	21	95,203	19	6	15	6	3	5.00	3.00	6.00	14	Oct '25
62	Nadia	Cooper's Camp	12	18,839	5	12	0	8	4	2.50	1.00	1.50	5	Dec'25
63	Nadia	Gayeshpur	18	58,998	16	18	0	4	14	8.00	3.20	4.80	16	Sept '25
64	Nadia	Haringhata	17	45,953	12	5	12	0	0	0.00	0.00	9.00	9	Dec '25
65	Nadia	Kalyani	21	1,00,620	50	21	0	3	18	12.00	4.00	34.00	50	Sept '25
66	Nadia	Krishnanagar	25	1,53,062	90	25	0	21	4	50.00	24.00	16.00	90	Dec'25
67	Nadia	Nabadwip	24	1,25,528	36	24	0	24	0	18.60	12.00	5.40	36	Dec'25
68	Nadia	Ranaghat	20	75,365	20	20	0	20	0	10.00	6.00	4.00	20	Sept, 25


29 AUG 2025

Sl No	District	ULB	No. of ward	Population (Census 2011)	Per day Generation of fresh waste (TPD)	Door to door collection of fresh waste in no. of wards		Collection of segregated fresh waste in no. of wards		Quantity of fresh waste being collected & transported per day (TPD)				Tentative timeline for ensuring 100% segregation
						Full	Partial	Full	Partial	Wet Waste	Dry Waste	Mixed Waste	Total	
69	Nadia	Santipur	24	1,51,777	40	24	0	16	8	18.00	8.00	14.00	40	Sept '25
70	Nadia	Taherpur	13	20,894	5	13	0	11	2	2.70	2.00	0.30	5	Oct'25
71	North 24 Parganas	Ashokenagar-Kalyangarh	23	1,21,592	35	23	0	23	0	22.00	10.00	3.00	35	Sept'25
72	North 24 Parganas	Baduria	17	52,500	6	6	11	6	11	0.50	0.20	3.00	14	Oct '25
73	North 24 Parganas	Baranagar	34	2,45,213	134	34	0	11	23	50.50	15.00	68.50	134	Nov '25
74	North 24 Parganas	Barasat	35	2,78,435	163	35	0	30	5	79.00	60.00	24.00	163	Dec '25
75	North 24 Parganas	Barrackpore	24	1,52,783	40	24	0	22	2	26.40	12.40	1.20	40	Nov, 25
76	North 24 Parganas	Basirhat	23	1,25,058	53	23	0	23	0	39.50	9.50	4.00	40	Oct'25
77	North 24 Parganas	Bhatpara	35	3,85,867	164	35	0	35	0	86.57	58.18	19.25	164	Dec, 25
78	North 24 Parganas	Bidhan Nagar MC	41	6,34,107	287	41	0	0	41	111.00	76.00	100.00	287	Nov '25
79	North 24 Parganas	Bongaon	22	1,08,864	42	18	4	16	6	20.00	9.00	12.00	41	Nov '25
80	North 24 Parganas	Dum Dum	22	1,14,786	50	22	0	8	16	22.50	7.50	20.00	50	Nov '25
81	North 24 Parganas	Garulia	21	85,336	35	21	0	8	13	12.00	5.00	18.00	35	Nov '25
82	North 24 Parganas	Gobardanga	17	45,392	12	17	0	17	0	10.00	2.00	0.00	12	Achieved
83	North 24 Parganas	Habra	24	1,47,221	44	24	0	20	4	29.00	8.00	7.00	44	Dec, 25
84	North 24 Parganas	Halisahar	23	1,24,851	38	16	7	16	7	13.00	8.00	15.00	36	Sept, 25
85	North 24 Parganas	Kamarhati	35	331163	128	35	0	28	7	60.00	41.00	27.00	128	Nov '25
86	North 24 Parganas	Kanchrapara	24	1,29,576	37	19	5	19	0	15.00	10.00	8.00	33	Oct'25
87	North 24 Parganas	Khardah	22	1,08,496	38	22	0	20	2	19.00	12.00	7.00	38	Dec'25
88	North 24 Parganas	Madhyamgram	28	1,96,127	62	28	0	28	0	36.00	21.00	5.00	62	Oct '25
89	North 24 Parganas	Naihati	31	2,18,194	72	31	0	20	11	22.00	12.00	38.00	72	Sept '25
90	North 24 Parganas	New Barrackpore	20	76,879	22	20	0	20	0	11.60	5.20	5.20	22	Oct '25
91	North 24 Parganas	North Barrackpore	23	1,32,806	46	23	0	12	11	20.00	8.00	18.00	46	Sept '25

29 AUG 2025



SI No	District	ULB	No. of ward	Population (Census 2011)	Per day Generation of fresh waste (TPD)	Door to door collection of fresh waste in no. of wards		Collection of segregated fresh waste in no. of wards		Quantity of fresh waste being collected & transported per day (TPD)				Tentative timeline for ensuring 100% segregation
						Full	Partial	Full	Partial	Wet Waste	Dry Waste	Mixed Waste	Total	
92	North 24 Parganas	North Dum Dum	34	2,49,142	30	34	0	34	0	20.00	10.00	0.00	30	Nov'25
93	North 24 Parganas	Panihati	35	3,77,351	127	35	0	0	0	0.00	0.00	127.00	127	Dec '25
94	North 24 Parganas	South Dum Dum	35	4,03,316	287	35	0	26	9	135.00	28.00	124.00	287	Dec, 25
95	North 24 Parganas	Taki	16	38,263	9	16	0	10	6	4.50	2.00	2.50	9	Sept, 25
96	North 24 Parganas	Titagarh	23	1,16,541	42	23	0	16	7	19.00	13.00	10.00	42	Dec'25
97	Paschim Midnapore	Chandrakona	12	23,629	8	12	0	8	4	3.50	2.00	2.50	8	Dec'25
98	Paschim Midnapore	Ghatal	17	54,591	17	13	4	4	4	5.00	4.00	7.00	16	Sept '25
99	Jhargram	Jhargram	18	61,682	15	16	2	4	4	10.50	1.50	2.00	14	Dec'25
100	Paschim Midnapore	Kharagpur	35	2,07,604	40	27	8	1	26	18.00	11.00	9.00	38	Dec '25
101	Paschim Midnapore	Kharar	10	12,220	4	10	0	8	2	1.50	0.50	2.00	4	Dec'25
102	Paschim Midnapore	Khirpai	10	16,385	5	10	0	3	3	3.00	1.00	1.00	5	Dec'25
103	Paschim Midnapore	Midnapore	25	1,69,127	62	25	0	13	12	30.00	18.00	14.00	62	Nov '25
104	Paschim Midnapore	Ramjibanpur	11	19,611	5	11	0	4	7	2.00	1.50	1.50	5	Sept '25
105	Purba Midnapore	Contai	21	92,226	40	15	6	16	5	20.00	8.00	10.00	38	Nov '25
106	Purba Midnapore	Egra	14	30,148	9	14	0	12	2	5.00	2.00	2.00	9	Sept '25
107	Purba Midnapore	Haldia	29	2,00,827	80	29	0	3	26	15.00	5.00	60.00	80	March '26
108	Purba Midnapore	Panskura	18	57,932	11	18	0	18	0	6.00	5.00	0.00	11	Achieved
109	Purba Midnapore	Tamluk	20	65,312	15	20	0	17	3	8.50	5.00	1.50	15	Oct '25
110	Jhalda	Jhalda	12	19,540	4	12	0	12	0	1.50	1.00	1.50	4	Sept, 25
111	Purulia	Purulia	23	1,21,067	16	16	7	0	23	6.00	3.00	6.00	15	Sept '25
112	Purulia	Raghunathpur	13	25,621	7	13	0	8	5	1.40	2.66	2.94	7	Sept, 25
113	South 24 parganas	Baruipur	17	53,128	22	17	0	6	11	12.00	3.00	7.00	22	Sept '25
114	South 24 parganas	Budge Budge	20	76,858	24	20	0	18	2	13.60	7.60	2.80	24	Oct '25
115	South 24 parganas	Diamond Harbour	16	43,169	12	16	0	16	0	5.00	2.50	4.50	12	Dec'25



Sl No	District	ULB	No. of ward	Population (Census 2011)	Per day Generation of fresh waste (TPD)	Door to door collection of fresh waste in no. of wards		Collection of segregated fresh waste in no. of wards		Quantity of fresh waste being collected & transported per day (TPD)				Tentative timeline for ensuring 100% segregation
						Full	Partial	Full	Partial	Wet Waste	Dry Waste	Mixed Waste	Total	
116	South 24 parganas	Jainagar-Mazilpur	14	25,922	6	14	0	14	0	3.50	1.50	1.00	6	Dec'25
117	South 24 parganas	Maheshtala	35	4,49,423	168	35	0	10	25	72.00	40.00	56.00	168	Dec '25
118	South 24 parganas	Pujali	16	37,040	11	2	14	2	2	2.00	0.50	2.00	5	Dec '25
119	South 24 parganas	Rajpur-Sonarapur	35	4,23,724	279	35	0	28	7	135.00	126.00	18.00	279	Nov'25
120	Uttar Dinajpur	Dalkhola	16	37,063	11	13	3	9	7	5.00	3.50	2.00	11	Sept '25
121	Uttar Dinajpur	Islampur	17	54,340	14	13	4	13	4	5.00	3.50	4.00	13	Sept '25
122	Uttar Dinajpur	Kaliaganj	17	53,530	22	17	0	15	2	11.00	7.00	4.00	22	Sept '25
123	Uttar Dinajpur	Raiganj	27	1,83,612	60	19	8	0	9	16.00	9.00	33.00	58	Sept '25
124	Howrah	Howrah MC	50	10,70,645	568	45	5	11	0	75.00	40.00	432.00	547	March '26
125	Howrah	Bally	35	2,91,916	112	35	0	0	0	0.00	0.00	112.00	112	Feb'26
126	Jalpaiguri	Maynaguri	17	36,263	8	2	15	0	17	3.00	1.50	1.00	6	Sept '25
127	Alipurduar	Falakata	18	54,039	14	2	16	0	0	0.00	0.00	5.77	6	Oct '25
128	Kolkata	Kolkata MC	144	4594718	3668	144	0	27	117	1840.00	360.00	1468.00	3668	Apr '26
		Total =	2997	21532295	10227.00	2761	236	1772	1019	4488.20	1837.13	3799.57	10124.91	



29 AUG 2025

Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal

Sl. No.	Name of District	ULB	No. of ward	Population (Census 2011)	Waste Generation (TPD)	Waste being processed per day (TPD)	Gap in processing (TPD)	Type of Wet Waste processing Unit	Type of Dry Waste processing Unit	Method of treatment in TPD				Final destination of each of the components of processed waste				Break up details of waste processing						Action plan to process 100% of waste					Remarks	
										Organic material (Wet Waste)	Inert	RDF	Other	Organic material	Inert	RDF	Others	Energy plants (Waste to energy plants)	Bi-Compost units	Used in Cement units	Land Fill Sites	MRF	Budget outlay (Rs. in Cr)	DPR Prepared for Plant Infrastructure works (Yes/ No)	Tender Published for engagement of agencies for Plant Infrastructure works (Yes/ No)	Work Order issued to agency (Yes/ No)	Infrastructure Work Started by agency (Yes/ No)	Time line for starting of 100% processing of Fresh waste		
1	Bankura	Bankura	24	1,37,386	40	0	40	Withdraw Composting	Material Recovery Facility (MRF)	22	4	24	11.8	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	6.68	Yes	Yes	Yes	Yes	May, 2026	
2	Bankura	Bishnupur	19	67,783	14	0	14	Withdraw Composting	MRF	7.7	1.4	0.84	4.08	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	2.85	Yes	Yes	Yes	Yes	May, 2026	
3	Bankura	Sonamukhi	15	34,228	9	0	9	Withdraw Composting	MRF	4.95	0.9	0.54	2.61	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	1.42	Yes	Yes	Yes	Yes	Dec, 2025	
4	Paschim Bardhaman	Asansol MC	106	11,56,387	566	0	566	Withdraw Composting	MRF	311.3	56.6	33.96	164.14	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	76.65	Yes	Yes	Yes	No	April, 2026	
5	Purba Bardhaman	Bardhaman	35	3,14,638	98	0	98	Withdraw Composting	MRF	53.9	9.8	5.88	28.42	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	18.40	No	No	No	No	December, 2026	
6	Purba Bardhaman	Deinhat	14	24,397	7	0	7	Withdraw Composting	MRF	3.85	0.7	0.42	2.03	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	1.16	No	No	No	No	December, 2026	State Government identified the land for setting up of fresh waste processing unit. Expected that the land will be under possession of the ULB within Sept, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.
7	Paschim Bardhaman	Durgapur MC	43	5,66,517	244	0	244	Withdraw Composting	MRF	134.2	24.4	14.64	70.76	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	33.29	Yes	Yes	Yes	No	December, 2026	Work order issued to an agency for setting up of fresh waste processing unit at the ULB. Due to local agitation the agency could not start infrastructure work for setting up of fresh waste processing unit at the reclaimed land of the dumpsite. For this, a feasible land is under identification.
8	Purba Bardhaman	Guskhera	16	35,374	9	0	9	Withdraw Composting	MRF	4.95	0.9	0.54	2.61	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	1.31	Yes	Yes	Yes	Yes	April, 2026	
9	Purba Bardhaman	Kalia	18	56,722	15	0	15	Withdraw Composting	MRF	8.25	1.5	0.9	4.35	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	2.52	Yes	Yes	Yes	No	March, 2026	
10	Purba Bardhaman	Katwa	20	81,615	26	0	26	Withdraw Composting	MRF	14.3	2.6	1.56	7.54	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	5.16	No	No	No	No	December, 2026	State Government identified the land for setting up of fresh waste processing unit. Expected that the land will be under possession of the ULB within Oct, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.
11	Purba Bardhaman	Memari	16	41,455	11	0	11	Withdraw Composting	MRF	6.05	1.1	0.66	3.19	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	1.75	Yes	Yes	Yes	Yes	December, 2025	
12	Birbhum	Bolpur	22	80,210	31	0	31	Withdraw Composting	MRF	17.05	3.1	1.86	8.99	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	6.02	No	No	No	No	Oct, 2026	
13	Birbhum	Dubrajpur	16	38,041	10	0	10	Withdraw Composting	MRF	5.5	1	0.6	2.9	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	1.70	Yes	Yes	Yes	Yes	Feb, 2026	
14	Birbhum	Nahati	16	41,244	9	0	9	Withdraw Composting	MRF	4.95	0.9	0.54	2.61	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	1.64	Yes	Yes	Yes	Yes	March, 2026	



29 AUG 2025





Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal

Sl. No.	District	ULB Name	Population	Waste Generated (MT)	Waste Collected (MT)	Waste Recycled (MT)	Waste Composted (MT)	Waste Incinerated (MT)	Waste Landfilled (MT)	Method of treatment in TPD				Final destination of each of the component of processed waste				Break up details of waste processing					Action plan to process 100% of waste					
										1	2	3	4	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	4.05	No	No	No	No	Oct,2026
51	Malda	Old Malda	20	84,012	23	0	23	0	0	12.65	2.3	1.38	6.67	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	4.05	No	No	No	No	Oct,2026
52	Murshidabad	Beldanga	14	29,182	7	0	7	0	0	3.85	0.7	0.42	2.03	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	1.20	Yes	Yes	Yes	No	March, 2026
53	Murshidabad	Berhampore	28	1,95,363	66	0	66	0	0	36.3	6.6	3.96	19.14	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	10.95	No	No	No	No	Nov,2026
54	Murshidabad	Dhulian	21	95,706	18	0	18	0	0	9.9	1.8	1.08	5.22	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	4.19	No	No	No	No	Oct,2026
55	Murshidabad	Domkol	21	1,21,927	24	0	24	0	0	13.2	2.4	1.44	6.96	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	4.38	No	No	No	No	Oct,2026
56	Murshidabad	Jangipar	21	88,165	29	0	29	0	0	15.95	2.9	1.74	8.41	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	5.26	No	No	No	No	Oct,2026
57	Murshidabad	Jaganj-Azinganj	17	51,790	15	0	15	0	0	8.25	1.5	0.9	4.35	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	1.79	No	No	No	No	Oct,2026
58	Murshidabad	Kandi	18	55,632	12	0	12	0	0	6.6	1.2	0.72	3.48	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	2.08	No	No	No	No	Dec,2026
59	Murshidabad	Murshidabad	16	44,064	16	0	16	0	0	8.8	1.6	0.96	4.64	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	2.19	Yes	Yes	Yes	Yes	June, 2026
60	Nadia	Birnagar	14	30799	10	8	2	0	0	5.5	1	0.8	2.9	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	4.4	0.48	0.8	2.32	1.08	Yes	Yes	Yes	Yes	Dec, 2025
61	Nadia	Chakdaha	21	95,203	19	0	19	0	0	10.45	1.9	1.14	5.51	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	4.05	Yes	Yes	Yes	Yes	May, 2026
62	Nadia	Cooper's Camp	12	18,839	5	0	5	0	0	2.75	0.5	0.3	1.45	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0.88	Yes	Yes	Yes	Yes	Dec, 2025
63	Nadia	Goyeshpur	18	58,998	16	0	16	0	0	8.8	1.6	0.96	4.64	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	2.19	Yes	Yes	Yes	Yes	Dec, 2025
64	Nadia	Haringhata	17	45,953	12	0	12	0	0	6.6	1.2	0.72	3.48	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	2.19	No	No	No	No	Nov,2025
65	Nadi	Kayani	21	1,00,620	50	0	50	0	0	27.5	5	3	14.5	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	6.57	Yes	No	No	No	Oct, 2026
66	Nadia	Krishnanagar	25	1,53,062	90	120	-30	0	0	49.5	9	5.4	26.1	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	6.6	2.2	1.2	3.25	13.14	No	No	No	No	Oct,2026
67	Nadia	Nabulpur	24	1,25,528	36	16	20	0	0	19.8	3.6	2.16	10.44	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	8.8	0.96	1.6	4.8	6.57	Yes	Yes	No	No	June, 2026
68	Nadia	Ranaghat	20	75,365	20	0	20	0	0	11	2	1.2	5.8	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	2.74	Yes	Yes	No	No	June, 2026
69	Nadia	Santipur	24	1,51,777	40	0	40	0	0	22	4	2.4	11.6	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	9.06	Yes	Yes	No	No	June, 2026




29 AUG 2025

State Government identified the land for setting up of fresh waste processing unit. Expected that the land will be under possession of the ULB within Oct, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.

Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal


Sl. No.	District	Municipality	No. of ULBs	Total Fresh Waste (MT)	TPD (MT)	Waste Management	MRF	Method of treatment in TPD				Final destination of each of the component processed waste				Break up details of waste processing					Action plan to process 100% of waste								
								SLF	Road Making	Low land filling	Aggri-culture	Local Farmers/ Horticulture/ Aggri-culture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	2255	0.246	0.41	1.189	0.55	Yes	Yes	Yes	Yes	Dec, 2025			
70	Nadia	Taherpur NAA	13	20,894	5	4.1	0.9	Windraw Composting	MRF	2.75	0.5	0.3	1.45	Local Farmers/ Horticulture/ Aggri-culture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	2255	0.246	0.41	1.189	0.55	Yes	Yes	Yes	Yes	Dec, 2025	
71	North 24 Parganas	Asoknagar-Kalyangarh	23	1,21,592	35	6	29	Windraw Composting	MRF	19.25	3.5	2.1	10.15	Local Farmers/ Horticulture/ Aggri-culture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	3.3	0.36	0.6	1.74	5.26	No	No	No	No	June, 2026	
72	North 24 Parganas	Baduria	17	52,500	6	4	2	Windraw Composting	MRF	3.3	0.6	0.36	1.74	Local Farmers/ Horticulture/ Aggri-culture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	2.2	0.24	0.4	1.16	0.65	Yes	Yes	Yes	Yes	Apr, 2026	
73	North 24 Parganas	Baranagar	34	2,45,213	134																								
74	North 24 Parganas	Dam Dam	35	2,78,435	163																								
75	North 24 Parganas	South Dam Dam	24	1,52,783	40	554	0	Windraw Composting & Bio-methanation	MRF	304.7	55.4	33.24	160.66	Local Farmers/ Horticulture/ Aggri-culture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	304.7	33.24	55.4	160.66	70.91	Yes	Yes	Yes	Yes	Started	
76	North 24 Parganas	North Dam Dam	23	1,25,058	53																								
77	North 24 Parganas	New Barrackpur	35	3,85,867	164																								
78	North 24 Parganas	Kamarhati	41	6,34,107	287	0	287	Windraw Composting	MRF	157.85	55.4	33.24	160.66	Local Farmers/ Horticulture/ Aggri-culture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	17.52	Yes	Yes	Yes	No	May, 2026	
79	North 24 Parganas	Barasat	22	1,08,864	42	0	42	Windraw Composting	MRF	23.1	4.2	2.52	12.18	Local Farmers/ Horticulture/ Aggri-culture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	22.23	Yes	Yes	Yes	Yes	Mar, 2026	
80	North 24 Parganas	Barrackpore	22	1,14,786	50	0	50	Windraw Composting	MRF	27.5	5	3	14.5	Local Farmers/ Horticulture / Aggri-culture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	0	0	0	0	5.48	Yes	No	No	No	Nov, 2026	
81	North 24 Parganas	Basirhat	21	85,336	35	53	-18	Windraw Composting	MRF	19.25	3.5	2.1	10.15	Local Farmers/ Horticulture/ Aggri-culture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	29.15	3.18	5.3	15.37	6.13	Yes	Yes	Yes	Yes	Apr, 2026	
82	North 24 Parganas	Bhatpara	17	45,392	12	0	12	Windraw Composting	MRF	6.6	1.2	0.72	3.48	Local Farmers/ Horticulture / Aggri-culture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	0	0	0	0	22.45	No	No	No	No	Oct, 2026	
83	North 24 Parganas	Bidhanagar Municipal Corporation	24	1,47,221	44	0	44	Bio-CHG	MRF	24.2	4.4	2.64	12.76	Local Farmers/ Horticulture/ Aggri-culture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	38.33	No	No	No	No	Dec, 2026	
84	North 24 Parganas	Bongaon	23	1,24,851	38	31	7	Windraw Composting	MRF	20.9	3.8	2.28	11.02	Local Farmers/ Horticulture/ Aggri-culture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	17.05	1.86	3.1	8.99	6.79	No	No	No	No	Oct, 2026	
85	North 24 Parganas	Gandia	35	331,163	128	0	128	Windraw Composting	MRF	70.4	12.8	7.68	37.12	Local Farmers/ Horticulture / Aggri-culture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	0	0	0	0	3.92	Yes	No	No	No	Sept, 2026	
86	North 24 Parganas	Gobardanga	24	1,29,576	37	0	37	Windraw Composting	MRF	20.35	3.7	2.22	10.73	Local Farmers/ Horticulture/ Aggri-culture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	2.04	Yes	Yes	Yes	Yes	June, 2026	
87	North 24 Parganas	Habra	22	1,08,496	38	0	38	Windraw Composting	MRF	20.9	3.8	2.28	11.02	Local Farmers/ Horticulture/ Aggri-culture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	7.87	No	No	No	No	Jun, 2026	
88	North 24 Parganas	Halishahar	28	1,96,127	62	0	62	Windraw Composting	MRF	34.1	6.2	3.72	17.98	Local Farmers/ Horticulture / Aggri-culture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	0	0	0	0	5.89	No	No	No	No	Oct, 2026	State Government identified the land for setting up of fresh waste processing unit. Expected that the land will be under possession of the ULB within Oct, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.



29 AUG 2025

Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal


Sl. No.	Parganas	Name	Population	Male	Female	Waste	MRF	Method of treatment in TPD				Final destination of each of the component of processed waste				Break up details of waste processing					Action plan to process 100% of waste								
								SLF	Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	5.90	No	No	No	No	Oct,2025							
89	North 24 Parganas	Kanchrapara	31	2,18,194	72	0	72	Windraw Composting	MRF	39.6	7.2	4.32	20.88	Local Farmers/ Horticulture/ Aggriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	5.90	No	No	No	No	Oct,2025	
90	North 24 Parganas	Khordah	20	76,879	22	0	22	Windraw Composting	MRF	12.1	2.2	1.32	6.36	Local Farmers/ Horticulture/ Aggriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	0	0	0	0	5.08	Yes	No	No	No	Sept, 2026	
91	North 24 Parganas	Mulkyengram	23	1,32,806	46	16	30	Windraw Composting	MRF	25.3	4.6	2.76	13.34	Local Farmers/ Horticulture/ Aggriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	8.8	0.96	1.6	4.64	9.86	Yes	No	No	No	Sept, 2026	
92	North 24 Parganas	Nahati	34	2,49,142	30	0	30	Windraw Composting	MRF	16.5	3	1.8	8.7	Local Farmers/ Horticulture/ Aggriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	0	0	0	0	11.72	Yes	Yes	Yes	Yes	May, 2026	
93	North 24 Parganas	North Barackpore	35	3,77,351	127	0	127	Windraw Composting	MRF	69.85	12.7	7.62	36.83	Local Farmers/ Horticulture/ Aggriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	0	0	0	0	7.99	Yes	No	No	No	Sept, 2026	
94	North 24 Parganas	Panhati	35	4,03,316	287	0	287	Windraw Composting	MRF	157.85	28.7	17.22	83.23	Local Farmers/ Horticulture/ Aggriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	0	0	0	0	19.27	No	No	No	No	Dec,2026	
95	North 24 Parganas	Taki	16	38,263	9	8.4	0.6	Windraw Composting	MRF	4.95	0.9	0.54	2.61	Local Farmers/ Horticulture/ Aggriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	4.62	0.504	0.84	2.436	1.53	Yes	Yes	Yes	Yes	Feb, 2026	
96	North 24 Parganas	Tingath	23	1,16,541	42	0	42	Windraw Composting	MRF	23.1	4.2	2.52	12.18	Local Farmers/ Horticulture/ Aggriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	0	0	0	0	5.22	Yes	No	No	No	Nov, 2026	
97	Paschim Midnapore	Chandrakona	12	23,629	8	0	8	Windraw Composting	MRF	4.4	0.8	0.48	2.32	Local Farmers/ Horticulture/ Aggriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0.92	Yes	Yes	Yes	Yes	Dec, 2025	
98	Paschim Midnapore	Chatal	17	54,591	17	0	17	Windraw Composting	MRF	9.35	1.7	1.02	4.93	Local Farmers/ Horticulture/ Aggriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	2.92	No	No	No	No	Oct,2026	
99	Jhargram	Jhargram	18	61,682	15	0	15	Windraw Composting	MRF	8.25	1.5	0.9	4.35	Local Farmers/ Horticulture/ Aggriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	3.12	Yes	Yes	Yes	Yes	May, 2026	
100	Paschim Midnapore	Kharagpur	35	2,07,604	40	25	15	Windraw Composting	MRF	22	4	2.4	11.6	Local Farmers/ Horticulture/ Aggriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	13.75	1.5	2.5	7.25	8.98	Yes	Yes	Yes	Yes	Jun, 2026	
101	Paschim Midnapore	Kharar	10	12,220	4	0	4	Windraw Composting	MRF	2.2	0.4	0.24	1.16	Local Farmers/ Horticulture/ Aggriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0.59	Yes	Yes	Yes	No	March, 2026	Construction of Infrastructive Work for setting up of fresh waste processing unit is under process.
102	Paschim Midnapore	Khirpai	10	16,385	5	0	5	Windraw Composting	MRF	2.75	0.5	0.3	1.45	Local Farmers/ Horticulture/ Aggriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0.74	Yes	Yes	No	No	March, 2026	
103	Paschim Midnapore	Midnapore	25	1,69,127	62	0	62	Windraw Composting	MRF	34.1	6.2	3.72	17.98	Local Farmers/ Horticulture/ Aggriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	10.07	Yes	Yes	No	No	June, 2026	
104	Paschim Midnapore	Ramjibonpur	11	19,611	5	0	5	Windraw Composting	MRF	2.75	0.5	0.3	1.45	Local Farmers/ Horticulture/ Aggriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0.74	Yes	Yes	Yes	Yes	March, 2026	
105	Purba Midnapore	Contai	21	92,226	40	0	40	Windraw Composting	MRF	22	4	2.4	11.6	Local Farmers/ Horticulture/ Aggriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	0	0	0	0	0	Nov, 2026
106	Purba Midnapore	Egra	14	30,148	9	0	9	Windraw Composting	MRF	4.95	0.9	0.54	2.61	Local Farmers/ Horticulture/ Aggriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	1.60	Yes	No	No	No	Jun, 2026	
107	Purba Midnapore	Haldia	29	2,00,827	80	80	0	Windraw Composting	MRF	44	8	4.8	23.2	Local Farmers/ Horticulture/ Aggriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	4.8	8	23.2	1.97	1.97	Yes	Yes	Yes	Yes	Started	
108	Purba Midnapore	Panskura	18	57,932	11	0	11	Windraw Composting	MRF	6.05	1.1	0.66	3.19	Local Farmers/ Horticulture/ Aggriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	0	0	0	0	0	Oct, 2025



29 AUG 2025

Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal

Sl. No.	District	ULB	Population	Waste generated (TPD)	Waste collected (TPD)	Waste processed (TPD)	Waste management method	MRF	Method of treatment in TPD				Final destination of each of the component of processed waste				Break up details of waste processing						Action plan to process 100% of waste								
									SLF	Road Making	Low land filling	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	2.99	No	No	No	No	Oct, 2026	State Government is in the process for identifying the land for setting up of fresh waste processing unit. Expected that the land will be identified within Sept, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.			
109	Purba Midnapore	Tamralipta	20	65,312	15	0	15	Windrow Composting	MRF	8.25	1.5	0.9	4.35	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	2.99	No	No	No	No	Oct, 2026	State Government is in the process for identifying the land for setting up of fresh waste processing unit. Expected that the land will be identified within Sept, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.	
110	Jharkhand	Jharkhand	12	19,540	4	0	4	Windrow Composting	MRF	2.2	0.4	0.24	1.16	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	0.71	No	No	No	No	Oct, 2026		
111	Purulia	Purulia	23	1,21,067	16	0	16	Windrow Composting	MRF	8.8	1.6	0.96	4.64	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	2.19	No	No	No	No	Dec, 2026	State Government is in the process for identifying the land for setting up of fresh waste processing unit. Expected that the land will be identified within Sept, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.	
112	Purulia	Raghunathpur	13	25,621	7	0	7	Windrow Composting	MRF	3.85	0.7	0.42	2.03	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	1.20	No	No	No	No	Oct, 2026		
113	South 24 parganas	Baruipur	17	53,128	22	0	22	Windrow Composting	MRF	12.1	2.2	1.32	6.38	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	2.68	Yes	Yes	No	No	Sep, 2026		
114	South 24 parganas	Budge Budge	20	76,858	24	0	24	Windrow Composting	MRF	13.2	2.4	1.44	6.96	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	3.29	Yes	Yes	No	No	May, 2026		
115	South 24 parganas	Diamond Harbour	16	43,169	12	0	12	Windrow Composting	MRF	6.6	1.2	0.72	3.48	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	2.14	Yes	Yes	Yes	No	May, 2026		
116	South 24 parganas	Joy nagar Majilpur	14	25,922	6	4	2	Windrow Composting & Bio Gas	MRF	3.3	0.6	0.36	1.74	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	1	1.2	0.24	0.4	1.16	0.99	Yes	Yes	Yes	Yes	Dec, 2025			
117	South 24 parganas	Maheshtala	35	4,49,423	168	5	163	Vermi Compost	MRF	92.4	16.8	10.08	48.72	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	2.75	0.3	0.5	1.45	23.00	Yes	No	No	No	Sept, 2026			
118	South 24 parganas	Pujali	16	37,040	11	0	11	Windrow Composting	MRF	6.05	1.1	0.66	3.19	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	1.38	Yes	Yes	Yes	Yes	May, 2026		
119	South 24 parganas	Rajpur- Sonarpur	35	4,23,724	229	0	229	Windrow Composting & Bio Gas	MRF	153.45	27.9	16.74	80.91	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	38.16	No	No	No	No	Oct, 2026		
120	Uttar Dinajpur	Dalkhola	16	37,063	11	0	11	Windrow Composting	MRF	6.05	1.1	0.66	3.19	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	1.89	Yes	Yes	Yes	Yes	Apr, 2026		
121	Uttar Dinajpur	Islampur	17	54,340	14	0	14	Windrow Composting	MRF	7.7	1.4	0.84	4.06	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	2.98	Yes	Yes	No	No	May, 2026		
122	Uttar Dinajpur	Kaliyaganj	17	53,530	22	0	22	Windrow Composting	MRF	12.1	2.2	1.32	6.38	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	4.27	Yes	Yes	Yes	Yes	Apr, 2026		
123	Uttar Dinajpur	Raiganj	27	1,83,612	60	0	60	Windrow Composting	MRF	33	6	3.6	17.4	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	15.32	Yes	Yes	No	No	March, 2026		
124	Howrah	Howrah MC	50	10,70,645	568	10	558	Windrow Composting	MRF	312.4	56.8	34.08	164.72	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0.6	0	0	0	0	0	15.32	No	No	No	No	Dec, 2026	
125	Howrah	Bally	35	2,91,916	112	0	112	Windrow Composting	MRF	61.6	11.2	6.72	32.48	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	15.32	No	No	No	No	Dec, 2026		
126	Jalpaiguri	Maynaguri	17	36,263	8	0	8	Windrow Composting	MRF	4.4	0.8	0.48	2.32	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	1.39	Yes	Yes	Yes	Yes	Dec, 2025		
127	Alipurdur	Falatakata	18	54,039	14	0	14	Windrow Composting	MRF	7.7	1.4	0.84	4.06	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	2.41	Yes	Yes	Yes	Yes	March, 2026		



29 AUG 2025

Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal

Sl. No.	City	Municipality	Waste Gen. (MT)	Waste Gen. (TMT)	Waste Gen. (KMT)	Waste Gen. (LMT)	Waste Gen. (HMT)	Waste Gen. (GMT)	Method of treatment in TPD				Final destination of each of the component of processed waste				Break up details of waste processing					Action plan to process 100% of waste						
									2017.4	366.8	220.08	1063.72	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	5	500	2	0	102	600.00	No	No	No	No	Dec.2026	
128	Kolkata	Kolkata MC	144	4594718	3668	609	3059	Widrow Compost & Bio-CNG	Material Recovery Facility & Plastic Processing Unit	2017.4	366.8	220.08	1063.72	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants / Making of different road items (paver block/ tiles etc)	Recycling Plants	5	500	2	0	102	600.00	No	No	No	No	Dec.2026
<b>Total =</b>			<b>2997</b>	<b>21532295</b>	<b>10227</b>	<b>2213.5</b>	<b>8013.5</b>																					



29 AUG 2025

Status of Bio-mining & Bio-remediation of Legacy Waste of 128 ULBs of West Bengal

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	P-II Quantity of legacy waste processed upto (MT)	P-I + P-II Total Quantity of Waste in each site (MT)	Total Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Composition of the Waste				Process adopted to remediate at each site	Final Destination of the Components at				Earmarked Budget (Rs. In Crore)	Action plan to remediate and recover the sites				Remarks
																		Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)		Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)		P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	
1	ALIPURDUAR	Alipurduar	1	Beside Radhanadiab Mandir	26°29'33"N 89°32'29"E	0.33	4274	4274	Completed	0.33	0	0	4274	0	4274	Completed	0.33	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.24	NA	NA	NA	NA	Total area reclaimed
2	BANKURA	Bankura	1	Keshra Trenching Ground	23.267285° N 87.03588°E	16.53	172937.6	172938	Completed	6.50	187000	0	359937.6	187000	172938	Jun-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	19.80	Yes	Yes	Yes	Yes	
3	BANKURA	Sonamukhi	1	Adrab Bazar	23.300813° N 87.398289°E	1.50	2400	2400	Completed	1.50	0	0	2400	0	2400	Completed	1.5	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.13	NA	NA	NA	NA	Total area reclaimed
4	BIRBHUM	Boipur	1	Bolpur, Khoskadambatur, P. S. Boipur, JL No. 95, Plot No. 2590, 2703	23.677955° N 87.721413°E	3.33	60814	60814	Completed	1.20	108870	0	169684	108870	60814	Jun-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	9.33	Yes	Yes	Yes	Yes	
5	BIRBHUM	Dubrajpur	1	Mahaprabhu Gate	23.78196°N 87.36859°E	1.20	6122	6122	Completed	0.75	1,05,914	0	112036	105914	6122	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	6.16	Yes	No	No	No	
6	BIRBHUM	Rampurhat	1	Bosat & Kusumba Road	24.18526°N 87.75746°E	3.85	24212	24212	Completed	0.85	49280	0	73492	49280	24212	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.04	Yes	Yes	Yes	Yes	
7	BIRBHUM	Sainthia	1	Ward No. 14	23.5637°N 87.4039°E	1.10	7261	7261	Completed	0.40	86,305	0	88066	80805	7261	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.84	Yes	No	No	No	
8	BIRBHUM	Suri	1	Dhanyogam (JL No. - 206)	23.95223°N 87.48576°E	2.00	16428	16428	Completed	0.60	48570	0	65298	48870	16428	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.59	Yes	Yes	Yes	Yes	
9	BIRBHUM	Nahau	1	Khanpur	24.30658°N 87.825631°E	5.00	56000	56000	Completed	5	36800	0	92800	36800	56000	Apr-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	5.10	Yes	No	No	No	
10	COOCH BEHAR	Cooch Behar	1	Guriahati-II	26.299124° N 89.468282°E	6.75	67319.21	67319	Completed	2.20	177600	0	244919.21	177600	67319	Jul-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	13.47	Yes	No	No	No	
11	COOCH BEHAR	Dinhat	1	Buri dharua	26.821°N 89.2652°E	3.20	12432	12432	Completed	1.20	30220	0	42652	30220	12432	Jan-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.35	Yes	No	No	No	
12	COOCH BEHAR	Haldibari	1	DBDH	26°19'27.4" N 88°47'6.5"E	0.73	6491.17	6491	Completed	0.20	41400	0	47891.17	41400	6491	Jan-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.63	Yes	No	No	No	

29 AUG 2025




Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. In Crore)	P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks	
13	COOCH BEHAR	Mathabhang a	2	Ward No. - 4 (behind Jangli Kalibari and Manasi River) & Ward No. - 2, KhadarGhat (Beside Manasi and Sutarga River)	26.2041°N 89.137°E & 26.2017°N 89.1316°E	2.20	8830.16	8830	Completed	1.00	14800	0	23630.16	14800	8830	Dec-25	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.30	Yes	No	No	No		
14	COOCH BEHAR	Tufanganj	1	Kamat Phoobarli	26.1846°N 89.4014°E	2.70	8918.15	8918	Completed	1.00	19640	0	28558.15	19640	8918	Dec-25	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.57	Yes	No	No	No		
15	DAKSHIN DINAJPUR	Balurghat	1	5 no. Bhatpara, Dangi Under Bhatpara Gram panchayat	25.2052169°N 88.76702841°E	9.99	7254.595	7255	Completed	3.00	15453	0	87967.595	15453	7255	Jan-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.84	Yes	Yes	Yes	Yes		
16	DAKSHIN DINAJPUR	Gangarampo re	1	Naroi Dump-pit, 6 no. Anchoi, Gangarappur	25.402148°N 88.532081°E	2.25	4275	4275	Completed	1.10	29100	0	33375	29100	4275	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.84	Yes	Yes	Yes	Yes		
17	DARJEELIN G	Siliguri MC	1	Don Bosco colony	26.746839°N 88.452293°E	26.00	379382	379382	Completed	10.50	1150000	0	1529382	1150000	379382	Dec-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	84.12	Yes	Yes	Yes	Yes		
18	HOOGHLY	Chandannag ore MC	1	Kalpukur Vermi Compost Plant, Kolpukur Bhagar more, Ward No. 8	22°52'13"N, 88°21'32"E	4.94	215916	215916	Completed	1.00	106252	0	322168	106252	215916	Jan-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	17.72	Yes	Yes	Yes	Yes		
19	HOOGHLY	Hooghly Chinsurah	1	Kedia - I GP, Sukranagar Rabindranagar	22°53'35"N 88°22'44"E	6.50	126266	126266	Completed	2.50	102159	0	228425	102159	126266	Jan-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	12.56	Yes	Yes	Yes	Yes		
20	HOOGHLY	Baidyabati																															
21	HOOGHLY	Champdany																															
22	HOOGHLY	Rishra Serampore	1	RWMC	22.7888°N, 88.51202°E	52.00	220794	130254	Dec-25	5.00	0	0	220794	90540	130254	46082	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	12.14	No	No	No	No		
23	HOOGHLY	Utiarpara-Kotrung																															
24	HOOGHLY	Konnagar																															
25	HOOGHLY	Konnagar																															
26	HOOGHLY	Bhadreswar	1	Sanjay colony, N S Road,	22.834139°N 88.349718°E	0.42	320000	0	Jun-26	0	337000	0	657000	657000	0	Jul-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	36.14	Yes	No	No	No		
27	HOOGHLY	Dankuni	1	Beside Parhatipur Road, Ramnagar (Panchayat Area)	22°40'31"N, 88°13'58"E	2.40	48078	48078	Completed	5	0	0	48078	0	48078	0	5	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.64	NA	NA	NA	NA	Total area reclaimed	
28	HOOGHLY	Banaberia	2	Ward no. 8 & 18	22° 57'45.1" N 88° 23'45.3" E	2.79	47000	0	Sep-25	0	108000	0	155000	155000	0	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	8.53	Yes	No	No	No		
29	HOOGHLY	Arumbagh	1	Kalipte (Ward No 6)	22.86523°N, 87.73549°E	1.20	37750	0	Sep-25	0	37750	0	75500	75500	0	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.15	Yes	Yes	Yes	Yes		
30	HOOGHLY	Tarakeswar	1	Kadamtala, Ward No. 13	22.88326°N, 88.02701°E	0.44	16610	0	Sep-25	0	16610	0	33220	33220	0	Jan-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.83	Yes	Yes	Yes	Yes		



29 AUG 2025

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. In Crore)	P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks
31	HOWRAH	Uluberia	2	Baninda, Ward No. 31 (Beside NH 6) & Ward No. 6, Bauria	22.478330° N 88.078462° E & 22.499437° N 88.169112° E	6.50	28394	28394	Completed	3.00	105000	0	133394	105000	28394	Sep-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	7.34	Yes	Yes	Yes	Yes	
32	HOWRAH	Bally	1	Chandmari	22.635658° N 88.334197° E	3.00	120000	30132.59	Dec-25	0.50	0	0	120000	89867	30133	0	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	6.60	Yes	Yes	Yes	Yes	After completion of 1st Phase, Phase-2 processing will be started after assessment of quantity
33	HOWRAH	Howrah MC	1	Belgachia	22°36'35"N 88°19'34"E	21.99	9,61,567	3,64,026.87	Oct-26	1.80	750000	0	1,71,1567	1,34,7540	3,64,027	Dec-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	94.14	Yes	Yes	Yes	Yes	
34	JALPAIGURI	Jalpaiguri	1	Paharpur	26.564305° N 88.736121° E	2.50	25891.6	25892	Completed	2.50	160000	0	1,85,891.6	1,60,000	25,892	0	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	10.22	Yes	No	No	No	
35	JHARGRAM	Jhargram	1	Jhargram (Near Janlat)	22°26'36"N 86°58'29"E	12.00	3739	3739	Completed	12.00	10000	0	13739	10000	3739	0	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.76	No	NA	NA	NA	
36	KOLKATA	Kolkata MC	2	Garden Reach	Lat: 22.530578° N Long: 88.291576° E	19.77	1500000	10000	Mar-26	0.80	0	0	1,500,000	1,49,0000	10,000	0	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	82.50	Yes	No	No	No	
				DHAPA Under W/SK OF BR-VII/KMC	22°32'32.6" N 88°25'17.6" E	60.00	4000000	1,81,3000	Mar-26	25.00	2000000	0	6,000,000	4,18,7000	1,81,3000	Mar-27	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	330.00	Yes	No	No	No	
37	MALDA	English Bazar	1	English Bazar (muza Bahadurpur)	24°54'59.18" N 88°6'57.87" E	3.52	3250	3250	Completed	0.52	240000	0	2,43,250	24,0000	3,250	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low Land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	13.38	Yes	No	No	No	
38	MURSHIDA BAD	Berhampore	1	Banappare ring road	Komalapur Khadamkh andi	2.16	123981	123981	Completed	1.00	230000	0	35,3981	23,0000	12,3981	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	19.47	Yes	Yes	Yes	Yes	
39	MURSHIDA BAD	Jangipur	1	Azgarpara near Milapur	24°28'43.79" N 88°3'10.75" E	0.28	3211	3211	Completed	0.10	65180	0	68,391	65,180	3,211	Mar-25	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.76	Yes	No	No	No	
40	MURSHIDA BAD	Jinganj-Azimganj	1	Ghoramari (Azimganj Side)	24°14'14.8" N 88°15'56.8" E	3.00	19426	19426	Completed	1.00	53000	0	72,426	53,000	19,426	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.98	Yes	No	No	No	
41	MURSHIDA BAD	Murshidabad	1	Kathgola bagan, Ward No. -15	Kathgola bagan, Ward No. 15	5.38	94059	94059	Completed	1.00	62500	0	1,55,559	62,500	94,059	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	8.61	Yes	No	No	No	
42	MURSHIDABAD	Dhulian	1	Dhuliyari (near Malancha, Ratanpur)	24°39'29.89" N 87°55'50.74" E	2.00	0	0	0	0	60000	0	60,000	60,000	0	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low Land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.30	Yes	NA	NA	NA	
43	MURSHIDABAD	Kandi	1	Kandi (Jaladanga, Ward No. 12)	23°56'51.56" N 88°43'47" E	5.82	0	0	0	0	5000	0	5,000	5,000	0	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.28	Yes	NA	NA	NA	



29 AUG 2025

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. In Crore)	P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks
44	NADIA	Birnagar	1	Mathurapur	23.268035° N 88.55683°E	3.00	6799	6799	Completed	3.00	0	0	6799	0	6799	Completed	3	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.37	NA	NA	NA	NA	Total area reclaimed
45	NADIA	Gayeshpur	2	1) Near VS Club, Ward No.-16 & Near SHG Training Centre, Ward No.-15	22.955519° N 88.472313°E & 22.953232° N 88.48228°E	5.00	12465	12465	Completed	1.20	34400	0	46865	34400	12465	Mar-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.58	Yes	No	No	No	
46	NADIA	Kalyani	2	Near Kacharipara, Ward No.-6 & Beside highway, Ward No.-10	22.960863° N 88.439684°E & 22.960863° N 88.439684°E	2.1 & 1.4	60543	60543	Completed	1.20	115000	0	175543	115000	60543	Apr-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	9.65	Yes	Yes	Yes	Yes	
47	NADIA	Krishnanagar	1	Godadanga, Ward - 5	23.4052240° N 88.5116291° E	8.00	51802	51802	Completed	3.00	412000	0	463802	412000	51802	0	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	25.51	Yes	No	No	No	
48	NADIA	Nabadwip	1	Near Bishnupriya Halt Station, Ward No. - 1	23.4130386° N 88.3562766° E	12.35	83900	83900	Completed	5.00	111870	0	195770	111870	83900	Jul-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	10.77	Yes	Yes	Yes	Yes	
49	NADIA	Ranaghat	1	Amulia GP	23.268035° N 88.55683°E	6.31	65374	65374	Completed	3.30	99750	0	165124	99750	65374	Jul-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	9.08	Yes	No	No	No	
50	NADIA	Santipur	1	Moylar math, Ward no. - 10	23.2501021° N 88.4116394° E	4.55	22097	22097	Completed	2.20	86840	0	108937	86840	22097	Jul-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	5.99	Yes	Yes	Yes	Yes	
51	NADIA	Taherpur	1	Cremation Ground Road, Ward No.-1	23.270903° N 88.521961°E	1.26	6119	6119	Completed	0.50	14140	0	20259	14140	6119	Jan-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.11	Yes	No	No	No	
52	NADIA	Chakdah	1	Ward No- 19	23.067613N, 88.517296E	5.00	19426	19426	Completed	5.00	0	0	19426	0	19426	Completed	5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.07	NA	NA	NA	NA	Total area reclaimed
53	NADIA	Cooper's Camp	1	Ward 2 near burning ghat	23.270603N, 88.521961E	0.50	19620	0	Dec-25	0	22860	0	42480	42480	0	Jan-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.34	Yes	No	No	No	
54	NORTH 24-PARGANAS	Barasat	1	Kadambagachi	22.70483°N 88.51908°E	3.50	67846.935	67847	Completed	3.50	0	0	67847	0	67847	Completed	3.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.73	NA	NA	NA	NA	Total area reclaimed
55	NORTH 24-PARGANAS	Barrackpore	1	Kolkata Road	22.748542° N 88.382122°E	5.00	72846	72846	Completed	3.00	57812	0	130658	57812	72846	Jul-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	7.19	Yes	Yes	No	No	
56	NORTH 24-PARGANAS	Basirhat	1	Ward 8	22.65254°N 88.87294°E	4.00	24273.065	24273	Completed	4.00	0	0	24273	0	24273	Completed	4	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.34	NA	NA	NA	NA	Total area reclaimed

NOTA  
S. Chaudhuri  
Bidhanagar Court  
Kolkata  
Regd. No. 600  
Exp. Dt. 21-08-2028  
GOVT. OF INDIA

29 AUG 2025

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (In acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. In Crore)	P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks	
57	NORTH 24-PARGANAS	Bongaon	1	Beside Indira Park, Ward No. - 19 (opposite Truck Parking lot)	23°14'41.3" N 88°50'31.40" E	2.26	7013	7013	Completed	1.20	84832	0	91845	84832	7013	Jan-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	5.05	Yes	No	No	No		
58	NORTH 24-PARGANAS	Habra	1	Near Banipur Home, Ward No. 3	22.818064° N 88.35827° E	1.20	948.1	948.8	Completed	0.98	91700	0	101158.1	91700	948.8	Mar-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	5.56	Yes	No	No	No		
59	NORTH 24-PARGANAS	Kanchrapara	1	Bidharpally	23.4150386° N 88.3562766° E	3.00	24282	24282	Completed	1.20	136000	0	160282	136000	24282	Feb-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	8.82	Yes	No	No	No		
60	NORTH 24-PARGANAS	Khardah	1	Ruiyaiswaripur	22°44'31"N 88°24'25"E	2.75	46118	46118	Completed	1.00	38140	0	84258	38140	46118	Mar-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.63	Yes	Yes	No	No		
61	NORTH 24-PARGANAS	Madhyamngram	1	Digberia	22.69264° N 88.50134° E	7.17	116068	116068	Completed	1.19	87700	0	203768	87700	116068	Jul-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	11.21	Yes	Yes	No	No		
62	NORTH 24-PARGANAS	Panihati	1	Ranchandra Pur	22°41'31"N 88°23'10"E	1.50	51763.391	51763	Completed	0.20	120000	0	171763.391	120000	51763	May-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	9.45	Yes	Yes	Yes	Yes		
63	NORTH 24-PARGANAS	Taki	1	Mansing road	22.57787° N 88.93308° E	0.80	3625	3625	Completed	0.35	13400	0	17025	13400	3625	Jan-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.94	Yes	No	No	No		
64	NORTH 24-PARGANAS	Titagarh	1	Mathpara	22.88326° N 88.02701° E	4.90	120886	120886	Completed	1.00	44716	0	165602	44716	120886	Mar-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	9.11	Yes	No	No	No		
65	NORTH 24-PARGANAS	Bhatpara	2	Madral & Jilabi Math	22.87426° N 88.41807° E & 22.85932° N 88.39001° E	2.57	58260	58260	Completed	1.00	71905	0	130165	71905	58260	Apr-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	7.16	Yes	No	No	No		
66	NORTH 24-PARGANAS	Garulia	1	Fanching Ground Road	22.817161° N 88.372613° E	1.80	52499	51991.017	Completed	1.00	38218	0	90717	38226	51991	Jul-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.99	Yes	Yes	No	No		
67	NORTH 24-PARGANAS	Halisahar	1	Nirajan Trenching Ground	23.2501021° N 88.4116394° E	0.84	6799	6799	Completed	0.25	43953	0	50704	43953	6789	Feb-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.79	Yes	Yes	Yes	No		
68	NORTH 24-PARGANAS	Bidhanagar MC	1	Mollar Bheri	22.35°52' N 88.26°47' E	35.00	300000	300000	Completed	55.00	0	0	300000	0	300000	Completed	55	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	16.50	NA	NA	NA	NA	Total area reclaimed	
69	NORTH 24-PARGANAS	Baranagar																															
70	NORTH 24-PARGANAS	Dum Dum																															
71	NORTH 24-PARGANAS	New Barrackpore	1	Pranobnagar, Beside Belgovra Expressway	22.648657N, 88.397365E	22.68	845400	845400	Completed	2.00	1100000	0	1945400	1100000	845400	46722	0	35 - 45 %	30 - 44 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	107.00	Yes	Yes	Yes	Yes		
72	NORTH 24-PARGANAS	North Dum Dum																															




29 AUG 2025

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. In Crore)	P-II RIP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks	
73	NORTH 24-PARGANAS	South Dum Dum																															
74	NORTH 24-PARGANAS	Kamarhati	1	Matagiri Hama Pally, Kamarhati	22.679309N, 88.379746E	8.00	50000	50000	Completed	0.50	900000	0	950000	900000	50000	Dec-27	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	52.25	Yes	Yes	Yes	Yes		
75	NORTH 24-PARGANAS	Naihati	3	Along Paterson road, Chighat, W.No.14, Naihati	22.897030N, 88.410844E	23.94	300000	300000	Completed	15.00	144000	0	444000	144000	300000	Jul-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	24.42	Yes	Yes	Yes	Yes		
76	NORTH 24-PARGANAS	Ashoknagar-Kalyangarh	1	Ward 22 beside Naihati-Habra Road	22.50211° N, 88.35344° E	21.49	81585	41275	Dec-25	9.13	0	0	81585	40310	41275	0	9.13	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.49	NA	NA	NA	NA		
77	NORTH 24-PARGANAS	Cobardanga	1	Ward 3- near Belluni bridge	22.5248° N, 88.4437° E	4.00	19296	19296	Completed	3.50	0	0	19296	0	19296	Completed	3.5	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.06	NA	NA	NA	NA	Total area reclaimed	
78	PASCHIM BARDHAMAN	Asansol MC	5	a.Asansol-Kalipahari, b.Burnpur-Hinpur, c.Raniganj-Ronai, d.Jamuria-6 No. Bypass, e.Kulti- Aldi	a.23.614345°N,87.133207°E, b.23.601219°N, 86.939790°E, c.23.614345°N,87.133207°E, d.23.707714°N,87.074470°E, e.23.703844°N,86.883500°E	36.95	1100000	496284	Mar-26	11.00	700000	0	1800000	1303716	496284	Dec-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	99.00	Yes	No	No	No	After completion of 1st Phase, Phase-2 processing will be started	
79	PASCHIM BARDHAMAN	Durgapur MC	1	Sankarpur	23.530679° N, 87.356380°E	6.60	300000	300000	Completed	3.00	730000	0	1030000	730000	300000	Dec-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	56.65	Yes	Yes	Yes	Yes		
80	PASCHIM MEDINIPUR	Ghatol	1	Argora Shyampur	22.6636275° N, 87.7241965° E	1.25	16038.41	16038	Completed	0.50	41520	0	57588.41	41520	16038	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.17	Yes	No	No	No		
81	PASCHIM MEDINIPUR	Zanarajpur	1	Hiradih, Ward No. -32	22.321856° N, 87.280617°E	1.50	29995.51	29996	Completed	1.50	50000	0	79995.51	50000	29996	0	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.40	No	NA	NA	NA		
82	PASCHIM MEDINIPUR	Khirpai	1	Bhuidanga	22.706906° N, 87.615769°E	2.00	693.24	693	Completed	1.00	9480	0	10173.34	9480	693	Dec-25	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.56	Yes	No	No	No		
83	PASCHIM MEDINIPUR	Midnapore	1	Dharma Dumping Ground, Hosnabad Mouza	22.421732° N, 87.340956°E	4.60	168814.51	168814	Completed	1.50	264000	0	432814.31	264000	168814	Dec-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	23.80	Yes	Yes	Yes	Yes		
84	PASCHIM MEDINIPUR	Chandrakona	1	Ransagar, Ward No -02	22.7191N, 88.3800E	2.00	40902	40902	Completed	1.20	21720	0	62622	21720	40902	Jan-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.44	Yes	No	No	No		
85	PASCHIM MEDINIPUR	Kharar	2	Kharar ByPass Road	30.750526N, 76.640536E & 30.750538N, 76.640539E	0.57	2044	2044	Completed	0.30	0	0	2044	0	2044	Completed	0.3	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.11	NA	NA	NA	NA	Total area reclaimed	



29 AUG 2025

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. In Crore)	P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks
86	PASCHIM MEDINIPUR	Ramjanapur	1	Bypass Road	22.824066N, 87.62073E	0.20	4611	4611	Completed	0.10	0	0	4611	0	4611	Completed	0.1	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.25	NA	NA	NA	NA	Total area reclaimed
87	PURBA BARDHAMAN	Bardhaman	1	Kapilbagan	25°14'16.5" N 87°51'7.3"E	6.85	180625	180625	Completed	1.20	390000	0	570825	390000	180825	Jun-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	31.40	Yes	Yes	Yes	Yes	
88	PURBA BARDHAMAN	Gushkara	1	Ratani Kalitola	23.498347° N, 87.744647°E	2.00	7285	7285	Completed	0.50	54235	0	61520	54235	7285	Mar-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.38	Yes	No	No	No	
89	PURBA BARDHAMAN	Kalna	1	Beside Kalna Rail Station, kalayampur Gram Panchat Ambika Kalna	23.213381° N 88.353344°E	3.33	36850	36850	Completed	0.50	71900	0	108750	71900	36850	Mar-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	5.98	Yes	No	No	No	
90	PURBA BARDHAMAN	Katwa	1	Stadium Para, W-12	22.71923N, 88.38646E	2	3885	3885	Completed	1.00	67720	0	71605	67720	3885	Jun-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.94	Yes	No	No	No	
91	PURBA BARDHAMAN	Memari	1	Lock gate, Nudipur Bridge Memari Burdwan	Lock gate, Nudipur Bridge	2.50	38851	38851	Completed	1.25	28425	0	67276	28425	38851	Jan-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.70	Yes	No	No	No	
92	PURBA MIDNAPOR	Egra	1	Ramkrishnapur	22°23'58.04" N 87°45'19.13" E	0.32	2122.51	2123	Completed	0.12	41160	0	43282.51	41160	2123	Feb-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.38	Yes	No	No	No	
93	PURBA MIDNAPOR	Panskura	1	Panskura Railway Station	22°23'58.04" N 87°45'19.13" E	2.28	667.3	667	Completed	1.20	23840	0	24507.3	23840	667	Jan-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.35	Yes	Yes	Yes	Yes	
94	PURBA MIDNAPOR	Tamralipta	1	Malia Bari	22°16'9"N 87°59'48"E	0.49	23890.48	23890	Completed	0.20	28720	0	52610.48	28720	23890	Jan-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.89	Yes	Yes	Yes	Yes	
95	PURBA MIDNAPOR	Contai	1	Contai Digha Road	21.76543N, 87.710407E	4.59	62385	62385	Completed	2.00	98000	0	160385	98000	62385	Jan-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	8.82	Yes	No	No	No	
96	PURULIA	Purulia	3	a.Chharra, b.Banga Bari Sansan, c.Hatmura	a.23.3753°N 86.42805°E, b.23.34977° N 86.38601°E, c.23.3498°N 86.4992°E	10.83	77325	77325	Completed	4.00	119800	0	197125	119800	77325	Jun-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	10.84	Yes	No	No	No	
97	PURULIA	Raghunathpur	3	a.W-2 (Between Lohar & Mondal Petrol Pump), b.W-7 (beside Gara Kiari Mandir), c.W-11 (Stadium Move)	a.23.53709° N 86.6746°E, b.23.52927° N 86.6763°E, c.23.52928° N 86.6763°E	1.00	8201	8201	Completed	0.50	27960	0	36161	27960	8201	Jan-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.99	Yes	No	No	No	



29 AUG 2025


Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. In Crore)	P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks
98	PURULIA	Jhalda	3	a) Beside Panagarh Mangram SH, b) Pal Jhalda Road Railway Cabin Side, c) Ward 5	a.23.361579°N 85.971785°E b.23.37796°N 85.98471°E c.23.34956°N 85.97531°E	2.00	16318.43	16318	Completed	0.50	0	0	16318	0	16318	Completed	0.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.90	NA	NA	NA	NA	Total area reclaimed
99	SOUTH 24-PARGANAS	Barnipur	1	Kritankhola	22°20'14"N 88°26'49"E	2.30	19685	19685	Completed	1.20	113000	0	132685	113000	19685	Jul-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	7.30	Yes	No	No	No	
100	SOUTH 24-PARGANAS	Budge Budge	1	Subhas Udyan trenching ground Ward No. - 17	22.47339°N 88.18879°E	3.48	20721	20721	Completed	2.20	41100	0	61821	41100	20721	Mar-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.40	Yes	No	No	No	
101	SOUTH 24-PARGANAS	Diamond Harbour	1	Doloaghata, Beside NH 117 (Panchayet Area)	22°10'17"N 89°13'44"E	2.00	9421.092	9421	Completed	0.50	34710	0	44131.092	34710	9421	Jan-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.43	Yes	No	No	No	
102	SOUTH 24-PARGANAS	Jaynagar-Masilpur	1	Shahajadpur	22°10'85"N 88°26'2"E	4.00	1379	1379	Completed	1.00	21140	0	22519	21140	1379	Jan-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.24	Yes	No	No	No	
103	SOUTH 24-PARGANAS	Maheshitala	1	Sarengabad, Ward No. - 35	22.49216°N 88.20567°E	19.61	230517	230517	Completed	4.00	104000	0	334517	104000	230517	Apr-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	18.40	Yes	Yes	Yes	Yes	
104	SOUTH 24-PARGANAS	Rajpur-Sonarpur	1	Mailapota	22°29'16"N 88°25'37"E	10.00	18511.329	18511	Completed	2.00	4223	0	22734.329	4223	18511	Dec-25	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.25	Yes	No	No	No	
105	UTTAR DINAJPUR	Dalkhola	1	Uttar Dalkhola	25°53'6.6"N 87°50'26.1"E	0.68	7375	7375	Completed	0.68	28550	0	35925	28550	7375	Mar-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.98	Yes	No	No	No	
106	UTTAR DINAJPUR	Islampur	1	Sonakhoda Gurujasti Trenching Ground; Ward No. - 9	26°15'32.5"N 88°12'13.1"E	0.17	1469	1469	Completed	0.10	24570	0	26039	24570	1469	Jan-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.43	Yes	No	No	No	
107	UTTAR DINAJPUR	Kaliaganj	1	Mahadebpur, Ward No. - 17	25°38'25.6"N 88°18'26.6"E	2.84	28144	28144	Completed	1.00	33930	0	62074	33930	28144	Feb-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.41	Yes	No	No	No	
108	UTTAR DINAJPUR	Raiganj	1	Bandar Sahan, Ward No. - 22	25°36'31"N 88°7'0.9"E	3.00	38429.02	38429	Completed	1.00	141665	0	180094.02	141665	38429	Aug-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	9.91	Yes	No	No	No	
109	DARJEELING	Darjeeling	1	Darjeeling (Near Gorsha Road and Victoria Road)	27° 226.60°N 88°13'33.05"E	3.33	0	0		0	0	0	0	0	0	0	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.00	NA	NA	NA	NA	As legacy waste is lying in the slope so no technology could be adopted to process the same
110	DARJEELING	Kurseong	1	Kurseong (Down Hill from Pankhabari Road)	26°51'53.26"N 88°15'56.05"E	5.00	0	0		0	0	0	0	0	0	0	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.00	NA	NA	NA	NA	As legacy waste is lying in the slope so no technology could be adopted to process the same



29 AUG 2025

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. In Crore)	P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks		
111	DARJEELING	Mirik	1	Mirik Notified Area (Near DP Rai Road)	26°52'59.28" N 88°10'12.35" E	4.00	0	0		0	0	0	0	0	0	0	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.00	NA	NA	NA	NA	As legacy waste is lying in the slope so no technology could be adopted to process the same		
112	KALIMPONG	Kalimpong	1	Kalimpong (near BhalulhopKhasmahal)	27° 52'43" N 88°28'39.82" E	8.25	0	0		0	0	0	0	0	0	0	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.00	NA	NA	NA	NA	As legacy waste is lying in the slope so no technology could be adopted to process the same		
113	Makda	Old Makda	1	Near Fata Kesta Club School para Mongolbari, Ward No-09	23.0172470° N 88.1457094° E	0.5	0	0	NA		57200	0	57200	57200	0	Jul-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.15	Yes	No	No	No			
114	Murshidabad	Beldanga	1	Bagdanga math. Mouza Manikragar, J.L. no. 54, P.S. Beldanga, Dist- Murshidabad	23.93300, 88.30323	2.05					57761	0	57761	57761	0	Jul-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.18	Yes	No	No	No			
115	Par Burdwan	Dainhat	1	Ganga Rasta, Ward-02	23.6141992° N 88.17797° E	0.75					17960	0	17960	17960	0	Jul-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.99	Yes	No	No	No			
TOTAL			126			694.82	190004.71	8389591.18		276.20	13861680.00	0.00	27791742.71	19402151.52	8389591.18		90.86																	

\*\* No Dumpsite Present at 13 ULBs i.e. Haldia, Pujali, Domkal, Falakata, Bishnupur, Mekhliganj, Buniadpur, Dhugguri, Mal, Maynaguri, Haringhata, Baduria, North Barrackpore,



29 AUG 2025

Status of Bio-mining & Bio-remediation of Legacy Waste of 128 ULBs of West Bengal

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	P-II Quantity of legacy waste processed upto (MT)	P-I + P-II Total Quantity of Waste in each site (MT)	Total Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Composition of the Waste				Process adopted to remediate at each site	Final Destination of the Components at				Earmarked Budget (Rs. In Crore)	Action plan to remediate and recover the sites				Remarks
																		Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)		Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If Any Other material (%)		P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	
1	ALIPURDUAR	Alipurduar	1	Reside Radhansubh Mandir	26°29'33"N 89°51'29"E	0.33	4274	4274	Completed	0.33	0	0	4274	0	4274	Completed	0.33	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.24	NA	NA	NA	NA	Total area reclaimed
2	BANKURA	Bankura	1	Keshta Trenching Ground	23.267285°N 87.035388°E	16.53	172937.6	172938	Completed	6.50	187000	0	359937.6	187000	172938	Jun-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	19.80	Yes	Yes	Yes	Yes	
3	BANKURA	Sonamukha	1	Adrab Bazar	23.300813°N 87.398289°E	1.50	2400	2400	Completed	1.50	0	0	2400	0	2400	Completed	1.5	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.13	NA	NA	NA	NA	Total area reclaimed
4	BIRBHUM	Bolpur	1	Bolpur, Khoskadambatur, P. S. Bolpur, JI. No. 95, Plot No. 2590, 2703	23.677955°N 87.721413°E	3.33	60814	60814	Completed	1.20	108870	0	169684	108870	60814	Jun-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	9.33	Yes	Yes	Yes	Yes	
5	BIRBHUM	Dubrajpur	1	Mahaprabhu Gate	23.78196°N 87.36889°E	1.20	6122	6122	Completed	0.75	105914	0	112036	105914	6122	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	6.16	Yes	No	No	No	
6	BIRBHUM	Rampurhat	1	Bonai & Kusumba Road	24.18826°N 87.75746°E	3.85	24212	24212	Completed	0.85	49280	0	73492	49280	24212	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.04	Yes	Yes	Yes	Yes	
7	BIRBHUM	Sainthia	1	Ward No. 14	23.5657°N 87.4039°E	1.10	7261	7261	Completed	0.40	80805	0	88666	80805	7261	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.84	Yes	No	No	No	
8	BIRBHUM	Suri	1	Dhanyogam (JL No. - 206)	23.95225°N 87.48576°E	2.00	16428	16428	Completed	0.60	48870	0	65238	48870	16428	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.59	Yes	Yes	Yes	Yes	
9	BIRBHUM	Nahai	1	Khanpur	24.30658°N 87.825631°E	5.00	56000	56000	Completed	5	36800	0	92800	36800	56000	Apr-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	5.10	Yes	No	No	No	
10	COOCH BEHAR	Cooch Behar	1	Gurubhati-II	26.299124°N 89.468282°E	6.75	67319.21	67319	Completed	2.20	177600	0	244919.21	177600	67319	Jul-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	13.47	Yes	No	No	No	
11	COOCH BEHAR	Dinhat	1	Buri dharia	26.821°N 89.2652°E	3.20	12432	12432	Completed	1.20	30220	0	42652	30220	12432	Jan-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.35	Yes	No	No	No	
12	COOCH BEHAR	Haldibari	1	DBDEH	26°19'27.4" N 88°47'6.5"E	0.73	6491.17	6491	Completed	0.20	41400	0	47891.17	41400	6491	Jan-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.63	Yes	No	No	No	
13	COOCH BEHAR	Mathabhang	2	Ward No. - 4 (behind Jangli Kalibari and Manasi River) & Ward No. - 2, Khadar Chat (beside Manasi and Situnga River)	26.2041°N 89.137°E & 26.2017°N 89.1316°E	2.20	8830.16	8830	Completed	1.00	14800	0	23630.16	14800	8830	Dec-25	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.30	Yes	No	No	No	



29 AUG 2025

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. In Crore)	P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks	
13	COOCH BEHAR	Mathabhang	2	Ward No. -4 (behind Jangli Kalihari and Manasi River) & No. -2, KhadarGhat (Beside Manasi and Sutunga River)	26.2041°N 89.137°E & 26.2017°N 89.1316°E	2.20	8830.16	8830	Completed	1.00	14800	0	23630.16	14800	8830	Dec-25	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.30	Yes	No	No	No		
14	COOCH BEHAR	Tufanganj	1	Kamat Phoolbari	26.1846°N 89.4014°E	2.70	8918.15	8918	Completed	1.00	19640	0	28538.15	19640	8918	Dec-25	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.57	Yes	No	No	No		
15	DAKSHIN DINAJPUR	Bairughat	1	5 no. Bhatpara, Dangi Under Bhatpara Gram panchayat	25.2052169°N 85.76702841°E	9.99	72514.595	72515	Completed	3.00	15453	0	87967.595	15453	72515	Jan-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.54	Yes	Yes	Yes	Yes		
16	DAKSHIN DINAJPUR	Gangarampore	1	Nandi Dump-git, 6 no. Anchal, Gangarampore	25.402148°N 88.532081°E	2.25	4275	4275	Completed	1.10	29100	0	33375	29100	4275	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.84	Yes	Yes	Yes	Yes		
17	DARJEELING	Siliguri MC	1	Don Bosco colony	26.746899°N 88.452293°E	26.00	379382	379382	Completed	10.50	1150000	0	1529382	1150000	379382	Dec-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	84.12	Yes	Yes	Yes	Yes		
18	HOOGHLY	Chandanmangore MC	1	Kolupukur Vermi Compost Plant, Kolupukur Bhagar more, Ward No. 8	22°52'13"N, 88°71'32"E	4.94	215916	215916	Completed	1.00	106252	0	322168	106252	215916	Jan-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	17.72	Yes	Yes	Yes	Yes		
19	HOOGHLY	Hooghly Chinsurah	1	Kedla - I CP, Suboknagar Rabindranagar	22°30'53"N 89°22'44"E	6.50	126266	126266	Completed	2.50	102199	0	228425	102199	126266	Jan-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	12.56	Yes	Yes	Yes	Yes		
20	HOOGHLY	Baidyabati																															
21	HOOGHLY	Chandernagore																															
22	HOOGHLY	Rishra	1	RWMC	22.7888N, 88.31207E	51.00	220794	130254	Dec-25	5.00	0	0	220794	90540	130254	46082	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	12.14	No	No	No	No		
23	HOOGHLY	Serampore																															
24	HOOGHLY	Uttarpara-Kotrung																															
25	HOOGHLY	Konnagar																															
26	HOOGHLY	Bhadreswar	1	Banjar colony, N 6 Road,	22.834139°N 88.349718°E	0.42	320000	0	Jun-26	0	337000	0	657000	657000	0	Jul-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	36.14	Yes	No	No	No		
27	HOOGHLY	Dankuni	1	Beside Parkhatpur Road, Ramonathpur (Panchayet Area)	22°40'31"N, 86°13'56"E	2.40	48078	48078	Completed	5	0	0	48078	0	48078	0	5	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.64	NA	NA	NA	NA	Total area reclaimed	
28	HOOGHLY	Banarbia	2	Ward no. 8 & 18	22° 57'45.1" N 88° 23'45.9"E	2.79	47000	0	Sep-25	0	108000	0	155000	155000	0	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	8.53	Yes	No	No	No		
29	HOOGHLY	Arambagh	1	Kalipur (Ward No 6)	22.88525N, 87.77949E	1.20	37750	0	Sep-25	0	37750	0	75500	75500	0	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.15	Yes	Yes	Yes	Yes		
30	HOOGHLY	Tarakeswar	1	Kudaratia, Ward No. 15	22.88326N, 86.02701E	0.44	16610	0	Sep-25	0	16610	0	33220	33220	0	Jan-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.83	Yes	Yes	Yes	Yes		




29 AUG 2025

Sr No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. in Crore)	P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks
31	HOWRAH	Uluberia	2	Benitala, Ward No. 31 (Beside NH 6) & Ward No. 6, Bauria	22.478330° N 88.079462° E & 22.499437° N 88.169112° E	6.50	28394	28394	Completed	3.00	105000	0	133394	105000	28394	Sep-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	7.34	Yes	Yes	Yes	Yes	
32	HOWRAH	Bally	1	Chandmari	22.63558° N 88.334197° E	3.00	120000	30132.59	Dec-25	0.50	0	0	120000	89867	30133	0	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	6.60	Yes	Yes	Yes	Yes	After completion of 1st Phase, Phase-2 processing will be started after assessment of quantity
33	HOWRAH	Howrah MC	1	Belgachia	22°36'33"N 88°19'34"E	21.99	9,61,567	364026.87	Oct-26	1.80	750000	0	1711567	1347540	364027	Dec-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	94.14	Yes	Yes	Yes	Yes	
34	JALPAIGUR	Jalpaiguri	1	Paharpur	26.564305° N 88.736121° E	2.50	2891.6	2892	Completed	2.50	160000	0	185891.6	160000	2892	0	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	10.22	Yes	No	No	No	
35	JHARGRAM	Jhargram	1	Jhargram (Near Jaralat)	22°26'30"N 86°58'29"E	12.00	3739	3739	Completed	12.00	10000	0	13739	10000	3739	0	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.76	No	NA	NA	NA	
36	KOLKATA	Kolkata MC	2	Garden Reach	Lat 22.530578° N Long 88.291574° E	19.77	1500000	10000	Mar-26	0.80	0	0	1500000	1490000	10000	0	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	82.50	Yes	No	No	No	
				DHAPA Under W 58 OF BR-VII/KMC	22°32'32.6" N 88°29'17.6"E	60.00	4000000	1813000	Mar-26	25.00	2000000	0	6000000	4187000	1813000	Mar-27	0	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	330.00	Yes	No	No	No
37	MALDA	English Bazar	1	English Bazar (muza Bahadurpur)	24°54'59.18" N 88°6'37.87"E	3.52	3250	3250	Completed	0.52	240000	0	243250	240000	3250	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	13.38	Yes	No	No	No	
38	MURSHIDA BAD	Berhampore	1	Banappore ring road	Komolapur Khadamkh andi	2.16	12981	12981	Completed	1.00	250000	0	35981	250000	12981	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	19.47	Yes	Yes	Yes	Yes	
39	MURSHIDA BAD	Jangipur	1	Azgarpara near Milampur	24°28'43.79" N 88°3'10.75"E	0.28	3211	3211	Completed	0.10	65180	0	68391	65180	3211	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.76	Yes	No	No	No	
40	MURSHIDA BAD	Jaganj-Azimganj	1	Ghoramari (Azimganj Side)	24°14'14.8" N 88°13'36.8" E	3.00	19426	19426	Completed	1.00	53000	0	72426	53000	19426	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.96	Yes	No	No	No	
41	MURSHIDA BAD	Murshidabad	1	Kathgola bagan, Ward No. - 15	Kathgola bagan, Ward No. 15	5.38	94059	94059	Completed	1.00	62500	0	156559	62500	94059	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	8.61	Yes	No	No	No	
42	MURSHIDABA D	Dhulian	1	Dhulian (near Malancha, Ratanpur)	24°39'29.89" N 87°58'50.74" E	2.00	0	0	0	0	60000	0	60000	60000	0	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.30	Yes	NA	NA	NA	
43	MURSHIDABA D	Kandi	1	Kandi (Jafadanga, Ward No. 12)	23°56'51.56" N 88°43'47"E	5.82	0	0	0	0	5000	0	5000	5000	0	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.28	Yes	NA	NA	NA	




29 AUG 2025

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (In acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. In Crore)	P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks
44	NADIA	Birnagar	1	Mathurapur	23.268035° N 88.55683°E	3.00	6799	6799	Completed	3.00	0	0	6799	0	6799	Completed	3	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.37	NA	NA	NA	NA	Total area reclaimed
45	NADIA	Gayeshpur	2	1) Near VS Club, Ward No-16 & Near SHG Training Centre, Ward No-15	22.95519° N 88.47213°E & 22.95323° N 88.48228°E	5.00	12465	12465	Completed	1.20	34400	0	46665	34400	12465	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.58	Yes	No	No	No	
46	NADIA	Kalyani	2	Near Kachripura, Ward No-6 & Beside highway, Ward No-10	22.960863° N, 88.439684°E & 22.960863° N, 88.439684°E	2.1 & 1.4	60543	60543	Completed	1.20	115000	0	175543	115000	60543	Apr-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	9.65	Yes	Yes	Yes	Yes	
47	NADIA	Krishnannagar	1	Godadanga, Ward - 5	(23.4052240° N, 88.5116291° E	8.00	51802	51802	Completed	3.00	412000	0	463802	412000	51802	0	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	25.51	Yes	No	No	No	
48	NADIA	Nabadwip	1	Near Bishnupriya Halt Station, Ward No. - 1	23.4150386° N 88.352766° E	12.35	83900	83900	Completed	5.00	111870	0	195770	111870	83900	Jul-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	10.77	Yes	Yes	Yes	Yes	
49	NADIA	Ranaghat	1	Anulin GP	23.268035° N 88.55683°E	6.31	65374	65374	Completed	3.30	99750	0	165124	99750	65374	Jul-36	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	9.08	Yes	No	No	No	
50	NADIA	Santipur	1	Moyar math, Ward no. - 10	23.2501021° N 88.4116394° E	4.55	22097	22097	Completed	2.20	86840	0	108937	86840	22097	Jul-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	5.99	Yes	Yes	Yes	Yes	
51	NADIA	Taberpur	1	Cremation Ground Road, Ward No-1	23.270603° N 88.521961°E	1.26	6119	6119	Completed	0.50	14140	0	20259	14140	6119	Jan-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.11	Yes	No	No	No	
52	NADIA	Chakdah	1	Wad No - 19	23.062613N, 88.517296E	5.00	19426	19426	Completed	5.00	0	0	19426	0	19426	Completed	5	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.07	NA	NA	NA	NA	Total area reclaimed
53	NADIA	Cosper's Camp	1	Ward 2- near burning ghat	23.270603N, 88.521961E	0.50	19620	0	Dec-25	0	22860	0	42480	42480	0	Jan-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.34	Yes	No	No	No	
54	NORTH 24-PARGANAS	Barasat	1	Kadambagachi	22.70483°N 88.51908°E	3.50	67846.935	67847	Completed	3.50	0	0	67847	0	67847	Completed	3.5	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.73	NA	NA	NA	NA	Total area reclaimed
55	NORTH 24-PARGANAS	Barrackpore	1	Kolkata Road	22.748542° N 88.382122°E	5.00	72846	72846	Completed	3.00	57812	0	130658	57812	72846	Jul-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	7.19	Yes	Yes	No	No	
56	NORTH 24-PARGANAS	Basirhat	1	Ward 8	22.65254°N 88.87294°E	4.00	24273.065	24273	Completed	4.00	0	0	24273	0	24273	Completed	4	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.54	NA	NA	NA	NA	Total area reclaimed



29 AUG 2025

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. in Crore)	P-II RIP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks	
57	NORTH 24-PARGANAS	Bongaon	1	Beside Indira Park, Ward No.-19 (opposite Truck Parking lot)	23°144.13' N 88°5051.40' E	2.26	7013	7013	Completed	1.20	84832	0	91845	84832	7013	Jan-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	5.05	Yes	No	No	No		
58	NORTH 24-PARGANAS	Habra	1	Near Ranipur Home, Ward No-3	22.819064° N 88.635827° E	1.20	9458.1	9458	Completed	0.98	91700	0	101138.1	91700	9458	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	5.56	Yes	No	No	No		
59	NORTH 24-PARGANAS	Kanchrapara	1	Bidhanpally	23.4150386° N 88.3562766° E	3.00	24282	24282	Completed	1.20	136000	0	160282	136000	24282	Feb-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	8.82	Yes	No	No	No		
60	NORTH 24-PARGANAS	Khardah	1	Rujaiswaripur	22°44'31" N 88°24'25" E	2.75	46118	46118	Completed	1.00	38140	0	84258	38140	46118	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.63	Yes	Yes	No	No		
61	NORTH 24-PARGANAS	Madhyamgram	1	Digberia	22.69264° N 88.50134° E	7.17	116068	116068	Completed	1.19	87700	0	203766	87700	116068	Jul-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	11.21	Yes	Yes	No	No		
62	NORTH 24-PARGANAS	Panihati	1	Ranchodra Pur	22°41'31" N 88°23'10" E	1.50	51763.391	51763	Completed	0.20	120000	0	171763.391	120000	51763	May-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	9.45	Yes	Yes	Yes	Yes		
63	NORTH 24-PARGANAS	Taki	1	Mansing road	22.57787° N 88.93308° E	0.80	3625	3625	Completed	0.35	13400	0	17025	13400	3625	Jan-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.94	Yes	No	No	No		
64	NORTH 24-PARGANAS	Titagarh	1	Mathpara	22.88326° N 88.02701° E	4.90	120886	120886	Completed	1.00	44716	0	165602	44716	120886	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	9.11	Yes	No	No	No		
65	NORTH 24-PARGANAS	Bhatpara	2	Madral & Jilabi Math	22.87426° N 88.41807° E & 22.89932° N 88.39001° E	2.57	58260	58260	Completed	1.00	71905	0	130165	71905	58260	Apr-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	7.16	Yes	No	No	No		
66	NORTH 24-PARGANAS	Garulia	1	Fanching Ground Road	22.817161° N 88.372613° E	1.80	52499	51991.017	Completed	1.00	38218	0	90717	38226	51991	Jul-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.99	Yes	Yes	No	No		
67	NORTH 24-PARGANAS	Halisahar	1	Niraljan Trenching Ground	23.2501021° N 88.4116294° E	0.84	6799	6789	Completed	0.25	43905	0	50704	43915	6789	Feb-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.79	Yes	Yes	Yes	No		
68	NORTH 24-PARGANAS	Bidhannagar MC	1	Mollar Bheri	22.5952° N 88.3647° E	55.00	300000	300000	Completed	55.00	0	0	300000	0	300000	Completed	55	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	16.50	NA	NA	NA	NA	Total area reclaimed	
69	NORTH 24-PARGANAS	Baranagar																															
70	NORTH 24-PARGANAS	Dum Dum																															
71	NORTH 24-PARGANAS	New Barrackpore	1	Pranadnagar, Beside Belghoria Expressway	22.648657° N 88.397368° E	22.68	845400	845400	Completed	2.00	1100000	0	1945400	1100000	845400	46722	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	107.00	Yes	Yes	Yes	Yes		
72	NORTH 24-PARGANAS	North Dum Dum																															



29 AUG 2025

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Legacy Waste to be processed (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construct ion Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Constructio n Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. in Crore)	P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks
73	NORTH 24-PARGANAS	South Dum Dum																														
74	NORTH 24-PARGANAS	Kamachati	1	Matagri Hums Pally, Kamachati	22.679309N, 88.379746E	8.00	8000	5000	Completed	0.50	90000	0	95000	90000	5000	Dec-27	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	52.25	Yes	Yes	Yes	Yes	
75	NORTH 24-PARGANAS	Naihati	3	Along Patterson road, Chighat, W.No. 14, Naihati	22.897036N, 88.410584E	23.94	300000	300000	Completed	15.00	144000	0	444000	144000	300000	Jul-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	24.42	Yes	Yes	Yes	Yes	
76	NORTH 24-PARGANAS	Ashoknagar-Katyangarh	1	Ward 22 beside Naihati-Habra Road	22.50°21' N, 88.35°44' E	21.49	81585	41275	Dec-25	9.13	0	0	81585	40310	41275	0	9.13	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.49	NA	NA	NA	NA	
77	NORTH 24-PARGANAS	Gobardanga	1	Ward 3- near Bellani bridge	22.5249° N, 88.4437° E	4.00	19296	19296	Completed	3.50	0	0	19296	0	19296	Completed	3.5	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.06	NA	NA	NA	NA	Total area reclaimed
78	PASCHIM BARDHAMAN	Asanad MC	5	a.Asansol- Kalipahari, b.Burpur- Hirapur, c.Ranganj- Rowai, d.Jamuria- 6 No. Byasse, e.Kuli- Aldi	a.23.614345°N,87.133207°E, b.23.661219°N, 86.939790°E, c.23.614345°N,87.133207°E, d.23.707714°N,87.074470°E, e.23.703844°N,86.883500°E	36.85	1100000	496284	Mar-26	11.00	700000	0	1800000	1303716	496284	Dec-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	99.00	Yes	No	No	No	After completion of 1st Phase, Phase-2 processing will be started
79	PASCHIM BARDHAMAN	Durgapur MC	1	Sankarpur	23.530679° N, 87.356389°E	6.60	30000	30000	Completed	3.00	730000	0	1030000	730000	300000	Dec-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	56.65	Yes	Yes	Yes	Yes	
80	PASCHIM MEDINIPUR	Ghatal	1	Argora Shyampur	22.6636273° N, 87.7241965° E	1.25	16038.41	16038	Completed	0.50	41520	0	57588.41	41520	16038	Mar-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.17	Yes	No	No	No	
81	PASCHIM MEDINIPUR	Kharagpur	1	Hiradh, Ward No. - 32	22.321856° N, 87.280617°E	1.50	29995.51	29996	Completed	1.50	50000	0	79995.51	50000	29996	0	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.40	No	NA	NA	NA	
82	PASCHIM MEDINIPUR	Khairpai	1	Bhutdanga	22.706906° N, 87.615709°E	2.00	693.34	693	Completed	1.00	9480	0	10173.34	9480	693	Dec-25	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.56	Yes	No	No	No	
83	PASCHIM MEDINIPUR	Midnapore	1	Dharma Dumping Ground, Hosnabad Mouza	22.421732° N, 87.340956°E	4.00	168814.31	168814	Completed	1.50	264000	0	432814.31	264000	168814	Dec-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	23.80	Yes	Yes	Yes	Yes	
84	PASCHIM MEDINIPUR	Chandrakona	1	Ransagar, Ward No - 02	22.7191N, 88.3800E	2.00	40902	40902	Completed	1.20	21720	0	62622	21720	40902	Jan-26	0	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.44	Yes	No	No	No	
85	PASCHIM MEDINIPUR	Kharur	2	Kharur By-Pass Road	30.750526N, 76.648516E & 30.750528N, 76.648539E	0.57	2044	2044	Completed	0.30	0	0	2044	0	2044	Completed	0.3	35-45%	30-40%	5-15%	10-20%	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.11	NA	NA	NA	NA	Total area reclaimed



29 AUG 2025

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. In Crore)	P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks
86	PASCHIM MEDINIPUR	Ramjibanpur	1	Bypass Road	22.824006N, 87.62073E	0.20	4611	4611	Completed	0.10	0	0	4611	0	4611	Completed	0.1	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.25	NA	NA	NA	NA	Total area reclaimed
87	PURBA BARDHAMAN	Bardhaman	1	Kapilbagan	25°14'16.5" N 87°51'17.3"E	6.85	180825	180825	Completed	1.20	390000	0	570825	390000	180825	Jun-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	31.40	Yes	Yes	Yes	Yes	
88	PURBA BARDHAMAN	Gushikara	1	Ratani Kalitala	23.495347° N, 87.744647°E	2.00	7285	7285	Completed	0.50	54235	0	61520	54235	7285	Mar-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.38	Yes	No	No	No	
89	PURBA BARDHAMAN	Kalna	1	Beside Kalna Rail Station, Kalyanpur Gram Payanchat Ambika Kalna	23.213381° N 88.353344°E	3.33	36850	36850	Completed	0.50	71900	0	108750	71900	36850	Mar-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	5.98	Yes	No	No	No	
90	PURBA BARDHAMAN	Katwa	1	Stadium Para, W-12	22.71923N, 88.38046E	2	3885	3885	Completed	1.00	67720	0	71605	67720	3885	Jun-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.94	Yes	No	No	No	
91	PURBA BARDHAMAN	Memari	1	Lock gate, Nadipur Bridge Memari Burdwan	Lock gate, Nadipur Bridge	2.50	38851	38851	Completed	1.25	28425	0	67276	28425	38851	Jan-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.70	Yes	No	No	No	
92	PURBA MIDNAPOR E	Egra	1	Ramkrishnapur	22°23'58.04" N 87°45'19.13" E	0.32	2122.51	2123	Completed	0.12	41160	0	43262.51	41160	2123	Feb-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.38	Yes	No	No	No	
93	PURBA MIDNAPOR E	Panakura	1	Panskura Railway Station	22°23'58.04" N 87°45'19.13" E	2.28	667.3	667	Completed	1.20	23840	0	24307.3	23840	667	Jan-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.35	Yes	Yes	Yes	Yes	
94	PURBA MIDNAPOR E	Tamralipta	1	Malia Bari	22°16'6"N 87°55'48"E	0.49	23890.48	23690	Completed	0.20	28720	0	32610.48	28720	23890	Jan-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.69	Yes	Yes	Yes	Yes	
95	PURBA MIDNAPOR E	Contai	1	Contai Digha Road	21.765423N, 87.730407E	4.59	62385	62385	Completed	2.00	98000	0	160585	98000	62385	Jan-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	8.82	Yes	No	No	No	
96	PURULIA	Purulia	3	a.Chhara, b.Banga Bari Samsan, c.Hutmura	a.23.3753°N 86.42803°E, b.23.34977° N 86.38601°E, c.23.3495°N 86.4992°E	10.83	77325	77325	Completed	4.00	119800	0	197125	119800	77325	Jun-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	10.84	Yes	No	No	No	
97	PURULIA	Raghunathpur	3	a.W-2 (Between Lohar & Mondal Petrol Pump), b.W-7 (Beside Gara Kiar Mandic), c.W-11 (Stadium More)	a.23.53709° N 86.6746°E, b.23.52927° N 86.6763°E, c.23.52938° N 86.6763°E	1.00	8201	8201	Completed	0.50	27960	0	36161	27960	8201	Jan-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.99	Yes	No	No	No	



29 AUG 2025

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste to be processed (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Constructio n Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Constructio n Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. In Crore)	P-II R/P prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks
98	PURULIA	Jhaida	3	a.Beside Panagarh Moregram SH. b.Pat Jhaida Road Railway Cabin Side, c.Ward 5	a.23.361579 "N 85.971785"E b.23.37796N .85.98471E, c.23.34956N .85.97331E	2.00	16318.43	16318	Completed	0.50	0	0	16318	0	16318	Completed	0.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.90	NA	NA	NA	NA	Total area reclaimed
99	SOUTH 24-PARGANAS	Baruipur	1	Kritankhola	22°20'14"N 88°26'49"E	2.30	19685	19685	Completed	1.20	113000	0	132685	113000	19685	Jul-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	7.30	Yes	No	No	No	
100	SOUTH 24-PARGANAS	Budge Budge	1	Subhas Udyan trenching ground Ward No. - 17	22.47335°N 88.18879°E	3.48	20721	20721	Completed	2.20	41100	0	61821	41100	20721	Mar-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.40	Yes	No	No	No	
101	SOUTH 24-PARGANAS	Diamond Harbour	1	Dolranghata, Beside NH 117 (Paachayot Area)	22°10'17"N 88°13'44"E	2.00	9421.092	9421	Completed	0.50	34710	0	44131.092	34710	9421	Jan-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.43	Yes	No	No	No	
102	SOUTH 24-PARGANAS	Jaynagar-Mazilpur	1	Shahajadpur	22°09'05"N 88°26'2"E	4.00	1379	1379	Completed	1.00	21140	0	22519	21140	1379	Jan-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.24	Yes	No	No	No	
103	SOUTH 24-PARGANAS	Maheshstala	1	Sarengabad, Ward No. - 35	22.49216°N 88.20567°E	19.61	230517	230517	Completed	4.00	104000	0	334517	104000	230517	Apr-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	18.40	Yes	Yes	Yes	Yes	
104	SOUTH 24-PARGANAS	Rajpur-Sonarpur	1	Mallipata	22°25'16"N 88°25'39"E	10.00	18511.329	18511	Completed	2.00	4223	0	22734.329	4223	18511	Dec-25	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.25	Yes	No	No	No	
105	UTTAR DINAJPUR	Dalkhola	1	Uttar Dalkhola	25°33'66"N 87°50'26.1"E	0.68	7375	7375	Completed	0.68	28500	0	35925	28500	7375	Mar-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.98	Yes	No	No	No	
106	UTTAR DINAJPUR	Islampur	1	Sonakhoda Gurujbati Trenching Ground, Ward No. - 9	26°15'32.5" N 88°12'13.1" E	0.17	1469	1469	Completed	0.10	24570	0	26039	24570	1469	Jan-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.43	Yes	No	No	No	
107	UTTAR DINAJPUR	Kaliaganj	1	Mahadebpur, Ward No. - 17	25°38'25.6" N 88°18'26.6"E	2.84	28144	28144	Completed	1.00	33930	0	62074	33930	28144	Feb-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.41	Yes	No	No	No	
108	UTTAR DINAJPUR	Raiganj	1	Bandar Sahan, Ward No. - 22	25°36'31"N 88°70.9"E	3.00	38429.02	38429	Completed	1.00	141665	0	180094.02	141665	38429	Aug-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	9.91	Yes	No	No	No	
109	DARJEELING	Darjeeling	1	Darjeeling (Near Gorkha Road and Victoria Road)	27° 2'36.60"N 88°15'23.05" E	3.33	0	0		0	0	0	0	0	0	0	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.00	NA	NA	NA	NA	As legacy waste is lying in the slope so no technology could be adopted to process the same
110	DARJEELING	Kurseong	1	Kurseong (Down Hill from Parkhaberi Road)	26°51'53.26" N 88°15'56.05" E	5.00	0	0		0	0	0	0	0	0	0	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.00	NA	NA	NA	NA	As legacy waste is lying in the slope so no technology could be adopted to process the same



29 AUG 2025

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. In Crore)	P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks		
111	DARJEELING	Mirik	1	Mirik Notified Area (Near DP Rai Road)	26°52'59.28" N 88°10'12.35" E	4.00	0	0		0	0	0	0	0	0	0	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.00	NA	NA	NA	NA	As legacy waste is lying in the slope so no technology could be adopted to process the same		
112	KALIMPONG	Kalimpong	1	Kalimpong (near Bhatulhopkhasim ahal)	27° 52' 23" N 88° 28' 39.82" E	8.25	0	0		0	0	0	0	0	0	0	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.00	NA	NA	NA	NA	As legacy waste is lying in the slope so no technology could be adopted to process the same		
113	Malda	Old Malda	1	Near Fata Kesta Club School para Mongolbari, Ward No-09	23.0172470° N 88.1457094° E	0.5	0	0	NA		57200	0	57200	57200	0	Jul-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.15	Yes	No	No	No			
114	Murshidabad	Beldanga	1	Bagdanga math, Meuza-Maniknagar, J.L. no.-54, P.S.-Beldanga, Dist.-Murshidabad	23.93300, 88.30333	2.05					57761	0	57761	57761	0	Jul-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.18	Yes	No	No	No			
115	Pur Bardwan	Dainhat	1	Ganga Rasta, Ward-02	23.614199° N 86.17297° E	0.75					17960	0	17960	17960	0	Jul-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.99	Yes	No	No	No			
TOTAL			126			694.82	1398062.71	8389591.18		276.20	13861480.00	0.00	27791742.71	19402151.52	8389591.18		90.86																	

\*\* No Dumpsite Present at 13 ULBs i.e. Haldia, Pujali, Domkal, Falakata, Bishnupur, Mekhiganj, Buniadpur, Dhugguri, Mal, Maynaguri, Haringhata, Baduria, North Barrackpore,



29 AUG 2025

Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
1	Bankura	Bankura	5.67	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
2	Bankura	Bishnupur	2.8	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
3	Bankura	Sonamukhi	1.41	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
4	Paschim Burdwan	Asansol MC	47.7	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
5	Purba Burdwan	Bardhaman	12.98	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
6	Purba Burdwan	Dainhat	1.01	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
7	Paschim Burdwan	Durgapur MC	23.37	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
8	Purba Burdwan	Gushkara	1.46	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
9	Purba Burdwan	Kalna	2.34	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
10	Purba Burdwan	Katwa	3.95	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
11	Purba Burdwan	Memari	1.71	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
12	Birbhum	Bolpur	3.31	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
13	Birbhum	Dubrajpur	1.57	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.



29 AUG 2025


Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
14	Birbhum	Nalhati	1.7	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
15	Birbhum	Rampurhat	2.39	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
16	Birbhum	Sainthia	1.84	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
17	Birbhum	Suri	3.73	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
18	Cooch Behar	Cooch Behar	3.21	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
19	Cooch Behar	Dinhata	1.49	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
20	Cooch Behar	Haldibari	0.59	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
21	Cooch Behar	Mathabhanga	0.99	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
22	Cooch Behar	Mekhliganj	0.38	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
23	Cooch Behar	Tufanganj	0.87	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
24	Dakshin Dinajpur	Balurghat	6.24	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
25	Dakshin Dinajpur	Buniadpur	1.25	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
26	Dakshin Dinajpur	Gangarampore	2.32	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.

29 AUG 2025




Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
27	Darjeeling	Darjeeling	4.97	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
28	Kalimpong	Kalimpong	2.04	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
29	Darjeeling	Kurseong	1.75	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
30	Darjeeling	Mirik	0.47	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
	Darjeeling	Siliguri MC	21.17	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
32	Howrah	Uluberia	10.85	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
33	Hooghly	Arambagh	2.73	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
34	Hooghly	Baidyabati	7	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
35	Hooghly	Bansberia	6	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
36	Hooghly	Bhadreswar	5.58	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
37	Hooghly	Champdany	6	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
38	Hooghly	Chandannagore MC	9.25	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
39	Hooghly	Dankuni	3.92	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.

29 AUG 2025



Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
40	Hooghly	Hooghly Chinsurah	9.63	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
41	Hooghly	Konnagar	3.85	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
42	Hooghly	Rishra	5.89	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
43	Hooghly	Serampore	7.68	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
44	Hooghly	Tarakeswar	1.28	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
45	Hooghly	Uttarpara Kotrung	6.89	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
46	Alipurduar	Alipurduar	2.69	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
47	Jalpaiguri	Dhupguri	1.84	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
48	Jalpaiguri	Jalpaiguri	4.43	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
49	Jalpaiguri	Mal	1.04	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
50	Malda	English Bazar	8.48	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
51	Malda	Old Malda	3.47	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
52	Murshidabad	Beldanga	1.2	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.

29 AUG 2025



Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
53	Murshidabad	Berhampore	7.9	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
54	Murshidabad	Dhuliyani	4.36	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
55	Murshidabad	Domkal	5.03	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
56	Murshidabad	Jangipur	4.25	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
57	Murshidabad	Jiaganj-Azimganj	1.75	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
58	Murshidabad	Kandi	2.29	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
59	Murshidabad	Murshidabad	2.5	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
60	Nadia	Birnagar	1.27	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
61	Nadia	Chakdah	4.86	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
62	Nadia	Cooper's Camp	0.78	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
63	Nadia	Gayeshpur	3.25	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
64	Nadia	Haringhata	1.9	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
65	Nadia	Kalyani	5.15	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.

29 AUG 2025



Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
66	Nadia	Krishnanagar	8.5	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
67	Nadia	Nabadwip	6.75	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
68	Nadia	Ranaghat	3.11	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
69	Nadia	Santipur	6.26	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
70	Nadia	Taherpur	0.86	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
71	North 24 Parganas	Ashokenagar-Kalyangarh	5.02	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
72	North 24 Parganas	Baduria	2.17	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
73	North 24 Parganas	Baranagar	10.12	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
74	North 24 Parganas	Barasat	11.49	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
75	North 24 Parganas	Barrackpore	6.3	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
76	North 24 Parganas	Basirhat	5.16	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
77	North 24 Parganas	Bhatpara	15.92	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
78	North 24 Parganas	Bidhan Nagar MC	26.16	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
79	North 24 Parganas	Bongaon	4.49	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
80	North 24 Parganas	Dum Dum	4.73	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.

29 AUG 2025




Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
81	North 24 Parganas	Garulia	2.43	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
82	North 24 Parganas	Gobardanga	1.87	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
83	North 24 Parganas	Habra	6.07	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
84	North 24 Parganas	Halisahar	5.15	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
85	North 24 Parganas	Kamarhati	13.66	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
86	North 24 Parganas	Kanchrapara	5.35	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
87	North 24 Parganas	Khardah	4.48	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
88	North 24 Parganas	Madhyamgram	8.09	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
89	North 24 Parganas	Naihati	9	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
90	North 24 Parganas	New Barrackpore	3.17	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
91	North 24 Parganas	North Barrackpore	5.48	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
92	North 24 Parganas	North Dum Dum	10.29	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
93	North 24 Parganas	Panihati	15.57	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
94	North 24 Parganas	South Dum Dum	16.64	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
95	North 24 Parganas	Taki	1.58	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
96	North 24 Parganas	Titagarh	4.81	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
97	Paschim Midnapore	Chandrakona	0.97	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.

29 AUG 2025




Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
98	Paschim Midnapore	Ghatal	2.25	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
99	Jhargram	Jhargram	2.54	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
100	Paschim Midnapore	Kharagpur	8.56	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
101	Paschim Midnapore	Kharar	0.5	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
102	Paschim Midnapore	Khirpai	0.68	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
103	Paschim Midnapore	Midnapore	6.98	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
104	Paschim Midnapore	Ramjibanpur	0.81	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
105	Purba Midnapore	Contai	3.8	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
106	Purba Midnapore	Egra	1.24	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
107	Purba Midnapore	Haldia	8.28	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
108	Purba Midnapore	Panskura	2.39	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
109	Purba Midnapore	Tamluk	2.69	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
110	Jhalda	Jhalda	0.81	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.




Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
111	Purulia	Purulia	4.99	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
112	Purulia	Raghnathpur	1.06	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
113	South 24 parganas	Baruipur	2.19	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
114	South 24 parganas	Budge Budge	3.17	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
115	South 24 parganas	Diamond Harbour	1.78	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
116	South 24 parganas	Jainagar-Mazilpur	1.07	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
117	South 24 parganas	Maheshtala	18.54	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
118	South 24 parganas	Pujali	1.53	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
119	South 24 parganas	Rajpur-Sonarpur	17.48	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
120	Uttar Dinajpur	Dalkhola	1.53	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
121	Uttar Dinajpur	Islampur	2.24	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
122	Uttar Dinajpur	Kaliaganj	2.21	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
123	Uttar Dinajpur	Raiganj	7.57	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
124	Howrah	Howrah MC	44.16	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.

29 AUG 2025



Status of Construction and demolition waste management of 128 ULBs of West Bengal					
Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
125	Howrah	Bally	12.04	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
126	Jalpaiguri	Maynaguri	1.5	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
127	Alipurduar	Falakata	2.23	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
128	Kolkata	Kolkata MC	245.65	500	
		Total =	965.79	500	



29 AUG 2025

**Clarification against the query raised by the Principal Bench of Hon'ble NGT in the order vide O.A. No-606/2018 dated-18.02.2025 for Solid Waste Management**

**Q. 1. We find a significant gap of 10,779.6 TPD in waste processing (waste generation is 13,216.07 TPD and Processing is only 2436.5 TPD).**

**Clarification:** Due to shortage of land in the Urban Areas of West Bengal, State Government has decided to set up the Fresh Waste Processing Plant at the legacy waste dumpsites. For this, the 1<sup>st</sup> step was taken to reclaim the land of legacy waste dumpsites through Bio-mining & Bio-remediation of legacy waste. As the work of Bio-mining & Bio-remediation is in progress in all the ULBs for reclamation of land so Fresh Waste Processing Plant could not be set up. As a result, this gap between waste generation & processing has been observed. Even an effort is being made now to set up processing zone [Compost & MRF] in phases proportionate to the spaces reclaimed or shifting heap of legacy aside.

**Q.2. We find a discrepancy in R/I disclosing waste collection and transportation in 128 ULBs. Out of 128 ULBs, Purulia, Pujali, Maynaguri and Falakata ULB are not able to collect and transport the waste, whereas all remaining 124 ULBs are able to collect and transport it.**

**Clarification:**

- a. In Purulia, as the waste collection infrastructure was not sufficient, they could not be able to collect 100% waste daily from some wards. But at present, they are gradually improving their waste collection infrastructure and minimizing the gap.
- b. In Pujali, there was very minimum waste collection infrastructure which could be able to collect waste from only 2 wards. But at present, they have started collection in all wards and trying to achieve all waste generating units.
- c. In Maynaguri, as the municipality has newly been constituted on 2021 and some key conservancy posts are lying vacant for which recruitment are under process, waste collection infrastructure was not sufficient to collect 100% waste from all wards. However, with the neighboring Khagrabari Gram Panchayat they have started processing their waste at a common processing centre as an interim basis.
- d. In Falakata, as the municipality has been newly constituted on 2021 and no waste collection infrastructure was available with them so they could not start collection waste from the wards. At present with the processing unit coming up over there, they have started deploying manpower for waste collection.

**Q.2. Further, it needs to be clarified how collected and transported waste are disclosed in fractions (in Decimal), specially, in Jhalda, Diamond Harbor, Pujali and others.**

**Clarification:**

Once in every year, all the ULBs under our advice to go for weighing of their daily Fresh Waste for consecutive 15 days including Sunday and Holiday to see whether all sorts of solid wastes including

29 AUG 2025



drain silts are taken into account and average of which are being shown as collected and transported waste. As it is an average so decimal figure has come out.

**Q.3. On examining the data disclosed on waste processing, we find that waste is transported to dumping sites rather than expediting the setting up of processing facilities. There is no disclosure of the performance of composting facilities in terms of quantities produced, quality, utilization, and residue/ reject management.**

**Clarification:**

Following tables related to different stages of Fresh Waste Processing activities were submitted to Hon'ble NGT.

- a. Status of Fresh Waste collection and transportation of 128 ULBs of West Bengal.
- b. Status of Fresh Waste processing of 128 ULBs of West Bengal.
- c. Status of Bio-mining & Bio-remediation of legacy waste of 128 ULBs of West Bengal in three tables.
- d. Status of Construction & Demolition waste management of 128 ULBs of West Bengal.

Disclosure of the performance of composting facilities in terms of quantities produced, quality, utilization, and residue/ reject management can be observed in the table 'Status of Fresh Waste processing of 128 ULBs of West Bengal'.

**Q.4. We find that about 53 lakh Metric Tons is yet to be Bio remediated and bio-mined. It is apparent that the waste that is not processed is creating legacy waste in all ULBs.**

**Clarification:**


Yes, its happening. For this, at present quantity of legacy waste has been raised.

**Q.5. As per disclosures on page 611, except Kolkata Municipal Corporation, none of the ULB has facilities for proper management of C&D waste.**

**Clarification:**

- a. It has been observed that Segregated fractions of C&D waste are being sold and reused in all the ULBs and for the remaining minimum C&D waste, cluster mode approach for setting up C&D waste processing plant has been planned clubbing nearest ULBs which will be feasible.
- b. The remaining minimum C&D waste of 23 surrounding ULBs are being disposed at KMC plant for processing. A request letter to the Chairpersons of those ULBs to this effect has already been issued by the Commissioner, KMC
- c. It has been planned to set up C&D waste processing plant (in cluster mode) at Siliguri MC (covering ULBs of Darjeeling, Coochbehar, Jalpaiguri & Alipurduar Districts) and Asansol MC (covering ULBs of Paschim Budwan, Bankura & Purulia Districts). CSIR-CMERI, Durgapur, a Premier Central Research Institute, has already been entrusted with to prepare DPR of such Clusters on Technical and Financial aspect inclusive sustainability of the Project.

29 AUG 2025



Government of West Bengal  
Urban Development and Municipal Affairs Department  
NAGARAYAN, DF-8, Sector-I  
Salt Lake, Kolkata-700 064.

Memo No.1241 –UDMA-11014(49)/16/2023


Date :12.06.2025

ADVISORY

This Department under different schemes has set up & commissioned Sewage Treatment Plants (STPs) at different ULBs. As per the reports, all the STPs have been commissioned and functional but are operating at a sub-optimal level due to inadequate feed coming to the plants.

- (2) At the same time, there are Municipalities adjacent to the location of the functional STPs where there is neither a STP nor a Faecal Sludge Treatment Plant (FSTP).
- (3) After careful consideration, it has been decided to map the existing functional STPs to the adjacent ULB(s) for the sewage and septage to be transported to the STPs mapped for better and optimum utilisation of the functional STPs and at the same time open dumping of sewage and septage can also be stopped. The STP-wise mapping of the ULBs is annexed.
- (4) The sewage and septage are to be transported to the designated STP by Cess Pools. ULB-wise STPs mapped is annexed.
- (5) This arrangement shall continue till such time a functional Liquid Waste Management facility is set up at the tagged ULBs.
- (6) This arrangement shall take immediate effect.

Encl : As stated.


  
Principal Secretary  
to the Govt. of West Bengal

Memo No. 1241-1(7) –UDMA-11014(49)/16/2023

Date :12.06.2025

Copy forwarded for kind information & necessary action to :

- (1) Chairperson, (Concerned) Municipality.
- (2) CEO, KMDA.
- (3) Commissioner, (Concerned) Municipal Corporation.
- (4) Director, SUDA.
- (5) Executive Officer, (Concerned) Municipal Corporation/ Municipality/ NAA.
- (6) Private Secretary to Hon'ble MIC, UD & MA Department, Govt. of West Bengal.
- (7) Sr. PS to Principal Secretary, UD & MA Department, Govt. of West Bengal.



**29 AUG 2025**  
Special Secretary  
to the Govt. of West Bengal

Sl. No.	Name of Operational STP	Design/ Built up Capacity (MLD)	Mapping for Co-Treatment of Faecal Sludge & Septage for the Towns (Upto 12 KM radius of the STP site)	Whether co-treatment is being carried on now
[1]	[2]	[3]	[4]	[5]
1	Jagaddal Bhatpara New	31	Bhatpara	Yes
2	Shyamnagar	10	Bhatpara	No
3	Jagaddal Bhatpara old	9.5	Bhatpara	No
4	Kankinara STP, Madrail, Bhatpara	10	Bhatpara	Yes
5	STP Kalyani-I	11	Kalyani	Yes
6	STP Kalyani-II	10	Kalyani	
7	Gayeshpur	8.33	Gayeshpur	Yes
8	Bansberia	0.3	Bansberia	No
9	Konnagar	22	Uttarpara, Kotrung, Konnagar, Rishra, Dankuni	No
10	Naihati	11.56	Naihati	Yes
11	Garden Reach	57	Kolkata Municipal Corporation	No
12	Keorapukur	45	Kolkata Municipal Corporation	No
13	Jiaganj Azimganj Takia Oxidation Pond	0.69	Jiaganj & Azimganj, Berhampore & Murshidabad	No
14	Jiaganj Azimganj Takia Oxidation Pond	0.69		
15	Barrackpore	18	Barrackpore, North Barrackpore, Barasat	Yes
16	Barrackpore	6	Barrackpore	
17	Halisahar	16	Halisahar	Yes
18	Budge-Budge	9.3	Budge Budge, Pujali, Maheshtala	Yes
19	Nabadwip	9.5	Nabadwip	Yes
20	Baidyabati	6	Baidyabati, Champdani	No
21	Bhadreswar	7.6	Bhadreswar	No
22	Garulia	4.1	Garulia	No
23	Chandannagar, Khalisani, Chinsurah, Hooghly	18.16	Hooghly-Chinsurah, Chandannagar,	Yes
24	Chandannagar, Khalisani, Chinsurah, Hooghly	4.54	Hooghly-Chinsurah, Chandannagar	Yes
25	Titagarh	4.54	Titagarh	No
26	Titagarh	4.54	Titagarh	No
27	Bandipur (Khardaha)	14.1	Khardah, New Barrackpore, Madhyamgram	No
28	Naihati	6.5	Naihati	No
29	Panihati	12	Panihati	Yes
30	Kanchrapara	18	Kanchrapara	No
31	Bangur	52	Kolkata Municipal Corporation	No
32	Baghajatin	15	Kolkata Municipal Corporation	No
33	Hatisur	10	Kolkata Municipal Corporation	No

29 AUG 2025



*[Signature]*  
12.06.2018

Sl. No.	Name of Operational STP	Design/ Built up Capacity (MLD)	Mapping for Co-Treatment of Faecal Sludge & Septage for the Towns (Upto 12 KM radius of the STP site)	Whether co-treatment is being carried on now
34	Kestopur	27.24	Bidhannagar Municipal Corporation	No
35	Howrah	65	Howrah Municipal Corporation	No
36	Bally	40	Bally, Dankuni	No
37	Bally	22		No
38	Baranagar & Kamarhati	60	Baranagar & Kamarhati	No
39	Sreenathpur (Ranaghat)	4	Ranaghat, Birnagar, Taherpur, Coopers Camp	No
40	Silver Jubilee Road (Ranaghat)	2.6	Ranaghat, Birnagar, Taherpur, Coopers Camp	No
41	Hooghly Chinsurah	26.5	Hooghly-Chinsurah, Chandannagar, Bhadreswar, Champdani, Baidyabati	No

*S. Chaudhuri*  
12.06.2015



29 AUG 2025

I. Estimated sewage generation, designed capacity and actual treatment capacity of the functional STPs in the State of West Bengal is provided in Annexure I. Detailed estimation of sewage generation at ULB level alongwith treatment capacity for Ganga Towns is provided in Annexure II. In addition to this 14 more STPs (updated till June 2025) which are fully functional and are having outfalls in other rivers are also mentioned in Annexure I.

II. Capacity utilization, design capacity of functional STPs are provided in Annexure III. We are co-treating the sewage alongwith septage. Till June 2025 16408.75 KL septage has been co-treated at different operational STPs as mentioned in Note 2 of Annexure III. Department of UD&MA has issued an advisory in this regard for co-treatment of sewage and septage at under-utilized STPs to reduce the faecal coliform count.

III. Reports of CPCB are enclosed herewith which are self-explanatory.


To reduce the Faecal Coliform count the following measures have been taken up by the State:

- Faecal Sludge and Septage Management Policy has been notified by the Department of UD & MA vide Memo No. 33-UDMA/24011(99)/66/2021 dated 25.05.2022.
- West Bengal is already having two (02) Septage Management Plants, each having a capacity of 30KLD at Promodnagar Cluster catering North Dumdum, South Dumdum, Kamarhati and Baranagar.
- Construction of FSTPs at Burdwan, Pujali & Uttarpara-Koثرung are under Tendering Stage.
- Bansberia FSTP is under construction stage. Completion date is July, 2026 (Including Trial Run).
- DPRs for construction of FSTPs in Garulia, Bhadreswar are under revision stage.
- DPRs for construction of FSTP in Ranaghat is under examination of NMCG.
- The Pilot FSTP Projects at Siliguri and Kharagpur (on the reclaimed land of Legacy Waste Dumpsite) are in progress.
- To reduce the Faecal Coliform, State has been considering to set up Chlorination units at Bhatpara, Uttarpara, Kalyani, Naihati, Garulia, Panihati, Titagarh, Bandipur STPs, DPRs for which have already been approved by NMCG.
- State has also proposed for Setting up Chlorination unit at Bhadreswar, Baidyabati STPs from state fund which are currently in tendering stage.
- One 125 KLD FSTP at Baidyabati (Anaerobic Digestion Technology) catering septage of six municipalities namely Uttarpara-Koثرung, Konnagar, Rishra, Sreerampore, Champdani and Baidyabati will be functional by September 2025.

IV. KMC has been requested to evaluate the EKW treatment capacity. Report of the same is awaited.

V. Details of completion timeline for STPs under construction is provided in Annexure IV. Timeline for STPs under proposal/tendering stage can only be ascertained after issuance of Work Order.

29 AUG 2025



**Overall status of the State of West Bengal:**

I.	Total Population: Urban Population & Rural Population:	10.09 Cr. (3.09 Cr. Urban population & 7 cr. Rural population) (estimated population for 2020) (Source: <a href="http://www.census2011.co.in">www.census2011.co.in</a> )
II.	Estimated Sewage Generation (MLD):	a. 2758 MLD (Urban area) b. 1400 MLD (Rural area)
III.	<b>Details of Sewage Treatment Plant (Urban Area):</b>	
	a. Existing no. of operational STPs including East Kolkata Wetland and Primary Treatment facilities:	56 (2034.79MLD)
	b. No. of STPs under construction	10 (189.15 MLD)
	c. No. of STPs under renovation	5 (70.20 MLD)
	d. No. of STPs under proposal/tender stage	25 (523.14 MLD)
IV.	Total Treatment Capacity (a+b+c+d)	2817.28 MLD

- New proposals for setting up of STPs are under the consideration of NMCG/ AMRUT/ State Scheme.
- To address the sewage generation in Rural areas, Sanitation Wing of Department of P&RD, GoWB has taken a separate Programme which includes setting up of FSTPs.
- Sewage treatment capacity in Private STP is approximately 78 MLD.

**N.B.**


1. Two STPs (Garden Reach and Keorapukur) which were earlier under operational list is now currently shown in under renovation. This decision was taken in the RRC Meeting held on 30.06.2023 as the sanction received from NMCG vide F.No. Pr-12013/7/2022-TECH CONSTRUCTION NMCG dated 25.10.2022 and F.No. Pr-12013/15/2018-TECH CONSTRUCTION NMCG dated 07.09.2022, these two Projects have been shown as 'rehabilitation (renovation)'.
2. For Garden Reach (57 MLD) and Keorapukur (45 MLD) STPs which are currently under operational list, additional augmented capacity of 8 MLD for Garden Reach and 5 MLD for Keorapukur are considered and listed under Renovation list.
3. STPs at Rania with a capacity of 23 MLD has been put on Trial Run.
4. To reduce the Faecal Coliform of River Ganga, State has been considering to set up Chlorination units at Bhatpara, Uttarpara, Kalyani, Naihati, Garulia, Panihati, Titagarh, Bandipur STPs, DPRs, which have already been approved by NMCG for funding.
5. State has also proposed for Setting up Chlorination unit at Bhadreswar, Baidyabati STPs from state fund which are currently in tendering stage.



29 AUG 2025

**Details of operational STPs in the State**  
EA=Executing Agency

Sl.No.	River/Coastal Stretch	EA	Location	Existing STP Capacity (MLD)
1	Ganga	KMDA	STP Kalyani-I	11.00
2	Ganga	KMDA	STP Kalyani-II	10.00
3	Ganga	KMDA	Nabadwip	9.50
4	Ganga	KMDA	Gayeshpur	8.33
5	Ganga	KMDA	Konnagar	22.00
6	Ganga	KMDA	Baidyabati	6.00
7	Ganga	KMDA	Bhadreswar	7.60
8	Ganga	KMDA	Chandannagar, Khalisani, Chinsurah-Hooghly	18.16
9	Ganga	KMDA	Chandannagar, Khalisani, Chinsurah-Hooghly	4.54
10	Ganga	KMDA	Bansberia	0.30
11	Ganga	KMDA	Naihati	11.56
12	Ganga	KMDA	Naihati	6.50
13	Ganga	KMDA	Garulia	4.10




29 AUG 2025

			Titagarh	4.54
15	Ganga	KMDA	Titagarh	4.54
16	Ganga	KMDA	Bandipur (Khardah)	14.10
17	Ganga	KMDA	Panihati	12.00
18	Ganga	KMDA	Jagaddal Bhatpara New	31.00
19	Ganga	KMDA	Shyamnagar	10.00
20	Ganga	KMDA	Jagaddal Bhatpara old	9.50
21	Ganga	KMDA	Kankinara STP, Madrail, Bhatpara	10.00
22	Ganga	KMDA	Barrackpore	18.00
23	Ganga	KMDA	Barrackpore	6.00
24	Ganga	KMDA	Halisahar	16.00
25	Ganga	KMDA	Kanchrapara	18.00
26	Ganga	KMDA	Budge-Budge	9.30
27	Ganga	KMDA	Bally (Kona)- Kona, Chakpara	62.00



29 AUG 2025

			Howrah-Arupara <b>63</b>	65.00
29	Ganga	KMDA	Kamarhati - Baranagar -Kamarhati, Mathkol, near Belgachia Metro Car Shed	60.00
30	Ganga	KMDA	Hooghly-Chinsurah	26.50
31	Ganga	KMDA	Jangipur	8.00
32	Ganga	KMDA	Maheshtala	35.00
33	Churni	KMDA	Sreenathpur	4.00
34	Churni	KMDA	Silver Jubilee Road	2.60
35	Ganga	KMC	Keorapurkur	45.00
36	Ganga	KMC	Garden Reach	57.00
37	Ganga	KMC	Rania	23.00
38	Vidyadhari	KMC	Bangur	52.00
39	Vidyadhari	KMC	Baghajatin	15.00
40	Vidyadhari	KMC	Hatisur	10.00
41	Vidyadhari	KMC	East Kolkata Wetlands	910.00
42	Ganga	PHED	Nabadwip Municipality Nadia	10.50
43	Ganga	PHED	Katwa Municipality, PurbaBurdwan	4.36



29 AUG 2025

			Diamond Harbour Municipality	2.03
45	Ganga	PHED	Murshidabad Municipality	1.96
46	Ganga	PHED	Berhampore Murshidabad	3.70
47	Vidyadhari	PHED	New Town Kolkata (Action Area IIC)	31.00
48	Vidyadhari	PHED	New Town Kolkata (Action Area IIB)	14.00
49	Vidyadhari	PHED	New Town, Rajarhat Action Area- IIID	24.00
50	Dwarka	PHED	Tarapith	4.25
51	Coastal	PHED	Digha Sankarpur Development Area	6.70
52	Ganga	MED	Jiagunj-Azimgunj Takia Oxidation Pond	0.69
53	Ganga	MED	Jiagunj-Azimgunj Takia Oxidation Pond	0.69
54	Vidyadhari	UDMA (SLRDC)	Kestopur	27.24
55	Vidyadhari	NKDA, PHED	DhilerBheri	150.00
56	Damodar	DMC	Durgapur City Centre	1.00
Primary Treatment			Kaljani/Karola/Mayurakshi/Shilabati/ Kansi/Rupnarayan/Dwarkeswar/Jalan gi Rivers	95.00
<b>Total</b>				<b>2034.79</b>

29 AUG 2025



## Annexure- II

Sewage Generation & Sewage Treatment capacity in Ganga Towns				
Sl No.	District	Name of Municipality	Projected Sewage generation for the year 2022 taking 2011 census as base.) (in MLD)	Treatment Capacity of Operation STPs (if present) (in MLD)
1	Hooghly	Bansberia	12.09	0.30
2		Hooghly-Chinsurah	21.06	26.50
3		Chandannagar	20.83	22.66
4		Bhadreswar	12.81	7.60
5		Champdani	13.33	-
6		Baidyabati	15.27	6.00
7		Serampore	22.05	-
8		Rishra	15.21	-
9		Konnagar	9.20	22.00
10		Uttarpara -Kotrung	20.98	
11	Murshidabad	Jangipur	11.67	8.00
12		Jiaganj - Azimganj	6.37	1.38
13		Dhulian	15.41	-
14		Murshidabad	5.82	1.96
15		Berhampore	26.31	3.70
16	Howrah	Uluberia	84.80	-
17		Howrah MC	233.37	127.00
18	Nadia	Chakdah	11.76	-
19		Krishnanagar	18.81	-
20		Gayeshpur	7.02	8.33
21		Nabadwip	14.21	20.00
22		Santipur	19.38	-
23		Kalyani	14.14	21.00

29 AUG 2025



24	North 24 Parganas	Kanchrapara	14.13	18.00	
25		Halisahar	14.43	16.00	
26		Naihati	28.90	18.06	
27		Bhatpara	46.25	60.50	
28		Garulia	10.37	4.10	
29		North Barrackpore	16.48	-	
30		Barrackpore	17.92	24.00	
31		Titagarh	12.78	9.08	
32		Khardah	14.96	14.10	
33		Panihati	48.13	12.00	
34		Kamarhati	39.5	60.00	
35		Baranagar	28.85		
36		Kolkata	Kolkata	356.10	202
37		South 24 Parganas	Pujali	4.48	-
38	Maheshtala		60.93	35.00	
39	Diamond Harbour		5.49	2.03	
40	Budge Budge		8.63	9.30	
41	Purba Medinipur	Haldia	28.24	-	
42	Purba Bardwan	Katwa	11.25	4.36	



29 AUG 2025

## Annexure - III

**Capacity Utilization of Functional STPs in river Ganga in West Bengal as on June 2025**

Sl NO.	Name of STP	Executing Agency	Built up Capacity (MLD)	Design flow to come as on June 2025	Actual Utilization as on June 2025 (MLD)	Percentage Utilization (%)
1	Jagaddal Bhatpara New	KMDA	31.00	25.10	16.89	67.29
2	Shyamnagar	KMDA	10.00	8.10	3.76	46.42
3	Jagaddal Bhatpara old	KMDA	9.50	7.69	1.53	19.90
4	Kankinara STP, Madrail,	KMDA	10.00	8.10	1.63	20.12
5	STP Kalyani-I	KMDA	11.00	11.00	9.43	85.73
6	STP Kalyani-II	KMDA	10.00	10.00	9.07	90.70
7	Gayeshpur	KMDA	8.33	4.80	4.17	86.88
8	Bansberia	KMDA	0.30	0.30	0.29	96.67
9	Konnagar	KMDA	22.00	22.00	12.00	54.55
10	Naihati	KMDA	11.56	11.56	9.82	84.95
11	Barrackpore	KMDA	18.00	12.50	8.51	68.08
12	Barrackpore	KMDA	6.00	3.60	2.80	77.78
13	Halisahar	KMDA	16.00	10.75	8.20	76.28
14	Budge-Budge	KMDA	9.30	8.48	6.50	76.65
15	Nabadwip	KMDA	9.50	7.80	4.13	52.95
16	Baidyabati	KMDA	6.00	6.00	4.13	68.83
17	Bhadreswar	KMDA	7.60	7.60	3.24	42.63
18	Garulia	KMDA	4.10	4.10	3.26	79.51
19	Chandannagar, Khalisani,	KMDA	18.16	18.16	6.40	35.24
20	Chandannagar, Khalisani,	KMDA	4.54	4.54	1.60	35.24
21	Titagarh	KMDA	4.54	4.54	4.38	96.48
22	Titagarh	KMDA	4.54	4.54	4.38	96.48
23	Bandipur (Khardaha)	KMDA	14.10	14.10	8.24	58.44
24	Naihati	KMDA	6.50	6.50	4.33	66.62
25	Panihati	KMDA	12.00	12.00	9.85	82.08
26	Kanchrapara	KMDA	18.00	13.92	8.20	58.91
27	Howrah	KMDA	65	55.57	19.70	35.45
28	Bally	KMDA	62	53.00	20.09	37.91
29	Baranagar	KMDA	60	41.10	13.20	32.12
30	Hooghly Chinsurah	KMDA	26.50	23.00	5.00	21.74
31	Jangipur	KMDA	8.00	0.10	0.10	100.00
32	Maheshtala	KMDA	35.00	0.10	0.10	100.00
33	Garden Reach	KMC	57.00	57.00	53.68	94.18
34	Keorapukur	KMC	45.00	45.00	36.00	80.00
35	Rania	KMC	23.00	21	2.00	9.52
36	Nabadwip Municipality	PHED	10.50	10.50	6.72	64.00
37	Katwa Municipality,	PHED	4.36	4.36	2.36	54.13
38	Diamond Harbour	PHED	2.03	2.03	0.20	9.85
39	Murshidabad Municipality	PHED	1.96	1.96	0.24	12.09
40	Berhampore	PHED	3.70	3.70	1.78	48.11
41	JiagunjAzimgunjTakia Oxidation Pond	MED	0.69	0.69	0.95	68.84
42	JiagunjAzimgunjTakiaOxidati on Pond	MED	0.69	0.69		
<b>Total (in MLD)</b>			<b>688.00</b>	<b>567.58</b>	<b>318.86</b>	

**Note 1:** Sl. No. 31, 32 and 35 are put under Trail Run

**Note 2:** Co-Treatment is done at Operational STPs where utilisation capacity is low. Till June, 2025 16408.75 KL of septage has been co-treataed at different Operational STPs located at Gayeshpur, Nabadwip Halisahar, Budge Budge, Barrackpore, Chandannagar, Chinsurah, Naihati Kalyani, Bhatpara, Panihati and Howrah.



29 AUG 2025

## Details of under Construction/Rejuvenation STPs in the State

EA-Executing Agency

No.	River/Coastal Stretch	EA	Location	Capacity of the plant in MLD	Completion Timeline
1	Ganga	KMDA	Baharampore	3.50	EOT applied upto December 2025 (Excluding Trial Run)
2	Ganga	KMDA	Raghunathganj	5.00	EOT applied upto December 2025 (Excluding Trial Run)
3	Ganga	KMDA	North-Barrackpore	30.00	EOT applied upto March 2026 (Including Trial Run)
4	Ganga	KMDA	Chakdah	15.00	December 2025 (Including Trial Run)
5	Ganga	KMDA	Santragachi Jheel	1.50	September, 2025
6	Ganga	KMDA	Khardah	8.15	March, 2027 (Including Trial Run)
7	Ganga	KMDA	Krishnanagar	14.00	December, 2026 (Including Trial Run)
8	Vidyadhari	KMDA	South Dum Dum	27.00	March, 2027 (Including Trial Run)
9	Ganga	KMC	Joka	45.00	October, 2025
10	Ganga	KMC	M.G. Road	40.00	October, 2025
11	Mahananda	KMDA	Mahananda Left Bank, Siliguri	24.00	June, 2026
12	Mahananda	KMDA	Jorapani & Fuleswari River, Siliguri	32.00	Sept, 2025



29 AUG 2025



D-387

69

278/264425 700

केन्द्रीय प्रदूषण नियंत्रण बोर्ड

CENTRAL POLLUTION CONTROL BOARD

पर्यावरण, वन एवं जलवायु परिवर्तन मंत्रालय, भारत सरकार.

MINISTRY OF ENVIRONMENT, FOREST &amp; CLIMATE CHANGE, GOVT. OF INDIA.

एफ. नं. पीजे -14012(12)/7/2021-जगुप्र-॥-मुख्यालय-केप्रनिबो- मुख्यालय

दिनांक: 23 जून, 2025

सेवा में,

वरिष्ठ विशेष सचिव  
शहरी विकास और नगर निगम मामलों का विभाग (यूडी एंड एमए)  
नागरायण, डीएफ - 8, सेक्टर -1,  
साल्ट लेक सिटी,  
कोलकाता - 700064

विषय: पश्चिम बंगाल के गंगा तटीय शहरों में सीवेज उपचार संयंत्रों की स्थिति और आंकड़ों का रुझान -तत्संबंधी।  
महोदय,

अवगत होना चाहें कि केन्द्रीय प्रदूषण नियंत्रण बोर्ड (सीपीसीबी) त्रि-वार्षिक आधार पर गंगा नदी के किनारे स्थित शहरों में स्थित सीवेज उपचार संयंत्रों (एसटीपी) की निगरानी करता है। दिसंबर 2024 से मार्च 2025 के दौरान की गई निगरानी के आधार पर पश्चिम बंगाल के 08 जिलों के 31 शहरों में स्थित 43 एसटीपी के प्रदर्शन का मूल्यांकन किया गया। निगरानी के दौरान, 07 एसटीपी गैर- संचालनशील और 36 एसटीपी संचालनशील पाए गए, जिनमें से 16 एसटीपी ने उपचारित सीवेज के लिए अधिसूचित मानदंडों का अनुपालन किया, जबकि 20 एसटीपी ने अनुपालन नहीं किया। दिसंबर 2024-मार्च 2025 के लिए परिचालन और अनुपालन की स्थिति अनुलग्नक-1 के रूप में संलग्न है।

दिसंबर 2023 से मार्च 2025 तक निगरानी के पिछले चार दौर के लिए उपचारित सीवेज के अनुपालन और विश्लेषण की तुलनात्मक प्रवृत्ति भी एसटीपी की परिचालन और उपयोग की गई क्षमताओं के साथ संलग्न है। विस्तृत तुलनात्मक स्थिति आपके संदर्भ के लिए अनुलग्नक-॥ के रूप में संलग्न है।

उपरोक्त के क्रम में, संबंधित एजेंसियों को एसटीपी में गैर-अनुपालन, गैर-संचालन, कम क्षमता उपयोग और कीटाणुशोधन प्रणालियों के अनुकूलन आदि के मुद्दों को संबोधित करने के लिए निर्देश देने का अनुरोध किया जाता है। इस संबंध में की गई कार्रवाई की रिपोर्ट पत्र प्राप्त होने के 30 दिनों के भीतर इस कार्यालय को भेजी जा सकती है।

सादर।

संलग्नक: यथोपरि।

भवदीय

(दीनबंधु गौड़ा)

निदेशक एवं प्रभाग प्रमुख,  
जल गुणवत्ता प्रबंधन ॥


'परिवेश भवन' पूर्वी अर्जुन नगर, दिल्ली - 110032.  
Parivesh Bhawan, East Arjun Nagar, Delhi - 110 032

दूरभाष /Tel : 43102030, 22305792, वेबसाइट/Website: www.cpcb.nic.in

29 AUG 2025

## प्रतिलिपि:

1. कार्यकारी निदेशक (तकनीकी)  
राष्ट्रीय स्वच्छ गंगा मिशन (एनएमसीजी)  
प्रथम तल, मेजर ध्यानचंद राष्ट्रीय स्टेडियम इंडिया गेट,  
नई दिल्ली - 110002 : कृपया जानकारी हेतु।
2. मुख्य कार्यकारी अधिकारी  
कोलकाता महानगर विकास प्राधिकरण (केएमडीए)  
उन्नयन भवन, डीजे - 11, एससीसी - II,  
साल्ट लेक, कोलकाता - 700091 : कृपया जानकारी हेतु।
3. नगर आयुक्त  
कोलकाता नगर निगम (केएमसी)  
5, एस.एन. बर्नार्जी रोड,  
कोलकाता-700013
4. सदस्य सचिव,  
पश्चिम बंगाल प्रदूषण नियंत्रण बोर्ड  
परिवेश भवन, 10ए, ब्लॉक-एल.ए.,  
सेक्टर III, बिधाननगर,  
कोलकाता - 700 106 : कृपया आवश्यक कार्रवाई हेतु।
5. कार्यक्रम निदेशक  
राज्य कार्यक्रम प्रबंधन समूह (एसपीएमजी) - नमामि गंगे  
उन्नयन भवन, ब्लॉक-ए, डीजे - 11,  
सेक्टर - II, ब्लॉक-ए, केएमडीए  
साल्ट लेक, कोलकाता - 700091 : जानकारी एवं आवश्यक कार्रवाई हेतु कृपया।

  
(दीनबंधु गौड़ा)

29 AUG 2025



## ANNEXURE-I

## Status of Sewage Treatment Plants in West Bengal (December, 2024 – March 2025)

- Commissioned STPs - 43 (31 towns) with designed capacity – 719.6 MLD
- Operational STPs – 36 (Operational capacity – 679.7MLD) with Utilized capacity – 385.4 MLD (~56.7% of operational capacity)
- Compliance Status of operational STPs

	Compliance w.r.t. Hon'ble NGT prescribed norms vide order 30.04.2019	Compliance Status w.r.t MoEF&CC notified norms dated 13.10.2017
Complying	05	16
Non-complying	31	20

- Non-operational STPs – 07 (Designed capacity – 39.9 MLD)
- STPs complying for Faecal Coliform norms (230 MPN/100ml) – 15
- STPs non-complying for Faecal Coliform norms (>230 MPN/100ml) – 21

## Operational and compliance status of Sewage Treatment Plants in West Bengal

S. No.	Name of STPs/CEPTs	Ganga Front Town	Treatment Technology	Designed Capacity (MLD)	Utilized capacity (MLD)	Date of Monitoring	Operational/Non-Operational Status	Compliance Status w.r.t Hon'ble NGT norms dated 30.4.2019 & Non-Complying parameter	Compliance w.r.t. MoEF&CC norms dtd 13.10.2017 & Non-Complying parameter
1	Titagarh (ASP)	Titagarh	ASP	4.54	4.54	15.04.2025	Operational	Non-complying BOD,COD, TSS, TN, FC	Non-complying BOD, FC
2	Titagarh (OP)	Titagarh	OP	4.54	4.54	15.04.2025	Operational	Non-complying BOD,COD, TSS, TN, FC	Non-complying FC
3	Bandipur, 14MLD	Bandipur	WSP	14.1	9	16.04.2025	Operational	Non-complying BOD, TSS, FC	Complying
4	Bansberia STP	Bansberia	WSP	0.3	0.25	21.04.2025	Operational	Non-complying COD, TSS, & FC	Non-complying FC
5	Kamarhati STP	Kamarhati	ASP	60	20	16.04.2025	Operational	Non-complying COD, TSS, TN,	Complying
6	Garulia STP	Garulia	WSP	4.1	3.3	15.04.2025	Operational	Non-complying BOD, COD, FC	Non-complying FC
7	Bhadreshwar STP	Bhadreshwar	AL	7.6	3.03	02.04.2025	Operational	Non complying BOD, COD, TN, TSS & FC	Complying
8	Baidyabati STP	Baidyabati	AL	6	4.08	02.04.2025	Operational	Non-complying TSS	Complying
9	Howrah STP (Arupara)	Howrah	ASP	65	30	24.03.2025	Operational	Complying	Complying
10	Bally-Kona STP (Chakpara, Anandanagar Gram, Bally) Panchayat)	Bally, Howrah	ASP(40 MLD) + OP (22 MLD)	62	27	24.03.2025	ASP is operational but inlet and outlet of the OP found dry	Non-complying COD,TSS	Complying
11	Champadani	Champdani	OP	1	NA	05.11.2024	Non-operational	-	-
12	Panihati STP	Panihati	WSP	12	9	16.04.2025	operational	Non-complying pH, BOD, COD, TSS	Non-complying pH, TSS
13	Gayeshpur	Gayeshpur	SBR	8.33	3.95	24.03.2025	Operational	Non-complying FC, TN	Non-complying FC
14	Halesahar, 16 MLD	Halesahar	SBR	16	8	19.03.2025	Operational	Non-complying TN, FC	Non-complying FC
15	Serampore STP	Serampore	TF	18	NA	05.11.2024	Non-operational Under Rejuvenation	-	-
16	Konnagar-Kanaipur (Rishra)	Konnagar	WSP	22	8.22	02.04.2025	Operational	Non-complying BOD, COD, TSS, TN, FC	Non-complying FC

29 AUG 2025



S. No.	Name of STPs/CETPs	Ganga Front Town	Treatment Technology	Designed Capacity (MLD)	Utilized capacity (MLD)	Date of Monitoring	Operational/Non-Operational Status	Compliance Status w.r.t Hon'ble NGT norms dated 30.4.2019 & Non-Complying parameter	Compliance w.r.t. MoEF&CC norms dtd 13.10.2017 & Non-Complying parameter
17.	Murshidabad STP	Murshidabad	Oxidation Pond	1.96	NA	04.11.2024	Non-operational	-	-
18.	Berhampore	Berhampore	WSP	3.7	1	04.11.2024	Operational	Non-complying BOD, TN, FC	Non-complying FC
19.	Jiaganj-Azimganj STP	Jiaganj-Azimganj	WSP	1.39	NA	10.09.2024	Non-operational/Under Rejuvenation	-	-
20.	Naihati STP	Naihati	ASP	11.56	1-7	01.04.2025	Operational	Non-complying TSS, BOD, TN, FC	Non-complying FC
21.	Naihati-2 (Near Ramghat), 6.5 MLD	Naihati	WSP	6.5	4	01.04.2025	Operational	Non-complying BOD, COD, TSS, FC	Non-complying FC
22.	Chandannagar STP (WSP)	Chandannagar	WSP	4.54	2	25.03.2025	operational	Non-complying TSS	Complying
23.	Chandannagar STP (TF)	Chandannagar	TF	18.6	6	25.03.2025	operational	Non-complying FC	Non-Complying FC
24.	Jaggadal - Bhatpara 31 MLD	Bhatpara	FBAS	31	18.32	19.03.2025	Operational	Non-complying TN	Complying
25.	Jaggadal, Bhatpara 9.5 MLD	Bhatpara	ASP	9.5	1.48	19.03.2025	operational	Non-complying BOD, COD, TSS, TN, FC	Non-Complying FC
26.	Kankinara STP	Kankinara	WSP	10	4	16.04.2025	Operational	Non-complying BOD, COD, TSS,	Complying
27.	Barrackpore STP (6 MLD), Lat Bagan	Barrackpore	SBR	6	2.8	19.03.2025	Operational	Complying	Complying
28.	Barrackpore-1	Barrackpore	SBR	18	8.87	19.03.2025	Operational	Non-complying TSS, TN	Complying
29.	Garden Reach STP	Kolkata	ASP	57.5	54.15	01.04.2025	operational	Non-complying TN, FC	Non-complying FC
30.	Bangur	Kolkata	ASP	52	45	25.04.2025	Operational	Non-complying BOD, FC	Non-complying FC
31.	Haridevpur-South Suburban	Kolkata	AL	45	43	07.04.2025	Operational	Non-complying BOD, COD, TSS, TN	Non-complying BOD
32.	Shyamnagar STP	Kolkata	FBAS	10	2.49	19.03.2025	Operational	Complying	Complying
33.	Baghajatin, 15MLD	Kolkata	AL	15	6.33	07.04.2025	Operational	Non-complying BOD, COD, TSS, TN, FC	Non-complying BOD, FC
34.	Hatisur	Kolkata	Aeration through Long Channel Traverses (ALCT)	10	5	25.04.2025	Operational	Non-complying BOD, COD, TSS, TN, FC	Non-complying BOD, FC
35.	Budge Budge STP, 9.33MLD	Budge-Budge	SBR	9.3	7	01.04.2025	Operational	Complying	Complying
36.	Nabadwip STP (10 MLD) (WSP)	Nabadwip	WSP	10	-	21.04.2025	Non-operational	-	-
37.	Nabadwip (9.5 MLD) ASP	Nabadwip	ASP	9.5	4	21.04.2025	operational	Non-complying BOD, COD, TSS, TN, FC	Non-complying FC
38.	Katwa STP (5.49 MLD) (WSP)	Katwa	WSP	5.49	NA	04.07.2024	Non-operational	-	-
39.	Kalyani-1	Kalyani	TF	11	10	24.03.2025	Operational	Non-complying BOD, COD, TSS, TN, FC	Complying
40.	Kalyani-2	kalyani	WSP	10	8	24.03.2025	Operational	Non-complying BOD, COD, TSS, TN, FC	Non-complying BOD, FC
41.	Diamond Harbour STP (2.03 MLD) Near Police Station, Diamond Harbour	Diamond Harbour	WSP	2.03	NA	04.11.2024	Non-operational	-	-
42.	Kanchrapara	Kanchrapara	AL	18	9	16.04.2025	Operational	Non-complying	Complying



29 AUG 2025

S. No.	Name of STPs/CETPs	Ganga Front Town	Treatment Technology	Designed Capacity (MLD)	Utilized capacity (MLD)	Date of Monitoring	Operational/Non-Operational Status	Compliance Status w.r.t Hon'ble NGT norms dated 30.4.2019 & Non-Complying parameter	Compliance w.r.t. MoEF&CC norms dtd 13.10.2017 & Non-Complying parameter
13	Chinsurah	Chinsurah	SBR	26.5	1	25.03.2025	Operational	BOD, COD, TSS, TN, Complying	Complying



29 AUG 2025

## Annexure-II : Comparative Status of STPs in West Bengal

S. No.	Name of STPs	Ganga Front Town	State	Latitude (in decimal)	Longitude (In decimal)	Treatment Technology	Designed Capacity (MLD)	Utilized capacity (MLD)				Operational/Non-Operational Status				Inlet BOD (mg/l)				Outlet BOD (mg/l)			
								Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025
1	Titagarh (ASP)	Titagarh	West Bengal	22.7323	88.3789	ASP	4.54	4	4.54	4.04	4.54	Operational	Operational	Operational	Operational	72	48	16	52	36	16	10	32
2	Titagarh (OP)	Titagarh	West Bengal	22.7323	88.3789	OP	4.54	4.08	4.54	4.04	4.54	Operational	Operational	Operational	Operational	72	48	NA	52	20	16	NA	14
3	Bandipur, 14MLD	Bandipur	West Bengal	22.7271	88.399	WSP	14.1	0.4	5	5.72	9	Operational	Operational	Operational	Operational	24	75	28	74	5	17	9	15
4	Bansberia STP	Bansberia	West Bengal	22.9865	88.4012	WSP	0.3	0.4	0.33	0.29	0.25	Operational	Operational	Operational	Operational	57	12	70	16	12	7	10	7
5	Kamarhati STP	Kamarhati	West Bengal	22.6478	88.3936	ASP	60	NA	NA	NA	20	Non-operational/Under Rejuvenation	Under rejuvenation/Under Trial	Non-operational	Operational	NA	NA	24	34	NA	NA	3	8
6	Garulia STP	Garulia	West Bengal	22.8192	88.3594	WSP	4.1	3	3	3.3	3.3	Operational	Operational	Operational	Operational	31	32	16	47	25	17	10	19

29 AUG 2025



Annexure-II : Comparative Status of STPs in West Bengal

S. No.	Name of STPs	Ganga Front Town	State	Latitude (in decimal)	Longitude (in decimal)	Treatment Technology	Designed Capacity (MLD)	Utilized capacity (MLD)				Operational/Non-Operational Status				Inlet BOD (mg/l)				Outlet BOD (mg/l)			
								Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025
7	Bhadreshwar STP	Bhadreshwar	West Bengal	22.8318	88.3662	AL	7.6	3.5	3.5	3.12	3.03	Operational	Operational	Operational	Operational	99	92	15	360	8	10	13	12
8	Baidyabati STP	Baidyabati	West Bengal	22.7901	88.3184	AL	6	5.2	6	4.19	4.08	Operational	Operational	Operational	Operational	38	7	NA	12	12	5	NA	9
9	Howrah STP (Arupara)	Howrah	West Bengal	22.5971055 °N	88.2972583 °E	ASP	65	NA	30	32	30	Non-operational/ Under Rejuvenation	Operational	Operational	Operational	NA	27	12	36	NA	4	6	5
10	Kona STP (Chakpara, Anandanagar Gram, Bally) Panchayat)	Bally, Howrah	West Bengal	22.6284	88.3053	ASP	62	NA	20	20	27	Non-operational/ Under Rejuvenation	Operational	Operational	ASP is operational but inlet and outlet of the OP found dry	NA	15	50	21	NA	13	5	7
11	Champadani	Champadani	West Bengal	22.8107	88.3431	OP	1	NA	NA	NA	NA	Non-operational/ Under Rejuvenation	Non-operational/ Under Rejuvenation	Non-operational	Non-operational	NA	NA	8	NA	NA	NA	4	NA
12	Chandannagar STP (TFP)	Chandannagar	West Bengal	22.8617	88.3494	TF	18.6	8	8	6.72	6	Operational	Operational	Operational	Operational	10	10	3	6	9	2	8	1

29 AUG 2025



## Annexure-II : Comparative Status of STPs in West Bengal

S. No.	Name of STPs	Ganga Front Town	State	Latitude (in decimal)	Longitude (in decimal)	Treatment Technology	Designed Capacity (MLD)	Utilized capacity (MLD)				Operational/Non-Operational Status				Inlet BOD (mg/l)				Outlet BOD (mg/l)			
								Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025
13	Jaggadal - Bhatpara	Bhatpara	West Bengal	22.8519	88.3967	FBBAS	31	15	17	17	18.32	Operational	Operational	Operational	Operational	63	60	3	67	1	BDL	BDL	1
14	Halisahar, 16 MLD	Halisahar	West Bengal	22.9292	88.4178	SBR	16	4.82	5	7	8	Operational	Operational	Operational	Operational	14	18	NA	15	10	1	NA	3
15	Serampore STP	Serampore	West Bengal	22.744	88.342	TF	18	NA	NA	NA	NA	Non-operational/Under Rejuvenation	Non-operational/Under Rejuvenation	Non-operational/Under Rejuvenation	Non-operational/Under Rejuvenation	NA	NA	52	NA	NA	NA	19	NA
16	Gayeshpur	Gayeshpur	West Bengal	22.9604	88.4919	SBR	8.33	3.6	4.5	4	3.95	Operational	Operational	Operational	Operational	57	32	6	46	3	3	10	4
17	Murshidabad STP	Murshidabad	West Bengal	24.1632	88.269	OP	1.96	NA	NA	NA	NA	Non-operational	Non-operational	Non-operational	Non-operational	NA	NA	32	NA	NA	NA	18	NA
18	Berhampore	Berhampore	West Bengal	24.104	88.2581	WSP	3.7	NA	NA	1	1	Non-Operational	Non-Operational	Operational	Operational	NA	NA	42	52	NA	NA	19	19
19	Jhaganj-Azimganj STP	Jhaganj-Azimganj	West Bengal	24.2349	88.2753	WSP	1.39	NA	NA	NA	NA	Non-operational/Under Rejuvenation	Non-operational/Under Rejuvenation	Non-operational/Under Rejuvenation	Non-operational/Under Rejuvenation	NA	NA	11	NA	NA	NA	5	NA

29 AUG 2025



Annexure-II : Comparative Status of STPs in West Bengal

S. No.	Name of STPs	Ganga Front Town	State	Latitude (in decimal)	Longitude (in decimal)	Treatment Technology	Designed Capacity (MLD)	Utilized capacity (MLD)				Operational/Non-Operational Status				Inlet BOD (mg/l)				Outlet BOD (mg/l)			
								Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025
20	Kankinara STP	Bhatpara	West Bengal	22.8742	88.417	WSP	10	6	5	7	4	Operational	Operational	Operational	Operational	10	2	6	6	11	2	6	29
21	Garden Reach STP	Kolkata	West Bengal	22.5217	88.2861	ASP	57.5	54.625	54.625	54.63	54.15	Operational	Operational	Operational	Operational	7	11	7	34	29	4	BDL	8
22	Kalyani Block-B2,B3	Kalyani	West Bengal	22.976	88.419	TF	11	10	10	10	10	Operational	Operational	Operational	Operational	161	71	7	192	36	19	6	25
23	Jagaddal, Bhatpara	Bhatpara	West Bengal	22.8519	88.3967	ASP	9.5	1.6	1.5	2	1.48	Operational	Operational	Operational	Operational	60	27	9	74	36	16	BDL	30
24	Naihati STP	Naihati	West Bengal	22.893	88.4123	ASP	11.56	8.09	6.6	6.8	1-7	Operational	Operational	Operational	Operational	68	16	11	50	16	4	5	15

29 AUG 2025



Annexure-II : Comparative Status of STPs in West Bengal

S. No.	Name of STPs	Ganga Front Town	State	Latitude (in decimal)	Longitude (In decimal)	Treatment Technology	Designed Capacity (MLD)	Utilized capacity (MLD)				Operational/Non-Operational Status				Inlet BOD (mg/l)				Outlet BOD (mg/l)			
								Dec 2023-Mar 2024	April-July,2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July,2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July,2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July,2024	Aug-Nov, 2024	Dec 2024-Mar 2025
25	Kalyani Town area	Kalyani	West Bengal	22.976	88.419	WSP	10	9.5	9.84	9.16	8	Operational	Operational	Operational	Operational	161	71	17	192	30	20	2	32
26	Chandannagar STP (OP)	Chandannagar	West Bengal	22.8617	88.3494	WSP	4.54	2	2	1.5	2	Operational	Operational	Operational	Operational	10	10	25	6	9	2	17	9
27	Naihati-2 ( Near Ramghat ), 6.5 MLD	Naihati	West Bengal	22.9045	88.4069	WSP	6.5	4.55	4.5	4.5	4	Operational	Operational	Operational	Operational	77	9	26	41	22	14	2	28
28	Hatisur	Kolkata	West Bengal	22.5187	88.3935	ALCT	10	1.5	1.5	2	5	Operational	Operational	Operational	Operational	82	49	31	60	38	21	18	26
29	Barrackpore STP ( 18 MLD ), Anandapuri	Barrackpore	West Bengal	22.7594	88.3865	SBR	18	6.52	8	8.58	8.87	Operational	Operational	Operational	Operational	36	7	44	13	2	1	12	BDL
30	Bangur STP	Kolkata	West Bengal	22.6056	88.4151	ASP	52	NA	NA	NA	45	Non-operational	Non-operational	Non-operational	Operational	NA	NA	28	36	NA	NA	30	12

29 AUG 2025



## Annexure-II : Comparative Status of STPs in West Bengal

S. No.	Name of STPs	Ganga Front Town	State	Latitude (in decimal)	Longitude (In decimal)	Treatment Technology	Designed Capacity (MLD)	Utilized capacity (MLD)				Operational/Non-Operational Status				Inlet BOD (mg/l)				Outlet BOD (mg/l)			
								Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025
31	South Suburban /Kearapukur, Haridevpur	Kolkata	West Bengal	22.4691	88.3312	AL	45	NA	NA	22.5	43	Non-operational	Non-operational	Operational	Operational	NA	NA	40	60	NA	NA	10	23
32	Shyamnagar STP	Kolkata	West Bengal	22.8367	88.3891	FBAS	10	1.87	2.3	2.3	2.49	Operational	Operational	Operational	Operational	18	9	5	12	3	1	3	BDL
33	Nabadwip (9.5 MLD) ASP	Nabadwip	West Bengal	23.3957	88.3696	ASP	9.5	4.3	7	4.32	4	Operational	Operational	Operational	Operational	120	30	70	46	38	4	15	18
34	Baghajatin, 15MLD	Baghajatin	West Bengal	22.481	88.3899	WSP	15	10.5	12	12	6.33	Operational	Operational	Operational	Operational	61	28	75	66	17	30	NA	27
35	Panihati STP	Panihati	West Bengal	22.699	88.4145	WSP	12	7.1	7.1	5.157	9	Operational	Operational	Operational	Operational	32	14	NA	52	32	7	NA	30
36	Nabadwip STP (10 MLD) (WSP)	Nabadwip	West Bengal	23.4015	88.3723	WSP	10.5	NA	NA	NA	NA	Non-operational	Non-operational	Non-operational	Non-operational	NA	NA	70	NA	NA	NA	16	NA

29 AUG 2025



Annexure-II : Comparative Status of STPs in West Bengal

S. No.	Name of STPs	Ganga Front Town	State	Latitude (in decimal)	Longitude (in decimal)	Treatment Technology	Designed Capacity (MLD)	Utilized capacity (MLD)				Operational/Non-Operational Status				Inlet BOD (mg/l)				Outlet BOD (mg/l)			
								Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025
37	Konnagar-Kanaipur (Rishra)	Konnagar	West Bengal	22.6926	88.324	WSP	22	6	6	9.46	8.22	Operational	Operational	Operational	Operational	28	14	NA	16	20	17	NA	14
38	Katwa STP (5.49 MLD) (WSP)	Katwa	West Bengal	23.6527	88.1303	WSP	5.49	NA	NA	NA	NA	Non-operational	Non-operational	Non-operational	Non-operational	NA	NA	NA	NA	NA	NA	NA	NA
39	Barrackpore STP (6 MLD), Lat Bagan	Barrackpore	West Bengal	22.7516	88.3666	SBR	6	2.58	2.5	2.81	2.8	Operational	Operational	Operational	Operational	8	7	NA	5	2	2	NA	BDL
40	Budge Budge STP, 9.33MLD	Budge-Budge	West Bengal	22.4739	88.1875	SBR	9.3	5.14	9.2	9.4	7	Operational	Operational	Operational	Operational	5	5	NA	4	5	2	NA	1
41	Diamond Harbour STP (2.03 MLD) Near Police Station, Diamond Harbour	Diamond Harbour	West Bengal	22.1879	88.1905	WSP	2.03	NA	NA	NA	NA	Non-operational	Non-operational	Non-operational	Non-operational	NA	NA	NA	NA	NA	NA	NA	NA
42	Kachrapara	Kanchrapara	West Bengal	22.9517	88.4442	AL	18	6.48	14.7	9.78	9	Operational	Operational	Operational	Operational	13	5	NA	26	4	6	NA	21
43	Chinsurah	Chinsurah	West Bengal	22.8795	88.3783	SBR	26.5	NA	NA	8.63	1	NA	NA	Operational	Operational	NA	NA	NA	34	NA	NA	NA	1

29 AUG 2025



Annexure-II : Comparative Status of STPs in West Bengal

S. No.	Name of STPs	Ganga Front Town	Inlet COD (mg/l)				Outlet COD (mg/l)				Inlet TN (mg/l)				Outlet TN (mg/l)				Inlet TSS (mg/l)				Outlet TSS (mg/l)			
			Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025
1	Titagarh (ASP)	Titagarh	193	190	52	124	157	61	40	68	24	17	23	16	23	20	12	16	135	140	13	128	112	46	20	77
2	Titagarh (OP)	Titagarh	193	190	-	124	125	95	-	84	24	17	-	16	10	19	NA	13	135	140	NA	128	45	40	NA	47
3	Bandipur, 14MLD	Bandipur	88	251	76	200	40	56	40	40	31	11	16	21	8	3	8	8	37	175	22	130	4	7	19	46
4	Bansberia STP	Bansberia	219	69	161	64	60	42	82	52	8	10	26	13	7	6	10	9	153	14	51	22	30	16	15	39
5	Kamarhati STP	Kamarhati	NA	NA	47	120	NA	NA	24	72	NA	NA	17	54	NA	NA	7	18	NA	NA	21	84	NA	NA	15	22
6	Garulia STP	Garulia	112	103	36	163	68	87	20	56	28	9	20	18	28	7	20	9	41	176	55	22	22	43	13	19


29 AUG 2025



Annexure-II : Comparative Status of STPs in West Bengal

S. No.	Name of STPs	Ganga Front Town	Inlet COD (mg/l)				Outlet COD (mg/l)				Inlet TN (mg/l)				Outlet TN (mg/l)				Inlet TSS (mg/l)				Outlet TSS (mg/l)			
			Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025
7	Bhadreshwar STP	Bhadreshwar	228	255	88	696	68	54	24	76	23	15	19	45	18	5	8	12	70	101	75	575	8	12	17	52
8	Baidyabati STP	Baidyabati	84	42	NA	28	44	15	NA	24	11	12	NA	14	8	2.5	NA	7	18	6	NA	26	38	19	NA	24
9	Howrah STP (Arupara)	Howrah	NA	72	85	96	NA	28	32	36	NA	16	17	22	NA	16	6	9	NA	49	48	100	NA	7	39	5
10	Kona STP (Chakpara, Anandanagar Gram, Bally Panchayat)	Bally, Howrah	NA	88	100	136	NA	24	20	52	NA	19	38	33	NA	8	15	8	NA	75	74	205	NA	17	7	40
11	Champadani	Champadani	NA	NA	54	NA	NA	NA	32	NA	NA	NA	15	NA	NA	NA	14	NA	NA	NA	29	NA	NA	NA	19	NA
12	Chandannagar STP (TF)	Chandannagar	40	38	8	28	36	27	28	12	7	15	13	2	7	2.6	9	5	17	27	13	51	27	12	79	7
13	Jaggadai Bhatpara	Bhatpara	139	321	27	156	24	20	20	4	17	14	11	26	14	9	9	26	83	156	15	155	18	10	10	10

29 AUG 2025



Annexure-II : Comparative Status of STPs in West Bengal

S. No.	Name of STPs	Ganga Front Town	Inlet COD (mg/l)			Outlet COD (mg/l)			Inlet TN (mg/l)			Outlet TN (mg/l)			Inlet TSS (mg/l)			Outlet TSS (mg/l)								
			Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025				
14	Halisahar, 16 MLD	Halisahar	84	91	NA	72	28	16	NA	12	8	10	NA	36	9	7	NA	13	74	78	NA	57	9	64	NA	14
15	Serampore STP	Serampore	NA	NA	95	NA	NA	NA	40	NA	NA	NA	32	NA	NA	NA	27	NA	NA	NA	48	NA	NA	NA	13	NA
16	Gayeshpur	Gayeshpur	119	108	27	124	20	42	35	40	40	26	32	31	32	14	7	14	69	50	18	77	7	BDL	13	7
17	Murshidabad STP	Murshidabad	NA	NA	116	NA	NA	NA	40	NA	NA	NA	26	NA	NA	NA	31	NA	NA	NA	128	NA	NA	NA	25	NA
18	Berhampore	Berhampore	NA	NA	139	95	NA	NA	64	40	NA	NA	28	32	NA	NA	9	27	NA	NA	96	48	NA	NA	47	13
19	Jiaganj-Azimganj STP	Jiaganj-Azimganj	NA	NA	26	NA	NA	NA	13	NA	NA	NA	11	NA	NA	NA	11	NA	NA	NA	40	NA	NA	NA	9	NA
20	Kankinara STP	Bhatpara	36	31	56	24	44	23	123	68	5	6	22	11	4	4	21	6	13	38	44	17	103	98	13	66
21	Garden Reach STP	Kolkata	34	31	24	76	57	23	20	20	20	10	17	20	19	10	7	18	6	42	26	138	30	15	BDL	20

29 AUG 2025



Annexure-II : Comparartive Status of STPs in West Bengal

S. No.	Name of STPs	Ganga Front Town	Inlet COD (mg/l)			Outlet COD (mg/l)			Inlet TN (mg/l)			Outlet TN (mg/l)			Inlet TSS (mg/l)			Outlet TSS (mg/l)								
			Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025				
22	Kalyani Block-B2,B3	Kalyani	289	198	40	332	133	71	36	88	62	18	22	22	69	18	15	20	135	8	8	195	78	31	12	57
23	Jagaddal, Bhatpara	Bhatpara	222	153	43	172	67	35	24	52	20	15	18	24	10	14	14	25	209	52	74	185	38	8	13	33
24	Naihati STP	Naihati	157	120	26	164	81	43	13	44	34	11	11	23	33	13	11	20	50	326	40	213	66	26	9	25
25	Kalyani Town area	Kalyani	289	198	68	332	118	59	28	112	62	18	19	22	53	15	10	19	135	8	32	195	29	BDL	15	52
26	Chandannagar STP (OP)	Chandannagar	40	38	88	28	36	27	40	20	7	15	24	2	7	2.6	21	5	17	27	63	51	27	12	14	41
27	Naihati-2 (Near Ramghat) 6.5 MLD	Naihati	230	47	56	92	89	85	32	68	24	10	25	18	14	9	19	9	127	62	86	63	13	16	8	67

29 AUG 2025



Annexure-II : Comparative Status of STPs in West Bengal

S. No.	Name of STPs	Ganga Front Town	Inlet COD (mg/l)				Outlet COD (mg/l)				Inlet TN (mg/l)				Outlet TN (mg/l)				Inlet TSS (mg/l)				Outlet TSS (mg/l)			
			Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025
28	Hatisur	Kolkata	137	133	51	164	66	48	51	104	30	16	23	23	24	14	20	18	112	53	39	34	24	20	28	31
29	Barrackpore STP ( 18 MLD ), Anandapuri	Barrackpore	141	32	112	24	46	16	40	4	20	20	29	23	23	20	11	24	47	15	232	35	26	26	10	29
30	Bangur STP	Kolkata	NA	NA	129	104	NA	NA	55	24	NA	NA	15	19	NA	NA	10	6	NA	NA	34	50	NA	NA	18	5
31	South Suburban /Kearapukur, Haridevpur	Kolkata	NA	NA	75	104	NA	NA	32	64	NA	NA	17	48	NA	NA	16	12	NA	NA	33	110	NA	NA	6	27
32	Shyamnagar STP	Kolkata	111	16	52	56	40	24	41	4	15	4	17	16	8	4	12	7	74	10	35	26	7	BDL	14	BLQ
33	Nabadwip (9.5 MLD) ASP	Nabadwip	198	68	131	155	103	12	63	112	25	15	34	44	19	13	24	17	84	25	98	55	49	24	12	32
34	Baghajatin (5 MLD)	Baghajatin	124	129	114	100	56	55	NA	64	22	15 <sup>0</sup>	28	63	16	10	NA	20	17	34	106	56	14	18	NA	43


29 AUG 2025



Annexure-II : Comparative Status of STPs in West Bengal

S.No.	Name of STPs	Ganga Front Town	Inlet COD (mg/l)			Outlet COD (mg/l)			Inlet TN (mg/l)			Outlet TN (mg/l)			Inlet TSS (mg/l)			Outlet TSS (mg/l)								
			Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025				
35	Panihati STP	Panihati	219	52	NA	320	80	44	NA	140	36	11	NA	53	24	3	NA	6	104	13	NA	244	44	35	NA	102
36	Nabadwip STP (10 MLD) (WSP)	Nabadwip	NA	NA	131	NA	NA	NA	90	NA	NA	NA	34	NA	NA	NA	34	NA	NA	NA	98	NA	NA	NA	50	NA
37	Konnagar-Kanaipur (Rishra)	Konnagar	76	69	NA	68	80	46	NA	48	30	20	NA	27	10	4	NA	9	64	40	NA	124	30	20	NA	40
38	Katwa STP (5.49 MLD) (WSP)	Katwa	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
39	Barrackpore STP (6 MLD) , Lat Bagan	Barrackpore	33	32	NA	12	25	20	NA	4	10	24	NA	43	7	10	NA	7	7	26	NA	14	22	17	NA	9
40	Budge Budge STP, 9.33MLD	Budge Budge	30	39	NA	20	30	19	NA	16	13	5	-	54	12	5	NA	9	8	45	NA	6	14	18	NA	9
41	Diamond Harbour STP (2.03 MLD) Near Police Station, Diamond Harbour	Diamond Harbour	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
42	Kachrapara	Kachrapara	52	58	NA	76	48	69	NA	52	18	12	NA	78	12	9	NA	13	49	67	NA	19	12	22	NA	37
43	Chinsurah	Chinsurah	NA	NA	NA	168	NA	NA	NA	16	NA	NA	NA	5	NA	NA	NA	2	NA	NA	NA	445	NA	NA	NA	16


29 AUG 2025



Annexure-II : Comparative Status of STPs in West Bengal

S. No.	Name of STPs	Ganga Front Town	Outlet	Inlet FC (MPN/100ml)				Outlet FC (MPN/100ml)				Compliance Status w.r.t Hon'ble				Compliance w.r.t. MoEF&CC notified			
			Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July,2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July,2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July,2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July,2024	Aug-Nov, 2024	Dec 2024-Mar 2025
1	Titagarh (ASP)	Titagarh	77	1.4*10^7	28000000	28000000	49000000	2.8*10^3	2	<1.8	1100000	Non-Complying (BOD,COD,TSS, TN, FC)	Non-Complying (BOD,COD,TSS, TN)	Non-Complying (BOD,COD,TSS, TN, FC)	Non-complying (BOD,COD, TSS, TN, FC)	Non-Complying (BOD,TS S,FC)	Complying	Non-complying (FC)	Non-complying (BOD, FC)
2	Titagarh (OP)	Titagarh	47	1.4*10^7	28000000	NA	49000000	4.9*10^4	4900	NA	1100000	Non-Complying (BOD,COD,TSS)	Non-Complying (BOD,COD,TSS, TN, FC)	Non-Complying (BOD,COD,TSS, TN, FC)	Non-complying (BOD,COD, TSS, TN, FC)	Non-Complying (FC)	Non-Complying (FC)	Non-complying (FC)	Non-complying (FC)
3	Bandipur, 14MLD	Bandipur	46	1.4*10^7	280000000	490000000	220000000	7000	79000	3900	790	Non-Complying (FC)	Non-Complying (BOD,COD,FC)	Non-Complying (TSS, FC)	Non-complying (BOD, TSS, FC)	Non-Complying (FC)	Non-Complying (FC)	Non-complying (FC)	Complying
4	Bansberia STP	Bansberia	39	17000000	1600000000	49000000	110000000	<1.8	<1.8	1400000	3300000	Non-Complying (BOD,COD,TSS)	Complying	Non-complying (TN)	Non-complying (COD, TSS, & FC)	Complying	Complying	Complying	Non-complying (FC)
5	Kamarhati STP	Kamarhati	22	NA	NA	13000	14000000	NA	NA	780	140	NA	NA	NA	Non-complying (COD, TSS, TN)	NA	NA	NA	Complying
	Garulia STP	Garulia	19	220000000	9400000	17000000	22000000	14000	<1.8	130000	79000	Non-Complying (BOD,COD,TSS, TN, FC)	Non-Complying (pH,BOD, COD, TSS)	Non-Complying (FC)	Non-complying (BOD, COD, FC)	Non-Complying (FC)	Non-complying (pH)	Non-complying (FC)	Non-complying (FC)

29 AUG 2025



## Annexure-II : Comparative Status of STPs in West Bengal

S. No.	Name of STPs	Ganga Front Town	Inlet FC (MPN/100ml)				Outlet FC (MPN/100ml)				Compliance Status w.r.t Hon'ble				Compliance w.r.t. MoEF&CC notified				
			Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July,2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July,2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July,2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July,2024	Aug-Nov, 2024	Dec 2024-Mar 2025
7	Bhadreshwar STP	Bhadreshwar	52	1.6E+11	9200000000	1400000	3.5x10 <sup>9</sup>	790000	7900	920000	450	Non-Complying (COD, TN, FC)	Non-Complying (COD, FC)	Non-Complying (COD, FC)	Non-complying (BOD, COD, TN, TSS & FC)	Non-Complying (FC)	Non-Complying (FC)	Non-complying (FC)	Complying
8	Baidyabati STP	Baidyabati	24	70000000	1700000000	NA	4.9x10 <sup>7</sup>	450	13000	NA	170	Non-Complying (BOD, TSS, FC)	Non-Complying (FC)	Non-Complying (FC)	Non-complying (TSS)	Complying	Non-Complying (FC)	Complying	Complying
9	Howrah STP (Arupara)	Howrah	5	NA	790000	920000000	2200000	NA	<1.8	4900	6.8	NA	Non-Complying (TN)	Non-Complying (TN, FC)	Complying	NA	Complying	Non-complying (FC)	Complying
10	Kona STP (Chakpara, Anandanagar Gram, Bally) Panchayat)	Bally, Howrah	40	NA	1400000	33000000	4900000	NA	920000	<1.8	<1.8	NA	Non-Complying (BOD, FC)	Non-Complying (BOD, FC)	Non-complying (COD, TSS)	NA	Non-Complying (FC)	Non-complying (FC)	Complying
11	Champadani	Champadani	NA	NA	NA	1.3*10 <sup>7</sup>	NA	NA	NA	<1.8	NA	NA	NA	NA	NA	NA	NA	NA	NA
12	Chandanagar STP (TF)	Chandanagar	7	14000000	11000000	49*10 <sup>4</sup>	1700000	5400	<1.8	4900	24000	Non-complying	Complying	Non-Complying (TN)	Non-complying (FC)	Non-Complying (FC)	Complying	Complying	Non-Complying (FC)
13	Jaggadal - Bhatpara	Bhatpara	10	920000000	1700000000	49000000	17000000	<1.8	<1.8	<1.8	11	Non-complying	Complying	Non-Complying (TN)	Non-complying (TN)	Complying	Complying	Complying	Complying

29 AUG 2025



## Annexure-II : Comparative Status of STPs in West Bengal

S. No.	Name of STPs	Ganga Front Town	Outlet	Inlet FC (MPN/100ml)				Outlet FC (MPN/100ml)				Compliance Status w.r.t Hon'ble				Compliance w.r.t. MoEF&CC notified			
			Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July,2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July,2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July,2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July,2024	Aug-Nov, 2024	Dec 2024-Mar 2025
14	Halisahar, 16 MLD	Halisahar	14	26*10^5	47*10^5	NA	1300000	78	<1.8	NA	9200	Complying	Non-Complying (TSS)	Non-Complying (TN)	Non-complying (TN, FC)	Complying	Complying	Complying	Non-complying (FC)
15	Serampore STP	Serampore	NA	NA	NA	110000000	NA	NA	NA	490000	NA	NA	NA	NA	NA	NA	NA	NA	NA
16	Gayeshpur	Gayeshpur	7	140*10^6	35000000	7.9*10^6	70000000	<1.8	110	1700	1600000	Non-complying	Non-Complying (TN)	Non-Complying (TN)	Non-complying (FC, TN)	Complying	Complying	Complying	Non-complying (FC)
17	Murshidabad STP	Murshidabad	NA	NA	NA	49*10^6	NA	NA	NA	54*10^4	NA	NA	NA	NA	NA	NA	NA	NA	NA
18	Berhampore	Berhampore	13	NA	NA	7*10^7	110000000	NA	NA	11000	490000	NA	NA	Non-Complying (BOD,TN, FC)	Non-complying (BOD, TN, FC)	NA	NA	Non-complying (FC)	Non-complying (FC)
19	Jiaganj-Azimganj STP	Jiaganj-Azimganj	NA	NA	NA	28000000	NA	NA	NA	2	NA	NA	NA	NA	NA	NA	NA	NA	NA
20	Kankinara STP	Kankinara	66	17*10^5	4900000	1000000	790000	33*10^2	3300	490000	78	Non-complying	Non-Complying (TSS,FC)	Non-Complying (TSS,FC)	Non-complying (BOD, COD, TSS)	Non-Complying (TSS,FC)	Non-Complying (FC)	Non-complying (FC)	Complying

29 AUG 2025



Annexure-II : Comparative Status of STPs in West Bengal

S. No.	Name of STPs	Ganga Front Town	Inlet FC (MPN/100ml)				Outlet FC (MPN/100ml)				Compliance Status w.r.t Hon'ble				Compliance w.r.t. MoEF&CC notified				
			Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July,2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July,2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July,2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July,2024	Aug-Nov, 2024	Dec 2024-Mar 2025
21	Garden Reach STP	Kolkata	20	23000000	49000000	220000000	3300000	46000	17000	<1.8	54000	Non-complying	Non-Complying (FC)	Non-Complying (COD,TN,FC)	Non-complying (TN,FC)	Non-Complying (FC)	Non-Complying (FC)	Non-complying (FC)	Non-complying (FC)
22	Kalyani Block-B2,B3	Kalyani	57	28*10^6	2.7*10^6	4900000	22000000	78	20	<1.8	700	Non-complying	Non-Complying (BOD,COD,TSS,TN)	Non-Complying (BOD,COD,TSS,TN)	Non-complying (BOD,COD,TN,FC)	Non-Complying (BOD)	Complying	Complying	Complying
23	Jagaddal, Bhatpara	Bhatpara	33	39000000	140000000	700000000	1300000	17000	1100	<1.8	13000	Non-complying	Non-Complying (pH,BOD,TN,FC)	Non-Complying (BOD,TN,FC)	Non-complying (BOD,COD,TSS,TN,FC)	Non-Complying (BOD,FC)	Non-Complying (pH,FC)	Non-complying (FC)	Non-complying (FC)
24	Naihati STP	Naihati	25	11*10^6	160000000	28000000	110000000	790	<1.8	2	790000	Non-complying	Non-Complying (TSS,TN)	Non-Complying (BOD,TSS,TN,FC)	Non-complying (TSS,BOD,TN,FC)	Non-Complying (FC)	Complying	Non-complying (FC)	Non-complying (FC)
25	Kalyani Town area	Kalyani	52	28*10^6	2.7*10^6	9400000	22000000	11*10^2	11000	<1.8	14000	Non-complying	Non-Complying (BOD,COD,TN,FC)	Non-Complying (BOD,COD,TN,FC)	Non-complying (BOD,COD,TSS,TN,FC)	Non-Complying (FC)	Non-complying (FC)	Non-complying (FC)	Non-complying (BOD,FC)
26	Chandannagar STP (OR)	Chandannagar	41	14000000	11000000	22000000	1700000	5400	<1.8	350000	2	Non-complying	Complying	Non-Complying (TN)	Non-complying (TSS)	Non-Complying (FC)	Complying	Complying	Complying

29 AUG 2025



Annexure-II : Comparative Status of STPs in West Bengal

S. No.	Name of STPs	Ganga Front Town	Outlet		Inlet FC (MPN/100ml)				Outlet FC (MPN/100ml)				Compliance Status w.r.t Hon'ble				Compliance w.r.t. MoEF&CC notified			
			Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	Dec 2023-Mar 2024	April-July, 2024	Aug-Nov, 2024	Dec 2024-Mar 2025	
27	Naihati-2 ( Near Ramghat ), 6.5 MLD	Naihati	67	7*10^6	160000000	920000000	540000000	4900	<1.8	<1.8	70000	Non-complying	Non-Complying (BOD,COD)	Non-Complying (BOD,CO D,TSS,FC )	Non-complying (BOD ,COD ,TSS, FC)	Non-Complying (FC)	Complying	Non-complying (FC)	Non-complying (FC)	
28	Hatisur	Kolkata	31	4.7*10^6	2800000000	1.10E+06	280000000	2.4*10^5	22000000	8	70000	Non-complying	Non-Complying (BOD,TN,FC)	Non-Complying (TN,FC)	Non-complying (BOD, COD, TSS, TN, FC)	Non-Complying (BOD,FC)	Non-Complying (FC,BOD )	Non-complying (FC)	Non-complying (BOD, FC)	
29	Barrackpore STP ( 18 MLD ) , Anandapuri	Barrackpore	29	92000000	17*10^6	70000000	79000	<1.8	<1.8	450	<1.8	Non-complying	Non-Complying (TSS,FC)	Non-Complying (TN)	Non-complying (TSS , TN )	Complying	Complying	Complying	Complying	
30	Bangur STP	Kolkata	5	NA	NA	35000000	28000000	NA	NA	540000	1400	NA	NA	NA	Non-complying (BOD,FC)	NA	NA	NA	Non-complying (FC)	
31	★ South Suburban /Kearapukur, Haridevpur	Kolkata	27	NA	NA	4.9*10^7	49000000	NA	NA	4.9*10^5	110	NA	NA	Non-Complying (BOD,TN, FC)	Non-complying (BOD, COD , TSS, TN)	NA	NA	Complying	Non-complying (BOD)	
	★ Shyamnagar STP	Kolkata	BLQ	160000000	2200000	14000000	9400000	<1.8	<1.8	<1.8	<1.8	Complying	Complying	Complying	Complying	Complying	Complying	Complying	Complying	

29 AUG 2025



723

92

S.L No	G.O No	Date	Released to	Released Amount (Rs)
1	341(sanction)/UDMA	16-05-2023	Municipal Secretary, KMC	146339000
2	348(sanction)/UDMA	17-05-2023	Municipal Secretary, KMC	60200000.00
3	530(sanction)/UDMA	12-07-2023	Municipal Secretary, KMC	93341000.00
4	734(sanction)/UDMA	15-09-2023	Municipal Secretary, KMC	15083000.00
5	802(sanction)/UDMA	12-10-2023	Municipal Secretary, KMC	51603000.00
6	831(sanction)/DMA	07-11-2023	Municipal Secretary, KMC	55000000.00
7	83(sanction)/UDMA	02-02-2024	Municipal Secretary, KMC	78853000.00
8	90(sanction)/UDMA	05-02-2024	Municipal Secretary, KMC	41900000.00
9	520(sanction)/UDMA	10-07-2023	DIRECTOR OF FINANCE, KMDA	2000000.00
10	800(sanction)/UDMA	12-10-2023	DIRECTOR OF FINANCE, KMDA	15000000.00
11	515(sanction)/UDMA	06-07-2023	Controller of Finance, Bidhannagar (M.C)	28813000.00
12	28(sanction)/UDMA	11-01-2024	Controller of Finance, Bidhannagar (M.C)	6695000.00
13	486(sanction)/UDMA	27-06-2023	Executive Engineer, Burdwan Divn, MED	1800000.00
14	631(sanction)/UDMA	07-08-2023	Executive Engineer, Burdwan Divn, MED	5419000.00
15	131(sanction)/UDMA	22-02-2024	Executive Engineer, Burdwan Divn, MED	626300.00
16	91(sanction)/UDMA	05-02-2024	Executive Engineer, Birbhum Division, MED	931300.00
17	105(sanction)/UDMA	09-02-2024	Executive Engineer, Birbhum Division, MED	1068000.00
18	303(sanction)/UDMA	27-03-2024	Executive Engineer, Birbhum Division, MED	3123000.00
19	371(sanction)/UDMA	22-05-2023	DIRECTOR OF FINANCE, KMDA	123160000.00
20	392(sanction)/UDMA	26-05-2023	DIRECTOR OF FINANCE, KMDA	13007000.00
21	417(sanction)/UDMA	02-06-2023	DIRECTOR OF FINANCE, KMDA	51157000.00
22	425(sanction)/UDMA	06-06-2023	DIRECTOR OF FINANCE, KMDA	10200000.00
23	445(sanction)/UDMA	13-06-2023	DIRECTOR OF FINANCE, KMDA	34157000.00
24	481(sanction)/UDMA	26-06-2023	DIRECTOR OF FINANCE, KMDA	95006000.00
25	596(sanction)/UDMA	03-08-2023	DIRECTOR OF FINANCE, KMDA	127326000.00
26	753(sanction)/UDMA	21-09-2023	DIRECTOR OF FINANCE, KMDA	28500000.00
27	775(sanction)/UDMA	03-10-2023	DIRECTOR OF FINANCE, KMDA	6084000.00
28	799(sanction)/UDMA	12-10-2023	DIRECTOR OF FINANCE, KMDA	51579000.00
29	810(sanction)/UDMA	17-10-2023	DIRECTOR OF FINANCE, KMDA	17611000.00
30	859(sanction)/UDMA	29-11-2023	DIRECTOR OF FINANCE, KMDA	4941300.00
31	858(sanction)/UDMA	29-11-2023	DIRECTOR OF FINANCE, KMDA	11752400.00
32	865(sanction)/UDMA	04-12-2023	DIRECTOR OF FINANCE, KMDA	49529000.00
33	895(sanction)/UDMA	14-12-2023	DIRECTOR OF FINANCE, KMDA	67287000.00
34	916(sanction)/UDMA	26-12-2023	DIRECTOR OF FINANCE, KMDA	90012000.00
35	184(sanction)/UDMA	11-03-2024	DIRECTOR OF FINANCE, KMDA	27900000.00
36	342(sanction)/UDMA	16-05-2023	DIRECTOR, SUDA	50893000.00
37	370(sanction)/UDMA	22-05-2023	DIRECTOR, SUDA	9056800.00
38	437(sanction)/UDMA	12-06-2023	DIRECTOR, SUDA	67968000.00
39	446/(sanction)/UDMA	13-06-2023	DIRECTOR, SUDA	5500000.00
40	529(sanction)/UDMA	12-07-2023	DIRECTOR, SUDA	34126000.00
41	542(sanction)/UDMA	18-07-2023	DIRECTOR, SUDA	1936300.00
42	639(sanction)/UDMA	14-08-2023	DIRECTOR, SUDA	1478000.00
43	699(sanction)/UDMA	04-09-2023	DIRECTOR, SUDA	37557000.00
44	801(sanction)/UDMA	12-10-2023	DIRECTOR, SUDA	35294000.00
45	864(sanction)/UDMA	04-12-2023	DIRECTOR, SUDA	24210000.00
46	11(sanction)/UDMA	02-01-2024	DIRECTOR, SUDA	26980000.00
47	10(sanction)/UDMA	02-01-2024	DIRECTOR, SUDA	3595000.00
48	104(sanction)/UDMA	09-02-2024	DIRECTOR, SUDA	24325000.00
49	185(sanction)/UDMA	11-03-2024	DIRECTOR, SUDA	19928000.00
50	717(sanction)/UDMA	12-09-2023	Executive Engineer, Cooch Behar Divn, MED	1059400.00

29 AUG 2025



S.I No	G.O No	Date	Released to	Released Amount (Rs)
			<b>93</b>	<b>724</b>
51	183(sanction)/UDMA	11-03-2024	Executive Engineer, Cooch Behar Divn., MED	852400.00
52	480(sanction)/UDMA	26-06-2023	Executive Engineer, Hooghly Divn., MED	1500000.00
53	452(sanction)/UDMA	14-06-2023	Ex. Er., Jalpaiguri Div., MED	1100000.00
54	583(sanction)/UDMA	01-08-2023	Ex. Er., Jalpaiguri Div., MED	9993452.00
55	15(sanction)/UDMA	05-01-2024	E.E East Midnapore Divn (M.E Dte) Tamluk	450000.00
56	484(sanction)/UDMA	26-06-2023	FO , Jiaganj-Azimganj Municipality.	9700000.00
57	204(sanction)/UDMA	14-03-2024	FO ,Jiaganj-Azimganj Municipality.	2019800.00
58	447(sanction)/UDMA	13-06-2023	Executive Engineer, MED, Krishnagar Division	309200.00
59	186(sanction)/UDMA	11-03-2024	Executive Engineer, MED, Krishnagar Division	398500.00
60	419(sanction)/UDMA	02-06-2023	Executive Engineer, MED, 24 Parganas I Division, Barasat	13753800.00
61	657(sanction)/UDMA	17-08-2023	DIRECTOR OF FINANCE, KMDA	22069400.00
62	658(sanction)/UDMA	17-08-2023	DIRECTOR OF FINANCE, KMDA	30000000.00
63	764(sanction)/UDMA	27-09-2023	DIRECTOR OF FINANCE, KMDA	5367000.00
64	884(sanction)/UDMA	11-12-2023	DIRECTOR OF FINANCE, KMDA	25000000.00
65	135(sanction)/UDMA	22-02-2024	DIRECTOR OF FINANCE, KMDA	43285700.00
66	152(sanction)/UDMA	01-03-2024	DIRECTOR OF FINANCE, KMDA	7867400.00
67	37(Sanction)/UDMA	16-01-2024	DIRECTOR, SUDA	2853000.00
68	182(sanction)/UDMA	11-03-2024	FO, Chandrakona Municipality.	3394000.00
<b>Total 2023-24</b>				<b>1940823452.00</b>

**FY 2024-2025 Fund Released Report**

S.I No	G.O No	Date	Released to	Released Amount (Rs)
69	704(sanction)/UDMA	06-08-2024	FO, Bankura Municipality	100000.00
70	573(Sanction)/UDMA	27-06-2024	Executive Engineer, Burdwan Divn, M.E Dte	3283898.00
71	353(sanction)UDMA	18-04-2024	DIRECTOR OF FINANCE, KMDA	10000000.00
72	357(sanction)/UDMA	18-04-2024	DIRECTOR OF FINANCE, KMDA	9188000.00
73	358(sanction)/UDMA	18-04-2024	DIRECTOR OF FINANCE, KMDA	13326000.00
74	496(sanction)/UDMA	06-06-2024	DIRECTOR OF FINANCE, KMDA	10867000.00
75	350(sanction)/UDMA	18-04-2024	DIRECTOR, SUDA	16570000.00
76	493(sanction)/UDMA	05-06-2024	DIRECTOR, SUDA	23788000.00
77	505(sanction)/UDMA	07-06-2024	DIRECTOR, SUDA	29000000.00
78	660(sanction)/UDMA	29-07-2024	DIRECTOR, SUDA	1010400.00
79	703(sanction)/UDMA	06-08-2024	FO, Krishnanagar Municipality	3226600.00
80	421(sanction)/UDMA	10-05-2024	Salt Lake Project, UD Department	17054200.00
81	447(sanction)/UDMA	20-05-2024	Municipal Secretary, KMC	16143000.00
<b>Total 2024-25</b>				<b>153557098.00</b>

**FY 2025-2026 Fund Released Report**

S.I No	G.O No	Date	Released to	Released Amount (Rs)
82	108(sanction)/UDMA	21.05.2025	Municipal Secretary, KMC	56000000.00
83	217(Sanction)/UDMA	30.07.2025	Municipal Secretary, KMC	15169800.00
84	104(sanction)/UDMA	20.05.2025	Municipal Secretary, KMC	69000000.00
85	190(sanction)/UDMA	09.07.2025	DIRECTOR, SUDA	19649700.00
86	173(sanction)/UDMA	16.06.2025	Executive Engineer, Bankura Division, MED	37000.00
87	208(sanction)/UDMA	23.07.2025	Executive Engineer, Bankura Division, MED	1423800.00
88	188(sanction)/UDMA	03.07.2025	Executive Engineer, Birbhum Division, MED	1603600.00
89	169(sanction)/UDMA	12.06.2025	DIRECTOR OF FINANCE, KMDA	5500000.00
90	182(sanction)/UDMA	24.06.2025	DIRECTOR OF FINANCE, KMDA	50976000.00

**29 AUG 2025**



725<sup>No</sup>

94

	G.O No	Date	Released to	Released Amount (Rs)
91	30(sanction)/UDMA	23.04.2025	DIRECTOR, SUDA	27764700.00
92	53(sanction)/UDMA	30.04.2025	DIRECTOR, SUDA	43115700.00
93	191(sanction)/UDMA	10.07.2025	E.E East Midnapore Divn (M.E Dte) Tamluk	1216780.00
94	90(sanction)/UDMA	16.05.2025	SDO, Baruipur	39970000.00
95	195(sanction)/UDMA	17.07.2025	Executive Engineer, Dinajpur Division, MED	1275844.00
<b>Total 2025-26</b>				<b>332702924.00</b>
<b>Grand Total</b>				<b>2427083474.00</b>

29 AUG 2025



**Status report of SLWM on NGT model GPs upto the month of July,2025 (O.A.  
606/2018)**

Sl. No.	Name of the Districts	Total No. of GPs	Solid Waste Management		Grey Water Management		
			Construction of MRF completed	MRF functional	No. of Soak pit/ Leach pit	No. of Filter Chamber	No. of Constructed Wetland/ DEWATS
1	ALIPURDUAR	3	2	2	751	0	1
2	BANKURA	3	3	3	324	0	0
3	BIRBHUM	3	3	3	324	114	1
4	COOCHBEHAR	3	3	3	239	132	0
5	DAKSHIN DINAJPUR	3	3	3	553	5	0
6	DARJEELING	3	3	2	28	13	0
7	HOOGHLY	3	3	3	50	183	1
8	HOWRAH	3	3	2	306	19	8
9	JALPAIGURI	3	3	3	542	0	0
10	JHARGRAM	3	3	3	356	158	0
11	KALIMPONG	3	3	3	50	19	0
12	MALDA	3	3	3	316	0	0
13	MIDNAPUR EAST	3	3	3	261	30	3
14	MIDNAPUR WEST	3	3	3	548	0	0
15	MURSHIDABAD	3	3	3	167	0	0
16	NADIA	3	3	3	545	120	1
17	NORTH 24 PARAGANAS	3	3	3	<div style="border: 1px solid black; padding: 5px; width: fit-content;"> <p>&lt;td width="84" valign="bottom" style="width: 62.9pt; border-top: none; border-left: none; border-bottom: solid windowtext 1.0pt; border-right: solid windowtext 1.0pt; mso-border-bottom-alt: solid windowtext .5pt; mso-border-right-alt: solid windowtext .5pt; padding: 0cm 5.4pt 0cm 5.4pt; height: 15.0pt;" data-mce-style="width: 62.9pt; border-top: none; border-left: none; border-bottom: solid windowtext 1.0pt; border-right: solid windowtext 1.0pt; mso-border-bottom-al</p> </div>		



29 AUG 2025