

Quarterly progress (December 2019, January 2020 and February 2020) report regarding STPs / Khals

Sl. No.	Year / Month	Details of STPs	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]	[4]	[5]	[6]	[7]
		Sewerage System & STP at Kalyani Municipal Town	Targets achieved	Overall physical progress achieved as on 31.01.2020 is 91.5%. Permission from Indian Railway, restriction in road cutting by municipalities, narrow road and old building, restricted pipeline laying.		Completed in the Financial Year of 2017-18 and presently are under O & M stage
1		Sewerage System & STP at Gayeshpur Municipal Town				
		Sewerage System & STP at Bhatpara Municipal Town				
2		Sewerage System and STP at Halisahar Municipality	Sewerage system & STP will be commissioned by June 2020.	Overall physical progress achieved as on 31.01.2020 is 90.25%. Traffic congestion in trunk road, permission from Indian Railway, restriction in road cutting by municipalities, narrow road and old building, restricted pipeline laying.		
3		Sewerage System and STP at Budge Budge Municipality	Sewerage system & STP will be commissioned by end of June 2020.	Overall physical progress achieved as on 31.01.2020 is 87%. Permission from India Army, Indian Railway, underground utilities, congestion due to huge volume of traffic on busy roads and road inter sections.		
4		Sewerage System and STP at Barrackpore Municipality	Sewerage system & STP will be commissioned by end of June 2020.	Overall physical progress achieved as on 31.01.2020 is 40%.		
5		Pollution Abatement Work for River Ganga at Nabadwip under NCP Scheme	LOI issued: 07.03.2019 Target date of completion: 06.03.2021 Awarded cost: 58.32 Crore.			
6		Pollution Abatement Works for River Ganga at Howrah under HAM				
7		Pollution Abatement Works for River Ganga at Bally under HAM	Contract signing date: 05.06.2019 Completion period: 30 months from Financial closure.			
8		Pollution Abatement Work for River Ganga at Kamarhati & Baranagar under HAM				

9	Pollution Abatement works for River Ganga at Kancharapara under DBOT	LOA issued on 20th August 2019 Completion period: 24 months	Overall physical progress achieved as on 31.01.2020 is 10%.		
10	Pollution Abatement and Rehabilitation of Tolly's Nullah	Present Status: e-Tender was published on 24th December, 2019 Site Inspection: Done on 4th January, 2020 [4 parties came up] Pre-bid Meeting: Held on 6th January, 2020 [There were 4 participants] Replies to Pre-bid Queries (Total 261 Nos) received from 6 prospective bidders were sent to NMCG on 1st February, 2020 for scrutiny and approval thereto prior to upload for the appraisal of bidders Bid which was scheduled to be opened on 4th February, 2020 has been extended till 21st February, 2020 NMCG has organized a meeting in its office on 17-18th February, 2020 to finalize the Replies to Pre-bid Queries Thereafter concurrence of World Bank, being an EAP, would be sought for the same, before uploading which reckons 2nd time Bid-extension Keorapukur STP has been commissioned and shall come for O&M under NMCG funding after 2025			
11	Rehabilitation of Garden Reach and Keorapukur				
12	Pollution Abatement Work for River Ganga at Berhampore		LOA issued to M/s. Calcutta Enterprise on 20.01.2020. Form of Contract Signed on 07.02.2020 Work Order issued on 12.02.2020 Work will be started shortly		
13	I & D network for existing drain falling in river Ganga including sewage treatment plant (STP) at Jangipur				
14	Pollution Abatement Works for river Ganga at Hooghly Chinsurah	Due to change and addition of technical requirement of the project a revised DPR will be prepared by next 4 (four) months then the same will be got approved from NMCG.	Preparation of fresh DPR has been started and draft DPR will be submitted to KMDA on April 2020.		
15	Pollution Abatement Works for river Ganga at Maheshatala Municipality		Tender has been invited on 22.01.2020 and last date of submission 16.03.2020		
16	Durgapur I&D with STP project		Tender notice has been initiated for engagement of Consultant for preparation of fresh DPR. A fresh DPR has been prepared and will be submitted very soon.		
17	Burdwan I&D with STP project				

18	Asansol I&D with STP project					
19	Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Chandanagar					
20	Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Bhadreswar					
21	Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Champdani					
22	Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Bansberia					
23	Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Utlarpara-Kotrung, Rishra, Konnagar					
24	Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Serampore					
25	Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Baldiyabat					
26	Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Garulia					
27	Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Naihait					
28	Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Panthait					
29	Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Tiagarah					
30	Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Kharadah					
31	Design, Drawing and Construction of Bio-remedial / Phyto-remedial Structure including Operation and Maintenance of the same for 1 (One) year at Bagh Khal in Hooghly District.					
			<p>Tendering process is in progress likely to be awarded by March 2020</p> <p>Project Duration: 12 months ✓</p>	<p>Tender notice has been initiated for engagement of Consultant for preparation of fresh DPR.</p>		
			<p>LOA issued on 04-12-2019</p> <p>Project Cost (AA & ES) : Rs. 65.54 Crore</p> <p>Awarded Cost : Rs. 52.99 Crore</p> <p>Name of the Contractor: M/s Navita Nirman Pvt. Ltd.</p> <p>Overall physical progress : 5%</p>			
			<p>Overall physical progress : 4% ✓</p>			

32	Design, Drawing and Construction of Bio-remedial / Phyto-remedial Structure including Operation and Maintenance of the same for 1 (One) year at Baldiyabati Khal in Hooghly District.	Overall physical progress : 6% ✓		
33	Design, Drawing and Construction of Bio-remedial / Phyto-remedial Structure including Operation and Maintenance of the same for 1 (One) year at Bally Khal in Howrah District.	As per CPCB observation, desired BOD level is ✓		
34	Design, Drawing and Construction of Bio-remedial / Phyto-remedial Structure including Operation and Maintenance of the same for 1 (One) year at Nazirganj Khal in Howrah District.	Overall physical progress : 9% ✓		
35	Design, Drawing and Construction of Bio-remedial / Phyto-remedial Structure including Operation and Maintenance of the same for 1 (One) year at Muktarpur Khal in North 24 Parganas District.	Overall physical progress : 10% ✓		
36	Design, Drawing and Construction of Bio-remedial / Phyto-remedial Structure including Operation and Maintenance of the same for 1 (One) year at Khardah Khal in North 24 Parganas District.	Overall physical progress : 8% ✓		
37	Design, Drawing and Construction of Bio-remedial / Phyto-remedial Structure including Operation and Maintenance of the same for 1 (One) year at Bagher Khal in North 24 Parganas District.	Overall physical progress : 7% ✓		
38	Design, Drawing and Construction of Bio-remedial / Phyto-remedial Structure including Operation and Maintenance of the same for 1 (One) year at Churial Khal in South 24 Parganas District.	Not listed in CPCB. ✓		

At 28/02/2020
SE (SC) / GMP / WMDA

By 28/02/2020
CE (GMP), WMDA