

**Status Report, National Mission for Clean Ganga**

**Subject: Response/Status of projects in Prayagraj in the matter of 310/2022-Kamlesh Singh vs State of UP- in compliance of the Hon'ble NGT order dated 04.12.2023**

Prayagraj currently has a population of approximately 13 Lakhs which is expected to grow to 16.5 lakh in 2035 apart from floating population influx of nearly 3 lakhs per year. The corresponding sewage generation is estimated at 250 million liters per day (MLD) and 300 MLD. However, due to high water supply and non-revenue water, the current sewage generation has been estimated at around 500 MLD.

**(A) Sewerage Infrastructure Projects:**

Under Namami Gange Programme 13 projects have been sanctioned at an estimated cost of Rs. 3972 crores for creation of 782 Km sewerage network and construction of 11 STPs having total capacity of 374 MLD and rehabilitation of existing 80 MLD STP capacity. Out of these, 10 projects have been completed leading to the creation of sewage treatment capacity of 119 MLD and laying of 776 km of sewerage network. With the completion of these projects core Prayagraj town area has been provided with comprehensive sewerage network and sewage treatment facilities. Prayagraj has 268 MLD operating capacity while another 72 MLD STP capacity has been completed and commissioned in the year 2023. Hence, the total currently existing STP capacity in Prayagraj is 340 MLD. With 3 new projects sanctioned, the STP capacity shall be increased to 533 MLD. The details of the projects under Namami Gange Programme in Prayagraj in State of UP are as under:



S. No	Towns	Approve Project cost TOTAL (in Cr.)	Date of Sanction	Status	Name/Nature of works	STP Capacity (in MLD)	Status of Completion / Tendering
1	Prayagraj	199.26	6.05.2010	Completed	Sewerage & Non-Sewerage schemes for Pollution abatement of River Ganga	85	31-Mar-2016
2	Prayagraj	106.08	6.05.2010	Completed	Sewerage & Non-Sewerage schemes for Pollution abatement of River Ganga	20	31-Mar-2016
3	Prayagraj	142	22.02.2011	Completed	Sewerage work in Sewerage	0	30-Jun-2016
4	Prayagraj	42.4	27.11.2013	Completed	14 mld STP at Salori,	14	30-Sep-2016
5	Prayagraj	170.95	27.11.2013, Revised AA&ES 13.09.2019	Completed	Sewerage System in Sewerage	0	31-Jan-2019
6	Prayagraj	299.4	20.02.2014 Revised AA&ES 11.11.2019	Completed	Sewerage Works	0	31-Oct-2019
7	Prayagraj	300.84	30.12.2014 Revised Date 11.11.2019	Completed	Sewerage system with Sewer network	0	30-Apr-2019
8	Prayagraj	52.78	28.09.2016	Completed	Sewer Network	0	31-May-2018

S. No	Towns	Approve Project cost TOTAL (in Cr.)	Date of Sanction	Status	Name/Nature of works	STP Capacity (in MLD)	Status of Completion / Tendering
9	Prayagraj	767.59	19.05.2017	Completed	Interception, Diversion and Treatment Works for Naini (District G) Phaphamau (District F) and Jhansi Area	72	30-Jun-2023
10	Prayagraj	904	09.03.2018	Completed	Rehabilitation and Operation & Maintenance of existing Sewage Treatment Infrastructure	80	30-Jun-2021
11	Prayagraj	475.98	27.01.2023	Tendering	Interception & Diversion of Balance 7 drains and Augmentation of Rajapur STP Capacity by 90 MLD	90	30-Aug-2025
12	Prayagraj	331.75	14.03.2023	Tendering	Interception and diversion of balance discharge of 13 drains and augmentation of Salori	43	30-Apr-2025
13	Prayagraj	186.47	05.09.2023	AA & ES Issued	Interception and Diversion of Balance Discharge of 02 Drains and 50 MLD STP to Augment existing Treatment Capacity	50	30-Mar-2025

## (B) Ghats and Crematoria Projects:

SI No.	District	Name of the Ghat/ Crematoria	Sanctioned cost in (Crore)	Date of start	Date of completion/ Period of completion	Status
1.	Prayagraj	Ramchaura Ghat	3.13	18.11.2016	18 Months	Completed
2.	Prayagraj	Kali Maa Ghat	8.48	29.09.2016	18 Months	Completed
3.	Prayagraj	Gau Ghat	3.87	29.09.2016	18 Months	Completed
4.	Prayagraj	Rasulabad Ghat	3.83	29.09.2016	18 Months	Completed
5.	Prayagraj	Balua Ghat	2.43	29.09.2016	18 Months	Completed
6.	Prayagraj	Bargad Ghat	2.62	29.09.2016	18 Months	Completed
7.	Prayagraj	Interconnection of Ghats	20.75	29.09.2016	18 Months	Completed
8.	Prayagraj	Rasulabad Crematoria	0.63	29.09.2016	18 Months	Completed
9.	Prayagraj	Kanhaiyapur Crematoria	2.7	29.09.2016	18 Months	Completed
10.	Prayagraj	Dashashmedh Ghat	18.61	22.05.2023	18 Months	Under Progress
11.	Prayagraj	Quila Ghat	8.56	22.05.2023	18 Months	Under Progress
12.	Prayagraj	Naukayan Ghat	7.37	22.05.2023	18 Months	Under Progress
13.	Prayagraj	Gyan Ganga Ashram Ghat	4.68	22.05.2023	18 Months	Under Progress
14.	Prayagraj	Saraswati Ghat	6.45	22.05.2023	18 Months	Under Progress
15.	Prayagraj	Maheva Ghat	7.59	22.05.2023	18 Months	Under Progress
16.	Prayagraj	Rashulabad Ghat	4.74	22.05.2023	18 Months	Under Progress

## (C) Other Projects:


i. Kumbh 2019 :

For ensuring highest degree of cleanliness, sanitation facilities and improved river water quality during Kumbh 2019, Namami Gange programme has provided Financial assistance of Rs. 116.8 crore for 27,500 toilets, 20,000 Urinals, 16,000 dustbins and a floating trash skimmer.

In addition, projects were taken up for bio-remediation of 53 drains in Prayagraj to avoid discharge of untreated waste water in river Ganga & Yamuna. Apart from the above in order to create public awareness during this mega event "Information – Education – Communication" activities were taken up at the cost of Rs. 16.68 crore. Paint My City campaign was one of the highlight of this initiative.

SI No.	District	Name of the Projects	Sanctioned cost in (Crore)	Date of start	Status
1	Prayagraj	Community Toilets for cleanliness and Sanitation in Kumbh Mela 2019	113.00	20.07.2018	Completed
2	Prayagraj	Procurement of Dustbins and Lining Bags for Solid Waste Collection in Kumbh Mela 2019	3.60	25.07.2018	Completed
3	Prayagraj	Community Toilets for cleanliness and Sanitation in Magh Mela 2020	5.84	27.12.2019	Completed

- ii. **Ghat Cleaning** - A project for regular cleaning of 21 ghats for 3 years has been completed at an estimated cost of Rs. 3.3 Crore.
- iii. **River Surface Cleaning** - River Surface Cleaning Works through Mechanical Trash Skimmers has been completed at an estimated cost of 2.5 Crore.

  
(Binod Kumar)  
Director, Projects  
(NMCG)

06.02.2024