

**REPORT OF THE OVERSIGHT COMMITTEE, NGT, U.P, LUCKNOW**

**IN THE MATTER OF:-**

**ORIGINAL APPLICATION NO. 200/2014**

**M.C. MEHTA**

**VERSUS**

**UNION OF INDIA & ORS.**

**INDEX**

<b>Sl. No.</b>	<b>Particulars</b>	<b>Page No.</b>
<b>1.</b>	<b>REPORT OF OVERSIGHT COMMITTEE</b>	<b>1-15</b>
<b>2.</b>	<b>Annexure – 1</b>	<b>16-24</b>
<b>3.</b>	<b>Annexure – 2</b>	<b>25-53</b>
<b>4.</b>	<b>Annexure – 3</b>	<b>54</b>
<b>5</b>	<b>Annexure – 4</b>	<b>55-57</b>
<b>6</b>	<b>Annexure – 5</b>	<b>58-60</b>

PROGRESS REPORT OF THE OVERSIGHT COMMITTEE IN O.A. NO. 200 OF 2014:  
M.C. MEHTA vs. UNION OF INDIA.

**I. Background**

This matter is being dealt with by the Hon'ble Tribunal in pursuance of directions of the Hon'ble Supreme Court vide order dated 29.10.2014, requiring the Tribunal to look into the issues of control of pollution of river Ganga and pass appropriate orders for remedial action.

**II. Orders passed by the Hon'ble NGT:**

The Hon'ble NGT has passed several orders on different dates in this matter, the last being on 23.11.2021, in which it has issued the following directions: -

*“25. We are thus of the view that time has come when accountability needs to be fixed for proper and timely utilization of funds allocated and timely performance of constitutional obligation of ensuring clean environment, including clean water of the rivers by meeting of the targets in taking steps. Failure of monitoring and fixing accountability only results in wastage of public funds, continued pollution and resultant deaths and diseases. There appears to be need to consider, at the highest level in the hierarchy of the concerned administration, structural changes in functioning of the NMCG in terms of fixing accountability for maintaining the timelines and exploring management strategies so as to achieve the targets within foreseeable time. Performance parameters and timelines need to be clearly defined and performance audit conducted. The same may include Sewage treatment, tackling encroachments of FPZ, E flows at critical locations, remedying non-compliant CETPs and other issues, including those specified in para 21 of the order dated 18.12.9, quoted above in para 9 of this order.*

*26. Standard DPR and tender process SOPs need to be in place. Further, there is need for due investigation about the funds allocated and utilized in terms of achieving*

*the result of reducing pollution load. To the extent failure, causes for the same and persons responsible needs to be identified and made appropriately accountable. A mechanism needs to be worked out to be operative on continuous basis in this regard of identifying those responsible for failure in performance. Without disciplinary and quality control, there may be little chance of success of the laudable mission. In-house review mechanism is required to be strong which at present does not appear to be. If it is found that agencies employed by NMCG for executing its pollution abatement and control plan cannot adequately deliver, structural changes need to be considered by assigning the work to an appropriate agency – Governmental, Private or Hybrid, who can be held accountable in terms of performance and achieving the targets. In short, performance needs to be evaluated and accountability fixed. Quarterly report giving the details of the funds allotted and progress achieved in terms of reduction in pollution load and other parameters may be placed on the website of NMCG so as to enable enhanced community participation and support. Compensation as directed in the last order may now be positively collected by the CPCB and the NMCG within two months. In case of non-compliance, coercive measures be taken including initiating prosecution against the defaulters under Section 26 of the NGT Act, 2010. NMCG and CPCB may file their report of further progress as on 31.3.2022 by 15.4.2022 which may also be simultaneously uploaded on their respective websites. Report may state the progress in qualitative as well as quantitative terms under different heads as per para 21 of the order dated 18.12.2019 preferably Statewise in tabular form with remarks.*

27. *Needless to say, the mission undertaken by the Central Government is under the Environment (Protection) Act, 1986, with reference to List 1, Entry 14 of Schedule 7 of the Constitution read with Article 253 to give effect to International Obligations. There is no lack of legislative/ administrative authority in the Central*

*Government for any decision on the subject. There is also equal responsibility of the States under Articles 48A, 51 and 51A and also of the Local Bodies and District Magistrates under Articles 243G and 243W read with 11th and 12th Schedules of the Constitutions. Further, obligations of public authorities also flows from “Public Trust Doctrine” and the fact that clean environment is part of Right to Life under Article 21 of the Constitution”.*

### **III. Progress Report:**

The Oversight Committee had submitted its report on 12.11.2021, which was duly considered by the Hon’ble NGT on 23.11.2021. This O.A is now listed for 28.4.2022, hence, an updated report is being submitted. The latest compliance status as per the reports received from the concerned departments is as follows:

#### **1. Status of tapping of drains in Phase I- Segment B and Phase II:**

##### **a) Phase I-Segment B (details in Annexure-1)**

There are 86 drains in Phase-I, Segment-B (Bijnor to Kanpur) and 215 Drains Phase-II (Kanpur to U.P. Border). The status of tapping of drains in Phase I is as follows:

- i. 09 drains do not require tapping as they are either dry drains or carry treated industrial effluent.
- ii. 36 drains have been tapped.
- iii. 17 drains would be tapped after the projects under implementation are complete. The progress of construction work relating to these is given in Table-1 below.
- iv. Works on 5 drains in Moradabad would start after the legal dispute pertaining to the land made available for the STP gets resolved. Works on 3 drains in Bareilly and 5 drains in Farrukhabad would start after the NMCG finalizes the date for starting the work. Actual tapping of these drains will happen at least 18 months after the start of the work.
- v. Projects for 2 drains have been sanctioned and are under tendering process.
- vi. Projects for 9 drains are yet to be sanctioned.

**Table 1**

S.No	District	No.of Drains to be tapped	STP/ Schemes	Capacity of STP (in MLD)	Total length of sewer to be laid	Length laid till date	Total house connections to be made	House connections made till date	Progress (in %)	Expected Date of Completion
1	Modinagar	1	a) Modinagar STP	20	-	-	-	-	100%	31.05.2022
			b) Sewerage Scheme Phase II, Subphase I	-	12.86	12.55	1000	750	99%	31.05.2022
			c) Modinagar sewerage phase II subphase II	-	61.47	61.27	11500	9900	100%	31.05.2022
			d) Modinagar Phase II, Subphase3	-	31.55	31.55	4913	4729	100%	31.05.2022
2	Bulandshahr	13	a) Bulandshahr STP	40	-	-	-	-	100%	31.05.2022
			b) Hapur sewerage scheme Part I, Phase I	-	2.44	1.7	611	0	95%	31.05.2022
			c) Hapur sewerage scheme Part I, Phase II	-	42.72	42.72	4493	2500	98%	31.05.2022
3	Kanpur	3	a) Kanpur STP	30	-	-	-	-	85%	30.06.2022
			b) Unnao STP	15	-	-	-	-	68%	30.06.2022

**Phase II:**

- i. 16 drains do not require tapping as they are either dry drains or carry treated industrial effluent.
- ii. 79 drains have been tapped.
- iii. 31 drains would be tapped after the projects under implementation are complete. The status of these is given in **Table-2** below. The date for starting the work of 17 MLD STP at Mirzapur was 10.04.2022 , but the work has not yet started.
- iv. Works on 23 drains in Ghazipur would start after the date of work is finalized by the NMCG. Actual tapping of these drains will happen at least 18 months after the start of the work.
- v. Projects for 25 drains are yet to be sanctioned.
- vi. Projects for 41 drains are yet to be prepared.

**Table 2**

S.No	District	No .of Drains to be tapped	STP/ Schemes	Capacity of STP (in MLD)	Total length of sewer to be laid	Length laid till date	Total house connections to be made	House connections made till date	Progress (in %)	Expected Date of Completion
1	Mirzapur	17	a) Mirzapur STP	7	-	-	-	-	100%	31.03.2022
			b) Mirzapur STP	17	-	-	-	-	0%	31.03.2023
			c) Mirzapur sewerage scheme	-	203	4.5	32315	0	2.21%	29.12.2023
			d) Vindhyachal sewerage scheme	-	25.6	22.85	4850	4283	89.25%	31.07.2022
2	Prayagraj	13	a) Naini STP	42	-	-	-	-	75%	30.09.2022
			b) Phaphamau STP	14	-	-	-	-	75%	30.09.2022
			c)Jhunsi STP	16	-	-	-	-	75%	30.09.2022
			d) Prayagraj Sewerage Scheme	-	993.7	993.7	279266	220921	79%	30.09.2022
3	Varanasi	1	Rehabilitation of old trunk sewer	-	-	-	-	-	91%	30.06.2022

## 2. Environmental Compensation (EC) on drains:

- a) The CPCB vide order dated 16.03.2022 has imposed EC of Rs.506 crores as per the directions contained in Hon'ble NGT's order dated 22.08.2019 on UP Jal Nigam and Department of Urban Development for not tapping the drains.
- b) During an inspection, three drains viz. Budhiyaghat drain, Dubka and Sheetla bazar drains, which were reported to have been tapped, were found to be damaged and on account of this the UPPCB has imposed EC on the UP Jal Nigam. The details of which are given below:
  - i) Budhiyaghat drain - Rs. 5,62,500 (vide letter dated 05.01.2022)
  - ii) Sheetlabazar drain – Rs.3,75,000 (vide letter dated 31.08.2021), Rs. 5,62,500 (vide letter dated 05.01.2022) and Rs. 9,75,000 ( vide letter dated 28.01.2022)
  - iii) Dubka drain- Rs. 1,50,000 (vide letter dated 28.01.2022)

## 3. Status of Sewage Treatment Plants (Details attached in Annexure 2):

a) As far as liquid waste is concerned, the total sewage generation in 651 ULBs of the State is 5500 MLD . Presently, there are 110 STPs with total installed capacity of 3482.92 MLD but the total capacity utilization is only 2962.03 MLD. About 2540 MLD of sewage is still awaiting proper treatment and disposal. Presently, 43 STPs having total capacity of 963.05 MLD are under construction and 15 STPs having total capacity of 405.6 MLD are under tendering process. Upon completion of these STPs, the total sewage treatment capacity will increase to 4851.57 MLD. Still a gap of 648.43 MLD would remain. No road map for filling this gap has been presented.

b) Presently, out of the total 110 STPs, only 101 STPs are operational and 09 are non-operational. The details of non-operational STPs is attached in **Annexure-2**. Out of the operational STPs, only 67 STPs were found to be compliant with the prescribed standards<sup>1</sup> while the remaining 34 STPs were noncompliant.

---

<sup>1</sup> STP Parameters (pH= 5.5-9.0, BOD= 10mg/l, COD= 50 mg/l, TSS= 20 mg/l, Total Nitrogen= 10 mg/l, Total Phosphorus= 1.0 mg/l, FC= 230 MPN/100ml)

**c) Status of the 20 MLD CETP Jajmau, 15 MLD STP Unnao and 5 MLD STP Unnao:**

As per the compliance report submitted by the NMCG on 24.03.2022, the overall progress of the project is 43.47% which is only 13.36% more than the previous progress of June 2021. Now the target date for completion has been shifted from 02.02.2022 to 02.06.2022. Regarding 15 MLD STP in Unnao it has been informed that its completion was due in March,2022 but so far only 75% work has been completed. Another 5 MLD STP in Unnao is under construction and about 34% work has been completed. It is expected to be complete by Nov,2022.

**4. Functioning of Common Effluent Treatment Plants (CETPs):**

A total of 7 CETPs are operational in the State, out of which 05 CETPs at Banthar, Unnao, Rooma, Tronica City (Ghaziabad) and Pilakhua (Hapur) are compliant with the prescribed standards while 02 CETPs at Jajmau (Kanpur) and Mathura were found to be non-compliant. CETP Jajmau was non-compliant for the period 18.05.2021 to 05.04.2022 and CETP Mathura was found to be non-compliant for 5 days viz. 26.10.2021, 15.12.2021, 11.01.2022, 22.02.2022, 29.03.2022 for which notices have been issued to the erring agencies by the UPPCB.

**5. Environmental Compensation (EC) on STPs & CETP:**

- a) The CPCB has imposed EC of Rs. 129.20 crores on 68 STPs (non-operational- 04; under construction – 43; Under tendering – 21) at the rate of Rs.10 lakhs for 19 months (01.07.2020 to 31.01.2022).
- b) The UPPCB vide its order dated 20.04.2022 has imposed an EC of Rs. 11,62,500 against the Ganga Pollution Control Unit, UP Jal Nigam and Rs. 99 lakhs on M/s Kanpur River Management Pvt. Ltd. (Shapoorji Palonji Pvt. Ltd) on prorata basis for non-compliant CETP Jajmau for the period of 04.06.2021 to 05.04.2022.
- c) The U.P. Pollution Control Board has initiated prosecution against 04 erring officials (03 Assistant Engineer and 01 Junior Engineer) of U.P. Jal Nigam under section-43/44 of the Water (Prevention and Control of Pollution) Act 1974 in the Special Court (Air and Water Pollution Control) Lucknow on 18.03.2021 after getting due permission under section 197 of the CrPC from the State Government for not ensuring complete tapping of 26 drains of Kanpur Nagar through STPs as well as discharging partially treated sewage from 05 MLD STP and 130 MLD STP at Jajmau, Kanpur.

**6. Demarcation of flood plain zones and preventing encroachments (refer Annexure 3):**

- a) Floodplain demarcation in Segment B Phase I is in progress. 11413 pillars have been fixed as flood plain zone boundary pillars till March,2022. The work is expected to be complete within another 03 months.
- b) As per the information furnished by the Dept. of Irrigation and Water Resources, UP the identification of flood plain zone for Phase-II is being done by the Central Water Commission but no progress report in quantitative terms has been made available. .
- c) The Irrigation and Water Resources Dept, UP has informed that as per notification dated 02.07.2021 the ecological flow in River Ganga is being maintained in Phase I (Bijnor to Unnao). It has also been informed that there is no regulating structure in the d/s of Kanpur barrage. Hence, e-flow in river Ganga in the Phase II zone is being maintained from Kanpur barrage only. However, the water quality report received from the UPPCB does not support this contention as at 27 out of the 30 sampling points in Ganga, the water quality falls in 'C' or 'D' category. Only at 3 point, it is in 'B' category and nowhere in 'A' category.

**7. Status of Chromium dump in Kanpur:**

- a) No work has started on the ground for treatment and disposal of the chromium dump lying since the year 1976, So far only the volume of the dump has been determined through a joint inspection carried out by the CPCB & IIT Kanpur along with the officials of the UPSIDA and District Administration. The preparation of action plan by the five member expert committee headed by the Chief Secretary, UP is yet to be done.
- b) The UPPCB had imposed an EC of Rs. 280 Cr on 19.11.2019 against six defaulting industries engaged in production of Basic Chrome Sulphate which were responsible for the illegal dumping of Chromium Waste at Rania, Kanpur. On 16.03.2021, the UPPCB had identified 05 more such industries against whom the show-cause notices were issued. Against the 2 industries, viz. M/s Kalina Chemicals Pvt. Ltd. and M/s Bharat Chemical Udhyog, the Board has imposed an EC of Rs. 18,02,72,088.00 and Rs. 1,40,07,150.00 respectively. After considering the replies from 3 other units viz. M/s Khanna Vivek Chemicals Pvt. Ltd. C30D, Site-I, Panki, Kanpur Nagar, M/s Unichem India, Village Malo, GT Road, Chaubepur, Kanpur Nagar and M/s

Rahman Industries Ltd, 1002, 1003, Akrapur, Chakarpur, show cause notices have been revoked.

### 8. Steps for conservation of groundwater:

a) As per Ground Water Resource Estimation, 2020, out of 826 blocks of Uttar Pradesh :

- i. 57 blocks have been categorized as ‘Over-Exploited’ (where ground water extraction is >100%).
- ii. 48 as ‘Critical’ (where ground water extraction is >90 &<100%),
- iii. 177 as ‘Semi- Critical’(where ground water extraction is >70 &<90%),  
and
- iv. 544 as ‘Safe’ (where ground water extraction is <70%).
- v. Out of 10 Urban Agglomerates, 9 have been categorized as ‘Over-exploited’ and 1 as ‘Critical’.

b) The progress of some major works under the “Rajya Bhoojal Sanrakshan Mission” by the Ground Water Dept., UP is given in Table 3 below.

**Table 3**

Name of Structure	No. of Structures completed till 31-03-2021	Target for Structures to be made in FY 2021-22	No. of Structures Completed in FY 2021-22	Cumulative Structures (Col.2 + 4)
1	2	3	4	5
Check dams	2716	124	108	2824
Pond rejuvenation/ construction	36191	9396	6686	42877
Farm pond	171521	424	261	171782
Distribution of Drip / Sprinkler system	63131	20012	2615	65746

### 9. Restoration of water bodies:

The National Mission for Clean Ganga (NMCG) has sanctioned an amount of Rs. 415.785 Lakh for project “Conserving and Sustainably Managing Gangetic Floodplain Wetlands of Uttar Pradesh” and an amount of Rs. 249.32 Lakh has been released to the Uttar Pradesh State Wetland Authority responsible for implementing this project. The updated progress is as follows:

- i. 282 wetlands have been identified/listed within the distance of 10 km from the Ganga River in 27 Ganga districts.

- ii. Brief Documents including Maps, Zone of Influence & Health Cards of 275 Wetlands have been prepared.
- iii. Wetland Prioritization has been completed (High Priority 41 wetlands, Moderate Priority 109 wetlands, Low Priority 125 wetlands).
- iv. The Framework for Wetland Management Planning Protocol has been developed
- v. The preparation of Stakeholder led Management Plan for wetlands is in progress.

### **10. Industrial pollution:**

1648 Grossly Polluting Industries (GPIs) have been identified in UP, out of which 1152 are operational and have installed ETPs. The UPPCB is regularly monitoring the environmental compliance by the GPIs. During June 2021 to February 2022, show cause notices have been issued against 127 defaulter industries and closure orders have been issued against 80 of them.

### **11. Monitoring of water quality:**

The UPPCB is regularly monitoring the water quality of the river Ganga at 30 sampling points. Monthly reports are available on its website. In Feb,2022, on none of these sampling points the water quality is of 'A<sup>2</sup>' category. Only at 3 points it is in 'B<sup>3</sup>' category, on 12 points it is in 'C<sup>4</sup>' category and at remaining 15 points it is in 'D<sup>5</sup>' category. On comparing the water quality in Nov,2021 with Feb,2022, it is observed that only at u/s Anoopshahar the water category has improved from 'C' to 'B' category while at 7 points it has deteriorated either from 'B' to 'C' or 'C' to 'D' category. On the remaining 22 points, it remained the same. Continuance of water quality in 'C' and 'D' categories at majority of the points should be a matter of concern for the UPPCB and they should take it up with the concerned Department/Agencies of the Government/ industry for improving the situation. Detailed monitoring report is attached as **Annexure 4**.

### **12. The periodic biological assessment of Ganga has not yet started:**

---

<sup>2</sup> Drinking Water Source without conventional treatment but after disinfections

<sup>3</sup> Outdoor Bathing (Organized)

<sup>4</sup> Drinking Water source after conventional treatment and disinfections

<sup>5</sup> Propagation of Wild Life and Fisheries

**13. Slaughter houses discharging waste into rivers:**

35 Slaughtering units are under operation. 25 units discharge their treated effluent as per norms on land. 10 Units discharge their treated effluent as per norms into different drains which ultimately meet either river Yamuna/Ganga through its tributaries.

**14. Utilization of treated sewage, use of sludge as a manure and septage management:**

A project of Rs. 160 Crores has been sanctioned for covering all the 57 AMRUT towns in State with population more than 1 lakh. Work is in progress in 56 towns while it is complete in Unnao. Detailed Status of FSSTP under AMRUT programme is attached as **Annexure 5**.

**15. Public awareness and outreach activities:**

**No information** in this regard has been furnished by the SMCG despite several reminders.

**16. Preventing dumping of solid and other waste in and around Ganga:**

**No information** in this regard has been furnished by the Dept. of Urban Development despite several reminders.

**17. Illegal sand mining:**

No information has been furnished in this regard by the Dept. of Mining, UP despite several reminders.

**III. RECOMMENDATIONS BY THE OVERSIGHT COMMITTEE:**

1. Although there is a monitoring framework providing for monthly review meetings at the levels of the Chief Secretary and the Additional Chief Secretary/Principal Secretary/Secretary of the respective Departments to monitor the implementation of the Environmental Laws in general and compliance of the directions of the Hon'ble NGT in particular, but the progress on various actionable points emerging from the directions of the Hon'ble NGT does not inspire confidence about the functioning of this system . Of the total 301 drains falling in river Ganga, 161 (more than 50%) are still untapped. Projects for tapping 75 (about 25%) drains are yet to be prepared/sanctioned. Bio/phytoremediation is being done only in 56 drains (35% of untapped 161 drains). No road-map is available for the treatment of about 650 MLD sewage. The Chief Secretary, may be directed to coordinate with the Urban Development, Jal Shakti and Finance

Departments of Uttar Pradesh to ensure that all projects for tapping of remaining drains and construction of STPs and sewage networks are sanctioned in another 3 months and works start on ground within three months from the date of issue of sanction order on all these projects. Until the sanction of these projects, the Chief Secretary may be further directed to submit a quarterly progress report to the Hon'ble NGT regarding the progress on sanction of pending projects. The Additional Chief Secretaries of the Jal Shakti department and Urban Development Authority may be directed to submit a quarterly progress report subsequently on progress of the works to the Oversight Committee for onward submission to the Hon'ble NGT.

2. As per the information received from the UP Jal Nigam in October 2021, there were 38 and 91 untapped drains in Phase-I and II respectively. The latest report received from them now shows that the number of untapped drains has increased to 41 in Phase-I and 120 in Phase-II. The work for the construction of 17 MLD STP at Mirzapur hasn't begun, yet the date of completion is being shown as 31.03.2023 which is just not possible to be achieved. There are many such examples. Such type of casual reporting raise doubts about the seriousness with which these important issues are being dealt in the concerned departments. Additional Chief Secretary, Urban Development Department and Principal Secretary, Jal Shakti Department may be directed to take exemplary action against the officers responsible for sending incorrect information and inform the Hon'ble NGT about it within three months.
3. The progress of construction of 20 MLD CETP at Jajmau and 15 and 5 MLD STPs at Unnao is slow. It was mentioned in the earlier compliance report (October 2021) that the 20 MLD CETP would be complete by February 2022 and other 2 STPs by October 2021 but the timelines could not be met. So far the overall progress of the project at Jajmau is only 43.47%. Therefore, the new target date for completion i.e. 02.06.2022 does not appear to be realistic. The Additional Chief Secretary, Urban Development Department and Principal Secretary, Jal Shakti Department may be directed to monitor the progress of these works closely and submit a monthly progress report to the Oversight Committee for onward submission of quarterly progress report to the Hon'ble NGT.
4. Delay in the tapping of drains and completing the STP works is worsening the water quality of river Ganga. As per the water quality report of Feb,2022, out of 30 sampling

points, none falls in category 'A'. Only at 3 points water quality it is in 'B'<sup>6</sup> category, on 12 points it is in 'C'<sup>7</sup> category and at remaining 15 points it is in 'D'<sup>8</sup>. The water quality at 7 points has deteriorated in comparison to October,2021. The Additional Chief Secretary, Urban Development Department; Principal Secretary, Jal Shakti Department and Member Secretary, UPPCB may be directed to take cognizance of these facts and ensure deterrent action against the erring agencies and individuals.

5. The Committee feels that along with establishing new STPs/CETPs, every effort should be made to improve the efficacy and functioning of the existing STPs/CETPs. Of the 110 STPs, only 101 are functional and of them 34 were found to be non-compliant with the standards. They need to be continuously monitored on a 24x7 basis. All the STPs in the State should be equipped with SCADA, connected with a central control room, receiving data 24x7, their performance analysed on day-to-day basis, problem areas like maintenance issues be addressed without any delay and accountability be fixed for non-performance/suboptimal performance. The Additional Chief Secretary, Urban Development Department; Principal Secretary, Jal Shakti Department and Member Secretary, UPPCB may be directed to develop appropriate system in this regard and ensure its implementation.
6. In compliance of the directions of the Hon'ble NGT, the CPCB has imposed EC of Rs. 506 crores for non-compliant drains and Rs. 129.20 crores for non-compliant STPs for the period 01.7.2020 to 31.01.2022. Till date, no amount has been deposited by the defaulter agencies/departments. No information has been furnished by the CPCB/UPPCB about initiating coercive measures under the Environment Laws against the defaulters. The CPCB/UPPCB may be directed to act effectively against the defaulters for the realisation of EC.
7. Though there are mechanisms available to recover EC from the defaulter industries which are in operation, for closed down units when efforts are made to recover EC as arrear of land revenue, due to judicial pronouncement that EC cannot be recovered as arrear of land revenue, the recovery becomes almost impossible. The Central Government may be

---

<sup>6</sup> Outdoor Bathing (Organized)

<sup>7</sup> Drinking Water source after conventional treatment and disinfections

<sup>8</sup> Propagation of Wild Life and Fisheries

directed to amend the relevant Act to include the recovery of EC as arrear of land revenue to facilitate the recovery from the closed units.

8. The irrigation department, Uttar Pradesh and the Central Water Commission needs to be directed to complete the remaining work related to the identification and demarcation of floodplain zones by 30.06.2022 in both Phase-I and Phase-II and keep them encroachment free with the co-operation of the district administration.
9. The Hon'ble NGT had directed the CPCB to periodically undertake biological assessment of Ganga which has not been done till date. The CPCB needs to be directed to submit its compliance within a month.
10. With regard to the time bound safe disposal of chromium dump in Kanpur no significant progress has been made so far. The only major work done till date is that the amount and area of dump has been ascertained. The expert committee headed by the Chief Secretary, UP may be directed to hold a meeting within 2 weeks and prepare a realistic work plan and ensure that all the formalities are completed at the earliest so that the actual work for scientific disposal of chromium dump starts on the ground without any further delay and completed in the shortest possible time.
11. Compliance of the order dated 23.11.2021 of the Hon'ble NGT directing the NMCG to create a mechanism to evaluate the performance of the agencies involved in pollution control/ abatement activities and also fix the accountability in terms of maintaining the timelines will be extremely useful and effective in getting maximum benefit for the public from the money spent out of the public exchequer on these projects. The NMCG may be directed to comply with this direction in a time bound manner.
12. The Member Secretary, UPPCB may be directed to take effective actions against erring Departments/Agencies/Industries for continued pollution of the river Ganga through regular monitoring of the functionality of the CETPs and STPs under various provisions of the Environmental Laws and submit a quarterly action taken report to the Hon'ble NGT through the Oversight Committee.

The Member Secretary, UPPCB is directed to send this report to the Registrar General, National Green Tribunal, Principal Bench, New Delhi for placing the same before the Hon'ble Tribunal with a copy to the Chief Secretary, Government of Uttar Pradesh for necessary action. The report also be uploaded on the website of the Committee.

27-Apr-22

27-Apr-22

**X** Anant Kumar Singh

---

Anant Kumar Singh  
Member, Oversight Committee  
Signed by: ANANT KUMAR SINGH

**X** SVS Rathore

---

Justice SVS Rathore  
Chairman, Oversight Committee  
Signed by: SURENDRA VIKRAM SINGH RATHORE

April 27, 2022

Annexures: As above

Please visit our website: [oscngt.upsdc.gov.in](http://oscngt.upsdc.gov.in) for more information.

## Status of 86 drains in Phase - I, Segment - B

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of drains	Name of Project	Name of Programme	Date of Start	Date of Completion	STP Capacity (MLD)	Progress of STP construction (%)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>C - Drains to be tapped in projects Under Construction - 30 Nos.</b>												
1	Modinagar	Kadarabad Drain	Kali	-	Untapped	Modinagar sewerage scheme	AMRUT	1.1.2018	31.03.2022	20	100	Pertaining to UPJN (Urban)
2	Moradabad	Vivekanand Hospital Drain (Left)	Ramganga	1.08	Untapped	I & D and STP works at Moradabad (Zone - II)	Namami Gange	-	-	25	0	Tender has been finalised and LOA was issued in Mar-2020 but the date of start could not be decided as land for construction of 25 MLD STP made available by Nagar Nigam, Moradabad is subjudice at Hon'ble High Court at Allahabad. AG UP and AAG are engaged for the case. Revised affidavit was filed by UPJN in consultation with AAG. Hearing was scheduled on 23.12.2021, but could not take place.
3	Moradabad	Vivekanand Hospital Drain (Right)	Ramganga	2.61	Untapped							
4	Moradabad	MIT Drain	Ramganga	7.5	Untapped							
5	Moradabad	Moksh Dham Drain	Ramganga	7.22	Untapped							
6	Moradabad	TDI City Drain	Ramganga	4.86	Untapped							
7	Hapur	Hapur Drain	Kali	6	Untapped							
8	Bulandshahar	Manan Road Nalla (Bulandshahr I)	Kali	7.77	Untapped	Bulandshahar sewerage scheme	AMRUT	09.12.2018	31.03.2022	40	100	Pertaining to UPJN (Urban). After completion of sewer network and House connections, there will be no need for tapping of drains.
9	Bulandshahar	Adil nagar Nala	Kali	2.15	Untapped							
10	Bulandshahar	Chandbari Road (Bulandshahr II)	Kali	6.18	Untapped							
11	Bulandshahar	Cheel ghat	Kali	0.88	Untapped							
12	Bulandshahar	Narshal ghat	Kali	2.41	Untapped							
13	Bulandshahar	Adil Nagar 2	Kali	-	Untapped							
14	Bulandshahar	Kasai Bada	Kali	0.85	Untapped							
15	Bulandshahar	Faisalabad road	Kali	3.25	Untapped							
16	Bulandshahar	Behind Shanidev mandir	Kali	-	Untapped							
17	Bulandshahar	Devipura	Kali	1.65	Untapped							
18	Bulandshahar	Bridge Dhameda Road	Kali	0.34	Untapped							
19	Bulandshahar	Behind chamunda mandir	Kali	0.4	Untapped							
20	Kanpur	Panki Nala (Thermal power)	Pandu	30	Untapped	I & D and STP works at Pankha, Kanpur	Namami Gange	11.10.2019	31.03.2022	30	82	Work is under progress.
21	Kanpur	ICI Nala	Pandu	40	Untapped							
22	Unnao	City Jail Drain (Dakari drain)	Ganga	19.33	Untapped	I & D and STP works at Unnao	Namami Gange	11.10.2019	31.03.2022	15	67	Work is under progress.
23	Bareilly	Deveranaiya Nala	Ramganga	62	Untapped	Pollution abatement for River Ramganga at Bareilly (I&D and STP works)	Namami Gange	-	Jul-23	63	-	LOA issued to M/s. Enviro Infra Engineers Pvt. Ltd. On 28.07.2021.
24	Bareilly	Chawri Nala (Chodari)	Ramganga		Untapped							
25	Bareilly	Nakatiya Nala	Ramganga		Untapped							
26	Farrukhabad	Bhairoghat drain (Tokaghat)	Ganga	4	Untapped	I & D and STP works at Fatehgarh-Farrukhabad	Namami Gange	-	Oct-23	43	-	LOA issued on 29.10.2021.
27	Farrukhabad	Dhinapur drain	Ganga	1	Untapped							
28	Fatehgarh	Hathikhana Nala	Ganga	6.88	Untapped							
29	Fatehgarh	Bargadiya Ghat drain	Ganga	1.31	Untapped							
30	Fatehgarh	Cannt Nalla	Ganga	3.44	Untapped							
<b>D - Drains to be tapped in sanctioned projects (Under Tendering) - 02 Nos.</b>												
1	Meerut	Abu Nallah-2	Kali	145.95	Untapped	I & D and STP works at Meerut	Namami Gange	-	24 months after issuance of LOA	220	-	NIT has been published on 01.09.2021 and bids are to be received on 08.03.2022.
2	Meerut	Slaughter House Drain /Odean Nala	Kali	113.73	Untapped							

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of drains	Name of Project	Name of Programme	Date of Start	Date of Completion	STP Capacity (MLD)	Progress of STP construction (%)	Remarks
<b>E - Drains to be tapped in projects submitted for approval- 09 Nos.</b>												
1	Meerut	Abu Nallah-1	Kali	39.22	Untapped	I & D and STP works of Abu Nallah - 1 Drain at Meerut	Namami Gange	-	24 months after issuance of LOA	14 MLD STP proposed	-	PFR submitted to NMCG vide SMCG letter dated 18.06.2021 for approval.
2	Moradabad	Moradabad drain (Karula drain)	Ramganga	26.11	Untapped	I & D and STP works at Moradabad (Zone - IV)	Namami Gange	-		37 MLD STP proposed	-	PFR submitted to NMCG vide SMCG letter dated 18.09.2020 for approval.
3	Kanpur	Ganda Nala	Pandu	55.09	Partially Tapped	Prevention of overflow of Ganda Nala and Halwakhanda	Namami Gange	-		-	-	DPR under Namami Gange, Phase-II submitted to NMCG vide letter dated 20.12.2021.
4	Kanpur	Halwa Khand Nala	Pandu	11.44	Partially Tapped							
5	Kanpur	Ranighat drain	Ganga	1.89	Partially Tapped	I & D of remaining 5 drains falling in river Ganga and sewerage network for	Namami Gange	-		-	-	
6	Kanpur	Satti Chaura	Ganga	2	Partially tapped							
7	Kanpur	Golaghat Nala	Ganga	1.44	Partially tapped							
8	Gulaothi	Gulaothi Drain	Kali	6.91	Untapped	I & D and STP works at Gulaothi Town, Bulandshahar	Namami Gange	-		10 MLD STP proposed	-	DPR submitted to SMCG vide letter dated 27.01.2022.
9	Hapur	Hapur Drain-1 (City drain)	Kali	25	Untapped	Prevention of Pollution of River Kali by I & D of Hapur City Drain at Distt. Hapur	Namami Gange	-		-	-	DPR submitted to SMCG vide letter dated 27.01.2022.

## Status of 86 drains in Phase - I, Segment - B

Annexure - 5a

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of Drains	Name of STP	Capacity of STP (MLD)	Remarks
1	2	3	4	5	6	7	8	9
<b>A - Drains not require tapping - 09 Nos.</b>								
1	Nazibabad	Chhoiya Drain	Ganga	4.66	Tapping not required	N. A.	N. A.	Not pertaining to U. P. Jal Nigam. Industrial drain, action to be taken by UPPCB.
2	Khatauli	Sugar mill nala	Kali	-	Tapping not required	N. A.	N. A.	
3	Ghaziabad	Fuldhera drain	Ganga	-	Tapping not required	N. A.	N. A.	
4	Amroha	Bagad drain (river)	Ganga	-	Tapping not required	N. A.	N. A.	
5	Hapur	Chhoiya Drain	Kali	-	Tapping not required	N. A.	N. A.	
6	Debai (Bulandshahar)	Neem nala	Kali	-	Tapping not required	N. A.	N. A.	Dry drain, not requiring tapping
7	Seohara	Nohra drain (Nasiya drain)	Ramganga	5.88	Tapping not required	N. A.	N. A.	BOD is less than 3 mg/l hence requires no treatment
8	Kanpur	Air force Nala	Ganga	-	Tapping not required	N. A.	N. A.	Storm water drain, Not to be tapped
9	Unnao	Loni Drain	Ganga	-	Tapping not required	N. A.	N. A.	Loni Drain carries Approx 2.0 MLD untreated domestic waste water from the habitation of some part of Unnao city and approx 5.72 MLD Industrial treated water of Industrial area Site -1 & Site - 2, Chandpur and Jamuka, Unnao. Loni drain covering the distance of about 60 K.M. from Unnao city often remains dry near Bihar, District Unnao before meeting to the River Ganga.

<b>B - Tapped Drains - 36 Nos.</b>								
1	Gharmuktheshwar	Garh Drain	Ganga	4	Tapped	Garh STP	3.4	-
2	Bijnor	Hemraj drain/Bijnor drain	Ganga	6.4	Tapped	Bijnour STP	24	-
3	Rampur	Rampur drain	Ramganga	-	Tapped	Moradabad STP	14 & 15	-
4	Moradabad	Jigar Colony	Ramganga	2.59	Tapped	Moradabad STP	58	-
5	Moradabad	Katghar Railway Station Drain	Ramganga	1.3	Tapped			-
6	Moradabad	Prabhat Nagar drain (near Chandausi Road)	Ramganga	1.73	Tapped			-
7	Moradabad	Jama Masjid Left Drain	Ramganga	0.5	Tapped			-
8	Moradabad	Jama Masjid Right Drain	Ramganga	0.9	Tapped			-
9	Moradabad	Lalbagh Drain	Ramganga	1.73	Tapped			-
10	Moradabad	Nawabpura Drain 1st	Ramganga	1.3	Tapped			-
11	Moradabad	Nawabpura Drain 2nd	Ramganga	1.3	Tapped			-
12	Moradabad	Ghosiyar Drain	Ramganga	1.3	Tapped			-
13	Moradabad	Jhabbu Ka Nala	Ramganga	3.46	Tapped			-

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of Drains	Name of STP	Capacity of STP (MLD)	Remarks		
14	Moradabad	Chakkar Ki Milak (Mukarampur)	Ramganga	2.50	Tapped			-		
15	Moradabad	Kudaghar Drain	Ramganga	6.05	Tapped			-		
16	Moradabad	Daheria/ Dateria Drain	Ramganga	3.02	Tapped			-		
17	Moradabad	Barbalan Drain	Ramganga	1.73	Untapped			-		
18	Anupshahar	Anupsahar STP Drain-1	Ganga	0.81	Tapped	Anupshahar STP	1.7	-		
19	Anupshahar	Anupsahar STP Drain-2	Ganga	1.76	Tapped			-		
20	Kannauj	Patta Nala	Kali	7	Tapped	Kannauj	13	-		
21	Kannauj	Chhemkali temple to Nadangapur village (Adanganalla)	Kali	3	Tapped			-		
22	Kannauj	Tammi house to Sadkapur Village (Tammi nalla)	Kali	2	Tapped			-		
23	Kanpur	Permiya Nala	Ganga	6.38	Tapped	Cluster of STPs at Jajmau	-	-		
24	Kanpur	Sisamau Nala	Ganga	140.146	Tapped			-		
25	Kanpur	Tefco Nala	Ganga	0.43	Tapped			-		
26	Kanpur	Parmath drain	Ganga	1.78	Tapped			-		
27	Kanpur	Muir drain	Ganga	3.25	Tapped			-		
28	Kanpur	Police line drain	Ganga	0.79	Tapped			-		
29	Kanpur	Jail drain	Ganga	1.22	Tapped			-		
30	Kanpur	Bhagwatdas (Guptarghat Nala)	Ganga	2.38	Tapped			-		
31	Kanpur	COD Nala	Pandu	8.81	Tapped			Bingawan	210	-
32	Kanpur	Dabka Nalla-III	Ganga	2.56	Tapped			Cluster of STPs at Jajmau	-	-
33	Kanpur	Shetla Bazar (Bangalighat nala)	Ganga	5.75	Tapped	-				
34	Kanpur	Budhiya ghat Drain	Ganga	2.34	Tapped	-				
35	Kanpur	Wazidpur Nalla	Ganga	7.66	Tapped	-				
36	Kasganj	Kasganj drain	Kali	12.7	Tapped	Kasganj	15	-		

**Status of 215 drains in Phase - II, Segment - B**

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of Drains	Name of Project	Name of Programme	Date of Start of Project	Date of Completion	Progress of STP construction (%)	STP capacity (MLD)	Remarks							
1	2	3	4	5	6	7	8	9	10	11	12	13							
<b>C - Drains to be tapped in projects Under Construction - 54 Nos.</b>																			
1	Mirzapur	Basvariya Drain	Ganga	1.130	Untapped	Vindhanchal Sewerage Scheme	AMRUT	21.12.2018	31.03.2022	100	7	Pertaining to UPJN (Urban). After completion of sewer network and House connections, there will be no need for tapping of drains							
2	Mirzapur	DiwanGhat new Drain	Ganga	0.020	Untapped														
3	Mirzapur	BalughatKacha Drain	Ganga	0.010	Untapped														
4	Mirzapur	Malhaya Drain	Ganga	0.270	Untapped														
5	Mirzapur	Patangra (manasarovar) Drain	Ganga	0.740	Untapped														
6	Prayagraj	Mawaiya Nala	Yamuna	28.10	Untapped								I & D and STP works at Naini, Phaphamau and Jhushi	Namami Gange	16.09.2019	30.06.2022	70.00	42	Work is under progress.
7	Prayagraj	Mahewa Ghat Drain no. 1	Yamuna	0.30	Untapped														
8	Prayagraj	Mahewa Ghat Drain no. 2	Yamuna	0.22	Untapped														
9	Prayagraj	Araii Drain No. 2 (Kharkauni drain)	Yamuna	1.45	Untapped														
10	Prayagraj	Sachcha Baba Ashram Drain	Yamuna	2.72	Untapped														
11	Prayagraj	Basna Nala	Ganga	2.55	Untapped														
12	Prayagraj	Shantipuram Nala	Ganga	4.10	Untapped														
13	Prayagraj	5 small drains near Gangoli Shival Drain	Ganga	0.80	Untapped														
14	Prayagraj	Ulta Quila I	Ganga	0.30	Untapped														
15	Prayagraj	Ulta Quila II	Ganga	0.24	Untapped														
16	Prayagraj	Lotey Haren Nala	Ganga	9.98	Untapped														
17	Prayagraj	Shastri Bridge Nala (03 small drains), Jhushi	Ganga	2.78	Untapped														
18	Prayagraj	Nehru Park Nala	Ganga	2.65	Untapped	-	-	-	-	-	-	House connection work sanctioned under Amrut Programme and after completion of household connection the discharge in Nala/drains will be reduced significantly by June 2022. DPR for interception of drains to nearby STP will be prepared as per requirement.							
19	Varanasi	Rajghat Outfall (Shahi Nala)	Ganga	130.00	Partially Tapped	Rehabilitation of OTS to RTS at Varanasi	AMRUT	25.03.2020	15.03.2022	-	-	Pertaining to UPJN (Urban)							
20	Ghazipur	HARIZAN BASTI	Ganga	0.02	Untapped	I & D and STP works at Ghazipur	Namami Gange	LOA issued on 20.02.2021	31.03.2023	2.00	-	Agreement has been signed on 24.06.2021. Work in progress							
21	Ghazipur	SAMSHAN GHAT	Ganga	0.103	Untapped														
22	Ghazipur	RUI MANDI	Ganga	0.018	Untapped														
23	Ghazipur	BUDHAVA MAHADEVA	Ganga	0.049	Untapped														
24	Ghazipur	MUGAL PURA	Ganga	0.027	Untapped														
25	Ghazipur	POSTA GHAT	Ganga	0.027	Untapped														
26	Ghazipur	KHIRKI GHAT	Ganga	0.025	Untapped														
27	Ghazipur	THERI BAZAR	Ganga	0.025	Untapped														
28	Ghazipur	ANZAH GHAT	Ganga	3.91	Untapped														
29	Ghazipur	CHETNAT GHAT	Ganga	0.686	Untapped														
30	Ghazipur	STIMER GHAT	Ganga	3.241	Untapped														
31	Ghazipur	GOLA GHAT	Ganga	0.102	Untapped														
32	Ghazipur	MAKSUD GHAT	Ganga	0.018	Untapped														
33	Ghazipur	COLLECTER GHAT	Ganga	3.141	Untapped														
34	Ghazipur	DADRI GHAT	Ganga	3.233	Untapped														
35	Ghazipur	SAI MANDIR	Ganga	3.119	Untapped														
36	Ghazipur	NAUPURA	Ganga	0.018	Untapped														
37	Ghazipur	AFIM FACTORY COLONY	Ganga	0.018	Untapped														
38	Ghazipur	MAHALA BASTI (SIKANDPUR)	Ganga	0.02	Untapped														
39	Ghazipur	D.M BANGLO	Ganga	3.141	Untapped														
40	Ghazipur	PEAR NAGAR	Ganga	0.027	Untapped														
41	Ghazipur	BADA MAHADEVA (GORA BAZAR)	Ganga	3.91	Untapped														
42	Ghazipur	BADA MAHADEVA (ADARSH BAZAR)	Ganga	1.27	Untapped														
43	Mirzapur	Bisundarpur Drain	Ganga	1.580	Untapped	I & D and STP works at Mirzapur	Namami Gange	LOA issued on 20.02.2021	31.03.2023	2.00	17	Agreement has been signed on 24.06.2021. Work in progress							
44	Mirzapur	Hanumanghat Drain	Ganga	0.680	Untapped														
45	Mirzapur	Public club Drain	Ganga	0.600	Untapped														
46	Mirzapur	Barahmiliah Drain	Ganga	0.390	Untapped														
47	Mirzapur	District judge Drain	Ganga	0.400	Untapped														
48	Mirzapur	Lift cannal Drain	Ganga	0.400	Untapped														
49	Mirzapur	Irrigation colony Drain	Ganga	0.030	Untapped														
50	Mirzapur	MorchaGhar Drain	Ganga	1.640	Untapped														
51	Mirzapur	Ghoreshahid Drain	Ganga	49.300	Untapped														

S.No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of Drains	Name of Project	Name of Programme	Date of Start of Project	Date of Completion	Progress of STP construction (%)	STP capacity (MLD)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
52	Mirzapur	konia	Ganga	0.020	Untapped							
53	Mirzapur	Chorawa	Ganga	0.250	Untapped							
54	Mirzapur	Balaji temple	Ganga	2.200	Untapped							

**D - Drains to be tapped in projects submitted for approval- 25 Nos.**

1	Dalmau	Padva Nala/(Murabagh) Shankar Nagar	Ganga	2.68	Untapped	I & D & STP works at Dalmau, Distt. Raebareilly	Namami Gange	-	24 months after issuance of LOA	-	4 MLD proposed	DPR submitted to SMCG vide letter dated 03.02.2022.
2	Dalmau	Bada Math - Chhota Math ke bich ka Nala/(Sherandajpur)	Ganga		Untapped							
3	Dalmau	Busda Ghat ka Nala/(Sherandajpur)	Ganga		Untapped							
4	Dalmau	Shukla Ghat ka Nala/(Sherandajpur)	Ganga		Untapped							
5	Dalmau	Pathvari Ghat ka Nala/(Tikaitganj)	Ganga		Untapped							
6	Dalmau	Soarakh Ghat Muroop Nala/(Tikaitganj)	Ganga		Untapped							
7	Dalmau	Muskatpal Nala	Ganga		Untapped							
8	Dalmau	Shivala Ghat Nala	Ganga		Untapped							
9	Dalmau	Raja Tiloi Ghat Nala/Mo. sherndajpur/(Deen shah Gaora Ghat)	Ganga		Untapped							
10	Mughalsarai	Kali Mohal Drain (Ganda Nala)	Ganga	8.26	Untapped	I & D and STP works at Pt. Deen Dayal Upadhyay Nagar.	Namami Gange	-	24 months after issuance of LOA	-	37 MLD proposed	DPR is submitted to NMCG. NMCG has appointed its TPI for its appraisal of DPR.
11	Mughalsarai	Chandhasi Nala/Railway Nala	Ganga	21.07	Untapped							
12	Saidpur	Jauhargaj Drain	Ganga	0.80	Untapped	I & D and STP works at Saidpur, Distt. Ghazipur	Namami Gange	-	24 months after issuance of LOA	-	7 MLD proposed	PFR has been submitted to NMCG vide SMCG letter dated 07.04.2021.
13	Saidpur	Rangmahal Ghat Drain	Ganga	0.20	Untapped							
14	Saidpur	Ward No. 15 Malhiya Basti Drain	Ganga	1.00	Untapped							
15	Saidpur	Mahaveer Ghat Drain	Ganga	0.60	Untapped							
16	Saidpur	Sangat Ghat Drain	Ganga	0.50	Untapped							
17	Saidpur	Pakka Ghat Drain	Ganga	0.50	Untapped							
18	Saidpur	Budenath Mahadew Ghat Drain	Ganga	0.80	Untapped							
19	Saidpur	Kot Ghat	Ganga	0.90	Untapped							
20	Zamania	Gorawa Drain	Ganga	0.60	Untapped							
21	Zamania	Kankarwa Drain	Ganga	1.01	Untapped	I & D and STP works at Zamania, Distt. Ghazipur	Namami Gange	-	24 months after issuance of LOA	-	5.5 MLD proposed	PFR has been submitted to NMCG vide SMCG letter dated 07.04.2021.
22	Zamania	Karpurimai Ghat Drain	Ganga	2.80	Untapped							
23	Bhadohi	Chauri Nala	Varuna	2.67	Untapped	I & D and STP works at Bhadohi	Namami Gange	-	24 months after issuance of LOA	-	22 MLD proposed	DPR has been submitted to NMCG vide SMCG letter dated 28.05.2021
24	Bhadohi	Rajpura Nala	Varuna	4.33	Untapped							
25	Bhadohi	Mamdopur Nala	Varuna	3.99	Untapped							

**D - Drains to be tapped in projects under preparation- 41 Nos.**

1	Ballia	Kathar Nala at the around of Ballia city	Ganga	17	Untapped	I & D of Kathar Nala at distt. Ballia	Namami Gange	-	24 months after issuance of LOA	-	19.6	DPR for balance works under Namami Gange Phase-II will be submitted to SMCG by 10.01.2022.							
2	Manikpur	Pakka Nala	Ganga	0.582	Untapped														
3	Manikpur	Raja Hela Nala	Ganga	0.100	Untapped	I & D and STP for Abatement of Pollution of River Ganga at Manikpur, Distt. Pratagarh	Namami Gange	-	24 months after issuance of LOA	-	Wetland Technology based	DPR has been prepared and will be submitted to SMCG by 20.12.2021.							
4	Manikpur	Prathmik Vidyalaya	Ganga	0.086	Untapped														
5	Manikpur	Mallahana Tola	Ganga	0.086	Untapped														
6	Manikpur	Post office Nala	Ganga	0.243	Untapped														
7	Prayagraj	A.D.A. Colony Nala / Jwaladevi	Ganga	4.50	Untapped														
8	Prayagraj	Rajapur Nala	Ganga	25.00	Untapped								I & D of Rasulabad Ghat drains and augmentation of STPs at Distt. Prayagraj	Namami Gange	-	24 months after issuance of LOA	-	Total 133 MLD proposed including augmented capacities	Revised DPR will be submitted to SMCG by 10.03.2022
9	Prayagraj	Shankarghat Drain -01	Ganga	0.87	Untapped														
10	Prayagraj	Shankarghat Drain -02	Ganga	1.25	Untapped														
11	Prayagraj	Jondhwal drain		7.50	Untapped														
12	Prayagraj	Shankarghat Colony Drain (Near Phaphamau Bridge)	Ganga	1.25	Untapped														
13	Prayagraj	Sadar Bazar Nala	Ganga	3.80	Untapped														
14	Prayagraj	Ghaghar Nala 1-A / Sadiyapur Drain	Yamuna	5.00	Untapped	I&D of 8 nos. drains and construction of 60 MLD STP including 15 years O&M.	Namami Gange	-	-	-	-	Preparation of DPR of I&D of 8 drains and construction of New STP is under progress. DM, Prayagraj has been requested to provide 40 m x 40 m = 1600 sqm. land by SE, II Circle, UPJN (Rural), Prayagraj vide letter dated 26.11.2021. The DPR shall be prepared after availability of land. The project is expected to be included in Namami Gange Phase-II programe.							
15	Prayagraj	Ghaghar Nala 1-A1	Yamuna	3.25	Untapped														
16	Prayagraj	Ghaghar Nala 1-B	Yamuna	1.60	Untapped														
17	Prayagraj	Dariyabad Kakahraghat Drain Meerapur	Yamuna	1.81	Untapped														
18	Prayagraj	Dariyabad Pipalghat Drain	Yamuna	2.00	Untapped														
19	Prayagraj	Dariyabad Jogighat Drain Meerapur	Yamuna	2.30	Untapped														
20	Prayagraj	Balua Ghat JCC Backside	Yamuna	0.50	Untapped														
21	Prayagraj	Drain near Chacher Drain/Bargad Ghat Meerpur	Yamuna	3.25	Untapped														

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of Drains	Name of Project	Name of Programme	Date of Start of Project	Date of Completion	Progress of STP construction (%)	STP capacity (MLD)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
22	Prayagraj	Karela Bagh Drain	Yamuna	0.60	Unapped	I&D works of 3 drains in Karelabagh area						These drains belong to Sewerage District-B area. DPR for laying of Gravity Sewer Network to intercept the discharge of these drains, amounting Rs. 8.84 Crore was submitted to Nagar Nigam Prayagraj vide letter dated 19.06.2021. This DPR has now been revised eliminating house connection work, which was proposed in earlier DPR. It is pertinent to mention that a new DPR, amounting Rs. 5.29 cr. has been submitted to Nagar Nigam, Prayagraj vide General Manager, GPCU, U.P. Jal Nigam(Urban), Prayagraj letter dated 26.11.2021. This DPR contains only I&D arrangement with gravity sewer line. This work will be executed by U.P. Jal Nigam (Urban).
23	Prayagraj	Karela Bagh Drain A-1	Yamuna	0.73	Unapped							
24	Prayagraj	Karela Bagh Drain A-2	Yamuna	0.72	Unapped							
25	Prayagraj	Shivkuti Drain No. 1	Ganga	1.10	Unapped	I&D of 13 drains augmentation of Salori STP including 15 years O&M.	Namami Gange				40 MLD proposed	DPR submitted to SMCG vide letter dated 18.02.2022.
26	Prayagraj	Shivkuti Drain No. 2	Ganga	0.15	Unapped							
27	Prayagraj	Shivkuti Drain No. 3 (North)	Ganga	0.20	Unapped							
28	Prayagraj	Shivkuti Drain No. 4	Ganga	0.25	Unapped							
29	Prayagraj	Shivkuti Drain No. 5	Ganga	0.30	Unapped							
30	Prayagraj	Shivkuti Drain No. 6	Ganga	0.25	Unapped							
31	Prayagraj	Shivkuti Drain No. 7 (East)	Ganga	0.70	Unapped							
32	Prayagraj	Govindpur Colony Drain (Purani Basti)	Ganga	0.20	Unapped							
33	Prayagraj	Govindpur Colony Drain No. 1	Ganga	0.25	Unapped							
34	Prayagraj	Govindpur Colony Drain No. 2	Ganga	0.30	Unapped							
35	Prayagraj	Govindpur Colony Drain No. 3	Ganga	0.15	Unapped							
36	Prayagraj	Govindpur Colony Drain No. 4	Ganga	0.25	Unapped							
37	Prayagraj	Salori Nala	Ganga	19.50	Unapped							
38	Prayagraj	Co-Operative Nala	Ganga	0.27	Unapped	-	Namami Gange	-	-	-	-	DPR for I&D of Indira Awas Drain and augmentation of Salori STP is under preparation and will be submitted by March, 2022
39	Prayagraj	Indira Awas Nala / Jai Gurudev Ashram Nala	Ganga	1.15	Untapped	-	Namami Gange	-	-	-	50 MLD proposed	DPR for additional STP is under preparation and will be submitted by Mar-22
40	Varanasi	Nakkhi Drain	Ganga	1.86	Partially Tapped	-	Namami Gange	-	-	-	-	-
41	Varanasi	Assi/Nagavan Drain	Ganga	42.81	Partially Tapped	-	Namami Gange	-	-	-	-	-

**Status of 215 drains in Phase - II, Segment - B**

**Annexure - 5b**

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of Drains	Name of STP	STP capacity (MLD)	Remarks	
<b>A - Drains not require tapping - 16 Nos.</b>									
1	Chunar	NAGARPUR	Jargo	0.091	Tapping not required	N.A.	N.A.	Not proposed to be intercepted and diverted as the same are falling into River Jargo which finally meets River Ganga in the downstream at an approximate distance of 16 kms. River Jargo dries in dry weather before meeting River Ganga therefore no I&D is proposed for drains falling into River Jargo.	
2	Chunar	TEAKAUR NAGARPUR	Jargo	0.100	Tapping not required	N.A.	N.A.		
3	Chunar	BHARATPUR KABRISTAN	Jargo	0.154	Tapping not required	N.A.	N.A.		
4	Chunar	BHARATPUR TRIMOHANI	Jargo	0.134	Tapping not required	N.A.	N.A.		
5	Chunar	SADDUPUR NAIPURWA	Jargo	0.960	Tapping not required	N.A.	N.A.		
6	Chunar	PASHU CHIKITSALAYA	Jargo	0.126	Tapping not required	N.A.	N.A.		
7	Chunar	NAGAR PALIKA	Jargo	0.224	Tapping not required	N.A.	N.A.		
8	Chunar	PARADE GROUND	Jargo	0.300	Tapping not required	N.A.	N.A.		
9	Fatehpur	Tambeshear Mandir to Mitthanpur	Yamuna	-	Tapping not required	N.A.	N.A.		Dry weather flow from the town doesn't reach the river.
10	Fatehpur	Navabag to Lodhiganj	Yamuna	-	Tapping not required	N.A.	N.A.		
11	Fatehpur	Joniha Chauraha to Jhaupur	Yamuna	-	Tapping not required	N.A.	N.A.		
12	Kunda	Ganda Nala Raiyapur	Ganga	-	Tapping not required	N.A.	N.A.		Dry weather flow from the town doesn't discharge into the river.
13	Kunda	Taar Nala Babaganj	Ganga	-	Tapping not required	N.A.	N.A.		
14	Kunda	Ganda Nala Baraipur	Ganga	-	Tapping not required	N.A.	N.A.		
15	Prayagraj	Fort Drain No. 1	Yamuna	0.20	Untapped	N.A.	N.A.		These two drains are currently dry and there is no requirement of I&D of these drains.
16	Prayagraj	Fort Drain No. 2	Yamuna	0.40	Untapped	N.A.	N.A.		
<b>B - Tapped Drains - 79 Nos.</b>									
1	Mirzapur	Kachari Drain	Ganga	1.200	Tapped	Pakka Pokhra	14	-	
2	Mirzapur	Oliyar	Ganga	0.310	Tapped			-	
3	Mirzapur	Sundar	Ganga	0.240	Tapped			-	
4	Mirzapur	Badali	Ganga	0.390	Tapped			-	
5	Mirzapur	Narghat	Ganga	0.780	Tapped			-	
6	Mirzapur	Khandawa	Ganga	9.420	Tapped			-	
7	Mirzapur	DiwanGhat old Drain	Ganga	0.100	Tapped	Vindhyanchal	4	-	
8	Mirzapur	BalughatPakka Drain	Ganga	0.170	Tapped			-	
9	Mirzapur	Parasuram Drain	Ganga	1.390	Tapped			-	
10	Mirzapur	Gudara Drain	Ganga	0.200	Tapped			-	
11	Prayagraj	Sasur Khaderi	Yamuna	18.00	Tapped	Numayadahi	50	-	
12	Prayagraj	Main Ghaghar Nala	Yamuna	25.86	Tapped			-	
13	Prayagraj	Chachar Nala	Yamuna	25.00	Tapped	Naini	80	-	
14	Prayagraj	Drain at Gate No. 9	Yamuna	2.15	Tapped			-	
15	Prayagraj	Drain at Gate No. 13	Yamuna	1.98	Tapped			-	
16	Prayagraj	Morigate Nala	Ganga	8.00	Tapped	Rajapur	60	-	
17	Prayagraj	Drains Of Daraganj Area	Ganga	2.00	Tapped			-	
18	Prayagraj	Jondhwal Ghat Drain/Chhuhara Mandir	Ganga	1.31	Tapped			-	
19	Prayagraj	Jondhwal Rasulabad Drain (Murdaghat)	Ganga	1.50	Tapped			-	
20	Prayagraj	Mumfordganj Drain	Ganga	10.00	Tapped			-	
21	Prayagraj	Chilla Drain	Ganga	1.20	Tapped			-	
22	Prayagraj	Allenganj Nala / Buxi Bund Nala	Ganga	20.00	Tapped	Salori	43	-	
23	Prayagraj	Ponghat Nala	Ganga	7.50	Tapped			Ponghat	10
24	Prayagraj	Kodra Nala	Ganga	13.00	Tapped	Kodra	25	-	
25	Prayagraj	Rasulabad Puccaghat Drain	Ganga	1.55	Tapped	Rajapur	60	-	
26	Prayagraj	Mehdauri Gaon Drain	Ganga	1.40	Tapped			-	
27	Varanasi	Shivala Drain	Ganga	5.00	Tapped	Dinapur	80	-	
28	Varanasi	Harishchandraghat Drain	Ganga	2.50	Tapped			-	
29	Varanasi	Mansaroverghat Drain	Ganga	4.50	Tapped			-	
30	Varanasi	Pandeyghat Drain	Ganga	30.00	Tapped			-	
31	Varanasi	Dr. R. P. Ghat Drain	Ganga		Tapped			-	
32	Varanasi	Meerghat Drain	Ganga		Tapped			-	
33	Varanasi	Lalitaghat Drain	Ganga	4.50	Tapped			-	

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of Drains	Name of STP	STP capacity (MLD)	Remarks		
34	Varanasi	Jaleshanghat Drain	Ganga	1.50	Tapped			-		
35	Varanasi	Manikarnikaghat Drain	Ganga		Tapped			-		
36	Varanasi	Sankthaghat Drain	Ganga		Tapped			-		
37	Varanasi	Mehtaghat Drain	Ganga		Tapped			-		
38	Varanasi	Ramghat Drain	Ganga		Tapped			-		
39	Varanasi	Panchgangaghat Drain	Ganga		Tapped			-		
40	Varanasi	Bramhaghat Drain	Ganga		Tapped			-		
41	Varanasi	Lalghat Drain	Ganga		Tapped			-		
42	Varanasi	Trilochanghat Drain	Ganga		4.50			Tapped	-	
43	Varanasi	Teliya Drain	Ganga		2.80			Tapped	-	
44	Varanasi	Bhainsasur Drain	Ganga	0.40	Tapped	-				
45	Varanasi	Rajghat Drain	Ganga	0.20	Tapped	-				
46	Varanasi	Phulwariya Drain	Varuna	7.60	Tapped	Dinapur	140	-		
47	Varanasi	Sadar Bazar Drain	Varuna	2.00	Tapped			-		
48	Varanasi	Raja Bazar Drain	Varuna	0.10	Tapped			-		
49	Varanasi	TeliyaBag Drain	Varuna	18.00	Tapped			-		
50	Varanasi	Nakkhighat Drain	Varuna	0.10	Tapped			-		
51	Varanasi	Narokhar Drain	Varuna	7.50	Tapped	Goitha	120	-		
52	Varanasi	Sarang Talab Drain	Varuna	1.50	Tapped			-		
53	Varanasi	Nai Basti	Varuna	3.00	Tapped			-		
54	Varanasi	Central Jail Drain	Varuna	6.50	Tapped			-		
55	Varanasi	Ordely Bazar Drain	Varuna	7.00	Tapped			-		
56	Varanasi	Chamrautha Drain	Varuna	1.50	Tapped			-		
57	Varanasi	Khajury Colony Drain	Varuna	1.50	Tapped			-		
58	Varanasi	Banaras Drain No.-5	Varuna	1.00	Tapped			-		
59	Varanasi	Hukulganj Drain	Varuna	2.50	Tapped			-		
60	Varanasi	Samneghat Drain	Ganga	1.17	Tapped			Ramna	50	-
61	Chunar	TAMBALGANJ NALA	Ganga	0.046	Tapped	-				
62	Chunar	DARGAHSHAREEF NALA	Ganga	0.319	Tapped	-				
63	Chunar	BHAIRAMGANJ EAST NALA	Ganga	0.081	Tapped	-				
64	Chunar	BHAIRAMGANJ WEST NALA	Ganga	0.062	Tapped	-				
65	Chunar	TEKAUR BASTI NORTH	Ganga	0.099	Tapped	-				
66	Chunar	TEKAUR BASTI SOUTH	Ganga	0.098	Tapped	-				
67	Chunar	SANTOSHI MATA MANDIR NALA	Ganga	0.125	Tapped	-				
68	Chunar	POST OFFICE SOUTH DRAIN	Ganga	0.393	Tapped	-				
69	Chunar	POST OFFICE NORTH DRAIN	Ganga	0.335	Tapped	-				
70	Chunar	GANGESHWAR NISHAD PARK DRAIN	Ganga	0.088	Tapped	-				
71	Chunar	BALUGHAT DRAIN	Ganga	0.085	Tapped	-				
72	Chunar	BELBEER GHAT DRAIN	Ganga	0.042	Tapped	-				
73	Chunar	CHOURA MATA DRAIN	Ganga	0.125	Tapped	-				
74	Chunar	KASHI RAM AWAS DRAIN	Ganga	0.377	Tapped	-				
75	Ramnagar	Rambhag Ghat Drain	Ganga	8.20	Tapped	Ramnagar	10			-
76	Ramnagar	Balua Ghat Drain	Ganga	0.13	Tapped					-
77	Ramnagar	Shakti Ghat Drain	Ganga	0.40	Tapped					-
78	Ramnagar	Salotri Ghat Drain	Ganga	0.34	Tapped					-
79	Ramnagar	Hanuman Ghat Drain	Ganga	0.09	Tapped			-		

**Status of Sewage Treatment Plants (STPs) in Uttar Pradesh**  
**Feb-22**

<b>S.No</b>	<b>Sewage Treatment Plant in UP</b>	<b>Number</b>
1	Total STP (Operational + Not Operational)	<b>110</b>
2	Operational STP	<b>101</b>
	STP Achieving Norms	<b>67</b>
	STP Not Achieving Norms	<b>34</b>
3	STP Not In Operation	<b>9</b>

**Status of Sewage Treatment Plants (STPs) in Ganga Front Town**  
**Feb-22**

<b>S.No</b>	<b>Sewage Treatment Plant in UP</b>	<b>Number</b>
1	Total STP (Operational + Not Operational)	<b>34</b>
2	Operational STP	<b>32</b>
	STP Achieving Norms	<b>5</b>
	STP Not Achieving Norms	<b>24</b>
3	STP Not In Operation	<b>3</b>
4	STP in Under Construction	<b>2</b>

**U.P. Pollution Control Board**

**STPs - Operational**

Feb - 2022

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	10.445 MLD STP near Tixi Tempel	2001	Etawah	10.445	10.445	WSP	Yamuna Pollution Control Unit, UP Jal Nigam, Agra	10.02.22	8.20	43.0	280.0	110.0	120000	60000	Not Achieving	----	Jharana Nala	River Yamuna	Phase-II	
2	13.5 MLD STP at Mauja Umrain	2013	Etawah	13.5	3.0	WSP	Nagar Palika Parishad, Etawah	10.02.22	8.30	41.0	240.0	83.0	110000	40000	Not Achieving	On Land Sludge-In Agriculture	On Land	Treated sewage is for irrigation	Phase-II	
3	03 MLD STP Firozabad	2014	Firozabad	3	3	UASB	Jal Kal	21.02.22	8.10	29.0	232.0	83.0	90000	34000	Achieving	----	As per Jal Kal Vibhag nagar nigam information approx -3MLD treated sewage is used by horticulture department for irrigation of Plantation/ trees		Phase-II	
4	67 MLD Mohammadpur, Biharipur	2020	Firozabad	67	67	ASP+ extended aeration	U.P. Jal Nigam	21.02.22	7.90	27.0	224.0	58.0	80000	30000	Achieving	----	----	River Yamuna	Phase-II	
5	1.65 MLD Saifai	2013	Etawah	1.65	1.65	SBR	U.P. Jal Nigam	10.02.22	7.90	24.0	208.0	67.0	90000	40000	Achieving	River Sengar	Treated sewage is used for plantation		Phase-II	
6	23 MLD STP at Mauja Odenya, Padaria	2014	Mainpuri	23.0	10.4	UASB	Nagar Palika Parishad	14.02.22	7.50	28.0	224.0	72.0	90000	30000	Achieving	Through Drain	Kharja Drain	Ishan River / River Ganga	Phase-II	
7	3.42 MLD Near Divyang kendra	2000	Chitrakoot	3.42	3.42	Oxidation Pond	U.P. Jal Nigam	10.09.20	7.50	22.0	115.2	86.0	92000	43000	Achieving	----	Lowland area	Lowland area to River Mandakini	Phase-II	
8	42 MLD, Sajari Kanpur	2016-17	Kanpur	42	22	ASP	U.P. Jal Nigam	18.02.22	8.28	27.0	90.0	42.0	2700	1100	Not Achieving	Disposal Channel	River Pandu	Tributary of River Ganga	Phase-I	BOD Incubator is not in working condition as per RO

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
9	36 MLD (9 MLD CETP + 27 MLD STP)	01.06.1994	Kanpur	36 (9 MLD CETP + 27 MLD STP)	36 (9 MLD CETP + 27 MLD STP)	ASP	U.P. Jal Nigam	18.02.22	8.29	108.0	220.0	94.0	140000	68000	<b>Not Achieving</b>	Irrigation Channel			Phase-I	Standards of Irrigation Channel_ pH =6.5-9.0 BOD =100.0 mg /L COD =250.0 mg /L
10	210 MLD, Bingawan Kanpur	2015-16	Kanpur	210	140	UASB	U.P. Jal Nigam	18.02.22	7.8	48.0	210.0	72.0	280000	170000	<b>Not Achieving</b>	Disposal Channel	River Pandu	Tributary of River Ganga	Phase-I	E.C. imposed of :- Rs. 3.0 Lacs (16.04.19) Rs. 16.50 Lacs (27.01.21) Rs. 66.0 Lacs (27.01.21)
11	2.7 MLD Fatehgarh STP	1992-93	Farrukhabad	2.7	2.0	WSP	U.P. Jal Nigam	18.02.22	7.95	27.0	120.0	48.0	150000	56000	<b>Not Achieving</b>	Irrigation channel	Irrigation/river ganga	River Ganga	Phase-I	

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
12	5 MLD, Jajmau Kanpur	1989-90	Kanpur	5	5	UASB	U.P. Jal Nigam	18.02.22	8.29	108.0	220.0	94.0	140000	68000	<b>Not Achieving</b>	Irrigation	Irrigation Channel	River Ganga	Phase-I	Remarks : 1-as per discussion held with CEO-2 the CETP outlet sampling point will be considered as irrigation channel and data of irrigation channel will be uploaded in CETP outlet in Kumbh Mela portal. 2- before discharging the treated effluent of 36 MLD cETP outlet it mixed with treated effluent of 130 MLD STP outlet,43 MLD STP outlet ,5 MLD STP outlet at TEPH then pumped to
13	43 MLD Jajmau, Kanpur	2020	Kanpur	43	37	ASP	U.P. Jal Nigam	18.02.22	8.29	108.0	220.0	94.0	140000	68000	<b>Not Achieving</b>	Irrigation	Irrigation Channel	River Ganga	Phase-I	Remarks : 1-as per discussion held with CEO-2 the CETP outlet sampling point will be considered as irrigation channel and data of irrigation channel will be uploaded in CETP outlet in Kumbh Mela portal. 2- before discharging the treated effluent of

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
14	130 MLD Jajmau, Kanpur	1998-99	Kanpur	130	120	ASP	U.P. Jal Nigam	18.02.22	8.29	108.0	220.0	94.0	140000	68000	Not Achieving	Irrigation	Irrigation Channel	River Ganga	Phase-I	Remarks : 1-as per discussion held with CEO-2 the CETP outlet sampling point will be considered as irrigation channel and data of
15	13 MLD Jalalpur, Amrapur	2017	Kanpur Dehat	13	10	SBR	U.P. Jal Nigam	28.02.22	7.8	21.0	90.0	52.0	25000	13000	Not Achieving	Disposal Channel	River Kali (East)	Tributary of River Ganga	Phase-I	
16	50 MLD STP Numayadahi	2013	Prayagraj	50	50	Bio-tower	Ganga Pollution control unit, U.P. Jal Nigam	25.02.22	7.24	20.0	36.0	16.0	15000	450	Not Achieving	Disposed to river Yamuna through drain. Dried sludge is used as organic manure / Landfill.	River Yamuna	River Yamuna	Phase-II	
17	10 MLD STP Ponghat	2013	Prayagraj	10	10	Bio-tower	Ganga Pollution control unit, U.P. Jal Nigam	25.02.22	7.18	18.0	38.0	18.0	7900	400	Not Achieving	Disposed to river Ganga through drain. Dried sludge is used as organic manure / Landfill.	River Ganga	River Ganga	Phase-II	
18	25 MLD STP Kodra	2013	Prayagraj	25	25	Bio-tower	Ganga Pollution control unit, U.P. Jal Nigam	25.02.22	7.31	20.0	40.0	18.0	12000	450	Not Achieving	Disposed to river Ganga through drain. Dried sludge is used as organic	River Ganga	River Ganga	Phase-II	

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
19	60 MLD STP Rajapur	2013	Prayagraj	60	60	UASB	Ganga Pollution control unit, U.P. Jal Nigam	25.02.22	7.26	22.0	42.0	20.0	22000	680	Not Achieving	Disposed to river Ganga through drain. Dried sludge is used as organic	River Ganga	River Ganga	Phase-II	
20	29 MLD STP Salori-1	2007	Prayagraj	29	29	FAB	Ganga Pollution control unit, U.P. Jal Nigam	25.02.22	7.39	26.0	58.0	26.0	35000	920	Not Achieving	Disposed to river Ganga through drain. Dried sludge is used as organic	River Ganga	River Ganga	Phase-II	
21	14 MLD STP Salori-2 Expansion	2016	Prayagraj	14	14	SBR	Ganga Pollution control unit, U.P. Jal Nigam	25.02.22	7.19	12.0	26.0	10.0	8400	400	Not Achieving	Disposed to river Ganga through drain. Dried sludge is used as organic	River Ganga	River Ganga	Phase-II	
22	80 MLD STP Naini	2013	Prayagraj	20	20	ASP	Ganga Pollution control unit, U.P. Jal Nigam	25.02.22	7.27	26.0	44.0	22.0	170000	680	Not Achieving	Partially used for Irrigation. Disposed to River Yamuna through drain. Dried	River Yamuna	River Yamuna	Phase-II	
		1999		60	60											Disposed to River Yamuna through drain. Dried sludge is used as organic manure / Landfill.	River Yamuna	River Yamuna	Phase-II	

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
23	9.8 MLD Bhagwanpur STP	1989	Varanasi	8.0+1.8	8.0+1.8	ASP	U.P. Jal Nigam	22.02.22	7.73	26.0	94.0	71.0	9200	3500	Not Achieving	Irrigation/ Manure	River Ganga	River Ganga/Assi	Phase-II	Show Cause Notice issued on dated -08.12.19 for EC of Rs. 7,74,000/-
24	80 MLD Dinapur STP	1994	Varanasi	80	80	ASP	U.P. Jal Nigam	22.02.22	7.64	27.0	114.0	90.0	920	210	Not Achieving	Disposal to Ganga/ Manure	River Ganga	River Ganga	Phase-II	EC imposed of Rs. 8,82,000/- dated-23.11.20
25	50 MLD Ramana	31.03.21	Varanasi	50	50	SBR	U.P. Jal Nigam	22.02.22	7.68	10.0	38.0	8.0	540	220	Achieving			River Ganga	Phase-II	
26	10 MLD Ramnagar	15.03.21	Varanasi	10	10	Anaerobic Anoxic Oxidic	U.P. Jal Nigam	22.02.22	7.75	8.0	32.0	9.0	350	110	Achieving			River Ganga	Phase-II	
27	120 MLD Goithaha STP	19.02.2019	Varanasi	120	120	SBR	U.P. Jal Nigam	22.02.22	7.69	9.0	28.0	10.0	540	170	Achieving	Irrigation / Landfill	Chandpur irrigation canal	Varuna	Phase-II	EC imposed of Rs. 90,30,000/- dated-23.11.20
28	12 MLD DLW STP	06.04.1989	Varanasi	12	12	ASP	DLW	22.02.22	7.58	29.0	154.0	92.0	94000	49000	Not Achieving	Irrigation (Lohata Form)	----	Varuna	Phase-II	Notice issued on dated-12.12.19
29	14 MLD Pakka Pokhra	1994	Mirzapur	14	14	UASB	U.P. Jal Nigam	21.02.22	7.71	44.0	214.0	114.0	63000	33000	Not Achieving	----	Ganga	River Ganga	Phase-II	Notice has been issued through R O Sonebhadra on dated-08.12.20
30	4 MLD Vindhyachal	2008	Vindhyachal / Mirzapur	4	2.5	WSP	U.P. Jal Nigam	21.02.22	8.04	34.0	206.0	110.0	1600	920	Not Achieving	----	Ganga	River Ganga	Phase-II	Notice has been issued through R O Sonebhadra on dated-08.12.20
31	15 MLD S.T.P. Jharkhandi, Maherwa ki Bari	01.06.2015	Gorakhpur	15	15	ASP	U.P. Jal Nigam	22.02.22	7.62	9.0	40.0	28.0	2000	800	Achieving	Drain	Ramgarh Tal		Phase-II	EC imposed of Rs. 8,40,000/- dated-08.07.20
32	30 MLD S.T.P. Opp. Manyavar Kanshiram Shahri Garib Awaz Yojna, Deoria bypass Road	01.02.2015	Gorakhpur	30	30	ASP	U.P. Jal Nigam	22.02.22	7.57	8.0	36.0	26.0	1600	700	Achieving	Drain	River Rapti	River Ganga (Bihar)	Phase-II	EC imposed of Rs. 4,20,000/- dated-08.07.20

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
33	38 MLD STP, Mahilpur Road	1998	Saharanpur	38	38	UASB	Jal Kal	22.02.22	7.70	27.0	196.0	5.0	700	630	Achieving	Treated Sewage discharge in to Dhamola river sludge sale to farmers	Dhomala river	Hindon river to Yamuna river	Phase-II	
34	6.5 MLD Awass vikas Parishad STP	2018	Lucknow	6.5	6.5	SBR	U.P. Awass vikas Parishad	21.02.22	7.49	24.2	120.0	42.0	22000	7900	Achieving	Public drain	River Gomti	River Gomti	Phase-II	
35	37.5 MLD Awass vikas Parishad STP	2017	Lucknow	37.5	37.5	SBR	U.P. Awass vikas Parishad	21.02.22	7.56	25.8	128.0	44.0	24000	13000	Achieving	Public drain	River Gomti	River Gomti	Phase-II	
36	345 MLD STP, Bharwara	2011	Lucknow	345	345	UASB	U.P. Jal Nigam	21.02.22	7.38	17.8	94.0	40.0	35000	7000	Achieving	Gomti River Fertilizer Manure	River Gomti	River Gomti	Phase-II	
37	56 MLD STP, Daulatganj	2002	Lucknow	42+14	42+14	FAB	U.P. Jal Nigam	21.02.22	7.36	17.2	84.0	38.0	17000	780	Achieving		River Gomti	River Gomti	Phase-II	
38		2011					U.P. Jal Nigam													
39	56 MLD Trans Hindon (Indirapuram), Ghaziabad	2000	Ghaziabad	56	56	UASBR	Nagar Nigam	28.02.22	7.84	25.0	90.0	30.0	58000	31000	Achieving	----	River Hindon	River Hindon	Phase-II	EC imposed of Rs. 35,62,500/- dated-02.06.20
40	56 MLD S.B.R., Bapudham, Ghaziabad	2014	Ghaziabad	56	56	SBR	Ghaziabad Development Authority	28.02.22	7.22	10.0	72.0	17.0	1300	780	Achieving	----	Hindon	Hindon	Phase-II	
41	30 MLD, Sadullabad (Loni), Ghaziabad	2012	Ghaziabad	30	30	MBR	U.P. Jal Nigam	28.02.22	8.0	9.0	54.0	10.0	1700	780	Achieving	----	Hindon	Hindon	Phase-II	
42	74 MLD S.B.R., Indirapuram, Ghaziabad	2013	Ghaziabad	74	74	SBR	U.P. Jal Nigam	28.02.22	7.1	7.0	56.0	9.0	1200	920	Achieving	----	River Hindon	River Hindon	Phase-II	EC imposed of Rs. 56,50,000/-
43	56 MLD, Indirapuram, (GDA), Ghaziabad	2012	Ghaziabad	56	56	SBR	GDA	28.02.22	7.33	10.0	70.0	17.0	1400	930	Achieving	----	----	River Hindon	Phase-II	

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
44	56 MLD S.B.R., Dudahaida Vijay Nagar, Ghaziabad	2013	Ghaziabad	56	56	SBR	GDA	28.02.22	7.62	7.0	50.0	10.0	920	350	Achieving	----	River Hindon	River Hindon	Phase-II	
45	56 MLD S.B.R., Morty, Ghaziabad	2018	Ghaziabad	56	56	SBR	GDA	28.02.22	7.46	14.0	70.0	30.0	1100	780	Achieving	----	River Hindon	River Hindon	Phase-II	
46	70 MLD U.A.S.B.R. Dudahaida Vijay Nagar, Ghaziabad	2000	Ghaziabad	70	70	UASBR	Nagar Nigam	28.02.22	7.7	26.0	97.0	48.0	84000	46000	Achieving	----	River Hindon	River Hindon	Phase-II	Show Cause notice for imposition of EC of Rs. 27,37,500/- dated 08.12.19
47	3 MLD Pilkhaun	2015	Ghaziabad	3	3	MBBR	U.P. Jal Nigam	28.02.22	7.8	20.0	84.0	38.0	1600	540	Achieving	----	Kadradab drain	River kali/ River Ganga	Phase-II	
48	5 MLD Tronica City, Loni	17.12.2019	Ghaziabad	5	3	MBR	UPSIDC	28.02.22	7.38	25.0	120.0	60.0	2000	1400	Achieving	Green belts development			Phase-II	
49	56 MLD S.B.R. Govindpuram, Ghaziabad	2014	Ghaziabad	56	56	SBR	GDA	28.02.22	7.88	13.0	60.0	12.0	1600	450	Achieving	----	River Hindon	River Hindon	Phase-II	
50	78 MLD Dhadhupura, Agra	2001	Agra	78	68.41	UASB	U.P. Jal Nigam	24.02.22	7.60	26.0	136.0	42.0	210000	110000	Achieving	Agriculture (on land)	On Land	Onland	Phase-II	
51	2.25 MLD Budika Nagla, Agra	2001	Agra	2.25	2.97	Oxidation Pond	U.P. Jal Nigam	24.02.22	7.90	29.0	168.0	46.0	140000	80000	Achieving	River Yamuna	River Yamuna	Irrigation/ River Yamuna	Phase-II	E.C. imposed of Rs.5,90,625/- dated-18.07.20
52	10 MLD Peelakhar, Agra	2001	Agra	10	9.74	Oxidation Pond	U.P. Jal Nigam	24.02.22	7.80	28.0	176.0	48.0	170000	90000	Achieving	----	River Yamuna	Irrigation/ River Yamuna	Phase-II	E.C. imposed of Rs7,87,500/- dated-18.07.19
53	12 MLD Devri Road, (Bhimnagri), Agra	2011	Agra	12	6.35	UASB	U.P. Jal Nigam	24.02.22	7.60	26.0	144.0	47.0	2200	800	Achieving	River Yamuna	River Yamuna	River Yamuna	Phase-II	
54	14 MLD Jaganpur, Sikandarpur, Agra	2011	Agra	14	13.39	UASB	U.P. Jal Nigam	24.02.22	7.90	27.0	152.0	47.0	26000	700	Achieving	Agriculture (on land)	On Land	Onland	Phase-II	

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
55	40 MLD Sadarban, Bichhpuri, Agra	2013	Agra	40	18.73	UASB	U.P. Jal Nigam	24.02.22	7.50	26.0	128.0	47.0	2600	700	Achieving	River Yamuna	River Yamuna	River Yamuna	Phase-II	
56	24 MLD Dhadhupura (New), Agra	2014	Agra	24	18.91	UASB	U.P. Jal Nigam	24.02.22	7.80	27.0	144.0	45.0	2700	900	Achieving	Agriculture (on land)	On Land	Onland	Phase-II	
57	36 MLD Sadarwan (Bichpuri) New	2018	Agra	36	36	SBR	ADA	24.02.22	7.80	26.0	144.0	47.0	110000	70000	Achieving	Land/ Agra canal		Land/ Agra canal	Phase-II	
58	4.50 MLD Kalindi Vihar, Agra	2014	Agra	4.5	4.5	UASB	ADA	24.02.22	7.90	29.0	128.0	48.0	140000	80000	Achieving	Karwan River	Karwan River	River Yamuna	Phase-II	
59	03 MLD Pandav Nagar, Meerut	2013	Meerut	3	2.7	ASP	MDA	28.02.22	7.40	17.0	164.0	57.0	3300	2700	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
60	07 MLD Pallavpuram-1, Meerut	2012	Meerut	7	6.5	ASP	MDA	28.02.22	7.20	15.0	144.0	45.0	3100	2600	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
61	10 MLD Lohiya Nagar, Meerut	2010	Meerut	10	2	ASP	MDA	28.02.22	7.50	16.0	160.0	62.0	3200	2700	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
62	15 MLD Shatabdinagar, Meerut	2010	Meerut	15	4.8	ASP	MDA	28.02.22	7.40	16.0	160.0	56.0	3300	2600	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
63	7 MLD Pallavpuram-2, Meerut	2008	Meerut	7	7	MBBR	MDA	28.02.22	7.30	16.0	152.0	59.0	3200	2500	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
64	15 MLD Vedvyaspuri Meerut	2010	Meerut	15	4.5	ASP	MDA	28.02.22	7.40	17.0	164.0	68.0	3400	2700	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
65	06 MLD Rakshapuram, Meerut	2011	Meerut	6	4.4	ASP	MDA	28.02.22	7.20	16.0	144.0	45.0	2700	2300	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
66	06 MLD Shradhapuri-1, Meerut	2010	Meerut	6	5.5	ASP	MDA	28.02.22	7.50	18.0	172.0	72.0	3400	2700	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
67	06 MLD Sainik Vihar	2017	Meerut	6	5.95	UASB	MDA	28.02.22	7.40	17.0	152.0	52.0	3200	2500	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
68	5 MLD Modipuram Tiraha	2016	Meerut	5	4.9	ASP	MDA	28.02.22	7.50	17.0	172.0	66.0	3400	2700	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
69	07 MLD Sports Goods Complex, Meerut	2012	Meerut	7	4	ASP	MDA	28.02.22	7.20	15.0	144.0	42.0	3100	2500	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
70	72 MLD Garh road (Jagriti vihar)	2018	Meerut	72	65	SBR	U.P. Jal Nigam	28.02.22	7.10	10.0	80.0	8.0	930	680	Achieving	Treated sewage by conduit and sludge to pit	River Kali (East)	River Ganga	Phase-I	
71	10 MLD Ganga Nagar, Meerut	2011	Meerut	10	3.8	SBR	MDA	28.02.22	7.20	14.0	136.0	42.0	2600	2400	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
72	06 MLD Shradhapuri-Phase-2, Meerut	2012	Meerut	6	5.6	ASP	MDA	28.02.22	7.30	16.0	156.0	57.0	3300	2500	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
73	32.5 MLD Nagar Palika Parishad, Muzaffarnagar	2002	Muzaffar Nagar	32.5	32.5	Oxidation Pond	Nagar Palika Parishad, Muzaffarnagar	24.01.22	7.40	24.0	96.0	40.0	185000	115000	Achieving	----	River Kali West	River Hindon	Phase-II	
74	12 MLD Ayodhya	2014	Ayodhya	12	6	UASB	U.P. Jal Nigam	28.02.22	7.98	20.0	78.0	48.0	39000	17000	Achieving	----	Through Pond	River Saryu	Phase-II	
75	13.59 MLD, Masani, Mathura	2007	Mathura	13.59	8	Oxidation Pond	Nagar Palika Parishad	22.02.22	8.10	38.0	216.0	52.0	170000	70000	Not Achieving	----	River Yamuna	River Yamuna	Phase-II	
76	14.5 MLD Transyamuna, Jamunapar, Mathura	2007	Mathura	14.5	7	Oxidation Pond	Nagar Palika Parishad	22.02.22	8.50	46.0	248.0	58.0	220000	79000	Not Achieving	----	River Yamuna	River Yamuna	Phase-II	
77	08 MLD STP Near 100 Bed Hospital Vrindavan, Mathura	2015	Mathura	8.0	7.0	UASB Reactor	U.P. Jal Nigam	22.02.22	7.90	27.0	184.0	48.0	79000	23000	Achieving	----	River Yamuna	River Yamuna	Phase-II	
78	04 MLD Vrindavan Near Pagal Baba Mandir, Mathura	2007	Mathura	4.0	3.8	Oxidation Pond	Nagar Palika Parishad	22.02.22	8.20	40.0	232.0	6.0	210000	79000	Not Achieving	----	River Yamuna	River Yamuna	Phase-II	E.C. imposed of Rs.100000/- dated 15.02.19

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
79	30 MLD Masani Mathura	2021	Mathura	30	20	SBR	U.P. Jal Nigam	22.02.22	7.80	24.0	128.0	31.0	32000	12000	Achieving	Final Discharge on Forest Land		Phase-II		
80	16 MLD Trans Yamuna, Laxmi Nagar, Mathura	2015	Mathura	16	6	UASB Reactor	U.P. Jal Nigam	22.02.22	8.30	36.0	192.0	46.0	92000	46000	Not Achieving	----	River Yamuna	River Yamuna	Phase-II	E.C. imposed of Rs.50,000/- dated 15.02.19
81	2.76 MLD Goverdhan STP	2011	Mathura	2.76	2.76	Oxidation Pond	Nagar Palika Parishad	22.02.22	8.10	52.0	272.0	62.0	430000	140000	Not Achieving	----	Drain	River Yamuna	Phase-II	E.C. imposed of Rs.100000/- dated 15.02.19
82	33 MLD Sector-54, Noida	2011	Noida	33	33	SBR	Noida Authority	21.02.22	7.23	12.0	104.0	51.0	17000	11000	Achieving	----	River Yamuna	River Yamuna	Phase-II	
83	25 MLD Sector-50, Noida	2015	Noida	25	25	SBR	Noida Authority	21.02.22	7.25	15.0	144.0	65.0	20000	9300	Achieving	----	River Yamuna	River Yamuna	Phase-II	
84	35 MLD Sector-123, Noida	2011	Noida	35	35	SBR	Noida Authority	21.02.22	7.49	13.5	136.0	62.0	2200	1100	Achieving	----	River Hindon	River Hindon	Phase-II	
85	50 MLD Sector-168, Noida	2015	Noida	50	50	SBR	Noida Authority	21.02.22	7.61	21.0	160.0	72.0	21000	1400	Achieving	----	River Yamuna	River Yamuna	Phase-II	
86	2.0 MLD Greater Noida Authority STP, Vill-Badalpur	2015	Greater Noida	2	2	MBBR	Greater Noida Authority	22.02.22	7.2	15.0	50.0	12.0	1700	680	Achieving	Drain	Hindon	River Yamuna	Phase-II	
87	15 MLD ECO tech -2	2018	Greater Noida	15	8	SBR	Greater Noida Authority	22.02.22	7.25	11.0	43.0	13.0	2100	1100	Achieving	----	----	----	Phase-II	
88	20 MLD ECO tech -3	2018	Greater Noida	20	10	SBR	Greater Noida Authority	22.02.22	7.08	14.0	46.0	20.0	2200	1400	Achieving	----	----	----	Phase-II	
89	137 MLD Kasana, GreaterNoida	2015	Greater Noida	137	50	SBR	Greater Noida Authority	22.02.22	7.40	16.0	41.0	13.0	4400	1700	Achieving	----	River Hindon	River Hindon	Phase-II	
90	34 MLD Sector - 50 Noida	2012	Noida	34	34	SBR	Noida Authority	21.02.22	7.29	12.0	112.0	54.0	26000	1700	Achieving	----	River Yamuna	River Yamuna	Phase-II	
91	54 MLD Sector-54, Noida	2012	Noida	54	54	SBR	Noida Authority	21.02.22	6.82	18.0	152.0	68.0	2700	2200	Achieving	----	River Yamuna	River Yamuna	Phase-II	

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
92	0.805 MLD Ahara Road, Zone-A, Anoopshahar	2003	Bulandhsahar	0.805	0.805	Oxidation Pond	U.P. Jal Nigam	28.02.22	7.61	30.0	196.0	87.0	4000000	3300000	<b>Not Achieving</b>	Treated Sewage - For Irrigation & Sludge- as Manure in Agricultural Field	For Irrigation	River Ganga	Phase-I	
93	1.75 MLD Ahara Road, Zone-B, Anoopshahar	2003	Bulandhsahar	1.75	1.75	Oxidation Pond	U.P. Jal Nigam	28.02.22	7.57	28.0	192.0	91.0	5400000	3500000	<b>Not Achieving</b>	Treated Sewage - For Irrigation & Sludge- as Manure in Agricultural Field	Ganga	River Ganga	Phase-I	
94	04 MLD Narora (NGRBA)	2015	Bulandhsahar	4	4	SBR	U.P. Jal Nigam	28.02.22	7.42	20.0	136.0	62.0	1600	920	<b>Not Achieving</b>	Treated Sewage - For Irrigation & Sludge- as Manure in Agricultural Field	For Irrigation		Phase-I	
95	2.25 MLD Narora Atomic power Station Narora Township	2000	Bulandhsahar	2.25	2.25	ASP	Narora Atomic power Station	28.02.22	7.49	16.0	116.0	56.0	1100	430	<b>Not Achieving</b>	Treated Sewage - For Irrigation & Sludge- as Manure in Agricultural Field	For Irrigation		Phase-I	STP Mobile app downloaded & OCEMS data Transmitted on CPCB Server
96	1.5 MLD Anoopshahar Zone A (NGRBA)	2016	Bulandhsahar	1.5	1.5	MBBR	U.P. Jal Nigam	28.02.22	7.71	26.0	188.0	81.0	3300000	2100000	<b>Not Achieving</b>	Treated Sewage- For Irrigation	For Irrigation	River Ganga	Phase-I	

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
97	01 MLD STP Zone-B Anoopshahar	2016	Bulandhsahar	1.0	1.0	MBBR	U.P. Jal Nigam	28.02.22	7.68	24.0	176.0	74.0	3100000	2400000	<b>Not Achieving</b>	Treated Sewage-Ganga River	River Ganga	River Ganga	Phase-I	
98	24 MLD Bijnor	2018	Bijnor	24	10	UASB	U.P. Jal Nigam	25.02.22	7.9	10.0	48.0	30.0	1700	110	<b>Achieving</b>	---	Hemraj Drain	River Ganga	Phase-I	
99	58 MLD Moradabad	2018	Moradabad	58	18	SBR	U.P. Jal Nigam	22.02.22	7.4	9.2	68.0	9.0	140	60	<b>Achieving</b>	NA	Ramganga River	Ramganga River	Phase-I	
100	5 MLD Rampur	2016	Rampur	5	0.003	SBR	U.P. Jal Nigam	22.02.22	7.7	9.0	44.0	7.0	120	50	<b>Achieving</b>	NA	Ramganga River	Ramganga River	Phase-I	

Norms for STPs at Ganga Front Towns will be followed as specified in NGT OA No. 1069/2018, date of hearing 30.04.2019 & CPCB directions dated 26.06.2020 (pH= 5.5-9.0, BOD= 10mg/l, COD= 50 mg/l, TSS= 20 mg/l, Total Nitrogen= 10 mg/l, Total Phosphorus= 1.0 mg/l, FC= 230 MPN/100ml) situated at other than Ganga front towns will follow Standards of STP Notified by MoEF dated 13.10.2017. Note : Expension of Naini STP 60 MLD +20 MLD = 80MLD

STPs

**U.P. Pollution Control Board**

**STPs - Operational**

Feb - 2022

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	10.445 MLD STP near Taxi Tempel	2001	Etawah	10.445	10.445	WSP	Yamuna Pollution Control Unit, UP Jal Nigam, Agra	10.02.22	8.20	43.0	280.0	110.0	120000	60000	<b>Not Achieving</b>	----	Jharana Nala	River Yamuna	Phase-II	
2	13.5 MLD STP at Mauja Umrain	2013	Etawah	13.5	3.0	WSP	Nagar Palika Parishad, Etawah	10.02.22	8.30	41.0	240.0	83.0	110000	40000	<b>Not Achieving</b>	On Land Sludge-In Agriculture	On Land	Treated sewage is for irrigation	Phase-II	
3	42 MLD, Sajari Kanpur	2016-17	Kanpur	42	22	ASP	U.P. Jal Nigam	18.02.22	8.28	27.0	90.0	42.0	2700	1100	<b>Not Achieving</b>	Disposal Channel	River Pandu	Tributary of River Ganga	Phase-I	BOD Incubator is not in working condition as per RO
4	36 MLD (9 MLD CETP + 27 MLD STP)	01.06.1994	Kanpur	36 (9 MLD CETP + 27 MLD STP)	36 (9 MLD CETP + 27 MLD STP)	ASP	U.P. Jal Nigam	18.02.22	8.29	108.0	220.0	94.0	140000	68000	<b>Not Achieving</b>	Irrigation Channel			Phase-I	Standards of Irrigation Channel_ pH =6.5-9.0 BOD =100.0 mg /L COD =250.0 mg /L
5	210 MLD, Bingawan Kanpur	2015-16	Kanpur	210	140	UASB	U.P. Jal Nigam	18.02.22	7.8	48.0	210.0	72.0	280000	170000	<b>Not Achieving</b>	Disposal Channel	River Pandu	Tributary of River Ganga	Phase-I	E.C. imposed of : Rs. 3.0 Lacs (16.04.19) Rs. 16.50 Lacs (27.01.21) Rs. 66.0 Lacs (27.01.21)
6	2.7 MLD Fatehgarh STP	1992-93	Farrukhabad	2.7	2.0	WSP	U.P. Jal Nigam	18.02.22	7.95	27.0	120.0	48.0	150000	56000	<b>Not Achieving</b>	Irrigation channel	Irrigation/river ganga	River Ganga	Phase-I	

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
7	5 MLD, Jajmau Kanpur	1989-90	Kanpur	5	5	UASB	U.P. Jal Nigam	18.02.22	8.29	108.0	220.0	94.0	140000	68000	<b>Not Achieving</b>	Irrigation	Irrigation Channel	River Ganga	Phase-I	Remarks : 1-as per discussion held with CEO-2 the CETP outlet sampling point will be considered as irrigation channel and data of irrigation channel will be uploaded in CETP outlet in Kumbh Mela portal. 2- before discharging the treated effluent of 36 MLD cETP outlet it mixed with treated effluent of 130 MLD STP outlet,43 MLD STP outlet ,5 MLD STP outlet at TEPH then pumped to
8	43 MLD Jajmau, Kanpur	2020	Kanpur	43	37	ASP	U.P. Jal Nigam	18.02.22	8.29	108.0	220.0	94.0	140000	68000	<b>Not Achieving</b>	Irrigation	Irrigation Channel	River Ganga	Phase-I	Remarks : 1-as per discussion held with CEO-2 the CETP outlet sampling point will be considered as irrigation channel and data of irrigation channel will be uploaded in CETP outlet in Kumbh Mela portal. 2- before discharging the treated effluent of

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
9	130 MLD Jajmau, Kanpur	1998-99	Kanpur	130	120	ASP	U.P. Jal Nigam	18.02.22	8.29	108.0	220.0	94.0	140000	68000	Not Achieving	Irrigation	Irrigation Channel	River Ganga	Phase-I	Remarks : 1-as per discussion held with CEO-2 the CETP outlet sampling point will be considered as irrigation channel and data of
10	13 MLD Jalalpur, Amrapur	2017	Kanpur Dehat	13	10	SBR	U.P. Jal Nigam	28.02.22	7.8	21.0	90.0	52.0	25000	13000	Not Achieving	Disposal Channel	River Kali (East)	Tributary of River Ganga	Phase-I	
11	50 MLD STP Numayadahi	2013	Prayagraj	50	50	Bio-tower	Ganga Pollution control unit, U.P. Jal Nigam	25.02.22	7.24	20.0	36.0	16.0	15000	450	Not Achieving	Disposed to river Yamuna through drain. Dried sludge is used as organic manure / Landfill.	River Yamuna	River Yamuna	Phase-II	
12	10 MLD STP Ponghat	2013	Prayagraj	10	10	Bio-tower	Ganga Pollution control unit, U.P. Jal Nigam	25.02.22	7.18	18.0	38.0	18.0	7900	400	Not Achieving	Disposed to river Ganga through drain. Dried sludge is used as organic manure / Landfill.	River Ganga	River Ganga	Phase-II	
13	25 MLD STP Kodra	2013	Prayagraj	25	25	Bio-tower	Ganga Pollution control unit, U.P. Jal Nigam	25.02.22	7.31	20.0	40.0	18.0	12000	450	Not Achieving	Disposed to river Ganga through drain. Dried sludge is used as organic	River Ganga	River Ganga	Phase-II	

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
14	60 MLD STP Rajapur	2013	Prayagraj	60	60	UASB	Ganga Pollution control unit, U.P. Jal Nigam	25.02.22	7.26	22.0	42.0	20.0	22000	680	Not Achieving	Disposed to river Ganga through drain. Dried sludge is used as organic	River Ganga	River Ganga	Phase-II	
15	29 MLD STP Salori-1	2007	Prayagraj	29	29	FAB	Ganga Pollution control unit, U.P. Jal Nigam	25.02.22	7.39	26.0	58.0	26.0	35000	920	Not Achieving	Disposed to river Ganga through drain. Dried sludge is used as organic	River Ganga	River Ganga	Phase-II	
16	14 MLD STP Salori-2 Expansion	2016	Prayagraj	14	14	SBR	Ganga Pollution control unit, U.P. Jal Nigam	25.02.22	7.19	12.0	26.0	10.0	8400	400	Not Achieving	Disposed to river Ganga through drain. Dried sludge is used as organic	River Ganga	River Ganga	Phase-II	
17	80 MLD STP Naini	2013	Prayagraj	20	20	ASP	Ganga Pollution control unit, U.P. Jal Nigam	25.02.22	7.27	26.0	44.0	22.0	170000	680	Not Achieving	Partially used for Irrigation. Disposed to River Yamuna through drain. Dried	River Yamuna	River Yamuna	Phase-II	
		1999		60	60											Disposed to River Yamuna through drain. Dried sludge is used as organic manure / Landfill.	River Yamuna	River Yamuna	Phase-II	

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
18	9.8 MLD Bhagwanpur STP	1989	Varanasi	8.0+1.8	8.0+1.8	ASP	U.P. Jal Nigam	22.02.22	7.73	26.0	94.0	71.0	9200	3500	Not Achieving	Irrigation/ Manure	River Ganga	River Ganga/Assi	Phase-II	Show Cause Notice issued on dated -08.12.19 for EC of Rs. 7,74,000/-
19	80 MLD Dinapur STP	1994	Varanasi	80	80	ASP	U.P. Jal Nigam	22.02.22	7.64	27.0	114.0	90.0	920	210	Not Achieving	Disposal to Ganga/	River Ganga	River Ganga	Phase-II	EC imposed of Rs. 8,82,000/-
20	12 MLD DLW STP	06.04.1989	Varanasi	12	12	ASP	DLW	22.02.22	7.58	29.0	154.0	92.0	94000	49000	Not Achieving	Irrigation (Lohata Form)	----	Varuna	Phase-II	Notice issued on dated-12.12.19
21	14 MLD Pakka Pokhra	1994	Mirzapur	14	14	UASB	U.P. Jal Nigam	21.02.22	7.71	44.0	214.0	114.0	63000	33000	Not Achieving	----	Ganga	River Ganga	Phase-II	Notice has been issued through R O Sonebhadra on dated-08.12.20
22	4 MLD Vindhyachal	2008	Vindhyachal / Mirzapur	4	2.5	WSP	U.P. Jal Nigam	21.02.22	8.04	34.0	206.0	110.0	1600	920	Not Achieving	----	Ganga	River Ganga	Phase-II	Notice has been issued through R O Sonebhadra on dated-08.12.20
23	13.59 MLD, Masani, Mathura	2007	Mathura	13.59	8	Oxidation Pond	Nagar Palika Parishad	22.02.22	8.10	38.0	216.0	52.0	170000	70000	Not Achieving	----	River Yamuna	River Yamuna	Phase-II	
24	14.5 MLD Trans-yamuna, Jamunapar, Mathura	2007	Mathura	14.5	7	Oxidation Pond	Nagar Palika Parishad	22.02.22	8.50	46.0	248.0	58.0	220000	79000	Not Achieving		River Yamuna	River Yamuna	Phase-II	
25	04 MLD Vrindavan Near Pagal Baba Mandir, Mathura	2007	Mathura	4.0	3.8	Oxidation Pond	Nagar Palika Parishad	22.02.22	8.20	40.0	232.0	6.0	210000	79000	Not Achieving	----	River Yamuna	River Yamuna	Phase-II	E.C. imposed of Rs.100000/- dated 15.02.19
26	16 MLD Trans Yamuna, Laxmi Nagar, Mathura	2015	Mathura	16	6	UASB Reacter	U.P. Jal Nigam	22.02.22	8.30	36.0	192.0	46.0	92000	46000	Not Achieving	----	River Yamuna	River Yamuna	Phase-II	E.C. imposed of Rs.50,000/- dated 15.02.19
27	2.76 MLD Goverdhan STP	2011	Mathura	2.76	2.76	Oxidation Pond	Nagar Palika Parishad	22.02.22	8.10	52.0	272.0	62.0	430000	140000	Not Achieving	----	Drain	River Yamuna	Phase-II	E.C. imposed of Rs.100000/- dated 15.02.19

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
28	0.805 MLD Ahara Road, Zone-A, Anoopshahar	2003	Bulandhsahar	0.805	0.805	Oxidation Pond	U.P. Jal Nigam	28.02.22	7.61	30.0	196.0	87.0	4000000	3300000	<b>Not Achieving</b>	Treated Sewage - For Irrigation & Sludge- as Manure in Agricultural Field	For Irrigation	River Ganga	Phase-I	
29	1.75 MLD Ahara Road, Zone-B, Anoopshahar	2003	Bulandhsahar	1.75	1.75	Oxidation Pond	U.P. Jal Nigam	28.02.22	7.57	28.0	192.0	91.0	5400000	3500000	<b>Not Achieving</b>	Treated Sewage - For Irrigation & Sludge- as Manure in Agricultural Field	Ganga	River Ganga	Phase-I	
30	04 MLD Narora (NGRBA)	2015	Bulandhsahar	4	4	SBR	U.P. Jal Nigam	28.02.22	7.42	20.0	136.0	62.0	1600	920	<b>Not Achieving</b>	Treated Sewage - For Irrigation & Sludge- as Manure in Agricultural Field	For Irrigation		Phase-I	
31	2.25 MLD Narora Atomic power Station Narora Township	2000	Bulandhsahar	2.25	2.25	ASP	Narora Atomic power Station	28.02.22	7.49	16.0	116.0	56.0	1100	430	<b>Not Achieving</b>	Treated Sewage - For Irrigation & Sludge- as Manure in Agricultural Field	For Irrigation		Phase-I	STP Mobile app downloaded & OCEMS data Transmitted on CPCB Server
32	1.5 MLD Anoopshahar Zone A (NGRBA)	2016	Bulandhsahar	1.5	1.5	MBBR	U.P. Jal Nigam	28.02.22	7.71	26.0	188.0	81.0	3300000	2100000	<b>Not Achieving</b>	Treated Sewage- For Irrigation	For Irrigation	River Ganga	Phase-I	

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
33	01 MLD STP Zone-B Anoopshahar	2016	Bulandhsahar	1.0	1.0	MBBR	U.P. Jal Nigam	28.02.22	7.68	24.0	176.0	74.0	3100000	2400000	<b>Not Achieving</b>	Treated Sewage-Ganga River	River Ganga	River Ganga	Phase-I	

Norms for STPs at Ganga Front Towns will be followed as specified in NGT OA No. 1069/2018, date of hearing 30.04.2019 & CPCB directions dated 26.06.2020 (pH= 5.5-9.0, BOD= 10mg/l, COD= 50 mg/l, TSS= 20 mg/l, Total Nitrogen= 10 mg/l, Total Phosphorus= 1.0 mg/l, FC= 230 MPN/100ml) situated at other than Ganga front towns will follow Standards of STP Notified by MoEF dated 13.10.2017. Note : Expansion of Naini STP 60 MLD +20 MLD = 80MLD

STPs

**U.P. Pollution Control Board**

**STPs - Operational**

feb - 2022

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	03 MLD STP Firozabad	2014	Firozabad	3	3	UASB	Jal Kal	21.02.22	8.10	29.0	232.0	83.0	90000	34000	Achieving	----	As per Jal Kal Vibhag nagar nigam information approx -3MLD treated sewage is used by horticulture department for irrigation of Plantation/ trees		Phase-II	
2	67 MLD Mohammadpur, Biharipur	2020	Firozabad	67	67	ASP+ extended aeration	U.P. Jal Nigam	21.02.22	7.90	27.0	224.0	58.0	80000	30000	Achieving	----	----	River Yamuna	Phase-II	
3	1.65 MLD Saifai	2013	Etawah	1.65	1.65	SBR	U.P. Jal Nigam	10.02.22	7.90	24.0	208.0	67.0	90000	40000	Achieving	River Sengar	Treated sewage is used for plantation		Phase-II	
4	23 MLD STP at Mauja Odenya, Padaria	2014	Mainpuri	23.0	10.4	UASB	Nagar Palika Parishad	14.02.22	7.50	28.0	224.0	72.0	90000	30000	Achieving	Through Drain	Kharja Drain	Ishan River / River Ganga	Phase-II	
5	3.42 MLD Near Divyang kendra	2000	Chitrakoot	3.42	3.42	Oxidation Pond	U.P. Jal Nigam	10.09.20	7.50	22.0	115.2	86.0	92000	43000	Achieving	----	Lowland area	Lowland area to River Mandakini	Phase-II	
6	50 MLD Ramana	31.03.21	Varanasi	50	50	SBR	U.P. Jal Nigam	22.02.22	7.68	10.0	38.0	8.0	540	220	Achieving			River Ganga	Phase-II	
7	10 MLD Ramnagar	15.03.21	Varanasi	10	10	Anaerobic Anoxic Oxidation	U.P. Jal Nigam	22.02.22	7.75	8.0	32.0	9.0	350	110	Achieving			River Ganga	Phase-II	
8	120 MLD Goithaha STP	19.02.2019	Varanasi	120	120	SBR	U.P. Jal Nigam	22.02.22	7.69	9.0	28.0	10.0	540	170	Achieving	Irrigation / Landfill	Chandpur irrigation canal	Varuna	Phase-II	EC imposed of Rs. 90,30,000/- dated-23.11.20
9	15 MLD S.T.P. Jharkhandi, Maherwa ki Bari	01.06.2015	Gorakhpur	15	15	ASP	U.P. Jal Nigam	22.02.22	7.62	9.0	40.0	28.0	2000	800	Achieving	Drain	Ramgarh Tal		Phase-II	EC imposed of Rs. 8,40,000/- dated-08.07.20

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
10	30 MLD S.T.P. Opp. Manyavar Kanshiram Shahri Garib Awas Yojna, Deoria bypass Road	01.02.2015	Gorakhpur	30	30	ASP	U.P. Jal Nigam	22.02.22	7.57	8.0	36.0	26.0	1600	700	Achieving	Drain	River Rapti	River Ganga (Bihar)	Phase-II	EC imposed of Rs. 4,20,000/- dated-08.07.20
11	38 MLD STP, Mahilpur Road	1998	Saharanpur	38	38	UASB	Jal Kal	22.02.22	7.70	27.0	196.0	5.0	700	630	Achieving	Treated Sewage discharge in to Dhamola river sludge sale to farmers	Dhomala river	Hindon river to Yamuna river	Phase-II	
12	6.5 MLD Awas vikas Parishad STP	2018	Lucknow	6.5	6.5	SBR	U.P. Awas vikas Parishad	21.02.22	7.49	24.2	120.0	42.0	22000	7900	Achieving	Public drain	River Gomti	River Gomti	Phase-II	
13	37.5 MLD Awas vikas Parishad STP	2017	Lucknow	37.5	37.5	SBR	U.P. Awas vikas Parishad	21.02.22	7.56	25.8	128.0	44.0	24000	13000	Achieving	Public drain	River Gomti	River Gomti	Phase-II	
14	345 MLD STP, Bharwara	2011	Lucknow	345	345	UASB	U.P. Jal Nigam	21.02.22	7.38	17.8	94.0	40.0	35000	7000	Achieving	Gomti River Fertilizer Manure	River Gomti	River Gomti	Phase-II	
15	56 MLD STP, Daulatganj	2002	Lucknow	42+14	42+14	FAB	U.P. Jal Nigam	21.02.22	7.36	17.2	84.0	38.0	17000	780	Achieving		River Gomti	River Gomti	Phase-II	
16		2011					U.P. Jal Nigam													
17	56 MLD Trans Hindon (Indirapuram), Ghaziabad	2000	Ghaziabad	56	56	UASBR	Nagar Nigam	28.02.22	7.84	25.0	90.0	30.0	58000	31000	Achieving	----	River Hindon	River Hindon	Phase-II	EC imposed of Rs. 35,62,500/- dated-02.06.20
18	56 MLD S.B.R., Bapudham, Ghaziabad	2014	Ghaziabad	56	56	SBR	Ghaziabad Development Authority	28.02.22	7.22	10.0	72.0	17.0	1300	780	Achieving	----	Hindon	Hindon	Phase-II	
19	30 MLD, Sadullabad (Loni), Ghaziabad	2012	Ghaziabad	30	30	MBR	U.P. Jal Nigam	28.02.22	8.0	9.0	54.0	10.0	1700	780	Achieving	----	Hindon	Hindon	Phase-II	

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
20	74 MLD S.B.R., Indirapuram, Ghaziabad	2013	Ghaziabad	74	74	SBR	U.P. Jal Nigam	28.02.22	7.1	7.0	56.0	9.0	1200	920	Achieving	----	River Hindon	River Hindon	Phase-II	EC imposed of Rs. 56,50,000/-
21	56 MLD, Indirapuram, (GDA), Ghaziabad	2012	Ghaziabad	56	56	SBR	GDA	28.02.22	7.33	10.0	70.0	17.0	1400	930	Achieving	----	----	River Hindon	Phase-II	
22	56 MLD S.B.R., Dudahaida Vijay Nagar, Ghaziabad	2013	Ghaziabad	56	56	SBR	GDA	28.02.22	7.62	7.0	50.0	10.0	920	350	Achieving	----	River Hindon	River Hindon	Phase-II	
23	56 MLD S.B.R., Morty, Ghaziabad	2018	Ghaziabad	56	56	SBR	GDA	28.02.22	7.46	14.0	70.0	30.0	1100	780	Achieving	----	River Hindon	River Hindon	Phase-II	
24	70 MLD U.A.S.B.R. Dudahaida Vijay Nagar, Ghaziabad	2000	Ghaziabad	70	70	UASBR	Nagar Nigam	28.02.22	7.7	26.0	97.0	48.0	84000	46000	Achieving	----	River Hindon	River Hindon	Phase-II	Show Cause notice for imposition of EC of Rs. 27,37,500/- dated 08.12.19
25	3 MLD Pilkhaun	2015	Ghaziabad	3	3	MBBR	U.P. Jal Nigam	28.02.22	7.8	20.0	84.0	38.0	1600	540	Achieving	----	Kadrabad drain	River kali/ River Ganga	Phase-II	
26	5 MLD Tronica City, Loni	17.12.2019	Ghaziabad	5	3	MBR	UPSIDC	28.02.22	7.38	25.0	120.0	60.0	2000	1400	Achieving	Green belts development			Phase-II	
27	56 MLD S.B.R. Govindpuram, Ghaziabad	2014	Ghaziabad	56	56	SBR	GDA	28.02.22	7.88	13.0	60.0	12.0	1600	450	Achieving	----	River Hindon	River Hindon	Phase-II	
28	78 MLD Dhadhupura, Agra	2001	Agra	78	68.41	UASB	U.P. Jal Nigam	24.02.22	7.60	26.0	136.0	42.0	210000	110000	Achieving	Agriculture (on land)	On Land	Onland	Phase-II	
29	2.25 MLD Budi ka Nagla, Agra	2001	Agra	2.25	2.97	Oxidation Pond	U.P. Jal Nigam	24.02.22	7.90	29.0	168.0	46.0	140000	80000	Achieving	River Yamuna	River Yamuna	Irrigation/ River Yamuna	Phase-II	E.C. imposed of Rs.5,90,625/- dated-18.07.20
30	10 MLD Peelakhar, Agra	2001	Agra	10	9.74	Oxidation Pond	U.P. Jal Nigam	24.02.22	7.80	28.0	176.0	48.0	170000	90000	Achieving	----	River Yamuna	Irrigation/ River Yamuna	Phase-II	E.C. imposed of Rs7,87,500/- dated-18.07.19

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
31	12 MLD Devri Road, (Bhimnagri), Agra	2011	Agra	12	6.35	UASB	U.P. Jal Nigam	24.02.22	7.60	26.0	144.0	47.0	2200	800	Achieving	River Yamuna	River Yamuna	River Yamuna	Phase-II	
32	14 MLD Jaganpur, Sikandarpur, Agra	2011	Agra	14	13.39	UASB	U.P. Jal Nigam	24.02.22	7.90	27.0	152.0	47.0	26000	700	Achieving	Agriculture (on land)	On Land	Onland	Phase-II	
33	40 MLD Sadarban, Bichhpuri, Agra	2013	Agra	40	18.73	UASB	U.P. Jal Nigam	24.02.22	7.50	26.0	128.0	47.0	2600	700	Achieving	River Yamuna	River Yamuna	River Yamuna	Phase-II	
34	24 MLD Dhadhupura (New), Agra	2014	Agra	24	18.91	UASB	U.P. Jal Nigam	24.02.22	7.80	27.0	144.0	45.0	2700	900	Achieving	Agriculture (on land)	On Land	Onland	Phase-II	
35	36 MLD Sadarwan (Bichpuri) New	2018	Agra	36	36	SBR	ADA	24.02.22	7.80	26.0	144.0	47.0	110000	70000	Achieving	Land/ Agra canal		Land/ Agra canal	Phase-II	
36	4.50 MLD Kalindi Vihar, Agra	2014	Agra	4.5	4.5	UASB	ADA	24.02.22	7.90	29.0	128.0	48.0	140000	80000	Achieving	Karwan River	Karwan River	River Yamuna	Phase-II	
37	03 MLD Pandav Nagar, Meerut	2013	Meerut	3	2.7	ASP	MDA	28.02.22	7.40	17.0	164.0	57.0	3300	2700	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
38	07 MLD Pallavpuram-1, Meerut	2012	Meerut	7	6.5	ASP	MDA	28.02.22	7.20	15.0	144.0	45.0	3100	2600	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
39	10 MLD Lohiya Nagar, Meerut	2010	Meerut	10	2	ASP	MDA	28.02.22	7.50	16.0	160.0	62.0	3200	2700	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
40	15 MLD Shatabdinagar, Meerut	2010	Meerut	15	4.8	ASP	MDA	28.02.22	7.40	16.0	160.0	56.0	3300	2600	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
41	7 MLD Pallavpuram-2, Meerut	2008	Meerut	7	7	MBBR	MDA	28.02.22	7.30	16.0	152.0	59.0	3200	2500	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
42	15 MLD Vedvyaspuri Meerut	2010	Meerut	15	4.5	ASP	MDA	28.02.22	7.40	17.0	164.0	68.0	3400	2700	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
43	06 MLD Rakshapuram, Meerut	2011	Meerut	6	4.4	ASP	MDA	28.02.22	7.20	16.0	144.0	45.0	2700	2300	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
44	06 MLD Shradhapuri-1, Meerut	2010	Meerut	6	5.5	ASP	MDA	28.02.22	7.50	18.0	172.0	72.0	3400	2700	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
45	06 MLD Sainik Vihar	2017	Meerut	6	5.95	UASB	MDA	28.02.22	7.40	17.0	152.0	52.0	3200	2500	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
46	5 MLD Modipuram Tiraha	2016	Meerut	5	4.9	ASP	MDA	28.02.22	7.50	17.0	172.0	66.0	3400	2700	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
47	07 MLD Sports Goods Complex, Meerut	2012	Meerut	7	4	ASP	MDA	28.02.22	7.20	15.0	144.0	42.0	3100	2500	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
48	72 MLD Garh road (Jagriti vihar)	2018	Meerut	72	65	SBR	U.P. Jal Nigam	28.02.22	7.10	10.0	80.0	8.0	930	680	Achieving	Treated sewage by conduit and sludge to pit	River Kali (East)	River Ganga	Phase-I	
49	10 MLD Ganga Nagar, Meerut	2011	Meerut	10	3.8	SBR	MDA	28.02.22	7.20	14.0	136.0	42.0	2600	2400	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
50	06 MLD Shradhapuri-Phase-2, Meerut	2012	Meerut	6	5.6	ASP	MDA	28.02.22	7.30	16.0	156.0	57.0	3300	2500	Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
51	32.5 MLD Nagar Palika Parishad, Muzaffarnagar	2002	Muzaffar Nagar	32.5	32.5	Oxidation Pond	Nagar Palika Parishad, Muzaffarnagar	24.01.22	7.40	24.0	96.0	40.0	185000	115000	Achieving	----	River Kali West	River Hindon	Phase-II	
52	12 MLD Ayodhya	2014	Ayodhya	12	6	UASB	U.P. Jal Nigam	28.02.22	7.98	20.0	78.0	48.0	39000	17000	Achieving	----	Through Pond	River Saryu	Phase-II	
53	08 MLD STP Near 100 Bed Hospital Vrindavan, Mathura	2015	Mathura	8.0	7.0	UASB Reacter	U.P. Jal Nigam	22.02.22	7.90	27.0	184.0	48.0	79000	23000	Achieving	----	River Yamuna	River Yamuna	Phase-II	
54	30 MLD Masani Mathura	2021	Mathura	30	20	SBR	U.P. Jal Nigam	22.02.22	7.80	24.0	128.0	31.0	32000	12000	Achieving	Final Discharge on Forest Land			Phase-II	
55	33 MLD Sector-54, Noida	2011	Noida	33	33	SBR	Noida Authority	21.02.22	7.23	12.0	104.0	51.0	17000	11000	Achieving	----	River Yamuna	River Yamuna	Phase-II	
56	25 MLD Sector-50, Noida	2015	Noida	25	25	SBR	Noida Authority	21.02.22	7.25	15.0	144.0	65.0	20000	9300	Achieving	----	River Yamuna	River Yamuna	Phase-II	

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	whether Achieving or Not Achieving	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/ River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
57	35 MLD Sector-123, Noida	2011	Noida	35	35	SBR	Noida Authority	21.02.22	7.49	13.5	136.0	62.0	2200	1100	Achieving	----	River Hindon	River Hindon	Phase-II	
58	50 MLD Sector-168, Noida	2015	Noida	50	50	SBR	Noida Authority	21.02.22	7.61	21.0	160.0	72.0	21000	1400	Achieving	----	River Yamuna	River Yamuna	Phase-II	
59	2.0 MLD Greater Noida Authority STP, Vill-Badalpur	2015	Greater Noida	2	2	MBBR	Greater Noida Authority	22.02.22	7.2	15.0	50.0	12.0	1700	680	Achieving	Drain	Hindon	River Yamuna	Phase-II	
60	15 MLD ECO tech -2	2018	Greater Noida	15	8	SBR	Greater Noida Authority	22.02.22	7.25	11.0	43.0	13.0	2100	1100	Achieving	----	----	----	Phase-II	
61	20 MLD ECO tech -3	2018	Greater Noida	20	10	SBR	Greater Noida Authority	22.02.22	7.08	14.0	46.0	20.0	2200	1400	Achieving	----	----	----	Phase-II	
62	137 MLD Kasana, GreaterNoida	2015	Greater Noida	137	50	SBR	Greater Noida Authority	22.02.22	7.40	16.0	41.0	13.0	4400	1700	Achieving	----	River Hindon	River Hindon	Phase-II	
63	34 MLD Sector - 50 Noida	2012	Noida	34	34	SBR	Noida Authority	21.02.22	7.29	12.0	112.0	54.0	26000	1700	Achieving	----	River Yamuna	River Yamuna	Phase-II	
64	54 MLD Sector-54, Noida	2012	Noida	54	54	SBR	Noida Authority	21.02.22	6.82	18.0	152.0	68.0	2700	2200	Achieving	----	River Yamuna	River Yamuna	Phase-II	
65	24 MLD Bijnor	2018	Bijnor	24	10	UASB	U.P. Jal Nigam	25.02.22	7.9	10.0	48.0	30.0	1700	110	Achieving	---	Hemraj Drain	River Ganga	Phase-I	
66	58 MLD Moradabad	2018	Moradabad	58	18	SBR	U.P. Jal Nigam	22.02.22	7.4	9.2	68.0	9.0	140	60	Achieving	NA	Ramganga River	Ramganga River	Phase-I	
67	5 MLD Rampur	2016	Rampur	5	0.003	SBR	U.P. Jal Nigam	22.02.22	7.7	9.0	44.0	7.0	120	50	Achieving	NA	Ramganga River	Ramganga River	Phase-I	

Norms for STPs at Ganga Front Towns will be followed as specified in NGT OA No. 1069/2018, date of hearing 30.04.2019 & CPCB directions dated 26.06.2020 (pH= 5.5-9.0, BOD= 10mg/l, COD= 50 mg/l, TSS= 20 mg/l, Total Nitrogen= 10 mg/l, Total Phosphorus= 1.0 mg/l, FC= 230 MPN/100ml) situated at other than Ganga front towns will follow Standards of STP Notified by MoEF dated 13.10.2017. Note : Expansion of Naini STP 60 MLD +20 MLD = 80MLD

STPs

**U.P. Pollution Control Board**  
**STPs -Not Operational**

Feb-2022

Sl. No.	Circles	Name and Address of STP	Year of Commissioning	District / City/ Town	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/process STP based	Hotel/Ashram /Authority/Local Urban body/other institutions responsible for O&M of STP	Operation Status (functioning/non-operational)/under construction/constructed & commissioned	Name of treated sewage receiving water body Drain/Sub-Tributary/Tributary/River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Phase	Remark
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Circle 7	Moradabad	--	Moradabad	20	NA	SBR	MDA	Not Operational	Ramganga River	Ramganga River	Phase-I	Due to lack of sewage generation from the New MDA Colony near STP.
2	Circle 2	4 MLD Kanwara Road	--	Banda / Kanwara	4	--	Oxidation process	U.P. Jal Nigam	Not Operational	ken river sub tributary Yamuna /Tributary Ganga River	ken river sub tributary Yamuna /Tributary Ganga River	Phase-II	Permission from Railway Deptt. for laying the rising main pipeline beneath the railway line is awaited. Upon receipt of of permission, it will take 45 days to complete the pipe laying work and making the STP operational. NOC from Railway Deptt is likely to be given by 06.06.2021.
3	Circle 5	5 MLD Hathia Nala	2006	Sultanpur	5	5	Oxidation Pond( Ist Pond of II Phase)	U.P. Jal Nigam	Not Operational since 01.05.2021	River Gomti	River Gomti	Phase-Ist & IInd	Not Operational due to Rainy season and capacity upgradation from 5 mld to 10 mld .
4	Circle 2	26 MLD Jhansi	2021	Jhansi	26	--	--	U.P. Jal Nigam	Not Operational	--	--	--	Closed due to Mechanical Fault & break down of Mechanical machinery and Aeration diffuser system (Out of Order).
5	Circle 1	6 MLD STP Garh Zone, Garhmukeshwar Hapur	2011	Hapur / Garhmukteswar	6	3.5	UASB followed by extended aeration	U.P. Jal Nigam (NGRBA)	Not Operational (28.2.22 )	Garh Sub-distibutaory of River Ganga	Garh Catchment Area	Phase-I	Maintenance Issues
6	Circle 7	15 MLD Pehrigaon	2015	Rampur	15	0.07	UASB	U.P. Jal Nigam	Not Operational (25.01.22)	Ramganga River	Ramganga River	Phase-I	During Inspection STP was not found in operation
7		14 MLD Benzirpur	2016	Rampur	14	0.11	UASB	U.P. Jal Nigam	Not Operational (25.01.22)	Ramganga River	Ramganga River	Phase-I	During Inspection STP was not found in operation
8	circle 6	140 MLD Dinapur STP	11.11.2018	Varanasi	140	140	ASP	U.P. Jal Nigam	Not Operational (22.02.22)	Varuna	River Ganga/ Varuna	Phase-II	

Sl. No.	Circles	Name and Address of STP	Year of Commissioning	District / City/ Town	Installed Capacity (MLD)	Utilized Capacity (MLD)	Technology/process STP based	Hotel/Ashram /Authority/Local Urban body/other institutions responsible for O&M of STP	Operation Status (functioning/non-operational (reason for non-operational)/under construction/constructed & commissioned	Name of treated sewage receiving water body Drain/Sub-Tributary/Tributary/River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Phase	Remark
9	Circle 1	3 MLD STP Brijghat Zone, Garhmukeshwar Hapur	2011	Hapur / Garhmukeshwar	3	1.8	UASB followed by extended aeration	U.P. Jal Nigam (NGRBA)	Not Operational (28.2.22 )	Brijghat Sub-distributary of River Ganga	River Ganga (Brijghat Area)	Phase-I	Maintenance Issues

## PROGRESS REPORT-O.A. 200 OF 2014 ORDER DATE - 23-11-2021

Sl. No.	Directions by Hon'ble NGT	Concerned Department	Compliance Status Oct. 2021	Compliance Status April 2022	Reason for non-compliance	Expected Completion Time																																				
7.	Demarcation of Flood Plain Zones and preventing encroachments thereof.	Dept. of Irrigation, U.P	Partially Complied a) Notification for identification of the flood plain zone in Segment B Phase-I from Bijnore to Kanpur issued on 04.09.2020 and permanent construction activities within 100 meter from both banks of river Ganga has been banned. b) 5491 No. Pillars have been Constructed and fixed as flood plain zone boundary pillars. c) For Phase-II, identification of flood plain zone by the Central Water Commission is under process. d) The ecological flow as per the notification dated 02.07.2021 in River Ganga from Bhingoda Barrage (Haridwar), Bijnore Barrage and Narora Barrage is being complied.	Flood Plain demarcation for Phase-I on Ground is in progress. 11413 No. out of 15293 Pillars have been constructed up to 31 <sup>st</sup> Mar. 2022 and fixed as flood plain zone boundary pillars.	---	03 months																																				
8.	Maintenance of E-flow	Dept. of Irrigation, U.P	Partially Complied <table border="1"> <thead> <tr> <th>River</th> <th>Critical Polluted River Stretch</th> <th>Possibility of maintaining of E-flow</th> <th>Timeline</th> </tr> </thead> <tbody> <tr> <td>Hindon</td> <td>Saharanpur to Ghaziabad</td> <td>E-flow study being by carried out by IIT Roorkee</td> <td>12 months</td> </tr> <tr> <td>Yamuna</td> <td>Azgarpur to Etawah, Shahpur to Prayagraj</td> <td>E-flow will be studied &amp; decided by CWC</td> <td>12 months</td> </tr> <tr> <td>Ganga</td> <td>Kannauj to Varanasi</td> <td>Kannauj to Unnao is maintained from Narora Burrage and Kanpur Barrage as per directions of Central Water Commission 24 cumec - Nov, to May 48 cumec - June to Oct. E-flow from Unnao to Varanasi will be studied &amp; decided by CWC</td> <td>12 months</td> </tr> <tr> <td>Ramganga</td> <td>Moradabad to Kannauj</td> <td>E-flow has been decided &amp; notification issued on 05.02.2021</td> <td>---</td> </tr> <tr> <td>Betwa</td> <td>Hamirpur to Wazirpur</td> <td>E-flow study will be carried out by IIT Delhi or others agencies.</td> <td>12 months</td> </tr> <tr> <td>Ghaghra</td> <td>Barhailganj to Deoria</td> <td>E-flow has been decided &amp; notification has been issued on 02.03.2021</td> <td>---</td> </tr> <tr> <td>Rapti</td> <td>Domingarh to Rajghat</td> <td>E-flow has been decided &amp; notification has been issued on 02.03.2021</td> <td>---</td> </tr> <tr> <td>Saryu</td> <td>Ayodhya to Elafatganj</td> <td>E-flow has been decided &amp; notification issued on 01.03.2021</td> <td>---</td> </tr> </tbody> </table>	River	Critical Polluted River Stretch	Possibility of maintaining of E-flow	Timeline	Hindon	Saharanpur to Ghaziabad	E-flow study being by carried out by IIT Roorkee	12 months	Yamuna	Azgarpur to Etawah, Shahpur to Prayagraj	E-flow will be studied & decided by CWC	12 months	Ganga	Kannauj to Varanasi	Kannauj to Unnao is maintained from Narora Burrage and Kanpur Barrage as per directions of Central Water Commission 24 cumec - Nov, to May 48 cumec - June to Oct. E-flow from Unnao to Varanasi will be studied & decided by CWC	12 months	Ramganga	Moradabad to Kannauj	E-flow has been decided & notification issued on 05.02.2021	---	Betwa	Hamirpur to Wazirpur	E-flow study will be carried out by IIT Delhi or others agencies.	12 months	Ghaghra	Barhailganj to Deoria	E-flow has been decided & notification has been issued on 02.03.2021	---	Rapti	Domingarh to Rajghat	E-flow has been decided & notification has been issued on 02.03.2021	---	Saryu	Ayodhya to Elafatganj	E-flow has been decided & notification issued on 01.03.2021	---	1) Hindon River is a Non-perennial River so E-flow cannot be maintained. 2) E-flow in Yamuna River will be decided by CWC. 3) E-flow in Ganga River from Kannauj to Unnao (Phase-I) is being maintained from Narora Barrage and Kanpur Barrage as per directions of Central Water Commission. Minimum E-flow 24 cumec in non-monsoon period (Nov. to May), 48 cumec in monsoon period (Jun. to Oct.) is being maintained. For Phase-II (Unnao to Varanasi) E-flow will be studied & decided by CWC. 4) Ramganga River E-flow has been decided & notification issued on 05.02.2021 5) Betwa River E-flow study will be carried out by CWC 6) Ghaghra River E-flow has been decided & notification has been issued on 02.03.2021 7) Rapti River E-flow has been decided & notification has been issued on 02.03.2021 8) Saryu River E-flow has been decided & notification issued on 01.03.2021	---	---
River	Critical Polluted River Stretch	Possibility of maintaining of E-flow	Timeline																																							
Hindon	Saharanpur to Ghaziabad	E-flow study being by carried out by IIT Roorkee	12 months																																							
Yamuna	Azgarpur to Etawah, Shahpur to Prayagraj	E-flow will be studied & decided by CWC	12 months																																							
Ganga	Kannauj to Varanasi	Kannauj to Unnao is maintained from Narora Burrage and Kanpur Barrage as per directions of Central Water Commission 24 cumec - Nov, to May 48 cumec - June to Oct. E-flow from Unnao to Varanasi will be studied & decided by CWC	12 months																																							
Ramganga	Moradabad to Kannauj	E-flow has been decided & notification issued on 05.02.2021	---																																							
Betwa	Hamirpur to Wazirpur	E-flow study will be carried out by IIT Delhi or others agencies.	12 months																																							
Ghaghra	Barhailganj to Deoria	E-flow has been decided & notification has been issued on 02.03.2021	---																																							
Rapti	Domingarh to Rajghat	E-flow has been decided & notification has been issued on 02.03.2021	---																																							
Saryu	Ayodhya to Elafatganj	E-flow has been decided & notification issued on 01.03.2021	---																																							

अधिकासी अधियन्ता  
अनु० एवं नियो० खण्ड-3  
सिंचाई मवन एनेक्सी, राखनऊ

अधीक्षण अधियन्ता  
अनुसंधान एवं नियोजन माडल प्रथम  
सिंचाई मवन एनेक्सी, राखनऊ

(मिनिस्टर) सिंचाई  
मुख्य अधीक्षक  
जल संसाधन,  
सिंचाई एवं जल संसाधन विभाग

## Annexure-4

एन0डब्लू0एम0पी0 परियोजना के अन्तर्गत  
उत्तर प्रदेश में प्रमुख नदियों एवं अन्य जल स्रोत की जलगुणता का विवरण  
माह-फरवरी-2022

क्रम सं.	क्षेत्रीय कार्यालय	जनपद	नदी	कोड सं0	नमूना एकत्रण बिन्दु	डी.ओ. (मिगा/ली.)	बी.ओ.डी. (मिगा/ली.)	टोटल कोलीफार्म (एमपीएन/100 एम.एल.)	फ्रीकैल कोलीफार्म (एमपीएन/100 एम.एल.)	श्रेणी (CATEGORY)
1	बिजनौर	बिजनौर	गंगा नदी	10150	एट मध्य गंगा बैराज, बिजनौर	10.00	1.10	1400	700	C
2	गाजियाबाद	हापुड़	गंगा नदी	10149	अपस्ट्रीम, ब्रिजघाट, गढ़मुक्तेशवर	10.90	1.00	430	350	B
3	गाजियाबाद	हापुड़	गंगा नदी	1062	गढ़मुक्तेशवर डाउन स्ट्रीम गंगा	10.40	1.70	1600	540	C
4	बुलन्दशहर	बुलन्दशहर	गंगा नदी	2488	अपस्ट्रीम, अनूपशहर	10.90	1.50	430	110	B
5	बुलन्दशहर	बुलन्दशहर	गंगा नदी	2489	डाउनस्ट्रीम, अनूपशहर	10.60	1.20	540	210	C
6	बुलन्दशहर	बुलन्दशहर	गंगा नदी	1145	राजघाट डाउनस्ट्रीम, नरोरा	10.10	1.20	1400	480	C
7	बरेली	बदायूं	गंगा नदी	2490	कछलाघाट, बदायूं	9.64	1.04	320	170	B
8	कानपुर	फर्रुखाबाद	गंगा नदी	10151	एट फर्रुखाबाद (घटिया घाट)	10.60	2.80	2200	680	C
9	कानपुर	कन्नौज	गंगा नदी	1063	अपस्ट्रीम, कन्नौज	10.40	3.00	2000	920	C
10	कानपुर	कन्नौज	गंगा नदी	1066	डाउनस्ट्रीम, कन्नौज	10.20	3.20	2600	1300	D
11	कानपुर	कानपुर	गंगा नदी	1146	बिटूर, कानपुर	10.50	3.10	3100	1300	D
12	कानपुर	कानपुर	गंगा नदी	10154	एट बैरव घाट (बेथिंग घाट)	9.50	3.10	3300	1400	D
13	कानपुर	कानपुर	गंगा नदी	1067	अपस्ट्रीम, कानपुर (शुक्लागंज)	10.60	3.20	3200	1100	D
14	कानपुर	कानपुर	गंगा नदी	10155	एट डी.एस. शुक्ला गंज	10.40	3.30	3900	1700	D
15	कानपुर	कानपुर	गंगा नदी	10156	एट गोला घाट (बेथिंग घाट)	10.60	3.90	4000	2100	D
16	कानपुर	कानपुर	गंगा नदी	10157	एट जाजमऊ ब्रिज (बेथिंग घाट)	9.60	4.10	5400	3200	D
17	कानपुर	कानपुर	गंगा नदी	1068	डाउनस्ट्रीम, कानपुर (जाना विलेज)	9.40	4.30	7900	4100	D
18	रायबरेली	रायबरेली	गंगा नदी	1147	डलमऊ, रायबरेली	10.60	3.50	2700	1700	D
19	रायबरेली	प्रतापगढ़	गंगा नदी	2498	कालाकंकर	10.90	3.40	2600	1600	D
20	प्रयागराज	कोशाम्बी	गंगा नदी	2487	कड़ाघाट	9.10	2.70	1500	610	C
21	प्रयागराज	प्रयागराज	गंगा नदी	1046	अपस्ट्रीम, प्रयागराज (रसूलाबाद) घाट)	10.40	2.80	2000	780	C
22	प्रयागराज	प्रयागराज	गंगा नदी	1049	डाउनस्ट्रीम, प्रयागराज (संगम)	9.20	2.60	2400	930	C
23	प्रयागराज	प्रयागराज	गंगा नदी	10158	तमसा नदी में मिलने के बाद, सिरसा, सोन बरसा	8.50	2.70	2100	780	C
24	सोनभद्र	मिर्जापुर	गंगा नदी	2485	अपस्ट्रीम, विंध्याचल, मिर्जापुर	10.60	2.50	2100	1300	C
25	सोनभद्र	मिर्जापुर	गंगा नदी	2486	डाउनस्ट्रीम, मिर्जापुर	9.80	3.60	21000	14000	D
26	सोनभद्र	सोनभद्र	गंगा नदी	10153	एट चुनार पौनटून ब्रिज	10.20	3.10	11000	7000	D
27	वाराणसी	वाराणसी	गंगा नदी	1070	अपस्ट्रीम, वाराणसी	10.00	2.40	1100	700	C
28	वाराणसी	वाराणसी	गंगा नदी	1071	डाउनस्ट्रीम, वाराणसी	9.60	3.50	14000	8000	D
29	वाराणसी	गाजीपुर	गंगा नदी	10152	गोमती नदी में मिलने के बाद, भुसौला, सालदिया रोड, सैदपुर	9.80	3.00	8000	5000	D
30	वाराणसी	गाजीपुर	गंगा नदी	1073	डाउनस्ट्रीम, तारीघाट	9.30	3.90	17000	8000	D
31	वाराणसी	वाराणसी	वरुणा नदी	2482	रामेश्वर, वाराणसी	8.30	2.90	2700	1300	C
32	वाराणसी	वाराणसी	वरुणा नदी	2483	गंगा नदी में मिलने से पहले	5.30	10.20	34000	22000	D
33	मेरठ	मेरठ	काली (पूर्व)	2497	खरखोदा परिक्षित गढ़ रोड, ग्राम कोल	Nil	46.00	150000	120000	E
34	कानपुर	कन्नौज	काली नदी	1065	काली नदी, कन्नौज (मैंहदी घाट)	6.80	4.20	13000	5900	D
35	मुजफ्फरनगर	मुजफ्फरनगर	काली नदी (पश्चिम)	1477	काली नदी, उर्ध्वप्रवाह, (अपस्ट्रीम) मुजफ्फरनगर	2.40	14.00	-	-	E

Ati

क्रम सं.	क्षेत्रीय कार्यालय	जनपद	नदी	कोड सं०	नमूना एकत्रण बिन्दु	डी.ओ. (मिगा/ली.)	बी.ओ.डी. (मिगा/ली.)	टोटल कोलीफार्म (एमपीएन/100 एम.एल.)	फीकल कोलीफार्म (एमपीएन/100 एम.एल.)	श्रेणी (CATEGORY)
36	मुजफ्फरनगर	मुजफ्फरनगर	काली नदी (पश्चिम)	1478	काली नदी, अनुप्रवाह, (डाउनस्ट्रीम) मुजफ्फरनगर	Nil	32.00	-	-	E
37	बुलन्दशहर	बुलन्दशहर	काली नदी (पूर्व)	1480	काली नदी, उर्ध्वप्रवाह (अपस्ट्रीम), बुलन्दशहर	0.00	62.00	3900000	2600000	E
38	कानपुर	फर्रुखाबाद	रामगंगा	1064	रामगंगा, फर्रुखाबाद	10.20	4.20	15000	3500	D
39	उन्नाव	उन्नाव	सई नदी	1361	बन्नी, उन्नाव	8.10	3.30	4900	2300	D
40	वाराणसी	जौनपुर	सई नदी	2484	जलालपुर, जौनपुर	8.00	3.30	7000	4000	D
41	सहारनपुर	सहारनपुर	हिण्डन नदी	10098	महेशपुर अपस्ट्रीम	-	-	-	-	-
42	सहारनपुर	सहारनपुर	हिण्डन नदी	10099	महेशपुर डाउनस्ट्रीम	Nil	38.0	-	-	E
43	सहारनपुर	सहारनपुर	हिण्डन नदी	1357	डाउनस्ट्रीम, सहारनपुर	Nil	40.0	-	-	E
44	मेरठ	बागपत	हिण्डन नदी	2496	सरधना- बुधना रोड, ग्राम बपारसी	Nil	58.0	140000	110000	E
45	मेरठ	मेरठ	हिण्डन नदी	10100	बरनावा अपस्ट्रीम	Nil	52.0	170000	120000	E
46	मेरठ	मेरठ	हिण्डन नदी	10101	बरनावा डाउनस्ट्रीम	Nil	50.0	120000	94000	E
47	मेरठ	मेरठ	हिण्डन नदी	1483	हिण्डन नदी पुरा महादेव बलेनी, बागपत	Nil	52.0	140000	100000	E
48	गाजियाबाद	गाजियाबाद	हिण्डन नदी	10106	गाजियाबाद अपस्ट्रीम	0.7	19.0	350000	70000	E
49	गाजियाबाद	गाजियाबाद	हिण्डन नदी	10102	मोहननगर अपस्ट्रीम	0.9	17.0	220000	140000	E
50	गाजियाबाद	गाजियाबाद	हिण्डन नदी	10103	मोहननगर डाउनस्ट्रीम	Nil	28.0	280000	140000	E
51	नोएडा	नोएडा	हिण्डन नदी	10104	नोएडा अपस्ट्रीम	0.0	57.0	-	-	E
52	गाजियाबाद	(नोएडा) गौतम बुद्ध नगर	हिण्डन नदी	1358	डाउनस्ट्रीम, कुलेसरा	Nil	44.0	140000	110000	E
53	नोएडा	नोएडा	हिण्डन नदी	10105	नोएडा डाउनस्ट्रीम	0.0	51.0	-	-	E
54	लखनऊ	सीतापुर	गोमती नदी	1350	अपस्ट्रीम, सीतापुर दक्षिणामऊ घाट	12.40	2.00	1400	450	C
55	लखनऊ	सीतापुर	गोमती नदी	10083	नीमसार अपस्ट्रीम	11.90	2.10	1700	680	C
56	लखनऊ	सीतापुर	गोमती नदी	10084	नीमसार डाउनस्ट्रीम	11.60	2.30	2100	780	C
57	लखनऊ	सीतापुर	गोमती नदी	10085	भटपुर अपस्ट्रीम	11.50	2.40	2800	1100	C
58	लखनऊ	सीतापुर	गोमती नदी	10086	भटपुर डाउनस्ट्रीम	11.20	2.60	3200	1300	C
59	लखनऊ	लखनऊ	गोमती नदी	1351	अपस्ट्रीम, लखनऊ	10.30	2.90	4000	2100	C
60	लखनऊ	लखनऊ	गोमती नदी	10087	गऊघाट अपस्ट्रीम	10.40	2.90	4000	2100	C
61	लखनऊ	लखनऊ	गोमती नदी	10088	गऊघाट डाउनस्ट्रीम	10.20	3.00	4600	3300	C
62	लखनऊ	लखनऊ	गोमती नदी	10089	मोहन मेकिन अपस्ट्रीम	2.60	8.00	79000	49000	E
63	लखनऊ	लखनऊ	गोमती नदी	10090	मोहन मेकिन डाउनस्ट्रीम	2.30	8.50	94000	70000	E
64	लखनऊ	लखनऊ	गोमती नदी	10091	पिपराघाट अपस्ट्रीम	1.80	10.50	140000	94000	E
65	लखनऊ	लखनऊ	गोमती नदी	10092	पिपराघाट डाउनस्ट्रीम	1.40	11.50	220000	110000	E
66	लखनऊ	लखनऊ	गोमती नदी	1352	डाउनस्ट्रीम लखनऊ	1.30	11.00	220000	110000	E
67	लखनऊ	बाराबंकी	गोमती नदी	10093	गंगागंज अपस्ट्रीम	4.30	5.40	54000	35000	D
68	लखनऊ	बाराबंकी	गोमती नदी	10094	गंगागंज डाउनस्ट्रीम	4.90	5.00	49000	33000	D
69	रायबरेली	सुलतानपुर	गोमती नदी	10095	सुलतानपुर अपस्ट्रीम	7.00	4.60	7900	4900	D
70	रायबरेली	सुलतानपुर	गोमती नदी	10096	सुलतानपुर डाउनस्ट्रीम	6.80	4.80	9200	5400	D
71	वाराणसी	जौनपुर	गोमती नदी	10097	जौनपुर अपस्ट्रीम	8.50	2.70	2100	1400	C
72	वाराणसी	जौनपुर	गोमती नदी	1353	डाउनस्ट्रीम जौनपुर	7.50	4.00	17000	13000	D

Asti

PR

क्रम सं.	क्षेत्रीय कार्यालय	जनपद	नदी	कोड सं०	नमूना एकत्रण बिन्दु	डी.ओ. (मिगा/ली.)	बी.ओ.डी. (मिगा/ली.)	टोटल कोलीफार्म (एमपीएन/100 एम.एल.)	फीकल कोलीफार्म (एमपीएन/100 एम.एल.)	श्रेणी (CATEGORY)
73	वाराणसी	वाराणसी	गोमती नदी	1072	गोमतीनदी गंगा में मिलने से पहले रजवारी, वाराणसी	8.00	3.70	9000	5000	D
74	रायबरेली	फैजाबाद	सरयू नदी	1354	सरयू एट अयोध्या	8.50	2.60	-	-	C
75	आगरा	आगरा	यमुना नदी	1498	बटेश्वर में यमुना नदी	7.00	9.20	17000	11000	D
76	आगरा	आगरा	यमुना नदी	1125	अपरस्ट्रीम आगरा	6.40	8.00	17000	11000	D
77	आगरा	आगरा	यमुना नदी	1126	डाउनस्ट्रीम आगरा	5.30	11.60	80000	50000	D
78	फिरोजाबाद	इटावा	यमुना नदी	10082	एट उदी	6.40	10.40	30000	12000	D
79	फिरोजाबाद	इटावा	यमुना नदी	10081	इटावा डाउनस्ट्रीम	6.10	13.20	40000	17000	D
80	फिरोजाबाद	इटावा	यमुना नदी	1127	इटावा में यमुना नदी	6.20	14.00	34000	17000	D
81	फिरोजाबाद	इटावा	यमुना नदी	1499	चंबल, इटावा में संगम के पश्चात जूहीका में यमुना नदी	7.50	8.40	24000	8000	D
82	मथुरा	मथुरा	यमुना नदी	2493	शाहपुर, मथुरा	5.60	9.80	92000	38000	D
83	मथुरा	मथुरा	यमुना नदी	2495	केसीघाट, वृन्दावन	5.20	9.20	84000	32000	D
84	मथुरा	मथुरा	यमुना नदी	1123	अपरस्ट्रीम मथुरा	5.40	9.00	92000	34000	D
85	मथुरा	मथुरा	यमुना नदी	2494	विश्रामघाट, मथुरा	4.60	10.00	94000	38000	D
86	मथुरा	मथुरा	यमुना नदी	1124	डाउनस्ट्रीम मथुरा	4.40	10.20	110000	39000	D
87	प्रयागराज	प्रयागराज	यमुना नदी	1069	यमुना, प्रयागराज	8.40	2.80	1700	600	C
88	बांदा	हमीरपुर	यमुना नदी	2283	यमुना, हमीरपुर	6.00	4.50	-	-	D
89	सोनभद्र	सोनभद्र	रिहन्दबाघ	1359	अपरस्ट्रीम रेनूकूट	10.90	1.70	940	490	C
90	सोनभद्र	सोनभद्र	रिहन्दबाघ	1360	डाउनस्ट्रीम रेनूकूट	10.10	2.80	2700	1300	C
91	गोरखपुर	गोरखपुर	घाघरा नदी	2492	बड़हलगंज, गोरखपुर	7.70	4.40	42000	28000	D
92	गोरखपुर	देवरिया	घाघरा नदी	1355	तुरतीपुर, देवरिया	8.00	3.20	32000	18000	D
93	गोरखपुर	गोरखपुर	राप्ती नदी	1363	डोमनगढ़, गोरखपुर	8.00	3.20	28000	14000	D
94	गोरखपुर	गोरखपुर	राप्ती नदी	2491	राजघाट, डाउनस्ट्रीम गोरखपुर	7.30	5.40	42000	27000	D
95	गोरखपुर	गोरखपुर	रामगढ़ लेक	1364	रामगढ़ लेक, गोरखपुर	8.20	4.80	58000	34000	D
96	बांदा	हमीरपुर	बेतवा नदी	1356	बेतवा, हमीरपुर	7.50	3.50	-	-	D
97	झाँसी	ललितपुर	गोविन्दसागर	1735	गोविन्द सागर, झाँसी	8.00	2.30	-	-	B
98	रायबरेली	रायबरेली	झील	2499	समसपुर झील, एट सलोन	7.20	4.20	6300	4100	D
99	झाँसी	झाँसी	तालाब	2500	माहिल तालाब, तहसील उरई	1.00	16.00	-	-	E
100	झाँसी	झाँसी	तालाब	2501	लक्ष्मी तालाब, झाँसी	5.00	8.00	-	-	D
101	मुजफ्फरनगर	मुजफ्फरनगर	बाण गंगा	2502	शुक ताल घाट	8.00	2.00	-	-	B
102	गाजियाबाद	गाजियाबाद	वाटर ट्रीटमेंट प्लांट	3050	वाटर वर्क्स, गाजियाबाद	10.60	0.10	Nil	Nil	A

AK

PB

S

P

**PROGRESS REPORT FOR SEPTAGE MANAGEMENT- FSTP/CO-TREATMENT UNIT PROPOSED IN VARIOUS TOWN**

Sl	District	Town	Type	Capacity KLD	Date of Start	Date of Completion	Land Availability	Overall Progress	Remarks
1	Agra	Agra	Co Treat. U	75	23-10-2020	22-07-2021	Yes	52.50%	Admin. Building, Compost pit, Pump pit, collection tank & filtrate tank are 85% Completed. E/M Work in under progress.
2	Firozabad	Firozabad	Co Treat. U	25	23-10-2020	22-04-2021	Yes	62.00%	Work is being done by the firm at a slow pace, due to which a reimbursement penalty of 03 percent has been imposed on the firm and the firm is being guided by continuous correspondence to speed up the work. In the past, the financial penalty of 02 percent on the firm was charged due to non-commencement of work. Now work in progress.
3	Firozabad	Shikohabad	FSTP	32	14-08-2020	13-05-2021	No	23.00%	Soil test work is complete but report not received for starting the work.
4	Mainpuri	Mainpuri	Co Treat. U	25	09-11-2020	31-07-2021	Yes	62.00%	Soil testing has been completed. Vetting of design and drawings is COMPLETED( Co-treatment 25 KLD). Reinforcement work in raft of Anorobic tank is in progress
5	Mathura	Mathura	Co Treat. U	25	20-10-2020	30-09-2021	Yes	100.00%	Work in Progress
6	Aligarh	Aligarh	FSTP	32	19-08-2020	18-02-2021	Yes	100.00%	Work in Progress
7	Hathras	Hathras	FSTP	32	27-10-2020	26-04-2021	Yes	62.00%	Work in Progress
8	Fatehpur	Fatehpur	FSTP	32	01-09-2020	28-02-2021	Yes	50.00%	Excavation in progress
9	Prayagraj	Prayagraj	Co Treat. U	50	11-10-2020	05-09-2021	Yes	40.00%	Design and Drawing has approved by IET, Lucknow, and submitted by Contractor and Compost pit work completed .Firm is not doing any work since 2 month. For this several letters has issued to firm for starting work but still firm is not responding of letter and also is not start any work. Last 15 days work effected due to firm's site eng. and contractor has suffered by covid -19
10	Mirzapur	Mirzapur	Co Treat. U	25	08-02-2021	07-11-2021	Yes	54.00%	Structural drawing has not been submitted by contractor despite several instruction
11	Muzzaffarnagar	Muzzaffarnagar	Co Treat. U	25	18-09-2020	17-03-2021	Yes	65.00%	Work in Progress
12	Saharanpur	Saharanpur	Co Treat. U	25	02-09-2020	01-06-2021	Yes	100.00%	Work in Progress
13	Bulandshahr	Khurja	FSTP	32	27-08-2020	30-06-2021	Yes	98.00%	work in progress
14	Bulandshahr	Bulandshahr	Co Treat. U	25	26-12-20	25-06-2021	Yes	6.00%	design and drawing vetted
15	Ghaziabad	Ghaziabad	Co Treat. U	50	04-11-2020	31-08-2021	Yes	65.00%	Works in under progress
16	Ghaziabad	Loni	FSTP	32	27-05-2019	31-05-2021	Yes	98.00%	Scheme is Under Trial & Run
17	Ghaziabad	Modi Nagar	FSTP	32	03-07-2019	02-07-2021	Yes	90.00%	Work in Progress
18	Hapur	Hapur	FSTP	32	02-09-2020	01-06-2021	Yes	100.00%	Boundary Wall, Utility Building, Sluge Storage Room work Complete, Chambers Work is in progress
19	Meerut	Meerut	Co Treat. U	50	17-11-2020	16-08-2021	Yes	45.00%	Soil Testing has been completed. Vetting of Design & Drawing is under progress.
20	Meerut	Baraut	FSTP	32	26-08-2020	25-05-2021	Yes	63.00%	excavation for fstp is in progress and E&M drawing under approval stage and boundary will is almost complete.
21	Shamli	Shamli	FSTP	32	27-08-2020		Yes	40.00%	work in progress. Land use has to be changed yet by rajasv parishad
22	Amroha	Amroha	FSTP	32	01-09-2020	28-02-2021	Yes	90.00%	work in progress

Sl	District	Town	Type	Capacity KLD	Date of Start	Date of Completion	Land Availability	Overall Progress	Remarks
23	Moradabad	Moradabad	FSTP	32	25-08-2020	23-02-2021	No	100.00%	Soil SBC is found to be 3 tonne because of which extra item for sub structure costing Rs 45 lacs is required due to cost enhancement site is to be changed .Pursuing Nagar Nigam for land change.
24	Rampur	Rampur	Co Treat. U	25	01-09-2020		Yes	100.00%	P. C. C work in progress
25	Sambhal	Chandausi	FSTP	32	05-09-2020	04-06-2021	No	58.00%	Due to local public hinderence work stopped after construction of 60% Boudary wall . Informed to distt administration in writing vide letter 49/M-4/01 on dated 15.01.2021, 134/M-4/03 dt. 11.02.2021, 203/FSTP/01 dt. 06.03.2021 and 276/FSTP/02 dt. 07.04.2021. Dispute not resolved and no alternate land received from NPP Chandausi till now.
26	Basti	Basti	FSTP	32	09-03-2020	09-02-2021	Yes	60.00%	Work affected due COVID-19
27	Deoria	Deoria	FSTP	32	08-10-2020	08-09-2020	Yes	50.00%	Work affected due COVID-19
28	Gorakhpur	Gorakhpur	Co Treat. U	50	07-11-2020	08-06-2021	Yes	25.00%	soil testing is completed. Design drawing work is under progress
29	Ambedkar Nagar	Akabarapur	FSTP	32	28-08-2020		Yes	21.00%	no labour at site since 26/03/2021
30	Ayodhya	Ayodhya	Co Treat. U	25	18-11-2020	30-06-2021	Yes	95.00%	work under progress
31	Ayodhya	Faizabad	FSTP	32	14-09-2020	30-06-2021	Yes	95.00%	work under progress
32	Sultanpur	Sultanpur	Co Treat. U	25	05-11-2020	04-07-2021	Yes	70.00%	BEP, Design, Drg approved. Work stoped due to Lock down.
33	Bahraich	Bahraich	FSTP	32	01-12-2020	31-08-2021	Yes	60.00%	Design under progress
34	Gonda	Gonda	FSTP	32	01-11-2020	31-07-2021	Yes	60.00%	FSTP boundary wall, utility building work is in progress. Drawing design is under vetting by IET Lucknow. Rest work will be started soon.
35	Banda	Banda	FSTP	32	08-09-2020	07-03-2021	Yes	40.00%	Structural Design of Boundary wall and Utility Building submitted for Vetting. At site Land levelling is done. Further construction shall be done after vetting of drawings which is still awaited .
36	Jalaun	Orai	FSTP	32	24-08-2020	23-02-2021	Yes	40.00%	Work Not Started. Design and Drawing (On the basis of pile structure due to black cotton soil) is not submitted.
37	Jhansi	Jhansi	FSTP	32	24-08-2020	23-02-2021	Yes	48.00%	Utility Building work under progress but FSTP corrected Design and drawing not submitted yet.
38	Lalitpur	Lalitpur	FSTP	32	24-08-2020	23-02-2021	Yes	45.00%	Utility Building and boundary wall work under progress but FSTP corrected Design and drawing not submitted yet.
39	Etawah	Etawah	Co Treat. U	25	14-10-2020	13-07-2021	Yes	25.00%	Soil testing has been completed. Vetting of design and drawings is under progress ( Co-treatment 25 KLD) Partly foundation excavation work is completed
40	Farrukhabad	Farrukhabad	FSTP	32	25-08-2020	24-05-2021	Yes	50.00%	Construction of boundary wall and Utility Building works in under progress.
41	Kanpur	Kanpur	Co Treat. U	100	09-12-2020	08-09-2021	Yes	98.00%	Admin building brickwork completed, shuttering of slab is in progress. foundations work is complete. compost pits (12 no.) is 80% complete
42	Hardoi	Hardoi	FSTP	32	21-08-2020	30-06-2022	Yes	55.00%	Work in Progress
43	Lakhimpur kheri	Lakhapur kheri	FSTP	32	31-07-2019	31-05-2021	Yes	100.00%	Civil Works almost done & E&M work in progress
44	Lucknow	Lucknow	Co Treat. U	100	05-11-2020	04-07-2021	Yes	55.00%	Compost pit 100%, Admin Building 50%, Collection tank 50%, Filtrate tank 50% completed. Work stoped due to Lock down.

SI	District	Town	Type	Capacity KLD	Date of Start	Date of Completion	Land Availability	Overall Progress	Remarks
45	Raibareli	Raibareli	FSTP	32	17-06-2019	31-07-2021	Yes	100.00%	Work in Progress
46	Sitapur	Sitapur	FSTP	32	09-09-2020	08-03-2021	Yes	92.00%	Work in Progress
47	Unnao	Unnao	FSTP	32	08-08-2018	28-07-2019	Yes	100.00%	Plant has been commissioned on 28.07.2019 and handing over note was send to NNP Unnao in Dec 2019. Plant is yet to be taken over by NNP
48	Budaun	Budaun	FSTP	32	01-10-2020	31-03-2021	Yes	49.00%	firm is not responding for remaining design and drawings. A penlty for 2% CB value has been imposed for delay.
49	Pilibhit	Pilibhit	FSTP	32	15-10-2020	15-04-2021	Yes	100.00%	Work in Progress
50	Shahjahanpur	Shahjahanpur	FSTP	32	09-09-2020	04-03-2021	Yes	95.00%	Work in Progress
51	Azamgarh	Azamgarh	FSTP	32	13-08-2020	12-08-2021	Yes	0.00%	Land received in June 2021 . Firm has instructed to complete soil testing and submit drawing and design ASAP
52	Ballia	Ballia	Co Treat. U	25	-	-	No	0.00%	STP not constructed. Estimate sent to SMCG on 30.09.2020. Approval awaited.
53	Mau	Maunath Bhanjan	FSTP	32	13-08-2020	12-08-2021	Yes	12.00%	Land disputed but work is in progress as per direction of district Administration
54	Chandauli	Mughalsarai	FSTP	32	-	-	Yes	0.00%	land is provided by revenue department in govindpur village near padaanv in march and said to contrator for progress of work of FSTP.
55	Ghazipur	Ghazipur	Co Treat. U	25	-	-	Yes	0.00%	STP Land purchase complete. Co-treatment will be possible after STP is built.
56	Jaunpur	Jaunpur	FSTP	32	14-08-2020	13-05-2021	Yes	50.00%	Soil testing has been completed. Vetting of design and drawings on progress. Boring work complete, Supper structure of utility building and Boundry wall has been completed, Slab casting of utility building is completed. Excavation and PCC work of anaerobic , SBR 1 and SBR 2 is Completed . Plaster work of boundary wall is on progress.
57	Varanasi	Varanasi	Co Treat. U	50			Yes	20.00%	Clarity in scope of work is required. Clarification awaited.