

847

**Six Monthly  
Compliance Report**

**on**

**Solid and Liquid Waste Management  
as per the order passed by**

**Hon'ble NGT**

**under**

**Original Application No. 606/2018**

**"Compliance of Municipal Solid Waste Management Rules  
2016 and other Environmental Issues"**

**By**

**Chief Secretary  
Government of Bihar**

**March 2026**



## Table of Contents

<b>1</b>	<b>Introduction</b> .....	6
<b>2</b>	<b>Liquid Waste Management in Urban Areas</b> .....	8
2.1	ULBs Where STP is Functional/ Under Trial .....	9
2.1.1	Treated Water Quality of Functional STP .....	11
2.2	ULBs Where STP is Under Construction.....	12
2.3	ULBs Where STP is Under Tender .....	15
2.4	ULBs Where STP is Under DPR Approval/ Preparation.....	15
2.5	ULBs Where STP is Under Planning.....	18
2.6	Faecal Sludge Treatment Plant (FSTP) .....	19
2.7	Interventions and Developments .....	19
<b>3</b>	<b>Solid Waste Management in Urban Areas</b> .....	22
3.1	Solid Waste Management.....	22
3.2	Overall Development in Solid Waste Management .....	23
3.2.1	ULBs where Construction of Processing Plants are Completed and is Under Trial.....	24
3.2.2	ULBs included in the Patna Cluster.....	25
3.2.3	ULBs having Available Land for Processing Facilities and are under Construction/ Tender Stage	26
3.2.4	ULBs where Land Acquisition/ Lease is in Process – EoI Published.....	33
3.3	Legacy Waste Management.....	37
3.3.1	ULBs where Remediation of Legacy Waste is Ongoing .....	38
3.3.2	ULBs where Work Order released for Remediation of Legacy Waste.....	39
3.3.3	ULBs where Remediation Work is Under Bid Evaluation .....	40
3.3.4	ULB where Remediation Work is Under Tender .....	40
3.3.5	ULBs where Remediation Work is Under Tender Publication.....	41
3.3.6	ULBs where Drone Survey to be Conducted .....	42
3.3.7	ULBs where minimal quantity of legacy waste is generated in last 1 year .....	44
<b>4</b>	<b>Ring Fenced Account</b> .....	45
4.1	Bioremediation of Nalla .....	45
4.2	Fund Utilized for Bioremediation of Nalla .....	46
4.3	Fund Allocation .....	46
<b>5</b>	<b>Three Cities and Three Towns for Full Compliance of Solid and Liquid Waste Management</b> .....	48

**6 Solid and Liquid Waste Management in Rural Areas** .....49

6.1 Three Villages in every District for Full Compliance of Solid and Liquid Waste Management..49

Annexure I – Details of Liquid Waste Management in 141 ULBs.....51

Annexure II – Details of Solid Waste Management in 141 ULBs.....59

Annexure III – Details of Legacy Waste in 141 ULBs .....67

Annexure IV - Details of performance of Bioremediation of nallas (drains) in term standards .....71

29

## List of Tables

Table 2-1 Summary of Management of Liquid Waste in the State .....	8
Table 2-2 Status of Liquid Waste Management in ULBs where STP is Functional/ Under Trial.....	10
Table 2-3 Treated Water Quality from STPs.....	11
Table 2-4 Status of Liquid Waste Management in ULBs where STP is Under Construction .....	13
Table 2-5 Status of Liquid Waste Management in ULBs where STP is Under Tender .....	15
Table 2-6 ULBs Where STP is Under DPR Approval/ Preparation .....	16
Table 2-7 ULBs Where STP is Under Planning .....	19
Table 2-8 Status of Faecal Sludge Treatment Plant (FSTP).....	19
Table 2-9 Summary of projects taken under AMRUT 2.0 .....	20
Table 3-1 The overall status of Solid Waste Management in the ULBs of the State .....	23
Table 3-2 Status of SWM in 3 ULBs where Construction of Processing Plants are Completed and are in trial run.....	24
Table 3-3 Status of SWM in 77 ULBs where land is available, and Processing Plants are Under Construction/ Under Tender .....	27
Table 3-4 Intervention and Development in the Establishment of Processing Plants under SWM .....	32
Table 3-5 Status of SWM in the ULBs where land identification is in process for the upcoming waste processing plants.....	34
Table 3-6 Summary of current status of legacy waste in 55 ULBs .....	37
Table 3-7 Summary of current status of legacy waste in 86 ULBs .....	37
Table 3-8 ULBs where Remediation of Legacy Waste is Under Process .....	38
Table 3-9 ULBs where Work Order released for Remediation of Legacy Waste .....	39
Table 3-10 ULBs where Re-assessment of Legacy Waste is Under Bid Evaluation .....	40
Table 3-11 ULB where Remediation Work is Under Tender .....	41
Table 3-12 ULB where Remediation Work is Under Tender Publication .....	41
Table 3-13 ULB where Drone Survey to be Conducted.....	42
Table 3-14 ULB where minimal quantity of legacy waste is generated in last 1 year.....	44
Table 4-1 Fund Utilized for Bioremediation of Nalla from Rong Fenced Account.....	46
Table 4-2 Fund Allocation under Ring Fenced Account .....	46
Table 5-1 Compliance of solid and liquid waste management in three cities and three towns.....	48
Table 6-1 Overall progress in the solid and liquid waste management in Rural areas.....	49
Table 6-2 Three villages in every district for full compliance of solid and liquid waste management .....	49

## List of Figures

Figure 3-1 Current Status of waste generation, processing, and subsequent gap from April 2025 to December 2025 .....	22
Figure 3-2 Status of SWM in the ULBs included in the Patna Cluster .....	25
Figure 4-1 Certificate of BSPCB for 507 nallahs where bioremediation was in practice .....	45

## 1 Introduction

In the matter of Original Application No. 606/2018 In re: "Compliance of Municipal Solid Waste Management Rules 2016 and other Environmental Issues" the principal bench of Hon'ble NGT, in its order dated May 4, 2023, identified gaps in the Management of Solid and Liquid Waste and levied an environmental compensation of ₹4,000 crore on polluter pays principle. The said environmental compensation was obtained taking 2,000 MLD gap in sewage treatment whereas no environmental compensation was levied to manage solid waste for the time being. It was also mentioned in the order that the amount may be kept in a ring-fenced account within two months to be operated as per directions of the Chief Secretary only for waste management (liquid and solid) in the State.

In this regard, an undertaking duly signed by the Chief Secretary, Bihar was submitted to the Principal Bench, NGT vide letter no. 1973, dated 04.05.2023, mentioning the creation of a ring-fenced account for the management of solid and liquid waste in the State and the fund in the ring-fenced account will be called 'Solid and Liquid Waste Management Fund'. Subsequently, ring-fenced account was set up and maintained with Rs. 4000/- crores (Four thousand crores) to overcome the existing gap in the solid and liquid waste management. It was communicated to the NGT vide letter no. 5839, dated 29.09.2023. Further, to sanction projects under the ring-fenced account, a **Monitoring and Advisory Committee** has been constituted under the chairmanship of the Chief Secretary, Bihar with Urban Development & Housing Department, Panchayati Raj Department, Rural Development Department, Finance Department, Bihar Urban Infrastructure Development Corporation Ltd (BUIDCO) and Bihar State Pollution Control Board as Stakeholder Departments.

As per the order released by NGT dated May 4, 2023, six monthly compliance report to be filed by the Chief Secretary to the Registrar General of this Tribunal by e-mail at [judicial-ngt@gov.in](mailto:judicial-ngt@gov.in). Thus, as a part of the compliance the State has filed a compliance report duly signed by the Chief Secretary, Government of Bihar dated July 24, 2025. Based on the compliance report matter was heard by the NGT on August 19, 2025, and subsequent observations were released. The matter is further listed on March 10, 2026.

To comply with the directions given in previous order of NGT, the State has taken various interventions to bridge the gap of solid and liquid waste management along with the remediation of legacy waste. Based on the development and progress in solid and liquid waste management in the State a detailed compliance report has been developed and is mentioned in following sections.

29

## 2 Liquid Waste Management in Urban Areas

As per the 2011 census the total urban population including 141 Urban Local Bodies (ULBs) is 1,30,38,549 and based on a decadal growth rate of 23%, the projected urban population (141 Urban Local Bodies) of the State for 2026 was approximately 1,75,36,848, resulting in an estimated daily sewage generation of around **1894** million liters per day (MLD) as per the sewage generation guideline of Central Public Health Environmental Engineering Organization (CPHEEO), Ministry of Housing and Urban Affairs, Gol. The State is moving forward to develop the sewage management infrastructure with various central and state schemes such as Namami Gange, AMRUT 2.0, Swachh Bharat Mission (Urban) 2.0, and State scheme.

The summary of overall management of sewage in the State including sewage generation, status and capacity of available treatment infrastructure is mentioned in Table 2-1.

Table 2-1 Summary of Management of Liquid Waste in the State

S.No.	Category	Status as on July 2025			Status as on February 2026		
		No. of ULBs	Sewage Generation (MLD)	Overall capacity of STP (MLD)	No. of ULBs	Sewage Generation (MLD)	Overall capacity of STP (MLD)
1	ULBs where STP is Functional and Under Trial	Total - 15 Functional - 10 Under Trial - 5	435	535	Total - 16 Functional - 11 Under Trial - 5	508	600##
2	ULBs where STP is Under Construction	14	312	274	13	265	235.3*
3	ULBs where STP is Under Tender	8	198	260	8	205	260
	<b>Total</b>	<b>37</b>	<b>944</b>	<b>1068</b>	<b>37</b>	<b>978</b>	<b>1094.8</b>
4	ULBs where STP is Under DPR Preparation/ Approval stage	100	780	680+20#	97	782	642
5	Under Planning	4	105	105	7	135	135
	<b>Total</b>	<b>104</b>	<b>885</b>	<b>785</b>	<b>104</b>	<b>916</b>	<b>776</b>
	<b>Total</b>	<b>141</b>	<b>1829</b>	<b>1873</b>	<b>141</b>	<b>1894</b>	<b>1871</b>

# In the report submitted in July 2025, an additional 20 MLD STP comprises of 13 MLD STP for Begusarai, 4 MLD STP for Bodhgaya through AMRUT 2.0 while 2.5 MLD and 0.5 MLD STP for Phulwari and Sonpur

under Swachh Bharat Mission (Urban) 2.0 were taken to augment the treatment infrastructure of four ULBs.

## The total 600 MLD comprises of functional 350 MLD, under trail 37 MLD and 13 MLD STP under DPR stage of Begusarai Nagar Nigam.

\* Total 235.3 MLD comprises of under construction 190.6 MLD, under tender 21 MLD (17 MLD Biharsharif Nagar Nigam and 4 MLD Bodhgaya Nagar Parishad) and under DPR/SLCT stage 23.7 MLD (16 MLD Muzaffarpur Nagar Nigam under DPR and 7.7 MLD under SLTC approval in Hajipur Nagar Parishad).

Detail of Management of Liquid Waste comprises of sewage generation, available treatment infrastructure, along with the quantity of sewage reaching at each STP and tentative timeline of work completion, in all 141 ULBs is mentioned in **Annexure I**.

## 2.1 ULBs Where STP is Functional/ Under Trial

At present Sewage Treatment Plant (STP) is functional in 11 ULBs while it is under trail in 5 ULBs. The overall management of sewage in 16 ULBs in the State including generation, available treatment infrastructure, treatment technology, scheme in which the project has been taken, along with the quantity of sewage reaching at each STP at present is mentioned in Table 2-2.

The total capacity of functional STPs in 11 ULBs is 350 MLD while the total capacity of STPs under trial is 237 MLD. Accordingly, the cumulative STP capacity for the 16 ULBs stands at 600 MLD, exceeding the total sewage generation of 508 MLD and resulting in a surplus of 92 MLD which is **approx. 18% above the current requirement.**

Table 2-2 Status of Liquid Waste Management in ULBs where STP is Functional/ Under Trial

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (Functional) (MLD)	STP Capacity (Under Trial) (MLD)	STP Capacity (Under DPR Approval/ Preparation Stage) (MLD)	Total capacity of STP against Sewage Generation (MLD)	Scheme	Discharge of Treated Effluent	Sewage Reaching to STPs (MLD)
1	2	3	4	5	6	7=4+5+6	8	9	10
1	Patna Nagar Nigam	245	200	150	0	350	NMCG	Ganga – Digha Plant Canal – Rest 5 STPs	Total - 196.04 Beur - 34.73, Karmalichak - 33.16, Saidpur -57.98, Pahari - 25.17, Digha - 20, Kankarbagh - 25
2	Munger Nagar Nigam	31	30	0	0	30	NMCG	Ganga	13.06
3	Chapra Nagar Nigam	29	32	0	0	32	NMCG	Ganga	7.48
4	Danapur Nizamat Nagar Parishad	26	25	0	0	25	NMCG	Ganga	18
5	Phulwari Nagar Parishad	12	13	0	0	13	NMCG	Canal	4.05
6	Rajgir Nagar Parishad	11	10	0	0	10	State Fund	---	6
7	Barh Nagar Parishad	9	11	0	0	11	NMCG	Canal	5.16
8	Sultanganj Nagar Parishad	8	10	0	0	10	NMCG	Canal	4.25
9	Maner Nagar Parishad	6	6.5	0	0	7	NMCG	Canal	1.32
10	Sonpur Nagar Parishad	5	3.5	0	0	4	NMCG	Canal	2.56
11	Naugachia Nagar Parishad	8	9	0	0	9	NMCG	---	Estimation of outfall is under consideration at NMCG
12	Begusarai Nagar Nigam	37	0	17	13	30	NMCG, AMRUT	Canal	1
13	Mokama Nagar Parishad	9	0	8	0	8	NMCG	Canal	4
14	Fatuha Nagar Parishad	7	0	7	0	7	NMCG	Ganga	2
15	Bakhtiyarpur Nagar Parishad	7	0	10	0	10	NMCG	Canal	2.51
16	Bhagalpur Nagar Nigam	58	0	45		45	NMCG	Canal	3
	<b>Total</b>	<b>508</b>	<b>350</b>	<b>237</b>	<b>13</b>	<b>600</b>			<b>271</b>

**NMCG:** - National Mission for Clean Ganga, **AMRUT:** - Atal Mission for Rejuvenation and Urban Transformation 2.0,

## NOTE:

1. In Patna Nagar Nigam 4 different STPs of total capacity 200 MLD are functional [Beur (43 MLD), Karmalichak (37 MLD), Saidpur (60 MLD), and Pahari (60 MLD)] and 2 different STPs of total capacity 150 MLD are under trail [Digha (100 MLD) and Kankarbagh (50 MLD)].
2. Due to some outfall issue in the STP of Naugachiya Nagar Parishad for the treated water, a separate estimate has been prepared and is under approval at NMCG.
3. Additional 13 MLD STP under AMRUT is planned at Begusarai Nagar Nigam which is under approval by State Level Technical Committee (SLTC).

## 2.1.1 Treated Water Quality of Functional STP

Total quality of treated water from sewage treatment plants (STPs) for the month of November 2025 is mentioned in Table 2-3.

Table 2-3 Treated Water Quality from STPs

S.No.	Name of ULBs	Location of STP	pH	TSS	COD	BOD	Fecal Coliforms
				(mg/L)	(mg/L)	(mg/L)	(MPN/100 ml)
			6.5-9	Not more than 20	Not more than 50	Not more than 10	Less than 230
1	Patna Nagar Nigam	Beur STP	7.5	20	46	10	130
		Saidpur STP	7.09	18	36	6.5	170
		Karmalichak STP	7.42	12	20	3.3	130
		Pahari STP	7.38	16	20	1.3	190
		Kankarbagh STP	7.55	12	28	2.8	170
		Digha STP	7.34	15	22	6.7	220
2	Danapur Nagar Parishad	Danapur STP	7.32	14	36	6.0	230
3	Phulwarisharif Nagar Parishad	Phulwarisharif STP	7.29	14	24	5.7	220
4	Maner Nagar Panchayat	Maner STP	7.66	12	40	4.5	133
5	Sonpur Nagar Parishad	Sonpur STP	8.03	16	20	5.5	230
6	Chapra Nagar Nigam	Chapra STP	7.62	14	20	4.3	230
7	Barh Nagar Parishad	Barh STP	7.45	12	24	3.3	230
8	Munger Nagar Nigam	Munger STP	7.32	20	24	4.5	220

S.No.	Name of ULBs	Location of STP	pH	TSS	COD	BOD	Fecal Coliforms
				(mg/L)	(mg/L)	(mg/L)	(MPN/100 ml)
			6.5-9	Not more than 20	Not more than 50	Not more than 10	Less than 230
9	Sultanganj Nagar Parishad	Sultanganj STP	7.2	16	32	6.22	160
10	Bakhtiyarpur Nagar Parishad	Bakhtiyarpur STP	7.46	12	12	4.2	140
11	Mokama Nagar Parishad	Mokama STP	7.83	12	16	6.1	220

It is seen from Table 2-3, that the treated water quality received from the STPs meets the prescribed standards as per the Hon'ble NGT in O.A. No. 1069/2018 dated 30.09.2018 ensuring that the treated effluent is safe for discharge.

## 2.2 ULBs Where STP is Under Construction

At present there are 14 Urban Local Bodies (ULBs) where STP is under construction. The overall management of sewage in these ULBs including sewage generation, capacity of STP under construction, treatment technology, scheme and physical progress is mentioned in Table 2-4.

27

Table 2-4 Status of Liquid Waste Management in ULBs where STP is Under Construction

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (Under Construction) (MLD)	STP Capacity Under Tender Stage (MLD)	STP Capacity (Under DPR/ SLTC Stage) (MLD)	Total capacity of STP against Sewage Generation (MLD)	Scheme	Physical Progress (%)	Treatment Technology	Tentative Timeline of Completion
1	2	3	4	5	6	7=4+5+6	8	9	10	11
1	Biharsharif Nagar Nigam	49	25	17		42	Smart City, AMRUT	25 MLD - STP completed, House Service Connection and Rising Main work under progress.	SBR	25 MLD STP - Oct-26 17 MLD STP- April - 28
2	Motihari Nagar Nigam	32	23			23	NMCG	Work Started	SBR	Oct-27
3	Hajipur Nagar Parishad	28	22		7.7*	30	NMCG, AMRUT	22 MLD STP - 93%	SBR	July 26 for 22 MLD STP, April-28 7.7 MLD STP
4	Dehri-Dalmianagar Nagar Parishad	20	21			21	NMCG	20%	SBR	May-26
5	Jamui Nagar Parishad	13	13			13	NMCG	5%	SBR	Oct-26
6	Supaul Nagar Parishad	10	12.1			12	NMCG	8%	SBR	May-26
7	Daudnagar Nagar Parishad	8	10.5			11	NMCG	Work Started	SBR	Nov-26
8	Barahiya Nagar Parishad	6	6			6	NMCG	3%	SBR	Aug-26
9	Kahalgaoon Nagar Panchayat	5	6			6	NMCG	77%	SBR	Mar-26
10	Muzaffarpur Nagar Nigam	51	15		16	31	Smart City, NMCG	15 MLD STP Completed, House Service Connection work under progress. 16 MLD STP under DPR	SBR	March 26, April-28 for 16 MLD STP
11	Madhubani Nagar Nigam	24	15			15	State Fund	Work Started	SBR	NoC awaited from MoEFCC, Gol

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (Under Construction) (MLD)	STP Capacity Under Tender Stage (MLD)	STP Capacity (Under DPR/ SLTC Stage) (MLD)	Total capacity of STP against Sewage Generation (MLD)	Scheme	Physical Progress (%)	Treatment Technology	Tentative Timeline of Completion
12	Bodhgaya Nagar Parishad	11	10	4		14	State Fund, AMRUT	10 MLD plant 80% complete	MBBR, SBR	4 MLD plant under tender
13	Raxaul Nagar Parishad	8	12			12	NMCG	Work Started	MBBR	
	<b>Total</b>	<b>265</b>	<b>190.6</b>	<b>21.0</b>	<b>23.7</b>	<b>235.3</b>				

DPR – Detailed Project Report

SLTC – State Level Technical Committee

\*7.7 MLD STP under approval of SLTC under AMRUT

29

### 2.3 ULBs Where STP is Under Tender

At present there are 8 Urban Local Bodies (ULBs) where STP is under tender stage. The overall management of liquid waste in those 8 ULBs including generation, capacity of STP under tender, and scheme in which the project is being implemented is mentioned in Table 2-5.

Table 2-5 Status of Liquid Waste Management in ULBs where STP is Under Tender

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (Under Tender Stage) (MLD)	Scheme	Current Status	Tentative Timeline
1	Sasaram Nagar Nigam	38	25	AMRUT	Under Technical Bid Evaluation	April-28
2	Ara Nagar Nigam	38	47	NMCG	Tender Published	April-28
3	Katihar Nagar Nigam	35	55.5	NMCG	Under Technical Bid Evaluation	April-28
4	Siwan Nagar Parishad	28	26	AMRUT	Under Technical Bid Evaluation	April-28
5	Buxar Nagar Parishad	21	50	NMCG	Under Technical Bid Evaluation	April-28
6	Jehanabad Nagar Parishad	15	14	AMRUT	Under Technical Bid Evaluation	April-28
7	Aurangabad Nagar Parishad	15	20	AMRUT	Under Technical Bid Evaluation	April-28
8	Lakhisarai Nagar Parishad	15	22	NMCG	Under Financial Bid Evaluation	April-28
	<b>Total</b>	<b>205</b>	<b>260</b>			

Therefore, the total capacity of STPs under construction in 8 ULBs is 260 MLD against the total sewage generation of 205 MLD. Hence, a surplus capacity of 55 MLD has been created which is approx. 27% above the current requirement.

### 2.4 ULBs Where STP is Under DPR Approval/ Preparation

There are 97 Urban Local Bodies where STPs are under DPR approval/ preparation stage. Out of 97 ULBs 11 ULBs has been taken under NMCG, 86 ULBs are taken under SBM (U) 2.0. The overall management of liquid waste in 97 ULBs including sewage generation, capacity of STP, and scheme in which the project is being implemented and tentative timeline of work completion is mentioned in Table 2-6.

27

Table 2-6 ULBs Where STP is Under DPR Approval/ Preparation

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (MLD)	Scheme	Tentative timeline of work completion
1	Gaya Nagar Nigam	69	84	NMCG	April-28
2	Darbhangha Nagar Nigam	43	24.3	NMCG	April-28
3	Samastipur Nagar Nigam	37	36	NMCG	April-28
4	Bettiah Nagar Nigam	34	33	NMCG	April-28
5	Saharsa Nagar Nigam	31	18.69	NMCG	April-28
6	Khagaria Nagar Parishad	17	17	NMCG	April-28
7	Kishanganj Nagar Parishad	15	20.71	NMCG	April-28
8	Jamalpur Nagar Parishad	15	15	NMCG	April-28
9	Gogri Jamalpur Nagar Parishad	14	10	SBM	April-28
10	Dumraon Nagar Parishad	13	9.5	SBM	April-28
11	Masaurhi Nagar Parishad	12	9	SBM	April-28
12	Sheikhpura Nagar Parishad	12	8.5	SBM	April-28
13	Araria Nagar Parishad	11	8.5	SBM	April-28
14	Benipur Nagar Parishad	11	8	SBM	April-28
15	Gopalganj Nagar Parishad	10	7	SBM	April-28
16	Barbigha Nagar Parishad	8	6	SBM	April-28
17	Ballia Nagar Parishad	8	6	SBM	April-28
18	Teghra Nagar Parishad	8	6	SBM	April-28
19	Dalsinghsarai Nagar Parishad	8	6	SBM	April-28
20	Simri Bakhtiyarpur Nagar Parishad	8	6	SBM	April-28
21	Madhepura Nagar Parishad	8	10.73	NMCG	April-28
22	Jogbani Nagar Parishad	8	4.25	NMCG	April-28
23	Sherghati Nagar Parishad	8	5.5	SBM	April-28
24	Arwal Nagar Parishad	8	3.5	NMCG	April-28
25	Hilsa Nagar Parishad	7	5.5	SBM	April-28
26	Hisua Nagar Parishad	7	5.5	SBM	April-28
27	Forbesganj Nagar Parishad	7	5.5	SBM	April-28
28	Bhabhua Nagar Parishad	7	5.5	SBM	April-28
29	Jhanjharpur Nagar Parishad	7	5.5	SBM	April-28
30	Bakhri Nagar Parishad	7	5.5	SBM	April-28
31	Bikramganj Nagar Parishad	7	5.5	SBM	April-28
32	Mahnar Nagar Parishad	7	5	SBM	April-28
33	Rosera Nagar Parishad	7	5	SBM	April-28
34	Banka Nagar Parishad	7	5	SBM	April-28
35	Parsa Bazar Nagar Panchayat	7	5	SBM	April-28
36	Sahibganj Nagar Parishad	6	5	SBM	April-28
37	Piro Nagar Parishad	6	5	SBM	April-28
38	Khagaul Nagar Parishad	6	5	SBM	April-28

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (MLD)	Scheme	Tentative timeline of work completion
39	Banmankhi Nagar Parishad	6	5	SBM	April-28
40	Sheohar Nagar Parishad	6	4.5	SBM	April-28
41	Lalganj Nagar Parishad	6	5	SBM	April-28
42	Kanti Nagar Parishad	6	5	SBM	April-28
43	Motipur Nagar Parishad	6	5	SBM	April-28
44	Tekari Nagar Parishad	6	5	SBM	April-28
45	Islampur Nagar Parishad	6	4.5	SBM	April-28
46	Kasba Nagar Parishad	6	4.5	SBM	April-28
47	Bairgania Nagar Parishad	6	4.5	SBM	April-28
48	Mirganj Nagar Parishad	6	3	SBM	April-28
49	Dhaka Nagar Parishad	6	4.5	SBM	April-28
50	Barauli Nagar Parishad	6	4.5	SBM	April-28
51	Chakia Nagar Parishad	6	4.5	SBM	April-28
52	Janakpur Road Nagar Parishad	6	4.5	SBM	April-28
53	Warisaliganj Nagar Parishad	6	4.5	SBM	April-28
54	Jhajha Nagar Parishad	6	4.5	SBM	April-28
55	Mahua Nagar Parishad	6	4.5	SBM	April-28
56	Nokha Nagar Parishad	6	4.5	SBM	April-28
57	Revelganj Nagar Panchayat	6	4.5	SBM	April-28
58	Sugauli Nagar Panchayat	6	4.5	SBM	April-28
59	Bahadurganj Nagar Panchayat	5	4	SBM	April-28
60	Haweli kharagpur Nagar Parishad	5	4	SBM	April-28
61	Rafiganj Nagar Panchayat	5	4	SBM	April-28
62	Ekma Bazar Nagar Panchayat	5	4	SBM	April-28
63	Dighwara Nagar Panchayat	5	3.5	SBM	April-28
64	Jagdishpur Nagar Panchayat	5	3.5	SBM	April-28
65	Makhdumpur Nagar Panchayat	5	3.5	SBM	April-28
66	Mohania Nagar Panchayat	5	3.5	SBM	April-28
67	Marhaura Nagar Panchayat	4	3.5	SBM	April-28
68	Sursand Nagar Panchayat	4	3.5	SBM	April-28
69	Pakridayal Nagar Panchayat	4	3.5	SBM	April-28
70	Murliganj Nagar Panchayat	4	3	SBM	April-28
71	Chanpatia Nagar Panchayat	4	3	SBM	April-28
72	Barsoi Nagar Panchayat	4	3	SBM	April-28
73	Bihyan Nagar Panchayat	4	3	SBM	April-28
74	Manihari Nagar Panchayat	4	3	SBM	April-28
75	Areraj Nagar Panchayat	4	3	SBM	April-28
76	Mehsi Nagar Panchayat	4	3	SBM	April-28
77	Silao Nagar Panchayat	4	3	SBM	April-28

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (MLD)	Scheme	Tentative timeline of work completion
78	Amarpur Nagar Panchayat	4	3	SBM	April-28
79	Naubatpur Nagar Panchayat	4	3	SBM	April-28
80	Kochas Nagar Panchayat	4	3	SBM	April-28
81	Maharajganj Nagar Panchayat	4	3	SBM	April-28
82	Navinagar Nagar Panchayat	3	3	SBM	April-28
83	Nasriganj Nagar Panchayat	3	2.5	SBM	April-28
84	Mairwa Nagar Panchayat	3	3	SBM	April-28
85	Bikram Nagar Panchayat	3	2.5	SBM	April-28
86	Jaynagar Nagar Panchayat	3	2.5	SBM	April-28
87	Belsand Nagar Panchayat	3	2.5	SBM	April-28
88	Kateya Nagar Panchayat	3	2.5	SBM	April-28
89	Nirmali Nagar Panchayat	3	2.5	SBM	April-28
90	Birpur Nagar Panchayat	3	2.5	SBM	April-28
91	Kesariya Nagar Panchayat	3	2	SBM	April-28
92	Koath Nagar Panchayat	3	2	SBM	April-28
93	Thakurganj Nagar Panchayat	3	2	SBM	April-28
94	Ghoghardiha Nagar Panchayat	3	2	SBM	April-28
95	Shahpur Nagar Panchayat	3	2	SBM	April-28
96	Koilwar Nagar Panchayat	3	2	SBM	April-28
97	Khusrupur Nagar Panchayat	2	2	SBM	April-28
	<b>Total</b>	<b>782</b>	<b>642</b>	<b>0</b>	<b>0</b>

It is important to note that as per the operational guidelines of SBM (U) 2.0, sewage generated from minimum 70% population should be collected and treated in the STP. Therefore, action plan was prepared for the sewage generation taking 70% of population in each ULBs under guidance of national experts from MoHUA, Gol. The same action plan has been approved by the National Advisory and Review Committee (NARC) under the chairmanship of Secretary, MoHUA, Gol.

## 2.5 ULBs Where STP is Under Planning

There are 7 Urban Local Bodies where STP projects are under planning stage and mentioned in Table 2-7.

Table 2-7 ULBs Where STP is Under Planning

S. No	Name of the ULB	Sewage Generation (MLD)	Expected STP Capacity (MLD)	Scheme
1	Purnia Nagar Nigam	41	41	NMCG Phase 3
2	Sitamarhi Nagar Nigam	37	37	
3	Bagaha Nagar Parishad	16	16	
4	Bihat Nagar Parishad	15	15	
5	Nawada Nagar Parishad	12	12	
6	Narkatiyaganj Nagar Parishad	7	7	
7	Ramnagar Nagar Parishad	7	7	
	<b>Total</b>	<b>135</b>	<b>135</b>	

In the coming phase 3 of NMCG starting from March 2026, where towns situated near the tributaries of Ganga River would be taken up on priority, the aforementioned ULBs would be taken up for the development of sewage treatment infrastructure.

## 2.6 Faecal Sludge Treatment Plant (FSTP)

In addition to the aforementioned projects of Sewage Treatment Plants, various projects of Faecal Sludge Treatment Plant (FSTP) for the treatment of faecal sludge is mentioned in Table 2-8.

Table 2-8 Status of Faecal Sludge Treatment Plant (FSTP)

S. No.	Name of ULB	FSTP capacity (KLD)	Current Status
1	Begusarai Nagar Nigam	10	Functional
2	Purnia Nagar Nigam	10	Functional
3	Gaya Nagar Nigam	3	Functional

## 2.7 Interventions and Developments

The State is undertaking a range of strategic measures to uplift the overall wastewater management aimed at mitigating the existing gaps. Emphasis is placed on boosting system

efficiency through continuous monitoring. The following key initiatives taken by the State under AMRUT 2.0 and SBM (U) 2.0 as a part of recent development are outlined below.

### AMRUT 2.0: -

Under AMRUT 2.0, State has taken various significant steps to streamline the overall management of sewage in the big towns. A summary of related projects under AMRUT 2.0, is mentioned in Table 2-9.

Table 2-9 Summary of projects taken under AMRUT 2.0

S.No.	Location	Project Details	Estimated Cost (Cr)	State Share (Cr)	Central Share (Cr)
1	Aurangabad	Sewage Network 196 km, 8 Intermediate Pumping Station, 5.4 Km Rising Main, and 20 MLD STP	497.6537	339.5682	158.0855
2	Buxar	Sewage Network 112 km, 2 Intermediate Pumping Station, and 1.075 Km Rising Main	255.8835	173.3848	82.4987
3	Motihari	Sewage Network 187 km, 4 Intermediate Pumping Station, and 0.8 Km Rising Main	399.8728	271.8426	128.0302
4	Sasaram	Sewage Network 205 km, 4 Intermediate Pumping Station, 7.064 Km Rising Main, and 25 MLD STP	455.6137	310.5041	145.1096
5	Siwan	Sewage Network 128 km, 4 Intermediate Pumping Station, 1.59 Km Rising Main, and 25 MLD STP	367.035	251.5248	115.5102
6	Jehanabad	Sewage Network 122 km, 3 Intermediate Pumping Station, 2.7 Km Rising Main, and 14 MLD STP	328.9457	224.9939	103.9518
		<b>Total</b>	<b>2305.0044</b>	<b>1571.8184</b>	<b>733.186</b>

As mentioned above, under AMRUT 2.0 the State has considered the end-to-end planning of sewage management and taken up projects covering collection, conveyance, treatment and final disposal/ reuse. In aforementioned 6 cities, sewerage network followed by STP projects has been approved by the **State Cabinet** of total estimated cost of **2305 Cr** with approx. **1572 Cr as State share**. As of now **tender has been published** in all such projects to implement it on ground.

**SBM (U) 2.0**

1. In Swachh Bharat Mission (Urban) 2.0, Sewage Treatment Plant-cum-Faecal Sludge Treatment Plant (STP-cum-FSTP) of total capacity 443 MLD and Interception and Diversion of 858 km along with 128 Cesspool Tankers has been approved by MoHUA, GoI for the ULBs having population less than 1 lakh (as per census 2011) with a total project cost of 1337.54 Cr where **State share** is **671.04 Cr** and 666.5 as Central assistance.
2. As a part of pre-assessment of available drains, **baseline survey** has been conducted at the local level for the identification of all small, medium and large drains. With regular monitoring and handholding of ULBs at the department level the task is now completed.
3. Four agencies have been empaneled at the State level to prepare DPR for STP-cum-FSTP and Interception & Diversion drains. As of now the ULBs have been distributed among the agencies and work allotted to them. Currently DPR is under preparation and expected to be completed by June 2026.
4. Committee has been formed at local level under the chair of Executive Engineer to review the progress of DPR preparation by the empaneled agencies.
5. In addition, regular monitoring is done by the State officials to expedite the work progress.

29


### 3 Solid Waste Management in Urban Areas

The State of Bihar accords highest priority to scientific solid waste management in urban areas, to achieve the objective of Swachh Bharat Mission (Urban) 2.0 while promoting centralized as well as decentralized waste-management solutions and infrastructure development across all Urban Local Bodies.

#### 3.1 Solid Waste Management

The State of Bihar is taking forward the objectives of the Swachh Bharat Mission (Urban) 2.0 and is committed to ensure 100% scientific Solid Waste Management (SWM) in the State. Current status of waste generation, processing, subsequent gap and approved plan to fill the gap from April 2025 to December 2025 is mentioned in Figure 3-1.

Figure 3-1 Current Status of waste generation, processing, and subsequent gap from April 2025 to December 2025



Data Source: Monthly average data available on Swachhtam Portal of Ministry of Housing and Urban Affairs, Government of India.

20

TPD – Tons per day

### 3.2 Overall Development in Solid Waste Management

The overall development in the management of solid waste in the ULBs of the State is mentioned in Table 3-1.

Table 3-1 The overall status of Solid Waste Management in the ULBs of the State

S. No.	Category	No. of ULBs	Current Waste Generation (TPD)	Capacity of Existing Compost Plant (TPD)	Capacity of Existing MRF (TPD)	Total Capacity of Existing Compost & MRF (TPD)	Current Waste Processing (TPD)	Gap in Waste Processing (TPD)	Total Approved Plan to fill the Gap (TPD)	Approved Action Plan for Compost+CBG Plant (TPD)	Approved Action Plan for MRF (TPD)
1	2	3	4	5	6	7 = 5+6	8	9 = 4-8	10 = 11+12	11	12
1	ULBs where Processing Plants are Constructed and in Under Trial	3	147	90	11	101	79	68	197	107	90
2	ULBs included in the Patna Cluster	10	1162	642	424	1066	949	212	1100	563	537
3	ULBs having Available Land for Processing Capacity and are Under Construction/Tender Stage	77	2903	1182	427	1609	910	1993	2740	1532	1208
4	ULBs where Land Acquisition/ Lease is in Process – Eol Published	51	1323	264	41	305	106	1217	1415	779	637
	<b>Total</b>	<b>141</b>	<b>5535</b>	<b>2177</b>	<b>903</b>	<b>3081</b>	<b>2044</b>	<b>3490</b>	<b>5452</b>	<b>2981</b>	<b>2471</b>

Data Source: Monthly average data of December 2025 from Swachhtam Portal, MoHUA, Gol.

MRF – Material Recovery Facility

CBG - Compressed Biogas

TPD – Tons per day

ULB – Urban Local Body

Eol – Expression of Interest

The current solid waste generation from 141 ULBs of the State is 5535 TPD whereas the total available processing capacity 3081 TPD comprising of 2177 TPD compost plant and 903 TPD of Material Recovery Facility (MRF). Using the available processing facility the current waste processing in the State is 2044 TPD leaving a gap of 3490 TPD. The additional processing capacity of approximately 1037 TPD could not be used due to nonfunctioning and/or maintenance of Compost Pits and Material Recovery Facilities at regular intervals.

As shown in Table 3-1, to address the existing gap of 3490 TPD the total approved capacity of waste processing is 5452 TPD comprising of total wet waste processing capacity of 2981 TPD (compost plant 2881 TPD and Compressed Biogas plant of 100 TPD) and 2471 TPD of MRF. In

addition, for the disposal of inert waste and process rejects, scientific landfill (SLF) of total capacity of 1152 TPD has also been approved under SBM (U) 2.0.

The subsequent sections outline the current status of Solid Waste Management in ULBs, including existing facilities, gaps, and the specific interventions and achievements of the State and its subsequent progress to bridge the available gaps.

**The details of waste generation, existing processing facility, current waste processing, approved processing plants, current status of approved processing plants and tentative timeline to establish the processing plants of all 141 ULBs is mentioned in Annexure II.**

### 3.2.1 ULBs where Construction of Processing Plants are Completed and is Under Trial

The construction of processing plants in three ULBs viz. Manihari Nagar Panchayat, Dehri Dhamiya Nagar Nagar Parishad, and Katihar Nagar Nigam has been completed and the facilities are currently under trial run. It is important to note that a total capacity of 197 TPD has been established against a processing gap of 68 TPD. The details of solid waste management (SWM) in these three ULBs are mentioned in Table 3-2.

Table 3-2 Status of SWM in 3 ULBs where Construction of Processing Plants are Completed and are in trial run

S. No.	Name of ULB	Current Waste Generation (TPD)	Capacity of Existing Compost Plant (TPD)	Capacity of Existing MRF (TPD)	Total Processing Capacity (TPD)	Current Waste Processing (TPD)	Current Gap in Waste Processing (TPD)	Approved Capacity of Compost Plant (TPD)	Approved Capacity of MRF (TPD)	Total Approved Capacity of Processing Plants (TPD)	Current Status
1	Manihari Nagar Panchayat	11	10	6	16	9	2	6	2	8	Construction completed and Plants are under trial run
2	Dehri-Dalmianagar Nagar Parishad	22	20	5	25	12	10	26	29	55	
3	Katihar Nagar Nigam	114	60	0	60	58	56	75	59	134	
	<b>Total</b>	<b>147</b>	<b>90</b>	<b>11</b>	<b>101</b>	<b>79</b>	<b>68</b>	<b>107</b>	<b>90</b>	<b>197</b>	

### 3.2.2 ULBs included in the Patna Cluster

The details of current waste generation, existing processing plants and available gap in processing of waste, and plan to fill the processing gap in the ULBs under Patna cluster is mentioned in Table 3-2. To bridge the current gap of 212 TPD in waste processing across the ULBs within the Patna cluster a combined capacity of 1600 TPD have been proposed under the Integrated Solid Waste Management (ISWM) in PPP mode.

Figure 3-2 Status of SWM in the ULBs included in the Patna Cluster

S.No.	Name of ULB	Current Waste Generation (TPD)	Capacity of Existing Compost Plant (TPD)	Capacity of Existing Material Recovery Facility (TPD)	Total Capacity of Existing Compost & MRF (TPD)	Current Waste Processing (TPD)	Gap in Waste Processing (TPD)	Plan to overcome the Gap and Status
1	Bakhtiyarpur Nagar Parishad	20	20	0	20	1	19	Integrated Solid Waste Management Plant in PPP mode - 1600 TPD
2	Danapur Nizamat Nagar Parishad	95	6	5	11	10	85	
3	Fatuha Nagar Parishad	22	4	0	4	4	19	
4	Khagaul Nagar Parishad	18	10	0	10	2	16	
5	Khusrupur Nagar Panchayat	3	2	1	3	1	3	
6	Maner Nagar Parishad	8	10	1	11	1	7	
7	Masaurhi Nagar Parishad	24	4	2	6	6	18	
8	Naubatpur Nagar Panchayat	9	0	0	0	0	9	
9	Patna Nagar Nigam	926	585	415	1000	926	0	
10	Phulwari Nagar Parishad	36	1	0	1	0	36	
	<b>Total</b>	<b>1162</b>	<b>642</b>	<b>424</b>	<b>1066</b>	<b>949</b>	<b>212</b>	<b>Under Tender Stage</b>

Data Source: Monthly average data of December 2026 from Swachhtam Portal, MoHUA, Gol.

NOTE: In Patna cluster total 13 ULBs have been included where Patna Nagar Nigam is the lead ULB and 12 nearby ULBs as spoke ULBs. Among nearby spoke ULBs 3 ULBs are newly constituted with a cumulative waste generation of 48 TPD.

#### 3.2.2.1 Interventions and Developments

To bridge the existing gap in waste processing, a comprehensive Integrated Solid Waste Management (ISWM) plan has been prepared for the Patna cluster covering Patna Nagar Nigam

and other 12 nearby ULBs in Public Private Partnership (PPP) mode. Among the 12 ULBs in Patna Cluster 3 ULBs are newly constituted with a cumulative waste generation of 48 TPD. Considering the projected waste generation for the year 2026 as per Swachh Bharat Mission (Urban) 2.0 guidelines, the total capacity of ISWM project in Patna cluster was defined as 1600 TPD comprises of 700 TPD of Compost Plant, 800 TPD of Material Recovery Facility cum Refuse Derived Fuel, 100 TPD of Compressed Biogas Plant, 15 MW Waste to Electricity plant and 320 TPD of Sanitary landfill.

The Empowered Committee (EC) of the Department of Economic Affairs (DEA), Ministry of Finance, Government of India, has granted **In Principle Approval** for Viability Gap Funding (VGF) for the Patna Cluster ISWM project through letter F.No. 1/3/2023-PIU dated 7th April 2025. Following the approvals from the State authorities, the ISWM tender was **published** by Patna Municipal Corporation (PMC) on 1<sup>st</sup> September 2025. Pre-bid meeting has been conducted twice with a good number of participation of bidders. The tender remains live on the portal and is likely to be completed by June 2026.

*NOTE:*

- i. *The projects approved under Swachh Bharat Mission (Urban) 2.0 is planned to bridge the gap considering projected population for the year 2026.*
- ii. *The existing processing capacity in some of the ULBs such as Phulwari, could not be used as the processing plant was under maintenance.*

### 3.2.3 ULBs having Available Land for Processing Facilities and are under Construction/ Tender Stage

There are 77 ULBs where processing plants such as Compost Plant and Material Recovery Facility are **under construction and/or under tender stage**. Details of the current waste generation, existing processing plants, available gap in waste processing, approved processing plants under Swachh Bharat Mission (Urban) 2.0 comprises of compost plant, Material Recovery Facility cum Refuse Derived Fuel (MRF-cum-RDF) is mentioned in Table 3-3.

Table 3-3 Status of SWM in 77 ULBs where land is available, and Processing Plants are Under Construction/ Under Tender

S.No.	Name of ULB	Current Waste Generation (TPD)	Existing Capacity of Compost Plant (TPD)	Existing Capacity of MRF (TPD)	Total Existing Processing Capacity (TPD)	Current Waste Processing (TPD)	Gap in Waste Processing (TPD)	Approved Compost/ CBG Plant (TPD)	Current Status of Approved Compost Plant	Expected Timeline of Work Completion	Approved MRF (TPD)	Current Status of Approved MRF	Expected Timeline of Work Completion	Total Approved Processing Plant (TPD)
1	2	3	4	5	6=4+5	7	8=3-7	9	10		11	12	13	14=9+11
1	Aurangabad Nagar Parishad	29	4.00	0.00	4.00	2.90	26.10	30.10	Under Construction	Sep-26	25	Under Construction	Sep-26	55
2	Bahadurganj Nagar Panchayat	12	0.00	0.00	0.00	0.00	12.00	8.70	Under Construction	Sep-26	6	Under Tender	Nov-26	15
3	Bairgania Nagar Parishad	18	2.00	0.00	2.00	0.74	17.26	8.20	Under Construction	Sep-26	7	Under Construction	Sep-26	15
4	Bakhri Nagar Parishad	19	1.50	0.00	1.50	1.46	17.54	8.50	Under Construction	Sep-26	8	Under Construction	Sep-26	17
5	Benipur Nagar Parishad	21	2.00	3.00	5.00	1.94	19.06	14.80	Under Construction	Sep-26	10	Under Tender	Nov-26	25
6	Bikram Nagar Panchayat	7	2.00	0.00	2.00	1.94	5.06	5.30	Under Construction	Sep-26	4	Under Construction	Sep-26	9
7	Daudnagar Nagar Parishad	9	0.50	0.25	0.75	0.64	8.36	12.30	Under Construction	Sep-26	8	Under Construction	Sep-26	20
8	Ekma Bazar Nagar Panchayat	10	2.00	0.00	2.00	1.61	8.39	8.20	Under Construction	Sep-26	6	Under Tender	Nov-26	14
9	Gogri Jamalpur Nagar Parishad	12	0.00	0.00	0.00	0.00	12.00	22.60	Under Construction	Sep-26	15	Under Construction	Sep-26	38
10	Hilsa Nagar Parishad	22	10.00	0.00	10.00	0.00	22.00	12.00	Under Construction	Sep-26	8	Under Construction	Sep-26	20
11	Hisua Nagar Parishad	14	90.00	0.00	90.00	0.00	14.00	11.90	Under Construction	Sep-26	8	Under Tender	Nov-26	20
12	Islampur Nagar Parishad	7	8.00	0.00	8.00	6.95	0.05	10.20	Under Construction	Sep-26	7	Under Construction	Sep-26	17
13	Jaynagar Nagar Panchayat	7	1.00	0.00	1.00	0.00	7.00	5.10	Under Construction	Sep-26	4	Under Construction	Sep-26	9
14	Jhanjharpur Nagar Parishad	17	1.50	0.00	1.50	0.00	17.00	11.10	Under Construction	Sep-26	9	Under Tender	Nov-26	20
15	Kateya Nagar Panchayat	6	2.00	0.00	2.00	0.65	5.35	2.80	Under Construction	Sep-26	4	Under Construction	Sep-26	7
16	Kishanganj Nagar Parishad	45	0.00	0.00	0.00	0.00	45.00	37.20	Under Construction	Sep-26	24	Under Tender	Nov-26	61
17	Kochas Nagar Panchayat	6	4.50	4.50	9.00	3.71	2.29	1.30	Under Construction	Sep-26	0		0	1

S.No.	Name of ULB	Current Waste Generation (TPD)	Existing Capacity of Compost Plant (TPD)	Existing Capacity of MRF (TPD)	Total Existing Processing Capacity (TPD)	Current Waste Processing (TPD)	Gap in Waste Processing (TPD)	Approved Compost/ CBG Plant (TPD)	Current Status of Approved Compost Plant	Expected Timeline of Work Completion	Approved MRF (TPD)	Current Status of Approved MRF	Expected Timeline of Work Completion	Total Approved Processing Plant (TPD)
1	2	3	4	5	6=4+5	7	8=3-7	9	10		11	12	13	14=9+11
18	Madhepura Nagar Parishad	11	0.00	0.00	0.00	0.00	11.00	12.80	Under Construction	Sep-26	9	Under Tender	Nov-26	22
19	Makhdumpur Nagar Panchayat	11	0.00	0.00	0.00	0.00	11.00	7.50	Under Construction	Sep-26	5	Under Construction	Sep-26	13
20	Munger Nagar Nigam	66	31.00	0.00	31.00	28.19	37.81	42.70	Under Construction	Sep-26	50	Under Tender	Nov-26	93
21	Naugachia Nagar Parishad	23	3.00	0.00	3.00	2.25	20.75	9.80	Under Construction	Sep-26	9	Under Construction	Sep-26	19
22	Navinagar Nagar Panchayat	8	10.00	2.00	12.00	0.19	7.81	0.00		Sep-26	2	Under Construction	Sep-26	2
23	Nawada Nagar Parishad	58	4.00	0.00	4.00	2.90	55.10	63.50	Under Construction	Sep-26	41	Under Construction	Sep-26	104
24	Nokha Nagar Parishad	16	2.00	1.00	3.00	2.64	13.36	7.50	Under Construction	Sep-26	5	Under Construction	Sep-26	13
25	Purnia Nagar Nigam	118	9.00	0.00	9.00	5.32	112.68	85.00	Under Construction	Sep-26	69	Under Tender	Nov-26	154
26	Shahpur Nagar Panchayat	8	1.00	0.00	1.00	0.34	7.66	3.20	Under Construction	Sep-26	3	Under Construction	Sep-26	6
27	Sheikhpura Nagar Parishad	27	10.00	0.00	10.00	0.97	26.03	13.80	Under Construction	Sep-26	12	Under Construction	Sep-26	26
28	Sheohar Nagar Parishad	17	1.00	0.00	1.00	0.97	16.03	10.70	Under Construction	Sep-26	0		Sep-26	11
29	Sherghati Nagar Parishad	12	2.00	0.00	2.00	2.90	9.10	11.70	Under Construction	Sep-26	9	Under Bid Evaluation	Oct-26	21
30	Warisaliganj Nagar Parishad	8	2.20	0.00	2.20	0.41	7.59	9.70	Under Construction	Sep-26	7	Under Construction	Sep-26	17
31	Banka Nagar Parishad	14	5.00	0.00	5.00	0.19	13.81	5.80	Under Bid Evaluation	Oct-26	7	Under Tender	Nov-26	13
32	Banmankhi Nagar Parishad	15	0.00	0.00	0.00	0.00	15.00	10.80	Under Bid Evaluation	Oct-26	7	Under Tender	Nov-26	18
33	Barahiya Nagar Parishad	15	11.00	0.00	11.00	0.00	15.00	8.30	Under Bid Evaluation	Oct-26	7	Under Bid Evaluation	Oct-26	15
34	Dalsinghsarai Nagar Parishad	16	2.25	1.00	3.25	1.61	14.39	9.70	Under Bid Evaluation	Oct-26	8	Under Tender	Nov-26	18
35	Ghoghardiha Nagar Panchayat	4	3.00	2.00	5.00	3.98	0.02	4.10	Under Bid Evaluation	Oct-26	3	Under Tender	Nov-26	7

21

S.No.	Name of ULB	Current Waste Generation (TPD)	Existing Capacity of Compost Plant (TPD)	Existing Capacity of MRF (TPD)	Total Existing Processing Capacity (TPD)	Current Waste Processing (TPD)	Gap in Waste Processing (TPD)	Approved Compost/ CBG Plant (TPD)	Current Status of Approved Compost Plant	Expected Timeline of Work Completion	Approved MRF (TPD)	Current Status of Approved MRF	Expected Timeline of Work Completion	Total Approved Processing Plant (TPD)
1	2	3	4	5	6=4+5	7	8=3-7	9	10		11	12	13	14=9+11
36	Gopalganj Nagar Parishad	23	2.50	0.00	2.50	0.00	23.00	13.30	Under Bid Evaluation	Oct-26	11	Under Construction	Sep-26	24
37	Jagdishpur Nagar Panchayat	10	0.00	0.00	0.00	0.00	10.00	3.30	Under Bid Evaluation	Oct-26	6	Under Bid Evaluation	Oct-26	9
38	Jehanabad Nagar Parishad	61	1.00	0.00	1.00	0.00	61.00	29.40	Under Bid Evaluation	Oct-26	25	Under Construction	Sep-26	54
39	Jogbani Nagar Parishad	19	2.00	0.00	2.00	0.00	19.00	12.80	Under Bid Evaluation	Oct-26	9	Under Tender	Nov-26	22
40	Kasba Nagar Parishad	17	0.00	0.00	0.00	0.00	17.00	10.40	Under Bid Evaluation	Oct-26	7	Under Tender	Nov-26	17
41	Lakhisarai Nagar Parishad	21	1.00	2.00	3.00	3.23	17.77	22.40	Under Bid Evaluation	Oct-26	14	Under Construction	Sep-26	36
42	Murliganj Nagar Panchayat	6	0.00	0.00	0.00	0.00	6.00	6.80	Under Bid Evaluation	Oct-26	5	Under Bid Evaluation	Oct-26	12
43	Pakridayal Nagar Panchayat	6	5.00	0.00	5.00	0.00	6.00	2.00	Under Bid Evaluation	Oct-26	5	Under Tender	Nov-26	7
44	Ramnagar Nagar Parishad	18	4.00	0.00	4.00	0.00	18.00	11.40	Under Bid Evaluation	Oct-26	8	Under Tender	Nov-26	19
45	Sasaram Nagar Nigam	121	6.00	0.00	6.00	7.29	113.71	88.20	Under Bid Evaluation	Oct-26	65	Under Bid Evaluation	Oct-26	153
46	Silao Nagar Panchayat	9	0.00	0.00	0.00	0.00	9.00	5.80	Under Bid Evaluation	Oct-26	5	Under Tender	Nov-26	11
47	Sitamarhi Nagar Nigam	96	1.00	0.00	1.00	0.65	95.35	88.70	Under Bid Evaluation	Oct-26	57	Under Tender	Nov-26	146
48	Siwan Nagar Parishad	110	0.00	0.00	0.00	0.00	110.00	67.30	Under Bid Evaluation	Oct-26	43	Under Bid Evaluation	Oct-26	110
49	Ara Nagar Nigam	106	5.00	0.00	5.00	4.84	101.16	88.70	Under Tender	Nov-26	62	Under Construction	Sep-26	151
50	Barh Nagar Parishad	24	7.00	0.00	7.00	0.45	23.55	12.40	Under Tender	Nov-26	10	Under Tender	Nov-26	22
51	Bikramganj Nagar Parishad	16	8.00	0.00	8.00	0.00	16.00	3.50	Under Tender	Nov-26	8	Under Tender	Nov-26	12
52	Chapra Nagar Nigam	128	14.00	0.00	14.00	13.48	114.52	53.50	Under Tender	Nov-26	49	Under Construction	Sep-26	103
53	Forbesganj Nagar Parishad	17	0.00	0.00	0.00	0.00	17.00	11.30	Under Tender	Nov-26	9	Under Tender	Nov-26	20

S.No.	Name of ULB	Current Waste Generation (TPD)	Existing Capacity of Compost Plant (TPD)	Existing Capacity of MRF (TPD)	Total Existing Processing Capacity (TPD)	Current Waste Processing (TPD)	Gap in Waste Processing (TPD)	Approved Compost/ CBG Plant (TPD)	Current Status of Approved Compost Plant	Expected Timeline of Work Completion	Approved MRF (TPD)	Current Status of Approved MRF	Expected Timeline of Work Completion	Total Approved Processing Plant (TPD)
1	2	3	4	5	6=4+5	7	8=3-7	9	10		11	12	13	14=9+11
54	Jamalpur Nagar Parishad	44	42.00	25.00	67.00	33.13	10.87	25.70	Under Tender	Nov-26	23	Under Tender	Nov-26	49
55	Jamui Nagar Parishad	29	11.00	0.00	11.00	0.54	28.46	4.50	Under Tender	Nov-26	14	Under Tender	Nov-26	19
56	Mairwa Nagar Panchayat	8	0.00	0.00	0.00	0.00	8.00	1.50	Under Tender	Nov-26	4	Under Tender	Nov-26	6
57	Mirganj Nagar Parishad	17	5.00	10.00	15.00	13.68	3.32	9.50	Under Tender	Nov-26	7	Under Tender	Nov-26	17
58	Motihari Nagar Nigam	77	55.00	40.00	95.00	15.20	61.80	74.50	Under Tender	Nov-26	46	Under Tender	Nov-26	121
59	Nasriganj Nagar Panchayat	7	2.00	3.50	5.50	1.94	5.06	3.00	Under Tender	Nov-26	1	Under Tender	Nov-26	4
60	Parsa Bazar Nagar Panchayat	3	0.00	0.00	0.00	0.00	3.00	10.50	Under Tender	Nov-26	7	Under Construction	Sep-26	18
61	Raxaul Nagar Parishad	25	13.00	0.00	13.00	0.87	24.13	13.00	Under Tender	Nov-26	9	Under Tender	Nov-26	22
62	Saharsa Nagar Nigam	66	3.00	0.00	3.00	2.58	63.42	70.50	Under Tender	Nov-26	52	Under Tender	Nov-26	123
63	Sonpur Nagar Parishad	2	8.00	0.00	8.00	0.62	1.38	6.00	Under Tender	Nov-26	3	Under Tender	Nov-26	9
64	Supaul Nagar Parishad	18	13.00	4.50	17.50	14.36	3.64	9.70	Under Tender	Nov-26	8	Under Tender	Nov-26	18
65	Sursand Nagar Panchayat	6	0.00	5.00	5.00	0.00	6.00	7.00	Under Tender	Nov-26	5	Under Tender	Nov-26	12
66	Thakurganj Nagar Panchayat	8	0.00	0.00	0.00	0.00	8.00	4.30	Under Tender	Nov-26	3	Under Tender	Nov-26	7
67	Bhagalpur Nagar Nigam	221	120.00	50.00	170.00	125.45	95.55	131.70	CBG plant under planning with OMGC	0	95	Under Tender	Nov-26	227
68	Darbhanga Nagar Nigam	92	25.50	152.00	177.50	70.58	21.42	12.00	CBG plant under planning with OMGC	0	0		0	12
69	Gaya Nagar Nigam	480	501.00	100.00	601.00	472.84	7.16	0.00	CBG plant under planning with OMGC	0	12		0	12

S.No.	Name of ULB	Current Waste Generation (TPD)	Existing Capacity of Compost Plant (TPD)	Existing Capacity of MRF (TPD)	Total Existing Processing Capacity (TPD)	Current Waste Processing (TPD)	Gap in Waste Processing (TPD)	Approved Compost/ CBG Plant (TPD)	Current Status of Approved Compost Plant	Expected Timeline of Work Completion	Approved MRF (TPD)	Current Status of Approved MRF	Expected Timeline of Work Completion	Total Approved Processing Plant (TPD)
1	2	3	4	5	6=4+5	7	8=3-7	9	10		11	12	13	14=9+11
70	Muzaffarpur Nagar Nigam	200	35.00	10.00	45.00	40.32	159.68	90.50	CBG plant under planning with OMGC	0	50	Under Tender	Nov-26	141
71	Bagaha Nagar Parishad	20	0.23	0.00	0.23	0.00	20.00	0		0	31	Under Construction	Sep-26	31
72	Barauli Nagar Parishad	8	20	0.00	20.00	0.00	8.00	0		0	7	Under Tender	Nov-26	7
73	Barbigha Nagar Parishad	20	20.00	4.00	24.00	1.89	18.11	0		0	5	Under Tender	Nov-26	5
74	Belsand Nagar Panchayat	4	1.00	0.00	1.00	0.16	3.84	0		0	4	Under Construction	Sep-26	4
75	Kahalgaon Nagar Panchayat	12	9.00	2.00	11.00	5.32	6.68	0		0	4	Under Construction	Sep-26	4
76	Simri Bakhtiyarpur Nagar Parishad	6	12.15	1.50	13.65	0.97	5.03	0		0	9	Under Tender	Nov-26	9
77	Sultanganj Nagar Parishad	16	2.00	4.00	6.00	4.16	11.84	0		0	5	Under Construction	Sep-26	5
	<b>Total</b>	<b>2903</b>	<b>1182</b>	<b>427.25</b>	<b>1609.08</b>	<b>910</b>	<b>1995</b>	<b>1532</b>	<b>0</b>		<b>1208</b>	<b>0</b>		<b>2740</b>

CBG\* – Compressed Biogas plant is under discussion with Oil and Gas Marketing Company.  
OMGC – Oil and Gas Marketing Company

*NOTE: The existing processing capacity in some of the ULBs could not be utilized fully as the processing plants are under maintenance.*

### 3.2.3.1 Interventions and Developments

- i. Out of 77 ULBs mentioned in Table 3-3, 61 ULBs have existing compost plant of total capacity of 1182 TPD and 22 ULBs have existing MRF of total capacity of 427.25 TPD, thus a total waste processing capacity of 1609 TPD. However, the current waste processing is only 910 TPD leaving a gap of 1995 TPD.
- ii. To bridge the total available waste processing gap of 1995 TPD an action plan of 2740 TPD comprises of 1532 TPD compost/CBG plant and 1208 TPD MRF-cum-RDF has been approved under Swachh Bharat Mission (Urban) 2.0 considering projected population for the year 2026.
- iii. Currently in all 77 ULBs the approved projects of Compost plant and Material Recovery Facility are either under construction/ under bid evaluation/ under tender stage.
- iv. To ease the process of implementation of the projects of processing plants, Urban Development and Housing Department, GoB has prepared model design and estimates as mentioned in Table 3-4 along with RFP in both Public-Private Partnership (PPP) and Engineering, Procurement and Construction (EPC) mode and shared with ULBs.

*Table 3-4 Intervention and Development in the Establishment of Processing Plants under SWM*

S.No.	Component	Capacity of Model Design and Estimate shared with ULBs (TPD)
1	Material Recovery Facility	5, 10, 50, and 100
2	Compost Plant	5 and 50

- v. A comprehensive State level training was provided to the officials/engineers of ULBs for the preparation of RFP, design and estimate.

### 3.2.4 ULBs where Land Acquisition/ Lease is in Process – EoI Published

This section highlights of 51 ULBs undergoing land Acquisition/ Lease for establishing approved waste processing plants under Swachh Bharat Mission (Urban) 2.0, a challenging process in Bihar due to constraints in the availability of government land. Despite that the State authorities are trying their best to achieve it at the earliest. In this process Expression of Interest (EoI) **has been published by the ULBs to secure private land for this purpose under perpetual land-lease policy.**

The details of current waste generation, existing processing plants, available gap, approved plants under Swachh Bharat Mission (Urban) 2.0 comprises of compost plant, material recovery facility cum refuse derived fuel to fill the Gap of waste processing along with sanitary landfill for the disposal of inert and process reject is mentioned in Table 3-5.

27

Table 3-5 Status of SWM in the ULBs where land identification is in process for the upcoming waste processing plants

S.No.	Name of ULB	Current Waste Generation (TPD)	Existing Capacity of Compost Plant (TPD)	Existing Capacity of MRF (TPD)	Total Existing Processing Capacity (TPD)	Current Waste Processing (TPD)	Gap in Waste Processing (TPD)	Approved Compost Plant (TPD)	Approved MRF (TPD)	Total Approved Processing Plant (TPD)	Current Status of Land Availability
1	2	3	4	5	6=4+5	7	8=3-7	9	10	11	12
1	Amarpur Nagar Panchayat	8.1	2.0	5.0	7.0	0.0	8.1	3.7	5	8.7	Eol Published
2	Araria Nagar Parishad	18.4	22.0	0.0	22.0	0.6	17.7	0.0	14	14	Eol Published
3	Areraj Nagar Panchayat	9.0	20.0	0.0	20.0	5.0	4.0	0.0	4	4	Eol Published
4	Arwal Nagar Parishad	18.1	1.0	0.0	1.0	1.0	17.1	12.2	8	20.2	Eol Published
5	Ballia Nagar Parishad	19.0	6.0	0.0	6.0	0.2	18.8	7.2	9	16.2	Eol Published
6	Barsoi Nagar Panchayat	11.4	0.0	0.0	0.0	0.0	11.4	6.4	5	11.4	Eol Published
7	Begusarai Nagar Nigam	87.1	16.0	4.0	20.0	17.4	69.7	69.5	53	122.5	Eol Published
8	Bettiah Nagar Nigam	148.5	4.0	0.1	4.1	3.9	144.7	3.3	29	32.3	Eol Published
9	Bhabhua Nagar Parishad	22.2	1.4	0.0	1.4	0.4	21.8	11.8	8	19.8	Eol Published
10	Biharsharif Nagar Nigam	174.4	26.0	0.0	26.0	21.9	152.4	88.7	80	168.7	Eol Published
11	Bihat Nagar Parishad	16.5	0.8	0.0	0.8	0.7	15.7	35.8	22	57.8	Eol Published
12	Bihyan Nagar Panchayat	10.7	2.7	2.0	4.7	3.7	7.0	2.4	0	2.4	Eol Published
13	Birpur Nagar Panchayat	8.7	0.0	0.0	0.0	0.0	8.7	4.7	3	7.7	Eol Published
14	Bodhgaya Nagar Parishad	27.5	3.0	1.0	4.0	3.0	24.5	14.5	12	26.5	Eol Published
15	Buxar Nagar Parishad	90.3	10.0	0.0	10.0	3.9	86.5	43.5	36	79.5	Eol Published
16	Chakia Nagar Parishad	11.3	0.0	0.0	0.0	0.0	11.3	9.8	7	16.8	Eol Published
17	Chanpatia Nagar Panchayat	10.3	3.0	0.0	3.0	0.0	10.3	3.5	4	7.5	Eol Published
18	Dhaka Nagar Parishad	18.0	0.0	0.0	0.0	0.0	18.0	10.0	7	17	Eol Published
19	Dighwara Nagar Panchayat	12.9	0.0	0.0	0.0	0.0	12.9	7.9	5	12.9	Eol Published
20	Dumraon Nagar Parishad	34.6	0.0	0.0	0.0	0.0	34.6	20.5	15	35.5	Eol Published
21	Hajipur Nagar Parishad	78.0	34.0	5.0	39.0	12.1	65.9	67.8	39	106.8	Eol Published
22	Haweli kharagpur Nagar Parishad	15.6	1.0	0.0	1.0	1.0	14.7	8.7	6	14.7	Eol Published
23	Janakpur Road Nagar Parishad	12.3	5.0	0.0	5.0	0.0	12.3	4.8	7	11.8	Eol Published
24	Jhajha Nagar Parishad	17.3	5.0	0.0	5.0	0.0	17.3	9.6	7	16.6	Eol Published
25	Kanti Nagar Parishad	11.4	6.0	1.0	7.0	4.4	6.9	7.8	3	10.8	Eol Published

S.No.	Name of ULB	Current Waste Generation (TPD)	Existing Capacity of Compost Plant (TPD)	Existing Capacity of MRF (TPD)	Total Existing Processing Capacity (TPD)	Current Waste Processing (TPD)	Gap in Waste Processing (TPD)	Approved Compost Plant (TPD)	Approved MRF (TPD)	Total Approved Processing Plant (TPD)	Current Status of Land Availability
26	Kesariya Nagar Panchayat	8.2	0.0	0.0	0.0	0.0	8.2	4.5	3	7.5	Eol Published
27	Khagaria Nagar Parishad	25.2	1.0	0.0	1.0	0.5	24.6	42.1	27	69.1	Eol Published
28	Koath Nagar Panchayat	7.4	0.0	0.0	0.0	0.0	7.4	4.5	3	7.5	Eol Published
29	Koilwar Nagar Panchayat	4.8	1.3	0.0	1.3	0.8	4.1	3.0	3	6	Eol Published
30	Lalganj Nagar Parishad	15.6	1.0	1.0	2.0	1.9	13.7	5.4	4	9.4	Eol Published
31	Madhubani Nagar Nigam	95.7	2.0	0.0	2.0	1.0	94.7	58.8	36	94.8	Eol Published
32	Maharajganj Nagar Panchayat	5.7	1.0	0.0	1.0	0.0	5.7	5.5	4	9.5	Eol Published
33	Mahnar Nagar Parishad	19.3	2.0	3.0	5.0	0.9	18.4	9.4	5	14.4	Eol Published
34	Mahua Nagar Parishad	9.2	2.0	1.0	3.0	1.0	8.2	7.5	6	13.5	Eol Published
35	Marhaura Nagar Panchayat	8.7	2.0	0.0	2.0	0.0	8.7	7.2	5	12.2	Eol Published
36	Mehsi Nagar Panchayat	2.2	0.0	0.0	0.0	0.0	2.2	6.1	4	10.1	Eol Published
37	Mohania Nagar Panchayat	7.8	0.0	0.0	0.0	0.0	7.8	7.4	5	12.4	Eol Published
38	Mokama Nagar Parishad	26.0	4.0	0.0	4.0	0.8	25.2	14.3	10	24.3	Eol Published
39	Motipur Nagar Parishad	18.4	1.0	0.0	1.0	1.0	17.4	9.3	7	16.3	Eol Published
40	Narkatiyaganj Nagar Parishad	21.0	2.0	1.0	3.0	1.3	19.7	9.6	7	16.6	Eol Published
41	Nirmali Nagar Panchayat	8.6	3.0	0.0	3.0	0.0	8.6	4.5	3.5	8	Eol Published
42	Piro Nagar Parishad	14.5	0.0	0.0	0.0	0.0	14.5	10.5	7	17.5	Eol Published
43	Rafiganj Nagar Panchayat	4.8	4.0	4.0	8.0	3.5	1.3	8.4	0	8.4	Eol Published
44	Rajgir Nagar Parishad	22.0	12.0	3.0	15.0	8.2	13.9	4.8	9	13.8	Eol Published
45	Revelganj Nagar Panchayat	7.0	2.0	0.0	2.0	0.0	7.0	7.2	6	13.2	Eol Published
46	Rosera Nagar Parishad	13.3	11.0	0.0	11.0	0.0	13.3	0.9	6	6.9	Eol Published
47	Sahibganj Nagar Parishad	12.9	5.0	0.0	5.0	0.0	12.9	9.5	7	16.5	Eol Published
48	Samastipur Nagar Nigam	37.2	38.0	10.0	48.0	5.4	31.7	52.4	59	111.4	Eol Published
49	Sugauli Nagar Panchayat	3.5	0.0	0.0	0.0	0.0	3.5	9.2	6	15.2	Eol Published
50	Teghra Nagar Parishad	22.0	0.0	0.0	0.0	0.0	22.0	13.2	9	22.2	Eol Published
51	Tekari Nagar Parishad	10.5	1.0	0.0	1.0	0.6	9.9	9.2	7	16.2	Eol Published
	<b>Total</b>	<b>1323</b>	<b>264</b>	<b>41</b>	<b>305</b>	<b>106</b>	<b>1217</b>	<b>779</b>	<b>637</b>	<b>1415</b>	

In addition, most of the ULBs have functional MRF and/or compost plant either in full capacity or to some extent. However, there are still some gaps available in the processing of waste for which a significant progress has been achieved till date.

#### 3.2.4.1 Interventions and Advancements

- i. Out of 51 ULBs mentioned in Table 3-5, total 38 ULBs have existing compost plant of cumulative capacity of 264 TPD and 13 ULBs have existing MRF of total capacity of 41 TPD to process the generated waste. Thus, a total waste processing capacity of 305 TPD. However, the current waste processing is 106 TPD leaving a gap of 1217 TPD.
- ii. To bridge the total available waste processing gap of 1217 TPD an action plan of 1415 TPD comprises of 779 TPD compost plant and 637 TPD MRF-cum-RDF has been approved under Swachh Bharat Mission (Urban) 2.0 considering projected population for the year 2026.
- iii. To expedite the process of securing land for the establishment of waste processing facilities, the Urban Development and Housing Department (UDHD), Government of Bihar, has updated perpetual land-lease policy of land and revenue department. In accordance with this policy, Urban Local Bodies (ULBs) have published Expressions of Interest (EoIs) to lease land for setting up waste processing facilities.
- iv. Meanwhile Urban Development and Housing Department, Government of Bihar has extended support to ULBs to finalize the estimate and request for proposal (RFP) for the establishment of processing plants.

27

### 3.3 Legacy Waste Management

Legacy waste management involves the remediation and management of existing dumpsites of solid waste that have been accumulating over many years. To remediate the legacy waste in a scientific way the State has adopted the approach of scientific assessment through drone survey, followed by Bioremediation of accumulated waste. Based on the efforts undertaken by the State authorities a significant difference in the management of legacy waste has been achieved. A summary of overall current status of legacy waste in the ULBs where scientific estimation was done is mentioned in Table 3-6.

Table 3-6 Summary of current status of legacy waste in 55 ULBs

S.No.	Current Status	Name of ULB	Quantity as per Drone Survey (MT)	Quantity added to the site after drone survey upto 31.12.2025 (MT)	Total quantity of waste on site (MT)	Tentative Timeline of Completion
1	2	3	4	5	6=4+5	7
1	Remediation Ongoing	27	17,46,736	2,01,343	19,07,079	May-Sep 2026
2	Work order released	4	58,502	21,247	79,749	Jun-Jul 2026
3	Under Bid Evaluation	12	11,12,286	2,08,018	13,20,304	Jun-Sep 2026
4	Tender Published	1	3,172	3,904	7,076	Dec-26
5	Tender to be published	11	6,95,229	85,221	7,80,450	Feb-27
	<b>Total</b>	<b>55</b>	<b>36,15,925</b>	<b>5,19,733</b>	<b>40,94,658</b>	

A summary of overall current status of legacy waste in the ULBs where scientific estimation is to be conducted or having minimal quantity is mentioned in Table 3-7.

Table 3-7 Summary of current status of legacy waste in 86 ULBs

S.No.	Current Status	Name of ULB	Quantity as per Drone Survey (MT)	Quantity added to the site from Jan-25 to Dec-25 (MT)	Total quantity of waste on site (MT)	Tentative Timeline of Completion
1	2	3	4	5	6=4+5	7
1	Drone survey to be conducted	75	0	347,559	347,559	Mar-27
2	Quantity less than 1000 Tons	11	0	5,628	5,628	Dec-26

S.No.	Current Status	Name of ULB	Quantity as per Drone Survey (MT)	Quantity added to the site from Jan-25 to Dec-25 (MT)	Total quantity of waste on site (MT)	Tentative Timeline of Completion
1	2	3	4	5	6=4+5	7
	Total	86	0	3,53,187	3,53,187	
	Total Sum	141	36,15,925	8,72,920	44,47,845	

The overall status of legacy waste in 141 ULBs of the State is mentioned in Annexure III.

### 3.3.1 ULBs where Remediation of Legacy Waste is Ongoing

Remediation of legacy waste is currently in progress across 27 ULBs, where the drone survey has estimated 1705736 MT of legacy waste, and the total quantity of waste present at the sites is 1907080 MT which is derived by adding an additional 201343 MT of unprocessed waste dumped between the date of the drone survey and December 2025. The estimated quantity of legacy waste, unprocessed waste quantity added to the site, and total quantity of waste available on site is mentioned in Table 3-8.

Table 3-8 ULBs where Remediation of Legacy Waste is Under Process

S. No	Name of ULB	Quantity as per Drone Survey (MT)	Quantity added to the site after drone survey upto 31-12-25 (MT)	Total Quantity of waste on site (MT)	Current Status	Tentative Timeline of Completion
1	2	3	4	5=3+4	6	7
1	Jhajha Nagar Parishad	203	6420	6623	Ongoing	Jul-26
2	Haweli kharagpur Nagar Parishad	1194	3645	4839	Ongoing	Jul-26
3	Barauli Nagar Parishad	1475	2876	4351	Ongoing	Jul-26
4	Birpur Nagar Panchayat	628	3410	4038	Ongoing	Jul-26
5	Simri Bakhtiyarpur Nagar Parishad	1047	1901	2948	Ongoing	Jul-26
6	Sursand Nagar Panchayat	797	1753	2550	Ongoing	Jul-26
7	Nasriganj Nagar Panchayat	538	1710	2248	Ongoing	Jul-26
8	Koath Nagar Panchayat	874	1076	1950	Ongoing	Jul-26
9	Patna Nagar Nigam	1338769	0	1297769	Ongoing and 41,000 tons is remediated	Sep-26

S. No	Name of ULB	Quantity as per Drone Survey (MT)	Quantity added to the site after drone survey upto 31-12-25 (MT)	Total Quantity of waste on site (MT)	Current Status	Tentative Timeline of Completion
1	2	3	4	5=3+4	6	7
10	Katihar Nagar Nigam	83000	13563	96563	Ongoing	Sep-26
11	Danapur Nizamat Nagar Parishad	52107	20825	72932	Ongoing	Jul-26
12	Purnia Nagar Nigam	22762	34844	57606	Ongoing	Jul-26
13	Nawada Nagar Parishad	39739	13985	53724	Ongoing	Jul-26
14	Chanpatia Nagar Panchayat	40976	3500	44476	Ongoing	Jul-26
15	Kishanganj Nagar Parishad	23971	11000	34971	Ongoing	Jul-26
16	Jamui Nagar Parishad	24521	9744	34265	Ongoing	Jul-26
17	Aurangabad Nagar Parishad	26491	6479	32970	Ongoing	Jul-26
18	Bakhtiyarpur Nagar Parishad	23479	6680	30159	Ongoing	Jul-26
19	Jamalpur Nagar Parishad	22840	2086	24926	Ongoing	Jul-26
20	Jehanabad Nagar Parishad	4700	18879	23579	Ongoing	Jun-26
21	Begusarai Nagar Nigam	5022	17370	22392	Ongoing	Jun-26
22	Mirganj Nagar Parishad	15040	526	15566	Ongoing	Jun-26
23	Sherghati Nagar Parishad	9843	2172	12015	Ongoing	Jun-26
24	Jhanjharpur Nagar Parishad	2324	5270	7594	Ongoing	May-26
25	Teghra Nagar Parishad	2127	5329	7456	Ongoing	May-26
26	Naubatpur Nagar Panchayat	1140	3420	4560	Ongoing	Jun-26
27	Gogri Jamalpur Nagar Parishad	1129	2880	4009	Ongoing	May-26
	<b>Total</b>	<b>17,46,736</b>	<b>2,01,343</b>	<b>19,07,079</b>		

### 3.3.2 ULBs where Work Order released for Remediation of Legacy Waste

At present work order has been released in 4 ULBs for the remediation of legacy waste. The estimated quantity of legacy waste, quantity of waste and tentative timeline for work completion is mentioned in Table 3-9.

Table 3-9 ULBs where Work Order released for Remediation of Legacy Waste

S. No	Name of ULB	Quantity as per Drone Survey (MT)	Quantity added to the site after drone survey upto 31.12.2025 (MT)	Total quantity of waste on site (MT)	Tentative Timeline of Completion
1	Dumraon Nagar Parishad	25865	11563	37428	Jul-26
2	Kahalgaon Nagar Panchayat	23109	1595	24704	Jul-26

S. No	Name of ULB	Quantity as per Drone Survey (MT)	Quantity added to the site after drone survey upto 31.12.2025 (MT)	Total quantity of waste on site (MT)	Tentative Timeline of Completion
3	Jogbani Nagar Parishad	5400	5017	10417	Jun-26
4	Tekari Nagar Parishad	4128	3072	7200	Jun-26
	<b>Total</b>	<b>58502</b>	<b>21247</b>	<b>79749</b>	

### 3.3.3 ULBs where Remediation Work is Under Bid Evaluation

At present remediation work is under bid evaluation in 12 ULBs. The estimated quantity of legacy waste, quantity to the site after drone survey based on the processing gap and tentative timeline for work completion is mentioned in Table 3-10.

Table 3-10 ULBs where Re-assessment of Legacy Waste is Under Bid Evaluation

S. No	Name of ULB	Quantity as per Drone Survey (MT)	Quantity added to the site after drone survey upto 31.12.2025 (MT)	Total quantity of waste on site (MT)	Tentative Date of Completion
1	Bettiah Nagar Nigam	200000	55608	255608	Sep-26
2	Bhagalpur Nagar Nigam	224370	22034	246404	Sep-26
3	Dehri-Dalmianagar Nagar Parishad	218522	2012	220534	Sep-26
4	Chapra Nagar Nigam	167385	28502	195887	Sep-26
5	Muzaffarpur Nagar Nigam	110000	40501	150501	Sep-26
6	Rajgir Nagar Parishad	101823	3444	105267	Sep-26
7	Buxar Nagar Parishad	39872	30320	70192	Jul-26
8	Bairgania Nagar Parishad	23954	5647	29601	Jul-26
9	Masaurhi Nagar Parishad	11052	4560	15612	Jun-26
10	Araria Nagar Parishad	8485	6600	15085	Jun-26
11	Ballia Nagar Parishad	4737	4656	9393	Jun-26
12	Forbesganj Nagar Parishad	2086	4134	6220	Jun-26
	<b>Total</b>	<b>11,12,286</b>	<b>2,08,018</b>	<b>13,20,304</b>	

### 3.3.4 ULB where Remediation Work is Under Tender

At present remediation work is under tender in 1 ULB where drone survey has estimated 3,172 MT of legacy waste, and the total quantity of waste present at sites is 7076 MT which is derived by adding an additional 3904 MT of unprocessed waste dumped between the date of the drone

survey and December 2025. The estimated quantity of legacy waste, quantity of waste for which tender has been published and tentative timeline for work completion is mentioned in Table 3-11.

Table 3-11 ULB where Remediation Work is Under Tender

S. No	Name of ULB	Quantity as per Drone Survey (MT)	Quantity added to the site after drone survey upto 31.12.2025 (MT)	Total quantity of waste on site (MT)	Tentative Date of Completion
1	Bihat Nagar Parishad	3172	3904	7076	Dec-26
	<b>Total</b>	<b>3172</b>	<b>3904</b>	<b>7076</b>	

### 3.3.5 ULBs where Remediation Work is Under Tender Publication

At present tender is in the process of publication in 11 ULBs for the remediation of legacy waste. The estimated quantity of legacy waste, quantity of waste for which tender is in the process of publication and tentative timeline for work completion is mentioned in Table 3-12.

Table 3-12 ULB where Remediation Work is Under Tender Publication

S. No	Name of ULB	Quantity as per Drone Survey (MT)	Quantity added to the site after drone survey upto 31.12.2025 (MT)	Total quantity of waste on site (MT)	Tentative Date of Completion
1	Munger Nagar Nigam	248736	9884	258620	Feb-27
2	Ara Nagar Nigam	168565	22857	191422	Feb-27
3	Biharsharif Nagar Nigam	107496	0	107496	Feb-27
4	Darbhanga Nagar Nigam	71272	5658	76930	Feb-27
5	Sitamarhi Nagar Nigam	35590	23058	58648	Feb-27
6	Saharsa Nagar Nigam	35469	16244	51713	Feb-27
7	Supaul Nagar Parishad	9777	1393	11170	Feb-27
8	Belsand Nagar Panchayat	7228	824	8052	Feb-27
9	Barh Nagar Parishad	7870	0	7870	Feb-27
10	Thakurganj Nagar Panchayat	2100	2329	4429	Feb-27
11	Mairwa Nagar Panchayat	1126	2974	4100	Feb-27
	<b>Total</b>	<b>6,95,229</b>	<b>85,221</b>	<b>7,80,450</b>	

### 3.3.6 ULBs where Drone Survey to be Conducted

At present in 75 ULBs drone survey is to be conducted more than 1000 tons of unprocessed waste in last one year is calculated and mentioned in Table 3-13.

Table 3-13 ULB where Drone Survey to be Conducted

S.No.	Name of ULB	Quantity added to the site from Jan-25 to Dec-25 (MT)	Tentative Timeline of Completion
1	2	3	4
1	Sasaram Nagar Nigam	27513	Mar-27
2	Siwan Nagar Parishad	25872	Mar-27
3	Madhubani Nagar Nigam	23436	Mar-27
4	Hajipur Nagar Parishad	16978	Mar-27
5	Motihari Nagar Nigam	15136	Mar-27
6	Phulwari Nagar Parishad	8919	Mar-27
7	Sheikhpura Nagar Parishad	6484	Mar-27
8	Mokama Nagar Parishad	6162	Mar-27
9	Khagaria Nagar Parishad	6125	Mar-27
10	Raxaul Nagar Parishad	5987	Mar-27
11	Bodhgaya Nagar Parishad	5986	Mar-27
12	Hilsa Nagar Parishad	5928	Mar-27
13	Gopalganj Nagar Parishad	5656	Mar-27
14	Samastipur Nagar Nigam	5630	Mar-27
15	Bagaha Nagar Parishad	5171	Mar-27
16	Bhabhua Nagar Parishad	5118	Mar-27
17	Naugachia Nagar Parishad	4961	Mar-27
18	Narkatiyaganj Nagar Parishad	4948	Mar-27
19	Benipur Nagar Parishad	4800	Mar-27
20	Fatuha Nagar Parishad	4627	Mar-27
21	Barbigaha Nagar Parishad	4527	Mar-27
22	Ramnagar Nagar Parishad	4428	Mar-27
23	Dhaka Nagar Parishad	4410	Mar-27
24	Lakhisarai Nagar Parishad	4350	Mar-27
25	Bakhri Nagar Parishad	4340	Mar-27
26	Motipur Nagar Parishad	4320	Mar-27
27	Arwal Nagar Parishad	4232	Mar-27
28	Mahnar Nagar Parishad	4204	Mar-27
29	Kasba Nagar Parishad	4128	Mar-27
30	Khagaul Nagar Parishad	4080	Mar-27
31	Bikramganj Nagar Parishad	4010	Mar-27
32	Sheohar Nagar Parishad	4001	Mar-27

S.No.	Name of ULB	Quantity added to the site from Jan-25 to Dec-25 (MT)	Tentative Timeline of Completion
1	2	3	4
33	Dalsingsarai Nagar Parishad	3928	Mar-27
34	Banmankhi Nagar Parishad	3712	Mar-27
35	Piro Nagar Parishad	3600	Mar-27
36	Hisua Nagar Parishad	3376	Mar-27
37	Lalganj Nagar Parishad	3352	Mar-27
38	Rosera Nagar Parishad	3296	Mar-27
39	Banka Nagar Parishad	3230	Mar-27
40	Dighwara Nagar Panchayat	3200	Mar-27
41	Bahadurganj Nagar Panchayat	3171	Mar-27
42	Nokha Nagar Parishad	3091	Mar-27
43	Sultanganj Nagar Parishad	3076	Mar-27
44	Sahibganj Nagar Parishad	3000	Mar-27
45	Barsoi Nagar Panchayat	2900	Mar-27
46	Chakia Nagar Parishad	2800	Mar-27
47	Janakpur Road Nagar Parishad	2759	Mar-27
48	Makhdumpur Nagar Panchayat	2680	Mar-27
49	Madhepura Nagar Parishad	2608	Mar-27
50	Kesariya Nagar Panchayat	2585	Mar-27
51	Jagdishpur Nagar Panchayat	2410	Mar-27
52	Silao Nagar Panchayat	2352	Mar-27
53	Nirmali Nagar Panchayat	2295	Mar-27
54	Barahiya Nagar Parishad	2240	Mar-27
55	Marhaura Nagar Panchayat	2155	Mar-27
56	Shahpur Nagar Panchayat	2093	Mar-27
57	Daudnagar Nagar Parishad	2057	Mar-27
58	Mahua Nagar Parishad	2036	Mar-27
59	Ekma Bazar Nagar Panchayat	2012	Mar-27
60	Navinagar Nagar Panchayat	1915	Mar-27
61	Bihyan Nagar Panchayat	1898	Mar-27
62	Warisalganj Nagar Parishad	1868	Mar-27
63	Mohania Nagar Panchayat	1816	Mar-27
64	Jaynagar Nagar Panchayat	1800	Mar-27
65	Revelganj Nagar Panchayat	1762	Mar-27
66	Maner Nagar Parishad	1741	Mar-27
67	Amarpur Nagar Panchayat	1693	Mar-27
68	Pakridayal Nagar Panchayat	1600	Mar-27
69	Murliganj Nagar Panchayat	1480	Mar-27
70	Kanti Nagar Parishad	1375	Mar-27
71	Maharajganj Nagar Panchayat	1318	Mar-27

S.No.	Name of ULB	Quantity added to the site from Jan-25 to Dec-25 (MT)	Tentative Timeline of Completion
1	2	3	4
72	Kateya Nagar Panchayat	1306	Mar-27
73	Sugauli Nagar Panchayat	1215	Mar-27
74	Bikram Nagar Panchayat	1200	Mar-27
75	Koilwar Nagar Panchayat	1091	Mar-27
	<b>Total</b>	<b>3,47,559</b>	

### 3.3.7 ULBs where minimal quantity of legacy waste is generated in last 1 year

At present in 11 ULBs where minimal quantity of legacy waste (less than 1000 tones) is generated from the unprocessed waste in last 1 year i.e., Jan-25 to Dec-25 and mentioned in Table 3-13.

Table 3-14 ULB where minimal quantity of legacy waste is generated in last 1 year

S.No.	Name of ULB	Quantity added to the site from Jan-25 to Dec-25 (MT)	Tentative Timeline of Completion
1	2	3	4
1	Areraj Nagar Panchayat	980	Dec-26
2	Manihari Nagar Panchayat	778	Dec-26
3	Parsa Bazar Nagar Panchayat	720	Dec-26
4	Khusrupur Nagar Panchayat	634	Dec-26
5	Kochas Nagar Panchayat	588	Dec-26
6	Mehsi Nagar Panchayat	512	Dec-26
7	Gaya Nagar Nigam	470	Dec-26
8	Sonpur Nagar Panchayat	341	Dec-26
9	Rafiganj Nagar Panchayat	320	Dec-26
10	Ghoghardiha Nagar Panchayat	243	Dec-26
11	Islampur Nagar Parishad	42	Dec-26
	<b>Total</b>	<b>5,628</b>	

## 4 Ring Fenced Account

### 4.1 Bioremediation of Nalla

Based on the observation of National Green Tribunal dated 19.08.2025 on the Bioremediation of nallas (drains) details of performance in term standards is mentioned in **Annexure IV**. In addition, certificate of Bihar State Pollution Control Board (BSPCB) for 507 nallahs where bioremediation was in practice is shown in Figure 4-1.

Figure 4-1 Certificate of BSPCB for 507 nallahs where bioremediation was in practice



### Bihar State Pollution Control Board, Patna.

Summary of the Analysis Reports of the samples of the 507 drains of the Bihar carried out by the Bihar State Pollution Control Board through NABL Accredited Laboratories for the month of June- 2025

	Total
Total Location granted locations of drains	507
Total number of samples to be collected from drains	1014
Total number of samples collected from Location between 01.06.2025 and 30.06.2025.	1014
Complied location in all respect	0
Non complied location	507

Breakup With Respect to Parameters										
Parameters	pH		BOD		COD		TSS		FC	
	Complied	Non-Complied								
	506	1	311	196	390	117	276	231	1	506

Note: Compliance Report is based on the sewage going into the River Ganga and its tributaries (Outlet/ Downstream)

*27*

*Abhinav Kumar  
(JRF)*

*Abhinav*

BOD – Biochemical Oxygen Demand  
 COD – Chemical Oxygen Demand  
 TSS – Total Suspended Solid  
 FC – Faecal Coliform

## 4.2 Fund Utilized for Bioremediation of Nalla

Fund Utilized for Bioremediation of Nalla from Rong Fenced Account is mentioned in Table 4-1.

Table 4-1 Fund Utilized for Bioremediation of Nalla from Rong Fenced Account

Name of the Entity	Name of the Project	Financial Year	Ongoing or completed	Cost of the Project	Payment Released till 01.06.2025
M/s Shree Nestbuild Infra Pvt. Ltd.	In-Situ Treatment of Sludge of Septic Tanks of Community/Mobile Toilets and Sewage through Bioremediation for Treatment of the Drains flowing into the Rivers in the State of Bihar (305 Drain)	2024-25	The contract with M/s Shree Nestbuuild Infra pvt.ktd. Has been terminated vide office order no.52 cum memo no.270 Dated-04.07.2025	3,280,394,545.00	Rs.31,05,50,295.00
					Rs.42,46,22,545.00
					Rs.15,26,82,064.00
					Rs.14,37,32,600.00
					Rs.13,93,30,151.00
					<b>Rs. 1,18,13,81,565.00</b>
M/s Shree Nestbuild Infra Pvt. Ltd.	In-Situ Treatment of Sludge of Septic Tanks of Community/Mobile Toilets and Sewage through Bioremediation for Treatment of the Drains flowing into the Rivers in the State of Bihar (202 Drain)	2024-25	The contract with M/s Shree Nestbuuild Infra pvt.ktd. Has been terminated vide office order no.52 cum memo no.270 Dated-04.07.2025	4,740,673,600.00	Rs.20,28,42,000.00
					Rs.34,70,49,366.00
					Rs.21,08,58,960.00
					<b>Rs. 81,09,27,761.00</b>
Bihar State Pollution Control Board	Third Party Inspection of 507 nallas	2024-25		70,822,638.00	Rs.4,24,93,582.00
		2025-26			Rs.2,83,29,056.00
		<b>Rs.7,08,22,638.00</b>			
<b>Total</b>					<b>Rs. 2,06,31,31,964.00</b>

## 4.3 Fund Allocation

As per the recommendations of **Monitoring and Advisory Committee** constituted under the chairmanship of the Chief Secretary, Bihar amount has been approved for various projects for the management of solid and liquid waste in the State, subsequently amount will be allocated to the ULBs. Details are mentioned in Table 4-2.

Table 4-2 Fund Allocation under Ring Fenced Account

S.No.	Particular	Amount (Cr)
1	Liquid Waste Management in new 120 ULBs	486
2	Transfer Station in Patna Cluster (expense incurred)	50

892

S.No.	Particular	Amount (Cr)
3	Legacy Waste Remediation	200
4	Establishment of Sewerage Infrastructure under AMRUT scheme	1971.97
5	Solid Waste Management (Cluster + Others)	689.92
	<b>Total</b>	<b>3397.89</b>

29

## 5 Three Cities and Three Towns for Full Compliance of Solid and Liquid Waste Management

Three cities and three towns have been identified for full compliance of solid and liquid waste management. The compliance status is mentioned in Table 5-1.

Table 5-1 Compliance of solid and liquid waste management in three cities and three towns

S. No	Name of the ULB	Liquid Waste Management			Solid Waste Management					
		Sewage Generation in 2026 (MLD)	STP Capacity (Functional) (MLD)	STP Capacity (Under Trial) (MLD)	Total Waste Generation (TPD)	Total Available Processing Capacity (TPD)	Approved Capacity of Compost Plant (TPD)	Current Status	Approved Capacity of MRF (TPD)	Current Status
1	Patna Nagar Nigam	245	200	150	926	1000	427	Tender Published ISWM	433	Tender Published ISWM
2	Munger Nagar Nigam	31	30	0	66	31	43	Under Construction	50	Under Tender
3	Bhagalpur Nagar Nigam	58	0	45	221	170	132	CBG plant under planning with OGMC	95	Under Tender
4	Barh Nagar Parishad	9	11	0	24	7	12	Under Tender	10	Under Tender
5	Maner Nagar Parishad	6	6.5	0	8	11	10	Tender Published ISWM	5	Tender Published ISWM
6	Sonpur Nagar Parishad	5	3.5	0	2	8	6	Under Tender	3	Under Tender

## 6 Solid and Liquid Waste Management in Rural Areas

The solid and liquid waste management in the rural areas of the State is undergoing through Swachh Bharat Mission (Grameen)/ Lohiya Swachh Bihar Abhiyan. The overall target and subsequent work progress is mentioned in Table 6-1.

Table 6-1 Overall progress in the solid and liquid waste management in Rural areas

S. No.		Indicator	Cumulative Progress (Till 31st Dec. 2025)
1	Solid Waste Management	Solid & Liquid Waste Management Work Initiated in Gram Panchayats (GPs)	8,053 GPs
		Waste Processing Unit @ Gram Panchayat level	7,140 GPs
		GOBAR-Dhan Progress (Biogas Community-based unit to set up one in each district for the safe disposal of cattle & Agri waste.	37 Districts
		Plastic Waste Management Units (PWMU): To be set up one in each district and sub-division level.	172 Blocks
2	Liquid Waste Management	Community Soak Pit, Junction Chamber Nali Outlet Point	4,92,082 Nos.

### 6.1 Three Villages in every District for Full Compliance of Solid and Liquid Waste Management

Three villages in every district for full compliance of solid and liquid waste management is mentioned in Table 6-2.

Table 6-2 Three villages in every district for full compliance of solid and liquid waste management

S.No.	District	Village 1	Village 2	Village 3
1	Araria	Araria-Rampurkoddarkotti	Bhargama-Bhargaoon	Forbesganj-Haripur
2	Arwal	Arwal-Rampur	Kaler-Niranjanpur	Kapri-Narga
3	Aurangabad	Rafiganj-Latta	Kutumba-Dadhapa	Obra-Sarsauli
4	Banka	Dhuraiya-Chanda	Dhuraiya-Ravidih	Dhuraiya-Chalnikhurd
5	Begusarai	Barauni-Semaria	Matihani-Maniappa	Nawkothi-Naokothi
6	Bhagalpur	Pirpainti-Rifadpur	Sultanganj-Ratanpur	Rangrachowk-Tintanga
7	Bhojpur	Garhani-Sahangi	Sandesh-Turkaul	Sandesh-Akhgaon
8	Buxar	Jawahi Diyar	Dulhin	Banarpur
9	Darbhanga	Baheri-Samadpura	Benipur-Parkhotimpur	Kusheswar Asthan East-Sughrain
10	Gaya	Bodhgaya-Batasapur	Guraru-Barorah	Wazirganj-Tarawan

S.No.	District	Village 1	Village 2	Village 3
11	Gopalganj	Sidhwaliya-Karasghat	Sidhwaliya-Pakri	Sidhwaliya-Sher
12	Jamui	Jamui-Markata	Khaira-Kendih	Sono-Dumri
13	Jehanabad	Kako-Mahmadpur	Makhdumpur-Kurthadiah	Ratni Faridpur-Kansua
14	Katihar	Baltar	Rampur	Dilarpur
15	Khagaria	Beldaur-Ramnagar	Beldaur-Telihar	Beldaur-Dumri
16	Kishanganj	Khutha	West Tetarhat	Kiranpur
17	Kaimur (Bhabua)	Bhabua-Mahuat	Nuaon-Chandes	Rampur-Barli
18	Lakhisarai	Khutha West	Tetarhat	Kiranpur
19	Madhepura	Gamhariya-Aurahi-	Singheshwar-Barhari-	Madhepura-Manikpur-
20	Madhubani	Bisfi-Nurchak	Pandaul-Sagarpur	Rajnagar-Koilakh
21	Munger	Jamalpur-Bank	Jamalpur-Ithahri	Dharhara-Bahachauki
22	Muzaffarpur	Katra-Katra	Minapur-Saghari	Katra-Dhanauransh
23	Nalanda	Asthawan-Bahadurpur	Ben-Ben	Biharsharif-Baibani
24	Nawada	Nardiganj-Nanora	Nardiganj-Pes	Gobindpur-Bahiara
25	Pashchim Champanan	Bairia-Baluarampur-	Jogapatti-Dumri-	Nautan-Gudaria-
26	Patna	Bakhtiarpur-Sherpur	Dhanarua-Sonmai	Dinapur-Usri
27	Purnia	Baisi-Shadipurbhutaha	Srinagar-Khuttidhuneli	Srinagar-Chanka
28	Purbi Champanan	Banjariya-Siswa	Kalyanpur-Ujjainlohiyar	Paharpur-Nauwadiah
29	Rohtas	Sheosagar-Karup	Nokha-Bhawrav	Karakat-Chandi
30	Saharsa	Sattar Kattaiya-Barahsher	Banma Itahari-Maharas	Simri Bakhtiarpur-Sonpura
31	Samastipur	Morwa-Tiswara	Rosera-Motipur	Ujiarpur-Nazirpur
32	Saran	Amnour-Shekhpora	Baniapur-Sohaigaja	Chhapra-Fakuli
33	Sheikhpura	Ariari-Sasbahanaghuskuri	Chewara-Lohan	Sheikhpura-Kosra
34	Sheohar	Piprahi-Mesaudha	Sheohar-Mathurapurkahtarwa	Tariyani-Salempur
35	Sitamarhi	Dumra-Kokna	Sursand-Bhithabazar	Runnisaidpur-Thumma
36	Siwan	Hussainganj-Chhata-	Nautan-Balwa-	Nautan-Khalwa-
37	Supaul	Raghopur-Dhurgawan	Saraigarh Bhaptiyahi-Chhithihanumannagar	Supaul-Kariho
38	Vaishali	Desri-Jafarabad	Mahnar-Hasanpurutri	Mahnar-Visanpur



**Chief Secretary**  
Government of Bihar, Patna

## Annexure I – Details of Liquid Waste Management in 141 ULBs

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (Functional) (MLD)	STP Capacity (Under Trial) (MLD)	STP Capacity (Under Construction) (MLD)	STP Capacity (Under Tender Stage) (MLD)	STP Capacity (Under DPR Approval/ Preparation Stage/ SLTC) (MLD)	STP Capacity under Planning (MLD)	Overall Capacity of STP against Sewage Generation (MLD)	Scheme under which project is being implemented	Physical Progress (%)	Expected Timeline of Completion	Sewage Reaching to Functional STPs (MLD)
1	2	3	4	5	6	7	8	9	10=4+5+6+7+8+9	11	12	13	14
1	Patna Nagar Nigam	245	200	150					350	NMCG	100%	Jun-26 for under trial STP	Total - 196.04 Beur - 34.73, Karmalichak - 33.16, Saidpur - 57.98, Pahari - 25.17, Digha - 20, Kankarbagh - 25
2	Munger Nagar Nigam	31	30						30	NMCG			13.06
3	Chapra Nagar Nigam	29	32						32	NMCG			7.48
4	Danapur Nizamat Nagar Parishad	26	25						25	NMCG			18.20
5	Phulwari Nagar Parishad	12	13						13	NMCG			4.05
6	Rajgir Nagar Parishad	11	10						10	State Fund			6
7	Barh Nagar Parishad	9	11						11	NMCG			5.16
8	Sultanganj Nagar Parishad	8	10.0						10	NMCG			4.25
9	Maner Nagar Parishad	6	6.5						7	NMCG			1.32
10	Sonpur Nagar Parishad	5	3.5						4	NMCG			2.56
11	Naugachia Nagar Parishad	8	9						9	NMCG			Estimation of outfall is under consideration at NMCG
12	Begusarai Nagar Nigam	37		17			13		30	NMCG, AMRUT		Jun-26 for under trial STP. April-	1

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (Functional) (MLD)	STP Capacity (Under Trial) (MLD)	STP Capacity (Under Construction) (MLD)	STP Capacity (Under Tender Stage) (MLD)	STP Capacity (Under DPR Approval/ Preparation Stage/ SLTC) (MLD)	STP Capacity under Planning (MLD)	Overall Capacity of STP against Sewage Generation (MLD)	Scheme under which project is being implemented	Physical Progress (%)	Expected Timeline of Completion	Sewage Reaching to Functional STPs (MLD)
1	2	3	4	5	6	7	8	9	10=4+5+6+7+8+9	11	12	13	14
												28 for 13 MLD STP	
13	Mokama Nagar Parishad	9		8					8	NMCG			4.0
14	Fatuha Nagar Parishad	7		7					7	NMCG			2.0
15	Bakhtiyarpur Nagar Parishad	7		10					10	NMCG		Jun-26	2.5
16	Bhagalpur Nagar Nigam	58		45					45	NMCG	100%	Jun-26	3
17	Biharsharif Nagar Nigam	49			25		17		42	Smart City, 17 MLD Plant under AMRUT	25 MLD - STP completed, House Service Connection and Rising Main work under progress. 17 MLD under technical evaluation	25 MLD STP -Oct-26, April-28 for 17 MLD STP	
18	Motihari Nagar Nigam	32			23				23	NMCG	Work Started	Oct-27	
19	Hajipur Nagar Parishad	28			22		7.7		30	NMCG, AMRUT	93%	July 26 for 22 MLD STP, April-28 7.7 MLD STP	
20	Dehri-Dalmianagar Nagar Parishad	20			21				21	NMCG	20%	May-26	
21	Jamui Nagar Parishad	13			13				13	NMCG	5%	Oct-26	
22	Supaul Nagar Parishad	10			12.1				12	NMCG	8%	May-26	
23	Daudnagar Nagar Parishad	8			10.5				11	NMCG	Work Started	Nov-26	
24	Barahiya Nagar Parishad	6			6				6	NMCG	3%	Aug-26	
25	Kahalgaon Nagar Panchayat	5			6				6	NMCG	77%	Apr-26	

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (Functional) (MLD)	STP Capacity (Under Trial) (MLD)	STP Capacity (Under Construction) (MLD)	STP Capacity (Under Tender Stage) (MLD)	STP Capacity (Under DPR Approval/ Preparation Stage/ SLTC) (MLD)	STP Capacity under Planning (MLD)	Overall Capacity of STP against Sewage Generation (MLD)	Scheme under which project is being implemented	Physical Progress (%)	Expected Timeline of Completion	Sewage Reaching to Functional STPs (MLD)
1	2	3	4	5	6	7	8	9	10=4+5+6+7+8+9	11	12	13	14
26	Muzaffarpur Nagar Nigam	51			15		16		31	NMCG, Smart City	15 MLD STP Completed, House Service Connection work under progress. 16 MLD STP under DPR	March 26, April-28 for 16 MLD STP	
27	Madhubani Nagar Nigam	24			15				15	State Fund	Work Started	NoC awaited from MoEFCC, Gol	
28	Bodhgaya Nagar Parishad	11			10	4			14	State Fund, AMRUT	80%	4 MLD plant under tender	
29	Raxaul Nagar Parishad	8			12				12	NMCG	Work Started	Jan-27	
30	Sasaram Nagar Nigam	38				25			25	AMRUT	Under Technical Bid Evaluation	April-28	
31	Ara Nagar Nigam	38				47			47	NMCG	Tender Published	April-28	
32	Katihar Nagar Nigam	35				55.5			56	NMCG	Under Technical Bid Evaluation	April-28	
33	Siwan Nagar Parishad	28				26			26	AMRUT	Under Technical Bid Evaluation	April-28	
34	Buxar Nagar Parishad	21				50			50	NMCG	Under Technical Bid Evaluation	April-28	

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (Functional) (MLD)	STP Capacity (Under Trial) (MLD)	STP Capacity (Under Construction) (MLD)	STP Capacity (Under Tender Stage) (MLD)	STP Capacity (Under DPR Approval/ Preparation Stage/ SLTC) (MLD)	STP Capacity under Planning (MLD)	Overall Capacity of STP against Sewage Generation (MLD)	Scheme under which project is being implemented	Physical Progress (%)	Expected Timeline of Completion	Sewage Reaching to Functional STPs (MLD)
1	2	3	4	5	6	7	8	9	10=4+5+6+7+8+9	11	12	13	14
35	Jehanabad Nagar Parishad	15				14			14	AMRUT	Under Technical Bid Evaluation	April-28	
36	Aurangabad Nagar Parishad	15				20			20	AMRUT	Under Technical Bid Evaluation	April-28	
37	Lakhisarai Nagar Parishad	15				22			22	NMCG	Under Financial Bid Evaluation	April-28	
38	Gaya Nagar Nigam	69					84		84	NMCG		April-28	
39	Darbhanga Nagar Nigam	43					24		24	NMCG		April-28	
40	Samastipur Nagar Nigam	37					36		36	NMCG		April-28	
41	Bettiah Nagar Nigam	34					33		33	NMCG		April-28	
42	Saharsa Nagar Nigam	31					18.69		19	NMCG		April-28	
43	Khagaria Nagar Parishad	17					17		17	NMCG		April-28	
44	Kishanganj Nagar Parishad	15					20.71		21	NMCG		April-28	
45	Jamalpur Nagar Parishad	15					15		15	NMCG		April-28	
46	Gogri Jamalpur Nagar Parishad	14					10		10	SBM		April-28	
47	Dumraon Nagar Parishad	13					9.5		10	SBM		April-28	
48	Masaurhi Nagar Parishad	12					9		9	SBM		April-28	
49	Sheikhpura Nagar Parishad	12					8.5		9	SBM		April-28	
50	Araria Nagar Parishad	11					8.5		9	SBM		April-28	
51	Benipur Nagar Parishad	11					8		8	SBM		April-28	
52	Gopalganj Nagar Parishad	10					7		7	SBM		April-28	
53	Barbigha Nagar Parishad	8					6		6	SBM		April-28	
54	Ballia Nagar Parishad	8					6		6	SBM		April-28	
55	Teghra Nagar Parishad	8					6		6	SBM		April-28	

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (Functional) (MLD)	STP Capacity (Under Trial) (MLD)	STP Capacity (Under Construction) (MLD)	STP Capacity (Under Tender Stage) (MLD)	STP Capacity (Under DPR Approval/ Preparation Stage/ SLTC) (MLD)	STP Capacity under Planning (MLD)	Overall Capacity of STP against Sewage Generation (MLD)	Scheme under which project is being implemented	Physical Progress (%)	Expected Timeline of Completion	Sewage Reaching to Functional STPs (MLD)
1	2	3	4	5	6	7	8	9	10=4+5+6+7+8+9	11	12	13	14
56	Dalsinghsarai Nagar Parishad	8					6		6	SBM		April-28	
57	Simri Bakhtiyarpur Nagar Parishad	8					6		6	SBM		April-28	
58	Madhepura Nagar Parishad	8					11		11	NMCG		April-28	
59	Jogbani Nagar Parishad	8					4.25		4	NMCG		April-28	
60	Sherghati Nagar Parishad	8					5.5		6	SBM		April-28	
61	Arwal Nagar Parishad	8					4		4	NMCG		April-28	
62	Hilsa Nagar Parishad	7					5.5		6	SBM		April-28	
63	Hisua Nagar Parishad	7					5.5		6	SBM		April-28	
64	Forbesganj Nagar Parishad	7					5.5		6	SBM		April-28	
65	Bhabhua Nagar Parishad	7					5.5		6	SBM		April-28	
66	Jhanjharpur Nagar Parishad	7					5.5		6	SBM		April-28	
67	Bakhri Nagar Parishad	7					5.5		6	SBM		April-28	
68	Bikramganj Nagar Parishad	7					5.5		6	SBM		April-28	
69	Mahnar Nagar Parishad	7					5		5	SBM		April-28	
70	Rosera Nagar Parishad	7					5		5	SBM		April-28	
71	Banka Nagar Parishad	7					5		5	SBM		April-28	
72	Parsa Bazar Nagar Panchayat	7					5		5	SBM		April-28	
73	Sahibganj Nagar Parishad	6					5		5	SBM		April-28	
74	Piro Nagar Parishad	6					5		5	SBM		April-28	
75	Khagaul Nagar Parishad	6					5		5	SBM		April-28	
76	Banmankhi Nagar Parishad	6					5		5	SBM		April-28	
77	Sheohar Nagar Parishad	6					4.5		5	SBM		April-28	
78	Lalganj Nagar Parishad	6					5		5	SBM		April-28	
79	Kanti Nagar Parishad	6					5		5	SBM		April-28	
80	Motipur Nagar Parishad	6					5		5	SBM		April-28	

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (Functional) (MLD)	STP Capacity (Under Trial) (MLD)	STP Capacity (Under Construction) (MLD)	STP Capacity (Under Tender Stage) (MLD)	STP Capacity (Under DPR Approval/ Preparation Stage/ SLTC) (MLD)	STP Capacity under Planning (MLD)	Overall Capacity of STP against Sewage Generation (MLD)	Scheme under which project is being implemented	Physical Progress (%)	Expected Timeline of Completion	Sewage Reaching to Functional STPs (MLD)
1	2	3	4	5	6	7	8	9	10=4+5+6+7+8+9	11	12	13	14
81	Tekari Nagar Parishad	6					5		5	SBM		April-28	
82	Islampur Nagar Parishad	6					4.5		5	SBM		April-28	
83	Kasba Nagar Parishad	6					4.5		5	SBM		April-28	
84	Bairgania Nagar Parishad	6					4.5		5	SBM		April-28	
85	Mirganj Nagar Parishad	6					3		3	SBM		April-28	
86	Dhaka Nagar Parishad	6					4.5		5	SBM		April-28	
87	Barauli Nagar Parishad	6					4.5		5	SBM		April-28	
88	Chakia Nagar Parishad	6					4.5		5	SBM		April-28	
89	Janakpur Road Nagar Parishad	6					4.5		5	SBM		April-28	
90	Warisaliganj Nagar Parishad	6					4.5		5	SBM		April-28	
91	Jhajha Nagar Parishad	6					4.5		5	SBM		April-28	
92	Mahua Nagar Parishad	6					4.5		5	SBM		April-28	
93	Nokha Nagar Parishad	6					4.5		5	SBM		April-28	
94	Revelganj Nagar Panchayat	6					4.5		5	SBM		April-28	
95	Sugauli Nagar Panchayat	6					4.5		5	SBM		April-28	
96	Bahadurganj Nagar Panchayat	5					4		4	SBM		April-28	
97	Haweli kharagpur Nagar Parishad	5					4		4	SBM		April-28	
98	Rafiganj Nagar Panchayat	5					4		4	SBM		April-28	
99	Ekma Bazar Nagar Panchayat	5					4		4	SBM		April-28	
100	Dighwara Nagar Panchayat	5					3.5		4	SBM		April-28	
101	Jagdishpur Nagar Panchayat	5					3.5		4	SBM		April-28	
102	Makhdumpur Nagar Panchayat	5					3.5		4	SBM		April-28	
103	Mohania Nagar Panchayat	5					3.5		4	SBM		April-28	

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (Functional) (MLD)	STP Capacity (Under Trial) (MLD)	STP Capacity (Under Construction) (MLD)	STP Capacity (Under Tender Stage) (MLD)	STP Capacity (Under DPR Approval/ Preparation Stage/ SLTC) (MLD)	STP Capacity under Planning (MLD)	Overall Capacity of STP against Sewage Generation (MLD)	Scheme under which project is being implemented	Physical Progress (%)	Expected Timeline of Completion	Sewage Reaching to Functional STPs (MLD)
1	2	3	4	5	6	7	8	9	10=4+5+6+7+8+9	11	12	13	14
104	Marhaura Nagar Panchayat	4					3.5		4	SBM		April-28	
105	Sursand Nagar Panchayat	4					3.5		4	SBM		April-28	
106	Pakridayal Nagar Panchayat	4					3.5		4	SBM		April-28	
107	Murliganj Nagar Panchayat	4					3		3	SBM		April-28	
108	Chanpatia Nagar Panchayat	4					3		3	SBM		April-28	
109	Barsoi Nagar Panchayat	4					3		3	SBM		April-28	
110	Bihyan Nagar Panchayat	4					3		3	SBM		April-28	
111	Manihari Nagar Panchayat	4					3		3	SBM		April-28	
112	Areraj Nagar Panchayat	4					3		3	SBM		April-28	
113	Mehsi Nagar Panchayat	4					3		3	SBM		April-28	
114	Silao Nagar Panchayat	4					3		3	SBM		April-28	
115	Amarpur Nagar Panchayat	4					3		3	SBM		April-28	
116	Naubatpur Nagar Panchayat	4					3		3	SBM		April-28	
117	Kochas Nagar Panchayat	4					3		3	SBM		April-28	
118	Maharajganj Nagar Panchayat	4					3		3	SBM		April-28	
119	Navinagar Nagar Panchayat	3					3		3	SBM		April-28	
120	Nasriganj Nagar Panchayat	3					2.5		3	SBM		April-28	
121	Mairwa Nagar Panchayat	3					3		3	SBM		April-28	
122	Bikram Nagar Panchayat	3					2.5		3	SBM		April-28	
123	Jaynagar Nagar Panchayat	3					2.5		3	SBM		April-28	
124	Belsand Nagar Panchayat	3					2.5		3	SBM		April-28	
125	Kateya Nagar Panchayat	3					2.5		3	SBM		April-28	
126	Nirmali Nagar Panchayat	3					2.5		3	SBM		April-28	

S. No	Name of the ULB	Sewage Generation in 2026 (MLD)	STP Capacity (Functional) (MLD)	STP Capacity (Under Trial) (MLD)	STP Capacity (Under Construction) (MLD)	STP Capacity (Under Tender Stage) (MLD)	STP Capacity (Under DPR Approval/ Preparation Stage/ SLTC) (MLD)	STP Capacity under Planning (MLD)	Overall Capacity of STP against Sewage Generation (MLD)	Scheme under which project is being implemented	Physical Progress (%)	Expected Timeline of Completion	Sewage Reaching to Functional STPs (MLD)
1	2	3	4	5	6	7	8	9	10=4+5+6+7+8+9	11	12	13	14
127	Birpur Nagar Panchayat	3					2.5		3	SBM		April-28	
128	Kesariya Nagar Panchayat	3					2		2	SBM		April-28	
129	Koath Nagar Panchayat	3					2		2	SBM		April-28	
130	Thakurganj Nagar Panchayat	3					2		2	SBM		April-28	
131	Ghoghardiha Nagar Panchayat	3					2		2	SBM		April-28	
132	Shahpur Nagar Panchayat	3					2		2	SBM		April-28	
133	Koilwar Nagar Panchayat	3					2		2	SBM		April-28	
134	Khusrupur Nagar Panchayat	2					2		2	SBM		April-28	
135	Purnia Nagar Nigam	41						41	41	NMCG Phase 3			
136	Sitamarhi Nagar Nigam	37						37	37	NMCG Phase 3			
137	Bagaha Nagar Parishad	16						16	16	NMCG Phase 3			
138	Bihat Nagar Parishad	15						15	15	NMCG Phase 3			
139	Nawada Nagar Parishad	12						12	12	NMCG Phase 3			
140	Narkatiyaganj Nagar Parishad	7						7	7	NMCG Phase 3			
141	Ramnagar Nagar Parishad	7						7	7	NMCG Phase 3			
	<b>Total</b>	<b>1894</b>	<b>350</b>	<b>237</b>	<b>190.6</b>	<b>280.5</b>	<b>678.08</b>	<b>135</b>	<b>1871</b>				

## Annexure II – Details of Solid Waste Management in 141 ULBs

S.No.	Name of ULB	Current Waste Generation (TPD)	Existing Capacity of Compost Plant (TPD)	Existing Capacity of MRF (TPD)	Total Existing Processing Capacity (TPD)	Current Waste Processing (TPD)	Gap in Waste Processing (TPD)	Approved Compost/ CBG Plant (TPD)	Current Status of Approved Compost Plant	Expected Timeline of Work Completion	Approved MRF (TPD)	Current Status of Approved MRF	Total Approved Processing Plant (TPD)	Expected Timeline of Work Completion
1	2	3	4	5	6=4+5	7	8=3-7	9	10	11	12	13	14=9+12	15
1	Manihari Nagar Panchayat	11.2	10	6	16.0	9	2.3	6.3	Construction completed and Plant under trial run		2	Construction completed and Plant under trial run	8.3	
2	Dehri-Dalmianagar Nagar Parishad	21.8	20	5	25.0	12	9.8	25.8			29		54.8	
3	Katihar Nagar Nigam	114.5	60	0	60.0	58	56.3	75.2			59		134.2	
4	Bakhtiyarpur Nagar Parishad	19.5	20.0	0.0	20.0	0.6	18.9	0.0		Dec-27	8	Under Tender	8	Dec-27
5	Danapur Nizamat Nagar Parishad	95.0	6.0	5.0	11.0	10.0	85.0	62.7	Under Tender	Dec-27	41	Under Tender	103.7	Dec-27
6	Fatuha Nagar Parishad	22.3	4.0	0.0	4.0	3.5	18.7	11.4	Under Tender	Dec-27	9	Under Tender	20.4	Dec-27
7	Khagaul Nagar Parishad	18.4	10.0	0.0	10.0	1.9	16.5	5.5	Under Tender	Dec-27	7	Under Tender	12.5	Dec-27
8	Khusrupur Nagar Panchayat	3.4	1.5	1.0	2.5	0.8	2.5	3.7	Under Tender	Dec-27	3	Under Tender	6.7	Dec-27
9	Maner Nagar Parishad	8.0	10.0	1.0	11.0	0.7	7.3	9.5	Under Tender	Dec-27	5	Under Tender	14.5	Dec-27
10	Masaurhi Nagar Parishad	24.2	4.0	2.0	6.0	5.8	18.4	19.6	Under Tender	Dec-27	13	Under Tender	32.6	Dec-27
11	Naubatpur Nagar Panchayat	9.2	0.0	0.0	0.0	0.0	9.2	6.0	Under Tender	Dec-27	4	Under Tender	10	Dec-27
12	Patna Nagar Nigam	925.8	585.0	415.0	1000.0	925.8	0.0	426.8	Under Tender	Dec-27	433	Under Tender	859.8	Dec-27
13	Phulwari Nagar Parishad	36.0	1.0	0.0	1.0	0.0	36.0	18.2	Under Tender	Dec-27	14	Under Tender	32.2	Dec-27
14	Aurangabad Nagar Parishad	29.0	4.0	0.0	4.0	2.9	26.1	30.1	Under Construction	Sep-26	25	Under Construction	55.1	Sep-26
15	Bahadurganj Nagar Panchayat	11.9	0.0	0.0	0.0	0.0	11.9	8.7	Under Construction	Sep-26	6	Under Tender	14.7	Nov-26
16	Bairgania Nagar Parishad	17.6	2.0	0.0	2.0	0.7	16.9	8.2	Under Construction	Sep-26	7	Under Construction	15.2	Sep-26
17	Bakhri Nagar Parishad	19.5	1.5	0.0	1.5	1.5	18.0	8.5	Under Construction	Sep-26	8	Under Construction	16.5	Sep-26
18	Benipur Nagar Parishad	21.3	2.0	3.0	5.0	1.9	19.4	14.8	Under Construction	Sep-26	10	Under Tender	24.8	Nov-26
19	Bikram Nagar Panchayat	6.8	2.0	0.0	2.0	1.9	4.8	5.3	Under Construction	Sep-26	4	Under Construction	9.3	Sep-26

S.No.	Name of ULB	Current Waste Generation (TPD)	Existing Capacity of Compost Plant (TPD)	Existing Capacity of MRF (TPD)	Total Existing Processing Capacity (TPD)	Current Waste Processing (TPD)	Gap in Waste Processing (TPD)	Approved Compost/ CBG Plant (TPD)	Current Status of Approved Compost Plant	Expected Timeline of Work Completion	Approved MRF (TPD)	Current Status of Approved MRF	Total Approved Processing Plant (TPD)	Expected Timeline of Work Completion
1	2	3	4	5	6=4+5	7	8=3-7	9	10	11	12	13	14=9+12	15
20	Daudnagar Nagar Parishad	9.0	0.5	0.3	0.8	0.6	8.4	12.3	Under Construction	Sep-26	8	Under Construction	20.3	Sep-26
21	Ekma Bazar Nagar Panchayat	9.7	2.0	0.0	2.0	1.6	8.1	8.2	Under Construction	Sep-26	6	Under Tender	14.2	Nov-26
22	Gogri Jamalpur Nagar Parishad	11.6	0.0	0.0	0.0	0.0	11.6	22.6	Under Construction	Sep-26	15	Under Construction	37.6	Sep-26
23	Hilsa Nagar Parishad	22.0	10.0	0.0	10.0	0.0	22.0	12.0	Under Construction	Sep-26	8	Under Construction	20	Sep-26
24	Hisua Nagar Parishad	13.8	90.0	0.0	90.0	0.0	13.8	11.9	Under Construction	Sep-26	8	Under Tender	19.9	Nov-26
25	Islampur Nagar Parishad	7.4	8.0	0.0	8.0	7.0	0.5	10.2	Under Construction	Sep-26	7	Under Construction	17.2	Sep-26
26	Jaynagar Nagar Panchayat	7.3	1.0	0.0	1.0	0.0	7.3	5.1	Under Construction	Sep-26	4	Under Construction	9.1	Sep-26
27	Jhanjharpur Nagar Parishad	17.1	1.5	0.0	1.5	0.0	17.1	11.1	Under Construction	Sep-26	9	Under Tender	20.1	Nov-26
28	Kateya Nagar Panchayat	5.9	2.0	0.0	2.0	0.6	5.2	2.8	Under Construction	Sep-26	4	Under Construction	6.8	Sep-26
29	Kishanganj Nagar Parishad	44.5	0.0	0.0	0.0	0.0	44.5	37.2	Under Construction	Sep-26	24	Under Tender	61.2	Nov-26
30	Kochas Nagar Panchayat	6.1	4.5	4.5	9.0	3.7	2.4	1.3	Under Construction	Sep-26	0		1.3	
31	Madhepura Nagar Parishad	10.5	0.0	0.0	0.0	0.0	10.5	12.8	Under Construction	Sep-26	9	Under Tender	21.8	Nov-26
32	Makhdumpur Nagar Panchayat	10.8	0.0	0.0	0.0	0.0	10.8	7.5	Under Construction	Sep-26	5	Under Construction	12.5	Sep-26
33	Munger Nagar Nigam	66.1	31.0	0.0	31.0	28.2	37.9	42.7	Under Construction	Sep-26	50	Under Tender	92.7	Nov-26
34	Naugachia Nagar Parishad	22.5	3.0	0.0	3.0	2.3	20.3	9.8	Under Construction	Sep-26	9	Under Construction	18.8	Sep-26
35	Navinagar Nagar Panchayat	7.9	10.0	2.0	12.0	0.2	7.7	0.0		Sep-26	2	Under Construction	2	Sep-26
36	Nawada Nagar Parishad	58.1	4.0	0.0	4.0	2.9	55.2	63.5	Under Construction	Sep-26	40.5	Under Construction	104	Sep-26
37	Nokha Nagar Parishad	15.7	2.0	1.0	3.0	2.6	13.0	7.5	Under Construction	Sep-26	5	Under Construction	12.5	Sep-26
38	Purnia Nagar Nigam	118.1	9.0	0.0	9.0	5.3	112.7	85.0	Under Construction	Sep-26	69	Under Tender	154	Nov-26
39	Shahpur Nagar Panchayat	7.6	1.0	0.0	1.0	0.3	7.3	3.2	Under Construction	Sep-26	3	Under Construction	6.2	Sep-26

S.No.	Name of ULB	Current Waste Generation (TPD)	Existing Capacity of Compost Plant (TPD)	Existing Capacity of MRF (TPD)	Total Existing Processing Capacity (TPD)	Current Waste Processing (TPD)	Gap in Waste Processing (TPD)	Approved Compost/ CBG Plant (TPD)	Current Status of Approved Compost Plant	Expected Timeline of Work Completion	Approved MRF (TPD)	Current Status of Approved MRF	Total Approved Processing Plant (TPD)	Expected Timeline of Work Completion
1	2	3	4	5	6=4+5	7	8=3-7	9	10	11	12	13	14=9+12	15
40	Sheikhpura Nagar Parishad	27.1	10.0	0.0	10.0	1.0	26.1	13.8	Under Construction	Sep-26	12	Under Construction	25.8	Sep-26
41	Sheohar Nagar Parishad	17.1	1.0	0.0	1.0	1.0	16.1	10.7	Under Construction	Sep-26	0		10.7	Sep-26
42	Sherghati Nagar Parishad	11.8	2.0	0.0	2.0	2.9	8.9	11.7	Under Construction	Sep-26	9	Under Bid Evaluation	20.7	Oct-26
43	Warisaliganj Nagar Parishad	7.9	2.2	0.0	2.2	0.4	7.5	9.7	Under Construction	Sep-26	7	Under Construction	16.7	Sep-26
44	Banka Nagar Parishad	13.5	5.0	0.0	5.0	0.2	13.4	5.8	Under Bid Evaluation	Oct-26	7	Under Tender	12.8	Nov-26
45	Banmankhi Nagar Parishad	15.0	0.0	0.0	0.0	0.0	15.0	10.8	Under Bid Evaluation	Oct-26	7	Under Tender	17.8	Nov-26
46	Barahiya Nagar Parishad	15.5	11.0	0.0	11.0	0.0	15.5	8.3	Under Bid Evaluation	Oct-26	7	Under Bid Evaluation	15.3	Oct-26
47	Dalsinghsarai Nagar Parishad	16.0	2.3	1.0	3.3	1.6	14.4	9.7	Under Bid Evaluation	Oct-26	8	Under Tender	17.7	Nov-26
48	Ghoghardiha Nagar Panchayat	4.4	3.0	2.0	5.0	4.0	0.4	4.1	Under Bid Evaluation	Oct-26	3	Under Tender	7.1	Nov-26
49	Gopalganj Nagar Parishad	22.8	2.5	0.0	2.5	0.0	22.8	13.3	Under Bid Evaluation	Oct-26	11	Under Construction	24.3	Sep-26
50	Jagdishpur Nagar Panchayat	9.7	0.0	0.0	0.0	0.0	9.7	3.3	Under Bid Evaluation	Oct-26	6	Under Bid Evaluation	9.3	Oct-26
51	Jehanabad Nagar Parishad	61.0	1.0	0.0	1.0	0.0	61.0	29.4	Under Bid Evaluation	Oct-26	25	Under Construction	54.4	Sep-26
52	Jogbani Nagar Parishad	19.5	2.0	0.0	2.0	0.0	19.5	12.8	Under Bid Evaluation	Oct-26	9	Under Tender	21.8	Nov-26
53	Kasba Nagar Parishad	16.6	0.0	0.0	0.0	0.0	16.6	10.4	Under Bid Evaluation	Oct-26	7	Under Tender	17.4	Nov-26
54	Lakhisarai Nagar Parishad	21.0	1.0	2.0	3.0	3.2	17.7	22.4	Under Bid Evaluation	Oct-26	14	Under Construction	36.4	Sep-26
55	Murliganj Nagar Panchayat	6.0	0.0	0.0	0.0	0.0	6.0	6.8	Under Bid Evaluation	Oct-26	5	Under Bid Evaluation	11.8	Oct-26
56	Pakridayal Nagar Panchayat	6.5	5.0	0.0	5.0	0.0	6.5	2.0	Under Bid Evaluation	Oct-26	5	Under Tender	7	Nov-26
57	Ramnagar Nagar Parishad	18.0	4.0	0.0	4.0	0.0	18.0	11.4	Under Bid Evaluation	Oct-26	8	Under Tender	19.4	Nov-26
58	Sasaram Nagar Nigam	121.5	6.0	0.0	6.0	7.3	114.2	88.2	Under Bid Evaluation	Oct-26	65	Under Bid Evaluation	153.2	Oct-26

S.No.	Name of ULB	Current Waste Generation (TPD)	Existing Capacity of Compost Plant (TPD)	Existing Capacity of MRF (TPD)	Total Existing Processing Capacity (TPD)	Current Waste Processing (TPD)	Gap in Waste Processing (TPD)	Approved Compost/ CBG Plant (TPD)	Current Status of Approved Compost Plant	Expected Timeline of Work Completion	Approved MRF (TPD)	Current Status of Approved MRF	Total Approved Processing Plant (TPD)	Expected Timeline of Work Completion
1	2	3	4	5	6=4+5	7	8=3-7	9	10	11	12	13	14=9+12	15
59	Silao Nagar Panchayat	9.5	0.0	0.0	0.0	0.0	9.5	5.8	Under Bid Evaluation	Oct-26	5	Under Tender	10.8	Nov-26
60	Sitamarhi Nagar Nigam	96.0	1.0	0.0	1.0	0.6	95.4	88.7	Under Bid Evaluation	Oct-26	57	Under Tender	145.7	Nov-26
61	Siwan Nagar Parishad	109.9	0.0	0.0	0.0	0.0	109.9	67.3	Under Bid Evaluation	Oct-26	43	Under Bid Evaluation	110.3	Oct-26
62	Ara Nagar Nigam	106.5	5.0	0.0	5.0	4.8	101.6	88.7	Under Tender	Nov-26	62	Under Construction	150.7	Sep-26
63	Barh Nagar Parishad	24.2	7.0	0.0	7.0	0.5	23.7	12.4	Under Tender	Nov-26	10	Under Tender	22.4	Nov-26
64	Bikramganj Nagar Parishad	16.1	8.0	0.0	8.0	0.0	16.1	3.5	Under Tender	Nov-26	8	Under Tender	11.5	Nov-26
65	Chapra Nagar Nigam	128.0	14.0	0.0	14.0	13.5	114.5	53.5	Under Tender	Nov-26	49	Under Construction	102.5	Sep-26
66	Forbesganj Nagar Parishad	16.5	0.0	0.0	0.0	0.0	16.5	11.3	Under Tender	Nov-26	9	Under Tender	20.3	Nov-26
67	Jamalpur Nagar Parishad	44.1	42.0	25.0	67.0	33.1	11.0	25.7	Under Tender	Nov-26	23	Under Tender	48.7	Nov-26
68	Jamui Nagar Parishad	29.4	11.0	0.0	11.0	0.5	28.8	4.5	Under Tender	Nov-26	14	Under Tender	18.5	Nov-26
69	Mairwa Nagar Panchayat	8.3	0.0	0.0	0.0	0.0	8.3	1.5	Under Tender	Nov-26	4	Under Tender	5.5	Nov-26
70	Mirganj Nagar Parishad	17.3	5.0	10.0	15.0	13.7	3.6	9.5	Under Tender	Nov-26	7	Under Tender	16.5	Nov-26
71	Motihari Nagar Nigam	77.0	55.0	40.0	95.0	15.2	61.8	74.5	Under Tender	Nov-26	46	Under Tender	120.5	Nov-26
72	Nasriganj Nagar Panchayat	6.7	2.0	3.5	5.5	1.9	4.7	3.0	Under Tender	Nov-26	1	Under Tender	4	Nov-26
73	Parsa Bazar Nagar Panchayat	2.9	0.0	0.0	0.0	0.0	2.9	10.5	Under Tender	Nov-26	7	Under Construction	17.5	Sep-26
74	Raxaul Nagar Parishad	24.5	13.0	0.0	13.0	0.9	23.6	13.0	Under Tender	Nov-26	9	Under Tender	22	Nov-26
75	Saharsa Nagar Nigam	65.8	3.0	0.0	3.0	2.6	63.2	70.5	Under Tender	Nov-26	52	Under Tender	122.5	Nov-26
76	Sonpur Nagar Parishad	2.0	8.0	0.0	8.0	0.6	1.4	6.0	Under Tender	Nov-26	3	Under Tender	9	Nov-26
77	Supaul Nagar Parishad	17.7	13.0	4.5	17.5	14.4	3.4	9.7	Under Tender	Nov-26	8	Under Tender	17.7	Nov-26
78	Sursand Nagar Panchayat	5.6	0.0	5.0	5.0	0.0	5.6	7.0	Under Tender	Nov-26	5	Under Tender	12	Nov-26
79	Thakurganj Nagar Panchayat	7.9	0.0	0.0	0.0	0.0	7.9	4.3	Under Tender	Nov-26	3	Under Tender	7.3	Nov-26
80	Bhagalpur Nagar Nigam	221.5	120.0	50.0	170.0	125.5	96.0	131.7	CBG plant under Planning with OMGC		95	Under Tender	226.7	Nov-26

S.No.	Name of ULB	Current Waste Generation (TPD)	Existing Capacity of Compost Plant (TPD)	Existing Capacity of MRF (TPD)	Total Existing Processing Capacity (TPD)	Current Waste Processing (TPD)	Gap in Waste Processing (TPD)	Approved Compost/ CBG Plant (TPD)	Current Status of Approved Compost Plant	Expected Timeline of Work Completion	Approved MRF (TPD)	Current Status of Approved MRF	Total Approved Processing Plant (TPD)	Expected Timeline of Work Completion
1	2	3	4	5	6=4+5	7	8=3-7	9	10	11	12	13	14=9+12	15
81	Darbhanga Nagar Nigam	91.9	25.5	152.0	177.5	70.6	21.4	12.0	CBG plant under Planning with OMGC		0		12	
82	Gaya Nagar Nigam	480.0	501.0	100.0	601.0	472.8	7.2	0.0	CBG plant under Planning with OMGC		12		12	
83	Muzaffarpur Nagar Nigam	200.0	35.0	10.0	45.0	40.3	159.7	90.5	CBG plant under Planning with OMGC		50	Under Tender	140.5	Nov-26
84	Bagaha Nagar Parishad	20.0	0.2	0.0	0.2	0.0	20.0	0.0			31	Under Construction	31	Sep-26
85	Barauli Nagar Parishad	7.6	20.0	0.0	20.0	0.0	7.6	0.0			7	Under Tender	7	Nov-26
86	Barbigaha Nagar Parishad	19.9	20.0	4.0	24.0	1.9	18.0	0.0			5	Under Tender	5	Nov-26
87	Belsand Nagar Panchayat	4.0	1.0	0.0	1.0	0.2	3.8	0.0			4	Under Construction	4	Sep-26
88	Kahalgaoon Nagar Panchayat	11.6	9.0	2.0	11.0	5.3	6.3	0.0			4	Under Construction	4	Sep-26
89	Simri Bakhtiyarpur Nagar Parishad	5.8	12.2	1.5	13.7	1.0	4.9	0.0			9	Under Tender	9	Nov-26
90	Sultanganj Nagar Parishad	15.8	2.0	4.0	6.0	4.2	11.7	0.0			5	Under Construction	5	Sep-26
91	Amarpur Nagar Panchayat	8.1	2.0	5.0	7.0	0.0	8.1	3.7	Eol Published for Land		5	Eol Published for Land	8.7	
92	Araria Nagar Parishad	18.4	22.0	0.0	22.0	0.6	17.7	0.0			14	Eol Published for Land	14	
93	Areraj Nagar Panchayat	9.0	20.0	0.0	20.0	5.0	4.0	0.0			4	Eol Published for Land	4	
94	Arwal Nagar Parishad	18.1	1.0	0.0	1.0	1.0	17.1	12.2	Eol Published for Land		8	Eol Published for Land	20.2	
95	Ballia Nagar Parishad	19.0	6.0	0.0	6.0	0.2	18.8	7.2	Eol Published for Land		9	Eol Published for Land	16.2	
96	Barsoi Nagar Panchayat	11.4	0.0	0.0	0.0	0.0	11.4	6.4	Eol Published for Land		5	Eol Published for Land	11.4	
97	Begusarai Nagar Nigam	87.1	16.0	4.0	20.0	17.4	69.7	69.5	Eol Published for Land		53	Eol Published for Land	122.5	
98	Bettiah Nagar Nigam	148.5	4.0	0.1	4.1	3.9	144.7	3.3	CBG plant- Under land identification		29	Eol Published for Land	32.3	

S.No.	Name of ULB	Current Waste Generation (TPD)	Existing Capacity of Compost Plant (TPD)	Existing Capacity of MRF (TPD)	Total Existing Processing Capacity (TPD)	Current Waste Processing (TPD)	Gap in Waste Processing (TPD)	Approved Compost/ CBG Plant (TPD)	Current Status of Approved Compost Plant	Expected Timeline of Work Completion	Approved MRF (TPD)	Current Status of Approved MRF	Total Approved Processing Plant (TPD)	Expected Timeline of Work Completion
1	2	3	4	5	6=4+5	7	8=3-7	9	10	11	12	13	14=9+12	15
99	Bhabhua Nagar Parishad	22.2	1.4	0.0	1.4	0.4	21.8	11.8	EoI Published for Land		8	EoI Published for Land	19.8	
100	Biharsharif Nagar Nigam	174.4	26.0	0.0	26.0	21.9	152.4	88.7	EoI Published for Land		80	EoI Published for Land	168.7	
101	Bihat Nagar Parishad	16.5	0.8	0.0	0.8	0.7	15.7	35.8	EoI Published for Land		22	EoI Published for Land	57.8	
102	Bihiyan Nagar Panchayat	10.7	2.7	2.0	4.7	3.7	7.0	2.4	EoI Published for Land		0		2.4	
103	Birpur Nagar Panchayat	8.7	0.0	0.0	0.0	0.0	8.7	4.7	EoI Published for Land		3	EoI Published for Land	7.7	
104	Bodhgaya Nagar Parishad	27.5	3.0	1.0	4.0	3.0	24.5	14.5	EoI Published for Land		12	EoI Published for Land	26.5	
105	Buxar Nagar Parishad	90.3	10.0	0.0	10.0	3.9	86.5	43.5	EoI Published for Land		36	EoI Published for Land	79.5	
106	Chakia Nagar Parishad	11.3	0.0	0.0	0.0	0.0	11.3	9.8	EoI Published for Land		7	EoI Published for Land	16.8	
107	Chanpatia Nagar Panchayat	10.3	3.0	0.0	3.0	0.0	10.3	3.5	EoI Published for Land		4	EoI Published for Land	7.5	
108	Dhaka Nagar Parishad	18.0	0.0	0.0	0.0	0.0	18.0	10.0	EoI Published for Land		7	EoI Published for Land	17	
109	Dighwara Nagar Panchayat	12.9	0.0	0.0	0.0	0.0	12.9	7.9	EoI Published for Land		5	EoI Published for Land	12.9	
110	Dumraon Nagar Parishad	34.6	0.0	0.0	0.0	0.0	34.6	20.5	EoI Published for Land		15	EoI Published for Land	35.5	
111	Hajipur Nagar Parishad	78.0	34.0	5.0	39.0	12.1	65.9	67.8	EoI Published for Land		39	EoI Published for Land	106.8	
112	Haweli kharagpur Nagar Parishad	15.6	1.0	0.0	1.0	1.0	14.7	8.7	EoI Published for Land		6	EoI Published for Land	14.7	
113	Janakpur Road Nagar Parishad	12.3	5.0	0.0	5.0	0.0	12.3	4.8	EoI Published for Land		7	EoI Published for Land	11.8	
114	Jhajha Nagar Parishad	17.3	5.0	0.0	5.0	0.0	17.3	9.6	EoI Published for Land		7	EoI Published for Land	16.6	
115	Kanti Nagar Parishad	11.4	6.0	1.0	7.0	4.4	6.9	7.8	EoI Published for Land		3	EoI Published for Land	10.8	
116	Kesariya Nagar Panchayat	8.2	0.0	0.0	0.0	0.0	8.2	4.5	EoI Published for Land		3	EoI Published for Land	7.5	
117	Khagaria Nagar Parishad	25.2	1.0	0.0	1.0	0.5	24.6	42.1	EoI Published for Land		27	EoI Published for Land	69.1	

S.No.	Name of ULB	Current Waste Generation (TPD)	Existing Capacity of Compost Plant (TPD)	Existing Capacity of MRF (TPD)	Total Existing Processing Capacity (TPD)	Current Waste Processing (TPD)	Gap in Waste Processing (TPD)	Approved Compost/ CBG Plant (TPD)	Current Status of Approved Compost Plant	Expected Timeline of Work Completion	Approved MRF (TPD)	Current Status of Approved MRF	Total Approved Processing Plant (TPD)	Expected Timeline of Work Completion
1	2	3	4	5	6=4+5	7	8=3-7	9	10	11	12	13	14=9+12	15
118	Koath Nagar Panchayat	7.4	0.0	0.0	0.0	0.0	7.4	4.5	Eol Published for Land		3	Eol Published for Land	7.5	
119	Koilwar Nagar Panchayat	4.8	1.3	0.0	1.3	0.8	4.1	3.0	Eol Published for Land		3	Eol Published for Land	6	
120	Lalganj Nagar Parishad	15.6	1.0	1.0	2.0	1.9	13.7	5.4	Eol Published for Land		4	Eol Published for Land	9.4	
121	Madhubani Nagar Nigam	95.7	2.0	0.0	2.0	1.0	94.7	58.8	Eol Published for Land		36	Eol Published for Land	94.8	
122	Maharajganj Nagar Panchayat	5.7	1.0	0.0	1.0	0.0	5.7	5.5	Eol Published for Land		4	Eol Published for Land	9.5	
123	Mahnar Nagar Parishad	19.3	2.0	3.0	5.0	0.9	18.4	9.4	Eol Published for Land		5	Eol Published for Land	14.4	
124	Mahua Nagar Parishad	9.2	2.0	1.0	3.0	1.0	8.2	7.5	Eol Published for Land		6	Eol Published for Land	13.5	
125	Marhaura Nagar Panchayat	8.7	2.0	0.0	2.0	0.0	8.7	7.2	Eol Published for Land		5	Eol Published for Land	12.2	
126	Mehsi Nagar Panchayat	2.2	0.0	0.0	0.0	0.0	2.2	6.1	Eol Published for Land		4	Eol Published for Land	10.1	
127	Mohania Nagar Panchayat	7.8	0.0	0.0	0.0	0.0	7.8	7.4	Eol Published for Land		5	Eol Published for Land	12.4	
128	Mokama Nagar Parishad	26.0	4.0	0.0	4.0	0.8	25.2	14.3	Eol Published for Land		10	Eol Published for Land	24.3	
129	Motipur Nagar Parishad	18.4	1.0	0.0	1.0	1.0	17.4	9.3	Eol Published for Land		7	Eol Published for Land	16.3	
130	Narkatiyaganj Nagar Parishad	21.0	2.0	1.0	3.0	1.3	19.7	9.6	Eol Published for Land		7	Eol Published for Land	16.6	
131	Nirmali Nagar Panchayat	8.6	3.0	0.0	3.0	0.0	8.6	4.5	Eol Published for Land		3.5	Eol Published for Land	8	
132	Piro Nagar Parishad	14.5	0.0	0.0	0.0	0.0	14.5	10.5	Eol Published for Land		7	Eol Published for Land	17.5	
133	Rafiganj Nagar Panchayat	4.8	4.0	4.0	8.0	3.5	1.3	8.4	Eol Published for Land		0	Eol Published for Land	8.4	
134	Rajgir Nagar Parishad	22.0	12.0	3.0	15.0	8.2	13.9	4.8	Eol Published for Land		9	Eol Published for Land	13.8	
135	Revelganj Nagar Panchayat	7.0	2.0	0.0	2.0	0.0	7.0	7.2	Eol Published for Land		6	Eol Published for Land	13.2	
136	Rosera Nagar Parishad	13.3	11.0	0.0	11.0	0.0	13.3	0.9	Eol Published for Land		6	Eol Published for Land	6.9	

S.No.	Name of ULB	Current Waste Generation (TPD)	Existing Capacity of Compost Plant (TPD)	Existing Capacity of MRF (TPD)	Total Existing Processing Capacity (TPD)	Current Waste Processing (TPD)	Gap in Waste Processing (TPD)	Approved Compost/ CBG Plant (TPD)	Current Status of Approved Compost Plant	Expected Timeline of Work Completion	Approved MRF (TPD)	Current Status of Approved MRF	Total Approved Processing Plant (TPD)	Expected Timeline of Work Completion
1	2	3	4	5	6=4+5	7	8=3-7	9	10	11	12	13	14=9+12	15
137	Sahibganj Nagar Parishad	12.9	5.0	0.0	5.0	0.0	12.9	9.5	EoI Published for Land		7	EoI Published for Land	16.5	
138	Samastipur Nagar Nigam	37.2	38.0	10.0	48.0	5.4	31.7	52.4	EoI Published for Land		59	EoI Published for Land	111.4	
139	Sugauli Nagar Panchayat	3.5	0.0	0.0	0.0	0.0	3.5	9.2	EoI Published for Land		6	EoI Published for Land	15.2	
140	Teghra Nagar Parishad	22.0	0.0	0.0	0.0	0.0	22.0	13.2	EoI Published for Land		9	EoI Published for Land	22.2	
141	Tekari Nagar Parishad	10.5	1.0	0.0	1.0	0.6	9.9	9.2	EoI Published for Land		7	EoI Published for Land	16.2	
	<b>Total</b>	<b>5535</b>	<b>2177</b>	<b>903</b>	<b>3081</b>	<b>2044</b>	<b>3490</b>	<b>2981</b>			<b>2471</b>		<b>5452</b>	



## Annexure III – Details of Legacy Waste in 141 ULBs

S. No	Name of ULB	Quantity as per Drone Survey (MT)	Quantity added to the site after drone survey upto 31-12-25 (MT)	Total Quantity of waste on site (MT)	Current Status	Tentative Timeline of Completion
1	2	3	4	5=3+4	6	7
1	Jhajha Nagar Parishad	203	6420	6623	Ongoing	Jul-26
2	Haweli kharagpur Nagar Parishad	1194	3645	4839	Ongoing	Jul-26
3	Barauli Nagar Parishad	1475	2876	4351	Ongoing	Jul-26
4	Birpur Nagar Panchayat	628	3410	4038	Ongoing	Jul-26
5	Simri Bakhtiyarpur Nagar Parishad	1047	1901	2948	Ongoing	Jul-26
6	Sursand Nagar Panchayat	797	1753	2550	Ongoing	Jul-26
7	Nasriganj Nagar Panchayat	538	1710	2248	Ongoing	Jul-26
8	Koath Nagar Panchayat	874	1076	1950	Ongoing	Jul-26
9	Patna Nagar Nigam	1338769	0	1297769	Ongoing and 41,000 tons is remediated	Sep-26
10	Katihar Nagar Nigam	83000	13563	96563	Ongoing	Sep-26
11	Danapur Nizamat Nagar Parishad	52107	20825	72932	Ongoing	Jul-26
12	Purnia Nagar Nigam	22762	34844	57606	Ongoing	Jul-26
13	Nawada Nagar Parishad	39739	13985	53724	Ongoing	Jul-26
14	Chanpatia Nagar Panchayat	40976	3500	44476	Ongoing	Jul-26
15	Kishanganj Nagar Parishad	23971	11000	34971	Ongoing	Jul-26
16	Jamui Nagar Parishad	24521	9744	34265	Ongoing	Jul-26
17	Aurangabad Nagar Parishad	26491	6479	32970	Ongoing	Jul-26
18	Bakhtiyarpur Nagar Parishad	23479	6680	30159	Ongoing	Jul-26
19	Jamalpur Nagar Parishad	22840	2086	24926	Ongoing	Jul-26
20	Jehanabad Nagar Parishad	4700	18879	23579	Ongoing	Jun-26
21	Begusarai Nagar Nigam	5022	17370	22392	Ongoing	Jun-26
22	Mirganj Nagar Parishad	15040	526	15566	Ongoing	Jun-26
23	Sherghati Nagar Parishad	9843	2172	12015	Ongoing	Jun-26
24	Jhanjharpur Nagar Parishad	2324	5270	7594	Ongoing	May-26
25	Teghra Nagar Parishad	2127	5329	7456	Ongoing	May-26
26	Naubatpur Nagar Panchayat	1140	3420	4560	Ongoing	Jun-26
27	Gogri Jamalpur Nagar Parishad	1129	2880	4009	Ongoing	May-26
28	Dumraon Nagar Parishad	25865	11563	37428	Work order released	Jul-26
29	Kahalgaon Nagar Panchayat	23109	1595	24704	Work order released	Jul-26
30	Jogbani Nagar Parishad	5400	5017	10417	Work order released	Jun-26
31	Tekari Nagar Parishad	4128	3072	7200	Work order released	Jun-26
32	Bettiah Nagar Nigam	200000	55608	255608	Bid Evaluation	Sep-26
33	Bhagalpur Nagar Nigam	224370	22034	246404	Bid Evaluation	Sep-26
34	Dehri-Dalmianagar Nagar Parishad	218522	2012	220534	Bid Evaluation	Sep-26
35	Chapra Nagar Nigam	167385	28502	195887	Bid Evaluation	Sep-26
36	Muzaffarpur Nagar Nigam	110000	40501	150501	Bid Evaluation	Sep-26

S. No	Name of ULB	Quantity as per Drone Survey (MT)	Quantity added to the site after drone survey upto 31-12-25 (MT)	Total Quantity of waste on site (MT)	Current Status	Tentative Timeline of Completion
1	2	3	4	5=3+4	6	7
37	Rajgir Nagar Parishad	101823	3444	105267	Bid Evaluation	Sep-26
38	Buxar Nagar Parishad	39872	30320	70192	Bid Evaluation	Jul-26
39	Bairgania Nagar Parishad	23954	5647	29601	Bid Evaluation	Jul-26
40	Masaurhi Nagar Parishad	11052	4560	15612	Bid Evaluation	Jun-26
41	Araria Nagar Parishad	8485	6600	15085	Bid Evaluation	Jun-26
42	Ballia Nagar Parishad	4737	4656	9393	Bid Evaluation	Jun-26
43	Forbesganj Nagar Parishad	2086	4134	6220	Bid Evaluation	Jun-26
44	Bihat Nagar Parishad	3172	3904	7076	Tender Published	Dec-26
45	Munger Nagar Nigam	248736	9884	258620	Tender to be published	Feb-27
46	Ara Nagar Nigam	168565	22857	191422	Tender to be published	Feb-27
47	Biharsharif Nagar Nigam	107496	0	107496	Tender to be published	Feb-27
48	Darbhanga Nagar Nigam	71272	5658	76930	Tender to be published	Feb-27
49	Sitamarhi Nagar Nigam	35590	23058	58648	Tender to be published	Feb-27
50	Saharsa Nagar Nigam	35469	16244	51713	Tender to be published	Feb-27
51	Supaul Nagar Parishad	9777	1393	11170	Tender to be published	Feb-27
52	Belsand Nagar Panchayat	7228	824	8052	Tender to be published	Feb-27
53	Barh Nagar Parishad	7870	0	7870	Tender to be published	Feb-27
54	Thakurganj Nagar Panchayat	2100	2329	4429	Tender to be published	Feb-27
55	Mairwa Nagar Panchayat	1126	2974	4100	Tender to be published	Feb-27
56	Sasaram Nagar Nigam	0	27513	27513	<b>A drone-based survey will be conducted to assess the quantity of waste on site. Remediation will be initiated accordingly.</b>	Mar-27
57	Siwan Nagar Parishad	0	25872	25872		Mar-27
58	Madhubani Nagar Nigam	0	23436	23436		Mar-27
59	Hajipur Nagar Parishad	0	16978	16978		Mar-27
60	Motihari Nagar Nigam	0	15136	15136		Mar-27
61	Phulwari Nagar Parishad	0	8919	8919		Mar-27
62	Sheikhpura Nagar Parishad	0	6484	6484		Mar-27
63	Mokama Nagar Parishad	0	6162	6162		Mar-27
64	Khagaria Nagar Parishad	0	6125	6125		Mar-27
65	Raxaul Nagar Parishad	0	5987	5987		Mar-27
66	Bodhgaya Nagar Parishad	0	5986	5986		Mar-27
67	Hilsa Nagar Parishad	0	5928	5928		Mar-27
68	Gopalganj Nagar Parishad	0	5656	5656		Mar-27
69	Samastipur Nagar Nigam	0	5630	5630		Mar-27
70	Bagaha Nagar Parishad	0	5171	5171		Mar-27
71	Bhabhua Nagar Parishad	0	5118	5118		Mar-27
72	Naugachia Nagar Parishad	0	4961	4961		Mar-27
73	Narkatiyaganj Nagar Parishad	0	4948	4948	Mar-27	
74	Benipur Nagar Parishad	0	4800	4800	Mar-27	
75	Fatuha Nagar Parishad	0	4627	4627	Mar-27	
76	Barbigha Nagar Parishad	0	4527	4527	Mar-27	

S. No	Name of ULB	Quantity as per Drone Survey (MT)	Quantity added to the site after drone survey upto 31-12-25 (MT)	Total Quantity of waste on site (MT)	Current Status	Tentative Timeline of Completion
1	2	3	4	5=3+4	6	7
77	Ramnagar Nagar Parishad	0	4428	4428		Mar-27
78	Dhaka Nagar Parishad	0	4410	4410		Mar-27
79	Lakhisarai Nagar Parishad	0	4350	4350		Mar-27
80	Bakhri Nagar Parishad	0	4340	4340		Mar-27
81	Motipur Nagar Parishad	0	4320	4320		Mar-27
82	Arwal Nagar Parishad	0	4232	4232		Mar-27
83	Mahnar Nagar Parishad	0	4204	4204		Mar-27
84	Kasba Nagar Parishad	0	4128	4128		Mar-27
85	Khagaul Nagar Parishad	0	4080	4080		Mar-27
86	Bikramganj Nagar Parishad	0	4010	4010		Mar-27
87	Sheohar Nagar Parishad	0	4001	4001		Mar-27
88	Dalsinghsarai Nagar Parishad	0	3928	3928		Mar-27
89	Banmankhi Nagar Parishad	0	3712	3712		Mar-27
90	Piro Nagar Parishad	0	3600	3600		Mar-27
91	Hisua Nagar Parishad	0	3376	3376		Mar-27
92	Lalganj Nagar Parishad	0	3352	3352		Mar-27
93	Rosera Nagar Parishad	0	3296	3296		Mar-27
94	Banka Nagar Parishad	0	3230	3230		Mar-27
95	Dighwara Nagar Panchayat	0	3200	3200		Mar-27
96	Bahadurganj Nagar Panchayat	0	3171	3171		Mar-27
97	Nokha Nagar Parishad	0	3091	3091		Mar-27
98	Sultanganj Nagar Parishad	0	3076	3076		Mar-27
99	Sahibganj Nagar Parishad	0	3000	3000		Mar-27
100	Barsoi Nagar Panchayat	0	2900	2900		Mar-27
101	Chakia Nagar Parishad	0	2800	2800		Mar-27
102	Janakpur Road Nagar Parishad	0	2759	2759		Mar-27
103	Makhdumpur Nagar Panchayat	0	2680	2680		Mar-27
104	Madhepura Nagar Parishad	0	2608	2608		Mar-27
105	Kesariya Nagar Panchayat	0	2585	2585		Mar-27
106	Jagdishpur Nagar Panchayat	0	2410	2410		Mar-27
107	Silao Nagar Panchayat	0	2352	2352		Mar-27
108	Nirmali Nagar Panchayat	0	2295	2295		Mar-27
109	Barahiya Nagar Parishad	0	2240	2240		Mar-27
110	Marhaura Nagar Panchayat	0	2155	2155		Mar-27
111	Shahpur Nagar Panchayat	0	2093	2093		Mar-27
112	Daudnagar Nagar Parishad	0	2057	2057		Mar-27
113	Mahua Nagar Parishad	0	2036	2036		Mar-27
114	Ekma Bazar Nagar Panchayat	0	2012	2012		Mar-27
115	Navinagar Nagar Panchayat	0	1915	1915		Mar-27
116	Bihyan Nagar Panchayat	0	1898	1898		Mar-27

S. No	Name of ULB	Quantity as per Drone Survey (MT)	Quantity added to the site after drone survey upto 31-12-25 (MT)	Total Quantity of waste on site (MT)	Current Status	Tentative Timeline of Completion
1	2	3	4	5=3+4	6	7
117	Warisaliganj Nagar Parishad	0	1868	1868		Mar-27
118	Mohania Nagar Panchayat	0	1816	1816		Mar-27
119	Jaynagar Nagar Panchayat	0	1800	1800		Mar-27
120	Revelganj Nagar Panchayat	0	1762	1762		Mar-27
121	Maner Nagar Parishad	0	1741	1741		Mar-27
122	Amarpur Nagar Panchayat	0	1693	1693		Mar-27
123	Pakridayal Nagar Panchayat	0	1600	1600		Mar-27
124	Murliganj Nagar Panchayat	0	1480	1480		Mar-27
125	Kanti Nagar Parishad	0	1375	1375		Mar-27
126	Maharajganj Nagar Panchayat	0	1318	1318		Mar-27
127	Kateya Nagar Panchayat	0	1306	1306		Mar-27
128	Sugauli Nagar Panchayat	0	1215	1215		Mar-27
129	Bikram Nagar Panchayat	0	1200	1200		Mar-27
130	Koilwar Nagar Panchayat	0	1091	1091		Mar-27
131	Areraj Nagar Panchayat	0	980	980	Since the waste quantity is minimal (less than 1000 Ton), the Urban Local Body (ULB) will undertake remediation directly.	Dec-26
132	Manihari Nagar Panchayat	0	778	778		Dec-26
133	Parsa Bazar Nagar Panchayat	0	720	720		Dec-26
134	Khusrupur Nagar Panchayat	0	634	634		Dec-26
135	Kochas Nagar Panchayat	0	588	588		Dec-26
136	Mehsi Nagar Panchayat	0	512	512		Dec-26
137	Gaya Nagar Nigam	0	470	470		Dec-26
138	Sonpur Nagar Panchayat	0	341	341		Dec-26
139	Rafiganj Nagar Panchayat	0	320	320		Dec-26
140	Ghoghardiha Nagar Panchayat	0	243	243		Dec-26
141	Islampur Nagar Parishad	0	42	42		Dec-26
	<b>Total</b>	<b>3615925</b>	<b>872920</b>	<b>4447845</b>		

## Annexure IV - Details of performance of Bioremediation of nallas (drains) in term standards

S. No	Name of the ULB	Name of Drain	Water Quality Before Treatment					Water Quality After Treatment				
			pH	TSS	COD	BOD	Fecal Coliforms	pH	TSS	COD	BOD	Fecal Coliforms
			---	(mg/L)	(m/L)	(mg/L)	(MPN/100 ml)	---	(m/L)	(m/L)	(m/L)	(MPN/100 ml)
1	Phulwari Sharif	Isopur Raichowk	7.7	80	110	30	500x1000	7.6	62	90	35	26x1000
2		Birla Colony Type-A	7.4	31	160	35	500x1000	7.4	20	70	30	50x1000
3		Birla Colony Type-B	7.6	36	130	55	500x1000	7.4	22	90	45	170x1000
4	Patna	Mandiri	7.8	42	180	45	350x1000	7.7	20	130	40	27x1000
5		Kurji Drain	7.6	52	140	65	1600x1000	7.5	27	80	40	22x1000
6		Digha Ghat	7.4	103	180	85	220x1000	7.3	75	90	50	50x1000
7		Mahavir Asthan Purani Bazar	7.6	135	140	75	140x1000	7.4	64	100	60	70x1000
8	Lakhisarai	Badi Dargah Drain	7.4	92	160	70	280x1000	7.6	66	90	45	27x1000
9	Barahiya	Krishna Chowk Drain	7.4	121	220	110	350x1000	7.7	99	100	60	70x1000
10		Bah Path Drain	7.6	98	170	60	280x1000	7.4	76	140	55	30x1000
11		Bangalkunj Drain	7.4	93	110	45	1600x1000	7.2	58	90	40	50x1000
12		Dabadani Drain	7.3	96	220	90	280x1000	7.5	67	90	55	40x1000
13	Jamui	Polytechnic College Drain	7.7	43	100	40	50x1000	7.6	28	80	35	11x1000
14		Babutola Drain	7.6	55	160	70	350x1000	7.4	35	60	35	40x1000
15		Yadav Basti Mohalla	7.7	45	220	105	1600x1000	7.5	32	80	40	50x1000
16	Jhajha	Ganeshi Mandir	7.6	98	120	40	110x1000	7.7	64	140	45	70x1000
17		Charghara Drain	7.8	87	130	30	220x1000	7.6	38	70	25	11x1000
18	Dighwara	Bagahing Tola	8.5	53	160	75	350x1000	7.8	37	60	30	27x1000
19		Marchav baba Mandir	8.7	38	110	35	280x1000	8.0	25	100	30	90x1000
20		UMV Drain	8.3	35	180	50	220x1000	7.9	21	120	45	14x1000
21		Post Office Road	8.0	69	120	40	280x1000	7.7	40	90	35	40x1000
22		Market Area	8.6	120	130	25	350x1000	8.1	62	50	20	60x1000
23		R Primary School	8.3	118	150	45	280x1000	7.9	79	100	40	17x1000
24		Barbana	8.7	59	120	35	280x1000	8.0	36	100	30	22x1000
25		M.S basadpur	8.4	118	160	45	220x1000	8.0	97	90	35	26x1000
26	Hajipur	Subhash Chowk	8.7	35	180	50	500x1000	8.5	22	80	35	27x1000
27	Siwan	Near Shiv Mandir	7.9	31	170	40	900x1000	7.7	24	70	30	14x1000
28		Shiv Varat sah Mandir	7.7	28	190	45	1600x1000	7.5	22	90	40	90x1000
29		Navalpur Drain	7.6	58	220	60	350x1000	7.4	29	110	50	22x1000
30		Khurmabad Takiya Drain	7.8	36	200	65	280x1000	7.6	24	90	40	22x1000
31	Mairwa	In front of Mahavir Sewa Sansthan Drain	7.6	162	200	55	280x1000	7.4	66	80	35	34x1000
32	Gopalganj	Hajiapur Pool Drain	7.8	121	330	85	1600x1000	7.6	76	90	55	33x1000
33		Hajiapur Block Drain	7.4	45	150	60	500x1000	7.2	31	80	45	34x1000
34		Dargah Road Drain	7.7	149	280	70	900x1000	7.5	104	100	45	21x1000
35		Sri Ram Nagar Drain	7.2	50	160	45	70x1000	7.0	34	90	40	30x1000
36	Barh	Talimpur Drain	8.5	41	160	35	280x1000	8.6	33	150	50	14x1000
37	Mokama	Chaudhary Ghat	8.4	88	80	45	220x1000	8.2	75	120	50	22x1000
38	Teghra	Teghra Chowk	8.9	38	170	40	500x1000	8.7	22	120	20	30x1000
39		Mukhtar Maidan	8.7	32	220	75	280x1000	8.5	20	70	30	14x1000
40	Khagaria	PW High School	8.4	44	240	45	280x1000	8.2	32	70	30	22x1000
41	Navgachhia	New basti Drain	7.9	41	200	35	220x1000	7.7	29	70	30	33x1000
42		Maa Tara bhawan Drain	8.0	79	135	60	900x1000	7.9	54	120	55	34x1000
43		Ward no. 8 Drain	8.1	65	150	65	280x1000	8.0	37	70	40	13x1000
44		Station Road-1	8.3	50	170	55	170x1000	8.2	37	60	35	33x1000
45		Station Road-2	8.4	75	130	55	220x1000	8.6	36	90	40	17x1000
46		Ward no. 3	8.0	51	120	65	500x1000	7.9	37	70	30	70x1000
47		Milan Chowk Drain	8.9	38	300	75	110x1000	8.7	23	80	45	70x1000
48		Rajendra Colony Ward No. 5	8.4	44	230	55	140x1000	8.3	21	110	40	22x1000
49	Sarbour Nagar Panchayat	Petrol Pump Nala	8.1	56	170	40	1600x1000	7.9	41	90	50	34x1000

S. No	Name of the ULB	Name of Drain	Water Quality Before Treatment					Water Quality After Treatment				
			pH	TSS	COD	BOD	Fecal Coliforms	pH	TSS	COD	BOD	Fecal Coliforms
			---	(mg/ L)	(m/ L)	(mg/ L)	(MPN/ 100 ml)	---	(m/ L)	(m/ L)	(m/ L)	(MPN/ 100 ml)
50	Kahalgaon	Near Engineering Collage NH Road Nala	8.6	41	190	80	140x1000	8.4	28	60	25	14x1000
51		Vivekanand ITI Nala	8.8	45	110	65	350x1000	8.6	28	90	40	50x1000
52		Railway Station Nala	8.6	66	80	35	900x1000	8.4	46	120	40	13x1000
53	Kahalgaon	Korwa Drain	8.7	64	170	55	130x1000	8.5	43	130	50	14x1000
54		Kaggi Drain	8.4	93	190	60	500x1000	8.2	61	90	45	90x1000
55	Pirpainti Nagar Panchayat	Ward No. 9	8.8	51	120	30	500x1000	8.9	37	110	35	30x1000
56		Chandpur Drain Ward No. 3	8.9	67	130	25	240x1000	8.7	40	90	30	34x1000
57		NS 10 Petrol Pump Drain	8.7	54	140	40	900x1000	8.5	48	120	35	27x1000
58	Navgachhia	Durga Asthan Drain	8.3	62	170	45	350x1000	8.5	49	120	35	90x1000
59		Ward No. 9	8.7	99	90	40	500x1000	8.9	75	80	35	27x1000
60		Noniyapatti Ward No. 20	8.4	58	130	50	280x1000	8.6	33	70	25	11x1000
61		Mushrpatti Ward No. 13	8.6	180	100	45	900x1000	8.3	119	80	35	33x1000
62		Ward no. 16	7.9	107	130	60	220x1000	8.1	76	80	35	34x1000
63		Hardiyapatti Ward no. 21	8.6	123	110	35	170x1000	8.8	115	100	40	40x1000
64	Munger	Lal Darwaza Drain	7.9	59	130	45	220x1000	8.0	44	110	40	60x1000
65	Jamalpur	Ramnagar Drain	8.0	68	130	55	26x1000	8.2	43	110	40	14x1000
66		Laxmanpur Drain	7.5	52	110	50	80x1000	7.3	39	60	30	50x1000
67		Aashikpur Drain	7.9	46	120	70	220x1000	7.8	28	80	35	13x1000
68		Faridpur Drain	8.0	155	110	50	22x1000	8.2	51	240	115	170x1000
69	Asarganj Nagar Panchayat	Narayanpur Raod Nala	7.7	115	120	45	170x1000	7.5	86	70	30	34x1000
70		Sinchai nala	7.8	90	100	40	220x1000	7.9	67	110	35	26x1000
71		Rehmatpur Nala	8.0	76	70	30	1600x1000	7.8	49	140	35	34x1000
72	Sultanganj	Bikarampur Nala	8.2	77	110	35	350x1000	8.0	68	100	40	30x1000
73		Vishri Ashthan - 1	7.9	79	120	45	170x1000	7.7	49	130	40	50x1000
74		Krishnagarh Bhatta	8.0	76	160	50	21x1000	8.0	33	120	45	33x1000
75	Bhagalpur	New Siddi Ghat	7.8	110	130	55	350x1000	7.9	64	50	20	40x1000
76		Koyla Ghat Drain	7.9	83	140	45	80x1000	7.7	49	110	40	27x1000
77		Hathiya Drain	7.8	86	380	110	1600x1000	7.6	52	340	50	220x1000
78		STP Drain	7.8	94	180	70	35x1000	8.2	54	90	40	1.7x10000
79		Champa-1 Drain	8.6	76	170	55	280x1000	8.4	46	90	40	33x1000
80		Champa - 2 Drain	7.9	162	90	40	900x1000	8.0	78	130	35	17x1000
81		Surkhikai Drain	7.7	98	140	45	140x1000	7.5	45	120	40	50x1000
82		Saklichand Drain	7.9	63	20	75	110x1000	7.7	21	230	45	27x1000
83		DN Singh	8.0	134	90	40	110x1000	7.8	122	100	40	60x1000
84		Barari Ghat Drain	7.9	449	160	130	350x1000	7.7	22	350	110	140x1000
85	Amarpur	Ajyar Drain	7.9	83	110	55	1600x1000	7.4	36	80	35	34x1000
86	Banka	Gandhi Chowk Drain	7.5	1214	130	95	350x1000	7.3	83	80	125	160x1000
87		Vijay Nagar Drain-1	8.0	98	170	45	500x1000	7.8	70	110	40	40x1000
88		Vijay Nagar Drain- 2	7.5	232	120	55	350x1000	7.3	130	170	40	90x1000
89	Samastipur	Kabristan Drain	7.6	1184	440	40	1600x1000	7.4	800	160	20	170x1000
90		Jamuari River (Mohanpur) Drain	7.2	218	120	30	140x1000	7.7	166	90	35	17x1000
91		Magardahi Ghat Drain	7.5	127	160	45	170x1000	7.9	86	90	35	34x1000
92		Badi Gudri Drain	8.7	66	150	40	220x1000	8.1	45	120	35	40x1000
93		Bharat Thakurwari Drain	8.5	65	130	35	1600x1000	8.0	43	70	30	34x1000
94		Bhobi Ghat Drain	8.8	56	110	45	900x1000	8.7	32	90	40	30x1000
95	Dalsingh Sarai	Lahariya Bazar Mahdev Asthan	8.7	31	130	95	900x1000	8.5	21	110	80	80x1000
96		FCI Godown Drain	8.6	51	130	65	280x1000	8.7	38	60	40	34x1000
97	Aurangabad	Dani Bigha Drain	8.3	68	110	55	220x1000	8.1	31	100	45	90x1000
98		Nawadih Drain	7.8	98	200	80	80x1000	7.9	74	190	60	28/x1000
99		Bharat Pool Tiwari Ghat	8.2	67	140	60	280x1000	8.0	33	80	35	27x1000
100	Deo Nagar Panchayt	Kamltanuj Road Nala	8.5	93	240	70	650x1000	8.2	79	80	45	27x1000
101		Ward No. 4 Bal Patiyogita Niagam Nala	7.7	113	240	65	350x1000	8.4	80	70	40	22x1000
102		Surya Mandir Nala	8.4	60	200	55	1600x1000	8.4	52	70	30	33x1000
103	Nabinagar	Sangam Studio Drain	8.4	26	200	35	280x1000	7.8	48	230	60	50x1000
104	Dobhi Nagr Panchayat	Ward No.1 Gaya Road Nala	8.7	98	190	70	1600x1000	8.4	69	90	35	330x1000

S. No	Name of the ULB	Name of Drain	Water Quality Before Treatment					Water Quality After Treatment				
			pH	TSS	COD	BOD	Fecal Coliforms	pH	TSS	COD	BOD	Fecal Coliforms
			---	(mg/L)	(m/L)	(mg/L)	(MPN/100 ml)	---	(m/L)	(m/L)	(m/L)	(MPN/100 ml)
105		Ward No.2 Gaya Road Nala	8.5	75	150	60	170x1000	8.2	31	100	45	27x1000
106		Manrega Road Nala	8.6	66	190	65	280x1000	8.1	32	70	30	22x1000
107		Ward No.4 Overbridge Nala	8.4	91	130	85	280x1000	8.2	36	60	20	17x1000
108		Prathmik Vidyalay Nala	8.8	216	240	65	170x1000	8.4	118	100	40	22x1000
109	Sherghati	Khater More	8.6	148	160	45	26x1000	8.4	130	120	35	27x1000
110	Imamganj Nagar Panchayat	Main Market Imamnagar Nala	8.8	259	250	55	280x1000	8.1	204	110	45	14x1000
111		Kachahari Gali Nala	8.5	55	160	60	33x1000	8.2	38	80	35	30x1000
112		Pathara Road Nala	8.2	197	230	70	350x1000	8.0	104	90	45	17x1000
113		Raniganj Bas Bazaar Nala	8.7	130	220	120	280x1000	8.1	83	90	35	50x1000
114	Jehanabad	Algana Drain	7.9	163	100	85	140x1000	8.2	88	110	45	33x1000
115		Daulatgunj	8.6	74	140	60	350x1000	8.3	58	110	45	22x1000
116		Raja Bazar	8.5	324	180	65	280x1000	8.2	154	70	25	50x1000
117	Islampur	Maharanapratap Nagar	8.5	279	18	90	27x1000	8.2	170	60	25	50x1000
118	Gaya	Nadraganj Drain	8.7	268	240	55	170x1000	8.4	166	130	40	22x1000
119		Brahmnighat	8.2	318	360	85	210x1000	8.0	129	60	20	50x1000
120		Kiranighat	8.5	1154	280	90	500x1000	8.2	463	120	45	70x1000
121		Raja pool	8.2	315	150	65	240x1000	8.0	122	80	35	50x1000
122		Godam Road	8.6	178	160	80	22x1000	8.3	96	70	30	27x1000
123		Pachhati Bridge	8.3	176	280	95	27x1000	8.1	85	90	40	14x1000
124	Dehri Dalmiyanagar	Canal Road Drain	8.2	73	110	30	33x1000	8.0	55	60	25	11x1000
125		Main Bazar Drain	7.8	62	120	35	900x1000	7.9	23	90	40	17x1000
126	Barun Nagar Panchayat	Ward No. 8 Mastul Barun Nala	7.6	168	110	70	220x1000	7.4	105	110	45	50x1000
127		Ward No. 9 Mastul Barun Nala	8.1	119	70	35	280x1000	7.9	85	70	35	130x1000
128		Ward No. 2 Nimtola Nala	7.7	111	420	55	170x1000	7.5	41	90	35	50x1000
129		Ward No. 8 Thana Chawk Drain	8.4	85	400	40	350x1000	8.0	43	70	25	110x1000
130		Barun Bypass Road Nala	8.2	128	220	105	220x1000	8.0	113	120	45	80x1000
131		Ward No. 2 Takia Mohalla Nala	8.2	301	400	30	140x1000	8.0	302	260	75	90x1000
132	Rhotas Nagar Panchayat	Shivpur Nala	7.9	127	100	65	1600x1000	7.8	48	130	45	170x1000
133		Belpur Nala	7.7	234	220	50	350x1000	8.1	139	100	30	130x1000
134		Uchallai Nala	8.5	114	130	50	1600x1000	8.3	157	130	15	280x1000
135		Prakoliya Nala	7.6	69	360	80	500x1000	7.4	52	90	30	220x1000
136	Nokha	Dafartola Drain Nokha	7.8	41	130	40	900x1000	7.7	18	120	35	110x1000
137	Chenari Nagar Panchayat	Lanji Pal Drain No.1	7.6	568	120	40	500x1000	7.4	207	110	30	220x1000
138		Lanji Pal Drain No.2	8.0	38	100	85	220x1000	7.8	276	200	80	28x1000
139		Akram Ali Road Nala	8.2	83	140	35	170x1000	8.0	41	100	40	50x1000
140	Bikarmganj	kashighat Drain	7.9	56	130	40	280x1000	7.7	27	80	35	30x1000
141		Bikramagani Thana Chowk	7.7	27	310	50	220x1000	7.5	20	130	30	170x1000
142	Karakat Nagar Panchayat	Godari bazaar Nala	8.0	291	130	45	500x1000	7.8	183	90	40	140x1000
143		Karop Mohalla Nala	7.9	264	120	55	280x1000	7.7	141	90	40	50x1000
144	Nasrigunj	Nasrigunj Urdu Vidyalaya	7.6	33	100	45	900x1000	7.4	24	320	40	70x1000
145	Raxaul	Drain At Chhatriya Ghat	8.4	321	260	60	350x1000	8.2	68	110	50	110x1000
146		Drain At Custom Check Post Bridge	8.2	23	200	30	900x1000	7.9	55	220	65	140x1000
147		Drain At Naga Road	8.0	157	140	55	900x1000	7.8	110	110	45	40x1000
148		Daya Chak Drain	8.4	156	280	45	280x1000	8.0	88	80	30	50x1000
149	Muzaffarpur	Soda Godown Sluice Gate Chock	8.2	88	260	65	220x1000	8.0	54	90	40	30x1000
150	Dhaka, West Champaran	Chainpur Dhaka Drain Dhaka	8.2	72	200	55	280x1000	8.1	275	240	15	35x1000
151	Narkatiyagunj	Near Power Grid of Sugar Mill	8.2	190	190	60	220x1000	8.2	224	130	55	14x1000
152	Narkatiyagunj	Dhoom Nagar Mandir Drain	8.0	305	100	40	170x1000	7.1	154	120	35	27x1000
153	Ramnagar (Harinagar)	Mukhya Bazar Fish Market	8.2	112	220	45	140x1000	8.2	29	120	50	17x1000
154		Chhatiya Ghat West	8.3	148	170	55	900x1000	7.2	96	90	40	170x1000

S. No	Name of the ULB	Name of Drain	Water Quality Before Treatment					Water Quality After Treatment				
			pH	TSS	COD	BOD	Fecal Coliforms	pH	TSS	COD	BOD	Fecal Coliforms
			---	(mg/L)	(m/L)	(mg/L)	(MPN/100 ml)	---	(m/L)	(m/L)	(m/L)	(MPN/100 ml)
155		Chhatiya Ghat East	8.4	159	150	60	220x1000	7.1	51	130	55	34x1000
156		Mill Quarter	8.0	71	210	55	170x1000	8.0	37	80	35	90x1000
157	Kudra Nagar Panchayat	Ward No. 8 Sakri Road Nala	8.2	79	130	55	220x1000	8.0	57	70	25	14x1000
158		Mahaveer Mandir Nala	8.4	23	150	50	280x1000	8.1	26	180	25	170x1000
159	Bhabhua	Akhlaspur Drain	8.2	61	310	45	900x1000	8.2	39	60	25	70x1000
160		Asthbhujji Chowk	8.3	72	180	60	500x1000	8.4	42	130	55	270x1000
161		Purva Pokhra	8.2	67	130	40	900x1000	8.2	55	90	35	170x1000
162		Drain Near Hanuman Mandir	8.4	830	150	105	350x1000	8.6	466	120	45	35x1000
163	Hata Nagar Panchayat	Dhaitra Baba Nala	8.5	104	230	50	500x1000	8.2	297	260	30	90x1000
164		Kali Mandir Ward No. 10 Nala	8.2	54	210	55	110x1000	8.2	33	80	30	11x1000
165		Bramhanand Hospital Ward No.4 Nala	8.1	70	180	80	900x1000	7.9	85	100	35	140x1000
166		Drain Near Ganga Sagar Pokhra	7.6	762	200	95	280x1000	7.6	157 7	260	50	170x1000
167		Satwana Nala Ward No. 1	7.4	92	880	50	220x1000	7.2	93	910	130	28x1000
168	Ara	Sant Hospital Drain	7.3	148	260	65	900x1000	7.8	62	120	55	40x1000
169		Sapna Cinema Drain	7.5	179	190	80	350x1000	7.6	116	110	40	34x1000
170		Bind toli Ujjiyar Tola	7.6	111	170	75	350x1000	7.9	108	120	45	22x1000
171		Awarpool Drain	7.3	664	140	50	280x1000	7.6	234	80	30	34x1000
172	Karakat Nagar Panchayat	Yaduvansi Pool Nala	8.0	100	230	80	900x1000	8.1	89	80	25	170x1000
173	Maner	Maner Bazar	8.3	83	140	35	500x1000	8.6	66	70	30	27x1000
174		Ram Nagina College	8.1	547	220	100	30x1000	8.3	74	110	30	26x1000
175		Ram Ghat	8.4	101	210	35	50x1000	8.7	80	130	45	34x1000
176	Sitamarhi	Brahamsthan Gali, Drain, Rajopatti, Sitapmarhi	7.9	80	220	55	33x1000	7.5	62	120	50	30x1000
177		Chakmaila, Rajopatti	8.5	91	150	35	280x1000	8.3	26	130	45	170x1000
178		Ring Bandh Drain	7.9	79	160	95	90x1000	7.6	28	140	50	27x1000
179		Mehsaul Chowk	8.1	68	140	65	280x1000	7.7	43	130	55	34x1000
180		Mauni Ashram	8.5	71	160	40	170x1000	8.3	47	140	60	70x1000
181		Mukti Dham, Dumra Road	8.4	64	160	55	280x1000	8.2	31	130	50	34x1000
182	Belsand	Mestartola Drain	8.5	66	120	65	140x1000	7.6	40	110	35	90x1000
183		Babar ki gali Drain	7.6	54	110	35	280x1000	7.8	37	110	40	22x1000
184		Main Drain to Chandeshwar Singh Residence	7.9	69	140	60	220x1000	7.4	49	110	45	17x1000
185	Pirpanti Nagar Panchayat	Meenashi Mandir Drain	8.7	291	160	70	80x1000	8.4	54	90	35	60x1000
186	Arwal	Jhanakpur ghat Drain	8.4	118	260	55	50x1000	8.1	58	120	45	27x1000
187		Shahi Mohalla Drain	8.5	164	110	90	220x1000	7.9	93	70	30	50x1000
188		Karbala Maidan Drain	8.6	317	100	70	350x1000	8.3	90	120	45	34x1000
189		Kagzi Mohalla Drain	8.0	310	180	75	170x1000	7.9	117	80	30	34x1000
190		Muradpur Chowki	7.8	129	280	60	500x1000	7.2	84	120	50	90x1000
191		Brahamstahani Drain	7.8	59	110	75	900x1000	7.1	50	110	40	34x1000
192		Malhi Patti Drain	8.1	68	190	60	350x1000	7.8	42	130	55	27x1000
193		Budwa Mahadeev Drain	7.9	88	110	50	220x1000	7.6	46	90	35	33x1000
194		Baidrabad English Drain	7.8	41	140	45	900x1000	7.8	26	90	40	50x1000
195		Dr. Hiralal Gali Drain	8	310	210	65	220x1000	7.8	55	120	40	40x1000
196	Bikram	Ashpura Drain	7.9	53	200	120	170x1000	7.6	37	130	45	27x1000
197	Areraj	Balmiki Asthan, Motihari Drain	7.8	72	270	60	140x1000	7.6	41	110	40	17x1000
198		Markanday Chowk, Motihaari Drain	7.7	85	70	40	280x1000	7.5	35	140	55	34x1000
199	Kesariya	Chakiya Kesariya Road Bridge Drain, Kesariya	7.9	74	160	35	500x1000	7.7	51	80	30	22x1000
200	Mehsi	Data Mirza Halim Shah Mazar	7.6	177	120	30	170x1000	7.4	57	140	35	80x1000
201	Motihari	Cold Storage Drain	8.0	140	230	75	170x1000	7.8	69	120	40	40x1000
202		Madhuban Chowk Drain	7.6	47	230	100	900x1000	7.4	31	130	50	27x1000
203		Chhatwani Colony Drain DDC Residence	7.8	84	150	55	140x1000	7.6	64	130	45	14x1000

S. No	Name of the ULB	Name of Drain	Water Quality Before Treatment					Water Quality After Treatment				
			pH	TSS	COD	BOD	Fecal Coliforms	pH	TSS	COD	BOD	Fecal Coliforms
			---	(mg/L)	(m/L)	(mg/L)	(MPN/100 ml)	---	(m/L)	(m/L)	(m/L)	(MPN/100 ml)
204		Sugar Mill Drain	7.7	93	210	90	1600x1000	7.5	53	160	70	90x1000
205		Rowing Club Drain	8.2	74	200	45	350x1000	8.0	54	80	35	17x1000
206		Refugee Colony drain	7.6	155	150	55	280x1000	7.4	150	110	45	90x1000
207	Fatuha	Maksudpur East Drain	8.7	50	180	35	170x1000	8.8	39	80	30	26x1000
208		Maksudpur West Drain	8.6	82	150	45	50x1000	8.9	60	120	35	34x1000
209		Kataiya Ghat Drain	8.4	42	160	55	170x1000	8.7	35	150	30	60x1000
210		Mastana Ghat Drain	8.8	223	160	50	220x1000	9.0	125	170	55	34x1000
211		Bankipur Gorakh Drain	8.5	80	220	45	500x1000	8.2	45	90	40	27x1000
212		Tadka Drain	7.9	54	110	45	280x1000	7.7	40	130	50	50x1000
213	Buxar	Sati Ghat Drain	8.0	129	180	60	900x1000	8.0	119	150	60	34x1000
214		Bangla ghat	7.8	67	170	50	280x1000	7.6	51	120	55	22x1000
215		Nathbaba Drain	7.9	51	230	110	350x1000	7.7	46	190	90	17x1000
216		Sidhanath	8.2	297	210	95	140x1000	8.0	126	170	80	34x1000
217		Saripur Drain	7.5	317	230	55	900x1000	7.5	166	110	45	90x1000
218	Dumraon, Buxar	Main Drain Dumra, near Treasury Bridge,	8.4	296	220	45	170x1000	8.2	170	130	50	27x1000
219		Central Drain	8.0	270	180	35	170x1000	7.8	192	80	35	50x1000
220		Kewra Bagh Drain	7.9	93	200	65	300x1000	7.7	83	140	60	33x1000
221	Chausa Nagar Panchayat	Kanak Narayanpur Road Drain	7.7	119	200	90	350x1000	7.5	77	190	80	17x1000
222		MC Collage Drain	8.4	126	220	40	280x1000	8.2	65	80	35	26x1000
223		Durga mandir Chawk Nala	8.6	253	230	55	110x1000	8.4	142	110	45	22x1000
224		Panchayat Bhawan Nala	8.7	290	180	45	26x1000	8.5	103	130	50	27x1000
225		Narbatpur Nala	8.6	97	180	85	170x1000	8.4	37	140	65	90x1000
226	Darbhanga	Balu Ghat Drain	7.9	38	170	50	140x1000	7.7	26	110	45	27x1000
227		Gayatri Mandir Ghat	7.7	45	160	25	350x1000	7.5	38	70	30	34x1000
228		Quila Ghat	7.8	43	200	90	900x1000	7.6	39	180	80	27x1000
229		Allapatti	7.6	57	170	55	350x1000	7.5	45	160	65	34x1000
230	Benipur	Primary School Aashapur Drain	7.9	284	230	110	900x1000	7.7	128	210	95	34x1000
231	Patna	Gosai Ghat	7.6	62	130	55	500x1000	7.5	43	140	60	27x1000
232		Loharwa Ghat	7.8	394	260	25	350x1000	7.6	145	110	30	50x1000
233		Gaay Ghat	7.6	557	100	30	220x1000	7.6	195	130	35	50x1000
234		Nauzar Ghat	7.4	743	240	115	280x1000	7.4	228	170	90	27x1000
235		Mittan Ghat	7.9	337	190	90	900x1000	7.8	60	240	70	22x1000
236		Badshahi Drain	7.9	93	280	60	1600x1000	7.6	53	140	50	140x1000
237		Rani Ghat	7.4	194	160	45	1600x1000	7.4	62	140	55	110x1000
238		Ghagha Ghat	7.4	134	130	30	350x1000	7.4	89	110	40	90x1000
239		Baalu Ghat	7.6	149	160	45	900x1000	7.6	138	130	55	13x1000
240		Masjid Ghat	7.6	125	200	90	500x1000	7.6	98	180	75	27x1000
241		Anta Ghat	7.4	42	180	50	900x1000	7.4	38	160	65	50x1000
242		Krishna Ghat	7.5	117	190	80	900x1000	7.5	82	220	70	34x1000
243		Baharwa Ghat	7.6	131	110	35	500x1000	7.6	91	80	35	17x1000
244		Jogbani	Haji Mahalla	7.9	228	130	35	220x1000	7.7	133	80	30
245	Khajurbari Drain		8.0	47	210	90	500x1000	7.8	30	180	85	34x1000
246	Islampur Drain		7.8	32	150	50	280x1000	7.6	20	140	45	80x1000
247	Idhah Chowk		8.2	48	210	40	110x1000	8.0	41	130	35	27x1000
248	Kishangunj	Tegharia Madhav Nagar Meat Market, Kishngunj	7.9	99	230	35	340x1000	7.7	75	80	30	50x1000
249		Pilkhana Road Drain	7.8	48	160	30	240x1000	7.6	42	90	25	118x1000
250		Khankha Drain	8.4	78	190	35	70x1000	8.2	63	80	30	22x1000
251		Dharamgunj Majhi Drain	7.9	66	140	30	110x1000	7.7	53	150	35	26x1000
252	Manihari	Pirpatra Drain	8.0	238	150	40	30x1000	7.8	29	90	35	14x1000
253		Primary Health School	8.2	79	120	20	70x1000	8.0	68	140	25	17x1000
254	Simri Bakhtiyarpur	Ranihat Chowdhary Tola Basti, Near 107 NH	8.0	48	190	40	110x1000	7.8	29	150	35	26x1000
255	Kako Nagar Panchayat	Main Road Nala u/s	7.21	2.12	160	34	3.3X10000	7.28	98	110	24	4.0X1000
256	Ghoshi Nagar Panchayat	Ghosi Bazar Nala NO .1	7.53	512	200	44	240X1000	7.59	184	130	28	9X1000
257		Ghosi Bazar Nala NO .2	7.42	126	150	32	40X1000	7.48	78	120	26	3.3X1000
258		Golsar Nala	6.98	107	60	16	110X1000	7.06	45	40	11	90X100
259		Prakhand Colony	7.05	124	170	38	3.4X100000	7.12	75	140	30	0.8X10000
260		Kherasarai Bazar Drain	7.19	148	190	40	60X100	7.26	96	150	32	4X100

S. No	Name of the ULB	Name of Drain	Water Quality Before Treatment					Water Quality After Treatment				
			pH	TSS	COD	BOD	Fecal Coliforms	pH	TSS	COD	BOD	Fecal Coliforms
			---	(mg/L)	(m/L)	(mg/L)	(MPN/100 ml)	---	(m/L)	(m/L)	(m/L)	(MPN/100 ml)
261	Khijarsarai Nagar Panchayat	Purani Bazar Drain	7.35	75	80	18	170X100	7.46	37	50	12	140X100
262		Block Mode Nala	7.25	132	180	38	2.7X10000	7.31	92	140	30	3.3X1000
263	Ekangarsarai Nagar panchayat	Ward No. 04 Mohamadpur	7.41	175	190	40	5.0X1000	7.46	68	26	120	9X1000
264		Chabigha nala	7.55	370	140	30	280X1000	7.63	133	24	110	2.7X1000
265		Nandan Vihar Drain	7.31	124	150	32	4X10000	7.39	97	110	22	06X10000
266		SN Singh Collage Drain	7.53	129	160	34	80X100	7.61	82	120	26	0.2X100000
267		Raj Bas Stand	7.47	118	130	28	70X1000	7.54	63	100	21	2.7X1000
268	Tekari Nagar panchayat	Plaza Market Drain	7.11	73	160	34	3.4X10000	7.16	42	90	20	3.3X1000
269		Andar quila mohalla madarsa Drain	6.96	110	170	36	30X1000	7.12	86	140	30	2.7X1000
270		Raikbganj Abrar Drain	7.12	92	160	34	0.5X100000	7.19	51	130	28	4X100
271	Wazirganj Nagar Panchayat	Block Office Drain	7.14	48	90	20	2.3X10000	7.32	23	60	14	3.3X1000
272		Bijli Office Drain	7.21	112	100	22	6X1000	7.29	82	80	18	2.6X1000
273		Pura Road Drain	6.84	215	200	42	40X10000	6.97	112	140	30	04X10000
274		Ward NO. 10 &11	6.78	154	180	38	0.7X1000	7.12	87	120	26	3X1000
275	Wazirganj Nagar Panchayat	Surya Mandir Drain	6.93	105	170	36	12X1000	7.05	65	100	22	6X1000
276		Simari Drain	7.29	129	160	34	0.11X1000	7.51	58	90	20	0.4X10000
277		Overbridge Drain	7.27	72	140	72	8X1000	7.36	44	80	18	2.7X1000
278		Raghunagar Drain	7.12	88	180	40	170X100	7.23	67	140	30	8X1000
279		Gomti Road Drain	7.16	125	160	34	04X10000	7.24	85	100	22	3.0X1000
280	Pawapuri Nagar Panchayat	Main Road Under Drain	7.15	74	90	20	2.7X10000	7.26	44	60	14	7X1000
281	Giriyak Nagar Panchayat	Ghorakatora Shialaya Drain	7.12	96	110	24	3.3X1000	7.27	62	80	18	12X1000
282		Gorkha khanda Drain	7.18	54	70	16	40X1000	7.31	36	60	14	0.8x1000
283	Sarmera Nagar Panchayat	Gopalpur Drain	7.37	135	150	32	3.3X10000	7.42	66	100	22	1.3X10000
284		Khajkatpur Drain	7.31	61	80	20	30X1000	7.39	42	50	12	4X1000
285		Meerpur Drain	7.24	65	150	32	0.04X1000	7.32	31	110	24	2.7X1000
286	Parwalpur Nagar Panchayat	Nathinal Highway Drain	7.17	112	170	36	7X1000	7.25	71	140	28	6.0X1000
287	Harnaut Nagar Panchayat	Cheran tarai Drain	7.15	184	190	40	11X10000	7.29	87	120	26	0.4X10000
288		Gardochhak Drain	7.02	62	80	18	0.8X100000	7.15	45	60	14	7X1000
289	Chandi Nagar Panchayat	Utwakhar Drain	7.05	83	90	20	1.4X10000	7.18	54	50	12	11X1000
290		Muhani Drain	7.29	145	160	34	90x100	7.38	68	110	24	4.0X1000
291	Rahui Nagar Panchayat	Dighi Pokhra Drain	7.18	133	150	32	2.6X100000	7.39	75	28	130	9X1000
292		Chamata Pokhar Drain	7.05	76	140	30	22X10000	7.37	54	110	24	5X1000
293	Asthawan Nagar Panchayat	Gafur Bigha Drain	7.19	95	170	36	50X1000	7.78	56	150	32	8.0X100
294	Sarmera Nagar Panchayat	Neerpur Khanda Drain	6.98	142	180	38	4X10000	7.13	105	150	32	9X10000
295	Nalanda Nagar panchayat	Nalanda Mode Drain	6.89	156	170	36	0.02X1000000	7.14	89	120	26	2.6X1000
296		Ward No.05 Drain	6.85	145	160	32	3.4X10000	7.24	81	130	28	5.0X1000
297		Ward No.01 Drain	7.36	163	140	30	27X1000	7.45	94	120	26	90X100
298	Tarapur Nagar Panchayat	Tarapur Bazar Drain	7.04	108	180	38	2.7X1000	7.52	65	140	30	0.9X10000
299		Kumhar Tola Drain	7.25	132	150	32	0.06X100000	7.6	81	120	26	0.4X10000
300	Sangrampur Nagar Panchayat	Chanania Drain	6.97	186	210	44	6X10000	7.04	112	150	32	50X100
301		Kupmar Drain	7.53	102	140	30	2.6X1000	7.64	65	110	24	0.5X10000
302	Nauhatta Nagar Panchayat	Battle Chawk Drain	7.36	178	180	38	2.4X1000	7.68	89	130	28	8X1000
303		PHED Bas Drain	7.49	153	160	36	2.3X10000	7.56	90	100	22	30X1000
304		Lodhi Chowk Drain	7.45	101	150	32	1.7X10000	7.53	78	120	26	0.8X10000
305	Dinara Nagar Panchayat	Near Block Office Dinara Drain	7.55	106	160	34	5.0X1000	7.62	75	110	24	0.9X10000
306		Dak Bangla Road Drain	7.56	152	170	36	3.0X1000	7.65	93	140	30	2.6X1000
307		State highway East Drain	7.07	188	190	40	7X10000	7.21	119	140	28	2.7X1000
308	Bihyan (Bhojpur) Nagar Panchayat	Keteia Road Drain	7.15	96	100	22	3.0X1000	7.25	83	70	16	6X1000
309		Noday Road Drain	7.13	145	180	38	4X100000	7.16	95	150	32	7X1000
310		State highway Westt Drain	7.11	156	160	34	0.6X100000	7.13	91	130	28	4X1000
311		Mela Road Drain	7.01	116	170	36	3.0X10000	7.07	95	120	26	0.8X10000
312	Brahampur Nagar Panchayat	Mudubani border Drain	7.37	105	140	30	2.3X100000	7.47	93	90	20	5.0X1000
313	Bettia Nagar Nigam	DS Anari Chupri pooi Station Chowk Drain	7.12	148	210	44	5X100000	7.35	98	160	34	0.6X10000

S. No	Name of the ULB	Name of Drain	Water Quality Before Treatment					Water Quality After Treatment				
			pH	TSS	COD	BOD	Fecal Coliforms	pH	TSS	COD	BOD	Fecal Coliforms
			---	(mg/L)	(m/L)	(mg/L)	(MPN/100 ml)	---	(m/L)	(m/L)	(m/L)	(MPN/100 ml)
314		DS Nagar Thana Drain	7.14	96	120	26	3.3X100000	7.39	75	100	22	5X1000
315		DS Hazarmal Dharamsala Drain	7.15	84	140	30	2.6X100000	7.24	65	100	22	3.3X1000
316		DS Lohiya pool drain	6.95	77	130	28	0.5X100000	7.13	55	110	24	4X1000
317		Cod- Beldri pool Drain	7.27	82	150	32	0.6X100000	7.36	56	120	26	2.7X1000
318	Lauriya nagar Panchayat	Tukahi lauria	7.11	107	170	36	4.0x100000	7.25	87	150	30	9x1000
319		CHINI MILL DRAIN	7.27	111	160	345	2.3x 10000	7.46	78	130	28	11x1000
320	Bagaha Nagar Panchyat	Main Road Nal	7.23	83	140	30	3.4x10000	7.29	59	110	24	4x 1000
321		MILLLLLEGATE Drain	7.32	156	150	32	2.3x100000	7.57	108	120	26	3.4x1000
322	Chanpattia Nagar Panchayat	Tikulia PTM Drain	7.32	188	190	40	2.6x100000	7.75	123	150	28	27x100
323		Ghongha road Drain	7.52	142	140	30	2.1x100000	7.59	89	90	90	8x1000
324		Little Flower Drain	7.16	93	120	26	2.1x100000	7.13	98	100	22	12X1000
325	Paliganj Nagar Panchayat	Maharajganj Muushahari Drain	7.18	158	180	38	6.0x1000	7.43	124	130	28	33x100
326		Lala Garbra Drain	7.13	134	160	34	6.0x1000	7.18	93	110	24	4x1000
327	Khushrupur Nagar Panchayat	Chauria Gabra Drain	7.52	155	150	32	2.3x100000	7.31	98	100	22	0.8x100000
328		Chakchanda Garba Drain	7.23	122	140	30	5x100000	7.28	89	110	24	3.4x1000
329	Danapur Nagar Parishad	Danapur Cantt Drain	7.11	124	260	56	6.0x100000	7.08	108	120	26	0.3x100000
330	Patna Nagar Nigam	Rajapur Drain	7.28	324	190	40	2.3x1000	7.45	148	150	30	2.7x1000
331	Punpun Nagar Panchayat	Main Bazar Drain	7.53	145	170	36	4x1000	7.68	81	120	26	6x1000
332	Fatehpur Nagar Panchayat	Middle school back drain	7.3	155	160	34	3.3x100000	7.24	119	100	22	7.0x1000
333	Basantpur nagar panchayat	Bauli Drain	7.31	85	90	20	110x1000	7.53	108	130	28	2.6x1000
334		Middle school drain	7.55	48	60	14	30x1000	8.34	52	80	18	4x10000
335		Naya Bazar Drain	7.51	78	110	24	50x100000	7.67	65	90	20	30x1000
336	Hathua Nagar Panchayat	Mini Chapar Drain	7.29	91	130	28	7x10000	7.57	88	100	22	1.2x10000
337		Mani Chapr jamna Part 2	7.34	108	140	30	13X10000	7.43	95	110	24	1.1X10000
338		Bus stand Drain	7.46	81	120	26	140X1000	7.38	93	110	24	12X1000
339		Kangji Mohala Drain	7.32	85	170	36	1.4X100000	7.45	72	120	26	7X1000
340	Aandar Nagar Panchayat	Sultanpur Drain	7.29	124	150	32	12X1000	7.41	100	130	28	0.6X100000
341		Sultanpur 2nd Drain	7.32	138	180	40	1.3X100000	7.41	95	140	30	0.8X100000
342	Gopalpur Nagar panchayat	Jamalhatta Utar Mohalla drain	7.27	148	160	34	34X100000	7.4	89	120	26	12X1000
343	Gopalpur Nagar Panchayat	Jamalhatt Purab Mohalla Part I Drain	7.36	78	140	30	110x1000	7.53	61	100	22	30x1000
344	Gopalpur Nagar Panchayat	Jamalhatt Purab Mohalla Part II Drain	7.53	83	150	32	6x1000	7.59	80	130	28	0.2x100000
345	Mashrak Nagar Panchayat	Ward No.1 Nala	7.11	145	190	40	2.7x100000	7.26	108	150	32	1.1x100000
346	Mashrak Nagar Panchayat	Ward No.2 Nala	7.23	168	170	36	4x10000	7.36	110	140	30	2.3x10000
347	Mashrak Nagar Panchayat	Ward No.3 Nala	7.19	78	80	18	170x1000	7.33	92	60	13	22x1000
348	Kursaila Nagar Panchayat	Harijan tola	7.22	178	220	48	90x1000	7.29	121	160	34	12x1000
349	Kursaila Nagar Panchayat	Indragram Chaarpatti nala	7.23	85	140	32	70x1000	7.28	93	120	24	9x1000
350	Kursaila Nagar Panchayat	AG Bazaar Nala	7.27	110	180	40	13x10000	7.34	95	140	30	0.6x100000
351	Kursaila Nagar Panchayat	Kursaila Nala	7.19	116	160	34	50x1000	7.26	105	130	26	12x1000
352	Kursaila Nagar Panchayat	Kadam kuan Nala	7.35	78	100	21	220x1000	7.43	86	80	17	2.7x100000
353	Korha Nagar Panchayat	Main Bazar Nala	7.25	128	140	30	8x100000	7.31	97	110	24	1.1x100000
354	Chapra khauna Nala		7.11	216	200	44	130x1000	7.29	90	140	30	34x1000
355	Chapra Gudri Nala		7.35	195	160	32	80x1000	7.39	96	100	21	4x1000
356	Chapra Nagar Nigam	Dompatti Nala	7.15	256	190	40	7x10000	7.24	108	140	28	1.4x100000
357	Chapra Nagar Nigam	Kachhari Nala	7.27	81	170	36	240x1000	7.35	68	90	20	60x100
358	Manjhi Nagar Panchayat	Ward no 06 Drain	7.37	95	120	24	21x1000	7.42	72	80	12	12x1000
359	Manjhi Nagar Panchayat	Ward no 03 Drain	7.28	112	180	36	1.1x100000	7.31	68	180	22	0.7x100000
360	Manjhi Nagar Panchayat	Ward no 14 Drain	7.25	189	180	40	14x100000	7.21	98	120	26	8x1000
361	Kopa Nagar Panchayat	Ward no 05 Drain	7.35	284	210	84	4x10000	7.46	112	140	28	0.6x100000
362	Kopa Nagar Panchayat	Ward no 04 Drain	7.11	155	220	52	9.0x100000	7.05	89	130	26	11x1000
363	Kopa Nagar Panchayat	Ward no 07 Drain	7.18	97	170	36	90x1000	7.08	85	140	30	12x1000
364	Rivilganj Nagar Panchayat	Jaipal Das gali Drain	7.21	128	250	28	40x100000	7.26	81	160	34	2.7x10000
365	Rivilganj Nagar Panchayat	Akraraha baba Drain	7.23	106	230	56	13.x1000	7.36	76	150	30	23x1000

S. No	Name of the ULB	Name of Drain	Water Quality Before Treatment					Water Quality After Treatment				
			pH	TSS	COD	BOD	Fecal Coliforms	pH	TSS	COD	BOD	Fecal Coliforms
			---	(mg/L)	(m/L)	(mg/L)	(MPN/100 ml)	---	(m/L)	(m/L)	(m/L)	(MPN/100 ml)
366	Rivilganj Nagar Panchayat	Thana Ghat drain	7.15	89	180	38	90x1000	7.24	67	120	26	0.4x100000
367	Rivilganj Nagar Panchayat	Godna Ravidas Nagar Drain	7.28	78	150	30	14x1000	7.26	56	110	22	7x1000
368	Rivilganj Nagar Panchayat	Raghvwar das Mathia Nala	7.36	132	140	28	34x10000	7.42	83	90	20	2.1x10000
369	Amadabad Nagar Panchayat	FCI DRAIN	7.35	146	160	32	50x10000	7.43	87	100	21	2.7x10000
370	Katihar Nagar Nigam	Vivekanand Colony Drain	7.22	155	170	36	140x1000	7.27	81	120	26	33x1000
371	Balrampur Panchayat	Adarsh Madhay Vidyalay	7.31	172	150	32	80x10000	7.36	90	110	24	23x1000
372	Tajpur Nagar Parishad	Jama Masjid Road Drain	7.34	94	160	32	220x1000	7.46	75	100	22	14x1000
373	Tajpur Nagar Parishad	Rahimabad Ward no 3 Drain	7.32	310	240	60	60x10000	7.39	129	150	32	50x1000
374	Tajpur Nagar Parishad	Neem Chak Ward 18 Drain	7.28	95	120	26	110x1000	7.43	73	100	22	34x1000
375	Tajpur Nagar Parishad	NH 28 Bus Stand Drain	7.21	188	170	36	90x1000	7.38	81	130	28	9x1000
376	Tajpur Nagar Parishad	Chidyain Tola Drain	7.28	232	190	40	70x10000	7.16	90	140	28	4x1000
377	Tajpur Nagar Parishad	Gandhi Chowk Drain	7.31	176	160	34	240x1000	7.39	105	100	22	3.3x10000
378	Musri Gharari Nagar Panchayat	Ward 16 Drain	7.28	185	180	40	13.x1000	7.35	93	120	26	120x100
379	Sarai Ranjan Nagar Panchyat	Utkarmad Madhya Vidyalya Drain	7.38	156	140	28	33x10000	7.45	95	90	19	0.30x100000
380	Thakurganj Nagar Panchayat	Rail Gate Drain	7.34	87	120	24	2.7x1000	7.4	81	100	20	2.6x10000
381	Thakurganj Nagar Panchayat	Kachahari Para Drain	7.28	212	190	38	17x1000	7.32	125	140	28	0.4x10000
382	Thakurganj Nagar Panchayat	Krishna Puri Drain	7.35	115	130	26	7x100000	7.38	86	100	20	40x1000
383	Thakurganj Nagar Panchayat	College More Drain	7.26	129	160	32	13x10000	7.34	91	120	24	0.14x100000
384	Thakurganj Nagar Panchayat	Gotta Drain	7.33	85	150	34	30x100000	7.42	97	90	20	3.3x10000
385	Thakurganj Nagar Panchayat	Chaudhary Tola Drain	7.22	128	140	22	80x1000	7.25	85	110	25	23x1000
386	Poua Khali Nagar Panchayat	Main Bazar Drain	7.1	154	130	26	130x1000	7.19	93	100	20	2.2x10000
387	Poua Khali Nagar Panchayat	Thana Roadr Drain	7.27	254	180	36	220x1000	7.35	78	130	28	40x1000
388	Jokihat Nagar Panchayat	Karhara Drain	7.24	180	190	40	90x1000	7.29	134	140	30	0.13x100000
389	Jokihat Nagar Panchayat	Tarankakn Drain	7.36	246	160	34	110x1000	7.41	97	110	22	22x1000
390	Jokihat Nagar Panchayat	Mongra Drain	6.95	228	200	42	170x1000	7.39	134	140	28	170x100
391	Jokihat Nagar Panchayat	Chilania Drain	6.89	132	150	32	26x10000	7.05	88	110	24	0.34x100000
392	Parasabazar Nagar Parishad	Ward No 21 drain	7.41	188	160	34	3.4x100000	7.59	112	100	22	60x1000
393	Parasabazar Nagar Parishad	Ward No 2 drain	7.26	150	190	40	12x10000	7.38	95	140	28	2x10000
394	Parasabazar Nagar Parishad	Ward No 19drain	7.42	134	160	32	8x10000	7.47	90	120	26	0.7x1000
395	Muzaffarpur Saraiya Nagar Panchayat	Rewa Sariya Bazar NH 102 Drain	7.21	114	170	34	140x1000	7.43	78	80	18	17x1000
396	Baruraj Nagar Panchayat	Bauraj Thana Chowk Drain	7.48	232	160	32	240x1000	7.42	85	70	16	27x1000
397	Shahebganj Nagar Parishad	Thana Drain	7.27	268	190	40	7x10000	7.58	124	140	30	0.4x10000
398	Shahebganj Nagar Parishad	Keshav Chawk Drain	7.24	108	210	44	11x1000	7.34	91	150	30	14x1000
399	Motipur Nagar Panchayat	Drain near NH 28 Manipur	7.14	89	130	26	9x10000	7.32	74	80	19	26x1000
400	Meenapur Nagar Panchayat	Main Chawk Drain	7.07	154	150	32	2x100000	7.32	105	100	24	2.3x10000
401	Sitamarhi Sursand Nagar Panchayat	Dubey Barik Tola	7.35	166	170	36	6x100000	7.59	89	90	22	7.0x10000
402	Forbesganj Nagar Panchayat	Patel Chak Nala	7.32	178	180	38	220x1000	7.43	93	140	28	23x1000

S. No	Name of the ULB	Name of Drain	Water Quality Before Treatment					Water Quality After Treatment				
			pH	TSS	COD	BOD	Fecal Coliforms	pH	TSS	COD	BOD	Fecal Coliforms
			---	(mg/L)	(m/L)	(mg/L)	(MPN/100 ml)	---	(m/L)	(m/L)	(m/L)	(MPN/100 ml)
403	Forbesganj Nagar Panchayat	Jyoti Cinema Drain	7.05	98	150	32	17x10000	7.28	90	100	22	0.12x10000
404	Forbesganj Nagar Panchayat	Sate Road Drain	7.54	144	180	40	4x100000	7.59	81	130	26	3x10000
405	Purnia Nagar Nigam	Khokhsi Bagh Drain	7.27	65	120	24	3x10000	7.38	78	90	19	22x1000
406	Purnia Nagar Nigam	Gulab Bagh Drain	7.25	105	110	22	30x10000	7.36	79	80	17	0.40x100000
407	Purnia Nagar Nigam	Naya Tola Drain	7.16	89	160	32	140x1000	7.21	69	100	21	1.3x10000
408	Purnia Nagar Nigam	Station Bazar Drain	7.22	139	150	30	34x1000	7.29	84	120	24	3x1000
409	Purnia Nagar Nigam	Khokhsi Bagh 2 Drain	7.35	114	160	34	6x10000	7.21	80	100	21	7x10000
410	Rupauli Nagar Panchayat	Rupauli Drain	7.14	97	150	32	90x1000	7.24	64	110	24	0.9x10000
411	Rupauli Nagar Panchayat	Berauni Drain	7.42	608	120	26	50x1000	7.48	145	80	18	110x100
412	Rupauli Nagar Panchayat	Dumba Drain	7.38	178	140	30	80x1000	7.43	112	110	24	9x1000
413	Rupauli Nagar Panchayat	Babu Tola Drain	7.51	394	60	14	90x1000	7.59	450	40	12	33x1000
414	Damdaha Nagar Panchayat	Banvanrakhi Road Drain	7.42	210	170	38	110x1000	7.49	142	150	30	2.1x10000
415	Damdaha Nagar Panchayat	Dhamdhahat Drain	7.39	132	120	24	70x10000	7.46	98	90	18	70x1000
416	Damdaha Nagar Panchayat	Purnia Drain	7.44	902	60	13	80x1000	7.49	288	80	16	1.4x10000
417	Damdaha Nagar Panchayat	Kurma Tola Drain	7.59	648	50	12	9.0x10000	7.71	326	30	9	26x1000
418	Bhawanipur Nagar panchayat	Bazar Nala 01	7.53	324	190	40	26x10000	7.58	148	140	30	8x10000
419	Bhawanipur Nagar panchayat	Bazar Nala 02	7.32	176	180	38	1.1x10000	7.37	272	120	26	23x1000
420	Bhawanipur Nagar panchayat	Rupali Nala	7.29	124	140	28	2.6x100000	7.35	89	100	22	70x1000
421	Bhawanipur Nagar panchayat	Masjid Road Nala 25	7.32	154	160	32	14x10000	7.38	96	130	26	9x1000
422	Janaki Nagar Panchayat	Middle School Nala	7.34	1044	210	44	240x1000	7.38	424	140	28	33x1000
423	Lalganj Nagar Panchayat	Agarpur Bajajeet Drain	7.23	218	190	40	130x10000					
424	Lalganj Nagar Panchayat	Pugiyapul Drain	7.32	178	160	34	50x10000	7.35	89	120	24	140x100
425	Lalganj Nagar Panchayat	Ganga ram Tola Drain	7.37	216	170	36	6x100000	7.41	133	130	26	3.4x10000
426	Lalganj Nagar Panchayat	Atujalpur Drain	7.32	164	150	32	30x10000	7.39	93	120	24	30x1000
427	Sonepur Nagar Panchayat	Ward No. 10 Drain	7.37	116	140	28	110x1000	7.31	188	120	26	17x1000
428	Sonepur Nagar Panchayat	ward No. 14 Drain	7.42	124	160	32	2.7x100000	7.45	98	100	21	2.2x10000
429	Sonepur Nagar Panchayat	ward No. 20 Drain	7.4	106	150	30	140x1000	7.36	125	120	24	17x10000
430	Sonepur Nagar Panchayat	ward No.21 Drain	7.31	145	140	28	90x10000	7.26	189	160	32	1.1x10000
431	Sonepur Nagar Panchayat	Ward No. 6 Drain	7.45	254	180	38	12x10000	7.49	123	140	30	13x1000
432	Sonepur Nagar Panchayat	Ward No. 8 Drain	7.41	146	150	32	220x1000	7.46	90	90	20	40x1000
433	Sonepur Nagar Panchayat	Ward No. 10 Drain	7.54	144	120	26	80x10000	7.47	139	110	22	11x1000
434	Sonepur Nagar Panchayat	Ward No. 19 Drain	7.31	120	150	32	170x1000	7.27	98	120	24	1.2x10000
435	Sonepur Nagar Panchayat	Ward No. 15 Drain	7.34	456	220	48	50x1000	7.38	246	150	30	50x1000
436	Madhepura	Baba Ghat	7.45	212	190	40	90x1000	7.39	146	140	28	22x1000
437	Madhepura	Purbi Bypass Road Nala	7.6	356	50	13	170x1000	7.54	212	80	18	4.0x10000
438	Saur Bazar Nagar Panchayat	ward No.8	7.45	188	120	24	30x10000	7.49	145	100	22	50x1000
439	Saur Bazar Nagar Panchayat	ward No.3 Nala	6.91	218	110	24	110x1000	6.98	180	80	17	50x1000
440	Madhepura	Jalpal tola nala	7.08	154	160	32	60x10000	7.15	98	140	28	2.7x10000
441	Madhepura	State bank Road nala	7.39	282	150	30	1.2x100000	7.61	944	130	26	30x1000
442	Alam Nagar Panchayat	Bisharsi Road Golambar Nala	7.27	168	180	38	70x1000	7.34	112	120	24	8x1000
443	Alam Nagar Panchayat	ward No.15	7.29	194	140	30	90x1000	7.23	418	80	17	110x100

S. No	Name of the ULB	Name of Drain	Water Quality Before Treatment					Water Quality After Treatment				
			pH	TSS	COD	BOD	Fecal Coliforms	pH	TSS	COD	BOD	Fecal Coliforms
			---	(mg/L)	(m/L)	(mg/L)	(MPN/100 ml)	---	(m/L)	(m/L)	(m/L)	(MPN/100 ml)
444	Alam Nagar Panchayat	Kala bhawan nala	7.19	142	160	34	240x1000	7.25	106	130	26	13x1000
445	Alam Nagar Panchayat	Nahar road Nala	7.31	156	70	15	80x1000	7.38	92	90	18	0.21x10000
446	Udakishunganj Nagar Parisad	Mushari Nala	7.29	162	150	32	120x1000	7.24	96	120	24	23x1000
447	Udakishunganj Nagar Parisad	Bazar Nala	7.31	106	100	21	60x10000	7.35	84	90	19	1.2x10000
448	Udakishunganj Nagar Parisad	Mukhiya Bazar Nala	7.25	1580	150	32	80x1000	7.29	254	120	24	7x1000
449	Bihariganj Nagar Panchayat	ward No.14 nala	7.35	260	160	34	170x1000	7.37	142	110	22	21x1000
450	Bihariganj Nagar Panchayat	ward No.03 nala	7.22	1188	70	14	140x1000	7.25	452	60	12	40x1000
451	Bihariganj Nagar Panchayat	ward No.04 nala	7.36	218	190	40	3x100000	7.41	95	150	30	1.7x10000
452	Barh Bakhtiyarpur	Raghopur dagar drain	7.33	103	100	22	130x1000	7.12	92	80	18	60x1000
453	Begusarai	Ayodhya wadi Drain	7.2	152	210	44	1.1x10000	7.34	324	440	120	110x100
454	Khagaria Parbatta Nagar Panchayat	Aguwani Ghat Nala	7.12	190	140	32	1.4x100000	7.42	692	100	22	130x100
455	Khagaria Parbatta Nagar Panchayat	Mahesh gate Mode Nala	7.29	189	110	24	220x1000	6.84	530	96	19	60x1000
456	Khagaria Alauli Nagar Panchayat	Mushri Baba Nala	7.61	216	180	38	21x10000	7.7	1180	150	30	30x1000
457	Khagaria Alauli Nagar Panchayat	Bhadaiya Gadha Nala	7.03	354	190	40	4x10000	7.64	268	140	30	6x10000
458	Khagaria Manshi Nagar Panchayat	Mandra Dhar Nala	7	180	200	42	130x1000	7.15	79	160	32	70x103
459	Khagaria Beldaur Nagar Panchayat	Bhagwati Asthan Nala	6.99	261	120	24	50x10000	7.07	157	100	20	9x1000
460	Khagaria Beldaur Nagar Panchayat	Durga Mandir Nala	7.19	306	50	12	170x1000	7.12	112	80	16	7x1000
461	Khagaria Beldaur Nagar Panchayat	Vishu baba Asthan Nala	7.14	165	100	20	0.13x1000000	7.24	352	70	16	50x1000
462	Supaul Pipra Nagar panchayat	Main Market Drain pipra	7.32	456	220	48	80x10000	7.28	287	150	30	34x1000
463	Triveniganj Nagar Parishad	Maura Jakra Drain	7.29	216	190	40	130x1000	7.35	145	140	28	22x1000
464		Durga Asthan Pachisi Road Drain	7.36	854	240	52	170x1000	7.31	212	30	30	11x1000
465		Main Bazar Road Drain	7.4	654	150	32	2.6x100000	7.42	6195	260	60	110x100
466		Thana Road Drain	7.45	146	140	28	3.3x100000	7.41	112	120	24	0.9x10000
467	Simrahi Nagar Panchayat	Simrahi Main Bazar nala	7.37	98	120	26	60x10000	7.32	108	150	30	50x1000
468	Champanagar Nagar Panchayat	Durga Mandir Drain	7.41	146	140	32	140x1000	7.43	96	110	22	14x1000
469	Madhubani	Narsery Tola Nala	7.29	354	180	36	90x1000	7.24	186	130	26	3.3x10000
470		Agropatti Drain	7.4	362	140	30	130x1000	7.34	134	110	24	2.3x10000
471		Bishanpur Mallahtola Drain	7.35	178	160	32	1.1x100000	7.42	162	120	24	30x1000
472		Shahpur Village Drain	7.39	85	110	22	13x10000	7.36	78	90	18	1.2x10000
473		Chanpura Drain	7.28	1154	240	64	2.6x100000	7.33	424	150	32	1.1x10000
474	Yadav Nagar Colony	7.42	184	190	40	220x1000	7.34	106	140	28	17x1000	
475	Beni Patti Nagar Panchayat	Hathi Gate Drain	7.12	310	150	30	50x10000	7.21	142	110	22	1.3x10000
476	Phulparas Nagar Panchayat	Kismi Patti Nala	7.24	256	170	34	3x1000	7.29	124	120	24	4x10000
477	Kamtaul Nagar Panchayat	Main Drain SH 75 Nala	7.32	320	220	48	140x1000	7.26	218	140	28	22x1000
478	Bharwada Nagar Panchayat	Mahavir Mandir Nala	7.18	432	160	32	220x1000	7.1	5200	380	80	50x1000
479		Kali Mandir Nala	7.16	218	150	32	80x1000	7.2	146	120	24	2.3x10000
480		Sanshrit School Nala	7.23	412	100	20	2x1000	7.15	1505	180	36	40x1000
481	Singhwada Nagar Panchayat	Panchayat Bhawan nala	7.41	105	120	24	110x1000	7.34	86	80	20	1.7x10000
482		Navtoliya Drain	7.26	129	130	26	30x10000	7.29	98	100	21	50x1000

S. No	Name of the ULB	Name of Drain	Water Quality Before Treatment					Water Quality After Treatment				
			pH	TSS	COD	BOD	Fecal Coliforms	pH	TSS	COD	BOD	Fecal Coliforms
			---	(mg/L)	(m/L)	(mg/L)	(MPN/100 ml)	---	(m/L)	(m/L)	(m/L)	(MPN/100 ml)
483	Hayaghat Nagar Panchayat	Government Hospital School Nala	7.16	145	160	34	6x100000	7.21	86	110	24	1.1x10000
484	Ghanshyampur Nagar Panchayat	Kiratpur Nala	7.34	128	150	32	50x10000	7.42	77	100	22	2.3x10000
485	Purvi Kusheshwarasthan Nagar Panchayat	Purvi Chakka nala	7.12	125	200	42	140x1000	7.06	84	150	30	14x1000
486	Biroul Nagar Panchayat	Mahavidyalaya Khewa Nala	7.67	74	160	32	2.1x100000	7.52	65	110	24	1.7x10000
487		Mandir Ghat Nala	7.05	96	140	28	30x10000	7.13	92	130	26	12x1000
488	Bangaon Nagar Panchayat	Mannurghat nala	7.19	89	180	40	170x1000	7.25	91	110	22	4x1000
489		Lanka Bagh nala	7.26	135	140	28	2.3x100000	7.35	148	150	30	1.3x10000
490		Bisharishtan Nala	7.05	61	100	22	70x10000	7.11	58	90	19	11x1000
491		Bangaon North Nala	7.08	85	130	26	90x1000	7.11	96	150	30	7x1000
492		Bangaon South Nala	7.15	112	140	28	140x1000	7.2	91	100	20	0.6x10000
493	Sonbarsa Nagar Panchayat	Thana Road Nala	7.18	184	190	38	1.7x100000	7.24	95	110	24	1.2x10000
494		Bazaar main Nala	7.61	124	180	40	30x10000	7.48	90	120	26	0.4x10000
495		Sukhnasi Nala	7.24	115	200	42	3.3x100000	7.37	94	140	28	1.3x10000
496	Sarai Nagar Panchayat	Main Market Drain	7.32	84	180	38	220x1000	7.36	61	130	26	6x10000
497		Over Bridge Drain	7.28	136	140	28	27x10000	7.39	94	100	20	1.7x10000
498	Baunsi Nagar Panchayat	Dam Road Nala	7.21	178	150	32	130x1000	7.27	205	130	26	0.12x100000
499		Bhagalpur Dumka Road nala	7.05	124	160	34	1.3x100000	7.16	86	110	24	17x1000
500	Sikandra Nagar Panchayat	Nanfar Tola Drain	7.31	118	220	46	120x1000	7.23	97	140	30	30x1000
501		Jamui Road nala	7.12	91	190	40	9x10000	7.18	75	110	24	1.3x10000
502		Faudaj Tola Drain	7.22	88	150	30	14x10000	7.27	72	120	26	40x1000
503		Purani Chauk Drain	7.17	286	170	36	80x1000	7.23	297	140	30	7x1000
504		Damtoal Drain	7.31	112	160	32	130x1000	7.39	83	130	26	2.1x10000
505	Akbar Nagar Panchayat	Shree Rampur nala Ward No. 8	7.53	101	180	40	240x1000	7.38	87	140	28	24x1000
506	Habibpur Nagar Panchayat	Main Market Drain Habibganj	7.47	189	190	38	3.3x100000	7.41	215	150	30	1.3x10000
507	Barari Nagar Panchayat	Main Road Nala Barari	7.35	96	170	36	23x10000	7.4	89	130	28	40x1000

MPN – Most Probable Number