

From

Executive Engineer-I
Municipal Corporation,
Gurugram

To

Sh. Anil Grover
Sr. Additional Advocate General,
Haryana at New Delhi
Email ID -groveradvocate@rediffmail.com

Memo No:- EE-I/MCG/2021/40770

Dated: 15.12.2021

Subject:- Updated status in continuation of status report dated 29.10.2021 filed in Hon'ble National Green Tribunal, New Delhi in OA No. 177/2021 titled as Himanshu Juneja Vs State of Haryana &Ors.

Ref: Your e-mail dated 29.11.2021 (Copy attached)

1. The above mentioned OA is pending before the Hon'ble National Green Tribunal, New Delhi, matter is fixed on 17.12.2021 for hearing. Status Report dated 29.10.2021 was filed before Hon'ble NGT.
2. The progress report in the matter is that STP at village Sarai Alawardi has become operational on dated 10.11.2021. The work of connecting 400 mm diameter sewer line with 900 mm diameter main sewer line could not be completed and work of the same is halted due to directions dated 14.11.2021 issued by Haryana State Disaster Management Authority, further directions issued by and Commission for Air Quality Management (CAQM) in National Capital Region and adjoining Areas for abatement of Air Pollution in Delhi NCR. The Hon'ble Supreme Court of India vide order dated 24.11.2021 in WP (C) No. 1135/2020 titled as Aditya Dubey and Anr. Vs Union of India and Ors. continued the ban on construction activities as an interim-measures to control air pollution.


- Due to ban on construction and Demolition Activities, material required for constructing main holes in 'connector pipe line' is also not available.
3. In view of above, project work mentioned in para no.5 of the report dated 29.10.2021 will be completed within 15 days after ban on construction activities will be lifted and hot mix plants are made operational.
 4. It is requested to appraise the Hon'ble NGT accordingly.


**Executive Engineer-I
Municipal Corporation,
Guru gram**

Endst. No.:- EE-I/MCG/2021/40771

Dated:15.12.2021

1. Chief Engineer, Municipal Corporation Gurugram
2. PA to Commissioner, Municipal Corporation Gurugram.


**Executive Engineer-I
Municipal Corporation,
Gurugram**