

**UPDATED REPORT OF THE OVERSIGHT COMMITTEE, NGT, U.P.,  
LUCKNOW**

**IN THE MATTER OF:-**  
**ORIGINAL APPLICATION NO. 200/2014**

**M.C. MEHTA**  
**VERSUS**  
**UNION OF INDIA & ORS.**

**INDEX**

<b>Sl. No.</b>	<b>Particulars</b>	<b>Page No.</b>
1.	<b>UPDATED REPORT OF OVERSIGHT COMMITTEE</b>	<b>1-13</b>
2.	<b>Annexure – 1</b>	<b>14-24</b>
3.	<b>Annexure – 2</b>	<b>25-36</b>
4.	<b>Annexure – 3</b>	<b>37-39</b>
5	<b>Annexure – 4</b>	<b>40-42</b>

**UPDATED PROGRESS REPORT DATED 11.08.2023 OF THE OVERSIGHT COMMITTEE  
REGARDING O.A. NO. 200 OF 2014 IN RE: M.C. MEHTA Vs. UNION OF INDIA & ORS.**

**1. Introduction**

The Hon'ble NGT after considering the reports of the Oversight Committee dated 27.04.2022 and 14.07.2022 has passed an order dated 22.07.2022 for the prevention of pollution and rejuvenation of the River Ganga, which is pending for the past 37 years. The important directions in the latest order of the Hon'ble NGT include cross-checking the performance of CETPs/STPs and taking actions as per Acts/Rules, setting up of sewage treatment plants considering the estimated sewage generation, improving utilization of treated sewage as well as industrial effluents, preparing a tangible rejuvenation plan for Ganga so as to prevent the discharge of untreated wastewater with zero tolerance to violations and ensuring that working by all the concerned authorities is goal oriented with defined accountability and strict consequences for defaults.

The Oversight Committee submitted its updated reports to the Hon'ble NGT on 07.10.2022 and 09.12.2022; and Supplementary Report-I & II on 10.03.2023 and 19.05.2023 respectively which could not be taken up as the case was adjourned. Now, this Updated Report is presenting the status of compliance till date.

**2. Status of Compliance**

**A. Status of drains in Segment- B (Bijnor to Ballia):**

**(i) 86 Drains in Phase-I (Bijnor to Kanpur)**

- a. 03 drains have been tapped since July, 2022.
- b. As per the progress report of November 2022, it was reported that 12 drains of Bulandshahar would be tapped by Jan, 2023 but have not been tapped till date. Now the timeline has been extended to June, 2025 without giving any reason or fixing responsibility for non-completion in time.
- c. The timelines for the tapping of 05 drains (02 of Farrukhabad and 03 of

74



Fatehgarh), 03 of Bareilly and 05 drains of Moradabad has been reported as June, 2024, Aug, 2024 and Jan, 2025 respectively.

- d. Letter of approval (LOA) has been issued to the firm on 27.05.2023 regarding tapping of 02 drains of Meerut.
- e. DPRs have been prepared but the financial sanctions have not been received for tapping of 09 drains.

**(ii) 215 Drains in Phase-II (Kanpur to Ballia)**

- a. 08 drains have been tapped since Jul, 2022.
- b. Regarding 05 drains of Vindhyachal Sewerage Scheme, Mirzapur, which were to be tapped by Dec, 2022, have not been tapped till date. It is reported that sewer network and sewer house connections have been completed and the STP is on trial run. Similarly, Out of 09 drains in Prayagraj, 06 were to be tapped by Jan, 2023 and 03 by Jun, 2023. It has not been tapped in time and now the timeline has been extended to Aug, 2023 and September 2023 respectively without giving any reason or fixing responsibility for non-completion in time
- c. The timelines for the completion of 23 drains of Ghazipur and another 12 drains of Mirzapur has been given as Jan, 2024.
- d. Tendering is in process for tapping of 23 drains.
- e. DPRs have been prepared but the financial sanctions have not been received for tapping of 25 drains.
- f. For 11 drains even the DPRs have not been prepared.

**(iii) Status of total 301 drains falling in river Ganga in UP:**

The details of 301 drains as per the compliance report of Jun, 2023 as received from the SMCG (**Annexure- 1**) are as under:

S.No.	Description	No.	Remarks
1.	Drains not required tapping	27	8.97 %
2	Tapped drains	127	42.19 %
3	<b>Untapped drains</b>	<b>147</b>	<b>48.83 %</b>

*ny*

*Q*

<b>3.a</b>	Drains to be tapped in projects under construction	74	Completion dates are till June, 2025
<b>3.b</b>	Drains to be tapped in projects under tendering	25	-
<b>3.c</b>	Projects submitted for tapping the drains	34	-
<b>3.d</b>	Projects under preparation for tapping of drains	14	-

The above table shows that as on date, 48.83 % drains falling directly into the river Ganga remains untapped. It has also been noticed that in stretches of the river Ganga, where drains have been tapped, category of water quality has not improved. As per the report of May, 2023, on 31 points where the quality of water is monitored, the water quality falls either in 'C' or 'D' category, except for 01 point where it is in 'B' category. At one point it has improved from category 'D' to 'C' and at another point it has deteriorated from category 'C' to 'D'.

**B. Status of Sewage Treatment Plants (STPs) (Annexure- 2):**

- i. The total sewage generation in 651 ULBs of the State of U.P. was reported to be 5500 MLD. Now, the no. of ULBs have been increased to 762 but the total sewage generation is still being reported as 5500 MLD only, which does not appear to be correct. This fact was pointed out in earlier report dated 20.03.2023 of the Oversight Committee in O.A. No. 606 of 2018, when the total number of ULBs were reported to be 734, yet the reassessment of the total sewage generation has not been done.
- ii. Presently, there are 113 operational STPs with a total installed capacity of 3794.08 MLD but the total capacity utilization is only 2968.01 MLD. About 2531.99 MLD plus sewage generated by newly notified 111 ULBs, still remains untreated. The timeline given by the state government to fill this gaps is June, 2025. But, this not realistic because of the reasons mentioned in subsequent paras.

ny



- iii. Presently, 47 STPs having a total capacity of 927.9 MLD are under construction. The physical progress of the 47 under-construction STPs till June 2023, received from UPPCB, are as under:

S. No.	Name Town/District	Of	No. of STP	Capacity (MLD)	Present Progress	Date of Completion
1	Shahjahanpur		1	40	90%	Apr, 23
2	Aligarh		1	45	95%	May, 23
3	Kairana, Shamli		1	15	67.92%	
4	Sultanpur		3	17	99%	
5	Budhana		1	10	95%	Jun, 23
6	G.H. Canal Lucknow		1	120	82%	
7	Muzaffarnagar		2	54.5	86.40%	
8	Shuklaganj		1	5	74%	
9	Ghaziabad		1	21.5	70%	Jul, 23
10	Unnao		1	15	95%	
11	Jhansi		1	26	60%	Aug, 23
12	Balrampur		1	8.5	53%	Nov, 23
13	Bairikala, Lucknow		1	1	38%	Dec, 23
14	Daulatganj, Lucknow		1	39	38%	
15	Azamgarh		1	8	42%	Jan, 24
16	Ghazipur		1	21	62%	
17	Mirzapur		2	17	63%	
18	Fatehgarh		2	47.7	35%	Jun, 24
19	Bareilly		3	63	77.50%	Aug, 24
20	Gorakhpur		1	10	2%	Sep, 24
21	Agra		13	177.6	13.50%	Dec, 24
22	Ayodhya		1	33	34.42%	
23	Moradabad		1	25	13%	
24	Gorakhpur		1	30	2%	Mar, 25

24

2

25	Gorakhpur	1	38	2%	
26	Ballia	1	19.6	-	-
27	C.G. City, Lucknow	1	19		
28	Hathi Park, Lucknow	1	1.5		
	<b>Total</b>	47	927.9		

The above table brings out a surprising fact that the target date of completion in respect of 11 STPs of 306.5 MLD is being shown as April, May and June 2023 which is already over. Neither any extended timeline for the completion of these projects has been mentioned nor has any reason for delay and action taken/proposed to be taken against the persons responsible for non-completion been reported. Similar incidents have been reported by the Oversight Committee in its earlier reports dated 09.12.2022, 10.03.2023 and 19.05.2023 sent to the Hon'ble NGT but no improvement in reporting is noticeable.

- iv. Earlier, the timeline for completing the STPs at Ghazipur (March 22); Gorakhpur (Nov 2022); GH Canal Lucknow (Dec 2022); Shuklaganj, Unnao (Dec 2022); Shahjahanpur (March 2023) was mentioned as indicated in the bracket. Now, it has been shifted to later dates without giving any reason or fixing responsibility for non-completion in time.
- v. Although the track record of completing the STPs in time is not confidence inspiring, yet the above table can be taken on its face value for the completion of 47 under construction STPs which is by March 2025. But the timeline of Dec 2025 cannot be accepted in respect of those 16 STPs of capacity 768 MLD which are under tendering stage because after finalization of tender, the LOA is issued and thereafter with the clearance of the NMCG the work starts. Completion of STP after the actual starts of work takes at least 24 months. Similarly, target date of June 2025 cannot be accepted for 18 STPs of capacity 585.306 MLD, which are reported to be under DPR stage.

*ng*

*[Signature]*

- vi. Out of the total 129 existing STPs, only 113 STPs (3794.08 MLD) are operational, 08 non-operational (78 MLD) and 08 are under trial (139 MLD). Out of the 113 operational STPs, only 87 STPs are found to be achieving norms with the prescribed standards while the remaining 26 STPs are not achieving norms. No action has been reported to be taken against the non-compliant STPs.

**C. Status of Common Effluent Treatment Plants (CETPs) (Annexure- 3):**

- i. **Performance of existing CETPs:** Out of total 07 operational CETPs, 05 CETPs with an installed capacity of 51.25 MLD are compliant with the prescribed standards while 02 CETPs having a total capacity of 6.65 MLD at Banther, Unnao and Unnao Tanneries Pollution (Kanpur) are found to be non-compliant in June 2023.
- ii. **Under Construction/Proposed CETPs:** As per progress up to June 2023, a total of 05 CETPs having capacity of 32.4 MLD in the State are under construction. Out of which, the timeline for the completion of 2 MLD Growth Centre, Jainpur, Kanpur Dehat has been given as March 2023 which is already over. Neither any extended timeline for the completion has been mentioned nor has any reason for delay and action taken against the persons responsible for non-completion been reported. Neither any timeline nor present progress for completion has been reported for 02 CETPs (3.4 MLD) viz., Bhadohi and SEZ, Moradabad. 02 CETPs, viz. Jajmau, Kanpur Nagar and GIDA, Gorakhpur having total capacity of 27 MLD have been reported to be completed by Aug, 2023 and July, 2024 respectively. It is also reported that for CETP at GIDA, Gorakhpur, the TOR for Environmental Clearance has been issued and the EIA study is pending at PP. In another report received from the RO, Gorakhpur, it has been mentioned that the approval of NIT is pending at the level of NMCG. As the work has not started, its completion by July 2024 is hardly achievable.

74

8

**D. Status of Grossly Polluting Industries (GPIs) about Environmental compliances:**

**Since the OSC report dated 09.12.2022, no further progress has been reported by the UPPCB till date.** In the earlier report, the progress was as under:

There are 1644 Grossly Polluting Industries (GPIs) identified in the State. Out of these, 1152 units are operational and have installed ETPs and the remaining 492 units are non-operational. Till now 1377 GPI units of U.P. were inspected through third-party institutes engaged by the CPCB. Out of which, 813 units were found complying, 284 (206 temporarily + 78 permanently) were closed and 280 were found to be non-compliant. Out of 280 non-compliant units, show cause notices have been issued to 247 defaulter industries and closure orders issued against 33 defaulter industries under Section 33A of the Water Act, 1974.

**E. Demarcation of flood plain zones and preventing encroachments:**

**Since the OSC report dated 09.12.2022, no further progress has been reported.** In the earlier report, the progress was as under:

Flood plain demarcation in Segment B Phase I was in progress. As per the latest compliance report, out of the total 15293 pillars to be constructed, only 12648 flood plain zone boundary pillars have been fixed till June, 2022. In Phase II, the work of identification of flood plain zone and e-flow notification has been assigned to Ramganga division, Dept. of Irrigation, UP.

**F. Water quality of river Ganga and its tributaries:**

The UPPCB is regularly monitoring the water quality of the river Ganga at 31 sampling points and along with its tributaries at 95 points. Report of May, 2023 is enclosed as **annexure 4.**

1. From this report, it emerges that, at 31 sampling points of river Ganga:
  - i. Water quality at Kachhla Ghat-Badaun falls under category 'B'.
  - ii. Water quality at 14 sampling points falls under category 'C'.
  - iii. Water quality at 16 sampling points falls under category 'D'.

74

8

iv. Water quality at Kalakankar, Pratapgarh has improved from category 'D' to 'C'.

v. Water quality in Farrukhabad has deteriorated from category 'C' to 'D'.

2. The water quality for other tributaries is as under:

- i. **River Gomti:** Out of 20 monitoring points, the water quality at 05 points, is in category 'C', at 09 in category 'D' and at 06 it is in category 'E'.
- ii. **River Yamuna:** Out of 14 monitoring points, the water quality at 13 points, is in category 'D' and at 01 point, it is in category 'C'.
- iii. **River Ghaghra:** Water quality is monitored at 02 points and at both the points, it is in category 'D'.
- iv. **River Kali:** Out of 05 monitoring points, at 04 points, it is in category 'E' and at 01, it is in category 'D'. DO at 03 points is NIL and at remaining 02 points, it is 7.9 mg/l and 3.2 mg/l; BOD at 04 points is in range 14-54 mg/l and at one point it is 5.2mg/l, TC ranges from 12000 to 58 lakh MPN/100ml and FC ranges from 7000 to 31 lakh MPN/100ml.
- v. **River Hindon:** Out of 13 monitoring points, at 11 points, it is in category 'E', at 01 in category 'D' and 01 being dry. DO at 08 points is NIL and at remaining 04 points, it is 1.1, 2.2, 4.3 and 1.4 mg/L only. Except at 02 points, BOD is above 20 mg/L (range 12-68 mg /L) at all other points. TC ranges from 35000 to 4.7 lakh MPN/100ml and FC ranges from 21000 to 3.4 lakh MPN/100ml.
- vi. **River Varuna:** Out of 02 monitoring points, at 01 point, it is in category 'D' and at another point, it is in category 'E'.
- vii. **River Rapti:** Water quality is monitored at 02 points and at both the points, it is in category 'D'.
- viii. **River Sai:** Water quality is monitored at 02 points and at both the points, it is in category 'D'.
- ix. **Ramganga, Saryu, Betwa and Banganga rivers:** Water quality is monitored at 01 point for these rivers, it is in category 'D' for Ramganga

ny

D

and Saryu and in category 'C' for Banganga. For river Betwa, though the water quality is shown in category 'B' as the data of Total Coliform and Faecal Coliform is not uploaded, perhaps, these parameters are not being monitored at that point.

**G. Water quality of river Ganga and its tributaries as compare to May, 2022:**

Out of 94 sampling points, improvement in category has been shown at 04 points (at 02 points from category 'D' to 'C', 01 point from category 'E' to 'D' and at 01 from category 'D' to 'B'), deterioration at 03 points (from category 'B' to 'C', 'C' to 'D' and 'D' to 'E' at each 01 point) and at 87 points, it remains in the same category.

**H. Utilization of treated sewage, use of sludge as a manure and septage management:**

Since the OSC report dated 09.12.2022, no further information has been furnished by the concerned dept. In the earlier report, the progress was as under:

Out of total 43 towns, till then FSTP plant projects have been completed in 16 towns viz., Aligarh, Amroha, Baraut, Hapur, Hathras, Kanpur, Khurja, Loni, Mathura, Modinagar, Moradabad, Pilibhit, Rampur, Saharanpur, Shamli, Sitapur. The timeline for the completion of projects in other 27 towns of the State are as follows:

S.No.	Name of Town	Date of completion
1	Chandausi	April, 2022
2	Firozabad and Prayagraj	July, 2022
3	Badaun, Fatehpur, Ghaziabad, Jhansi, Lalitpur, Mirzapur and Shahjahanpur	Sep, 2022
4	Agra, Banda, Etawah, Farrukhabad, Jaunpur, Mainpuri, Meerut, Muzaffarnagar, Orai, Sikohabad and Varanasi	Oct, 2022
5	Bulandshahar	Nov, 2022
6	Azamgarh, Maunath Bhanjan and Mughalsarai	March, 2023
4	Ballia and Ghazipur	Status not reported

KL

Q

**Recommendations of the Oversight Committee:**

1. Obtaining authentic data from a responsible officer of the Departments on the compliance of the directions of the Hon'ble NGT has been a challenge since the beginning. The assurance given by the State Government in OA No., 670 of 2018 in re: Atul Singh Chauhan vs MoEF&CC to upload compliance of all the directions of the Hon'ble NGT on the UPECP portal, which was specifically created for this purpose, is not being fulfilled. The Chief Secretary may be directed to ensure that compliance of the directions of the Hon'ble NGT in various cases (even if disposed of) having actionable points at various levels (District, Division and State) is uploaded on the UPECP portal within one month. It should be open to public access for the purpose of transparency in action and people's participation.
2. Of the total 301 drains falling directly into river Ganga, still 147 (48.83%) drains are untapped. If the number of dry drains, which did not require tapping, is excluded from the achievement, then the percentage of untapped drains goes upto 53.65%. DPRs have not been prepared for 14 drains and DPRs of 34 drains have not received financial approval so far.
3. As the timelines for completion are being extended generously without holding anybody accountable for the delay, the Chief Secretary, UP may be directed to coordinate with the Urban Development, Jal Shakti and Finance Departments of Uttar Pradesh to ensure that all projects for the tapping of remaining drains and construction of STPs as well as sewage networks are sanctioned at the earliest. Until the sanction of these projects, the Chief Secretary, UP may be further directed to submit a quarterly progress report to the Oversight Committee regarding the financial sanction and status of implementation of pending projects for onward submission to the Hon'ble NGT.
4. It has been observed over a period of time that in spite of clear directions of the Hon'ble Supreme Court/Hon'ble NGT, the State continues to depend on NMCG for





funding the environment projects. Recently, the Chief Secretary has assured the Hon'ble NGT to earmark more than Rs 5000 crore in ring-fence account for projects relating to environment protection. Therefore, the Chief Secretary may be directed to fund all the pending projects in another six months from this account so that the directions of the Hon'ble Supreme Court/Hon'ble NGT not to discharge a single drop of untreated water into river Ganga and its tributaries and to have full compliance of various provisions of Solid Waste Management Rules, 2016 framed under the Environment Protection Act, may be complied with.

5. There are examples where the STP is ready but for want of sewer connecting pipeline network, they are not operational. The Principal Secretary, Urban and Jal Shakti department may be directed to ensure synchronization of the timing of completion of new STPs with their sewage network connection so that the public gets the benefit of investment of public fund on these projects without any delay and wasteful idling of scarce resource is avoided.
6. Unauthorized habitation in the flood plain zones of rivers is one of the major source of pollution. Irrigation department has been given the responsibility to identify, demarcate and protect the flood plain zone along the river Ganga in Phase II of Segment B. The progress is far from satisfactory. The Principal Secretary, Irrigation Department may be directed to complete this task in a time bound manner in six months and get plantation of trees done in the flood plain zones of river Ganga in the ongoing plantation season with the cooperation of the Forest Department which will be helpful in protecting this area from encroachment and rejuvenating the water and air quality of the locality.
7. The Principal Secretary, Urban/Industrial Development Departments may be directed to monitor the progress of the under-construction CETPs every month to ensure timely completion of the project and submit the progress report to the Oversight Committee for apprising the Hon'ble NGT on quarterly basis.

74

8


8. Delay in the tapping of drains and completing the STPs/CETPs works is delaying the avowed goal of improving the water quality of river Ganga. As per the water quality report of May, 2023, out of the 31 sampling points, only at 01 point the water quality is in category 'B', at 14 points it is in category 'C' and at the remaining 16 points it is in category 'D'. The Principal Secretary, Urban Development Department, the Principal Secretary, Jal Shakti Department and the Member Secretary, UPPCB may be directed to take cognizance of these facts and ensure prompt deterrent action against the erring agencies and individuals.
9. Non-compliance of operational STPs and CETPs with the standards is a serious issue. The Member Secretary, UPPCB may be directed to take immediate and effective remedial action against non-compliant STPs/CETPs and the other units including imposition of EC and other punitive action provided under law. An action taken report may be submitted to this Committee on monthly basis for apprising the Hon'ble NGT of the ground reality on a quarterly basis.
10. The Principal Secretary, Urban Development Department may be directed to monitor the progress of the Septage management of the towns and submit quarterly progress report to the Oversight Committee for onward submission to the Hon'ble NGT.
11. The Hon'ble NGT has already ordered for payment of compensation of 5 Lakh per month per STP for failure to commence the STP after 31.03.2020. For further failure beyond 31.03.2021, the compensation has to be paid at the enhanced rate of Rs 10 Lakh per STP per month. Similar scale of compensation is applicable to the non- operational and non-compliant STPs also. No such compensation is reported to have been levied on the ULBs for their failure to establish the STPs and in-situ remediation of drains. The UPPCB may be directed to impose EC and initiate other punitive action under law against the erring ULBs. The Chief Secretary, UP may also be directed to take action against the officers responsible for the lapse in a time-bound manner and monitor its progress in his meeting held in the fourth week of

~




every month.

The Member Secretary, UPPCB is directed to send this report to the Registrar General, National Green Tribunal, Principal Bench, New Delhi for placing the same before the Hon'ble Tribunal with a copy to the Chief Secretary, Government of Uttar Pradesh for necessary action. The report also be uploaded on the website of the Committee.

  
11.08.2023

(Anant Kumar Singh)  
Member, Oversight Committee

  
11.8.23

(Justice SVS Rathore)  
Chairman, Oversight Committee

August 11, 2023

**Annexures:** As above

Please visit our website: [oscngt.upsdc.gov.in](http://oscngt.upsdc.gov.in) for more information.

**Summary of Status in OA 200/2014****A. Status of 86 Drains in Phase-I, Segment-B (Bijnor to Kanpur)**

Sl.	Description	No.	Remarks
1	Drains do not require tapping	10	-
2	Tapped Drains	40	-
3	Partially Tapped & untapped Drains	36	-
3.a	Drains to be tapped in projects under construction	25	1. 12 Drains of Bulandshahar by Jun- 2025. 2. 03 drains of Bareilly by Aug- 2024. 3. 05 drains of Farrukhabad-Fatehgarh by Jun-2024. 4. 05 Drains of Moradabad by Jan - 2025.
3.b	Drains to be tapped in sanctioned project which is under tendering stage	02	1. 02 Drains of Meerut – LOA has been issued to the firm on 27.05.2023.
3.c	Drains to be tapped in projects submitted for approval	09	1. 05 Drains of Kanpur - Revised DPR, after incorporating the observations of NMCG has been submitted to NMCG vide SMCG letter dated 03.03.2023. 2. 01 drain of Gulaothi – Revised DPR has been submitted to NMCG vide SMCG letter dated 27.09.22. NMCG has forwarded the DPR for Third Party Appraisal. 3. 01 drain of Hapur - Revised DPR was submitted to NMCG vide SMCG letter dated 26.09.2022. Observations were intimated by NMCG vide e-mail dated 19.12.2022. Reply of observations has been submitted to NMCG vide letter dated 24.01.2023. 4. 01 Drain of Meerut - DPR has been submitted to SMCG vide letter dated 12.12.2022.Observations have been intimated by SMCG vide letter dated 09.02.2023. Revised DPR, after incorporating the observations will be submitted by Sept, 2023. 5. 01 Drain of Moradabad - DPR has been submitted to SMCG vide letter dated 13.12.2022.Observations have been intimated by SMCG, reply of which has been submitted vide letter dated 28.03.2023.
	<b>Total</b>	<b>86</b>	

**B. Status of 215 Drains in Phase-II, Segment-B (Kanpur to Ballia)**

Sl.	Description	No.	Remarks
1	Drains do not require tapping	17	-
2	Tapped Drains	87	-
3	Partially tapped & Untapped Drains	111	-
3.a	Drains to be tapped in project under construction	49	1. 05 Drains of Vindhyanchal sewerage scheme, Mirzapur - Discharge in the drains have been reduced significantly as work of sewer network and Sewer House connections are completed). 2. Out of 9 drains in Prayagraj, 6 will be tapped by Aug – 23and balance 3 drains will be tapped by Sept – 2023. 3. 35 drains of Mirzapur-Ghazipur by Jan – 2024.
3.b	Drains to be tapped in sanctioned project	23	1. 02 drains of Varanasi - The project is under tendering stage. Technical bids have been opened on 06.03.2023. 9 bids have been received which have been evaluated . Evaluation report has been submitted to NMCG on 25.05.2023. Observations were received from NMCG over the TBR , reply to NMCG has been sent on 03.07.2023. After the approval from NMCG , financial bids will be

Sl.	Description	No.	Remarks
			<p>opened .</p> <p>2. 07 drains of Prayagraj (Distt. D) - Project has been approved by NMCG vide letter dated 27.01.2023. The project is under tendering stage. Technical bids were opened on 08.06.2023. 8 bids have been received which are under evaluation.</p> <p>3. 13 drains of Prayagraj (Distt. C) - Project has been sanctioned vide NMCG letter dated 14.03.2023. Bid documents have been submitted to NMCG on 01.04.2023. Observations on bid documents have been intimated by NMCG on 03.05.2023. NIT has been issued on 17.05.2023. Last date for submission of bids is 17.07.2023.</p> <p>4. 01 drain of Prayagraj - DPR under KumbhMela 2024-25 for Interception &amp; Diversion of remaining discharge of this drain is has been approved and is under tendering stage.</p>
3.c	Drains to be tapped in project submitted for approval	25	<p>1. 08 drains of Prayagraj -DPR for 8 drains (Distt. A) have been submitted to NMCG and are under TPA.</p> <p>2. 09 drains of Dalmau, Raebareilly – Revised DPR was submitted to NMCG wide SMCG letter dated 27.09.2022. NMCG has appointed Third Party for approval of DPR vide letter dated 27.09.2022.</p> <p>3. 02 drains of Mughalsarai, distt. Chandauli - DPR has been submitted to NMCG. NMCG has forwarded the DPR for Third Party Appraisal.</p> <p>4. 05 drains of Manikpur, distt. Pratapgarh - DPR has been submitted to NMCG. NMCG has forwarded the DPR for Third Party Appraisal.</p> <p>5. 01 drain of Ballia - DPR has been prepared under Amrut - 2, approval is awaited.</p>
3.d	Drains to be tapped in project under preparation	14	<p>1. 08 drains of Saidpur, distt. Ghazipur - City Sanitation Action Plan under SBM 2.0 has been approved in SHPSC, DPR is under preparation.</p> <p>2. 03 drains of Zamania, distt. Ghazipur - City Sanitation Action Plan under SBM 2.0 has been prepared, SLTC awaited.</p> <p>3. 03 drains of Bhadohi - DPR has been prepared and will be submitted to NMCG by 15.07.2023.</p>
	<b>Total</b>	<b>215</b>	

### Status of 86 drains in Phase - I, Segment - B

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of Drains	Name of STP	Capacity of STP (MLD)	Remarks
1	2	3	4	5	6	7	8	9
<b>A - Drains not require tapping - 10 Nos.</b>								
1	Nazibabad	Chhoiya Drain	Ganga	4.66	Tapping not required	N. A.	N. A.	Not pertaining to U. P. Jal Nigam. Industrial drain, action to be taken by UPPCB.
2	Khatauli	Sugar mill nala	Kali	-	Tapping not required	N. A.	N. A.	
3	Ghaziabad	Fuldhera drain	Ganga	-	Tapping not required	N. A.	N. A.	
4	Amroha	Bagad drain (river)	Ganga	-	Tapping not required	N. A.	N. A.	
5	Hapur	Chhoiya Drain	Kali	-	Tapping not required	N. A.	N. A.	
6	Debai (Bulandshahar)	Neem nala	Kali	-	Tapping not required	N. A.	N. A.	Dry drain, not requiring tapping
7	Seohara	Nohra drain (Nasiya drain)	Ramganga	5.88	Tapping not required	N. A.	N. A.	BOD is less than 3 mg/l hence requires no treatment
8	Kanpur	Air force Nala	Ganga	-	Tapping not required	N. A.	N. A.	Storm water drain, Not to be tapped
9	Unnao	Loni Drain	Ganga	-	Tapping not required	N. A.	N. A.	Loni Drain carries Approx 2.0 MLD untreated domestic waste water from the habitation of some part of Unnao city and approx 5.72 MLD Industrial treated water of Industrial area Site -1 & Site - 2, Chandpur and Jamuka, Unnao. Loni drain covering the distance of about 60 K.M. from Unnao city often remains dry near Bihar, District Unnao before meeting to the River Ganga.
10	Modinagar	Kadarabad Drain	Kali	-	Tapping not required	Modinagar	20	Work of Modinagar STP has been completed. Also, work of sewer network and Sewer Hoiuse connections are also completed. Discharge from the drain is being addressed through sewer network.

### B - Tapped Drains - 40 Nos.

1	Gharmuktheshwar	Garh Drain	Ganga	4	Tapped	Garh STP	9	-
2	Bijnor	Hemraj drain/Bijnor drain	Ganga	6.4	Tapped	Bijnour STP	24	-
3	Rampur	Rampur drain	Ramganga	-	Tapped	Rampur STP	29	-
4	Moradabad	Jigar Colony	Ramganga	2.59	Tapped	Moradabad STP	58	-
5	Moradabad	Katghar Railway Station Drain	Ramganga	1.3	Tapped			-
6	Moradabad	Prabhat Nagar drain (near Chandausi Road)	Ramganga	1.73	Tapped			-
7	Moradabad	Jama Masjid Left Drain	Ramganga	0.5	Tapped			-
8	Moradabad	Jama Masjid Right Drain	Ramganga	0.9	Tapped			-
9	Moradabad	Lalbagh Drain	Ramganga	1.73	Tapped			-

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of Drains	Name of STP	Capacity of STP (MLD)	Remarks
10	Moradabad	Nawabpura Drain 1st	Ramganga	1.3	Tapped			-
11	Moradabad	Nawabpura Drain 2nd	Ramganga	1.3	Tapped			-
12	Moradabad	Ghosiyar Drain	Ramganga	1.3	Tapped			-
13	Moradabad	Jhabbu Ka Nala	Ramganga	3.46	Tapped			-
14	Moradabad	Chakkar Ki Milak (Mukarampur)	Ramganga	2.50	Tapped			-
15	Moradabad	Kudaghar Drain	Ramganga	6.05	Tapped			-
16	Moradabad	Daheria/ Dateria Drain	Ramganga	3.02	Tapped			-
17	Moradabad	Barbalan Drain	Ramganga	1.73	Tapped			-
18	Anupshahar	Anupshahar STP Drain-1	Ganga	0.81	Tapped	Anupshahar STP	2.57	-
19	Anupshahar	Anupshahar STP Drain-2	Ganga	1.76	Tapped			-
20	Hapur	Hapur Drain	Kali	6	Tapped	Hapur STP	30	-
21	Kannauj	Patta Nala	Kali	7	Tapped	Kannauj	13	-
22	Kannauj	Chhemkali temple to Nadangapur village (Adanga nalla)	Kali	3	Tapped			-
23	Kannauj	Tammi house to Sadkapur Village (Tammi nalla)	Kali	2	Tapped			-
24	Kanpur	Permiya Nala	Ganga	6.38	Tapped	Cluster of STPs at Jajmau	5/130/43	-
25	Kanpur	Sisamau Nala	Ganga	140.146	Tapped			-
26	Kanpur	Tefco Nala	Ganga	0.43	Tapped			-
27	Kanpur	Parmath drain	Ganga	1.78	Tapped			-
28	Kanpur	Muir drain	Ganga	3.25	Tapped			-
29	Kanpur	Police line drain	Ganga	0.79	Tapped			-
30	Kanpur	Jail drain	Ganga	1.22	Tapped			-
31	Kanpur	Bhagwatdas (Guptarghat Nala)	Ganga	2.38	Tapped			-
32	Kanpur	COD Nala	Pandu	8.81	Tapped	Bingawan	210	-
33	Kanpur	Dabka Nalla-III	Ganga	2.56	Tapped	Cluster of STPs at Jajmau	5/130/43	-
34	Kanpur	Shetla Bazar (Bangalighat nala)	Ganga	5.75	Tapped			-
35	Kanpur	Budhiya ghat Drain	Ganga	2.34	Tapped			-
36	Kanpur	Wazidpur Nalla	Ganga	7.66	Tapped			-
37	Kanpur	ICI Nala	Pandu	30	Tapped	Panka	30	STP has been commissioned and I&D works have also been completed
38	Kanpur	Thermal Nala	Pandu	40	Tapped			-
39	Kasganj	Kasganj drain	Kali	12.7	Tapped	Kasganj	15	-
40	Unnao	City Jail Drain (Dakari drain)	Ganga	19.33	Tapped	Unnao	15	I&D works have been completed. STP will be commissioned by Jul - 2023

**Status of 86 drains in Phase - I, Segment - B**

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of drains	Name of Project	Name of Programme	Executing Agency	Date of Start	Date of Completion	STP Capacity (MLD)	Progress of STP construction (%)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
<b>C - Drains to be tapped in projects Under Construction - 25 Nos.</b>													
1	Moradabad	Vivekanand Hospital Drain (Left)	Ranganga	1.08	Untapped	I & D and STP works at Moradabad (Zone - II)	Namami Gange	UPJN (Rural)	20.01.2023	19.01.2025	25	10.00	Effective date of start has been given as 20.01.2023 by NMCG. Work is in progress.
2	Moradabad	Vivekanand Hospital Drain (Right)	Ranganga	2.61	Untapped								
3	Moradabad	MIT Drain	Ranganga	7.5	Untapped								
4	Moradabad	Moksh Dham Drain	Ranganga	7.22	Untapped								
5	Moradabad	TDI City Drain	Ranganga	4.86	Untapped								
6	Bulandshahar	Manan Road Nalla (Bulandshahr I)	Kali	7.77	Untapped	Bulandshahar sewerage scheme	AMRUT	UPJN (Urban)	-	30.06.2025	40	100.00	Pertaining to UPJN (Urban). At present STP is in running condition. Work of 237 km sewer network and 28000 house connections is completed by which flow of around 15 MLD is treated at STP. Rest remaining 24000 sewer house connections are proposed under AMRUT 2.0 Programme for which DPR is prepared and approval awaited.
7	Bulandshahar	Adil nagar Nala	Kali	2.15	Untapped								
8	Bulandshahar	Chandbari Road (Bulandshahr II)	Kali	6.18	Untapped								
9	Bulandshahar	Cheel ghat	Kali	0.88	Untapped								
10	Bulandshahar	Narshal ghat	Kali	2.41	Untapped								
11	Bulandshahar	Adil Nagar 2	Kali	-	Untapped								
12	Bulandshahar	Kasai Bada	Kali	0.85	Untapped								
13	Bulandshahar	Faisalabad road	Kali	3.25	Untapped								
14	Bulandshahar	Behind Shamidev mandir	Kali	-	Untapped								
15	Bulandshahar	Devipuram	Kali	1.65	Untapped								
16	Bulandshahar	Bridge Dhameda Road	Kali	0.34	Untapped								
17	Bulandshahar	Behind chamunda mandir	Kali	0.4	Untapped								
18	Bareilly	Deveranaiya Nala	Ranganga	10	Untapped	Pollution abatement for River Ranganga at Bareilly (I&D and STP works)	Namami Gange	UPJN (Rural)	31.08.2022	30.08.2024	63	75.00	Work is in progress.
19	Bareilly	Chawri Nala (Chodari)	Ranganga	18.82	Untapped								
20	Bareilly	Nakatiya Nala	Ranganga	21.01	Untapped								
21	Farrukhabad	Bhairoghat drain (Tokaghat)	Ganga	4	Untapped	I & D and STP works at Fatehgarh-Farrukhabad	Namami Gange	UPJN (Rural)	28.06.2022	27.06.2024	45	52.00	Work is in progress.
22	Farrukhabad	Dhinapur drain	Ganga	1	Untapped								
23	Fatehgarh	Hathikhana Nala	Ganga	6.88	Untapped								
24	Fatehgarh	Bargadiya Ghat drain	Ganga	1.31	Untapped								
25	Fatehgarh	Cannt Nalla	Ganga	3.44	Untapped								
<b>D - Drains to be tapped in sanctioned projects (Under Tendering) - 02 Nos.</b>													
1	Meerut	Abu Nallah-2	Kali	145.95	Untapped	I & D and STP works at Meerut	Namami Gange	UPJN (Rural)	-	24 months after issuance of LOA	220	-	LOA has been issued to the firm on 27.05.2023.
2	Meerut	Slaughter House Drain /Odean Nala	Kali	113.73	Untapped								
<b>E - Drains to be tapped in projects submitted for approval- 09 Nos.</b>													
1	Kanpur	Ganda Nala	Pandu	55.09	Partially Tapped	I&D of remaining drains falling in river Ganga and Pandu in Kanpur	Namami Gange	UPJN (Rural)	-	24 months after issuance of LOA	No STP is proposed	-	Revised DPR, after incorporating the observations of NMCG has been submitted to NMCG vide SMCG letter dated 03.03.2023.
2	Kanpur	Halwa Khand Nala	Pandu	11.44	Partially Tapped								
3	Kanpur	Ranighat drain	Ganga	1.89	Partially Tapped								
4	Kanpur	Satti Chaura	Ganga	2	Partially tapped								
5	Kanpur	Golaghat Nala	Ganga	1.44	Partially tapped								
6	Gulaothi	Gulaothi Drain	Kali	6.91	Untapped	I & D and STP works at Gulaothi Town, Bulandshahar	Namami Gange	UPJN (Rural)	-		10 MLD STP proposed	-	Revised DPR has been submitted to NMCG vide SMCG letter dated 27.09.2022. NMCG has forwarded the DPR to TPA for appraisal.

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of drains	Name of Project	Name of Programme	Executing Agency	Date of Start	Date of Completion	STP Capacity (MLD)	Progress of STP construction (%)	Remarks
7	Hapur	Hapur Drain-1 (City drain)	Kali	25	Untapped	Prevention of Pollution of River Kali by I & D of Hapur City Drain at Distt.	Namami Gange	UPJN (Rural)	-		6 MLD STP proposed	-	Revised DPR was submitted to NMCG vide SMCG letter dated 26.09.2022. Observations were intimated by NMCG vide e-mail dated 19.12.2022. Reply of observations has been submitted to NMCG vide letter dated 24.01.2023.
8	Meerut	Abu Nallah-1	Kali	39.22	Untapped	I & D and STP works of Abu Nallah - 1 Drain at Meerut	Namami Gange	UPJN (Rural)	-	24 months after issuance of LOA	43 MLD STP proposed	-	DPR was submitted to SMCG vide letter dated 12.12.2022. Observations have been intimated by SMCG vide letter dated 09.02.2023. Revised DPR, after incorporating the observations will be submitted by June, 2023.
9	Moradabad	Moradabad drain (Karula drain)	Ranganga	26.11	Untapped	I & D and STP works at Moradabad (Zone - IV)	Namami Gange	UPJN (Rural)	-		40 MLD STP proposed	-	DPR has been submitted to SMCG vide letter dated 13.12.2022. Observations have been intimated by SMCG, reply of which has been submitted vide letter dated 28.03.2023.

**Status of 215 drains in Phase - II, Segment - B**

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of Drains	Name of STP	STP capacity (MLD)	Remarks	
<b>A - Drains not require tapping - 17 Nos.</b>									
1	Chunar	NAGARPUR	Jargo	0.091	Tapping not required	N.A.	N.A.	Not proposed to be intercepted and diverted as the same are falling into River Jargo which finally meets River Ganga in the downstream at an approximate distance of 16 kms. River Jargo dries in dry weather before meeting River Ganga therefore no I&D is proposed for drains falling into River Jargo.	
2	Chunar	TEAKAUR NAGARPUR	Jargo	0.100	Tapping not required	N.A.	N.A.		
3	Chunar	BHARATPUR KABRISTAN	Jargo	0.154	Tapping not required	N.A.	N.A.		
4	Chunar	BHARATPUR TRIMOHANI	Jargo	0.134	Tapping not required	N.A.	N.A.		
5	Chunar	SADDUPUR NAIPURWA	Jargo	0.960	Tapping not required	N.A.	N.A.		
6	Chunar	PASHU CHIKITSALAYA	Jargo	0.126	Tapping not required	N.A.	N.A.		
7	Chunar	NAGAR PALIKA	Jargo	0.224	Tapping not required	N.A.	N.A.		
8	Chunar	PARADE GROUND	Jargo	0.300	Tapping not required	N.A.	N.A.		
9	Fatehpur	Tambeshear Mandir to Mitthanpur	Yamuna	-	Tapping not required	N.A.	N.A.		Dry weather flow from the town doesn't reach the river.
10	Fatehpur	Navabag to Lodhiganj	Yamuna	-	Tapping not required	N.A.	N.A.		
11	Fatehpur	Joniha Chauraha to Jhaupur	Yamuna	-	Tapping not required	N.A.	N.A.		
12	Kunda	Ganda Nala Raiyapur	Ganga	-	Tapping not required	N.A.	N.A.	Dry weather flow from the town doesn't discharge into the river.	
13	Kunda	Taar Nala Babaganj	Ganga	-	Tapping not required	N.A.	N.A.		
14	Kunda	Ganda Nala Baraipur	Ganga	-	Tapping not required	N.A.	N.A.		
15	Prayagraj	Fort Drain No. 1	Yamuna	0.20	Tapping not required	N.A.	N.A.	These two drains are currently dry and there is no requirement of I&D of these drains.	
16	Prayagraj	Fort Drain No. 2	Yamuna	0.40	Tapping not required	N.A.	N.A.		
17	Prayagraj	Co-Operative Nala	Ganga	0.27	Tapping not required	N.A.	N.A.	Dry weather flow from the town doesn't reach the river.	
<b>B - Tapped Drains - 87 Nos.</b>									
1	Mirzapur	Kachari Drain	Ganga	1.200	Tapped	Pakka Pokhra	14	-	
2	Mirzapur	Oliyar	Ganga	0.310	Tapped			-	
3	Mirzapur	Sundar	Ganga	0.240	Tapped			-	
4	Mirzapur	Badali	Ganga	0.390	Tapped			-	
5	Mirzapur	Narghat	Ganga	0.780	Tapped			-	
6	Mirzapur	Khandawa	Ganga	9.420	Tapped			-	
7	Mirzapur	DiwanGhat old Drain	Ganga	0.100	Tapped	Vindhyanchal	4	-	
8	Mirzapur	BalughatPakka Drain	Ganga	0.170	Tapped			-	
9	Mirzapur	Parasuram Drain	Ganga	1.390	Tapped			-	
10	Mirzapur	Gudara Drain	Ganga	0.200	Tapped			-	
11	Prayagraj	Sasur Khaderi	Yamuna	18.00	Tapped	Numayadahi	50	-	
12	Prayagraj	Main Ghaghar Nala	Yamuna	25.86	Tapped	Naini	80	-	
13	Prayagraj	Chachar Nala	Yamuna	25.00	Tapped			-	
14	Prayagraj	Drain at Gate No. 9	Yamuna	2.15	Tapped			-	
15	Prayagraj	Drain at Gate No. 13	Yamuna	1.98	Tapped			-	
16	Prayagraj	Morigate Nala	Ganga	8.00	Tapped	Rajapur	60	-	
17	Prayagraj	Drains Of Daraganj Area	Ganga	2.00	Tapped			-	
18	Prayagraj	Jondhwal Ghat Drain/Chhuhara Mandir	Ganga	1.31	Tapped			-	
19	Prayagraj	Jondhwal Rasulabad Drain (Murdaghat)	Ganga	1.50	Tapped			-	
20	Prayagraj	Mumfordganj Drain	Ganga	10.00	Tapped			-	
21	Prayagraj	Chilla Drain	Ganga	1.20	Tapped	Salori	43	-	
22	Prayagraj	Allenganj Nala / Buxi Bund Nala	Ganga	20.00	Tapped	Ponghat	10	-	
23	Prayagraj	Ponghat Nala	Ganga	7.50	Tapped			-	
24	Prayagraj	Kodra Nala	Ganga	13.00	Tapped	Kodra	25	-	
25	Prayagraj	Rasulabad Puccaghat Drain	Ganga	1.55	Tapped	Rajapur	60	-	
26	Prayagraj	Mehdauri Gaon Drain	Ganga	1.40	Tapped			-	
27	Prayagraj	Mawaiya Nala	Yamuna	28.10	Tapped	Naini - II	42	Tapped to newly constructed 42 MLD STP at Naini	
28	Prayagraj	Mahewa Ghat Drain no. 1	Yamuna	0.30	Tapped				
29	Prayagraj	Mahewa Ghat Drain no. 2	Yamuna	0.22	Tapped				
30	Prayagraj	Arail Drain No. 2 (Kharkauni drain)	Yamuna	1.45	Tapped				
31	Prayagraj	Sachcha Baba Ashram Drain	Yamuna	2.72	Tapped				
32	Prayagraj	Basna Nala	Ganga	2.55	Tapped	Phaphamau	14	Tapped to newly constructed 14 MLD STP at Phaphamau	

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of Drains	Name of STP	STP capacity (MLD)	Remarks		
33	Prayagraj	Shantipuram Nala	Ganga	4.10	Tapped	Dinapur	80	-		
34	Varanasi	Shivala Drain	Ganga	5.00	Tapped			-		
35	Varanasi	Harishchandraghat Drain	Ganga	2.50	Tapped			-		
36	Varanasi	Mansaroverghat Drain	Ganga	4.50	Tapped			-		
37	Varanasi	Pandeyghat Drain	Ganga	30.00	Tapped			-		
38	Varanasi	Dr. R. P. Ghat Drain	Ganga		Tapped			-		
39	Varanasi	Meerghat Drain	Ganga		Tapped			-		
40	Varanasi	Lalitghat Drain	Ganga	4.50	Tapped			-		
41	Varanasi	Jaleshanghat Drain	Ganga		Tapped			-		
42	Varanasi	Manikarnikaghat Drain	Ganga		Tapped			-		
43	Varanasi	Sankthaghat Drain	Ganga	1.50	Tapped			-		
44	Varanasi	Mehtaghat Drain	Ganga		Tapped			-		
45	Varanasi	Ramghat Drain	Ganga		Tapped			-		
46	Varanasi	Panchgangaghat Drain	Ganga		Tapped			-		
47	Varanasi	Bramhaghat Drain	Ganga		Tapped			-		
48	Varanasi	Lalghat Drain	Ganga		Tapped			-		
49	Varanasi	Trilochanghat Drain	Ganga		4.50			Tapped	-	
50	Varanasi	Teliya Drain	Ganga	2.80	Tapped			-		
51	Varanasi	Bhainsasur Drain	Ganga	0.40	Tapped			-		
52	Varanasi	Rajghat Drain	Ganga	0.20	Tapped			-		
53	Varanasi	Phulwariya Drain	Varuna	7.60	Tapped			Dinapur	140	-
54	Varanasi	Sadar Bazar Drain	Varuna	2.00	Tapped					-
55	Varanasi	Raja Bazar Drain	Varuna	0.10	Tapped					-
56	Varanasi	TeliyaBag Drain	Varuna	18.00	Tapped					-
57	Varanasi	Nakkhighat Drain	Varuna	0.10	Tapped					-
58	Varanasi	Narokhar Drain	Varuna	7.50	Tapped					-
59	Varanasi	Sarang Talab Drain	Varuna	1.50	Tapped					-
60	Varanasi	Nai Basti	Varuna	3.00	Tapped			-		
61	Varanasi	Central Jail Drain	Varuna	6.50	Tapped			-		
62	Varanasi	Ordely Bazar Drain	Varuna	7.00	Tapped	-				
63	Varanasi	Chamrautha Drain	Varuna	1.50	Tapped	-				
64	Varanasi	Khajury Colony Drain	Varuna	1.50	Tapped	-				
65	Varanasi	Banaras Drain No.-5	Varuna	1.00	Tapped	-				
66	Varanasi	Hukulganj Drain	Varuna	2.50	Tapped	-				
67	Varanasi	Samneghat Drain	Ganga	1.17	Tapped	Ramna	50	-		
68	Varanasi	Rajghat Outfall (Shahi Nala)	Ganga	130.00	Tapped	Dinapur	140	-		
69	Chunar	TAMBALGANJ NALA	Ganga	0.046	Tapped	FSTP	0.01	-		
70	Chunar	DARGAHSAREEF NALA	Ganga	0.319	Tapped			-		
71	Chunar	BHAIRAMGANJ EAST NALA	Ganga	0.081	Tapped			-		
72	Chunar	BHAIRAMGANJ WEST NALA	Ganga	0.062	Tapped			-		
73	Chunar	TEKAUR BASTI NORTH	Ganga	0.099	Tapped			-		
74	Chunar	TEKAUR BASTI SOUTH	Ganga	0.098	Tapped			-		
75	Chunar	SANTOSHI MATA MANDIR NALA	Ganga	0.125	Tapped			-		
76	Chunar	POST OFFICE SOUTH DRAIN	Ganga	0.393	Tapped			-		
77	Chunar	POST OFFICE NORTH DRAIN	Ganga	0.335	Tapped			-		
78	Chunar	GANGESHWAR NISHAD PARK DRAIN	Ganga	0.088	Tapped			-		
79	Chunar	BALUGHAT DRAIN	Ganga	0.085	Tapped			-		
80	Chunar	BELBEER GHAT DRAIN	Ganga	0.042	Tapped			-		
81	Chunar	CHOURA MATA DRAIN	Ganga	0.125	Tapped			-		
82	Chunar	KASHI RAM AWAS DRAIN	Ganga	0.377	Tapped			-		
83	Ramnagar	Rambhag Ghat Drain	Ganga	8.20	Tapped			Ramnagar	10	-
84	Ramnagar	Balua Ghat Drain	Ganga	0.13	Tapped					-
85	Ramnagar	Shakti Ghat Drain	Ganga	0.40	Tapped					-
86	Ramnagar	Salotri Ghat Drain	Ganga	0.34	Tapped					-
87	Ramnagar	Hanuman Ghat Drain	Ganga	0.09	Tapped					-

**Status of 215 drains in Phase - II, Segment - B**

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of Drains	Name of Project	Name of Programme	Executing Agency	Date of Start of Project	Date of Completion of Project	Progress of STP construction (%)	STP capacity (MLD)	Remarks								
1	2	3	4	5	6	7	8	9	10	11	12	13	14								
<b>C - Drains to be tapped in projects Under Construction - 49 Nos.</b>																					
1	Mirzapur	Basvariya Drain	Ganga	1.130	Untapped	Vindhanchal Sewerage Scheme	AMRUT	UPJN (Urban)	21.12.2018	15.02.2023	100.00	7	STP is under trial & run. Work of sewer network and Sewer House connections are completed. Discharge of drains have been reduced significantly.								
2	Mirzapur	Diwan Ghat new Drain	Ganga	0.020	Untapped																
3	Mirzapur	BalughatKacha Drain	Ganga	0.010	Untapped																
4	Mirzapur	Malhaya Drain	Ganga	0.270	Untapped																
5	Mirzapur	Patengra (manasarovar) Drain	Ganga	0.740	Untapped																
6	Prayagraj	5 small drains near Gangoli Shival Drain	Ganga	0.80	Untapped	I & D and STP works at Naini, Phaphamau and Jhunsi	Namami Gange	UPJN (Rural)	16.09.2019	31.05.2023	99.00		Work is under progress. Naini , Phaphamau and Jhunsi STP have been commissioned . Miscellaneous works under progress.								
7	Prayagraj	UIta Quila I	Ganga	0.30	Untapped																
8	Prayagraj	UIta Quila II	Ganga	0.24	Untapped																
9	Prayagraj	Lotev Haren Nala	Ganga	9.98	Untapped																
10	Prayagraj	Shastri Bridge Nala (03 small drains), Jhushi	Ganga	2.78	Untapped																
11	Prayagraj	Indira Awas Nala / Jai Gurudev Ashram Nala	Ganga	1.15	Untapped	I&D works of 3 drains in Karelalbagh area	15th Finance Commission, Nagar Nigam, Prayagraj	UPJN (Urban)	-	30.06.2023	No STP is proposed	-	Work is in progress.								
12	Prayagraj	Karela Bagh Drain	Yamuna	0.60	Untapped																
13	Prayagraj	Karela Bagh Drain A-1	Yamuna	0.73	Untapped																
14	Prayagraj	Karela Bagh Drain A-2	Yamuna	0.72	Untapped	I&D and STP works at Ghazipur	Namami Gange	UPJN (Rural)	10.04.2022	09.01.2024	60.00	21	Work is in progress.								
15	Ghazipur	HARIZAN BASTI	Ganga	0.02	Untapped																
16	Ghazipur	SAMSHAN GHAT	Ganga	0.103	Untapped																
17	Ghazipur	RUI MANDI	Ganga	0.018	Untapped																
18	Ghazipur	BUDHAVA MAHADEVA	Ganga	0.049	Untapped																
19	Ghazipur	MUGAL PURA	Ganga	0.027	Untapped																
20	Ghazipur	POSTA GHAT	Ganga	0.027	Untapped																
21	Ghazipur	KHIRKI GHAT	Ganga	0.025	Untapped																
22	Ghazipur	THERI BAZAR	Ganga	0.025	Untapped																
23	Ghazipur	ANZAH GHAT	Ganga	3.91	Untapped																
24	Ghazipur	CHETNAT GHAT	Ganga	0.686	Untapped																
25	Ghazipur	STIMER GHAT	Ganga	3.241	Untapped																
26	Ghazipur	GOLA GHAT	Ganga	0.102	Untapped																
27	Ghazipur	MAKSUD GHAT	Ganga	0.018	Untapped																
28	Ghazipur	COLLECTER GHAT	Ganga	3.141	Untapped																
29	Ghazipur	DADRI GHAT	Ganga	3.233	Untapped																
30	Ghazipur	SAI MANDIR	Ganga	3.119	Untapped																
31	Ghazipur	NAUPURA	Ganga	0.018	Untapped																
32	Ghazipur	AFIM FACTORY COLONY	Ganga	0.018	Untapped																
33	Ghazipur	MAHALA BASTI (SIKANDPUR)	Ganga	0.02	Untapped																
34	Ghazipur	D.M BANGLO	Ganga	3.141	Untapped																
35	Ghazipur	PEAR NAGAR	Ganga	0.027	Untapped																
36	Ghazipur	BADA MAHADEVA (GORA BAZAR)	Ganga	3.91	Untapped																
37	Ghazipur	BADA MAHADEVA (ADARSH BAZAR)	Ganga	1.27	Untapped																
38	Mirzapur	Bisundarpur Drain	Ganga	1.580	Untapped									I & D and STP works at Mirzapur	Namami Gange	UPJN (Rural)	10.04.2022	09.01.2024	62.00	17	Work is in progress.
39	Mirzapur	Hanumanghat Drain	Ganga	0.680	Untapped																
40	Mirzapur	Public club Drain	Ganga	0.600	Untapped																
41	Mirzapur	Barahmiliah Drain	Ganga	0.390	Untapped																
42	Mirzapur	District judge Drain	Ganga	0.400	Untapped																
43	Mirzapur	Lift cannal Drain	Ganga	0.400	Untapped																
44	Mirzapur	Irrigation colony Drain	Ganga	0.030	Untapped																
45	Mirzapur	MorchaGhar Drain	Ganga	1.640	Untapped																
46	Mirzapur	Ghoreshahid Drain	Ganga	49.300	Untapped																
47	Mirzapur	konia	Ganga	0.020	Untapped																
48	Mirzapur	Chorawa	Ganga	0.250	Untapped																
49	Mirzapur	Balaji temple	Ganga	2.200	Untapped																
<b>D - Drains to be tapped in sanctioned projects (Under Tendering) - 23 Nos.</b>																					
1	Varanasi	Nakkhi Drain	Ganga	1.86	Partially Tapped	I&D of Assi Nala and additional construction of STP at Varanasi	Namami Gange	UPJN (Rural)	-	24 months after issuance of effective date of start	-	55 MLD	The project for I&D of these drains and STP works has been sanctioned by NMCG vide their letter dated 19.10.2022. The project is under tendering stage. Technical bids have been opened on 06.03.2023. 9 bids have been received which have been evaluated . Evaluation report has been submitted to NMCG on 25.05.2023. Observations were received from NMCG over the TBR , reply to NMCG has been sent on								
2	Varanasi	Assi/Nagavan Drain	Ganga	42.81	Partially Tapped																
3	Prayagraj	A.D.A. Colony Nala / Jwaladevi	Ganga	4.50	Untapped	I & D of Rasulabad Ghat drains and augmentation of STPs at Distt. Prayagraj	Namami Gange	UPJN (Rural)	-	24 months after issuance of effective date of start	-	90 MLD	DPR for I&D and of 7 drains and augmentation of Rajapur STP has been approved by NMCG vide letter dated 27.01.2023. The project is under tendering stage. Technical bids were opened on 08.06.2023. 8 bids have been received								
4	Prayagraj	Rajapur Nala	Ganga	25.00	Untapped																
5	Prayagraj	Shankarghat Drain -01	Ganga	0.87	Untapped																

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of Drains	Name of Project	Name of Programme	Executing Agency	Date of Start of Project	Date of Completion of Project	Progress of STP construction (%)	STP capacity (MLD)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
6	Prayagraj	Shankarghat Drain -02	Ganga	1.25	Untapped	I&D of 13 drains augmentation of Salori STP.	Namami Gange	UPJN (Rural)	-	24 months after issuance of effective date of start	-	43 MLD	Project has been sanctioned vide NMCG letter dated 14.03.2023. Bid documents have been submitted to NMCG on 01.04.2023. Observations on bid documents have been intimated by NMCG on 03.05.2023. NIT has been issued on 17.05.2023. Last date for submission of bids is 17.07.2023.
7	Prayagraj	Jondhwal drain		7.50	Untapped								
8	Prayagraj	Shankarghat Colony Drain (Near Phaphamau Bridge)	Ganga	1.25	Untapped								
9	Prayagraj	Sadar Bazar Nala	Ganga	3.80	Untapped								
10	Prayagraj	Shivkuti Drain No. 1	Ganga	1.10	Untapped								
11	Prayagraj	Shivkuti Drain No. 2	Ganga	0.15	Untapped								
12	Prayagraj	Shivkuti Drain No. 3 (North)	Ganga	0.20	Untapped								
13	Prayagraj	Shivkuti Drain No. 4	Ganga	0.25	Untapped								
14	Prayagraj	Shivkuti Drain No. 5	Ganga	0.30	Untapped								
15	Prayagraj	Shivkuti Drain No. 6	Ganga	0.25	Untapped								
16	Prayagraj	Shivkuti Drain No. 7 (East)	Ganga	0.70	Untapped								
17	Prayagraj	Govindpur Colony Drain (Purani Basti)	Ganga	0.20	Untapped								
18	Prayagraj	Govindpur Colony Drain No. 1	Ganga	0.25	Untapped								
19	Prayagraj	Govindpur Colony Drain No. 2	Ganga	0.30	Untapped								
20	Prayagraj	Govindpur Colony Drain No. 3	Ganga	0.15	Untapped								
21	Prayagraj	Govindpur Colony Drain No. 4	Ganga	0.25	Untapped								
22	Prayagraj	Salori Nala	Ganga	19.50	Untapped	Sewerage works in district E, part 2	AMRUT	UPJN (Urban)	16.06.2021	15 months after issuance of effective date of start	No STP is proposed	-	House connection work has been completed under Amrut Programme. At present, the discharge in Nala/drains has been reduced significantly as sewage is being addressed through sewer network. A DPR under KumbhMela 2024-25 for Interception & Diversion of remaining discharge of this drain is has been approved and is under tendering stage.

**E - Drains to be tapped in projects submitted for approval- 25 Nos.**

1	Prayagraj	Ghaghar Nala 1-A / Sadiyapur Drain	Yamuna	5.00	Untapped	I&D of 8 nos. drains and STP works at Prayagraj	Namami Gange	UPJN (Rural)	-	24 months after issuance of effective date of start	-	50 MLD proposed	DPR has been submitted to NMCG vide SMCG letter dated 10.05.2022. NMCG has appointed third party for approval of the DPR vide letter dated 08.12.2022. DPR is likely to be approved in the next meeting of Executive Committee of NMCG.
2	Prayagraj	Ghaghar Nala 1-A1	Yamuna	3.25	Untapped								
3	Prayagraj	Ghaghar Nala 1-B	Yamuna	1.60	Untapped								
4	Prayagraj	Dariyabad Kakahraghat Drain Meerapur	Yamuna	1.81	Untapped								
5	Prayagraj	Dariyabad Pipalghat Drain	Yamuna	2.00	Untapped								
6	Prayagraj	Dariyabad Jogghat Drain Meerapur	Yamuna	2.30	Untapped								
7	Prayagraj	Balua Ghat JCC Backside	Yamuna	0.50	Untapped								
8	Prayagraj	Drain near Chachar Drain/Bargad Ghat Meerpur	Yamuna	3.25	Untapped								
9	Dalmau	Padva Nala/(Muraiabagh) Shankar Nagar	Ganga	2.68	Untapped	I & D & STP works at Dalmau, Distt. Raebareilly	Namami Gange	UPJN (Rural)	-	24 months after issuance of effective date of start	-	6 kld FSTP proposed	Revised DPR was submitted to NMCG vide SMCG letter dated 27.09.2022. NMCG has appointed third party for approval of DPR vide letter dated 27.09.2022.
10	Dalmau	Bada Math - Chhota Math ke bich ka Nala/(Sherandajpur)	Ganga		Untapped								
11	Dalmau	Busda Ghat ka Nala/(Sherandajpur)	Ganga		Untapped								
12	Dalmau	Shukla Ghat ka Nala/(Sherandajpur)	Ganga		Untapped								
13	Dalmau	Pathvari Ghat ka Nala/(Tikaitganj)	Ganga		Untapped								
14	Dalmau	Soarakh Ghat Muroop Nala/(Tikaitganj)	Ganga		Untapped								
15	Dalmau	Muskatpal Nala	Ganga		Untapped								
16	Dalmau	Shivala Ghat Nala	Ganga		Untapped								
17	Dalmau	Raja Tiloi Ghat Nala/Mo. sherndajpur(Deen shah Gaora Ghat)	Ganga	Untapped									
18	Mughalsarai	Kali Mohal Drain (Ganda Nala)	Ganga	8.26	Untapped	I & D and STP works at Pt. Deen Dayal Upadhyay Nagar, Distt. Chandauli	Namami Gange	UPJN (Rural)	-	24 months after issuance of effective date of start	-	37 MLD proposed	DPR has been submitted to NMCG. NMCG has appointed third party for approval of DPR.
19	Mughalsarai	Chandhasi Nala/Railway Nala	Ganga	21.07	Untapped								
20	Manikpur	Pakka Nala	Ganga	0.582	Untapped	I & D and STP for Abatement of Pollution of River Ganga at Manikpur, Distt. Pratappgarh	Namami Gange	UPJN (Rural)	-	24 months after issuance of effective date of start	-	2.4 MLD Wetland Technology based	DPR has been submitted to NMCG. NMCG has forwarded the DPR for Third Party Appraisal.
21	Manikpur	Raja Hela Nala	Ganga	0.100	Untapped								
22	Manikpur	Prathmik Vidyalaya	Ganga	0.086	Untapped								
23	Manikpur	Mallahani Tola	Ganga	0.086	Untapped								
24	Manikpur	Post office Nala	Ganga	0.243	Untapped								
25	Ballia	Kathar Nala at the around of Ballia city	Ganga	17	Untapped	I & D of Kathar Nala at distt. Ballia	Amrut	UPJN (Urban)			-	-	DPR has been prepared under Amrut -2 . approval awaited.

**F - Drains to be tapped in projects under preparation- 14 Nos.**

1	Saidpur	Jauhargaj Drain	Ganga	0.80	Untapped	I & D and STP works at Saidpur, Distt. Ghazipur	SBM 2.0	UPJN (Urban)	-		-	2.5 MLD proposed	City Sanitation Action Plan under SBM 2.0 has been approved in SHPSC, DPR is under preparation.
2	Saidpur	Rangmahal Ghat Drain	Ganga	0.20	Untapped								
3	Saidpur	Ward No. 15 Malhiya Basti Drain	Ganga	1.00	Untapped								
4	Saidpur	Mahaveer Ghat Drain	Ganga	0.60	Untapped								
5	Saidpur	Sangat Ghat Drain	Ganga	0.50	Untapped								
6	Saidpur	Pakka Ghat Drain	Ganga	0.50	Untapped								
7	Saidpur	Budenath Mahadew Ghat Drain	Ganga	0.80	Untapped								

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of Drains	Name of Project	Name of Programme	Executing Agency	Date of Start of Project	Date of Completion of Project	Progress of STP construction (%)	STP capacity (MLD)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
8	Saidpur	Kot Ghat	Ganga	0.90	Untapped	I & D and STP works at Zamania, Ghazipur Distt.	SBM 2.0	UPJN (Urban)	-		-	3.5 MLD proposed	City Sanitation Action Plan under SBM 2.0 has been prepared, SLTC awaited.
9	Zamania	Gorawa Drain	Ganga	0.60	Untapped								
10	Zamania	Kankarwa Drain	Ganga	1.01	Untapped								
11	Zamania	Karpurimai Ghat Drain	Ganga	2.80	Untapped								
12	Bhadohi	Chauri Nala	Varuna	2.67	Untapped	I & D and STP works at Bhadohi	Namami Gange	UPJN (Rural)	-		-	22 MLD proposed	These drains pass through industrial belt. Samples were submitted to NABL lab for testing the parameters, which had been received. DPR has now been prepared and will be submitted to NMCg by 25.05.2023.
13	Bhadohi	Rajpura Nala	Varuna	4.33	Untapped								
14	Bhadohi	Mamdopur Nala	Varuna	3.99	Untapped								

<b>Status of Sewage Treatment Plants (STPs) in Uttar Pradesh</b>		
<b>June-2023</b>		
<b>S.No</b>	<b>STPs in UP</b>	<b>Number</b>
1	Total Installed STP (2+3+4)	<b>129</b>
2	Operational STP	<b>113</b>
	STP Achieving norms	<b>87</b>
	STP Not Achieving norms	<b>26</b>
3	STP Not In Operation	<b>8</b>
4	Under Trial	<b>8</b>
5	STP in Under Construction	<b>47</b>
6	STP in Under Tendering	<b>34</b>
<b>Note:-</b>		
<p><b>The standards as per MOEF&amp;CC Notification dated 13.10.2017, titled "Applicable Effluent Discharge Standards for STPs" are as follows:</b></p> <p><b>For State Capital:</b> pH-6.5-9.0; BOD - &lt;20 mg/l; TSS- &lt;50 mg/l &amp; FC- &lt;1000 MPN/100 ml</p> <p><b>Other than State Capital:</b> pH-6.5-9.0; BOD - &lt;30 mg/l; TSS- &lt;100 mg/l &amp; FC- &lt;1000 MPN/100 ml</p>		

**U.P. Pollution Control Board**

**STP-Operational**

June-2023

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Rural/ Urban/ Other	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	Achieving/ Not Achieving (As per MOEFCC notification dated 13.10.2017)	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/Tributary/River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase
1	2	3	4	5	6		7	8	9	10	11	12	13	14	15	16	18	19	20	21
1	10.445 MLD STP near Tixi Tempel (Karanpur)	2001	Etawah	10.445	10.445	R	WSP	Yamuna Pollution Control Unit, UP Jal Nigam, Agra	27.06.23	7.80	23.0	160.0	27.0	28000	810	Achieving	----	Jharana Nala	River Yamuna	Phase-II
2	Etawah 21 MLD	2022	Etawah	21	21	R	SBR	UP Jal Nigam	27.06.23	7.60	10.0	56.0	9.0	21000	400	Achieving	Disposed in river Yamuna	----	River Yamuna	Phase-II
3	13.5 MLD STP at Mauja Umrain	2013	Etawah	13.5	3.0	R	WSP	UP Jal Nigam	27.06.23	8.00	22.0	168.0	29.0	24000	780	Achieving	On Land Sludge-In Agriculture	On Land	River Yamuna	Phase-II
4	03 MLD STP Firozabad	2014	Firozabad	3	3	O	UASB	Jal Kal	27.06.23	8.10	28.0	216.0	66.0	35000	1000	Achieving	----	As per Jal Kal Vibhag nagar nigam information approx -3MLD treated sewage is used by horticulture department for irrigation of Plantation/ trees		Phase-II
5	67 MLD Mohammadpur, Biharipur	2020	Firozabad	67	52	U	ASP+ extended aeration	U.P. Jal Nigam	27.06.23	7.80	10.0	152.0	11.0	22000	400	Achieving	----	----	River Yamuna	Phase-II
6	1.65 MLD Saifai	2013	Etawah	1.65	0.9	U	SBR	U.P. Jal Nigam	27.06.23	7.70	27.0	200.0	56.0	35000	1000	Achieving	River Sengar	Treated sewage is used for plantation		Phase-II
7	23 MLD STP at Mauja Odenya, Padaria	2014	Mainpuri	23.0	11.0	U	UASB	U.P. Jal Nigam	27.06.23	7.60	29.0	200.0	59.0	35000	910	Achieving	Through Drain	Kharja Drain	Ishan River / River Ganga	Phase-II
8	26 MLD Jhansi Laxmi Taal	2021	Jhansi	26	22	U	SBR	U.P. Jal Nigam	20.05.23	7.50	7.0	18.0	13.0	1700	590	Achieving	----	----	----	----
9	3.42 MLD Near Divyangendra	2000	Chitrakoot	3.42	3.42	O	Oxidation Pond	Nagar Palika Parishad	27.06.23	7.97	26.0	216.0	88.0	-	-	Achieving	----	Lowland area	Lowland area to River Mandakini	Phase-II
10	42 MLD, Sajari Kanpur	2016-17	Kanpur	42	21	R	ASP	U.P. Jal Nigam	27.06.23	7.56	24.0	120.0	42.0	410	340	Achieving	Disposal Channel	River Pandu	Tributary of River Ganga	Phase-I
11	210 MLD, Bingawan Kanpur	2015-16	Kanpur	210	135	R	UASB	U.P. Jal Nigam	27.06.23	7.69	51.0	280.0	66.0	220000	170000	Not Achieving	Disposal Channel	River Pandu	Tributary of River Ganga	Phase-I
12	5 MLD, Jajmau Kanpur	1989-90	Kanpur	5	5	U	UASB	U.P. Jal Nigam	26.06.23	7.49	36.0	160.0	62.0	170000	130000	Not Achieving	Irrigation	Irrigation Channel	River Ganga	Phase-I
13	43 MLD Jajmau, Kanpur	2020	Kanpur	43	37	R	ASP	U.P. Jal Nigam	26.06.23	7.63	24.0	110.0	45.0	110000	68000	Not Achieving	Irrigation	Irrigation Channel	River Ganga	Phase-I
14	130 MLD Jajmau, Kanpur	1998-99	Kanpur	130	120	R	ASP	U.P. Jal Nigam	26.06.23	7.76	21.0	120.0	48.0	150000	78000	Not Achieving	Irrigation	Irrigation Channel	River Ganga	Phase-I
15	2.7 MLD Fatehgarh STP	1992-93	Farrukhabad	2.7	2.7	U	WSP	U.P. Jal Nigam	27.06.23	8.34	25.5	140.0	54.0	58000	43000	Not Achieving	-	Irrigation/river ganga	River Ganga	Phase-I
16	13 MLD Jalalpur, Amrapur, Kannauj	2017	Kanpur Dehat	13	13	U	SBR	U.P. Jal Nigam	26.06.23	7.6	54.0	200.0	84.0	120000	84000	Not Achieving	Disposal Channel	River Kali (East)	Tributary of River Ganga	Phase-I

17	50 MLD STP Numayadahi	2013	Prayagraj	50	50	R	Bio-tower	Ganga Pollution control unit, U.P. Jal Nigam	27.06.23	7.39	22.0	72.0	38.0	17000	450	Achieving	Disposed to river Yamuna through drain. Dried sludge is used as organic manure / Landfill.	River Yamuna	River Yamuna	Phase-II
18	10 MLD STP Ponghat	2013	Prayagraj	10	10	R	Bio-tower	Ganga Pollution control unit, U.P. Jal Nigam	27.06.23	7.3	18.0	40.0	50.0	7900	400	Achieving		River Ganga	River Ganga	Phase-II
19	25 MLD STP Kodra	2013	Prayagraj	25	25	R	Bio-tower	Ganga Pollution control unit, U.P. Jal Nigam	27.06.23	7.31	20.0	36.0	40.0	12000	450	Achieving		River Ganga	River Ganga	Phase-II
20	60 MLD STP Rajapur	2013	Prayagraj	60	60	R	UASB	Ganga Pollution control unit, U.P. Jal Nigam	27.06.23	7.42	28.0	76.0	38.0	28000	680	Achieving		River Ganga	River Ganga	Phase-II
21	29 MLD STP Salori-1	2007	Prayagraj	29	29	R	FAB	Ganga Pollution control unit, U.P. Jal Nigam	27.06.23	7.67	25.0	68.0	42.0	43000	920	Achieving		River Ganga	River Ganga	Phase-II
22	14 MLD STP Salori-2 Expansion	2016	Prayagraj	14	14	U	SBR	Ganga Pollution control unit, U.P. Jal Nigam	27.06.23	7.36	12.0	28.0	54.0	9400	400	Achieving		River Ganga	River Ganga	Phase-II
23	20 MLD STP Naini	2013	Prayagraj	80	80 (60+20)	R	ASP	Ganga Pollution control unit, U.P. Jal Nigam	27.06.23	7.39	26.0	76.0	40.0	24000	680	Achieving	Partially used for Irrigation. Disposed to River Yamuna through drain. Dried sludge is used as organic manure / Landfill.	River Yamuna	River Yamuna	Phase-II
24	60 MLD STP Naini	1999							27.06.23	7.39	26.0	76.0	40.0	24000	680	Achieving		River Yamuna	River Yamuna	Phase-II
25	42 MLD STP Naini	2023	Prayagraj	42		R		U.P. Jal Nigam	27.06.23	7.36	24.0	56.0	28.0	21000	680	Achieving		River Ganga	River Ganga	
26	14 MLD STP Phaphamau	2023	Prayagraj	14		R		U.P. Jal Nigam	27.06.23	7.21	16.0	52.0	34.0	7000	400	Achieving		River Ganga	River Ganga	
27	80 MLD Dinapur STP	1994	Varanasi	80	67.77	U	ASP	U.P. Jal Nigam	27.06.2023	7.54	29.0	132.0	90.0	350	130	Achieving	Disposal to Ganga/ Manure	River Ganga	River Ganga	Phase-II
28	50 MLD Ramana	31.03.21	Varanasi	50	50	R	SBR	U.P. Jal Nigam	27.06.2023	7.69	8.0	36.0	7.0	220	110	Achieving	----	----	River Ganga	Phase-II
29	10 MLD Ramnagar	15.03.21	Varanasi	10	9.5	R	Anaerobic Anoxic Oxid	U.P. Jal Nigam	27.06.2023	7.65	7.0	18.0	8.0	240	130	Achieving	----	----	River Ganga	Phase-II
30	9.8 MLD Bhagwanpur STP	1989	Varanasi	9.8	9.8	R	ASP	U.P. Jal Nigam	27.06.2023	7.52	27.0	132.0	84.0	280	170	Achieving	----	River Ganga	River Ganga/Assi	Phase-II
31	140 MLD Dinapur STP	11.11.2018	Varanasi	140	99.5	U	ASP	U.P. Jal Nigam	27.06.2023	7.62	17.0	38.0	24.0	540	220	Achieving	----	River Varuna	River Ganga/Varuna	Phase-II
32	120 MLD Goithaha STP	19.02.2019	Varanasi	120	40	U	SBR	U.P. Jal Nigam	27.06.2023	7.68	8.0	32.0	7.0	430	130	Achieving	Irrigation / Landfill	Chandpur irrigation canal	River Varuna	Phase-II
33	Jaunpur Varanasi	2023	Varanasi	30	30		SBR	Ganga Pollution control unit, Bhagwanpur, Varanasi	08.02.23	7.63	8.4	32.2	8.8	-	-	Achieving			River Ganga	
34	07 MLD Vindyachal Mirzapur	2022	Mirzapur	7	3.23	U	SBR	M/s Ayyappa Infratech Pvt. Ltd under UPJN	27.06.23	7.62	7.0	36.0	8.0	280	170	Achieving	Drain	River Ganga	River Ganga	
35	14 MLD Pakka Pokhra	1994	Mirzapur	14	14	R	UASB	U.P. Jal Nigam	27.06.23	7.5	27.0	144.0	82.0	40000	27000	Not Achieving	----	River Ganga	River Ganga	Phase-II

36	15 MLD S.T.P. Jharkhandi, Maherwa ki Bari	01.06.2015	Gorakhpur	15	11.89	U	SBR	U.P. Jal Nigam	27.06.2023	7.56	9.0	22.0	28.0	2200	930	Achieving	Drain	River Ganga	River Ganga	Phase-II
37	30 MLD S.T.P. Opp. Manyavar Kanshiram Shabri Garib Awaz Yojna, Deoria bypass Road	01.02.2015	Gorakhpur	30	19.83	U	SBR	U.P. Jal Nigam	27.06.2023	7.45	8.0	20.0	26.0	2000	920	Achieving	Drain	River Ganga	River Ganga	Phase-II
38	38 MLD STP, Mahilpur Road	1998	Saharanpur	38	38	U	UASB	UPJN	27.06.2023	7.30	24.0	176.0	40.0	630	490	Achieving	Treated Sewage discharge in to Dhamola river sludge sale to farmers	Dhomala river	Hindon river to Yamuna river	Phase-II
39	6.5 MLD Awaz vikas Parishad STP	2018	Lucknow	6.5	6.5	O	SBR	Jal Kal	26.06.23	7.62	14.2	79.2	38.0	3400	780	Achieving	Public drain	River Gomti	River Gomti	Phase-II
40	37.5 MLD Awaz vikas Parishad STP	2017	Lucknow	37.5	37.5	O	SBR	U.P. Awaz vikas Parishad	26.06.23	7.42	15.2	85.6	42.0	2800	700	Achieving	Public drain	River Gomti	River Gomti	Phase-II
41	345 MLD STP, Bharwara	2011	Lucknow	345	345	U	UASB	U.P. Jal Nigam	26.06.23	7.88	17.2	93.2	46.0	35000	7900	Not Achieving	Gomti River Fertilizer Manure	River Gomti	River Gomti	Phase-II
42	56 MLD STP, Daulatganj	2002	Lucknow	56	42+14	U	FAB	U.P. Jal Nigam	26.06.23	7.71	15.6	87.2	40.0	2600	780	Achieving		River Gomti	River Gomti	Phase-II
43		2011							26.06.23	7.71	15.6	87.2	40.0	2600	780	Achieving				
44	56 MLD Trans Hindon (Indrapuram), Ghaziabad	2000	Ghaziabad	56	56	U	UASB	U.P. Jal Nigam	27.06.23	7.2	25.0	76.0	36.0	4100000	3400000	Not Achieving	----	River Hindon	River Hindon	Phase-II
45	30 MLD, Sadullabad (Loni), Ghaziabad	2012	Ghaziabad	30	20	U	MBBR	U.P. Jal Nigam	27.06.23	7.52	9.0	58.0	10.0	4700	920	Achieving	----	River Hindon	River Hindon	Phase-II
46	74 MLD S.B.R., Indrapuram, Ghaziabad	2013	Ghaziabad	74	74	U	SBR	U.P. Jal Nigam	27.06.23	7.16	7.0	57.0	8.0	4700	780	Achieving	----	River Hindon	River Hindon	Phase-II
47	56 MLD S.B.R., Bapudham, Ghaziabad	2014	Ghaziabad	56	56	O	SBR	GDA	27.06.23	7.26	9.0	37.0	18.0	2800	790	Achieving	----	River Hindon	River Hindon	Phase-II
48	6 MLD STP Garh Zone, Garhmukteswar Hapur	2011	Hapur / Garhmukteswar	6	6	R	UASB followed by extended aeration	U.P. Jal Nigam (NGRBA)	26.06.23	7.48	9.0	42.0	10.0	2100	680	Achieving	----	Garh Sub-distributaory of River Ganga	Garh Catchment Area	Phase-I
49	3 MLD STP Brijghat Zone, Garhmukteswar Hapur	2011	Hapur / Garhmukteswar	3	3	R	UASB followed by extended aeration	U.P. Jal Nigam (NGRBA)	26.06.23	7.63	7.0	36.0	9.0	1600	920	Achieving	----	Brijghat Sub-distributaory of River Ganga	River Ganga (Brijghat Area)	Phase-I
50	56 MLD, Indrapuram, (GDA), Ghaziabad	2012	Ghaziabad	56	56	O	SBR	GDA	27.06.23	7.46	6.0	40.0	8.0	1600	540	Achieving	----	River Hindon	River Hindon	Phase-II
51	56 MLD S.B.R., Dudahaida Vijay Nagar, Ghaziabad	2013	Ghaziabad	56	56	U	SBR	U.P. Jal Nigam	27.06.23	7.13	5.0	30.0	7.0	2400	450	Achieving	Dasna drain	River Hindon	River Hindon	Phase-II
52	70 MLD U.A.S.B.R. Dudahaida Vijay Nagar, Ghaziabad	2000	Ghaziabad	70	70	U	UASB	U.P. Jal Nigam	27.06.23	6.84	26.0	92.0	30.0	4800000	3400000	Not Achieving	Dasna drain	River Hindon	River Hindon	Phase-II

53	3 MLD Pilkhaun	2015	Ghaziabad	3	3	U	MBBR	U.P. Jal Nigam	26.06.23	7.66	20.0	65.0	26.0	2400	920	Achieving	----	Kadrabad drain	River kali/ River Ganga	Phase-II
54	5 MLD Trans Delhi Signature City (Tronica City), Loni	17.12.2019	Ghaziabad	5	3	O	MBBR	UPSIDC	27.06.23	7.48	8.0	60.0	9.0	3500	790	Achieving	Green belts development			Phase-II
55	56 MLD S.B.R. Govindpuram, Ghaziabad	2014	Ghaziabad	56	56	O	SBR	GDA	27.06.23	7.26	10.0	36.0	16.0	2100	200	Achieving	Dasna drain	River Hindon	River Hindon	Phase-II
56	20 MLD Modinagar	2023	Modinagar, Ghaziabad	20	12	U	SBR	U.P. Jal Nigam	28.06.23	7.55	8.0	50.0	9.0	2100	680	Achieving	Kadrabad Drain	Kali (East)	River Ganga	
57	56 MLD S.B.R., Morty, Ghaziabad	2018	Ghaziabad	56	56	O	SBR	GDA	27.06.23	6.98	10.0	53.0	15.0	1700	680	Achieving	----	River Hindon	River Hindon	Phase-II
58	30 MLD Hapur	2022	Hapur, Ghaziabad	30	9	U	SBR	UPJN	26.06.23	7.46	9.0	63.0	10.0	2400	610	Achieving	Hapur Drain	Kali (East)	River Ganga	----
59	78 MLD Dhadhupura, Agra	2013	Agra	78	78	U	UASB	U.P. Jal Nigam	28.06.2023	7.97	26.0	160.0	42.0	3300	920	Achieving	Agriculture (on land)	On Land	Onland	Phase-II
60	2.25 MLD Budi ka Nagla, Agra	2000	Agra	2.25	2.25	U	WSP	U.P. Jal Nigam	28.06.2023	7.80	28.0	168.0	44.0	3800	820	Achieving	River Yamuna	River Yamuna	Irrigation/River Yamuna	Phase-II
61	10 MLD Peelakhar, Agra	2000	Agra	10	10	U	WSP	U.P. Jal Nigam	28.06.2023	8.09	27.0	144.0	46.0	2400	930	Achieving	----	River Yamuna	Irrigation/River Yamuna	Phase-II
62	12 MLD Devri Road, (Bhinnagri), Agra	2011	Agra	12	8	U	UASB	U.P. Jal Nigam	28.06.2023	7.86	25.0	128.0	40.0	2100	780	Achieving	River Yamuna	River Yamuna	River Yamuna	Phase-II
63	14 MLD Jaganpur, Sikandarpur, Agra	2011	Agra	14	14	U	UASB	U.P. Jal Nigam	28.06.2023	7.94	26.0	136.0	38.0	3800	680	Achieving	Agriculture (on land)	On Land	Onland	Phase-II
64	40 MLD Sadarban, Bichhpuri, Agra	2013	Agra	40	28.5	U	UASB	U.P. Jal Nigam	28.06.2023	7.84	28.0	120.0	36.0	2100	780	Achieving	River Yamuna	River Yamuna	River Yamuna	Phase-II
65	36 MLD Sadarwan (Bichpuri) New	2018	Agra	36	36	O	SBR	ADA	28.06.2023	7.88	28.0	152.0	48.0	2400	930	Achieving	Land/ Agra canal		Land/ Agra canal	Phase-II
66	24 MLD Dhadhupura (New), Agra	2014	Agra	24	15	U	UASB	U.P. Jal Nigam	28.06.2023	8.02	27.0	128.0	42.0	2500	930	Achieving	Agriculture (on land)	On Land	Onland	Phase-II
67	4.50 MLD Kalindi Vihar, Agra	2014	Agra	4.5	4.5	O	UASB	ADA	28.06.2023	7.89	26.0	144.0	46.0	3800	820	Achieving	Karwan River	Karwan River	River Yamuna	Phase-II
68	03 MLD Pandav Nagar, Meerut	2013	Meerut	3	2.7	O	ASP	MDA	26.06.2023	7.62	16.0	152.0	67.0	4300	3400	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I
69	07 MLD Pallavpuram-1, Meerut	2012	Meerut	7	6.5	O	ASP	MDA	26.06.2023	7.42	17.0	160.0	50.0	4600	3400	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I
70	10 MLD Lohiya Nagar, Meerut	2010	Meerut	10	2	O	ASP	MDA	26.06.2023	7.71	18.0	164.0	70.0	4600	3300	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I
71	15 MLD Shatabdinagar, Meerut	2010	Meerut	15	4.8	O	ASP	MDA	26.06.2023	7.58	18.0	172.0	84.0	5800	4000	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I
72	15 MLD Vedvyaspuri Meerut	2010	Meerut	15	4.5	O	ASP	MDA	26.06.2023	7.58	18.0	176.0	64.0	4300	3200	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I
73	06 MLD Shradhapuri-1, Meerut	2010	Meerut	6	5.5	O	ASP	MDA	26.06.2023	7.51	15.0	148.0	52.0	4200	3400	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I
74	06 MLD Sainik Vihar	2017	Meerut	6	5.95	O	UASB	MDA	26.06.2023	7.39	15.0	144.0	48.0	4100	3200	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I
75	5 MLD Modipuram Tiraha	2016	Meerut	5	4.9	O	ASP	MDA	26.06.2023	7.62	16.0	160.0	74.0	4300	3300	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I

76	07 MLD Sports Goods Complex, Meerut	2012	Meerut	7	4	O	ASP	MDA	26.06.2023	7.65	17.0	168.0	60.0	4600	3800	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I
77	72 MLD Garh road (Jagriti vihar) Kamalpur	2018	Meerut	72	72	U	SBR	U.P. Jal Nigam	26.06.2023	7.41	10.0	80.0	9.0	930	680	Achieving	Treated sewage by conduit and sludge to pit	River Kali (East)	River Ganga	Phase-I
78	10 MLD Ganga Nagar, Meerut	2011	Meerut	10	3.8	O	SBR	MDA	26.06.2023	7.59	20.0	184.0	84.0	5800	4100	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I
79	06 MLD Shradhapuri- Phase-2, Meerut	2012	Meerut	6	5.6	O	ASP	MDA	26.06.2023	7.64	16.0	156.0	62.0	4000	3100	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I
80	32.5 MLD Nagar Palika Parishad, Kidwai nagar	2002	Muzaffar Nagar	32.5	30.6	U	Oxidation Pond	UPJN	27.06.2023	7.10	22.0	88.0	34.0	170000	110000	Not Achieving	----	River Kali West	River Hindon	Phase-II
81	12 MLD Ayodhya	2014	Ayodhya	12	12	U	UASB	U.P. Jal Nigam	19.06.23	8.18	18.0	44.0	34.0	11000	3300	Not Achieving	----	Through Pond	River Saryu	Phase-II
82	6.8 MLD, Masani, Mathura	2007	Mathura	6.8	-	R	WSP	Nagar Palika Parishad	27.06.23	7.00	27.0	184.0	53.0	3300	930	Achieving	----	River Yamuna	River Yamuna	Phase-II
83	04 MLD Vrindavan Near Pagal Baba Mandir, Mathura	2007	Mathura	4.0	4.0	R	Oxidation Pond	U.P. Jal Nigam	27.06.23	7.80	26.0	216.0	51.0	3900	920	Achieving		River Yamuna	River Yamuna	Phase-II
84	08 MLD STP Near 100 Bed Hospital Vrindavan, Manth road	2015	Mathura	8.0	8.0	U	UASB Reactor	U.P. Jal Nigam	27.06.23	7.70	23.0	144.0	44.0	2600	910	Achieving		River Yamuna	River Yamuna	Phase-II
85	14.5 MLD Trans-yamuna, Jamunapar, Mathura	2007	Mathura	14.5	14.5	R	Oxidation Pond	U.P. Jal Nigam	27.06.23	7.90	24.0	192.0	57.0	3200	920	Achieving	Agriculture	River Yamuna	River Yamuna	Phase-II
86	30 MLD Masani Mathura	2020	Mathura	30	30	R	SBR	U.P. Jal Nigam	27.06.23	7.80	25.0	144.0	39.0	2600	920	Achieving	Agriculture	River Yamuna	River Yamuna	Phase-II
87	16 MLD Trans Yamuna, Laxmi Nagar, Mathura	2015	Mathura	16	14.45	R	UASB Reactor	U.P. Jal Nigam	27.06.23	7.80	25.0	176.0	58.0	2500	910	Achieving	Agriculture	River Yamuna	River Yamuna	Phase-II
88	2.76 MLD Goverdhan STP	2011	Mathura	2.76	2.76	O	WSP	Nagar Palika Parishad	27.06.23	7.80	27.0	176.0	71.0	70000	2600	Not Achieving	Drain		River Yamuna	Phase-II
89	33 MLD Sector-54, Noida	2011	Noida	33	33	O	SBR	Noida Authority	26.06.23	7.53	13.0	121.0	41.0	3500	790	Achieving	----	River Yamuna	River Yamuna	Phase-II
90	25 MLD Sector-50, Noida	2015	Noida	25	25	O	SBR	Noida Authority	26.06.23	7.28	12.6	128.0	44.0	1100	200	Achieving	----	River Yamuna	River Yamuna	Phase-II
91	35 MLD Sector-123, Noida	2011	Noida	35	35	O	SBR	Noida Authority	26.06.23	7.46	10.2	96.0	32.0	2400	610	Achieving	----	River Hindon	River Hindon	Phase-II
92	50 MLD Sector-168, Noida	2015	Noida	50	50	O	SBR	Noida Authority	26.06.23	7.81	9.0	84.0	28.0	1600	350	Achieving	----	River Yamuna	River Yamuna	Phase-II
93	2.0 MLD Greater Noida Authority STP, Vill- Badalpur	2015	Greater Noida	2	1.5	O	SBR	GNIDA	27.06.23	7.42	15.0	40.0	18.0	2800	790	Achieving	Drain	For Irrigation	For Irrigation	Phase-II
94	15 MLD ECO tech-2	2018	Greater Noida	15	8	O	SBR	GNIDA	27.06.23	7.20	11.0	42.0	9.0	2500	930	Achieving	Drain	Hawaliya Drain	River Yamuna through River Hindon	Phase-II
95	20 MLD ECO tech-3	2018	Greater Noida	20	10	O	SBR	GNIDA	27.06.23	7.30	14.0	58.0	16.0	1700	780	Achieving	Drain	Hawaliya Drain	River Yamuna through River Hindon	Phase-II

96	137 MLD Kasana, Greater Noida	2015	Greater Noida	137	50	O	SBR	GNIDA	27.06.23	7.45	12.0	42.0	15.0	1600	540	Achieving	Drain	Hawaliya Drain	River Yamuna through River Hindon	Phase-II
97	34 MLD Sector -50 Noida	2012	Noida	34	34	O	SBR	Noida Authority	26.06.23	7.76	14.4	136.8	49.0	1200	680	Achieving	----	River Yamuna	River Yamuna	Phase-II
98	54 MLD Sector-54, Noida	2012	Noida	54	54	O	SBR	Noida Authority	26.06.23	7.78	12.6	112.0	38.0	1200	450	Achieving	----	River Yamuna	River Yamuna	Phase-II
99	100 MLD Sector-168, Noida	2023	Noida	100	20	O	SBR	Noida Authority	26.06.23	7.54	12.5	80.8	26.0	2100	780	Achieving	----	Kundli drain	River Yamuna	-
100	80 MLD Sector-123, Noida	2023	Noida	80	20	O	SBR	Noida Authority	26.06.23	7.87	11.6	76.0	22.0	1100	200	Achieving	----	River Hindon	River Hindon	
101	0.805 MLD Ahara Road, Zone-A, Anoopshahar	2003	Bulandhsahar	0.805	0.4	U	WSP	U.P. Jal Nigam	26.06.2023	7.67	26.0	136.0	81.0	3800000	2600000	Not Achieving	Treated Sewage - For Irrigation & Sludge- as Manure in Agricultural Field	For Irrigation	River Ganga	Phase-I
102	04 MLD Narora (NGRBA)	2015	Bulandhsahar	4	3.89	R	SBR	U.P. Jal Nigam	26.06.2023	7.73	18.0	96.0	51.0	430	350	Achieving		For Irrigation	For Irrigation	Phase-I
103	1.75 MLD Ahara Road, (Shivanand Ashram) Zone-B, Anoopshahar	2003	Bulandhsahar	1.75	0.9	U	WSP	U.P. Jal Nigam	26.06.2023	7.56	24.0	144.0	90.0	5800000	4300000	Not Achieving		River Ganga	River Ganga	Phase-I
104	2.25 MLD Narora Atomic power Station Narora Township	2000	Bulandhsahar	2.25	2.25	O	ASP	Narora Atomic power Station	26.06.2023	7.52	18.0	84.0	43.0	920	350	Achieving		For Irrigation		Phase-I
105	1.5 MLD Anoopshahar Zone A (NGRBA)	2016	Bulandhsahar	1.5	1.4	R	MBBR	U.P. Jal Nigam	26.06.2023	7.81	10.0	44.0	7.0	540	350	Achieving	Treated Sewage- For Irrigation	For Irrigation	River Ganga	Phase-I
106	01 MLD STP Zone-B Anoopshahar	2016	Bulandhsahar	1.0	1.0	R	MBBR	U.P. Jal Nigam	26.06.2023	7.72	16.0	60.0	14.0	1600	920	Achieving	Treated Sewage- Ganga River	River Ganga	River Ganga	Phase-I
107	40 MLD STP	2023	Bulandhsahar	40	15	U	SBR	U.P. Jal Nigam	26.06.2023	7.43	14.0	52.0	17.0	430	280	Achieving				
108	24 MLD Bijnor	2018	Bijnor	24	21.41	U	UASB	U.P. Jal Nigam	27.06.2023	7.79	8.0	32.0	22.0	1400	110	Achieving	---	Hemraj Drain	River Ganga	Phase-I
109	58 MLD Moradabad	2018	Moradabad	58	24	R	SBR	U.P. Jal Nigam	27.06.2023	7.41	8.6	64.0	7.0	930	68	Achieving	NA	Ramganga River	Ramganga River	Phase-I
110	14 MLD Benzirpur	2016	Rampur	14	-	U	UASB	U.P. Jal Nigam	27.06.2023	7.69	18.0	84.0	32.0	1400	610	Achieving		Ramganga River	Ramganga River	Phase-I
111	15 MLD Kasganj	31.12.2022	Aligarh	15	12	R	SBR	U.P. Jal Nigam	30.06.2023	7.46	16.0	118.0	86.0	-	-	Achieving	----	River Kali (East)	----	----
112	24 MLD Manpur Etah	-	Aligarh	24	7.42	U	SBR	U.P. Jal Nigam	30.06.2023	7.42	18.0	116.0	82.0	-	-	Achieving	----	Bhadon Nala to Ishar River	----	----
113	8.95 MLD Pratapgarh	2023	Pratapgarh	8.95	-	-	FAB	U.P. Jal Nigam	19.05.2023	8.42	28.0	134.4	88.0	3100	920	Achieving		Sai River		

<b>U.P. Pollution Control Board</b>														
<b>STPs -Not In Operation</b>														
June-2023														
Sl. No.	Circles	Name and Address of STP	Year of Commissioning	District / City/ Town	Installed Capacity (MLD)	Utilized Capacity (MLD)	Rural/Urban/Other	Technology/process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Operation Status (functioning/non-operational (reason for non-operational)/ under construction/ constructed & commissioned)	Name of treated sewage receiving water body Drain/Sub-Tributary/ Tributary/River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Phase	Remark
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1		4 MLD Kanwara Road	1979	Banda / Kanwara	4	4	U	Oxidation Pond	U.P. Jal Nigam	Not Operational	ken river sub tributary Yamuna /Tributary Ganga River	ken river sub tributary Yamuna /Tributary Ganga River	Phase-II	Permission from Railway Deptt. for laying the rising main pipeline beneath the railway line is awaited. Upon receipt of of permission, it will take 45 days to complete the pipe laying work and making the STP operational. NOC from Railway Deptt is likely to be given by 06.06.2021.
2	Circle 3	7 MLD Pallaypuram-2, Meerut	2008	Meerut	11	7	O	MBBR	MDA	Not Operational (26.06.23)	River Kali (East)	River Kali (East)	Phase-I	At the time of inspection STP was found not operational due to under maintenance
3		06 MLD Rakshapuram, Meerut	2011	Meerut	6	4.4	O	ASP	MDA	Not Operational (26.06.23)	River Kali (East)	River Kali (East)	Phase-I	At the time of inspection STP was found not operational due to electricity
4	Circle 5	5 MLD Hathia Nala, Lolepur	2006	Sultanpur	5	5	R	Oxidation Pond( Ist Pond of II Phase)	U.P. Jal Nigam	Not Operational since 01.05.2021	River Gomti	River Gomti	Phase-Ist & IInd	Not Operational due to capacity upgradation from 5 MLD to 10 MLD .
5	Circle 6	12 MLD BLW STP	06.04.1989	Varanasi	12	12	O	ASP	BLW	Not Operational (27.06.23)	----	River Varuna	Phase-II	
6	Circle 7	Moradabad	2017	Moradabad	20	0	O	SBR	MDA	Not Operational	Ramganga River	Ramganga River	Phase-I	Due to lack of sewage generation from the New MDA Colony near STP.
7		15 MLD Pehrigaon	2015	Rampur	15	0	U	UASB	U.P. Jal Nigam	Not Operational Since 26.04.22	Ramganga River	Ramganga River	Phase-I	Sewer line under maintenance
8		5 MLD Rampur	2016	Rampur	5	0	U	SBR	U.P. Jal Nigam	Not Operational Since 26.04.22	Ramganga River	Ramganga River	Phase-I	There is no Flow

<b>U.P. Pollution Control Board</b>					
<b>STP - Under Trial</b>					<b>June-2023</b>
<b>S.No</b>	<b>Name of District/town</b>	<b>Funding Agency</b>	<b>Constructing Agency</b>	<b>Capacity (MLD)</b>	<b>Remark</b>
1	Raebareli	Under AMRUT Programme	UPJN (U)	18	Under Trial
2	Kanpur Pankha	Namami Gange Programme	UPJN (R)	30	Under Trial
3	Baniyapur, Kanpur	State Sector	UPJN (U)	15	Under Trial
4	Baghpat, Meerut	Namami Gange Programme	UPJN (R)	14	Under Trial
5	Bareilly	AMRUT Programme	UPJN (U)	35	Under Trial
6	Gorakhpur	-	UPJN (U)	5	Under Trial
7	Ayodhya	-	UPJN (U)	6	Under Trial
8	Jhunsi /Prayagraj	Namami Gange Programme	UPJN (R)	16	Under Trial

**U.P. Pollution Control Board**  
**STPs - Under Construction**

**Jun-23**

S. No.	Name Of Town/District	No. of STP	Capacity (MLD)	Constructing Agency	Date of Completion	Present Progress	Status of I&D or House sewer connections/ Remarks
1	Mirzapur	2	17	UP Jal Nigam (Rural)	Jan-24	63.00%	18/18 I&D works proposed. Work in progress.
2	Ghazipur	1	21	UP Jal Nigam (Rural)	Jan-24	62.00%	No I&D work proposed
3	Ballia	1	19.6	State Sector	-	Balance work to be excuted by UPJN (Urban)	-
4	Unnao	1	15	Under Namami Gange Programme by UP Jal Nigam (Rural)	Jul-23	95.00%	1/1 I&D works completed. Balance work is in progress.
5	Shuklaganj	1	5	Namami Gange Programme by UP Jal Nigam (Rural)	Jun-23	74.00%	5 I&D works proposed. Work in progress
6	Moradabad	1	25	Namami Gange Programme by UP Jal Nigam (Rural)	Dec-24	13.00%	5 I&D works proposed. Work in progress
7	Sultanpur	3	17	Namami Gange Programme by UP Jal Nigam (Rural)	May-23	99.00%	4/5 I&D works completed. Balance work in progress.
8	Muzaffarnagar	2	54.5	Namami Gange Programme by UP Jal Nigam (Rural)	Jun-23	86.40%	5 I&D works proposed. Work in progress.
9	Budhana	1	10	Namami Gange Programme by UP Jal Nigam (Rural)	Jun-23	95.00%	3 I&D works proposed. Work in progress.
10	G.H. Canal Lucknow	1	120	U.P. Jal Nigam (Urban)	June, 23	82.00%	
11	Hathi Park, Lucknow	1	1.5	Smart City	-	-	-
12	C.G. City, Lucknow	1	19	LDA	-	-	-
13	Daulatganj, Lucknow	1	39	U.P. Jal Nigam (Rural)	Dec-23.	38%	4 I&D works proposed. Work in progress.
14	Bairikala, Lucknow	1	1	U.P. Jal Nigam (Rural)	Dec-23.	38%	4 I&D works proposed. Work in progress.
15	Fatehgarh	2	47.7	U.P. Jal Nigam (Rural)	Jun-24.	35.00%	6 I&D works proposed. Work in progress.
16	Bareilly	3	63	U.P. Jal Nigam (Rural)	Aug-24	77.50%	15 I&D works proposed. Work in progress.
17	Kairana, Shamli	1	15	U.P. Jal Nigam (Rural)	May-23	67.92%	1 I&D works proposed. Work in progress.
18	Azamgarh	1	8	AMRUT Programme by UP Jal Nigam (Urban)	Jan-24	42.00%	
19	Ayodhya	1	33	U.P. Jal Nigam (Rural)	Dec-24.	34.42%	15 I&D works proposed. Work in progress.
20	Agra	13	177.6	U.P. Jal Nigam (Rural)	Dec-24.	13.50%	22 I&D works proposed. Work in progress.
21	Balrampur	1	8.5	UP Jal Nigam (Urban)	Nov, 23	53.00%	
22	Shahjahanpur	1	40	AMRUT Programme by UP Jal Nigam (Urban)	Apr-23	90.00%	186 km Sewerage Network work and 48902 Nos of house connection work is also under this project sanctioned
23	Ghaziabad	1	21.5	Awas Vikas Parishad	Jul, 23	70.00%	
24	Jhansi	1	26	Nagar Nigam, Jhansi	Aug, 23	60.00%	
25	Aligarh	1	45	UP Jal Nigam (Urban)	May, 23	95.00%	
26	Gorakhpur	1	10	UP Jal Nigam (Urban)	Sep, 24	2.00%	-
27	Gorakhpur	1	30	UP Jal Nigam (Urban)	Mar, 25	2.00%	-
28	Gorakhpur	1	38	UP Jal Nigam (Urban)	Mar, 25	2.00%	-
<b>Total</b>		<b>47</b>	<b>927.9</b>				

Source : MPR provided by UP Jal Nigam

U.P. Pollution Control Board					
STP - Under Tendering					June -23
S.No	Name of District/town	No of STP(s)	Capacity (MLD)	Expected date of Commissioning	Status of Project (at DPR Stage/ Under Tendering/Work to be Awarded)
1	Meerut	1	220	Jun, 2025	LOA has been issued to the firm on 27.05.2023.
2	Saharanpur	1	135	Jun, 2025	Technical bids were opened on 23.03.2023. 6 bids were received which have been evaluated. Evaluation report has been submitted to NMCG on 24.05.2023. After the approval from NMCG, financial bids will be opened.
3	Varanasi	1	55	Jun, 2025	Technical bids were opened on 06.03.2023. 9 bids were received which have been evaluated. Evaluation report has been submitted to NMCG on 24.05.2023. Observations were received from NMCG over the TBR, reply to NMCG has been sent on date 03.07.2023. After approval from NMCG, financial bids will be opened.
4	Varanasi (Durga Drain)	1	55	24 months after issuance of effective date of start	DPR is under TPA
5	Mathura	1	60	Jun, 2025	Technical bids were opened on 03.04.2023. 4 bids were received which have been evaluated. Financial bids were opened on 30.05.2023 and financial bid evaluation report sent to NMCG on 14.07.2023.
6	Loniapurva, Lucknow	1	50	Jun, 2025	Last date for submission of bids is 22.06.2023 and 8 bids have been received which are under evaluation.
7	Hathras	1	24	Jun, 2025	Technical bid were opened on 26.06.2023. 7 bids were received which are under evaluation.
8	Prayagraj (Distt. C)	1	43	Jun, 2025	Project has been sanctioned vide NMCG letter dated 14.03.2023. Bid documents were submitted to NMCG on 01.04.2023. Observations on bid documents have been intimated by NMCG on 03.05.2023. Technical bids were opened on 17.07.2023. 10 bids have been received which are under evaluation.
9	Prayagraj	2	55.4	Dec, 2025	1 DPR is under review in NMCG since May, 22 and 1 DPR is to be included as variation in ongoing NMCG project at Prayagraj.
10	Prayagraj (Distt. D)	1	90	Jun, 2025	Technical bids were opened on 08.06.2023. 8 bids have been received which are under evaluation.
11	Shamli Town	1	40	Jun, 2025	Bid documents has been prepared and submitted to NMCG for evaluation. After approval of bid document NIT will be issued.
12	Banat Town, distt. Shamli	1	5		
13	Thanabhawan town, distt. Shamli	1	10		
14	Babri-Bantikhera, distt Shamli	1	5		
15	Bijnaur, Lucknow Phase II, Part - 2	1	100	24 months after issuance of effective date of start	DPR is under TPA
16	Bharwara, Lucknow Phase -III	1	75	24 months after issuance of effective date of start	DPR is under TPA
17	Manikpur	1	2.4	24 months after issuance of effective date of start	Revised DPR was submitted to NMCG on 18.08.2022.
18	Mau	1	3.5	24 months after issuance of effective date of start	Revised DPR was submitted to NMCG on 04.12.2022. Observation on DPR received on 11.07.2023.

19	Dalmau, RaeBareli	1	0.006	24 months after issuance of effective date of start	DPR is under TPA
20	Tanda, Ambedkar Nagar	1	15	24 months after issuance of effective date of start	Revised DPR was submitted to SMCG on 24.05.2023. Observations have been intimated by SMCG vide letter dated 07.06.2023.
21	Hapur	1	6	24 months after issuance of effective date of start	Revised DPR was submitted to NMCG on 24.01.2023.
22	Gulaothi, Bulandshahr	1	10	24 months after issuance of effective date of start	DPR is under TPA
23	Deoband	1	20	24 months after issuance of effective date of start	DPR was submitted to NMCG on 05.06.2023.
24	Moradabad (Zone III)	1	43	24 months after issuance of effective date of start	Revised DPR was submitted to NMCG on 02.06.2023 .
25	Aligarh	2	113	24 months after issuance of effective date of start	DPR is under TPA
26	Kosi	1	12	Jun, 2025	Technical bid were opened on 26.06.2023. 9 bids were received which are under evaluation.
27	Chhata	1	6	Jun, 2025	Technical bid were opened on 26.06.2023. 2 bids were received which are under evaluation.
28	Vrindavan	1	13	Jun, 2025	Technical bid were opened on 26.06.2023. 6 bids were received which are under evaluation.
29	Gorakhpur	1	44	24 months after issuance of effective date of start	Revised DPR was submitted to NMCG on 04.11.2022.Observations have been intimated by NMCG vide letter dated 09.06.2023.
30	Chandauli	1	37	24 months after issuance of effective date of start	DPR is under TPA
31	Barhalganj, Gorakhpur	1	6	24 months after issuance of effective date of start	Revised DPR was submitted to NMCG on 16.01.2023. Observations have been intimated by NMCG vide letter dated 09.06.2023.
32	Kanpur	1	-	24 months after issuance of effective date of start	DPR was submitted to NMCG on 08.03.2023.
<b>Total</b>		<b>34</b>	<b>1353.306</b>		
<b>Source : MPR provided by UP Jal Nigam.</b>					

<b>Status of Common Effluent Treatment Plants (CETPs) in Uttar Pradesh</b>		
<b>June-2023</b>		
<b>S.No</b>	<b>CETP in Uttar Pradesh</b>	<b>Number</b>
1	Total Installed CETP	7
2	Operational CETP	7
	CETP Achieving Norms	5
	CETP Not Achieving Norms	2

Status of CETP-Operational													June-2023	
S.N	Regional Office	Name and Address of the CETPs	Operated by	Installed Capacity (MLD)	Utilized Capacity (MLD)	Nature of Member Units	Final Effluent Quality standards or ZLD condition	Date of Monitoring	Observed final effluent quality	Status of online CEQMS	Status of Hazardous Waste Storage/ Disposal	Mode of receiving Effluent (In any drain etc.)	Name of treated Effluent receiving water body Drain/Sub-Tributary/ River	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
1	Ghaziabad	CETP, HPDA, Pilkhaun, Hapur	HPDA	2.10	1.10	Textile	pH = 6.0-9.0 BOD = 30.0 mg/l COD = 250.0 mg/l TSS = 100.0 mg/l	26.06.23	Achieving pH = 8.04 BOD : 24.0 mg/l COD : 164.0 mg/l TSS : 60.0 mg/l	-	-	Kadradbad Drain	River Ganga through River Kali East	
2	Ghaziabad	Apparel Park Tronica City CETP, Phase-I (for textile units), Ghaziabad	UPSIDC	6.00	6.00	Textile	pH = 6.0-9.0 BOD = 30.0 mg/l COD = 250.0 mg/l TSS = 100.0 mg/l	27.06.23	Achieving pH = 7.99 BOD : 27.0 mg/l COD : 241.0 mg/l TSS : 86.0 mg/l	Yes	-	Jawali Drain	River Yamuna Through Hindon River	
3	Kanpur	CETP, UPSIDC Textile Complex, Rooma, Kanpur (for textile units)	UPSIDC/ Rooma Pollution Control Association	1.50	1.50	Textile	pH = 6.0-9.0 BOD = 30.0 mg/l COD = 250.0 mg/l TSS = 100.0 mg/l T.Cr. = 2.0 mg/l <u>Irrigation Channel</u> <u>BOD = 100.0 mg/l,</u> <u>COD = 250.0 mg/l,</u> <u>TSS = 200.0 mg/l,</u> <u>T.Cr. = 2.0 mg/l</u>	27.06.23	Achieving pH = 7.98 BOD: 42.0 mg/l COD : 220.0 mg/l TSS : 62.0 mg/l	Yes	-	-	On Land	
4	Kanpur	CETP Jajmau, Kanpur	U.P. Jal Nigam	36.00	36.00	Tannery	pH = 6.0-9.0 BOD = 30.0 mg/l COD = 250.0 mg/l TSS = 100.0 mg/l T.Cr. = 2.0 mg/l <u>Irrigation Channel</u> <u>BOD = 100.0 mg/l,</u> <u>COD = 250.0 mg/l,</u> <u>TSS = 200.0 mg/l,</u> <u>T.Cr. = 2.0 mg/l</u>	30.06.23	Achieving pH = 7.74 BOD: 69.0 mg/l COD : 200.0 mg/l TSS : 56.0 mg/l T.Cr: 1.74 mg/l	Yes	Temp. storage installed & disposed to TSDF (M/s Ramkey Enviro. Engineers (P) Ltd, Kumbhi, Kanpur Dehat	-	Irrigation Channel	
5	Mathura	CETP, Industrial Area, Site-A, Mathura	Industrial Association	6.25	6.25	Textile	pH = 6.0-9.0 BOD = 30.0 mg/l COD = 250.0 mg/l TSS = 100.0 mg/l	27.06.23	Achieving pH = 7.8 BOD : 16.0 mg/l COD : 136.0 mg/l TSS : 18.0 mg/l	No	-	Through Industrial Drain → Ambakhar drain → Dairy farm Sewage Pumping Station → Inlet of 14.5 MLD STP Trans Yamuna , Jamunapar → River Yamuna		
6	Unnao	Banther Industrial Pollution Control Co. CETP, Banther, Unnao	Banther Industrial Pollution Control Co.	4.50	4.50	Tannery	pH = 6.0-9.0 BOD = 30.0 mg/l COD = 250.0 mg/l TSS = 100.0 mg/l T.Cr. = 2.0 mg/l	28.06.23	Not Achieving pH = 8.76 BOD: 59.0 mg/l COD : 294.0 mg/l TSS : 114.0 mg/l T.Cr: 0.1181 mg/l	Yes	TSDF, IISI, Banther, Unnao	City jail Drain Through Industrial Drain	River Ganga	
7	Unnao	Unnao Tanneries Pollution Control Company (CETP) Site-II, Unnao	Unnao Tanneries Pollution Control Company	2.15	2.15	Tannery	pH = 6.0-9.0 BOD = 30.0 mg/l COD = 250.0 mg/l TSS = 100.0 mg/l T.Cr. = 2.0 mg/l	28.06.23	Not Achieving pH = 10.7 BOD: 54.8 mg/l COD : 259.0 mg/l TSS : 98.0 mg/l T.Cr: 1.1566 mg/l	Yes	TSDF, IISI, Banther, Unnao	Loni Drain	River Ganga	

**U.P. Pollution Control Board  
CETP - Under Construction/Proposed**

**June-2023**

<b>S. N.</b>	<b>Name Of Town/District</b>	<b>Capacity (MLD)</b>	<b>Agency/ Project</b>	<b>Timeline/ Date of Commissioning</b>	<b>Present Progress as on 30.04.23</b>
1	Jajmau, Kanpur Nagar	20	JATETA	Aug, 2023	-
2	Bhadohi	1	-	-	-
3	SEZ, Moradabad	2.4	-	-	-
4	Growth Centre, Jainpur, Kanpur Dehat	2	UPSIDC	March, 2023	-
5	GIDA, Gorakhpur	7	Namami Gange & Urban Development	July, 2024	ToR for Environmental Clearance issued by SIEAA. EIA Study pending at PP

**एन0डब्लू0एम0पी0 परियोजना के अन्तर्गत  
उत्तर प्रदेश में प्रमुख नदियों एवं अन्य जल स्रोत की जलगुणता का विवरण  
माह- मई -2023**

**Annexure-4**

क्रम सं.	क्षेत्रीय कार्यालय	जनपद	नदी	कोड सं०	नमूना एकत्रण बिन्दु	डी.ओ. (मिगा/ली.)	बी.ओ.डी. (मिगा/ली.)	टोटल कोलीफार्म (एमपीएन/100 एम.एल.)	फीकल कोलीफार्म (एमपीएन/100 एम.एल.)	श्रेणी (CATEGORY)
1	बिजनौर	बिजनौर	गंगा नदी	10150	एट मध्य गंगा बैराज, बिजनौर	8.60	1.40	1700	490	C
2	बिजनौर	बिजनौर	गंगा नदी	5708	**टिगरी गंगाघाट, टिगरी अमरोहा	8.40	1.60	1700	700	C
3	गाजियाबाद	हापुड	गंगा नदी	10149	अपस्ट्रीम, ब्रिजघाट, गढ़मुक्तेशवर	10.70	2.60	540	240	C
4	गाजियाबाद	हापुड	गंगा नदी	1062	गढ़मुक्तेशवर डाउन स्ट्रीम गंगा	10.30	2.90	1700	790	C
5	बुलन्दशहर	बुलन्दशहर	गंगा नदी	2488	अपस्ट्रीम, अनूपशहर	10.40	2.60	1100	540	C
6	बुलन्दशहर	बुलन्दशहर	गंगा नदी	2489	डाउनस्ट्रीम, अनूपशहर	10.10	2.50	1600	920	C
7	बुलन्दशहर	बुलन्दशहर	गंगा नदी	1145	राजघाट डाउनस्ट्रीम, नरोरा	9.60	2.80	1300	540	C
8	बरेली	बदायूं	गंगा नदी	2490	कछलाघाट, बदायूं	9.20	1.50	480	350	B
9	कानपुर	फर्रुखाबाद	गंगा नदी	10151	एट फर्रुखाबाद (घटिया घाट)	8.60	3.20	2500	1300	D
10	कानपुर	कन्नौज	गंगा नदी	1063	अपस्ट्रीम, कन्नौज	8.20	3.90	2700	2200	D
11	कानपुर	कन्नौज	गंगा नदी	1066	डाउनस्ट्रीम, कन्नौज	8.00	3.50	3200	2600	D
12	कानपुर	कानपुर	गंगा नदी	1146	बिदूर, कानपुर	8.50	4.10	3200	2600	D
13	कानपुर	कानपुर	गंगा नदी	10154	एट भैरव घाट (बाथिंग घाट)	7.00	3.80	3800	2600	D
14	कानपुर	कानपुर	गंगा नदी	1067	अपस्ट्रीम, कानपुर (शुक्लागंज)	8.80	4.00	3400	2700	D
15	कानपुर	कानपुर	गंगा नदी	10155	एट डी.एस. शुक्ला गंज	8.60	4.20	3800	2500	D
16	कानपुर	कानपुर	गंगा नदी	10156	एट गोला घाट ( बाथिंग घाट)	8.50	4.30	3100	2300	D
17	कानपुर	कानपुर	गंगा नदी	10157	एट जाजमऊ ब्रिज ( बाथिंग घाट)	8.30	4.50	11000	7900	D
18	कानपुर	कानपुर	गंगा नदी	1068	डाउनस्ट्रीम, कानपुर (जाना विलेज)	8.10	4.60	20000	17000	D
19	रायबरेली	रायबरेली	गंगा नदी	1147	डलमऊ, रायबरेली	8.30	3.10	2800	1700	D
20	रायबरेली	प्रतापगढ़	गंगा नदी	2498	कालाकंकर	8.40	3.00	3200	2200	C
21	प्रयागराज	कोशाम्बी	गंगा नदी	2487	कड़ाघाट	7.80	2.90	1400	450	C
22	प्रयागराज	प्रयागराज	गंगा नदी	1046	अपस्ट्रीम, प्रयागराज (रसूलाबाद) घाट	7.40	2.90	2200	780	C
23	प्रयागराज	प्रयागराज	गंगा नदी	1049	डाउनस्ट्रीम, प्रयागराज (संगम)	8.10	2.80	2600	920	C
24	प्रयागराज	प्रयागराज	गंगा नदी	10158	तमसा नदी में मिलने के बाद, सिरसा, सोन बरसा	8.10	2.80	2000	680	C
25	सोनभद्र	मिर्जापुर	गंगा नदी	2485	अपस्ट्रीम, विंध्याचल, मिर्जापुर	8.30	2.60	1400	930	C
26	सोनभद्र	मिर्जापुर	गंगा नदी	2486	डाउनस्ट्रीम, मिर्जापुर	7.20	4.30	20000	13000	D
27	सोनभद्र	सोनभद्र	गंगा नदी	10153	एट चुनार पौनटून ब्रिज	7.80	3.60	13000	9100	D
28	वाराणसी	वाराणसी	गंगा नदी	1070	अपस्ट्रीम, वाराणसी	8.60	2.10	1100	680	C
29	वाराणसी	वाराणसी	गंगा नदी	1071	डाउनस्ट्रीम, वाराणसी	7.70	3.80	17000	11000	D
30	वाराणसी	गाजीपुर	गंगा नदी	10152	गोमती नदी में मिलने के बाद, भुसावल, सालदिया रोड, सैदपुर	8.00	3.30	11000	6800	D
31	वाराणसी	गाजीपुर	गंगा नदी	1073	डाउनस्ट्रीम, तारीघाट	7.00	4.40	22000	14000	D
32	वाराणसी	वाराणसी	वरुणा नदी	2482	रामेश्वर, वाराणसी	7.30	3.50	3300	2300	D
33	वाराणसी	वाराणसी	वरुणा नदी	2483	गंगा नदी में मिलने से पहले	3.30	12.40	31000	21000	E
34	मेरठ	मेरठ	काली (पूर्व)	2497	खरखोवा परिक्षित गढ़ रोड, ग्राम कोल	Nil	54.00	150000	110000	E
35	कानपुर	कन्नौज	काली नदी	1065	काली नदी, कन्नौज (मेंहदी घाट)	7.90	5.20	12000	7000	D
36	मुजफ्फरनगर	मुजफ्फरनगर	काली नदी (पश्चिम)	1477	काली नदी, उर्ध्वप्रवाह, (अपस्ट्रीम) मुजफ्फरनगर	3.20	14.00	-	-	E

AK  
(CSA)

(A.S.O.)

CSO

क्रम सं.	क्षेत्रीय कार्यालय	जनपद	नदी	कोड सं०	नमूना एकत्रण बिन्दु	डी.ओ. (मिगा/ली.)	बी.ओ.डी. (मिगा/ली.)	टोटल कोलीफार्म (एमपीएन/100 एम.एल.)	फीकल कोलीफार्म (एमपीएन/100 एम.एल.)	श्रेणी (CATEGORY)
37	मुजफ्फरनगर	मुजफ्फरनगर	काली नदी (पश्चिम)	1478	काली नदी, अनुप्रवाह, (डाउनस्ट्रीम) मुजफ्फरनगर	0.00	40.00	-	-	E
38	बुलन्दशहर	बुलन्दशहर	काली नदी (पूर्व)	1480	काली नदी, उर्ध्वप्रवाह (अपस्ट्रीम), बुलन्दशहर	0.00	54.00	5800000	3100000	E
39	कानपुर	फर्रुखाबाद	रामगंगा	1064	रामगंगा, फर्रुखाबाद	9.70	5.00	8400	6300	D
40	उन्नाव	उन्नाव	सई नदी	1361	बनी, उन्नाव	4.00	4.20	7900	4900	D
41	वाराणसी	जौनपुर	सई नदी	2484	जलालपुर, जौनपुर	7.80	3.00	7000	4600	D
42	सहारनपुर	सहारनपुर	हिण्डन नदी	10098	महेशपुर अपस्ट्रीम	DRY				
43	सहारनपुर	सहारनपुर	हिण्डन नदी	10099	महेशपुर डाउनस्ट्रीम	Nil	40.00	35000	21000	E
44	सहारनपुर	सहारनपुर	हिण्डन नदी	1357	डाउनस्ट्रीम, सहारनपुर	Nil	38.00	49000	33000	E
45	मेरठ	बागपत	हिण्डन नदी	2496	सरधना- बुधना रोड, ग्राम बपारसी	Nil	64.00	220000	150000	E
46	मेरठ	मेरठ	हिण्डन नदी	10100	बरनावा अपस्ट्रीम	Nil	60.00	210000	140000	E
47	मेरठ	मेरठ	हिण्डन नदी	10101	बरनावा डाउनस्ट्रीम	Nil	52.00	150000	110000	E
48	मेरठ	मेरठ	हिण्डन नदी	1483	हिण्डन नदी पुरा महादेव बलेनी, बागपत	Nil	68.00	220000	150000	E
49	गाजियाबाद	गाजियाबाद	हिण्डन नदी	10106	गाजियाबाद अपस्ट्रीम (करहेडा)	1.10	20.00	270000	170000	E
50	गाजियाबाद	गाजियाबाद	हिण्डन नदी	10102	मोहननगर अपस्ट्रीम (रोडब्रिज)	2.20	15.00	310000	210000	E
51	गाजियाबाद	गाजियाबाद	हिण्डन नदी	10103	मोहननगर डाउनस्ट्रीम (छिजारसी)	4.30	12.00	340000	170000	D
52	नोएडा	नोएडा	हिण्डन नदी	10104	नोएडा अपस्ट्रीम	1.4	21.00	-	-	E
53	गाजियाबाद	(नोएडा) गौतम बुद्ध नगर	हिण्डन नदी	1358	डाउनस्ट्रीम, कुलेसरा	Nil	40.00	470000	340000	E
54	नोएडा	नोएडा	हिण्डन नदी	10105	नोएडा डाउनस्ट्रीम	0.00	27.00	-	-	E
55	लखनऊ	सीतापुर	गोमती नदी	1350	अपस्ट्रीम, सीतापुर दधानामऊ घाट	7.20	2.40	2400	1100	C
56	लखनऊ	सीतापुर	गोमती नदी	10083	नीमसार अपस्ट्रीम	7.00	2.50	2600	1300	C
57	लखनऊ	सीतापुर	गोमती नदी	10084	नीमसार डाउनस्ट्रीम	6.70	2.70	3200	1700	C
58	लखनऊ	सीतापुर	गोमती नदी	10085	भटपुर अपस्ट्रीम	6.50	2.80	3400	1700	C
59	लखनऊ	सीतापुर	गोमती नदी	10086	भटपुर डाउनस्ट्रीम	6.10	3.20	4000	2100	D
60	लखनऊ	लखनऊ	गोमती नदी	1351	अपस्ट्रीम, लखनऊ	6.40	3.40	6800	4000	D
61	लखनऊ	लखनऊ	गोमती नदी	10087	गऊघाट अपस्ट्रीम	6.30	3.50	6800	4000	D
62	लखनऊ	लखनऊ	गोमती नदी	10088	गऊघाट डाउनस्ट्रीम	6.00	3.70	7800	4500	D
63	लखनऊ	लखनऊ	गोमती नदी	10089	मोहन मेकिन अपस्ट्रीम	2.10	9.00	110000	78000	E
64	लखनऊ	लखनऊ	गोमती नदी	10090	मोहन मेकिन डाउनस्ट्रीम	1.70	9.60	130000	79000	E
65	लखनऊ	लखनऊ	गोमती नदी	10091	पिपराघाट अपस्ट्रीम	2.20	12.20	200000	110000	E
66	लखनऊ	लखनऊ	गोमती नदी	10092	पिपराघाट डाउनस्ट्रीम	1.80	13.00	210000	140000	E
67	लखनऊ	लखनऊ	गोमती नदी	1352	डाउनस्ट्रीम लखनऊ	1.90	13.00	210000	140000	E
68	लखनऊ	बाराबंकी	गोमती नदी	10093	गंगागंज अपस्ट्रीम	3.90	7.20	45000	20000	E
69	लखनऊ	बाराबंकी	गोमती नदी	10094	गंगागंज डाउनस्ट्रीम	4.60	6.80	40000	17000	D
70	रायबरेली	सुलतानपुर	गोमती नदी	10095	सुलतानपुर अपस्ट्रीम	5.80	4.90	11000	4900	D
71	रायबरेली	सुलतानपुर	गोमती नदी	10096	सुलतानपुर डाउनस्ट्रीम	5.60	5.80	17000	7000	D
72	वाराणसी	जौनपुर	गोमती नदी	10097	जौनपुर अपस्ट्रीम	8.10	2.80	2200	1400	C
73	वाराणसी	जौनपुर	गोमती नदी	1353	डाउनस्ट्रीम जौनपुर	7.50	4.10	20000	13000	D
74	वाराणसी	वाराणसी	गोमती नदी	1072	गोमतीनदी गंगा मे मिलने से पहले रजवारी, वाराणसी	7.70	3.50	11000	6800	D

Ati  
(SA)

(A.S.O.)

CBV

क्रम सं.	क्षेत्रीय कार्यालय	जनपद	नदी	कोड सं०	नमूना एकत्रण बिन्दु	डी.ओ. (मिग्रा/ली.)	बी.ओ.डी. (मिग्रा/ली.)	टोटल कोलीफार्म (एमपीएन/100 एम.एल.)	फीकल कोलीफार्म (एमपीएन/100 एम.एल.)	श्रेणी (CATEGORY)
75	रायबरेली	फैजाबाद	सरयू नदी	1354	सरयू एट अयोध्या	9.60	3.10	3200	2100	D
76	आगरा	आगरा	यमुना नदी	1498	बटेश्वर में यमुना नदी	7.00	8.80	11000	7000	D
77	आगरा	आगरा	यमुना नदी	1125	अपस्ट्रीम आगरा (कैलाशघाट)	8.00	14.40	9300	6800	D
78	आगरा	आगरा	यमुना नदी	1126	डाउनस्ट्रीम आगरा (ताजमहल)	6.80	15.60	15000	9300	D
79	फिरोजाबाद	इटावा	यमुना नदी	10082	एट उदी	5.80	16.00	70000	34000	D
80	फिरोजाबाद	इटावा	यमुना नदी	10081	इटावा डाउनस्ट्रीम	7.10	18.40	110000	41000	D
81	फिरोजाबाद	इटावा	यमुना नदी	1127	इटावा में यमुना नदी	5.40	16.80	84000	40000	D
82	फिरोजाबाद	इटावा	यमुना नदी	1499	चंबल, इटावा में संगम के पश्चात जूहीका में यमुना नदी	7.10	14.00	58000	22000	D
83	मथुरा	मथुरा	यमुना नदी	2493	शाहपुर, मथुरा	5.80	13.20	84000	43000	D
84	मथुरा	मथुरा	यमुना नदी	2495	केसीघाट, वृन्दावन	4.40	11.60	79000	27000	D
85	मथुरा	मथुरा	यमुना नदी	1123	अपस्ट्रीम मथुरा	5.00	12.20	94000	33000	D
86	मथुरा	मथुरा	यमुना नदी	2494	विश्रामघाट, मथुरा	4.80	12.80	120000	26000	D
87	मथुरा	मथुरा	यमुना नदी	1124	डाउनस्ट्रीम मथुरा	4.60	13.40	150000	38000	D
88	प्रयागराज	प्रयागराज	यमुना नदी	1069	यमुना, प्रयागराज	7.80	2.70	1500	610	C
89	बांदा	हमीरपुर	यमुना नदी	2283	यमुना, हमीरपुर	5.90	4.50	-	-	D
90	सोनभद्र	सोनभद्र	रिहन्दबाघ	1359	अपस्ट्रीम रेनूकूट	9.20	2.30	580	310	C
91	सोनभद्र	सोनभद्र	रिहन्दबाघ	1360	डाउनस्ट्रीम रेनूकूट	8.50	3.20	3300	2200	C
92	गोरखपुर	गोरखपुर	घाघरा नदी	2492	बड़हलगंज, गोरखपुर	8.00	4.00	34000	22000	D
93	गोरखपुर	देवरिया	घाघरा नदी	1355	तुरतीपुर, देवरिया	7.80	3.40	44000	24000	D
94	गोरखपुर	गोरखपुर	राप्ती नदी	1363	डोमनगढ़, गोरखपुर	8.00	3.00	28000	14000	D
95	गोरखपुर	गोरखपुर	राप्ती नदी	2491	राजघाट, डाउनस्ट्रीम गोरखपुर	7.70	4.80	40000	24000	D
96	गोरखपुर	गोरखपुर	रामगढ़ लेक	1364	रामगढ़ लेक, गोरखपुर	8.00	4.80	44000	28000	D
97	बांदा	हमीरपुर	बेतवा नदी	1356	बेतवा, हमीरपुर	6.00	2.40	-	-	B
98	झाँसी	ललितपुर	गोविन्दसागर	1735	गोविन्द सागर	7.00	2.20	-	-	B
99	रायबरेली	रायबरेली	झील	2499	समसपुर झील, एट सलोन	5.60	5.20	7000	3400	D
100	झाँसी	झाँसी	तालाब	2500	माहिल तालाब, तहसील उरई, जालौन	4.40	6.80	-	-	D
101	झाँसी	झाँसी	तालाब	2501	लक्ष्मी तालाब, झाँसी	4.90	6.00	-	-	D
102	मुजफ्फरनगर	मुजफ्फरनगर	बाण गंगा	2502	शुक ताल घाट	6.80	1.80	1100	700	C
103	गाजियाबाद	गाजियाबाद	वाटर ट्रीटमेंट प्लांट	3050	वाटर वर्क्स, गाजियाबाद	9.69	Nil	Nil	Nil	A
104	**आगरा	आगरा	रामसर साइट	5514	सूर सरोवर पक्षी विहार (कीठम झील)	6.80	12.80	25000	17000	D

\*Sampling Point Started from March 2023.\*\*Sampling Point Started from May 2023.

Ati  
(SA)

(A.S.D.)

CEO