

**BEFORE THE HON'BLE NATIONAL GREEN TRIBUNAL
SOUTHERN ZONE - AT CHENNAI**

Original Application No. 70 of 2021(SZ)

IN THE MATTER OF

Tribunal on its own motion suo moto
based on then news item in the Dinamalar
News Paper, Chennai, dated: 05.02.2021,
"Sewage water flows in Thirukazhukundram":
Underground Sewerage is needed.

Between

Suo moto

... Applicant

Verus

The Principal Secretary to Government
Public Works Department Chennai and others

... Respondents

**STATUS REPORT
FILED BY THE COMMISSIONER OF TOWN PANCHAYATS**

I, Dr. R.Selvaraj, I.A.S., S/o Thiru. S.Ramasamy, Indian, aged 54 years, presently discharging my duties as Commissioner of Town panchayats, having office at Urban Administrative Building, 75, Santhome High Road, Chennai – 28, file this status report, as follows:

1. I am the 6th respondent herein and I am filling this Report to comply with the order of the Hon'ble National Green Tribunal. I am well the facts and circumstances of this case from the records available at our office.

2) I respectfully submit that, as mentioned in the previous reports filed by the other respondents, 5 places were identified for the Town Panchayat at the following areas in order to establish Liquid waste management plant:

(1) Chengalpattu Road

(2) Ruthiram Koil Area

(3) Mamallapuram

(4) Indira Theertham Tank Area; and

(5) Karunkuzhi Road

Total cost for these plants is around Rs.54,50,000.00

Please see the enclosed photographs to confirm that the works are commenced at the above places. **Exhibit 1**

3) I respectfully submit that, each soak pit will be filled with 40 mm blue metal (15 cm thickness) and 20 mm blue metal (15 cm thickness). 2 soak pits to a depth of 2 ft (0.6 m) will be dug up to let the sewage water to be filled. This process is popularly known as "Filter Media". Inner dimension of the soak pits are as follows:

- | | |
|---------------------------------|---------------------------|
| (1) Chengalpattu Road : | Length 9m and width 1.2m |
| (2) Ruthiran Koil Area: | Length 12m and width 1.2m |
| (3) Mamallapuram: | Length 12m and width 1.2m |
| (4) Indira Theertham Tank Area: | Length 4.5m and width 2m |
| (5) Karunkuzhi Road: | Length 9m and width 1.2m |

It is also important to note that, in order to remove the sedimentation at each soak pits, blue metals will be replaced once in 6 months.

There after water will be discharged in to:-

Chengalpattu Road	-	Thirukkazhukundram peria Eri
Ruthiran Kovil	-	Ruthiram Kovil eri
Mammallapuram Area	-	Mangalam eri Thangal
Indhira Theertham Tank Area	-	Indhira Theertham Tank
Karunkuzhi Road	-	M.N. Kuppamperiya eri

- 4) I respectfully submit that the works at the above mentioned 5 places are in progress.
- 5) Further in respect of permanent measure to construct Fecal Sludge Treatment Plant (FSTP) at an estimated cost of Rs.440 Lakhs under SBM 2.0 scheme, proposal sent to Directorate of Municipal Administration vide Roc.No.8903/2019/B5 dated.22.04.2022 to get State High level Committee approval.


6) I further submit that this Hon'ble National Green Tribunal may be pleased to accept the report and issue and order or direction, based on this report may deem fit and proper and thus render justice.

Date:

Signature:

VERIFICATION

I, R.Selvaraj, I.A.S., S/o Thiru. S.Ramasamy, Indian, aged 54 years, presently discharging my duties as Commissioner of Town Panchayats, do hereby verified the contents of this report and they are true to my personal knowledge based on the records and I have not suppressed any facts.

Signature: 

Office seal:
Commissioner of Town Panchayats
M.R.C. Nagar, Chennai - 600 028.

செங்கல்பட்டு மாவட்டம்
திருக்கழுக்குன்றம் சிறப்பநிலை பேரூராட்சி
செங்கை சாலை பகுதியில்
திரவக்கழிவு மேலாண்மை திட்டப் பணி நடைபெறுதல்



செங்கல்பட்டு மாவட்டம்
திருக்கழுக்குன்றம் சிறப்பநிலை பேரூராட்சி
செங்கை சாலை பகுதியில்
திரவக்கழிவு மேலாண்மை திட்டப் பணி நடைபெறுதல்



செங்கப்பட்டுமாவட்டம்

திருக்கமுக்குன்றம் சிறப்புநிலை யேருராட்சி

இந்திரதீர்த்த குளம் பகுதியில்

திரவக்கழிவு மேலாண்மை திட்டப் பணி நடைபெறுதல்





ലക്ഷ്മിനഗരം പദ്ധതി പൂർണ്ണമാക്കി തയ്യാറാക്കാനുള്ള ശ്രമങ്ങൾക്കായ്ക്കിട്ട്
ലഭിക്കുന്ന തുക കൈമാറ്റം ചെയ്തു
കൂടുതൽ പദ്ധതികൾ തയ്യാറാക്കുന്നതിനുള്ള
തയ്യാറെടുപ്പുകൾ

செங்கல்பட்டு மாவட்டம்

திருக்கழுக்குன்றம் சிறப்புநிலை பேரூராட்சி

கருங்குழி சாலை - திரவக்கழிவு மேலாண்மை திட்டப்பணி நடைபெறுதல்



செங்கல்பட்டு மாவட்டம்

திருக்கழுக்குன்றம் சிறப்புநிலை பேரூராட்சி

கருங்குழி சாலை - திரவக்கழிவு மேலாண்மை திட்டப்பணி நடைபெறுதல்



செங்கல்பட்டு மாவட்டம்

திருக்கழகஞ்ஞன்றம் சிறப்புநிலை பேரூராட்சி

ருத்திரான்கோயில் பகுதியில்

திரவக்கழிவு மேலாண்மை திட்டப்பணி மழைநீர்
வாய்வைக்கப்பட்டு பணி துவங்கப்பட உள்ளது



செங்கல்பட்டு மாவட்டம்

திருக்கழுக்குன்றம் சிறப்புநினைவேடுராட்சி

மாமல்லபுரம் சாலையில்

திரவக்கழிவு மேலாண்மை திட்டப் பணி மழைநீர்

வழியவைக்கப்பட்டு பணி துவங்கப்பட உள்ளது

