

REPORT OF THE OVERSIGHT COMMITTEE, NGT, U.P, LUCKNOW

IN THE MATTER OF:-

ORIGINAL APPLICATION NO. 200/2014

M.C. MEHTA

VERSUS

UNION OF INDIA & ORS.

INDEX

Sl. No.	Particulars	Page No.
1.	REPORT OF OVERSIGHT COMMITTEE	1-8
2.	Annexure – 1	9-18
3.	Annexure – 2	19-73
4.	Annexure – 3	74
5	Annexure – 4	75-91
6	Annexure – 5	92-93
7	Annexure – 6	94-96

**UPDATED PROGRESS REPORT DATED 09.12.2022 OF THE OVERSIGHT COMMITTEE REGARDING
O.A. NO. 200 OF 2014 IN RE: M.C. MEHTA Vs. UNION OF INDIA & ORS.**

(in continuation with the earlier report dated 07.10.2022)

1. Introduction

The Hon'ble NGT after considering the reports of the Oversight Committee dated 27.04.2022 and 14.07.2022 has passed an order dated 22.07.2022 in connection with the prevention of pollution and proper management of river Ganga, which is pending solution for the past 37 years. The important directions in the latest order of the Hon'ble NGT include cross-checking the performance of CETPs/STPs and taking actions as per Acts/Rules, setting up of sewage treatment plants considering the estimated sewage generation, improving utilization of treated sewage as well as industrial effluents, preparing a tangible rejuvenation plan for Ganga so as to prevent the discharge of untreated wastewater with zero tolerance to violations and ensuring that working by all the concerned authorities is goal oriented with defined accountability and strict consequences for defaults.

The Oversight Committee submitted its last report on 07.10.2022, which could not be considered by the Hon'ble NGT as the case was adjourned. Now, this O.A. is listed on 13.12.2022, hence, an updated report reflecting the progress made after 07.10.2022 is being submitted.

2. Status of Compliance

A. Status of drains in Segment- B (Bijnor to Ballia):

(i) 86 Drains in Phase-I (Bijnor to Kanpur)

- a. No new drain has been tapped after Oct., 2022. It is pertinent to mention that while furnishing information for the preparation of the previous report dated 07.10.2022 by the Oversight Committee for the Hon'ble NGT, it was informed that 13 drains viz., 01 drain of Kanpur and 12 drains of Bulandshahar, which were to be tapped in March 2022 but could not be tapped would be now tapped by Oct, 2022 but they have not been tapped as yet. Now the timelines for the completion of the above drains has been extended to Dec, 2022 and Jan, 2023 without assigning any reason and fixing responsibility for delay. No progress report of the current status of the ongoing projects and fixing accountability for non-completion in time has been given by the concerned department.
- b. Projects for tapping of 02 drains have been sanctioned during this period.
- c. Projects for tapping of 07 drains are still awaiting financial approval.
- d. Even the PFR has not been prepared for 02 drains.

(ii) 215 Drains in Phase-II (Kanpur to Ballia)

- a. Information furnished by the department to the Oversight Committee for preparing the previous report dated 07.10.2022 for the Hon'ble NGT mentioned that the project reports for 61 drains have been submitted for approval whereas the information given on 07.12.2022 shows that till date, only 44 projects have been submitted for approval and project for tapping of 15 drains are at preparation stage only. This shows that progress

shown earlier was incorrect and exaggerated.

- b. No new drain has been tapped after Oct, 2022. It is once again pertinent to mention that while furnishing information for the preparation of the previous report dated 07.10.2022 by the Oversight Committee, it was informed that 05 drains of Mirzapur, which were to be tapped in March 2022 but could not be tapped would be now tapped by Oct, 2022 but they have not been tapped as yet. Now the timelines for the completion of the above drains has been extended to Dec, 2022 without assigning any reason and fixing responsibility for delay. No progress report of the current status of the project and fixing accountability for non-completion in time has been given by the concerned department.
- c. As per report received on 07.12.2022, the projects for tapping of 02 drains of Varanasi have been sanctioned by the NMCG.

(iii) Status of total 301 drains falling in river Ganga in UP:

S.No.	Description	No.	Remarks
1.	Drains not required tapping	27	8.97%
2	Tapped drains	119	39.53%
3	Untapped drains	155	51.49%
3.a	Drains to be tapped in project under construction	83	-
3.b	Drains to be tapped in sanctioned project (Under tendering)	04	-
3.c	Drains to be tapped in project submitted for approval	51	-
3.d	Drains to be tapped in project under preparation	17	-

The information furnished by the department does not indicate the project-wise report to enable the Oversight Committee to present correct picture before the Hon'ble NGT in its report. As on date, 51.49% drains falling directly into the river Ganga remains untapped. (Please Refer **Annexure- 1**)

It has also been noticed that in stretches of the river Ganga, where drains have been tapped, water quality has not improved. As per report of Aug, 2022, on 32 points where the quality of water is monitored continuously and automatically, the water quality falls either in 'C' or 'D' category, except for 01 point where it is in 'B' category.

B. Status of all drains:

There are 1340 drains in the State of U.P. falling in various rivers which are tributaries to the river Ganga. Out of these, 58 drains do not require tapping as they are dry drains. Projects for tapping of 56 drains are under implementation. Remaining 895 (66.8%) drains await the attention of the State Government for their tapping. The details regarding tapping are given as under (Please Refer **Annexure- 2:**

S.No.	Name of District	Dry Drains	Tapped Drains	Partially Tapped Drains	Untapped
1.	Agra	-	-	8	-
2.	Aligarh	-	-	-	20

3.	Ballia	-	-	-	4
4.	Bareilly	-	-	-	12
5.	Bijnor	-	12	-	4
6.	Bulandshahar	-	8	-	64
7.	Etawah	-	2	-	-
8.	Farrukhabad	-	6	-	9
9.	Firozabad	-	2	-	-
10.	Ghaziabad	04	3	-	6
11.	Ghazipur	-	-	-	170
12.	Hapur	-	-	-	4
13.	Hathras	-	-	-	5
14.	Kannauj	-	-	4	-
15.	Kanpur Nagar	-	69	-	27
16.	Mathura	-	-	4	4
17.	Meerut	-	-	-	20
18.	Mirzapur	04	46	-	104
19.	Moradabad	4	-	37	55
20.	Muzaffarnagar	-	-	-	12
21.	Pratapgarh	12	-	-	16
22.	Prayagraj	10	59	2	191
23.	Raebareilly	19	-	-	13
24.	Rampur	-	-	1	28
25.	Sonbhadra	05	-	-	46
26.	Unnao	-	-	-	15
27.	Varanasi	-	124	-	66
Total		58	331	56	895
Grand Total		1340			

C. Status of Sewage Treatment Plants (STPs):

- i. So far as liquid waste is concerned, the total sewage generation in 651 ULBs of the State of U.P. is 5500 MLD. Presently, there are 115 STPs with a total installed capacity of 3405.07 MLD but the total capacity utilization is only 2752.915 MLD. About 2747.085 MLD of sewage is still awaiting proper treatment and disposal. Presently, 56 STPs having a total capacity of 1089.65 MLD are under construction and 35 STPs having a total capacity of 1353.90 MLD are under tendering process. Upon completion of these 206 STPs (115 Operational and non-operational, 56 under construction and 35 under tendering process), the total installed sewage treatment capacity will increase to 5848.62 MLD (**Refer Annexure- 3**) but the majority of the ULBs would still remain unserved with the proper sewage treatment facility.
- ii. Out of the total 115 STPs, only 105 STPs are operational and 10 are non-operational. Out of the operational 105 STPs, 59 STPs were found to be achieving norms with the prescribed standards while the remaining 46 STPs were not achieving norms. (**Refer Annexure- 4**).
- iii. Out of 56 under-construction STPs having capacity of 1089.65 MLD (**Refer Annexure- 5**), 04 STPs viz., Bulandshahar (40 MLD), Raebareilly (18 MLD), Modinagar (20 MLD) and Azamgarh (08 MLD) have already been constructed (100%) but no information has been furnished about completion of their sewer lines and their connectivity with STPs. It has also not been mentioned that when these STPs will become operational. The physical progress and the timeline of the remaining 52 STPs as per report dated 01.12.2022 are as under:

S.No.	Name of District	No. of STP	Capacity (MLD)	Present Progress	Date of completion	
1	Ghazipur	01	21	8%	March, 2022.	
2	Sultanpur	03	17	93%	Sept, 2022.	
3	Kanpur Pankha	01	30	93%	Oct, 2022	
4	Baghpat	01	14	94.50%		
5	Pratapgarh	01	8.95	55%.		
6	Ayodhya	01	06	70%	Nov, 2022	
7	Gorakhpur	01	05	38%		
8	Aligarh	01	45	90%	Dec, 2022	
9	Bareilly	01	35	81%		
10	Jaunpur	01	30	97%		
11	Lucknow	01	120	72%		
12	Naini Prayagraj	03	72	90%		
13	Shuklaganj	01	05	54%		
14	Unnao	01	15	91%		
15	Shahjahanpur	01	40	50%	March, 2023	
16	Gorakhpur	01	10	22%		
17	Muzaffarnagar	02	54.5	46.09%	June, 2023	
18	Budhana	01	10	55.34%		
19	Kairana	01	15	41%	Aug, 2023	
20	Lucknow	02	40	Not yet started	Dec., 2023	
21	Mirzapur	02	17	18%	Apr, 2024	
22	Bareilly	03	63	3%	Aug, 2024	
23	Agra,	13	177.6	Not yet started	Effective date of start to be given by the NMCG.	
24	Ayodhya	01	33			
25	Ballia	01	19.6			To be executed by UPJN.
26	Baniyapur	01	15			March, 2024
27	Fatehgarh	03	45			June, 2024
28	Moradabad	01	25			-
29	Kanpur	01	15			98%.
	Total	52	1003.65			

It is strange that in its report dated 01.12.2022, the department is reporting the date of completion in respect of Ghazipur, Sultanpur, Kanpur, Baghpat, Ayodhya and Gorakhpur as March, Sept, Oct, and Nov, 2022 respectively which is already over.

Neither any extended timeline for completion of project at S. No. 1 to 7 of the above table has been mentioned nor any reason for delay and action taken/proposed to be taken against the persons responsible for non-completion has been reported.

D. Status of Common Effluent Treatment Plants (CETPs) (Refer Annexure- 6):

i. Performance of existing CETPs: A total of 07 CETPs with an installed capacity of 58.5 MLD are operational in the State. Out of which, 03 CETPs having a total capacity of 12.6 MLD at Pilkhuwa, Hapur; Apparel Park Tronica City (Ghaziabad) and Banthar, Unnao are compliant with the prescribed standards while 04 CETPs having a total capacity of 45.9 MLD at Rooma, Kanpur; Jajmau (Kanpur); Industrial Area, Site -A, Mathura and Site II, Unnao were found to be non-compliant.

ii. Under Construction/Proposed CETPs: As per the latest report, a total of 07 CETPs having capacity of 39.05 MLD in the State are under construction. Out of which, 04 CETPs, viz. Growth Centre, Jaunpur, Kanpur Dehat; Jajmau, Kanpur Nagar; Banther, Unnao and GIDA, Gorakhpur are expected to complete their work by March, 2023; Aug, 2023; Feb, 2024 and July, 2024 respectively. No timeline for completion has been given for the remaining 03 CETPs viz., Bhadohi; SEZ, Moradabad and Unnao.

E. Status of Grossly Polluting Industries (GPIs) about Environmental compliances:

There are 1644 Grossly Polluting Industries (GPIs) identified in the State. Out of these, 1152 units are operational and have installed ETPs and the remaining 492 units are non-operational. Till now 1377 GPI units of U.P. were inspected through third-party institutes engaged by the CPCB. Out of which, 813 units were found complying, 284 (206 temporarily + 78 permanently) were closed and 280 were found to be non-compliant. Out of 280 non-compliant units, show cause notices have been issued to 247 defaulter industries and closure orders issued against 33 defaulter industries under Section 33A of the Water Act, 1974. No further progress has been reported by the UPPCB.

F. Demarcation of flood plain zones and preventing encroachments:

Flood plain demarcation in Segment B Phase I is in progress. As per the latest compliance report, out of the total 15293 pillars to be constructed, only 12648 flood plain zone boundary pillars have been fixed till June, 2022.

In Phase II, the work of identification of flood plain zone and e-flow notification has been assigned to Ramganga division, Dept. of Irrigation, UP. No further quantitative progress report regarding the work has been submitted yet.

G. Water quality of river Ganga:

The UPPCB is regularly monitoring the water quality of the river Ganga at 32 sampling points out of which 30 sampling points are covered under National Water Quality Monitoring Programme (NWMP) and 02 sampling points under the UPPCB. These sampling points are located at Bijnor (03), Badaun (01), Bulandshahar (03), Farrukhabad (01), Ghazipur (02), Kannauj (02), Kaushambi (01), Hapur (02), Kanpur (07), Mirzapur (02), Raebareilly (01), Pratapgarh (01), Prayagraj (03), Sonbhadra (01) and Varanasi (02). The average data of pH, DO, BOD, COD, TC and FC obtained from water quality report during March to Aug, 2022 indicates that:

- None of these sampling points, the water quality is in category 'A'.
- Water Quality of River Ganga at Kachhla Ghat-Badayun falls under category 'B'.
- Water Quality of River Ganga at 14 sampling points falls under category 'C'
- Water Quality of River Ganga at 17 sampling points falls under category 'D'.

No further progress has been furnished regarding the water quality of river Ganga after Aug., 2022.

H. Utilization of treated sewage, use of sludge as a manure and septage management:

Out of total 43 towns, till now FSTP plant projects have been completed in 21 towns viz., Aligarh, Amroha, Baraut, Hapur, Hathras, Kanpur, Khurja, Loni, Mathura, Modinagar, Moradabad, Pilibhit, Rampur, Saharanpur, Shamli, Sitapur. The timeline for the completion of projects in other 22 towns of the State are as follows:

S.No.	Name of Town	Date of completion
1	Chandausi	April, 2022
2	Firozabad and Prayagraj	July, 2022
3	Badaun, Fatehpur, Ghaziabad, Jhansi, Lalitpur, Mirzapur and Shahjahanpur	Sep, 2022
4	Agra, Banda, Etawah, Farrukhabad, Jaunpur, Mainpuri, Meerut, Muzaffarnagar, Orai, Sikohabad and Varanasi	Oct, 2022
5	Bulandshahar	Nov, 2022
6	Azamgarh, Maunath Bhanjan and Mughalsarai	March, 2023
4	Ballia and Ghazipur	Status not reported

It is noticed that the timeline for S. No. 1 to 5 has already expired but no completion is reported as yet. In fact no further progress has been reported either. Neither any extended date of completion has been informed nor any reason for the delay has been reported.

Recommendations of the Oversight Committee:

1. Of the total 301 drains falling directly into river Ganga, still 155(51.49%) drains are untapped. DPRs have not been prepared for 17 drains and DPRs for 51 drains await financial approval. The situation in respect of 1340 drains falling in all rivers ultimately joining the river Ganga, is even worse as 895(66.8%) drains are still untapped.
2. As the timelines for completion are being extended generously without holding anybody accountable for the delay, the Chief Secretary, UP may be directed to coordinate with the Urban Development, Jal Shakti and Finance Departments of Uttar Pradesh to ensure that all projects for the tapping of remaining drains and construction of STPs as well as sewage networks are sanctioned at the earliest. Until the sanction of these projects, the Chief Secretary, UP may be further directed to submit a quarterly progress report to the Oversight Committee regarding the financial sanction and status of implementation of pending projects for onward submission to the Hon'ble NGT.
3. There are examples where the STP is ready but for want of sewer connecting pipeline network, they are not operational. The Principal Secretary, Urban and Jal Shakti department may be directed to ensure synchronization of the timing of completion of new STPs with their sewage network connection so that the public gets the benefit of investment of public fund on these projects without any delay and wasteful idling of scarce resource is avoided.
4. Unauthorized habitation in the flood plain zones of rivers is one of the major source of

pollution. Irrigation department has been given the responsibility to identify, demarcate and protect the flood plain zone along the river Ganga in Phase II of Segment B. The progress is far from satisfactory. The Principal Secretary, Irrigation Department may be directed to complete this task in a time bound manner in six months and get plantation of trees done in the flood plain zones of river Ganga in next plantation season with the cooperation of Forest Department which will be helpful in protecting this area from encroachment and rejuvenating the water and air quality of the locality.

5. The Principal Secretary, Urban Development Department may be directed to monitor the progress of the under-construction CETPs every month to ensure timely completion of the project and submit the progress report to the Oversight Committee for apprising the Hon'ble NGT on quarterly basis.
6. Delay in the tapping of drains and completing the STPs/CETPs works is worsening the water quality of river Ganga. As per the water quality report of Aug, 2022 on 32 sampling points, nowhere the water quality is in category 'A'. Only at 01 point, the water quality is in category 'B', on 14 points it is in category 'C' and at the remaining 17 points, it is in category 'D'. The Principal Secretary, Urban Development Department; the Principal Secretary, Jal Shakti Department and the Member Secretary, UPPCB may be directed to take cognizance of these facts and ensure prompt deterrent action against the erring agencies and individuals.
7. Non-compliance of operational STPs and CETPs with the standards is a serious issue. The Member Secretary, UPPCB may be directed to take immediate and effective remedial action against non-compliant STPs/CETPs and the other units. An action taken report may be submitted to this Committee on monthly basis for apprising the Hon'ble NGT of the ground reality on a quarterly basis.
8. The Principal Secretary, Urban Development Department may be directed to monitor the progress of the Septage management of the towns and submit quarterly progress report to the Oversight Committee for onward submission to the Hon'ble NGT.

The Member Secretary, UPPCB is directed to send this report to the Registrar General, National Green Tribunal, Principal Bench, New Delhi for placing the same before the Hon'ble Tribunal with a copy to the Chief Secretary, Government of Uttar Pradesh for necessary action. The report also be uploaded on the website of the Committee.

09-Dec-22

09-Dec-22

X Anant Kumar Singh

Anant Kumar Singh
Member, Oversight Committee
Signed by: ANANT KUMAR SINGH

X SVS Rathore

Justice SVS Rathore
Chairman, Oversight Committee
Signed by: SURENDRA VIKRAM SINGH RATHORE

Dec 09, 2022

Please visit our website: oscngt.upsdc.gov.in for more information.

Annexures:

Annexure- 1: List of Drains in Phase-I & II (Segment-B)

Annexure-2: List of all Drains in the State

Annexure- 3: List of all STPs in the State of U.P.

Annexure- 4: List of 105 operational STPs (59 achieving norms + 46 non-achieving norms) and 10 non-operational STPs

Annexure- 5: List of 56 under construction STPs

Annexure- 6: List of total 07 CETPs (03 achieving norms + 04 non-achieving norms) and 07 Under Construction/proposed CETPs in the State of U.P.

Summary of Status in OA 200/2014

A. Status of 86 Drains in Phase-I, Segment-B (Bijnor to Kanpur)

Sl.	Description	No.	Remarks
1	Drains do not require tapping	10	-
2	Tapped Drains	39	-
3	Partially Tapped & untapped Drains	37	-
3.a	Drains to be tapped in project under construction	26	<ol style="list-style-type: none"> 1. 12 Drains of Bulandshahar by Jan-23 (After completion of sewer house connections, sewage will be addressed through sewer network and discharge in drains will reduce significantly) 2. 01 drain of Kanpur by Dec – 22. 3. 03 drains of Bareilly by Aug – 24. 4. 05 drains of Farrukhabad-Fatehgarh by Jun – 24. 5. 05 Drains of Moradabad in 24 months after issuance of effective date of start.
3.b	Drains to be tapped in sanctioned project	02	I&D works of 2 drains at Meerut will be completed in 24 months after issuance of effective date of start.
3.c	Drains to be tapped in project submitted for approval	07	I&D works will be completed in 24 months after issuance of effective date of start.
3.d	Drains to be tapped in project under preparation	02	DPR of these drains is under preparation and will be submitted by 10.12.2022.
	Total	86	

B- Status of 215 Drains in Phase-II, Segment-B (Kanpur to Ballia)

Sl.	Description	No.	Remarks
1	Drains do not require tapping	17	-
2	Tapped Drains	80	-
3	Partially tapped & Untapped Drains	118	-
3.a	Drains to be tapped in project under construction	57	<ol style="list-style-type: none"> 1. 05 Drains of Vindhyanchal sewerage scheme, Mirzapur by Dec-22. (After completion of sewer house connections, sewage will be addressed through sewer network and discharge in drains will reduce significantly) 2. Out of 17 drains in Prayagraj, 5 will be tapped by Nov – 22, 2 will be tapped by Dec - 22, 6 will be tapped by Jan - 2023, 1 drain has very low discharge as sewage is being addressed through sewer network and balance 3 drains will be completed after the release of fund by Nagar Nigam, Prayagraj.

			3. 35 drains of Mirzapur-Ghazipur by Jan – 24.
3.b	Drains to be tapped in sanctioned project	02	The project for I&D of these drains and STP works has been sanctioned by NMCG vide their letter dated 19.10.2022.
3.c	Drains to be tapped in project submitted for approval	44	I&D works will be completed in 24 months after issuance of effective date of start.
3.d	Drains to be tapped in project under preparation	15	DPRs for I&D works for 1 drain at Ballia, 8 drains of Saidpur, Ghazipur and 3 drains of Zamania, Ghazipur are under preparation by UPJN (Urban). DPR for I&D of 3 drains at Bhadohi is under preparation by UPJN (Rural).
	Total	215	

** As per information provided by UP Jal Nigam

Status of 86 drains in Phase - I, Segment - B

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of Drains	Name of STP	Capacity of STP (MLD)	Remarks
1	2	3	4	5	6	7	8	9
A - Drains not require tapping - 10 Nos.								
1	Nazibabad	Chhoiya Drain	Ganga	4.66	Tapping not required	N. A.	N. A.	Not pertaining to U. P. Jal Nigam. Industrial drain, action to be taken by UPPCB.
2	Khatauli	Sugar mill nala	Kali	-	Tapping not required	N. A.	N. A.	
3	Ghaziabad	Fuldhera drain	Ganga	-	Tapping not required	N. A.	N. A.	
4	Amroha	Bagad drain (river)	Ganga	-	Tapping not required	N. A.	N. A.	
5	Hapur	Chhoiya Drain	Kali	-	Tapping not required	N. A.	N. A.	
6	Debai (Bulandshahar)	Neem nala	Kali	-	Tapping not required	N. A.	N. A.	Dry drain, not requiring tapping
7	Seohara	Nohra drain (Nasiya drain)	Ramganga	5.88	Tapping not required	N. A.	N. A.	BOD is less than 3 mg/l hence requires no treatment
8	Kanpur	Air force Nala	Ganga	-	Tapping not required	N. A.	N. A.	Storm water drain, Not to be tapped
9	Unnao	Loni Drain	Ganga	-	Tapping not required	N. A.	N. A.	Loni Drain carries Approx 2.0 MLD untreated domestic waste water from the habitation of some part of Unnao city and approx 5.72 MLD Industrial treated water of Industrial area Site -1 & Site - 2, Chandpur and Jamuka, Unnao. Loni drain covering the distance of about 60 K.M. from Unnao city often remains dry near Bihar, District Unnao before meeting to the River Ganga.
10	Modinagar	Kadarabad Drain	Kali	-	Tapping not required	Modinagar	20	Work of Modinagar STP has been completed. Also, work of sewer network and Sewer Hoise connections are also completed. Discharge from the drain is being addressed through sewer network.

B - Tapped Drains - 39 Nos.

1	Gharmuktheshwar	Garh Drain	Ganga	4	Tapped	Garh STP	9	-
2	Bijnor	Hemraj drain/Bijnor drain	Ganga	6.4	Tapped	Bijnour STP	24	-
3	Rampur	Rampur drain	Ramganga	-	Tapped	Rampur STP	29	-
4	Moradabad	Jigar Colony	Ramganga	2.59	Tapped	Moradabad STP	58	-
5	Moradabad	Katghar Railway Station Drain	Ramganga	1.3	Tapped			-

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of Drains	Name of STP	Capacity of STP (MLD)	Remarks		
6	Moradabad	Prabhat Nagar drain (near Chandausi Road)	Ramganga	1.73	Tapped			-		
7	Moradabad	Jama Masjid Left Drain	Ramganga	0.5	Tapped			-		
8	Moradabad	Jama Masjid Right Drain	Ramganga	0.9	Tapped			-		
9	Moradabad	Lalbagh Drain	Ramganga	1.73	Tapped			-		
10	Moradabad	Nawabpura Drain 1st	Ramganga	1.3	Tapped			-		
11	Moradabad	Nawabpura Drain 2nd	Ramganga	1.3	Tapped			-		
12	Moradabad	Ghosiyani Drain	Ramganga	1.3	Tapped			-		
13	Moradabad	Jhabbu Ka Nala	Ramganga	3.46	Tapped			-		
14	Moradabad	Chakkar Ki Milak (Mukarampur)	Ramganga	2.50	Tapped			-		
15	Moradabad	Kudaghar Drain	Ramganga	6.05	Tapped			-		
16	Moradabad	Daheria/ Dateria Drain	Ramganga	3.02	Tapped			-		
17	Moradabad	Barbalan Drain	Ramganga	1.73	Tapped			-		
18	Anupshahar	Anupsahar STP Drain-1	Ganga	0.81	Tapped			Anupshahar STP	2.57	-
19	Anupshahar	Anupsahar STP Drain-2	Ganga	1.76	Tapped					-
20	Hapur	Hapur Drain	Kali	6	Tapped			Hapur STP	30	-
21	Kannauj	Patta Nala	Kali	7	Tapped			Kannauj	13	-
22	Kannauj	Chhemkali temple to Nadangapur village (Adanga nalla)	Kali	3	Tapped					-
23	Kannauj	Tammi house to Sadkapur Village (Tammi nalla)	Kali	2	Tapped	-				
24	Kanpur	Permiya Nala	Ganga	6.38	Tapped	Cluster of STPs at Jajmau	5/130/43	-		
25	Kanpur	Sisamau Nala	Ganga	140.146	Tapped			-		
26	Kanpur	Tefco Nala	Ganga	0.43	Tapped			-		
27	Kanpur	Parmath drain	Ganga	1.78	Tapped			-		
28	Kanpur	Muir drain	Ganga	3.25	Tapped			-		
29	Kanpur	Police line drain	Ganga	0.79	Tapped			-		
30	Kanpur	Jail drain	Ganga	1.22	Tapped			-		
31	Kanpur	Bhagwatdas (Guptarghat Nala)	Ganga	2.38	Tapped			-		
32	Kanpur	COD Nala	Pandu	8.81	Tapped	Bingawan	210	-		
33	Kanpur	Dabka Nalla-III	Ganga	2.56	Tapped	Cluster of STPs at Jajmau	5/130/43	-		
34	Kanpur	Shetla Bazar (Bangalighat nala)	Ganga	5.75	Tapped			-		
35	Kanpur	Budhiya ghat Drain	Ganga	2.34	Tapped			-		
36	Kanpur	Wazidpur Nalla	Ganga	7.66	Tapped			-		
37	Kanpur	Thermal Nala	Pandu	30	Tapped			Panka	30	-
38	Kasganj	Kasganj drain	Kali	12.7	Tapped	Kasganj	15	-		
39	Unnao	City Jail Drain (Dakari drain)	Ganga	19.33	Tapped	Unnao	15	I&D works have been completed. STP will be commissioned by Dec - 2022		

Status of 86 drains in Phase - I, Segment - B

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of drains	Name of Project	Name of Programme	Date of Start	Date of Completion	STP Capacity (MLD)	Progress of STP construction (%)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
C - Drains to be tapped in projects Under Construction - 26 Nos.												
1	Moradabad	Vivekanand Hospital Drain (Left)	Ramganga	1.08	Untapped	I & D and STP works at Moradabad (Zone - II)	Namami Gange	-	24 months after issuance of effective date of start by NMCG	25	0	Financial arrangement not yet completed. Effective date of start to be given by NMCG thereafter.
2	Moradabad	Vivekanand Hospital Drain (Right)	Ramganga	2.61	Untapped							
3	Moradabad	MIT Drain	Ramganga	7.5	Untapped							
4	Moradabad	Moksh Dham Drain	Ramganga	7.22	Untapped							
5	Moradabad	TDI City Drain	Ramganga	4.86	Untapped							
6	Bulandshahar	Manan Road Nalla (Bulandshahr I)	Kali	7.77	Untapped	Bulandshahar sewerage scheme	AMRUT	09.12.2018	31.01.2023	40	100.00	Pertaining to UPJN (Urban). Trial & run of STP has been completed. Work of sewer network and Sewer House connections are going on. After completion of sewer network and House connections, there will be no need for tapping of drains as sewage will be addressed through sewer network.
7	Bulandshahar	Adil nagar Nala	Kali	2.15	Untapped							
8	Bulandshahar	Chandbari Road (Bulandshahr II)	Kali	6.18	Untapped							
9	Bulandshahar	Cheel ghat	Kali	0.88	Untapped							
10	Bulandshahar	Narshal ghat	Kali	2.41	Untapped							
11	Bulandshahar	Adil Nagar 2	Kali	-	Untapped							
12	Bulandshahar	Kasai Bada	Kali	0.85	Untapped							
13	Bulandshahar	Faisalabad road	Kali	3.25	Untapped							
14	Bulandshahar	Behind Shanidev mandir	Kali	-	Untapped							
15	Bulandshahar	Devipura	Kali	1.65	Untapped							
16	Bulandshahar	Bridge Dhameda Road	Kali	0.34	Untapped							
17	Bulandshahar	Behind chamunda mandir	Kali	0.4	Untapped							
18	Kanpur	ICI Nala	Pandu	40	Untapped	I & D and STP works at Panka, Kanpur	Namami Gange	11.10.2019	20.12.2022	30	93.25	STP has been commissioned. Balance I&D works are under progress.
19	Bareilly	Deveranaiya Nala	Ramganga	10	Untapped	Pollution abatement for River Ramganga at Bareilly (I&D and STP works)	Namami Gange	31.08.2022	30.08.2024	63	3.50	Effective date of start has been given as 31.08.2022 by NMCG. Work is in progress.
20	Bareilly	Chawri Nala (Chodari)	Ramganga	18.82	Untapped							
21	Bareilly	Nakatiya Nala	Ramganga	21.01	Untapped							
22	Farrukhabad	Bhairoghat drain (Tokaghat)	Ganga	4	Untapped	I & D and STP works at Fatehgarh-Farrukhabad	Namami Gange	28.06.2022	27.06.2024	45	9.50	Effective date of start has been given as 28.06.2022 by NMCG. Work is in progress.
23	Farrukhabad	Dhinapur drain	Ganga	1	Untapped							
24	Fatehgarh	Hathikhana Nala	Ganga	6.88	Untapped							
25	Fatehgarh	Bargadiya Ghat drain	Ganga	1.31	Untapped							
26	Fatehgarh	Cantt Nalla	Ganga	3.44	Untapped							

D - Drains to be tapped in sanctioned projects (Under Tendering) - 02 Nos.												
1	Meerut	Abu Nallah-2	Kali	145.95	Untapped	I & D and STP works at Meerut	Namami Gange	-	24 months after issuance of LOA	220	-	Financial Evaluation report has been submitted to NMCG on 14.10.2022.
2	Meerut	Slaughter House Drain /Odean Nala	Kali	113.73	Untapped							

E - Drains to be tapped in projects submitted for approval- 07 Nos.												
1	Kanpur	Ganda Nala	Pandu	55.09	Partially Tapped	I&D of remaining drains falling in river Ganga and Pandu in Kanpur	Namami Gange	-	24 months after issuance of LOA	No STP is proposed	-	DPR under Namami Gange, Phase-II submitted to NMCG vide letter dated 20.12.2021. DPR was returned with observations by NMCG vide letter dated 04.07.2022. Revised DPR, after incorporating the observations will be submitted soon.
2	Kanpur	Halwa Khand Nala	Pandu	11.44	Partially Tapped							
3	Kanpur	Ranighat drain	Ganga	1.89	Partially Tapped							
4	Kanpur	Satti Chaura	Ganga	2	Partially tapped							
5	Kanpur	Golaaghat Nala	Ganga	1.44	Partially tapped							
6	Gulaothi	Gulaothi Drain	Kali	6.91	Untapped	I & D and STP works at Gulaothi Town, Bulandshahar	Namami Gange	-	-	10 MLD STP proposed	-	Revised DPR has been submitted to NMCG vide SMCG letter dated 27.09.2022. DPR is under examination at NMCG.
7	Hapur	Hapur Drain-1 (City drain)	Kali	25	Untapped	Prevention of Pollution of River Kali by I & D of Hapur City Drain at Distt. Hapur	Namami Gange	-	-	6 MLD STP proposed	-	Revised DPR has been submitted to NMCG vide SMCG letter dated 26.09.2022. DPR is under examination at NMCG.

F - Drains to be tapped in projects under preparation- 2 Nos.												
1	Meerut	Abu Nallah-1	Kali	39.22	Untapped	I & D and STP works of Abu Nallah - I Drain at Meerut	Namami Gange	-	-	43 MLD STP proposed	-	DPR is under preparation and will be submitted by 10.12.2022.
2	Moradabad	Moradabad drain (Karula drain)	Ramganga	26.11	Untapped	I & D and STP works at Moradabad (Zone - IV)	Namami Gange	-	-	35 MLD STP proposed	-	DPR is under preparation and will be submitted by 10.12.2022.

Status of 215 drains in Phase - II, Segment - B

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of Drains	Name of STP	STP capacity (MLD)	Remarks
A - Drains not require tapping - 17 Nos.								
1	Chunar	NAGARPUR	Jargo	0.091	Tapping not required	N.A.	N.A.	Not proposed to be intercepted and diverted as the same are falling into River Jargo which finally meets River Ganga in the downstream at an approximate distance of 16 kms. River Jargo dries in dry weather before meeting River Ganga therefore no I&D is proposed for drains falling into River Jargo.
2	Chunar	TEAKAUR NAGARPUR	Jargo	0.100	Tapping not required	N.A.	N.A.	
3	Chunar	BHARATPUR KABRISTAN	Jargo	0.154	Tapping not required	N.A.	N.A.	
4	Chunar	BHARATPUR TRIMOHANI	Jargo	0.134	Tapping not required	N.A.	N.A.	
5	Chunar	SADDUPUR NAIPURWA	Jargo	0.960	Tapping not required	N.A.	N.A.	
6	Chunar	PASHU CHIKITSALAYA	Jargo	0.126	Tapping not required	N.A.	N.A.	
7	Chunar	NAGAR PALIKA	Jargo	0.224	Tapping not required	N.A.	N.A.	
8	Chunar	PARADE GROUND	Jargo	0.300	Tapping not required	N.A.	N.A.	
9	Fatehpur	Tambeshear Mandir to Mitthanpur	Yamuna	-	Tapping not required	N.A.	N.A.	
10	Fatehpur	Navabag to Lodhiganj	Yamuna	-	Tapping not required	N.A.	N.A.	Dry weather flow from the town doesn't discharge into the river.
11	Fatehpur	Joniha Chauraha to Jhaupur	Yamuna	-	Tapping not required	N.A.	N.A.	
12	Kunda	Ganda Nala Raiyapur	Ganga	-	Tapping not required	N.A.	N.A.	
13	Kunda	Taar Nala Babaganj	Ganga	-	Tapping not required	N.A.	N.A.	
14	Kunda	Ganda Nala Baraipur	Ganga	-	Tapping not required	N.A.	N.A.	These two drains are currently dry and there is no requirement of I&D of these drains.
15	Prayagraj	Fort Drain No. 1	Yamuna	0.20	Untapped	N.A.	N.A.	
16	Prayagraj	Fort Drain No. 2	Yamuna	0.40	Untapped	N.A.	N.A.	Dry weather flow from the town doesn't reach the river.
17	Prayagraj	Co-Operative Nala	Ganga	0.27	Tapping not required	N.A.	N.A.	
B - Tapped Drains - 80 Nos.								
1	Mirzapur	Kachari Drain	Ganga	1.200	Tapped	Pakka Pokhra	14	-
2	Mirzapur	Oliyar	Ganga	0.310	Tapped			-
3	Mirzapur	Sundar	Ganga	0.240	Tapped			-
4	Mirzapur	Badali	Ganga	0.390	Tapped			-
5	Mirzapur	Narghat	Ganga	0.780	Tapped			-
6	Mirzapur	Khandawa	Ganga	9.420	Tapped			-
7	Mirzapur	DiwanGhat old Drain	Ganga	0.100	Tapped	Vindhyanchal	4	-
8	Mirzapur	BalughatPakka Drain	Ganga	0.170	Tapped			-
9	Mirzapur	Parasuram Drain	Ganga	1.390	Tapped			-
10	Mirzapur	Gudara Drain	Ganga	0.200	Tapped			-
11	Prayagraj	Sasur Khaderi	Yamuna	18.00	Tapped	Numayadahi	50	-
12	Prayagraj	Main Ghaghar Nala	Yamuna	25.86	Tapped			-
13	Prayagraj	Chachar Nala	Yamuna	25.00	Tapped			-
14	Prayagraj	Drain at Gate No. 9	Yamuna	2.15	Tapped	Naini	80	-
15	Prayagraj	Drain at Gate No. 13	Yamuna	1.98	Tapped			-
16	Prayagraj	Morigate Nala	Ganga	8.00	Tapped	Rajapur	60	-
17	Prayagraj	Drains Of Daraganj Area	Ganga	2.00	Tapped			-
18	Prayagraj	Jondhwal Ghat Drain/Chhuhara Mandir	Ganga	1.31	Tapped			-
19	Prayagraj	Jondhwal Rasulabad Drain (Murdaghat)	Ganga	1.50	Tapped			-
20	Prayagraj	Mumfordganj Drain	Ganga	10.00	Tapped			-
21	Prayagraj	Chilla Drain	Ganga	1.20	Tapped			-
22	Prayagraj	Allenganj Nala / Buxi Bund Nala	Ganga	20.00	Tapped	Salori	43	-
23	Prayagraj	Ponghat Nala	Ganga	7.50	Tapped			-
24	Prayagraj	Kodra Nala	Ganga	13.00	Tapped	Ponghat	10	-
25	Prayagraj	Rasulabad Puccaghat Drain	Ganga	1.55	Tapped	Kodra	25	-
26	Prayagraj	Mehdauri Gaon Drain	Ganga	1.40	Tapped	Rajapur	60	-
27	Varanasi	Shivala Drain	Ganga	5.00	Tapped	Dinapur	80	-
28	Varanasi	Harishchandraghat Drain	Ganga	2.50	Tapped			-
29	Varanasi	Mansaroverghat Drain	Ganga	4.50	Tapped			-

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of Drains	Name of STP	STP capacity (MLD)	Remarks		
30	Varanasi	Pandeyghat Drain	Ganga	30.00	Tapped			-		
31	Varanasi	Dr. R. P. Ghat Drain	Ganga		Tapped			-		
32	Varanasi	Meerghat Drain	Ganga		Tapped			-		
33	Varanasi	Lalitghat Drain	Ganga	4.50	Tapped			-		
34	Varanasi	Jaleshanghat Drain	Ganga		Tapped			-		
35	Varanasi	Manikarnikaghat Drain	Ganga		Tapped			-		
36	Varanasi	Sankthaghat Drain	Ganga	1.50	Tapped			-		
37	Varanasi	Mehtaghat Drain	Ganga		Tapped			-		
38	Varanasi	Ramghat Drain	Ganga		Tapped			-		
39	Varanasi	Panchgangaghat Drain	Ganga		Tapped			-		
40	Varanasi	Bramhaghat Drain	Ganga		Tapped			-		
41	Varanasi	Lalghat Drain	Ganga	Tapped	-					
42	Varanasi	Trilochanghat Drain	Ganga	4.50	Tapped			-		
43	Varanasi	Teliya Drain	Ganga	2.80	Tapped			-		
44	Varanasi	Bhainsasur Drain	Ganga	0.40	Tapped			-		
45	Varanasi	Rajghat Drain	Ganga	0.20	Tapped			-		
46	Varanasi	Phulwariya Drain	Varuna	7.60	Tapped			Dinapur	140	-
47	Varanasi	Sadar Bazar Drain	Varuna	2.00	Tapped					-
48	Varanasi	Raja Bazar Drain	Varuna	0.10	Tapped					-
49	Varanasi	TeliyaBag Drain	Varuna	18.00	Tapped					-
50	Varanasi	Nakkhighat Drain	Varuna	0.10	Tapped					-
51	Varanasi	Narokhar Drain	Varuna	7.50	Tapped			Goitha	120	-
52	Varanasi	Sarang Talab Drain	Varuna	1.50	Tapped					-
53	Varanasi	Nai Basti	Varuna	3.00	Tapped					-
54	Varanasi	Central Jail Drain	Varuna	6.50	Tapped					-
55	Varanasi	Ordely Bazar Drain	Varuna	7.00	Tapped					-
56	Varanasi	Chamrautha Drain	Varuna	1.50	Tapped					-
57	Varanasi	Khajury Colony Drain	Varuna	1.50	Tapped					-
58	Varanasi	Banaras Drain No.-5	Varuna	1.00	Tapped					-
59	Varanasi	Hukulganj Drain	Varuna	2.50	Tapped					-
60	Varanasi	Samneghat Drain	Ganga	1.17	Tapped			Ramna	50	-
61	Varanasi	Rajghat Outfall (Shahi Nala)	Ganga	130.00	Tapped			Dinapur	140	-
62	Chunar	TAMBALGANJ NALA	Ganga	0.046	Tapped			FSTP	0.01	-
63	Chunar	DARGAHSHAREEF NALA	Ganga	0.319	Tapped					-
64	Chunar	BHAIRAMGANJ EAST NALA	Ganga	0.081	Tapped					-
65	Chunar	BHAIRAMGANJ WEST NALA	Ganga	0.062	Tapped					-
66	Chunar	TEKAUR BASTI NORTH	Ganga	0.099	Tapped	-				
67	Chunar	TEKAUR BASTI SOUTH	Ganga	0.098	Tapped	-				
68	Chunar	SANTOSHI MATA MANDIR NALA	Ganga	0.125	Tapped	-				
69	Chunar	POST OFFICE SOUTH DRAIN	Ganga	0.393	Tapped	-				
70	Chunar	POST OFFICE NORTH DRAIN	Ganga	0.335	Tapped	-				
71	Chunar	GANGESHWAR NISHAD PARK DRAIN	Ganga	0.088	Tapped	-				
72	Chunar	BALUGHAT DRAIN	Ganga	0.085	Tapped	-				
73	Chunar	BELBEER GHAT DRAIN	Ganga	0.042	Tapped	-				
74	Chunar	CHOURA MATA DRAIN	Ganga	0.125	Tapped	-				
75	Chunar	KASHI RAM AWAS DRAIN	Ganga	0.377	Tapped	-				
76	Ramnagar	Rambhag Ghat Drain	Ganga	8.20	Tapped	Ramnagar	10			-
77	Ramnagar	Balua Ghat Drain	Ganga	0.13	Tapped			-		
78	Ramnagar	Shakti Ghat Drain	Ganga	0.40	Tapped			-		
79	Ramnagar	Salotri Ghat Drain	Ganga	0.34	Tapped			-		
80	Ramnagar	Hanuman Ghat Drain	Ganga	0.09	Tapped	-				

Status of 215 drains in Phase - II, Segment - B

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of Drains	Name of Project	Name of Programme	Date of Start of Project	Date of Completion of Project	Progress of STP construction (%)	STP capacity (MLD)	Remarks			
1	2	3	4	5	6	7	8	9	10	11	12	13			
C - Drains to be tapped in projects Under Construction - 57 Nos.															
1	Mirzapur	Basvariya Drain	Ganga	1.130	Untapped	Vindhanchal Sewerage Scheme	AMRUT	21.12.2018	31.12.2022	100.00	7	Pertaining to UPJN (Urban). STP is under trial & run. Work of sewer network and Sewer Houise connections are going on. After completion of sewer network and House connections, there will be no need for tapping of drains as sewage will be addressed through sewer network.			
2	Mirzapur	Diwan Ghat new Drain	Ganga	0.020	Untapped										
3	Mirzapur	BalughatKacha Drain	Ganga	0.010	Untapped										
4	Mirzapur	Malhaya Drain	Ganga	0.270	Untapped										
5	Mirzapur	Patengra (manasarovar) Drain	Ganga	0.740	Untapped										
6	Prayagraj	Mawaiya Nala	Yamuna	28.10	Untapped	I & D and STP works at Naini, Phaphamau and Jhushi	Namami Gange	16.09.2019	30.11.2022	93.00	42	Naini STP has been commissioned.			
7	Prayagraj	Mahewa Ghat Drain no. 1	Yamuna	0.30	Untapped										
8	Prayagraj	Mahewa Ghat Drain no. 2	Yamuna	0.22	Untapped										
9	Prayagraj	Arail Drain No. 2 (Kharkauni drain)	Yamuna	1.45	Untapped										
10	Prayagraj	Sachcha Baba Ashram Drain	Yamuna	2.72	Untapped										
11	Prayagraj	Basna Nala	Ganga	2.55	Untapped								15.12.2022	14	Work is under progress. Phaphamau STP will be commissioned by Dec - 2022.
12	Prayagraj	Shantipuram Nala	Ganga	4.10	Untapped								31.01.2023	16	Work is under progress. Jhushi STP will be commissioned by Jan - 2023.
13	Prayagraj	5 small drains near Gangoli Shival Drain	Ganga	0.80	Untapped										
14	Prayagraj	Ulta Quila I	Ganga	0.30	Untapped										
15	Prayagraj	Ulta Quila II	Ganga	0.24	Untapped										
16	Prayagraj	Lotey Haren Nala	Ganga	9.98	Untapped										
17	Prayagraj	Shastri Bridge Nala (03 small drains), Jhushi	Ganga	2.78	Untapped										
18	Prayagraj	Indira Awas Nala / Jai Gurudev Ashram Nala	Ganga	1.15	Untapped										
19	Prayagraj	Nehru Park Nala	Ganga	2.65	Untapped	Sewerage works in district E, part 2	AMRUT	16.06.2021	15.06.2022	No STP is proposed	-	Pertaining to UPJN (Urban). House connection work has been completed under Amrut Programme. At present, the discharge in Nala/drains has been reduced significantly as sewage is being addressed through sewer network.			
20	Prayagraj	Karela Bagh Drain	Yamuna	0.60	Unapped	I&D works of 3 drains in Karelabagh area	15th Finance Commission, Nagar Nigam, Prayagraj	-	-	No STP is proposed	-	Pertaining to UPJN (Urban). Work has been halted as fund is to be made available by Nagar Nigam, Prayagraj.			
21	Prayagraj	Karela Bagh Drain A-1	Yamuna	0.73	Unapped										
22	Prayagraj	Karela Bagh Drain A-2	Yamuna	0.72	Unapped										
23	Ghazipur	HARIZAN BASTI	Ganga	0.02	Untapped	I & D and STP works at Ghazipur	Namami Gange	10.04.2022	09.01.2024	17.50	21	Work is in progress.			
24	Ghazipur	SAMSHAN GHAT	Ganga	0.103	Untapped										
25	Ghazipur	RUI MANDI	Ganga	0.018	Untapped										
26	Ghazipur	BUDHAVA MAHADEVA	Ganga	0.049	Untapped										
27	Ghazipur	MUGAL PURA	Ganga	0.027	Untapped										
28	Ghazipur	POSTA GHAT	Ganga	0.027	Untapped										
29	Ghazipur	KHIRKI GHAT	Ganga	0.025	Untapped										
30	Ghazipur	THERI BAZAR	Ganga	0.025	Untapped										
31	Ghazipur	ANZAH GHAT	Ganga	3.91	Untapped										
32	Ghazipur	CHETNAT GHAT	Ganga	0.686	Untapped										
33	Ghazipur	STIMER GHAT	Ganga	3.241	Untapped										
34	Ghazipur	GOLA GHAT	Ganga	0.102	Untapped										
35	Ghazipur	MAKSUD GHAT	Ganga	0.018	Untapped										
36	Ghazipur	COLLECTER GHAT	Ganga	3.141	Untapped										
37	Ghazipur	DADRI GHAT	Ganga	3.233	Untapped										

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of Drains	Name of Project	Name of Programme	Date of Start of Project	Date of Completion of Project	Progress of STP construction (%)	STP capacity (MLD)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
38	Ghazipur	SAI MANDIR	Ganga	3.119	Untapped	I & D and STP works at Mirzapur	Namami Gange	10.04.2022	09.01.2024	27.00	17	Work is in progress.
39	Ghazipur	NAUPURA	Ganga	0.018	Untapped							
40	Ghazipur	AFIM FACTORY COLONY	Ganga	0.018	Untapped							
41	Ghazipur	MAHALA BASTI (SIKANDPUR)	Ganga	0.02	Untapped							
42	Ghazipur	D.M BANGLO	Ganga	3.141	Untapped							
43	Ghazipur	PEAR NAGAR	Ganga	0.027	Untapped							
44	Ghazipur	BADA MAHADEVA (GORA BAZAR)	Ganga	3.91	Untapped							
45	Ghazipur	BADA MAHADEVA (ADARSH BAZAR)	Ganga	1.27	Untapped							
46	Mirzapur	Bisundarpur Drain	Ganga	1.580	Untapped							
47	Mirzapur	Hanumanghat Drain	Ganga	0.680	Untapped							
48	Mirzapur	Public club Drain	Ganga	0.600	Untapped							
49	Mirzapur	Barahmiliah Drain	Ganga	0.390	Untapped							
50	Mirzapur	District judge Drain	Ganga	0.400	Untapped							
51	Mirzapur	Lift cannal Drain	Ganga	0.400	Untapped							
52	Mirzapur	Irrigation colony Drain	Ganga	0.030	Untapped							
53	Mirzapur	MorchaGhar Drain	Ganga	1.640	Untapped							
54	Mirzapur	Ghoreshahid Drain	Ganga	49.300	Untapped							
55	Mirzapur	konia	Ganga	0.020	Untapped							
56	Mirzapur	Chorawa	Ganga	0.250	Untapped							
57	Mirzapur	Balaji temple	Ganga	2.200	Untapped							
D - Drains to be tapped in sanctioned projects (Under Tendering) - 2 Nos.												
1	Varanasi	Nakhi Drain	Ganga	1.86	Partially Tapped	I&D of Assi Nala and additional construction of STP at Varanasi	Namami Gange	-	24 months after issuance of effective date of start	-	55 MLD proposed	The project for I&D of these drains and STP works has been sanctioned by NMCG vide their letter dated 19.10.2022.
2	Varanasi	Assi/Nagavan Drain	Ganga	42.81	Partially Tapped							
E - Drains to be tapped in projects submitted for approval- 44 Nos.												
1	Prayagraj	A.D.A. Colony Nala / Jwaladevi	Ganga	4.50	Untapped	I & D of Rasulabad Ghat drains and augmentation of STPs at Distt. Prayagraj	Namami Gange	-	24 months after issuance of effective date of start	-	115 MLD proposed	DPR was submitted to NMCG vide SMCG letter dated 10.05.2022. Observations were intimated by NMCG vide SMCG letter dated 08.07.2022. Reply of observations has been submitted to NMCG vide letter dated 23.07.2022. NMCG has appointed third party for approval of the DPR.
2	Prayagraj	Rajapur Nala	Ganga	25.00	Untapped							
3	Pravagraj	Shankarghat Drain -01	Ganga	0.87	Untapped							
4	Pravagraj	Shankarghat Drain -02	Ganga	1.25	Untapped							
5	Pravagraj	Jondhwal drain	Ganga	7.50	Untapped							
6	Prayagraj	Shankarghat Colony Drain (Near Phaphamau Bridge)	Ganga	1.25	Untapped							
7	Pravagraj	Sadar Bazar Nala	Ganga	3.80	Untapped							
8	Pravagraj	Shivkuti Drain No. 1	Ganga	1.10	Unapped	I&D of 13 drains augmentation of Salori STP.	Namami Gange	-	24 months after issuance of effective date of start	-	43 MLD proposed	DPR has been submitted to NMCG vide SMCG letter dated 10.05.2022. NMCG has appointed third party for approval of the DPR.
9	Pravagraj	Shivkuti Drain No. 2	Ganga	0.15	Unapped							
10	Prayagraj	Shivkuti Drain No. 3 (North)	Ganga	0.20	Unapped							
11	Prayagraj	Shivkuti Drain No. 4	Ganga	0.25	Unapped							
12	Pravagraj	Shivkuti Drain No. 5	Ganga	0.30	Unapped							
13	Pravagraj	Shivkuti Drain No. 6	Ganga	0.25	Unapped							
14	Pravagraj	Shivkuti Drain No. 7 (East)	Ganga	0.70	Unapped							
15	Pravagraj	Govindpur Colony Drain (Purani Basti)	Ganga	0.20	Unapped							
16	Pravagraj	Govindpur Colony Drain No. 1	Ganga	0.25	Unapped							
17	Pravagraj	Govindpur Colony Drain No. 2	Ganga	0.30	Unapped							
18	Pravagraj	Govindpur Colony Drain No. 3	Ganga	0.15	Unapped							
19	Pravagraj	Govindpur Colony Drain No. 4	Ganga	0.25	Unapped							
20	Pravagraj	Salori Nala	Ganga	19.50	Unapped							
21	Pravagraj	Ghaghar Nala 1-A / Sadiapur Drain	Yamuna	5.00	Untapped	I&D of 8 nos. drains and STP works at Prayagraj	Namami Gange	-	24 months after issuance of effective date of start	-	70 MLD proposed	DPR has been submitted to NMCG vide SMCG letter dated 10.05.2022. DPR is under examination at NMCG.
22	Pravagraj	Ghaghar Nala 1-A1	Yamuna	3.25	Untapped							
23	Pravagraj	Ghaghar Nala 1-B	Yamuna	1.60	Untapped							
24	Pravagraj	Dariyabad Kakahraghat Drain Meerapur	Yamuna	1.81	Untapped							
25	Pravagraj	Dariyabad Pipalghat Drain	Yamuna	2.00	Untapped							
26	Pravagraj	Dariyabad Jogighat Drain Meerapur	Yamuna	2.30	Untapped							
27	Pravagraj	Balua Ghat JCC Backside	Yamuna	0.50	Untapped							
28	Pravagraj	Drain near Chachar Drain/Bargad Ghat Meerpur	Yamuna	3.25	Untapped							
29	Dalmou	Padva Nala/(Muraiabagh) Shankar Nagar	Ganga	2.68	Untapped							
30	Dalmou	Bada Math - Chhota Math ke bich ka Nala/(Sherandajpur)	Ganga		Untapped							

S. No	City/Town	Name of Drain	River	Average Flow Discharge (MLD)	Status of Drains	Name of Project	Name of Programme	Date of Start of Project	Date of Completion of Project	Progress of STP construction (%)	STP capacity (MLD)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
31	Dalmau	Busda Ghat ka Nala/(Sherandajpur)	Ganga		Untapped				start			
32	Dalmau	Shukla Ghat ka Nala/(Sherandajpur)	Ganga		Untapped							
33	Dalmau	Pathvari Ghat ka Nala/(Tikaitgani)	Ganga		Untapped							
34	Dalmau	Soarakh Ghat Muroop Nala/(Tikaitgani)	Ganga		Untapped							
35	Dalmau	Muskatpal Nala	Ganga		Untapped							
36	Dalmau	Shivala Ghat Nala	Ganga		Untapped							
37	Dalmau	Raja Tiloi Ghat Nala/Mo. sherandajpur(Deen shah Gaora Ghat)	Ganga		Untapped							
38	Mughalsarai	Kali Mohal Drain (Ganda Nala)	Ganga	8.26	Untapped	I & D and STP works at Pt. Deen Dayal Upadhyay Nagar, Distt. Chandauli	Namami Gange	-	24 months after issuance of effective date of start	-	37 MLD proposed	DPR has been submitted to NMCG. NMCG has appointed third party for approval of DPR.
39	Mughalsarai	Chandhasi Nala/Railway Nala	Ganga	21.07	Untapped							
40	Manikpur	Pakka Nala	Ganga	0.582	Untapped	I & D and STP for Abatement of Pollution of River Ganga at Manikpur, Distt. Pratappgarh	Namami Gange	-	24 months after issuance of effective date of start	-	2.4 MLD Wetland Technology based	DPR was submitted to NMCG vide letter dated 08.04.2022. Observations intimated by NMCG vide letter dated 26.07.2022. Reply to observations has been submitted to NMCG vide letter dated 18.08.2022. DPR is under examination at NMCG.
41	Manikpur	Raja Hela Nala	Ganga	0.100	Untapped							
42	Manikpur	Prathmik Vidyalaya	Ganga	0.086	Untapped							
43	Manikpur	Mallahan Tola	Ganga	0.086	Untapped							
44	Manikpur	Post office Nala	Ganga	0.243	Untapped							
F - Drains to be tapped in projects under preparation- 15 Nos.												
1	Ballia	Kathar Nala at the around of Ballia city	Ganga	17	Untapped	I & D of Kathar Nala at distt. Ballia	Namami Gange		24 months after issuance of effective date of start	-	-	DPR under Amrut -2 is under preparation by UPJN (Urban).
2	Saidpur	Jauhargai Drain	Ganga	0.80	Untapped	I & D and STP works at Saidpur, Distt. Ghazipur	SBM 2.0	-		-	2.5 MLD proposed	Pertaining to UPJN (Urban). SHPSC has been done, G.O awaited.
3	Saidpur	Rangmahal Ghat Drain	Ganga	0.20	Untapped							
4	Saidpur	Ward No. 15 Malhiya Basti Drain	Ganga	1.00	Untapped							
5	Saidpur	Mahaveer Ghat Drain	Ganga	0.60	Untapped							
6	Saidpur	Sangat Ghat Drain	Ganga	0.50	Untapped							
7	Saidpur	Pakka Ghat Drain	Ganga	0.50	Untapped							
8	Saidpur	Budenath Mahadew Ghat Drain	Ganga	0.80	Untapped							
9	Saidpur	Kot Ghat	Ganga	0.90	Untapped							
10	Zamania	Gorawa Drain	Ganga	0.60	Untapped	I & D and STP works at Zamania, Distt. Ghazipur	SBM 2.0	-		-	3.5 MLD proposed	Pertaining to UPJN (Urban). SHPSC has been done, G.O awaited.
11	Zamania	Kankarwa Drain	Ganga	1.01	Untapped							
12	Zamania	Karpurimai Ghat Drain	Ganga	2.80	Untapped							
13	Bhadohi	Chauri Nala	Varuna	2.67	Untapped	I & D and STP works at Bhadohi	Namami Gange	-		-	22 MLD proposed	DPR is under preparatin and will be submitted by 15.01.2023.
14	Bhadohi	Rajpura Nala	Varuna	4.33	Untapped							
15	Bhadohi	Mamdopur Nala	Varuna	3.99	Untapped							

STATUS OF DRAINS - OCTOBER

SrNo	River	Region	District	Drain Name	Tapped/ UnTapped	Sample Date	Reported Date
1	Ganga	Sonbhadra	Sonbhadra	Belbeer Ghat Drain	Dry	31-10-22 8:40	05-11-22 11:41
2	Ganga	Sonbhadra	Mirzapur	District judge Drain	Dry	31-10-22 11:45	05-11-22 11:38
3	Ganga	Ghaziabad	Ghaziabad	Fuldhera drain	Dry	26-10-22 12:05	01-11-22 12:53
4	Ganga	Ghaziabad	Ghaziabad	Fuldhera drain	Dry	17-10-22 12:10	01-11-22 12:49
5	Ganga	Sonbhadra	Sonbhadra	Belbeer Ghat Drain	Dry	25-10-22 8:40	26-10-22 18:05
6	Ganga	Sonbhadra	Mirzapur	District judge Drain	Dry	25-10-22 11:45	26-10-22 17:59
7	Ganga	Raebareli	Raebareli	Shukla Ghat ka Nala/(Sherandajpur)	Dry	25-10-22 9:16	25-10-22 18:45
8	Ganga	Raebareli	Raebareli	Raja Tiloi Ghat Nala(Gaora Ghat)	Dry	25-10-22 9:15	25-10-22 18:45
9	Ganga	Raebareli	Raebareli	Nala near Munnu Pal House	Dry	25-10-22 8:35	25-10-22 18:44
10	Ganga	Raebareli	Raebareli	Nala between Bada Math - Chhota Math	Dry	25-10-22 9:30	25-10-22 18:44
11	Ganga	Raebareli	Raebareli	Baruda ghat drain	Dry	25-10-22 9:20	25-10-22 18:44
12	Ganga	Raebareli	Pratapgarh	Raja Hela Nala, Manikpur	Dry	25-10-22 13:38	25-10-22 18:44
13	Ganga	Raebareli	Pratapgarh	Prathmic Vidyalaya Nala, Manikpur	Dry	25-10-22 13:39	25-10-22 18:43
14	Ganga	Raebareli	Pratapgarh	Lattara	Dry	25-10-22 11:42	25-10-22 18:43
15	Ganga	Sonbhadra	Sonbhadra	Belbeer Ghat Drain	Dry	17-10-22 8:40	20-10-22 13:43
16	Ganga	Sonbhadra	Mirzapur	District judge Drain	Dry	17-10-22 11:45	20-10-22 13:24
17	Ganga	Raebareli	Pratapgarh	Raja Hela Nala, Manikpur	Dry	18-10-22 15:25	18-10-22 17:44
18	Ganga	Raebareli	Raebareli	Raja Tiloi Ghat Nala(Gaora Ghat)	Dry	18-10-22 12:51	18-10-22 17:42
19	Ganga	Raebareli	Raebareli	Shukla Ghat ka Nala/(Sherandajpur)	Dry	18-10-22 12:50	18-10-22 17:41
20	Ganga	Raebareli	Pratapgarh	Lattara	Dry	18-10-22 16:20	18-10-22 17:41
21	Ganga	Raebareli	Raebareli	Nala near Munnu Pal House	Dry	18-10-22 11:50	18-10-22 17:40
22	Ganga	Raebareli	Pratapgarh	Prathmic Vidyalaya Nala, Manikpur	Dry	18-10-22 15:24	18-10-22 17:40
23	Ganga	Raebareli	Raebareli	Nala between Bada Math - Chhota Math	Dry	18-10-22 13:07	18-10-22 17:39
24	Ganga	Raebareli	Raebareli	Baruda ghat drain	Dry	18-10-22 13:01	18-10-22 17:38
25	Ganga	Ghaziabad	Ghaziabad	Fuldhera drain	Dry	10-10-22 11:55	18-10-22 15:18
26	Ganga	Sonbhadra	Sonbhadra	Belbeer Ghat Drain	Dry	10-10-22 8:40	15-10-22 11:22
27	Ganga	Sonbhadra	Mirzapur	District judge Drain	Dry	10-10-22 11:45	15-10-22 11:20
28	Ganga	Raebareli	Pratapgarh	Lattara	Dry	11-10-22 16:10	11-10-22 17:01
29	Ganga	Raebareli	Pratapgarh	Prathmic Vidyalaya Nala, Manikpur	Dry	11-10-22 15:17	11-10-22 17:01
30	Ganga	Raebareli	Pratapgarh	Raja Hela Nala, Manikpur	Dry	11-10-22 15:17	11-10-22 17:00
31	Ganga	Raebareli	Raebareli	Nala between Bada Math - Chhota Math	Dry	11-10-22 13:05	11-10-22 17:00
32	Ganga	Raebareli	Raebareli	Baruda ghat drain	Dry	11-10-22 13:03	11-10-22 16:59
33	Ganga	Raebareli	Raebareli	Raja Tiloi Ghat Nala(Gaora Ghat)	Dry	11-10-22 13:05	11-10-22 16:58
34	Ganga	Raebareli	Raebareli	Shukla Ghat ka Nala/(Sherandajpur)	Dry	11-10-22 13:00	11-10-22 16:58

35	Ganga	Raebareli	Raebareli	Nala near Munnu Pal House	Dry	11-10-22 12:15	11-10-22 16:58
36	Ganga	Sonbhadra	Sonbhadra	Belbeer Ghat Drain	Dry	03-10-22 8:40	11-10-22 12:44
37	Ganga	Ghaziabad	Ghaziabad	Fuldhera drain	Dry	03-10-22 15:40	10-10-22 12:54
38	Ganga	Raebareli	Raebareli	Shukla Ghat ka Nala/(Sherandajpur)	Dry	04-10-22 14:22	04-10-22 17:44
39	Ganga	Raebareli	Raebareli	Raja Tiloi Ghat Nala(Gaora Ghat)	Dry	04-10-22 11:27	04-10-22 17:43
40	Ganga	Raebareli	Raebareli	Nala near Munnu Pal House	Dry	04-10-22 14:17	04-10-22 17:43
41	Ganga	Raebareli	Raebareli	Nala between Bada Math - Chhota Math	Dry	04-10-22 14:23	04-10-22 17:42
42	Ganga	Raebareli	Pratapgarh	Raja Hela Nala, Manikpur	Dry	04-10-22 12:00	04-10-22 17:41
43	Ganga	Raebareli	Pratapgarh	Prathmic Vidyalaya Nala, Manikpur	Dry	04-10-22 12:01	04-10-22 17:41
44	Ganga	Raebareli	Pratapgarh	Lattara	Dry	04-10-22 11:55	04-10-22 17:40
45	Ramganga	Moradabad	Moradabad	Vivekanand hospital-left	Dry	25-10-22 10:00	25-10-22 15:45
46	Ramganga	Moradabad	Moradabad	Vivekanand hospital-left	Dry	18-10-22 9:00	19-10-22 15:00
47	Ramganga	Moradabad	Moradabad	Vivekanand hospital-left	Dry	11-10-22 14:20	12-10-22 13:57
48	Ramganga	Moradabad	Moradabad	Vivekanand hospital-left	Dry	04-10-22 10:40	04-10-22 17:15
49	Yamuna	Prayagraj	Prayagraj	Fort Drain No. 2	Dry	31-10-22 14:50	05-11-22 14:36
50	Yamuna	Prayagraj	Prayagraj	Fort Drain No. 1	Dry	31-10-22 14:36	05-11-22 14:36
51	Yamuna	Prayagraj	Prayagraj	Fort Drain No. 2	Dry	25-10-22 10:11	01-11-22 10:11
52	Yamuna	Prayagraj	Prayagraj	Fort Drain No. 1	Dry	25-10-22 10:11	01-11-22 10:11
53	Yamuna	Prayagraj	Prayagraj	Fort Drain No. 2	Dry	17-10-22 15:11	20-10-22 15:09
54	Yamuna	Prayagraj	Prayagraj	Fort Drain No. 1	Dry	17-10-22 15:12	20-10-22 15:09
55	Yamuna	Prayagraj	Prayagraj	Fort Drain No. 2	Dry	10-10-22 14:11	14-10-22 14:11
56	Yamuna	Prayagraj	Prayagraj	Fort Drain No. 1	Dry	10-10-22 14:11	14-10-22 14:11
57	Yamuna	Prayagraj	Prayagraj	Fort Drain No. 2	Dry	03-10-22 13:54	07-10-22 13:54
58	Yamuna	Prayagraj	Prayagraj	Fort Drain No. 1	Dry	03-10-22 13:54	07-10-22 13:54

STATUS OF DRAINS -OCTOBER

SrNo	River	Region	District	Drain Name	Tapped/ UnTapped	Sample Date	Reported Date	Color (Hazen)	pH	Dissolved Oxygen (mg/L)	BOD After Treatmen t(mg/L)	Total Coliform (MPN/100 mL)	Faecal Coliform (MPN/100 mL)	Bar Mesh	Other Information
1	Ganga	Kanpur Nagar	Farrukhab ad	Bargadiya Ghat drain	Tapped	31-10-22 14:56	11-11-22 16:00	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
2	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Bhunni nala	Tapped	31-10-22 9:24	11-11-22 15:57	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
3	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Peshwa nala	Tapped	31-10-22 9:18	11-11-22 15:56	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
4	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Gudara ghat nala	Tapped	31-10-22 9:05	11-11-22 15:56	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
5	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Laxman ghat nala	Tapped	31-10-22 9:09	11-11-22 15:55	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
6	Ganga	Kanpur Nagar	Kanpur Nagar	Air force Nala	Tapped	31-10-22 16:22	11-11-22 15:46	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
7	Ganga	Kanpur Nagar	Kanpur Nagar	Wazidpur Nalla	Tapped	31-10-22 16:14	11-11-22 15:46	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
8	Ganga	Kanpur Nagar	Kanpur Nagar	Dabka Nalla	Tapped	31-10-22 14:52	11-11-22 15:45	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
9	Ganga	Kanpur Nagar	Kanpur Nagar	Bhagwatdas (Guptarghat)	Tapped	31-10-22 14:07	11-11-22 15:45	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
10	Ganga	Kanpur Nagar	Kanpur Nagar	Police line drain	Tapped	31-10-22 13:46	11-11-22 15:44	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
11	Ganga	Kanpur Nagar	Kanpur Nagar	Jail drain	Tapped	31-10-22 13:49	11-11-22 15:43	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
12	Ganga	Kanpur Nagar	Kanpur Nagar	Muir drain	Tapped	31-10-22 13:26	11-11-22 15:42	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
13	Ganga	Kanpur Nagar	Kanpur Nagar	Parmath drain	Tapped	31-10-22 13:02	11-11-22 15:42	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
14	Ganga	Kanpur Nagar	Kanpur Nagar	Tefco Nala	Tapped	31-10-22 13:06	11-11-22 15:41	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
15	Ganga	Kanpur Nagar	Kanpur Nagar	Permiya Nala	Tapped	31-10-22 12:02	11-11-22 15:41	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
16	Ganga	Kanpur Nagar	Kanpur Nagar	Sisamau Nala	Tapped	31-10-22 12:47	11-11-22 15:40	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
17	Ganga	Sonbhadra	Mirzapur	Kachari Drain	Tapped	31-10-22 10:50	05-11-22 11:37	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
18	Ganga	Sonbhadra	Mirzapur	Oliyar	Tapped	31-10-22 10:40	05-11-22 11:36	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
19	Ganga	Sonbhadra	Mirzapur	Sundar	Tapped	31-10-22 10:35	05-11-22 11:36	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
20	Ganga	Sonbhadra	Mirzapur	Badali	Tapped	31-10-22 10:25	05-11-22 11:36	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
21	Ganga	Sonbhadra	Mirzapur	konia	Tapped	31-10-22 10:20	05-11-22 11:36	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
22	Ganga	Sonbhadra	Mirzapur	Narghat	Tapped	31-10-22 10:15	05-11-22 11:36	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
23	Ganga	Sonbhadra	Mirzapur	DiwanGhat old Drain	Tapped	31-10-22 9:10	05-11-22 11:33	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
24	Ganga	Sonbhadra	Mirzapur	BalughatPakka Drain	Tapped	31-10-22 8:55	05-11-22 11:33	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0

25	Ganga	Sonbhadra	Mirzapur	Gudara Drain	Tapped	31-10-22 8:10	05-11-22 11:30	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
26	Ganga	Prayagraj	Prayagraj	Mumfordganj Drain	Tapped	27-10-22 10:04	05-11-22 10:04	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
27	Ganga	Prayagraj	Prayagraj	Jondhwal Ghat Drain	Tapped	28-10-22 10:03	05-11-22 10:03	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
28	Ganga	Prayagraj	Prayagraj	Jondhwal Rasulabad Drain (Murdaghat)	Tapped	27-10-22 10:03	05-11-22 10:03	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
29	Ganga	Prayagraj	Prayagraj	Rasulabad Puccaghat Drain	Tapped	28-10-22 13:00	03-11-22 13:00	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
30	Ganga	Prayagraj	Prayagraj	Drains Of Daraganj Area	Tapped	28-10-22 12:59	03-11-22 12:59	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
31	Ganga	Prayagraj	Prayagraj	Morigate Nala Incl. Mumford Ganj Drain	Tapped	28-10-22 12:59	03-11-22 12:59	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
32	Ganga	Prayagraj	Prayagraj	Allenganj Nala/ Buxi Bund Nala	Tapped	28-10-22 12:58	03-11-22 12:58	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
33	Ganga	Prayagraj	Prayagraj	Chilla Drain	Tapped	28-10-22 12:58	03-11-22 12:58	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
34	Ganga	Prayagraj	Prayagraj	Mehdauri Gaon Drain	Tapped	28-10-22 12:58	03-11-22 12:58	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
35	Ganga	Prayagraj	Prayagraj	Kodra Nala	Tapped	28-10-22 12:55	03-11-22 12:55	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
36	Ganga	Ghaziabad	Ghaziabad	Garh Drain	Tapped	26-10-22 12:50	01-11-22 12:54	20 (Hazen)	7.5	0	21	3900000	33000000	No		Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 60COD (mg/L) : 83	
37	Ganga	Ghaziabad	Ghaziabad	Garh Drain	Tapped	17-10-22 12:40	01-11-22 12:50	20 (Hazen)	7.4	0	21	4800	3400	No		Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 54COD (mg/L) : 86	
38	Ganga	Bulandshahr	Bulandshahr	Anupsahar STP Drain-2	Tapped	26-10-22 1:30	31-10-22 11:50	25 (Hazen)	7.61	0	44	2800000	1600000	Yes		Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 112COD (mg/L) : 144	
39	Ganga	Bulandshahr	Bulandshahr	Anupsahar STP Drain-1	Tapped	26-10-22 12:49	31-10-22 11:49	25 (Hazen)	7.54	0	38	430000	280000	Yes		Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 104COD (mg/L) : 128	
40	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Laxman ghat nala	Tapped	25-10-22 11:40	28-10-22 14:17	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
41	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Lav-kush nala	Tapped	25-10-22 11:23	28-10-22 14:17	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
42	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Bhunni nala	Tapped	25-10-22 11:45	28-10-22 14:16	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
43	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Peshwa nala	Tapped	25-10-22 11:42	28-10-22 14:15	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
44	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Gudara ghat nala	Tapped	25-10-22 12:00	28-10-22 14:14	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
45	Ganga	Bijnor	Bijnor	Chhoiya Drain	Tapped	25-10-22 2:15	27-10-22 12:39	20 (Hazen)	7.8	5.9	4	700	270	No		Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 90COD (mg/L) : 64	
46	Ganga	Bijnor	Bijnor	Hemraj drain	Tapped	25-10-22 1:38	27-10-22 12:35	10 (Hazen)	7.62	6	2.4	940	700	No		Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 49COD (mg/L) : 48	
47	Ganga	Bijnor	Bijnor	Bagad drain (river)	Tapped	25-10-22 12:30	27-10-22 12:33	30 (Hazen)	7.94	4.3	8	490	110	No		Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 110COD (mg/L) : 64	
48	Ganga	Sonbhadra	Mirzapur	Kachari Drain	Tapped	25-10-22 10:50	26-10-22 17:56	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
49	Ganga	Sonbhadra	Mirzapur	Oliyar	Tapped	25-10-22 10:40	26-10-22 17:56	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0

50	Ganga	Sonbhadra	Mirzapur	Sundar	Tapped	25-10-22 10:35	26-10-22 17:55	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
51	Ganga	Sonbhadra	Mirzapur	Badali	Tapped	25-10-22 10:25	26-10-22 17:55	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
52	Ganga	Sonbhadra	Mirzapur	konia	Tapped	25-10-22 10:20	26-10-22 17:54	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
53	Ganga	Sonbhadra	Mirzapur	Narghat	Tapped	25-10-22 10:15	26-10-22 17:54	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
54	Ganga	Sonbhadra	Mirzapur	DiwanGhat old Drain	Tapped	25-10-22 9:10	26-10-22 17:50	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
55	Ganga	Sonbhadra	Mirzapur	BalughatPakka Drain	Tapped	25-10-22 8:55	26-10-22 17:50	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
56	Ganga	Sonbhadra	Mirzapur	Gudara Drain	Tapped	25-10-22 8:10	26-10-22 17:46	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
57	Ganga	Varanasi	Varanasi	Rajghat Outfall	Tapped	25-10-22 12:10	26-10-22 16:24	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
58	Ganga	Varanasi	Varanasi	Rajghat Drain	Tapped	25-10-22 11:50	26-10-22 16:24	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
59	Ganga	Varanasi	Varanasi	Bhainsasur Drain	Tapped	25-10-22 11:45	26-10-22 16:24	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
60	Ganga	Varanasi	Varanasi	Teliya Drain	Tapped	25-10-22 11:40	26-10-22 16:23	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
61	Ganga	Varanasi	Varanasi	Trilochanghat Drain	Tapped	25-10-22 11:35	26-10-22 16:23	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
62	Ganga	Varanasi	Varanasi	Lalghat Drain	Tapped	25-10-22 11:30	26-10-22 16:22	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
63	Ganga	Varanasi	Varanasi	Bramhaghat Drain	Tapped	25-10-22 11:25	26-10-22 16:22	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
64	Ganga	Varanasi	Varanasi	Panchgangaghat Drain	Tapped	25-10-22 11:20	26-10-22 16:21	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
65	Ganga	Varanasi	Varanasi	Ramghat Drain	Tapped	25-10-22 11:15	26-10-22 16:21	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
66	Ganga	Varanasi	Varanasi	Mehtaghat Drain	Tapped	25-10-22 11:10	26-10-22 16:20	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
67	Ganga	Varanasi	Varanasi	Sankthaghat Drain	Tapped	25-10-22 11:05	26-10-22 16:19	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
68	Ganga	Varanasi	Varanasi	Manikarnikaghat Drain	Tapped	25-10-22 11:00	26-10-22 16:19	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
69	Ganga	Varanasi	Varanasi	Jaleshanghat Drain	Tapped	25-10-22 10:55	26-10-22 16:19	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
70	Ganga	Varanasi	Varanasi	Lalitaghat Drain	Tapped	25-10-22 10:50	26-10-22 16:18	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
71	Ganga	Varanasi	Varanasi	Meerghat Drain	Tapped	25-10-22 10:45	26-10-22 16:18	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
72	Ganga	Varanasi	Varanasi	Dr. R. P. Ghat Drain	Tapped	25-10-22 10:40	26-10-22 16:18	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
73	Ganga	Varanasi	Varanasi	Pandeyghat Drain	Tapped	25-10-22 10:35	26-10-22 16:17	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
74	Ganga	Varanasi	Varanasi	Mansaroverghat Drain	Tapped	25-10-22 10:30	26-10-22 16:17	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
75	Ganga	Varanasi	Varanasi	Harishchandraghat Drain	Tapped	25-10-22 10:25	26-10-22 16:17	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
76	Ganga	Varanasi	Varanasi	Shivala Drain	Tapped	25-10-22 10:20	26-10-22 16:16	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
77	Ganga	Varanasi	Varanasi	Hanuman Ghat Drain	Tapped	25-10-22 11:40	26-10-22 16:11	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0

78	Ganga	Varanasi	Varanasi	Salotri Ghat Drain	Tapped	25-10-22 11:30	26-10-22 16:10	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
79	Ganga	Varanasi	Varanasi	Shakti Ghat Drain	Tapped	25-10-22 11:20	26-10-22 16:09	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
80	Ganga	Varanasi	Varanasi	Balua Ghat Drain	Tapped	25-10-22 11:10	26-10-22 16:09	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
81	Ganga	Varanasi	Varanasi	Rambhag Ghat Drain	Tapped	25-10-22 11:00	26-10-22 16:08	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
82	Ganga	Sonbhadra	Mirzapur	Kachari Drain	Tapped	17-10-22 10:50	20-10-22 13:19	-						No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
83	Ganga	Sonbhadra	Mirzapur	Oliyar	Tapped	17-10-22 10:40	20-10-22 13:19	-						No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
84	Ganga	Sonbhadra	Mirzapur	Sundar	Tapped	17-10-22 10:35	20-10-22 13:19	-						No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
85	Ganga	Sonbhadra	Mirzapur	Badali	Tapped	17-10-22 10:25	20-10-22 13:19	-						No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
86	Ganga	Sonbhadra	Mirzapur	konio	Tapped	17-10-22 10:20	20-10-22 13:18	-						No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
87	Ganga	Sonbhadra	Mirzapur	Narghat	Tapped	17-10-22 10:15	20-10-22 13:18	-						No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
88	Ganga	Sonbhadra	Mirzapur	DiwanGhat old Drain	Tapped	17-10-22 9:10	20-10-22 13:03	-						No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
89	Ganga	Sonbhadra	Mirzapur	BalughatPakka Drain	Tapped	17-10-22 8:55	20-10-22 13:03	-						No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
90	Ganga	Sonbhadra	Mirzapur	Gudara Drain	Tapped	17-10-22 8:10	20-10-22 13:01	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
91	Ganga	Varanasi	Varanasi	Rajghat Outfall	Tapped	18-10-22 12:10	20-10-22 11:53	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
92	Ganga	Varanasi	Varanasi	Rajghat Drain	Tapped	18-10-22 11:50	20-10-22 11:52	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
93	Ganga	Varanasi	Varanasi	Bhainsasur Drain	Tapped	18-10-22 11:45	20-10-22 11:52	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
94	Ganga	Varanasi	Varanasi	Teliya Drain	Tapped	18-10-22 11:40	20-10-22 11:52	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
95	Ganga	Varanasi	Varanasi	Trilochanghat Drain	Tapped	18-10-22 11:35	20-10-22 11:52	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
96	Ganga	Varanasi	Varanasi	Lalghat Drain	Tapped	18-10-22 11:30	20-10-22 11:52	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
97	Ganga	Varanasi	Varanasi	Bramhaghat Drain	Tapped	18-10-22 11:25	20-10-22 11:52	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
98	Ganga	Varanasi	Varanasi	Panchgangaghat Drain	Tapped	18-10-22 11:20	20-10-22 11:51	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
99	Ganga	Varanasi	Varanasi	Ramghat Drain	Tapped	18-10-22 11:15	20-10-22 11:51	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
100	Ganga	Varanasi	Varanasi	Mehtaghat Drain	Tapped	18-10-22 11:10	20-10-22 11:51	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
101	Ganga	Varanasi	Varanasi	Sankthaghat Drain	Tapped	18-10-22 11:05	20-10-22 11:51	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
102	Ganga	Varanasi	Varanasi	Manikarnikaghat Drain	Tapped	18-10-22 11:00	20-10-22 11:51	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
103	Ganga	Varanasi	Varanasi	Jaleshanghat Drain	Tapped	18-10-22 10:55	20-10-22 11:50	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
104	Ganga	Varanasi	Varanasi	Lalitaghat Drain	Tapped	18-10-22 10:50	20-10-22 11:50	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
105	Ganga	Varanasi	Varanasi	Meerghat Drain	Tapped	18-10-22 10:45	20-10-22 11:50	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0

106	Ganga	Varanasi	Varanasi	Dr. R. P. Ghat Drain	Tapped	18-10-22 10:40	20-10-22 11:50	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
107	Ganga	Varanasi	Varanasi	Pandeyghat Drain	Tapped	18-10-22 10:35	20-10-22 11:49	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
108	Ganga	Varanasi	Varanasi	Mansaroverghat Drain	Tapped	18-10-22 10:30	20-10-22 11:49	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
109	Ganga	Varanasi	Varanasi	Harishchandraghat Drain	Tapped	18-10-22 10:25	20-10-22 11:49	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
110	Ganga	Varanasi	Varanasi	Shivala Drain	Tapped	18-10-22 10:20	20-10-22 11:49	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
111	Ganga	Varanasi	Varanasi	Hanuman Ghat Drain	Tapped	18-10-22 11:40	20-10-22 11:45	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
112	Ganga	Varanasi	Varanasi	Salotri Ghat Drain	Tapped	18-10-22 11:30	20-10-22 11:45	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
113	Ganga	Varanasi	Varanasi	Shakti Ghat Drain	Tapped	18-10-22 11:20	20-10-22 11:45	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
114	Ganga	Varanasi	Varanasi	Balua Ghat Drain	Tapped	18-10-22 11:10	20-10-22 11:45	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
115	Ganga	Varanasi	Varanasi	Rambhag Ghat Drain	Tapped	18-10-22 11:00	20-10-22 11:45	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
116	Ganga	Bulandshahr	Bulandshahr	Anupsahar STP Drain-2	Tapped	19-10-22 1:40	19-10-22 15:03	30 (Hazen)	7.81	0	34	2100000	1100000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 144 102COD (mg/L) : 144	
117	Ganga	Bulandshahr	Bulandshahr	Anupsahar STP Drain-1	Tapped	19-10-22 1:01	19-10-22 15:03	25 (Hazen)	7.72	0	28	630000	390000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 152 103COD (mg/L) : 152	
118	Ganga	Kanpur Nagar	Kanpur Nagar	Farrukhabad (Tokaghat) drain	Tapped	18-10-22 14:55	19-10-22 12:48	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
119	Ganga	Kanpur Nagar	Kanpur Nagar	Farrukhabad Bargadiya Ghat drain	Tapped	18-10-22 14:05	19-10-22 12:48	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
120	Ganga	Kanpur Nagar	Kanpur Nagar	Farrukhabad Dhimarpur drain (Pakka pull)	Tapped	18-10-22 15:05	19-10-22 12:47	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
121	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Gudara ghat nala	Tapped	18-10-22 12:14	19-10-22 12:47	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
122	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Bhunni nala	Tapped	18-10-22 12:24	19-10-22 12:46	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
123	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Laxman ghat nala	Tapped	18-10-22 12:07	19-10-22 12:46	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
124	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Kalwari ghat nala	Tapped	18-10-22 12:02	19-10-22 12:45	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
125	Ganga	Kanpur Nagar	Kanpur Nagar	Shetla Bazar (Bangalighat)	Tapped	17-10-22 14:48	19-10-22 12:30	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
126	Ganga	Kanpur Nagar	Kanpur Nagar	Satti Chaura	Tapped	17-10-22 14:29	19-10-22 12:29	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
127	Ganga	Kanpur Nagar	Kanpur Nagar	Wazidpur Nalla	Tapped	17-10-22 15:23	19-10-22 12:28	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
128	Ganga	Kanpur Nagar	Kanpur Nagar	Tefco Nala	Tapped	17-10-22 13:17	19-10-22 12:27	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
129	Ganga	Kanpur Nagar	Kanpur Nagar	Permiya Nala	Tapped	17-10-22 12:36	19-10-22 12:27	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
130	Ganga	Kanpur Nagar	Kanpur Nagar	Ranighat drain	Tapped	17-10-22 12:51	19-10-22 12:26	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
131	Ganga	Kanpur Nagar	Kanpur Nagar	Sisamau Nala	Tapped	17-10-22 13:02	19-10-22 12:25	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0

132	Ganga	Kanpur Nagar	Kanpur Nagar	Parmath drain	Tapped	17-10-22 13:26	19-10-22 12:24	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
133	Ganga	Kanpur Nagar	Kanpur Nagar	Muir drain	Tapped	17-10-22 13:33	19-10-22 12:24	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
134	Ganga	Kanpur Nagar	Kanpur Nagar	Jail drain	Tapped	17-10-22 13:51	19-10-22 12:24	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
135	Ganga	Kanpur Nagar	Kanpur Nagar	Police line drain	Tapped	17-10-22 13:58	19-10-22 12:23	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
136	Ganga	Kanpur Nagar	Kanpur Nagar	Bhagwatdas (Guptarghat)	Tapped	17-10-22 14:09	19-10-22 12:23	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
137	Ganga	Kanpur Nagar	Kanpur Nagar	Golaghat Nala	Tapped	17-10-22 14:21	19-10-22 12:22	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
138	Ganga	Kanpur Nagar	Kanpur Nagar	Dabka Nalla	Tapped	17-10-22 14:37	19-10-22 12:21	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
139	Ganga	Kanpur Nagar	Kanpur Nagar	Budhiya ghat Drain	Tapped	17-10-22 15:08	19-10-22 12:21	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
140	Ganga	Kanpur Nagar	Kanpur Nagar	Air force Nala	Tapped	17-10-22 15:28	19-10-22 12:20	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
141	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Laxman ghat nala	Tapped	12-10-22 12:04	19-10-22 12:19	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
142	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Lav-kush nala	Tapped	12-10-22 11:57	19-10-22 12:19	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
143	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Bhunni nala	Tapped	12-10-22 12:07	19-10-22 12:18	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
144	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Peshwa nala	Tapped	12-10-22 12:14	19-10-22 12:18	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
145	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Bhramavrat ghat nala	Tapped	12-10-22 12:20	19-10-22 12:17	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
146	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Kalwari ghat nala	Tapped	12-10-22 12:28	19-10-22 12:17	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
147	Ganga	Bijnor	Bijnor	Hemraj drain	Tapped	18-10-22 11:35	18-10-22 18:45	10 (Hazen)	7.64	6.2	2.2	940	470	No		Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 46 COD (mg/L) : 40	
148	Ganga	Bijnor	Bijnor	Bagad drain (river)	Tapped	18-10-22 11:45	18-10-22 18:43	20 (Hazen)	8.01	4.1	6	490	130	No		Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 106 COD (mg/L) : 72	
149	Ganga	Bijnor	Bijnor	Chhoiya Drain	Tapped	18-10-22 13:10	18-10-22 18:41	20 (Hazen)	7.84	5.8	4	940	470	No		Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 90 COD (mg/L) : 64	
150	Ganga	Ghaziabad	Ghaziabad	Garh Drain	Tapped	10-10-22 12:05	18-10-22 15:22	20 (Hazen)	7.4	0	20	6300	2300	No		Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 57 COD (mg/L) : 108	
151	Ganga	Prayagraj	Prayagraj	Mumfordganj Drain	Tapped	18-10-22 13:01	18-10-22 13:01	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
152	Ganga	Prayagraj	Prayagraj	Jondhwal Ghat Drain	Tapped	18-10-22 12:58	18-10-22 12:58	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
153	Ganga	Prayagraj	Prayagraj	Jondhwal Rasulabad Drain (Murdaghat)	Tapped	18-10-22 12:58	18-10-22 12:58	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
154	Ganga	Prayagraj	Prayagraj	Rasulabad Puccaghat Drain	Tapped	18-10-22 12:58	18-10-22 12:58	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
155	Ganga	Prayagraj	Prayagraj	Drains Of Daraganj Area	Tapped	18-10-22 12:58	18-10-22 12:58	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
156	Ganga	Prayagraj	Prayagraj	Morigate Nala Incl. Mumford Ganj Drain	Tapped	18-10-22 12:58	18-10-22 12:58	-								Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0

157	Ganga	Prayagraj	Prayagraj	Allenganj Nala/ Buxi Bund Nala	Tapped	18-10-22 12:57	18-10-22 12:57	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
158	Ganga	Prayagraj	Prayagraj	Chilla Drain	Tapped	18-10-22 12:57	18-10-22 12:57	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
159	Ganga	Prayagraj	Prayagraj	Mehdauri Gaon Drain	Tapped	18-10-22 12:57	18-10-22 12:57	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
160	Ganga	Prayagraj	Prayagraj	Ponghat Nala	Tapped	18-10-22 12:57	18-10-22 12:57	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
161	Ganga	Prayagraj	Prayagraj	Kodra Nala	Tapped	18-10-22 12:57	18-10-22 12:57	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
162	Ganga	Prayagraj	Prayagraj	Mumfordganj Drain	Tapped	14-10-22 13:29	17-10-22 13:29	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
163	Ganga	Prayagraj	Prayagraj	Jondhwal Ghat Drain	Tapped	14-10-22 13:29	17-10-22 13:29	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
164	Ganga	Prayagraj	Prayagraj	Jondhwal Rasulabad Drain (Murdaghat)	Tapped	14-10-22 13:29	17-10-22 13:29	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
165	Ganga	Prayagraj	Prayagraj	Rasulabad Puccaghat Drain	Tapped	14-10-22 13:26	17-10-22 13:26	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
166	Ganga	Prayagraj	Prayagraj	Drains Of Daraganj Area	Tapped	14-10-22 13:26	17-10-22 13:26	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
167	Ganga	Prayagraj	Prayagraj	Morigate Nala Incl. Mumford Ganj Drain	Tapped	14-10-22 13:26	17-10-22 13:26	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
168	Ganga	Prayagraj	Prayagraj	Allenganj Nala/ Buxi Bund Nala	Tapped	13-10-22 13:25	17-10-22 13:25	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
169	Ganga	Prayagraj	Prayagraj	Chilla Drain	Tapped	14-10-22 13:24	17-10-22 13:24	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
170	Ganga	Prayagraj	Prayagraj	Mehdauri Gaon Drain	Tapped	13-10-22 13:24	17-10-22 13:24	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
171	Ganga	Prayagraj	Prayagraj	Ponghat Nala	Tapped	13-10-22 13:24	17-10-22 13:24	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
172	Ganga	Prayagraj	Prayagraj	Kodra Nala	Tapped	13-10-22 13:23	17-10-22 13:23	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
173	Ganga	Varanasi	Varanasi	Rajghat Outfall	Tapped	11-10-22 12:10	15-10-22 13:02	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
174	Ganga	Varanasi	Varanasi	Rajghat Drain	Tapped	11-10-22 11:50	15-10-22 13:01	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
175	Ganga	Varanasi	Varanasi	Bhainsasur Drain	Tapped	11-10-22 11:45	15-10-22 13:01	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
176	Ganga	Varanasi	Varanasi	Teliya Drain	Tapped	11-10-22 11:40	15-10-22 13:01	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
177	Ganga	Varanasi	Varanasi	Trilochanghat Drain	Tapped	11-10-22 11:35	15-10-22 13:00	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
178	Ganga	Varanasi	Varanasi	Lalghat Drain	Tapped	11-10-22 11:30	15-10-22 13:00	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
179	Ganga	Varanasi	Varanasi	Bramhaghat Drain	Tapped	11-10-22 11:25	15-10-22 13:00	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
180	Ganga	Varanasi	Varanasi	Panchgangagha t Drain	Tapped	11-10-22 11:20	15-10-22 12:59	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
181	Ganga	Varanasi	Varanasi	Ramghat Drain	Tapped	11-10-22 11:15	15-10-22 12:59	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0

182	Ganga	Varanasi	Varanasi	Mehtaghat Drain	Tapped	11-10-22 11:10	15-10-22 12:58	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
183	Ganga	Varanasi	Varanasi	Sankthaghat Drain	Tapped	11-10-22 11:05	15-10-22 12:58	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
184	Ganga	Varanasi	Varanasi	Manikarnikaghat Drain	Tapped	11-10-22 11:00	15-10-22 12:58	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
185	Ganga	Varanasi	Varanasi	Jaleshanghat Drain	Tapped	11-10-22 10:55	15-10-22 12:57	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
186	Ganga	Varanasi	Varanasi	Lalitghat Drain	Tapped	11-10-22 10:50	15-10-22 12:57	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
187	Ganga	Varanasi	Varanasi	Meerghat Drain	Tapped	11-10-22 10:45	15-10-22 12:56	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
188	Ganga	Varanasi	Varanasi	Dr. R. P. Ghat Drain	Tapped	11-10-22 10:40	15-10-22 12:56	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
189	Ganga	Varanasi	Varanasi	Pandeyghat Drain	Tapped	11-10-22 10:35	15-10-22 12:56	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
190	Ganga	Varanasi	Varanasi	Mansaroverghat Drain	Tapped	11-10-22 10:30	15-10-22 12:55	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
191	Ganga	Varanasi	Varanasi	Harishchandraghat Drain	Tapped	11-10-22 10:25	15-10-22 12:53	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
192	Ganga	Varanasi	Varanasi	Shivala Drain	Tapped	11-10-22 10:20	15-10-22 12:53	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
193	Ganga	Varanasi	Varanasi	Hanuman Ghat Drain	Tapped	11-10-22 11:40	15-10-22 12:47	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
194	Ganga	Varanasi	Varanasi	Salotri Ghat Drain	Tapped	11-10-22 11:30	15-10-22 12:45	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
195	Ganga	Varanasi	Varanasi	Shakti Ghat Drain	Tapped	11-10-22 11:20	15-10-22 12:44	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
196	Ganga	Varanasi	Varanasi	Balua Ghat Drain	Tapped	11-10-22 11:10	15-10-22 12:44	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
197	Ganga	Varanasi	Varanasi	Rambhag Ghat Drain	Tapped	11-10-22 11:00	15-10-22 12:43	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
198	Ganga	Sonbhadra	Mirzapur	Kachari Drain	Tapped	10-10-22 10:50	15-10-22 11:14	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
199	Ganga	Sonbhadra	Mirzapur	Oliyar	Tapped	10-10-22 10:40	15-10-22 11:14	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
200	Ganga	Sonbhadra	Mirzapur	Sundar	Tapped	10-10-22 10:35	15-10-22 11:14	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
201	Ganga	Sonbhadra	Mirzapur	Badali	Tapped	10-10-22 10:25	15-10-22 11:14	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
202	Ganga	Sonbhadra	Mirzapur	konia	Tapped	10-10-22 10:20	15-10-22 11:13	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
203	Ganga	Sonbhadra	Mirzapur	Narghat	Tapped	10-10-22 10:15	15-10-22 11:13	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
204	Ganga	Sonbhadra	Mirzapur	DiwanGhat old Drain	Tapped	10-10-22 9:10	15-10-22 11:10	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
205	Ganga	Sonbhadra	Mirzapur	BalughatPakka Drain	Tapped	10-10-22 8:55	15-10-22 11:10	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
206	Ganga	Sonbhadra	Mirzapur	Gudara Drain	Tapped	10-10-22 8:10	15-10-22 11:08	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
207	Ganga	Bulandshahr	Bulandshahr	Anupsahar STP Drain-2	Tapped	12-10-22 1:30	12-10-22 15:29	25 (Hazen)	7.61	0	34	580000	430000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 104COD (mg/L) : 136	
208	Ganga	Bulandshahr	Bulandshahr	Anupsahar STP Drain-1	Tapped	12-10-22 12:50	12-10-22 15:29	25 (Hazen)	7.63	0	28	630000	460000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 104COD (mg/L) : 128	
209	Ganga	Varanasi	Varanasi	Rajghat Outfall	Tapped	04-10-22 12:10	12-10-22 13:52	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0

210	Ganga	Varanasi	Varanasi	Rajghat Drain	Tapped	04-10-22 11:50	12-10-22 13:52	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
211	Ganga	Varanasi	Varanasi	Bhainsasur Drain	Tapped	04-10-22 11:45	12-10-22 13:52	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
212	Ganga	Varanasi	Varanasi	Teliya Drain	Tapped	04-10-22 11:40	12-10-22 13:51	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
213	Ganga	Varanasi	Varanasi	Trilochanghat Drain	Tapped	04-10-22 11:35	12-10-22 13:51	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
214	Ganga	Varanasi	Varanasi	Lalghat Drain	Tapped	04-10-22 11:30	12-10-22 13:51	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
215	Ganga	Varanasi	Varanasi	Bramhaghat Drain	Tapped	04-10-22 11:25	12-10-22 13:50	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
216	Ganga	Varanasi	Varanasi	Panchgangaghat Drain	Tapped	04-10-22 11:20	12-10-22 13:50	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
217	Ganga	Varanasi	Varanasi	Ramghat Drain	Tapped	04-10-22 11:15	12-10-22 13:49	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
218	Ganga	Varanasi	Varanasi	Mehtaghat Drain	Tapped	04-10-22 11:10	12-10-22 13:49	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
219	Ganga	Varanasi	Varanasi	Sankthaghat Drain	Tapped	04-10-22 11:05	12-10-22 13:49	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
220	Ganga	Varanasi	Varanasi	Manikarnikaghat Drain	Tapped	04-10-22 11:00	12-10-22 13:49	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
221	Ganga	Varanasi	Varanasi	Jaleshanghat Drain	Tapped	04-10-22 10:55	12-10-22 13:49	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
222	Ganga	Varanasi	Varanasi	Lalitaghat Drain	Tapped	04-10-22 10:50	12-10-22 13:48	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
223	Ganga	Varanasi	Varanasi	Meerghat Drain	Tapped	04-10-22 10:45	12-10-22 13:48	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
224	Ganga	Varanasi	Varanasi	Dr. R. P. Ghat Drain	Tapped	04-10-22 10:40	12-10-22 13:48	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
225	Ganga	Varanasi	Varanasi	Pandeyghat Drain	Tapped	04-10-22 10:35	12-10-22 13:48	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
226	Ganga	Varanasi	Varanasi	Mansaroverghat Drain	Tapped	04-10-22 10:30	12-10-22 13:47	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
227	Ganga	Varanasi	Varanasi	Harishchandraghat Drain	Tapped	04-10-22 10:25	12-10-22 13:47	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
228	Ganga	Varanasi	Varanasi	Shivala Drain	Tapped	04-10-22 10:20	12-10-22 13:47	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
229	Ganga	Varanasi	Varanasi	Hanuman Ghat Drain	Tapped	04-10-22 11:40	11-10-22 17:30	-							No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
230	Ganga	Varanasi	Varanasi	Salotri Ghat Drain	Tapped	04-10-22 11:30	11-10-22 17:30	-							No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
231	Ganga	Varanasi	Varanasi	Shakti Ghat Drain	Tapped	04-10-22 11:20	11-10-22 17:29	-							No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
232	Ganga	Varanasi	Varanasi	Balua Ghat Drain	Tapped	04-10-22 11:10	11-10-22 17:29	-							No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
233	Ganga	Varanasi	Varanasi	Rambhag Ghat Drain	Tapped	04-10-22 11:00	11-10-22 17:22	-							No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
234	Ganga	Bijnor	Bijnor	Hemraj drain	Tapped	11-10-22 11:27	11-10-22 16:18	20 (Hazen)	7.94	6	2.1	1100	700	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 48COD (mg/L) : 40	
235	Ganga	Bijnor	Bijnor	Chhoiya Drain	Tapped	11-10-22 13:30	11-10-22 16:16	20 (Hazen)	7.8	5.1	8	700	270	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 94COD (mg/L) : 80	
236	Ganga	Bijnor	Bijnor	Bagad drain (river)	Tapped	11-10-22 12:30	11-10-22 16:13	30 (Hazen)	7.1	4.2	8	490	110	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 112COD (mg/L) : 72	
237	Ganga	Sonbhadra	Mirzapur	District judge Drain	Tapped	03-10-22 11:45	11-10-22 12:40	-							No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0

238	Ganga	Sonbhadra	Mirzapur	Kachari Drain	Tapped	03-10-22 10:50	11-10-22 12:36	-						No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
239	Ganga	Sonbhadra	Mirzapur	Oliyar	Tapped	03-10-22 10:40	11-10-22 12:36	-						No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
240	Ganga	Sonbhadra	Mirzapur	Sundar	Tapped	03-10-22 10:35	11-10-22 12:36	-						No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
241	Ganga	Sonbhadra	Mirzapur	Badali	Tapped	03-10-22 10:25	11-10-22 12:36	-						No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
242	Ganga	Sonbhadra	Mirzapur	konia	Tapped	03-10-22 10:20	11-10-22 12:36	-						No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
243	Ganga	Sonbhadra	Mirzapur	Narghat	Tapped	03-10-22 10:15	11-10-22 12:36	-						No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
244	Ganga	Sonbhadra	Mirzapur	DiwanGhat old Drain	Tapped	03-10-22 9:10	11-10-22 12:31	-						No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
245	Ganga	Sonbhadra	Mirzapur	BalughatPakka Drain	Tapped	03-10-22 8:55	11-10-22 12:30	-						No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
246	Ganga	Kanpur Nagar	Farrukhabad	Bargadiya Ghat drain	Tapped	03-10-22 16:42	11-10-22 12:08	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
247	Ganga	Kanpur Nagar	Farrukhabad	Bhairoghat drain (Tokaghat)	Tapped	03-10-22 17:10	11-10-22 12:07	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
248	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Lav-kush nala	Tapped	03-10-22 11:37	11-10-22 12:03	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
249	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Bhunni nala	Tapped	03-10-22 11:45	11-10-22 12:02	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
250	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Peshwa nala	Tapped	03-10-22 11:52	11-10-22 12:02	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
251	Ganga	Kanpur Nagar	Kanpur Nagar	Shetla Bazar (Bangalighat)	Tapped	03-10-22 14:25	11-10-22 11:57	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
252	Ganga	Kanpur Nagar	Kanpur Nagar	Satti Chaura	Tapped	03-10-22 14:10	11-10-22 11:56	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
253	Ganga	Kanpur Nagar	Kanpur Nagar	Wazidpur Nalla	Tapped	03-10-22 14:33	11-10-22 11:56	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
254	Ganga	Kanpur Nagar	Kanpur Nagar	Tefco Nala	Tapped	03-10-22 12:55	11-10-22 11:55	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
255	Ganga	Kanpur Nagar	Kanpur Nagar	Permiya Nala	Tapped	03-10-22 12:08	11-10-22 11:54	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
256	Ganga	Kanpur Nagar	Kanpur Nagar	Ranighat drain	Tapped	03-10-22 12:29	11-10-22 11:54	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
257	Ganga	Kanpur Nagar	Kanpur Nagar	Sisamau Nala	Tapped	03-10-22 12:41	11-10-22 11:53	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
258	Ganga	Kanpur Nagar	Kanpur Nagar	Parmath drain	Tapped	03-10-22 13:08	11-10-22 11:53	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
259	Ganga	Kanpur Nagar	Kanpur Nagar	Muir drain	Tapped	03-10-22 13:11	11-10-22 11:52	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
260	Ganga	Kanpur Nagar	Kanpur Nagar	Jail drain	Tapped	03-10-22 13:25	11-10-22 11:52	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
261	Ganga	Kanpur Nagar	Kanpur Nagar	Police line drain	Tapped	03-10-22 13:29	11-10-22 11:51	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
262	Ganga	Kanpur Nagar	Kanpur Nagar	Bhagwatdas (Guptarghat)	Tapped	03-10-22 13:40	11-10-22 11:51	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
263	Ganga	Kanpur Nagar	Kanpur Nagar	Golaghat Nala	Tapped	03-10-22 13:50	11-10-22 11:50	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
264	Ganga	Kanpur Nagar	Kanpur Nagar	Dabka Nalla	Tapped	03-10-22 14:07	11-10-22 11:50	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
265	Ganga	Kanpur Nagar	Kanpur Nagar	Budhiya ghat Drain	Tapped	03-10-22 14:34	11-10-22 11:50	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0

266	Ganga	Kanpur Nagar	Kanpur Nagar	Air force Nala	Tapped	03-10-22 14:46	11-10-22 11:49	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
267	Ganga	Sonbhadra	Mirzapur	Gudara Drain	Tapped	03-10-22 8:10	11-10-22 11:35	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
268	Ganga	Prayagraj	Prayagraj	Mumfordganj Drain	Tapped	07-10-22 14:46	07-10-22 14:46	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
269	Ganga	Prayagraj	Prayagraj	Jondhwal Ghat Drain	Tapped	07-10-22 14:46	07-10-22 14:46	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
270	Ganga	Prayagraj	Prayagraj	Jondhwal Rasulabad Drain (Murdaghat)	Tapped	07-10-22 14:45	07-10-22 14:45	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
271	Ganga	Prayagraj	Prayagraj	Rasulabad Puccaghat Drain	Tapped	07-10-22 14:45	07-10-22 14:45	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
272	Ganga	Prayagraj	Prayagraj	Drains Of Daraganj Area	Tapped	07-10-22 14:45	07-10-22 14:45	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
273	Ganga	Prayagraj	Prayagraj	Morigate Nala Incl. Mumford Ganj Drain	Tapped	07-10-22 14:45	07-10-22 14:45	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
274	Ganga	Prayagraj	Prayagraj	Allenganj Nala/ Buxi Bund Nala	Tapped	07-10-22 14:45	07-10-22 14:45	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
275	Ganga	Prayagraj	Prayagraj	Chilla Drain	Tapped	07-10-22 14:40	07-10-22 14:40	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
276	Ganga	Prayagraj	Prayagraj	Mehdauri Gaon Drain	Tapped	07-10-22 14:40	07-10-22 14:40	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
277	Ganga	Prayagraj	Prayagraj	Ponghat Nala	Tapped	07-10-22 14:40	07-10-22 14:40	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
278	Ganga	Prayagraj	Prayagraj	Kodra Nala	Tapped	07-10-22 14:39	07-10-22 14:39	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
279	Ganga	Bulandshahr	Bulandshahr	Anupsahar STP Drain-2	Tapped	05-10-22 1:10	06-10-22 13:31	30 (Hazen)	7.74	0	26	540000	350000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 98COD (mg/L) : 136	
280	Ganga	Bulandshahr	Bulandshahr	Anupsahar STP Drain-1	Tapped	05-10-22 12:30	06-10-22 13:31	30 (Hazen)	7.63	0	32	430000	280000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 106COD (mg/L) : 144	
281	Ganga	Bijnor	Bijnor	Bagad drain (river)	Tapped	04-10-22 1:50	06-10-22 10:37	30 (Hazen)	8.1	4.5	6	490	120	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 110COD (mg/L) : 64	
282	Ganga	Bijnor	Bijnor	Hemraj drain	Tapped	04-10-22 12:00	06-10-22 10:28	10 (Hazen)	7.29	6.2	2.2	940	470	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 52COD (mg/L) : 4.8	
283	Ganga	Bijnor	Bijnor	Chhoiya Drain	Tapped	04-10-22 12:45	06-10-22 10:25	30 (Hazen)	7.61	5.3	6	790	320	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 91COD (mg/L) : 72	
284	Pandu	Kanpur Nagar	Kanpur Nagar	COD Nala	Tapped	31-10-22 14:48	11-11-22 15:51	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
285	Pandu	Kanpur Nagar	Kanpur Nagar	COD Nala	Tapped	17-10-22 16:01	19-10-22 12:38	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
286	Pandu	Kanpur Nagar	Kanpur Nagar	HalwaKhand Nala	Tapped	17-10-22 15:33	19-10-22 12:38	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
287	Pandu	Kanpur Nagar	Kanpur Nagar	COD Nala	Tapped	03-10-22 14:40	11-10-22 11:58	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
288	Varuna	Varanasi	Varanasi	Nakkhighat drain	Tapped	31-10-22 11:50	04-11-22 16:59	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
289	Varuna	Varanasi	Varanasi	Nai Basti drain	Tapped	31-10-22 11:40	04-11-22 16:59	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
290	Varuna	Varanasi	Varanasi	Sadar Bazar Drain	Tapped	31-10-22 10:20	04-11-22 16:57	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
291	Varuna	Varanasi	Varanasi	Rajabazar drain	Tapped	31-10-22 10:10	04-11-22 16:57	-							Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0

292	Varuna	Varanasi	Varanasi	Nakkhighat drain	Tapped	24-10-22 11:50	26-10-22 16:05	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
293	Varuna	Varanasi	Varanasi	Nai Basti drain	Tapped	24-10-22 11:40	26-10-22 16:04	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
294	Varuna	Varanasi	Varanasi	Sadar Bazar Drain	Tapped	24-10-22 10:20	26-10-22 15:58	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
295	Varuna	Varanasi	Varanasi	Rajabazar drain	Tapped	24-10-22 10:10	26-10-22 15:57	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
296	Varuna	Varanasi	Varanasi	Fulvaria Drain	Tapped	24-10-22 8:20	26-10-22 15:53	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
297	Varuna	Varanasi	Varanasi	Nakkhighat drain	Tapped	17-10-22 11:50	20-10-22 11:42	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
298	Varuna	Varanasi	Varanasi	Nai Basti drain	Tapped	17-10-22 11:40	20-10-22 11:39	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
299	Varuna	Varanasi	Varanasi	Sadar Bazar Drain	Tapped	17-10-22 10:20	20-10-22 11:26	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
300	Varuna	Varanasi	Varanasi	Rajabazar drain	Tapped	17-10-22 10:10	20-10-22 11:26	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
301	Varuna	Varanasi	Varanasi	Fulvaria Drain	Tapped	17-10-22 8:20	20-10-22 11:17	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
302	Varuna	Varanasi	Varanasi	Nakkhighat drain	Tapped	10-10-22 11:50	15-10-22 12:36	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
303	Varuna	Varanasi	Varanasi	Nai Basti drain	Tapped	10-10-22 11:40	15-10-22 12:36	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
304	Varuna	Varanasi	Varanasi	Sadar Bazar Drain	Tapped	10-10-22 10:20	15-10-22 12:33	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
305	Varuna	Varanasi	Varanasi	Rajabazar drain	Tapped	10-10-22 10:10	15-10-22 12:32	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
306	Varuna	Varanasi	Varanasi	Fulvaria Drain	Tapped	10-10-22 8:20	15-10-22 12:21	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
307	Varuna	Varanasi	Varanasi	Nakkhighat drain	Tapped	03-10-22 11:50	11-10-22 17:19	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
308	Varuna	Varanasi	Varanasi	Nai Basti drain	Tapped	03-10-22 11:40	11-10-22 17:14	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
309	Varuna	Varanasi	Varanasi	Sadar Bazar Drain	Tapped	03-10-22 10:20	11-10-22 17:11	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
310	Varuna	Varanasi	Varanasi	Rajabazar drain	Tapped	03-10-22 10:10	11-10-22 17:09	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
311	Varuna	Varanasi	Varanasi	Fulvaria Drain	Tapped	03-10-22 8:20	11-10-22 17:07	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
312	Yamuna	Prayagraj	Prayagraj	Sasur Khaderi Drain at Gate no. 13	Tapped	28-10-22 12:54	03-11-22 12:54	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
313	Yamuna	Prayagraj	Prayagraj	Drain at Gate no. 13	Tapped	28-10-22 12:54	03-11-22 12:54	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
314	Yamuna	Prayagraj	Prayagraj	Drain at Gate no. 9	Tapped	28-10-22 12:54	03-11-22 12:54	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
315	Yamuna	Prayagraj	Prayagraj	Chachar Nala	Tapped	28-10-22 12:54	03-11-22 12:54	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
316	Yamuna	Prayagraj	Prayagraj	Sasur Khaderi Drain at Gate no. 13	Tapped	18-10-22 12:57	18-10-22 12:57	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
317	Yamuna	Prayagraj	Prayagraj	Drain at Gate no. 13	Tapped	18-10-22 12:57	18-10-22 12:57	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
318	Yamuna	Prayagraj	Prayagraj	Drain at Gate no. 9	Tapped	18-10-22 12:56	18-10-22 12:56	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
319	Yamuna	Prayagraj	Prayagraj	Chachar Nala	Tapped	18-10-22 12:56	18-10-22 12:56	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0

320	Yamuna	Prayagraj	Prayagraj	Sasur Khaderi	Tapped	13-10-22 13:23	17-10-22 13:23	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
321	Yamuna	Prayagraj	Prayagraj	Drain at Gate no. 13	Tapped	13-10-22 13:23	17-10-22 13:23	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
322	Yamuna	Prayagraj	Prayagraj	Drain at Gate no. 9	Tapped	13-10-22 13:22	17-10-22 13:22	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
323	Yamuna	Prayagraj	Prayagraj	Chachar Nala	Tapped	12-10-22 13:21	17-10-22 13:21	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
324	Yamuna	Firozabad	Firozabad	Ant Ki Madiya, Firozabad	Tapped	11-10-22 14:15	12-10-22 11:42	Blackish (Hazen)	7.8					Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
325	Yamuna	Firozabad	Firozabad	Naya Bans, Firozabad	Tapped	11-10-22 13:45	12-10-22 11:41	Blackish (Hazen)	8					Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
326	Yamuna	Prayagraj	Prayagraj	Sasur Khaderi	Tapped	07-10-22 14:39	07-10-22 14:39	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
327	Yamuna	Prayagraj	Prayagraj	Drain at Gate no. 13	Tapped	07-10-22 14:39	07-10-22 14:39	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
328	Yamuna	Prayagraj	Prayagraj	Drain at Gate no. 9	Tapped	07-10-22 14:39	07-10-22 14:39	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
329	Yamuna	Prayagraj	Prayagraj	Chachar Nala	Tapped	07-10-22 14:39	07-10-22 14:39	-						Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
330	Yamuna	Firozabad	Etawah	Texi Temple nala, Etawah	Tapped	06-10-22 16:35	07-10-22 13:54	Light blackish (Hazen)	8					Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0
331	Yamuna	Firozabad	Etawah	Jharna Nala, Etawah	Tapped	06-10-22 16:47	07-10-22 13:52	Light blackish (Hazen)	8.3	0				Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 OCOD (mg/L) : 0

STATUS OF DRAINS -OCTOBER

SrNo	River	Region	District	Drain Name	Tapped/ UnTapped	Sample Date	Reported Date	Color (Hazen)	pH	Dissolved Oxygen (mg/L)	BOD After Treatmen t(mg/L)	Total Coliform (MPN/100 mL)	Faecal Coliform (MPN/100 mL)	Bar Mesh	Other Information
1	Kaali	Kanpur Dehat	Kannauj	PattaNala	Partial	27-10-22 13:06	10-11-22 16:30	30 (Hazen)	8.02	2.1	57			Yes	Flow (m3/Hour) : 291.67Total Chromium (mg/L) : OTSS (mg/L) : 72COD (mg/L) : 160
2	Kaali	Kanpur Dehat	Kannauj	PattaNala	Partial	18-10-22 13:03	10-11-22 13:04	30 (Hazen)	8.1	2.2	60			Yes	Flow (m3/Hour) : 250Total Chromium (mg/L) : OTSS (mg/L) : 76COD (mg/L) : 190
3	Kaali	Kanpur Dehat	Kannauj	PattaNala	Partial	11-10-22 13:18	18-10-22 13:19	30 (Hazen)	7.8	2	72			Yes	Flow (m3/Hour) : 250Total Chromium (mg/L) : OTSS (mg/L) : 88COD (mg/L) : 160
4	Kaali	Kanpur Dehat	Kannauj	PattaNala	Partial	04-10-22 1:15	06-10-22 12:30	40 (Hazen)	7.75	1.8	66			Yes	Flow (m3/Hour) : 291.67Total Chromium (mg/L) : OTSS (mg/L) : 82COD (mg/L) : 180
5	Ramganga	Moradaba d	Moradaba d	Prabhat Market	Partial	25-10-22 11:10	25-10-22 15:44	Blackish (Appearan ce)	7.75	0	70	7000000	3800000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 428COD (mg/L) : 224
6	Ramganga	Moradaba d	Moradaba d	Nawabpura drain -2	Partial	25-10-22 10:50	25-10-22 15:43	Blackish (Appearan ce)	7.59	0.2	90	11000000	5800000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 411COD (mg/L) : 240
7	Ramganga	Moradaba d	Moradaba d	Nawabpura drain -1	Partial	25-10-22 10:30	25-10-22 15:43	Blackish (Appearan ce)	7.62	0.1	85	7900000	3900000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 385COD (mg/L) : 224
8	Ramganga	Moradaba d	Moradaba d	Lalbagh Drain	Partial	25-10-22 11:15	25-10-22 15:41	Blackish (Appearan ce)	7.61	0	85	6300000	3100000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 431COD (mg/L) : 256
9	Ramganga	Moradaba d	Moradaba d	Katghar Railway Station Drain	Partial	25-10-22 11:10	25-10-22 15:40	Blackish (Appearan ce)	7.62	0	75	2500000	1200000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 421COD (mg/L) : 208
10	Ramganga	Moradaba d	Moradaba d	Jigar Colony	Partial	25-10-22 9:40	25-10-22 15:39	Blackish (Appearan ce)	7.81	0	70	5800000	3300000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 411COD (mg/L) : 192
11	Ramganga	Moradaba d	Moradaba d	Jhabbu Ka Nala	Partial	25-10-22 10:10	25-10-22 15:39	Blackish (Appearan ce)	8.01	0	95	6300000	3200000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 403COD (mg/L) : 256
12	Ramganga	Moradaba d	Moradaba d	Jama Masjid- Left	Partial	25-10-22 9:00	25-10-22 15:38	Blackish (Appearan ce)	7.77	0	75	9400000	3400000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 398COD (mg/L) : 192
13	Ramganga	Moradaba d	Moradaba d	Jama Masjid Right Drain	Partial	25-10-22 9:20	25-10-22 15:37	Blackish (Appearan ce)	7.59	0	65	9400000	3400000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 379COD (mg/L) : 208
14	Ramganga	Moradaba d	Moradaba d	Ghosiyan	Partial	25-10-22 10:00	25-10-22 15:37	Blackish (Appearan ce)	7.59	0	85	7000000	3400000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 398COD (mg/L) : 192
15	Ramganga	Moradaba d	Moradaba d	Daheria/ Dateria Drain	Partial	25-10-22 11:40	25-10-22 15:34	Blackish (Appearan ce)	7.62	0	90	11000000	5800000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 403COD (mg/L) : 208
16	Ramganga	Moradaba d	Moradaba d	Barbalan	Partial	25-10-22 10:25	25-10-22 15:31	Blackish (Appearan ce)	7.52	0	65	4800000	2500000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 413COD (mg/L) : 192
17	Ramganga	Moradaba d	Moradaba d	Kudaghar Drain	Partial	25-10-22 11:30	25-10-22 15:28	Blackish (Appearan ce)	7.69	0	70	5800000	2500000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 401COD (mg/L) : 208
18	Ramganga	Moradaba d	Moradaba d	Kudaghar Drain	Partial	18-10-22 12:00	19-10-22 15:13	Blackish (Appearan ce)	7.81	0	75	6300000	3100000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 417COD (mg/L) : 256
19	Ramganga	Moradaba d	Rampur	Rampur Drain	Partial	18-10-22 12:20	19-10-22 15:13	30 (Hazen)	7.61	0				No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 0COD (mg/L) : 0

20	Ramganga	Moradabad	Moradabad	Jhabbu Ka Nala	Partial	18-10-22 13:50	19-10-22 15:12	Blackish (Appearance)	7.15	0	80	7000000	3400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 392 COD (mg/L) : 192
21	Ramganga	Moradabad	Moradabad	Nawabpura drain -2	Partial	18-10-22 12:30	19-10-22 15:12	Blackish (Appearance)	7.13	0	80	9400000	3400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 434 COD (mg/L) : 208
22	Ramganga	Moradabad	Moradabad	Nawabpura drain -1	Partial	18-10-22 12:10	19-10-22 15:12	Blackish (Appearance)	7.87	0	70	7000000	3800000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 431 COD (mg/L) : 256
23	Ramganga	Moradabad	Moradabad	Jigar Colony	Partial	18-10-22 11:20	19-10-22 15:11	Blackish (Appearance)	7.13	0	65	2700000	1300000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 428 COD (mg/L) : 224
24	Ramganga	Moradabad	Moradabad	Jama Masjid Right Drain	Partial	18-10-22 10:20	19-10-22 15:11	Blackish (Appearance)	7.05	0	70	4800000	2500000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 417 COD (mg/L) : 208
25	Ramganga	Moradabad	Moradabad	Jama Masjid-Left	Partial	18-10-22 10:00	19-10-22 15:10	Blackish (Appearance)	7.46	0	85	7000000	3800000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 425 COD (mg/L) : 224
26	Ramganga	Moradabad	Moradabad	Prabhat Market	Partial	18-10-22 11:20	19-10-22 15:10	Blackish (Appearance)	7.17	0	60	6300000	3100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 425 COD (mg/L) : 224
27	Ramganga	Moradabad	Moradabad	Lalbagh Drain	Partial	18-10-22 13:10	19-10-22 15:09	Blackish (Appearance)	7.13	0	90	4600000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 398 COD (mg/L) : 240
28	Ramganga	Moradabad	Moradabad	Daheria/ Dateria Drain	Partial	18-10-22 13:30	19-10-22 15:09	Blackish (Appearance)	7.04	0	70	3600000	1500000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 399 COD (mg/L) : 224
29	Ramganga	Moradabad	Moradabad	Ghosiyan	Partial	18-10-22 11:00	19-10-22 15:07	Turbid (Hazen)	7.41	0	85	3400000	1500000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 417 COD (mg/L) : 240
30	Ramganga	Moradabad	Moradabad	Katghar Railway Station Drain	Partial	18-10-22 12:25	19-10-22 15:06	Turbid (Appearance)	7.49	0	95	8400000	4000000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 428 COD (mg/L) : 256
31	Ramganga	Moradabad	Moradabad	Kudaghar Drain	Partial	11-10-22 12:45	12-10-22 15:57	Blackish (Appearance)	7.18	0	65	4600000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 403 COD (mg/L) : 208
32	Ramganga	Moradabad	Moradabad	Jhabbu Ka Nala	Partial	11-10-22 11:50	12-10-22 15:54	Blackish (Appearance)	7.81	0	85	3400000	1700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 372 COD (mg/L) : 208
33	Ramganga	Moradabad	Moradabad	Nawabpura drain -2	Partial	11-10-22 12:30	12-10-22 15:53	Blackish (Appearance)	7.32	0	60	4600000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 411 COD (mg/L) : 192
34	Ramganga	Moradabad	Moradabad	Nawabpura drain -1	Partial	11-10-22 12:10	12-10-22 15:52	Blackish (Appearance)	7.68	0	75	3300000	1700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 398 COD (mg/L) : 224
35	Ramganga	Moradabad	Moradabad	Jigar Colony	Partial	11-10-22 11:20	12-10-22 15:51	Blackish (Appearance)	7.45	0	80	7000000	3400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 411 COD (mg/L) : 192
36	Ramganga	Moradabad	Moradabad	Jama Masjid Right Drain	Partial	11-10-22 10:40	12-10-22 15:50	Blackish (Appearance)	7.96	0	95	2500000	1200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 421 COD (mg/L) : 224
37	Ramganga	Moradabad	Moradabad	Jama Masjid-Left	Partial	11-10-22 10:30	12-10-22 15:50	Blackish (Appearance)	7.16	0	90	6300000	3100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 392 COD (mg/L) : 192
38	Ramganga	Moradabad	Moradabad	Prabhat Market	Partial	11-10-22 11:20	12-10-22 15:48	Blackish (Appearance)	7.42	0	65	4900000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 324 COD (mg/L) : 224

39	Ramganga	Moradabad	Moradabad	Lalbagh Drain	Partial	11-10-22 13:00	12-10-22 15:47	Blackish (Appearance)	7.13	0	80	2500000	1200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 408 COD (mg/L) : 208
40	Ramganga	Moradabad	Moradabad	Daheria/ Dateria Drain	Partial	11-10-22 13:20	12-10-22 15:46	Blackish (Appearance)	7.67	0	75	7000000	3800000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 476 COD (mg/L) : 176
41	Ramganga	Moradabad	Moradabad	Ghosiyan	Partial	11-10-22 13:20	12-10-22 15:46	Blackish (Appearance)	7.09	0	65	2700000	1300000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 411 COD (mg/L) : 208
42	Ramganga	Moradabad	Moradabad	Katghar Railway Station Drain	Partial	11-10-22 12:30	12-10-22 15:45	Blackish (Appearance)	7.11	0	70	4800000	2500000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 374 COD (mg/L) : 192
43	Yamuna	Prayagraj	Prayagraj	Main Ghaghar Nala	Partial	17-10-22 15:10	20-10-22 15:10	55 (Hazen)	7.31	0	60	49000	9300	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 82 COD (mg/L) : 132
44	Yamuna	Agra	Agra	WATER WORKS DRAIN	Partial	17-10-22 10:00	18-10-22 14:59	Greyish (Appearance)	7.5	0.1	96	800000		Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 110 COD (mg/L) : 336
45	Yamuna	Agra	Agra	TAJ EAST DRAIN/ Kholahi Nala	Partial	17-10-22 4:10	18-10-22 14:56	Light Yellowish (Appearance)	7.7	0.7	98	920000		Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 120 COD (mg/L) : 256
46	Yamuna	Agra	Agra	Peelakhar Nala	Partial	17-10-22 3:40	18-10-22 14:54	Light Blackish (Appearance)	7.8	0.1	100	540000		Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 132 COD (mg/L) : 336
47	Yamuna	Agra	Agra	NARAICH NALA	Partial	17-10-22 10:35	18-10-22 14:52	Yellowish (Appearance)	7.5	0.5	90	430000		Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 108 COD (mg/L) : 280
48	Yamuna	Agra	Agra	Nagla Budhi Nala	Partial	17-10-22 11:10	18-10-22 14:49	Turbid (Appearance)	7.9	0.3	96	540000		Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 114 COD (mg/L) : 272
49	Yamuna	Agra	Agra	MANTOLA DRAIN	Partial	17-10-22 11:40	18-10-22 14:45	Blackish (Appearance)	7.8	0	122	920000		Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 184 COD (mg/L) : 416
50	Yamuna	Agra	Agra	Anurag Nagar Nala	Partial	17-10-22 12:30	18-10-22 14:40	Light Yellowish (Appearance)	7.7	0.8	90	800000		Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 94 COD (mg/L) : 280
51	Yamuna	Prayagraj	Prayagraj	Main Ghaghar Nala	Partial	03-10-22 14:05	07-10-22 14:05	60 (Hazen)	7.26	0.2	62	48000	9200	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 82 COD (mg/L) : 120
52	Yamuna	Mathura	Mathura	Aurangabad Drain	Partial	19-10-22 11:10	20-10-22 15:44	Turbid (Appearance)	8.1	0	40	110000	22000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 70 COD (mg/L) : 168
53	Yamuna	Agra	Agra	BHAIRO NALA	Partial	17-10-22 2:05	18-10-22 14:44	Greyish (Appearance)	7.4	0.1	96	540000		Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 98 COD (mg/L) : 272
54	Yamuna	Mathura	Mathura	Ambakhar Drain	Partial	17-10-22 11:10	18-10-22 13:21	Turbid (Appearance)	7.8	0	42	120000	32000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 87 COD (mg/L) : 192
55	Yamuna	Mathura	Mathura	Masani Drain	Partial	17-10-22 10:10	18-10-22 12:44	Turbid (Appearance)	7.9	0	36	94000	21000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 83 COD (mg/L) : 184

56	Yamuna	Mathura	Mathura	Mahadev Ghat (Sadar Bazar Drain)	Partial	06-10-22 11:45	07-10-22 15:04	Sl. Turbid (Appearance)	7.8	0	40	280000	140000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 98 COD (mg/L) : 168
----	--------	---------	---------	----------------------------------	---------	----------------	----------------	-------------------------	-----	---	----	--------	--------	----	--

STATUS OF DRAINS -OCTOBER

SrNo	River	Region	District	Drain Name	Tapped/ UnTapped	Sample Date	Reported Date	Color (Hazen)	pH	Dissolved Oxygen (mg/L)	BOD After Treatmen t(mg/L)	Total Coliform (MPN/100 mL)	Faecal Coliform (MPN/100 mL)	Bar Mesh	Other Information
1	Ganga	Kanpur Nagar	Farrukhabad	Bhairoghat drain (Tokaghat)	UnTapped	31-10-22 14:34	11-11-22 16:00	30 (Hazen)	8.28	0	64			Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 128COD (mg/L) : 160
2	Ganga	Kanpur Nagar	Farrukhabad	Cantt Nalla	UnTapped	31-10-22 14:45	11-11-22 15:59	40 (Hazen)	7.87	0	76			Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 144COD (mg/L) : 170
3	Ganga	Kanpur Nagar	Farrukhabad	Dhimarpur drain (Pakka pull)	UnTapped	31-10-22 14:18	11-11-22 15:58	30 (Hazen)	7.66	0	76			Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 132COD (mg/L) : 180
4	Ganga	Kanpur Nagar	Farrukhabad	Hathikhana Nala	UnTapped	31-10-22 15:02	11-11-22 15:57	40 (Hazen)	7.74	0	72			Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 136COD (mg/L) : 180
5	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Kalwari ghat nala	UnTapped	31-10-22 9:37	11-11-22 15:55	50 (Hazen)	8.04	0	78			Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 128COD (mg/L) : 160
6	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Lav-kush nala	UnTapped	31-10-22 8:52	11-11-22 15:54	40 (Hazen)	8.06	0	64			Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 124COD (mg/L) : 170
7	Ganga	Kanpur Nagar	Kanpur Nagar	Budhiya ghat Drain	UnTapped	31-10-22 15:55	11-11-22 15:40	50 (Hazen)	7.47	0	78			Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 164COD (mg/L) : 200
8	Ganga	Kanpur Nagar	Kanpur Nagar	Shetla Bazar (Bangalighat)	UnTapped	31-10-22 14:30	11-11-22 15:39	50 (Hazen)	7.67	0	74			Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 156COD (mg/L) : 220
9	Ganga	Kanpur Nagar	Kanpur Nagar	Satti Chaura	UnTapped	31-10-22 14:30	11-11-22 15:38	30 (Hazen)	7.28	0	72			Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 128COD (mg/L) : 180
10	Ganga	Kanpur Nagar	Kanpur Nagar	Golaghat Nala	UnTapped	31-10-22 14:18	11-11-22 15:37	30 (Hazen)	7.51	0	68			Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 136COD (mg/L) : 190
11	Ganga	Kanpur Nagar	Kanpur Nagar	Ranighat drain	UnTapped	31-10-22 12:25	11-11-22 15:37	40 (Hazen)	7.5	0	74			Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 124COD (mg/L) : 190
12	Ganga	Prayagraj	Prayagraj	Sadar Bazar Nala	UnTapped	31-10-22 14:14	05-11-22 14:14	55 (Hazen)	7.34	0	62	48000	9200	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 86COD (mg/L) : 134
13	Ganga	Prayagraj	Prayagraj	Tv Tower Nala	UnTapped	31-10-22 13:16	05-11-22 13:16	50 (Hazen)	7.26	0	68	63000	14000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 92COD (mg/L) : 128
14	Ganga	Prayagraj	Prayagraj	A.D.A. Colony Nala	UnTapped	31-10-22 13:15	05-11-22 13:15	50 (Hazen)	7.29	0	76	70000	17000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 84COD (mg/L) : 162
15	Ganga	Prayagraj	Prayagraj	Jondhwal Nala	UnTapped	31-10-22 13:15	05-11-22 13:15	60 (Hazen)	7.34	0	68	63000	11000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 98COD (mg/L) : 142
16	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 7 (East)	UnTapped	31-10-22 13:12	05-11-22 13:13	55 (Hazen)	7.21	0.6	54	43000	4500	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 80COD (mg/L) : 134
17	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 4	UnTapped	31-10-22 13:12	05-11-22 13:12	45 (Hazen)	7.26	0	62	49000	9300	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 92COD (mg/L) : 128
18	Ganga	Prayagraj	Prayagraj	Rajapur Nala	UnTapped	31-10-22 13:12	05-11-22 13:12	55 (Hazen)	7.39	0	64	58000	11000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 86COD (mg/L) : 132
19	Ganga	Prayagraj	Prayagraj	Shankarghat Colony Drain (Near Phaphamau Bridge) - Tapped	UnTapped	31-10-22 12:45	05-11-22 12:46	50 (Hazen)	7.26	0.5	72	63000	14000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 94COD (mg/L) : 156
20	Ganga	Sonbhadra	Mirzapur	Tambalganj	UnTapped	31-10-22 10:45	05-11-22 11:45	25 (Hazen)	7.25	1.1	44	3500000	2400000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 128COD (mg/L) : 206
21	Ganga	Sonbhadra	Sonbhadra	Dargahshareef Nala	UnTapped	31-10-22 10:30	05-11-22 11:44	25 (Hazen)	7.19	1.2	42	3300000	2700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 124COD (mg/L) : 178
22	Ganga	Sonbhadra	Sonbhadra	Bhairamganj West Nala	UnTapped	31-10-22 10:20	05-11-22 11:44	25 (Hazen)	7.16	1.1	44	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 120COD (mg/L) : 172
23	Ganga	Sonbhadra	Sonbhadra	Bhairamganj East Nala	UnTapped	31-10-22 10:15	05-11-22 11:44	25 (Hazen)	7.31	1.4	38	3400000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 132COD (mg/L) : 196

24	Ganga	Sonbhadra	Sonbhadra	Tekaur Basti South	UnTapped	31-10-22 9:55	05-11-22 11:43	25 (Hazen)	7.23	1.1	44	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 130COD (mg/L) : 158
25	Ganga	Sonbhadra	Sonbhadra	Tekaur Basti North	UnTapped	31-10-22 9:40	05-11-22 11:43	25 (Hazen)	7.35	1.8	36	2800000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 122COD (mg/L) : 174
26	Ganga	Sonbhadra	Sonbhadra	Santoshi Mata Mandir Nala	UnTapped	31-10-22 9:30	05-11-22 11:43	25 (Hazen)	7.29	1.6	38	3200000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 134COD (mg/L) : 204
27	Ganga	Sonbhadra	Sonbhadra	Post Office South Drain	UnTapped	31-10-22 9:10	05-11-22 11:42	25 (Hazen)	7.37	1.5	40	3400000	2700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 118COD (mg/L) : 212
28	Ganga	Sonbhadra	Mirzapur	Post Office North Drain	UnTapped	31-10-22 9:00	05-11-22 11:42	25 (Hazen)	7.18	1	42	2800000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 128COD (mg/L) : 208
29	Ganga	Sonbhadra	Sonbhadra	Gangeshwar Nishad Park Drain	UnTapped	31-10-22 8:50	05-11-22 11:42	25 (Hazen)	7.25	1.3	40	2600000	1700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 124COD (mg/L) : 188
30	Ganga	Sonbhadra	Sonbhadra	Balughat Drain	UnTapped	31-10-22 8:45	05-11-22 11:41	25 (Hazen)	7.21	1.2	42	3500000	2400000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 142COD (mg/L) : 196
31	Ganga	Sonbhadra	Mirzapur	Chaura mata drain	UnTapped	31-10-22 8:30	05-11-22 11:40	25 (Hazen)	7.36	1.6	36	3100000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 120COD (mg/L) : 182
32	Ganga	Sonbhadra	Mirzapur	Kashi Ram Drain	UnTapped	31-10-22 8:20	05-11-22 11:40	25 (Hazen)	7.38	2.3	34	3300000	2700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 114COD (mg/L) : 158
33	Ganga	Sonbhadra	Mirzapur	Bisundarpur Drain	UnTapped	31-10-22 12:25	05-11-22 11:40	25 (Hazen)	7.19	1.3	44	3400000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 158COD (mg/L) : 222
34	Ganga	Sonbhadra	Mirzapur	Hanumanghat Drain	UnTapped	31-10-22 12:20	05-11-22 11:39	25 (Hazen)	7.34	1.5	38	3500000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 116COD (mg/L) : 154
35	Ganga	Sonbhadra	Mirzapur	Public club Drain	UnTapped	31-10-22 12:05	05-11-22 11:39	25 (Hazen)	7.28	1.4	40	3500000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 124COD (mg/L) : 172
36	Ganga	Sonbhadra	Mirzapur	Barahmiliah Drain	UnTapped	31-10-22 11:55	05-11-22 11:39	25 (Hazen)	7.23	1	42	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 138COD (mg/L) : 218
37	Ganga	Sonbhadra	Mirzapur	Lift cannal Drain	UnTapped	31-10-22 11:40	05-11-22 11:38	25 (Hazen)	7.25	1.1	44	3500000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 130COD (mg/L) : 184
38	Ganga	Sonbhadra	Mirzapur	Irrigation colony Drain	UnTapped	31-10-22 11:30	05-11-22 11:38	25 (Hazen)	7.19	1.1	42	3400000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 136COD (mg/L) : 192
39	Ganga	Sonbhadra	Mirzapur	MorchaGhar Drain	UnTapped	31-10-22 11:20	05-11-22 11:37	25 (Hazen)	7.23	1.2	40	3200000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 132COD (mg/L) : 196
40	Ganga	Sonbhadra	Mirzapur	Ggoreshahid Drain	UnTapped	31-10-22 11:05	05-11-22 11:37	25 (Hazen)	7.21	1.2	42	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 118COD (mg/L) : 182
41	Ganga	Sonbhadra	Mirzapur	Balaji temple	UnTapped	31-10-22 10:05	05-11-22 11:35	25 (Hazen)	7.31	1.3	44	3500000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 138COD (mg/L) : 198
42	Ganga	Sonbhadra	Mirzapur	Khandawa	UnTapped	31-10-22 9:50	05-11-22 11:35	25 (Hazen)	7.36	1.5	38	3100000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 132COD (mg/L) : 186
43	Ganga	Sonbhadra	Mirzapur	Chorawa	UnTapped	31-10-22 9:40	05-11-22 11:34	25 (Hazen)	7.24	1.2	44	3800000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 128COD (mg/L) : 174
44	Ganga	Sonbhadra	Mirzapur	Basvariya Drain	UnTapped	31-10-22 9:25	05-11-22 11:34	25 (Hazen)	7.29	1.4	42	3500000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 122COD (mg/L) : 188
45	Ganga	Sonbhadra	Mirzapur	DiwanGhat new Drain	UnTapped	31-10-22 9:15	05-11-22 11:34	25 (Hazen)	7.31	1.5	38	3200000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 136COD (mg/L) : 206
46	Ganga	Sonbhadra	Mirzapur	Balughat Kacha Drain	UnTapped	31-10-22 8:50	05-11-22 11:33	25 (Hazen)	7.22	1.1	42	3500000	1700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 126COD (mg/L) : 212
47	Ganga	Sonbhadra	Mirzapur	Parasuram Drain	UnTapped	31-10-22 8:40	05-11-22 11:32	25 (Hazen)	7.27	1.2	40	3200000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 134COD (mg/L) : 202
48	Ganga	Sonbhadra	Mirzapur	Malhaya Drain	UnTapped	31-10-22 8:30	05-11-22 11:31	25 (Hazen)	7.41	1.8	38	2500000	1700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 114COD (mg/L) : 152
49	Ganga	Sonbhadra	Mirzapur	Patengra (manasarovar) Drain	UnTapped	31-10-22 8:20	05-11-22 11:31	25 (Hazen)	7.36	1.7	38	3100000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 132COD (mg/L) : 168
50	Ganga	Varanasi	Ghazipur	Gorawa Drain	UnTapped	31-10-22 16:10	04-11-22 16:52	25 (Hazen)	7.39	2.2	36	3100000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 132COD (mg/L) : 174
51	Ganga	Varanasi	Ghazipur	Kankarwa Drain	UnTapped	31-10-22 15:50	04-11-22 16:50	25 (Hazen)	7.24	1.2	42	3400000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 122COD (mg/L) : 202

52	Ganga	Varanasi	Ghazipur	Karpurimai Ghat Drain	UnTapped	31-10-22 15:30	04-11-22 16:44	25 (Hazen)	7.33	1.5	36	3200000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 114COD (mg/L) : 198
53	Ganga	Varanasi	Ghazipur	Harizan Basti	UnTapped	31-10-22 14:20	04-11-22 16:37	25 (Hazen)	7.22	1.3	42	3400000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 132COD (mg/L) : 208
54	Ganga	Varanasi	Ghazipur	Samshan Ghat	UnTapped	31-10-22 14:10	04-11-22 16:36	25 (Hazen)	7.26	1.2	44	3800000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 124COD (mg/L) : 224
55	Ganga	Varanasi	Ghazipur	Rui Mandi	UnTapped	31-10-22 14:00	04-11-22 16:35	25 (Hazen)	7.16	1.3	38	2300000	1300000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 132COD (mg/L) : 202
56	Ganga	Varanasi	Ghazipur	Budhava Mahadeva	UnTapped	31-10-22 13:50	04-11-22 16:34	25 (Hazen)	7.23	1.3	42	3500000	2400000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 130COD (mg/L) : 222
57	Ganga	Varanasi	Ghazipur	Mugal Pura	UnTapped	31-10-22 13:40	04-11-22 15:57	25 (Hazen)	7.35	1.5	38	3100000	2300000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 114COD (mg/L) : 196
58	Ganga	Varanasi	Ghazipur	Posta Ghat	UnTapped	31-10-22 13:30	04-11-22 15:57	25 (Hazen)	7.36	1.6	36	3100000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 122COD (mg/L) : 154
59	Ganga	Varanasi	Ghazipur	Theri Bazar	UnTapped	31-10-22 13:20	04-11-22 15:56	25 (Hazen)	7.31	1.6	38	2800000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 134COD (mg/L) : 172
60	Ganga	Varanasi	Ghazipur	Khirki Ghat	UnTapped	31-10-22 13:10	04-11-22 15:54	25 (Hazen)	7.38	1.8	38	2600000	1700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 130COD (mg/L) : 182
61	Ganga	Varanasi	Ghazipur	Anzahi Ghat	UnTapped	31-10-22 13:00	04-11-22 15:52	25 (Hazen)	7.24	1.5	44	3500000	1700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 128COD (mg/L) : 188
62	Ganga	Varanasi	Ghazipur	Chetnat Ghat	UnTapped	31-10-22 12:50	04-11-22 15:52	25 (Hazen)	7.28	1.4	36	3100000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 118COD (mg/L) : 202
63	Ganga	Varanasi	Ghazipur	Stimer Ghat	UnTapped	31-10-22 12:40	04-11-22 15:47	25 (Hazen)	7.36	1.6	38	2800000	1700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 124COD (mg/L) : 166
64	Ganga	Varanasi	Ghazipur	Gola Ghat	UnTapped	31-10-22 12:30	04-11-22 15:46	25 (Hazen)	7.21	1.2	42	3900000	2700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 122COD (mg/L) : 178
65	Ganga	Varanasi	Ghazipur	Maksud Ghat	UnTapped	31-10-22 12:20	04-11-22 14:53	25 (Hazen)	7.29	1.5	38	3200000	1700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 140COD (mg/L) : 202
66	Ganga	Varanasi	Ghazipur	Collector Ghat	UnTapped	31-10-22 12:10	04-11-22 14:52	25 (Hazen)	7.37	1.8	38	2800000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 120COD (mg/L) : 174
67	Ganga	Varanasi	Ghazipur	Dadri Ghat	UnTapped	31-10-22 12:00	04-11-22 14:50	25 (Hazen)	7.32	1.4	42	3800000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 158COD (mg/L) : 206
68	Ganga	Varanasi	Ghazipur	Naupura	UnTapped	31-10-22 11:50	04-11-22 14:50	25 (Hazen)	7.22	1.3	42	3200000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 130COD (mg/L) : 176
69	Ganga	Varanasi	Ghazipur	Sai Mandir	UnTapped	31-10-22 11:40	04-11-22 14:49	25 (Hazen)	7.25	1.5	42	2800000	1700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 128COD (mg/L) : 192
70	Ganga	Varanasi	Ghazipur	Afim Factory Colony	UnTapped	31-10-22 11:30	04-11-22 14:49	25 (Hazen)	7.19	1.1	42	2600000	1700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 152COD (mg/L) : 214
71	Ganga	Varanasi	Ghazipur	Mahala Basti (Sikandpur)	UnTapped	31-10-22 11:20	04-11-22 14:49	25 (Hazen)	7.14	0.9	44	3400000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 146COD (mg/L) : 218
72	Ganga	Varanasi	Ghazipur	D.M Banglo	UnTapped	31-10-22 11:10	04-11-22 14:42	25 (Hazen)	7.36	1.7	36	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 118COD (mg/L) : 162
73	Ganga	Varanasi	Ghazipur	Pear Nagar	UnTapped	31-10-22 11:00	04-11-22 14:41	25 (Hazen)	7.18	1.3	40	3100000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 160COD (mg/L) : 206
74	Ganga	Varanasi	Ghazipur	Bada Mahadeva (Gora Bazar)	UnTapped	31-10-22 10:50	04-11-22 14:41	25 (Hazen)	7.29	1.5	42	3400000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 134COD (mg/L) : 202
75	Ganga	Varanasi	Ghazipur	Bada Mahadeva (Adarsh Bazar)	UnTapped	31-10-22 10:40	04-11-22 14:40	25 (Hazen)	7.42	2.9	32	2300000	1300000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 124COD (mg/L) : 152
76	Ganga	Varanasi	Ghazipur	Kot Ghat	UnTapped	31-10-22 9:00	04-11-22 14:40	25 (Hazen)	7.41	2	36	3100000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 128COD (mg/L) : 166
77	Ganga	Varanasi	Ghazipur	Budenath Mahadew Ghat Drain	UnTapped	31-10-22 8:50	04-11-22 14:39	25 (Hazen)	7.33	1.6	36	3400000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 120COD (mg/L) : 208
78	Ganga	Varanasi	Ghazipur	Pakka Ghat Drain	UnTapped	31-10-22 8:40	04-11-22 14:39	25 (Hazen)	7.36	1.3	42	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 152COD (mg/L) : 196

79	Ganga	Varanasi	Ghazipur	Sangat Ghat Drain	UnTapped	31-10-22 8:30	04-11-22 14:39	25 (Hazen)	7.24	1.5	40	3200000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 140 COD (mg/L) : 204
80	Ganga	Varanasi	Ghazipur	Mahaveer Ghat Drain	UnTapped	31-10-22 8:20	04-11-22 14:38	25 (Hazen)	7.31	1.1	44	3500000	2400000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 138 COD (mg/L) : 212
81	Ganga	Varanasi	Ghazipur	Ward No. 15 Malhiya Basti Drain	UnTapped	31-10-22 8:00	04-11-22 14:37	25 (Hazen)	7.28	1.2	40	3100000	2100000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 132 COD (mg/L) : 198
82	Ganga	Varanasi	Ghazipur	Rangmahal Ghat Drain	UnTapped	31-10-22 7:50	04-11-22 14:37	25 (Hazen)	7.35	1.7	38	3500000	2400000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 122 COD (mg/L) : 186
83	Ganga	Varanasi	Ghazipur	Jauhargaj Drain	UnTapped	31-10-22 7:40	04-11-22 14:36	25 (Hazen)	7.39	1.6	38	2600000	1700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 118 COD (mg/L) : 204
84	Ganga	Prayagraj	Prayagraj	Nehru Park Nala	UnTapped	26-10-22 13:21	01-11-22 13:24	60 (Hazen)	7.19	0	74	70000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 106 COD (mg/L) : 158
85	Ganga	Prayagraj	Prayagraj	Indira Awas Nala	UnTapped	26-10-22 13:21	01-11-22 13:21	65 (Hazen)	7.22	0	68	63000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 108 COD (mg/L) : 138
86	Ganga	Prayagraj	Prayagraj	Shantipuram Nala	UnTapped	26-10-22 13:20	01-11-22 13:20	60 (Hazen)	7.26	0	68	63000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 108 COD (mg/L) : 138
87	Ganga	Prayagraj	Prayagraj	Govindpur Colony Drain No. 4	UnTapped	26-10-22 12:56	01-11-22 12:56	60 (Hazen)	7.31	0	70	63000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 114 COD (mg/L) : 156
88	Ganga	Prayagraj	Prayagraj	Govindpur Colony Drain No. 3	UnTapped	26-10-22 12:56	01-11-22 12:56	55 (Hazen)	7.15	0	68	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 120 COD (mg/L) : 128
89	Ganga	Prayagraj	Prayagraj	Govindpur Colony Drain No. 2	UnTapped	26-10-22 12:56	01-11-22 12:56	55 (Hazen)	7.18	0	72	63000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 100 COD (mg/L) : 154
90	Ganga	Prayagraj	Prayagraj	Govindpur Colony Drain No. 1	UnTapped	26-10-22 12:52	01-11-22 12:55	60 (Hazen)	7.24	0	66	58000	13000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 94 COD (mg/L) : 148
91	Ganga	Prayagraj	Prayagraj	Govindpur Colony Drain (Purani Basti)	UnTapped	26-10-22 12:51	01-11-22 12:51	55 (Hazen)	7.36	0	60	49000	9300	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 86 COD (mg/L) : 142
92	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 6	UnTapped	26-10-22 12:18	01-11-22 12:18	55 (Hazen)	7.22	0	60	49000	9300	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 86 COD (mg/L) : 142
93	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 5	UnTapped	26-10-22 12:17	01-11-22 12:17	55 (Hazen)	7.29	0.9	64	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 92 COD (mg/L) : 138
94	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 3 (North)	UnTapped	26-10-22 12:17	01-11-22 12:17	45 (Hazen)	7.24	0	58	47000	6800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 80 COD (mg/L) : 126
95	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 2	UnTapped	26-10-22 12:14	01-11-22 12:16	50 (Hazen)	7.17	0	54	43000	4500	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 78 COD (mg/L) : 100
96	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 1	UnTapped	26-10-22 12:14	01-11-22 12:14	50 (Hazen)	7.11	0.6	68	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 82 COD (mg/L) : 124
97	Ganga	Prayagraj	Prayagraj	Lakadiya Nala	UnTapped	26-10-22 11:33	01-11-22 11:34	55 (Hazen)	7.37	0.6	68	63000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 86 COD (mg/L) : 126
98	Ganga	Prayagraj	Prayagraj	Kriya Yogashram	UnTapped	26-10-22 11:28	01-11-22 11:29	55 (Hazen)	7.32	1	64	58000	13000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 92 COD (mg/L) : 114
99	Ganga	Prayagraj	Prayagraj	Savitry Nagar (New Jhusi)	UnTapped	26-10-22 11:27	01-11-22 11:27	55 (Hazen)	7.29	0.8	68	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 94 COD (mg/L) : 128
100	Ganga	Prayagraj	Prayagraj	Savitry Nagar Bajar (New Jhusi)	UnTapped	26-10-22 11:27	01-11-22 11:27	50 (Hazen)	7.26	0	66	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 86 COD (mg/L) : 124
101	Ganga	Prayagraj	Prayagraj	Old GT Road Nala	UnTapped	26-10-22 11:26	01-11-22 11:26	55 (Hazen)	7.14	0	76	70000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 98 COD (mg/L) : 134
102	Ganga	Prayagraj	Prayagraj	Basna Nala	UnTapped	26-10-22 11:02	01-11-22 11:02	55 (Hazen)	7.24	0	66	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 92 COD (mg/L) : 136
103	Ganga	Prayagraj	Prayagraj	Lotey Haren Nala	UnTapped	26-10-22 11:02	01-11-22 11:02	60 (Hazen)	7.16	0	78	70000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 100 COD (mg/L) : 152

104	Ganga	Prayagraj	Prayagraj	Salori Nala	UnTapped	26-10-22 11:01	01-11-22 11:01	65 (Hazen)	7.09	0	82	70000	17000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 108COD (mg/L) : 164
105	Ganga	Prayagraj	Prayagraj	Sadar Bazar Nala	UnTapped	25-10-22 9:49	01-11-22 9:49	50 (Hazen)	7.26	0	68	58000	13000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 78COD (mg/L) : 120
106	Ganga	Prayagraj	Prayagraj	Tv Tower Nala	UnTapped	25-10-22 9:49	01-11-22 9:49	60 (Hazen)	7.31	0	62	49000	7800	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 86COD (mg/L) : 128
107	Ganga	Prayagraj	Prayagraj	A.D.A. Colony Nala	UnTapped	25-10-22 9:49	01-11-22 9:49	55 (Hazen)	7.36	0.5	70	63000	11000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 94COD (mg/L) : 146
108	Ganga	Prayagraj	Prayagraj	Jondhwal Nala	UnTapped	25-10-22 9:48	01-11-22 9:48	55 (Hazen)	7.18	0	74	63000	14000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 90COD (mg/L) : 148
109	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 7 (East)	UnTapped	25-10-22 9:48	01-11-22 9:48	55 (Hazen)	7.35	0	66	58000	13000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 88COD (mg/L) : 132
110	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 4	UnTapped	25-10-22 9:47	01-11-22 9:47	50 (Hazen)	7.22	0	60	48000	6800	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 84COD (mg/L) : 120
111	Ganga	Prayagraj	Prayagraj	Rajapur Nala	UnTapped	25-10-22 9:47	01-11-22 9:47	55 (Hazen)	7.24	0	62	49000	7800	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 92COD (mg/L) : 124
112	Ganga	Prayagraj	Prayagraj	Shankarghat Colony Drain (Near Phaphamau Bridge) - Tapped	UnTapped	25-10-22 9:46	01-11-22 9:47	50 (Hazen)	7.39	0.6	58	49000	9300	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 80COD (mg/L) : 110
113	Ganga	Unnao	Unnao	Taar Nala Babaganj	UnTapped	31-10-22 10:50	31-10-22 18:06	Light grey (Appearance)	7.69	0	70			No	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 74COD (mg/L) : 280
114	Ganga	Unnao	Unnao	Indira Nagar Drain	UnTapped	31-10-22 9:30	31-10-22 18:06	Light grey (Appearance)	7.7	0	40			No	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 68COD (mg/L) : 360
115	Ganga	Unnao	Unnao	Ganga Vishu Drain	UnTapped	31-10-22 9:40	31-10-22 18:05	Light grey (Appearance)	7.85	0	75			No	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 64COD (mg/L) : 240
116	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Kalwari ghat nala	UnTapped	25-10-22 11:32	28-10-22 14:13	30 (Hazen)	7.68	0	68			Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 136COD (mg/L) : 160
117	Ganga	Sonbhadra	Mirzapur	Tambalaganj	UnTapped	25-10-22 10:45	26-10-22 18:13	25 (Hazen)	7.21	1	44	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 126COD (mg/L) : 198
118	Ganga	Sonbhadra	Sonbhadra	Dargahshareef Nala	UnTapped	25-10-22 10:30	26-10-22 18:12	25 (Hazen)	7.12	0.9	46	3900000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 130COD (mg/L) : 174
119	Ganga	Sonbhadra	Sonbhadra	Bhairamganj West Nala	UnTapped	25-10-22 10:20	26-10-22 18:12	25 (Hazen)	7.22	1	42	4000000	2700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 118COD (mg/L) : 166
120	Ganga	Sonbhadra	Sonbhadra	Bhairamganj East Nala	UnTapped	25-10-22 10:15	26-10-22 18:12	25 (Hazen)	7.37	1.5	40	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 134COD (mg/L) : 188
121	Ganga	Sonbhadra	Sonbhadra	Tekaur Basti South	UnTapped	25-10-22 9:55	26-10-22 18:11	25 (Hazen)	7.31	1.2	42	3500000	2400000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 128COD (mg/L) : 152
122	Ganga	Sonbhadra	Sonbhadra	Tekaur Basti North	UnTapped	25-10-22 9:40	26-10-22 18:11	25 (Hazen)	7.33	1.9	40	3100000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 124COD (mg/L) : 168
123	Ganga	Sonbhadra	Sonbhadra	Santoshi Mata Mandir Nala	UnTapped	25-10-22 9:30	26-10-22 18:11	25 (Hazen)	7.28	1.5	40	3400000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 136COD (mg/L) : 212
124	Ganga	Sonbhadra	Sonbhadra	Post Office South Drain	UnTapped	25-10-22 9:10	26-10-22 18:10	25 (Hazen)	7.34	1.3	44	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 120COD (mg/L) : 202
125	Ganga	Sonbhadra	Mirzapur	Post Office North Drain	UnTapped	25-10-22 9:00	26-10-22 18:10	25 (Hazen)	7.23	1.2	40	3200000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 122COD (mg/L) : 204
126	Ganga	Sonbhadra	Sonbhadra	Gangeshwar Nishad Park Drain	UnTapped	25-10-22 8:50	26-10-22 18:09	25 (Hazen)	7.21	1	44	3300000	2700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 126COD (mg/L) : 194
127	Ganga	Sonbhadra	Sonbhadra	Balughat Drain	UnTapped	25-10-22 8:45	26-10-22 18:08	25 (Hazen)	7.25	1.4	40	3900000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 138COD (mg/L) : 188

128	Ganga	Sonbhadra	Mirzapur	Chaura mata drain	UnTapped	25-10-22 8:30	26-10-22 18:05	25 (Hazen)	7.32	1.3	40	3500000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 122COD (mg/L) : 186
129	Ganga	Sonbhadra	Mirzapur	Kashi Ram Drain	UnTapped	25-10-22 8:20	26-10-22 18:04	25 (Hazen)	7.43	2.7	32	2800000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 108COD (mg/L) : 150
130	Ganga	Sonbhadra	Mirzapur	Bisundarpur Drain	UnTapped	25-10-22 12:25	26-10-22 18:03	25 (Hazen)	7.17	1	46	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 162COD (mg/L) : 228
131	Ganga	Sonbhadra	Mirzapur	Hanumanghat Drain	UnTapped	25-10-22 12:20	26-10-22 18:02	25 (Hazen)	7.38	1.6	36	3200000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 112COD (mg/L) : 148
132	Ganga	Sonbhadra	Mirzapur	Public club Drain	UnTapped	25-10-22 12:05	26-10-22 18:01	25 (Hazen)	7.23	1.3	42	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 126COD (mg/L) : 178
133	Ganga	Sonbhadra	Mirzapur	Barahmiliah Drain	UnTapped	25-10-22 11:55	26-10-22 18:00	25 (Hazen)	7.28	1.1	40	3400000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 134COD (mg/L) : 212
134	Ganga	Sonbhadra	Mirzapur	Lift cannal Drain	UnTapped	25-10-22 11:40	26-10-22 17:59	25 (Hazen)	7.31	1.2	42	3300000	2700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 126COD (mg/L) : 176
135	Ganga	Sonbhadra	Mirzapur	Irrigation colony Drain	UnTapped	25-10-22 11:30	26-10-22 17:58	25 (Hazen)	7.25	1.3	38	3100000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 130COD (mg/L) : 182
136	Ganga	Sonbhadra	Mirzapur	MorchaGhar Drain	UnTapped	25-10-22 11:20	26-10-22 17:57	25 (Hazen)	7.19	1	44	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 136COD (mg/L) : 202
137	Ganga	Sonbhadra	Mirzapur	Ggoreshahid Drain	UnTapped	25-10-22 11:05	26-10-22 17:57	25 (Hazen)	7.26	1.4	40	3500000	2400000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 112COD (mg/L) : 174
138	Ganga	Sonbhadra	Mirzapur	Balaji temple	UnTapped	25-10-22 10:05	26-10-22 17:54	25 (Hazen)	7.36	1.5	42	3200000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 132COD (mg/L) : 192
139	Ganga	Sonbhadra	Mirzapur	Khandawa	UnTapped	25-10-22 9:50	26-10-22 17:53	25 (Hazen)	7.32	1.4	40	3500000	2400000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 134COD (mg/L) : 190
140	Ganga	Sonbhadra	Mirzapur	Chorawa	UnTapped	25-10-22 9:40	26-10-22 17:52	25 (Hazen)	7.29	1.5	40	3400000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 124COD (mg/L) : 166
141	Ganga	Sonbhadra	Mirzapur	Basvariya Drain	UnTapped	25-10-22 9:25	26-10-22 17:52	25 (Hazen)	7.39	1.6	38	3200000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 116COD (mg/L) : 182
142	Ganga	Sonbhadra	Mirzapur	DiwanGhat new Drain	UnTapped	25-10-22 9:15	26-10-22 17:51	25 (Hazen)	7.27	1.2	42	3800000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 140COD (mg/L) : 214
143	Ganga	Sonbhadra	Mirzapur	Balughat Kacha Drain	UnTapped	25-10-22 8:50	26-10-22 17:49	25 (Hazen)	7.35	1.4	40	3100000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 118COD (mg/L) : 202
144	Ganga	Sonbhadra	Mirzapur	Parasuram Drain	UnTapped	25-10-22 8:40	26-10-22 17:49	25 (Hazen)	7.23	1.1	42	3500000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 138COD (mg/L) : 208
145	Ganga	Sonbhadra	Mirzapur	Malhaya Drain	UnTapped	25-10-22 8:30	26-10-22 17:48	25 (Hazen)	7.39	1.6	40	2800000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 116COD (mg/L) : 158
146	Ganga	Sonbhadra	Mirzapur	Patengra (manasarovar) Drain	UnTapped	25-10-22 8:20	26-10-22 17:47	25 (Hazen)	7.33	1.5	40	3400000	2700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 136COD (mg/L) : 174
147	Ganga	Varanasi	Ballia	Kathar Nala At the around of Ballia city	UnTapped	25-10-22 10:10	26-10-22 16:26	30 (Hazen)	7.44	3.1	36	2400000	1300000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 112COD (mg/L) : 168
148	Ganga	Varanasi	Varanasi	Assi/Nagavan Drain	UnTapped	25-10-22 9:40	26-10-22 16:14	30 (Hazen)	7.28	1.4	42	3200000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 132COD (mg/L) : 218
149	Ganga	Varanasi	Varanasi	Samneghat Drain	UnTapped	25-10-22 9:30	26-10-22 16:14	30 (Hazen)	7.25	1.2	44	3500000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 134COD (mg/L) : 204
150	Ganga	Varanasi	Varanasi	Nakkhi Drain	UnTapped	25-10-22 9:20	26-10-22 16:13	30 (Hazen)	7.33	1.5	40	3400000	2700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 136COD (mg/L) : 192
151	Ganga	Varanasi	Varanasi	Ganda Drain	UnTapped	25-10-22 10:00	26-10-22 16:08	30 (Hazen)	7.39	2.2	38	3100000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 122COD (mg/L) : 154
152	Ganga	Varanasi	Varanasi	Railway Drain	UnTapped	25-10-22 9:00	26-10-22 16:07	30 (Hazen)	7.29	1.4	40	3500000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 144COD (mg/L) : 182
153	Ganga	Varanasi	Ghazipur	Gorawa Drain	UnTapped	24-10-22 16:10	26-10-22 15:51	25 (Hazen)	7.34	2.1	38	3400000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 134COD (mg/L) : 176
154	Ganga	Varanasi	Ghazipur	Kankarwa Drain	UnTapped	24-10-22 15:50	26-10-22 15:51	25 (Hazen)	7.22	1.1	44	3200000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 124COD (mg/L) : 208
155	Ganga	Varanasi	Ghazipur	Karpurimai Ghat Drain	UnTapped	24-10-22 15:30	26-10-22 15:50	25 (Hazen)	7.28	1.2	40	3500000	2400000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 118COD (mg/L) : 204

156	Ganga	Varanasi	Ghazipur	Harizan Basti	UnTapped	24-10-22 14:20	26-10-22 15:50	25 (Hazen)	7.19	1	46	3800000	2600000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 136 COD (mg/L) : 216
157	Ganga	Varanasi	Ghazipur	Samshan Ghat	UnTapped	24-10-22 14:10	26-10-22 15:49	25 (Hazen)	7.33	1.4	42	3400000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 118 COD (mg/L) : 218
158	Ganga	Varanasi	Ghazipur	Rui Mandi	UnTapped	24-10-22 14:00	26-10-22 15:48	25 (Hazen)	7.26	1.1	40	2600000	1700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 136 COD (mg/L) : 204
159	Ganga	Varanasi	Ghazipur	Budhava Mahadeva	UnTapped	24-10-22 13:50	26-10-22 15:47	25 (Hazen)	7.35	1.6	38	3200000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 124 COD (mg/L) : 218
160	Ganga	Varanasi	Ghazipur	Mugal Pura	UnTapped	24-10-22 13:40	26-10-22 15:46	25 (Hazen)	7.31	1.4	42	3500000	2400000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 116 COD (mg/L) : 192
161	Ganga	Varanasi	Ghazipur	Posta Ghat	UnTapped	24-10-22 13:30	26-10-22 15:46	25 (Hazen)	7.38	1.3	40	3500000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 126 COD (mg/L) : 162
162	Ganga	Varanasi	Ghazipur	Theri Bazar	UnTapped	24-10-22 13:20	26-10-22 15:45	25 (Hazen)	7.29	1.5	40	3400000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 136 COD (mg/L) : 178
163	Ganga	Varanasi	Ghazipur	Khirkhi Ghat	UnTapped	24-10-22 13:10	26-10-22 15:44	25 (Hazen)	7.33	1.4	42	3100000	2300000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 134 COD (mg/L) : 192
164	Ganga	Varanasi	Ghazipur	Anzahi Ghat	UnTapped	24-10-22 13:00	26-10-22 15:43	25 (Hazen)	7.37	1.7	42	3200000	2600000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 124 COD (mg/L) : 186
165	Ganga	Varanasi	Ghazipur	Chetnat Ghat	UnTapped	24-10-22 12:50	26-10-22 15:43	25 (Hazen)	7.26	1.2	40	3400000	2700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 122 COD (mg/L) : 204
166	Ganga	Varanasi	Ghazipur	Stimer Ghat	UnTapped	24-10-22 12:40	26-10-22 15:42	25 (Hazen)	7.34	1.5	40	3500000	2400000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 126 COD (mg/L) : 172
167	Ganga	Varanasi	Ghazipur	Gola Ghat	UnTapped	24-10-22 12:30	26-10-22 15:42	25 (Hazen)	7.18	1.1	44	3800000	2600000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 126 COD (mg/L) : 182
168	Ganga	Varanasi	Ghazipur	Maksud Ghat	UnTapped	24-10-22 12:20	26-10-22 15:41	25 (Hazen)	7.24	1.3	42	3500000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 142 COD (mg/L) : 212
169	Ganga	Varanasi	Ghazipur	Collecter Ghat	UnTapped	24-10-22 12:10	26-10-22 15:40	25 (Hazen)	7.32	1.6	40	3300000	2300000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 124 COD (mg/L) : 178
170	Ganga	Varanasi	Ghazipur	Dadri Ghat	UnTapped	24-10-22 12:00	26-10-22 15:40	25 (Hazen)	7.37	1.5	40	3500000	2400000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 154 COD (mg/L) : 204
171	Ganga	Varanasi	Ghazipur	Naupura	UnTapped	24-10-22 11:50	26-10-22 15:39	25 (Hazen)	7.3	1.4	40	2800000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 126 COD (mg/L) : 168
172	Ganga	Varanasi	Ghazipur	Sai Mandir	UnTapped	24-10-22 11:40	26-10-22 15:38	25 (Hazen)	7.23	1.3	46	3400000	2700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 132 COD (mg/L) : 196
173	Ganga	Varanasi	Ghazipur	Afim Factory Colony	UnTapped	24-10-22 11:30	26-10-22 15:38	25 (Hazen)	7.12	0.9	44	3100000	2100000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 154 COD (mg/L) : 218
174	Ganga	Varanasi	Ghazipur	Mahala Basti (Sikandpur)	UnTapped	24-10-22 11:20	26-10-22 15:37	25 (Hazen)	7.22	1.1	40	3300000	2300000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 142 COD (mg/L) : 212
175	Ganga	Varanasi	Ghazipur	D.M Banglo	UnTapped	24-10-22 11:10	26-10-22 15:36	25 (Hazen)	7.33	1.5	40	3200000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 122 COD (mg/L) : 164
176	Ganga	Varanasi	Ghazipur	Pear Nagar	UnTapped	24-10-22 11:00	26-10-22 15:36	25 (Hazen)	7.15	1	44	3400000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 166 COD (mg/L) : 218
177	Ganga	Varanasi	Ghazipur	Bada Mahadeva (Gora Bazar)	UnTapped	24-10-22 10:50	26-10-22 15:35	25 (Hazen)	7.26	1.3	46	4000000	2700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 138 COD (mg/L) : 212
178	Ganga	Varanasi	Ghazipur	Bada Mahadeva (Adarsh Bazar)	UnTapped	24-10-22 10:40	26-10-22 15:34	25 (Hazen)	7.46	2.5	34	2600000	1700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 126 COD (mg/L) : 158
179	Ganga	Varanasi	Ghazipur	Kot Ghat	UnTapped	24-10-22 9:00	26-10-22 15:33	25 (Hazen)	7.44	2.2	34	2700000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 122 COD (mg/L) : 172
180	Ganga	Varanasi	Ghazipur	Budenath Mahadew Ghat Drain	UnTapped	24-10-22 8:50	26-10-22 15:33	25 (Hazen)	7.42	1.8	34	3200000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 116 COD (mg/L) : 196
181	Ganga	Varanasi	Ghazipur	Pakka Ghat Drain	UnTapped	24-10-22 8:40	26-10-22 15:32	25 (Hazen)	7.38	1.5	40	3900000	2700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 148 COD (mg/L) : 186
182	Ganga	Varanasi	Ghazipur	Sangat Ghat Drain	UnTapped	24-10-22 8:30	26-10-22 15:31	25 (Hazen)	7.21	1.4	42	3500000	2400000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 144 COD (mg/L) : 208

183	Ganga	Varanasi	Ghazipur	Mahaveer Ghat Drain	UnTapped	24-10-22 8:20	26-10-22 15:31	25 (Hazen)	7.34	1.2	42	3400000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 136 COD (mg/L) : 204
184	Ganga	Varanasi	Ghazipur	Ward No. 15 Malhiya Basti Drain	UnTapped	24-10-22 8:00	26-10-22 15:30	25 (Hazen)	7.25	1	44	3400000	2700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 136 COD (mg/L) : 202
185	Ganga	Varanasi	Ghazipur	Rangmahal Ghat Drain	UnTapped	24-10-22 7:50	26-10-22 15:29	25 (Hazen)	7.39	1.8	36	3200000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 116 COD (mg/L) : 172
186	Ganga	Varanasi	Ghazipur	Jauhargaj Drain	UnTapped	24-10-22 7:40	26-10-22 15:28	25 (Hazen)	7.41	1.5	40	3100000	2100000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 124 COD (mg/L) : 196
187	Ganga	Raebareli	Raebareli	Sadak Ghat drain	UnTapped	25-10-22 8:45	25-10-22 18:41	20 (Hazen)	8.01	1.9	25	70000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 65 COD (mg/L) : 121.6
188	Ganga	Raebareli	Raebareli	Pathwari ghatdrain	UnTapped	25-10-22 8:55	25-10-22 18:40	20 (Hazen)	8.05	1.9	26	79000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 63 COD (mg/L) : 120
189	Ganga	Raebareli	Raebareli	Padva Nala/(Muraibagh) Shankar Nagar	UnTapped	25-10-22 8:40	25-10-22 18:40	20 (Hazen)	7.91	5.8	5.3	79000	21000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 67 COD (mg/L) : 23.52
190	Ganga	Raebareli	Pratapgarh	Pakka Nala, Silwara, Manikpur	UnTapped	25-10-22 13:33	25-10-22 18:39	20 (Hazen)	8.16	1.7	27	79000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 67 COD (mg/L) : 123.2
191	Ganga	Raebareli	Pratapgarh	Mallahan Tola Nala, Manikpur	UnTapped	25-10-22 13:45	25-10-22 18:38	20 (Hazen)	8.02	1.8	25	70000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 64 COD (mg/L) : 118.4
192	Ganga	Raebareli	Pratapgarh	Ganda Nala Raiyapur	UnTapped	25-10-22 10:55	25-10-22 18:37	20 (Hazen)	7.95	5.6	5.1	94000	21000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 69 COD (mg/L) : 23.52
193	Ganga	Raebareli	Pratapgarh	Ganda Nala Baraipur	UnTapped	25-10-22 10:55	25-10-22 18:37	20 (Hazen)	7.95	5.6	5.1	94000	21000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 69 COD (mg/L) : 23.52
194	Ganga	Unnao	Unnao	Taar Nala Babaganj	UnTapped	25-10-22 11:30	25-10-22 17:53	Light grey (Appearance)	7.65	0	80	5200000	1800000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 66 COD (mg/L) : 360
195	Ganga	Unnao	Unnao	Indira Nagar Drain	UnTapped	25-10-22 11:10	25-10-22 17:53	Light grey (Appearance)	7.59	0	75	2600000	1400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 64 COD (mg/L) : 320
196	Ganga	Unnao	Unnao	Ganga Vishu Drain	UnTapped	25-10-22 10:45	25-10-22 17:52	Light grey (Appearance)	7.96	0	70	2500000	1600000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 64 COD (mg/L) : 280
197	Ganga	Unnao	Unnao	Taar Nala Babaganj	UnTapped	17-10-22 10:00	22-10-22 11:43	Light grey (Appearance)	7.63	0	80	2600000	1600000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 72 COD (mg/L) : 360
198	Ganga	Unnao	Unnao	Indira Nagar Drain	UnTapped	17-10-22 9:45	22-10-22 11:42	Light grey (Appearance)	7.69	0	85	2800000	1500000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 70 COD (mg/L) : 320
199	Ganga	Unnao	Unnao	Ganga Vishu Drain	UnTapped	17-10-22 9:15	22-10-22 11:41	Light grey (Appearance)	7.94	0	80	2400000	1400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 68 COD (mg/L) : 280
200	Ganga	Prayagraj	Prayagraj	Nehru Park Nala	UnTapped	18-10-22 15:24	20-10-22 15:24	50 (Hazen)	7.15	0	70	63000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 98 COD (mg/L) : 146
201	Ganga	Prayagraj	Prayagraj	Indira Awas Nala	UnTapped	18-10-22 15:24	20-10-22 15:24	50 (Hazen)	7.22	0.6	68	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 82 COD (mg/L) : 124
202	Ganga	Prayagraj	Prayagraj	Shantipuram Nala	UnTapped	18-10-22 15:23	20-10-22 15:24	55 (Hazen)	7.26	0	62	49000	7800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 98 COD (mg/L) : 132
203	Ganga	Prayagraj	Prayagraj	Govindpur Colony Drain No. 4	UnTapped	18-10-22 15:23	20-10-22 15:23	50 (Hazen)	7.34	0	66	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 120 COD (mg/L) : 138
204	Ganga	Prayagraj	Prayagraj	Govindpur Colony Drain No. 3	UnTapped	18-10-22 15:23	20-10-22 15:23	55 (Hazen)	7.28	0	72	63000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 96 COD (mg/L) : 152

205	Ganga	Prayagraj	Prayagraj	Govindpur Colony Drain No. 2	UnTapped	18-10-22 15:22	20-10-22 15:23	60 (Hazen)	7.31	0	74	70000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 86 COD (mg/L) : 156
206	Ganga	Prayagraj	Prayagraj	Govindpur Colony Drain No. 1	UnTapped	18-10-22 15:22	20-10-22 15:22	60 (Hazen)	7.34	0	66	58000	13000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 82 COD (mg/L) : 126
207	Ganga	Prayagraj	Prayagraj	Govindpur Colony Drain (Purani Basti)	UnTapped	18-10-22 15:22	20-10-22 15:22	60 (Hazen)	7.29	0	68	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 90 COD (mg/L) : 140
208	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 6	UnTapped	18-10-22 15:21	20-10-22 15:22	50 (Hazen)	7.27	0	58	47000	6800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 84 COD (mg/L) : 122
209	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 5	UnTapped	18-10-22 15:21	20-10-22 15:21	50 (Hazen)	7.33	0.9	60	49000	9300	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 96 COD (mg/L) : 142
210	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 3 (North)	UnTapped	18-10-22 15:20	20-10-22 15:21	50 (Hazen)	7.29	0	66	58000	13000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 100 COD (mg/L) : 136
211	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 2	UnTapped	18-10-22 15:20	20-10-22 15:20	55 (Hazen)	7.31	0	52	43000	4500	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 98 COD (mg/L) : 120
212	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 1	UnTapped	18-10-22 15:19	20-10-22 15:19	50 (Hazen)	7.46	0.6	64	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 84 COD (mg/L) : 134
213	Ganga	Prayagraj	Prayagraj	Primary School, Ulta Kila	UnTapped	18-10-22 15:19	20-10-22 15:19	50 (Hazen)	7.31	0	64	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 92 COD (mg/L) : 152
214	Ganga	Prayagraj	Prayagraj	Lakadiya Nala	UnTapped	18-10-22 15:18	20-10-22 15:19	55 (Hazen)	7.16	0.6	72	70000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 120 COD (mg/L) : 164
215	Ganga	Prayagraj	Prayagraj	Kriya Yogashram	UnTapped	18-10-22 15:18	20-10-22 15:18	50 (Hazen)	7.22	0	66	63000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 86 COD (mg/L) : 146
216	Ganga	Prayagraj	Prayagraj	Savitry Nagar (New Jhusi)	UnTapped	18-10-22 15:18	20-10-22 15:18	50 (Hazen)	7.28	0.8	58	48000	9200	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 98 COD (mg/L) : 128
217	Ganga	Prayagraj	Prayagraj	Savitry Nagar Bajar (New Jhusi)	UnTapped	18-10-22 15:17	20-10-22 15:17	50 (Hazen)	7.34	0	56	46000	6800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 82 COD (mg/L) : 120
218	Ganga	Prayagraj	Prayagraj	Old GT Road Nala	UnTapped	18-10-22 15:17	20-10-22 15:17	50 (Hazen)	7.29	0	68	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 94 COD (mg/L) : 134
219	Ganga	Prayagraj	Prayagraj	Basna Nala	UnTapped	18-10-22 15:16	20-10-22 15:16	50 (Hazen)	7.22	0	58	47000	6800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 96 COD (mg/L) : 126
220	Ganga	Prayagraj	Prayagraj	Lotey Haren Nala	UnTapped	18-10-22 15:16	20-10-22 15:16	50 (Hazen)	7.19	0	64	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 92 COD (mg/L) : 128
221	Ganga	Prayagraj	Prayagraj	Salori Nala	UnTapped	18-10-22 15:15	20-10-22 15:16	60 (Hazen)	7.11	0	82	70000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 184 COD (mg/L) : 156
222	Ganga	Prayagraj	Prayagraj	Sadar Bazar Nala	UnTapped	17-10-22 15:04	20-10-22 15:04	60 (Hazen)	7.28	0	62	58000	13000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 92 COD (mg/L) : 128
223	Ganga	Prayagraj	Prayagraj	Tv Tower Nala	UnTapped	17-10-22 15:04	20-10-22 15:04	55 (Hazen)	7.42	0	68	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 86 COD (mg/L) : 120
224	Ganga	Prayagraj	Prayagraj	A.D.A. Colony Nala	UnTapped	17-10-22 15:04	20-10-22 15:04	55 (Hazen)	7.33	0	60	49000	9300	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 94 COD (mg/L) : 126
225	Ganga	Prayagraj	Prayagraj	Jondhwal Nala	UnTapped	17-10-22 15:03	20-10-22 15:03	55 (Hazen)	7.19	0	58	46000	6800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 86 COD (mg/L) : 114
226	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 7 (East)	UnTapped	17-10-22 15:03	20-10-22 15:03	50 (Hazen)	7.32	0	52	41000	4500	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 92 COD (mg/L) : 100
227	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 4	UnTapped	17-10-22 15:03	20-10-22 15:03	45 (Hazen)	7.16	0.8	54	43000	4500	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 88 COD (mg/L) : 98
228	Ganga	Prayagraj	Prayagraj	Rajapur Nala	UnTapped	17-10-22 14:59	20-10-22 15:02	55 (Hazen)	7.27	0	64	58000	13000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 94 COD (mg/L) : 126

229	Ganga	Prayagraj	Prayagraj	Shankarghat Colony Drain (Near Phaphamau Bridge) - Tapped	UnTapped	17-10-22 14:59	20-10-22 14:59	55 (Hazen)	7.34	0.9	58	47000	6800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 76 COD (mg/L) : 110
230	Ganga	Sonbhadra	Mirzapur	Tambalganj	UnTapped	17-10-22 10:45	20-10-22 13:48	25 (Hazen)	7.24	1.2	42	3500000	2400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 122 COD (mg/L) : 192
231	Ganga	Sonbhadra	Sonbhadra	Dargahshareef Nala	UnTapped	17-10-22 10:30	20-10-22 13:48	25 (Hazen)	7.19	1	44	3800000	2600000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 126 COD (mg/L) : 168
232	Ganga	Sonbhadra	Sonbhadra	Bhairamganj West Nala	UnTapped	17-10-22 10:20	20-10-22 13:47	25 (Hazen)	7.27	1.1	40	4100000	2700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 120 COD (mg/L) : 176
233	Ganga	Sonbhadra	Sonbhadra	Bhairamganj East Nala	UnTapped	17-10-22 10:15	20-10-22 13:46	25 (Hazen)	7.31	1.2	44	3900000	2700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 138 COD (mg/L) : 192
234	Ganga	Sonbhadra	Sonbhadra	Tekaur Basti South	UnTapped	17-10-22 9:55	20-10-22 13:46	25 (Hazen)	7.34	1.1	42	3900000	2200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 130 COD (mg/L) : 158
235	Ganga	Sonbhadra	Sonbhadra	Tekaur Basti North	UnTapped	17-10-22 9:40	20-10-22 13:45	25 (Hazen)	7.41	2.1	38	2600000	1700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 120 COD (mg/L) : 164
236	Ganga	Sonbhadra	Sonbhadra	Santoshi Mata Mandir Nala	UnTapped	17-10-22 9:30	20-10-22 13:45	25 (Hazen)	7.38	1.8	36	3200000	2200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 132 COD (mg/L) : 202
237	Ganga	Sonbhadra	Sonbhadra	Post Office South Drain	UnTapped	17-10-22 9:10	20-10-22 13:45	25 (Hazen)	7.38	1.4	42	3900000	2200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 118 COD (mg/L) : 196
238	Ganga	Sonbhadra	Mirzapur	Post Office North Drain	UnTapped	17-10-22 9:00	20-10-22 13:44	25 (Hazen)	7.29	1.3	38	2800000	2200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 118 COD (mg/L) : 196
239	Ganga	Sonbhadra	Sonbhadra	Gangeshwar Nishad Park Drain	UnTapped	17-10-22 8:50	20-10-22 13:44	25 (Hazen)	7.31	1.2	42	3500000	2200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 124 COD (mg/L) : 186
240	Ganga	Sonbhadra	Sonbhadra	Balughat Drain	UnTapped	17-10-22 8:45	20-10-22 13:44	25 (Hazen)	7.17	1.1	44	4000000	2700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 142 COD (mg/L) : 202
241	Ganga	Sonbhadra	Mirzapur	Chaura mata drain	UnTapped	17-10-22 8:30	20-10-22 13:43	25 (Hazen)	7.36	1.5	38	3400000	2200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 116 COD (mg/L) : 174
242	Ganga	Sonbhadra	Mirzapur	Kashi Ram Drain	UnTapped	17-10-22 8:20	20-10-22 13:27	25 (Hazen)	7.46	2.4	36	3100000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 114 COD (mg/L) : 162
243	Ganga	Sonbhadra	Mirzapur	Bisundarpur Drain	UnTapped	17-10-22 12:25	20-10-22 13:25	25 (Hazen)	7.26	1.3	42	3500000	2200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 154 COD (mg/L) : 216
244	Ganga	Sonbhadra	Mirzapur	Hanumanghat Drain	UnTapped	17-10-22 12:20	20-10-22 13:25	25 (Hazen)	7.33	1.3	40	3400000	2200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 120 COD (mg/L) : 164
245	Ganga	Sonbhadra	Mirzapur	Public club Drain	UnTapped	17-10-22 12:05	20-10-22 13:24	25 (Hazen)	7.19	1.1	44	3900000	2200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 134 COD (mg/L) : 188
246	Ganga	Sonbhadra	Mirzapur	Barahmiliah Drain	UnTapped	17-10-22 11:55	20-10-22 13:24	25 (Hazen)	7.35	1.3	38	3200000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 128 COD (mg/L) : 202
247	Ganga	Sonbhadra	Mirzapur	Lift cannal Drain	UnTapped	17-10-22 11:40	20-10-22 13:23	25 (Hazen)	7.34	1.3	40	3100000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 122 COD (mg/L) : 168
248	Ganga	Sonbhadra	Mirzapur	Irrigation colony Drain	UnTapped	17-10-22 11:30	20-10-22 13:22	25 (Hazen)	7.21	1.2	40	3400000	2700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 138 COD (mg/L) : 196
249	Ganga	Sonbhadra	Mirzapur	MorchaGhar Drain	UnTapped	17-10-22 11:20	20-10-22 13:21	25 (Hazen)	7.24	1.2	42	3500000	2400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 130 COD (mg/L) : 192
250	Ganga	Sonbhadra	Sonbhadra	Gangeshwar Nishad Park Drain	UnTapped	17-10-22 11:05	20-10-22 13:21	25 (Hazen)	7.27	1.3	42	3800000	2600000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 120 COD (mg/L) : 186
251	Ganga	Sonbhadra	Mirzapur	Balaji temple	UnTapped	17-10-22 10:05	20-10-22 13:18	25 (Hazen)	7.39	1.6	40	3100000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 128 COD (mg/L) : 184
252	Ganga	Sonbhadra	Mirzapur	Khandawa	UnTapped	17-10-22 9:50	20-10-22 13:17	25 (Hazen)	7.36	1.7	36	3400000	2200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 122 COD (mg/L) : 176
253	Ganga	Sonbhadra	Mirzapur	Chorawa	UnTapped	17-10-22 9:40	20-10-22 13:16	25 (Hazen)	7.27	1.3	42	3200000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 130 COD (mg/L) : 178
254	Ganga	Sonbhadra	Mirzapur	Basvariya Drain	UnTapped	17-10-22 9:25	20-10-22 13:04	25 (Hazen)	7.37	1.5	40	3800000	2600000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 122 COD (mg/L) : 196

255	Ganga	Sonbhadra	Mirzapur	DiwanGhat new Drain	UnTapped	17-10-22 9:15	20-10-22 13:03	25 (Hazen)	7.34	1.4	40	3900000	2200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 134 COD (mg/L) : 202
256	Ganga	Sonbhadra	Mirzapur	Balughat Kacha Drain	UnTapped	17-10-22 8:50	20-10-22 13:02	25 (Hazen)	7.28	1.1	44	3400000	2700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 128 COD (mg/L) : 214
257	Ganga	Sonbhadra	Mirzapur	Parasuram Drain	UnTapped	17-10-22 8:40	20-10-22 13:02	25 (Hazen)	7.32	1.3	38	3200000	1700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 132 COD (mg/L) : 196
258	Ganga	Sonbhadra	Mirzapur	Malhaya Drain	UnTapped	17-10-22 8:30	20-10-22 13:02	25 (Hazen)	7.31	1.5	36	3100000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 120 COD (mg/L) : 166
259	Ganga	Sonbhadra	Mirzapur	Patengra (manasarovar) Drain	UnTapped	17-10-22 8:20	20-10-22 13:01	25 (Hazen)	7.39	1.2	42	3800000	2600000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 140 COD (mg/L) : 186
260	Ganga	Varanasi	Ballia	Kathar Nala At the around of Ballia city	UnTapped	18-10-22 10:10	20-10-22 11:53	30 (Hazen)	7.49	3.3	32	2600000	1700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 116 COD (mg/L) : 162
261	Ganga	Varanasi	Varanasi	Assi/Nagavan Drain	UnTapped	18-10-22 9:40	20-10-22 11:46	30 (Hazen)	7.21	1.1	46	4000000	2700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 144 COD (mg/L) : 212
262	Ganga	Varanasi	Varanasi	Samneghat Drain	UnTapped	18-10-22 9:30	20-10-22 11:46	30 (Hazen)	7.32	1.4	42	3400000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 136 COD (mg/L) : 206
263	Ganga	Varanasi	Varanasi	Nakkhi Drain	UnTapped	18-10-22 9:20	20-10-22 11:46	30 (Hazen)	7.28	1.2	44	3500000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 132 COD (mg/L) : 196
264	Ganga	Varanasi	Varanasi	Ganda Drain	UnTapped	18-10-22 10:00	20-10-22 11:44	30 (Hazen)	7.46	2.6	34	2800000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 120 COD (mg/L) : 162
265	Ganga	Varanasi	Varanasi	Railway Drain	UnTapped	18-10-22 9:00	20-10-22 11:44	30 (Hazen)	7.23	1.2	44	3800000	2600000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 146 COD (mg/L) : 188
266	Ganga	Varanasi	Ghazipur	Gola Ghat	UnTapped	17-10-22 16:10	20-10-22 11:16	25 (Hazen)	7.44	2.5	36	3200000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 132 COD (mg/L) : 174
267	Ganga	Varanasi	Ghazipur	Kankarwa Drain	UnTapped	17-10-22 15:50	20-10-22 11:15	25 (Hazen)	7.25	1.3	40	3100000	1700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 128 COD (mg/L) : 206
268	Ganga	Varanasi	Ghazipur	Karpurimai Ghat Drain	UnTapped	17-10-22 15:30	20-10-22 11:15	25 (Hazen)	7.33	1.3	38	3200000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 120 COD (mg/L) : 208
269	Ganga	Varanasi	Ghazipur	Harizan Basti	UnTapped	17-10-22 14:20	20-10-22 11:12	25 (Hazen)	7.24	1.1	44	3400000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 140 COD (mg/L) : 220
270	Ganga	Varanasi	Ghazipur	Samshan Ghat	UnTapped	17-10-22 14:10	20-10-22 11:12	25 (Hazen)	7.38	1.7	40	3200000	2600000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 124 COD (mg/L) : 212
271	Ganga	Varanasi	Ghazipur	Rui Mandi	UnTapped	17-10-22 14:00	20-10-22 11:12	25 (Hazen)	7.35	1.4	36	2800000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 134 COD (mg/L) : 202
272	Ganga	Varanasi	Ghazipur	Budhava Mahadeva	UnTapped	17-10-22 13:50	20-10-22 11:12	25 (Hazen)	7.38	1.4	40	3500000	2400000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 130 COD (mg/L) : 214
273	Ganga	Varanasi	Ghazipur	Mugal Pura	UnTapped	17-10-22 13:40	20-10-22 11:11	25 (Hazen)	7.43	1.6	40	3200000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 118 COD (mg/L) : 188
274	Ganga	Varanasi	Ghazipur	Posta Ghat	UnTapped	17-10-22 13:30	20-10-22 11:11	25 (Hazen)	7.41	1.5	38	3400000	2700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 130 COD (mg/L) : 164
275	Ganga	Varanasi	Ghazipur	Theri Bazar	UnTapped	17-10-22 13:20	20-10-22 11:11	25 (Hazen)	7.31	1.4	42	3500000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 140 COD (mg/L) : 172
276	Ganga	Varanasi	Ghazipur	Khirkhi Ghat	UnTapped	17-10-22 13:10	20-10-22 11:10	25 (Hazen)	7.39	1.6	40	2800000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 136 COD (mg/L) : 196
277	Ganga	Varanasi	Ghazipur	Anzahi Ghat	UnTapped	17-10-22 13:00	20-10-22 11:10	25 (Hazen)	7.32	1.4	46	3500000	2400000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 130 COD (mg/L) : 182
278	Ganga	Varanasi	Ghazipur	Chetnat Ghat	UnTapped	17-10-22 12:50	20-10-22 11:10	25 (Hazen)	7.35	1.4	38	3200000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 128 COD (mg/L) : 202
279	Ganga	Varanasi	Ghazipur	Stimer Ghat	UnTapped	17-10-22 12:40	20-10-22 11:09	25 (Hazen)	7.38	1.6	36	3400000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 130 COD (mg/L) : 176
280	Ganga	Varanasi	Ghazipur	Gola Ghat	UnTapped	17-10-22 12:30	20-10-22 11:09	25 (Hazen)	7.23	1.3	40	3500000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 124 COD (mg/L) : 164
281	Ganga	Varanasi	Ghazipur	Maksud Ghat	UnTapped	17-10-22 12:20	20-10-22 11:08	25 (Hazen)	7.26	1.4	40	3400000	2800000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 136 COD (mg/L) : 196
282	Ganga	Varanasi	Ghazipur	Collecter Ghat	UnTapped	17-10-22 12:10	20-10-22 11:08	25 (Hazen)	7.29	1.4	42	3500000	2400000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 130 COD (mg/L) : 182

283	Ganga	Varanasi	Ghazipur	Dadri Ghat	UnTapped	17-10-22 12:00	20-10-22 11:08	25 (Hazen)	7.31	1.3	44	3800000	2600000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 152 COD (mg/L) : 206
284	Ganga	Varanasi	Ghazipur	Naupura	UnTapped	17-10-22 11:50	20-10-22 11:07	25 (Hazen)	7.36	1.5	38	3100000	2100000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 122 COD (mg/L) : 164
285	Ganga	Varanasi	Ghazipur	Sai Mandir	UnTapped	17-10-22 11:40	20-10-22 11:07	25 (Hazen)	7.17	1.1	44	3200000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 140 COD (mg/L) : 202
286	Ganga	Varanasi	Ghazipur	Afim Factory Colony	UnTapped	17-10-22 11:30	20-10-22 11:06	25 (Hazen)	7.19	1.2	40	2800000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 150 COD (mg/L) : 214
287	Ganga	Varanasi	Ghazipur	Mahala Basti (Sikandpur)	UnTapped	17-10-22 11:20	20-10-22 11:05	25 (Hazen)	7.25	1	42	3200000	2100000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 136 COD (mg/L) : 204
288	Ganga	Varanasi	Ghazipur	D.M Banglo	UnTapped	17-10-22 11:10	20-10-22 11:05	25 (Hazen)	7.36	1.7	38	3400000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 126 COD (mg/L) : 172
289	Ganga	Varanasi	Ghazipur	Pear Nagar	UnTapped	17-10-22 11:00	20-10-22 11:05	25 (Hazen)	7.18	1.1	42	3500000	1700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 164 COD (mg/L) : 214
290	Ganga	Varanasi	Ghazipur	Bada Mahadeva (Gora Bazar)	UnTapped	17-10-22 10:50	20-10-22 11:05	25 (Hazen)	7.28	1.2	44	3900000	2700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 134 COD (mg/L) : 202
291	Ganga	Varanasi	Ghazipur	Bada Mahadeva (Adarsh Bazar)	UnTapped	17-10-22 10:40	20-10-22 11:04	25 (Hazen)	7.48	2.8	30	2800000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 122 COD (mg/L) : 164
292	Ganga	Varanasi	Ghazipur	Kot Ghat	UnTapped	17-10-22 9:00	20-10-22 11:04	25 (Hazen)	7.43	2.3	32	3500000	2800000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 126 COD (mg/L) : 176
293	Ganga	Varanasi	Ghazipur	Budenath Mahadew Ghat Drain	UnTapped	17-10-22 8:50	20-10-22 11:04	25 (Hazen)	7.35	1.7	38	3100000	2100000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 120 COD (mg/L) : 198
294	Ganga	Varanasi	Ghazipur	Pakka Ghat Drain	UnTapped	17-10-22 8:40	20-10-22 11:03	25 (Hazen)	7.34	1.2	44	4000000	3300000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 152 COD (mg/L) : 184
295	Ganga	Varanasi	Ghazipur	Sangat Ghat Drain	UnTapped	17-10-22 8:30	20-10-22 11:03	25 (Hazen)	7.29	1.6	38	3400000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 142 COD (mg/L) : 202
296	Ganga	Varanasi	Ghazipur	Mahaveer Ghat Drain	UnTapped	17-10-22 8:20	20-10-22 11:02	25 (Hazen)	7.36	1.3	40	3200000	2100000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 132 COD (mg/L) : 208
297	Ganga	Varanasi	Ghazipur	Ward No. 15 Malhiya Basti Drain	UnTapped	17-10-22 8:00	20-10-22 11:02	25 (Hazen)	7.31	1.1	42	3200000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 140 COD (mg/L) : 216
298	Ganga	Varanasi	Ghazipur	Rangmahal Ghat Drain	UnTapped	17-10-22 7:50	20-10-22 11:02	25 (Hazen)	7.37	1.7	34	3100000	2100000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 112 COD (mg/L) : 168
299	Ganga	Varanasi	Ghazipur	Jauhargaj Drain	UnTapped	17-10-22 7:40	20-10-22 11:01	25 (Hazen)	7.45	1.9	36	2800000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 118 COD (mg/L) : 192
300	Ganga	Kanpur Nagar	Farrukhabad	Cantt Nalla	UnTapped	18-10-22 13:55	19-10-22 12:50	30 (Hazen)	7.47	0	72			Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 124 COD (mg/L) : 180
301	Ganga	Kanpur Nagar	Farrukhabad	Hathikhana Nala	UnTapped	18-10-22 14:21	19-10-22 12:49	40 (Hazen)	7.42	0	74			Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 148 COD (mg/L) : 200
302	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Lav-kush nala	UnTapped	18-10-22 12:28	19-10-22 12:43	40 (Hazen)	7.66	0	76			Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 136 COD (mg/L) : 190
303	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Peshwa nala	UnTapped	18-10-22 12:18	19-10-22 12:42	30 (Hazen)	7.15	0	72			Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 128 COD (mg/L) : 180
304	Ganga	Raebareli	Raebareli	Sadak Ghat drain	UnTapped	18-10-22 12:45	18-10-22 17:49	25 (Hazen)	7.98	1.8	27	79000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 64 COD (mg/L) : 120
305	Ganga	Raebareli	Raebareli	Pathwari ghatdrain	UnTapped	18-10-22 12:48	18-10-22 17:48	20 (Hazen)	8.01	1.8	28	70000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 61 COD (mg/L) : 121.6
306	Ganga	Raebareli	Raebareli	Padva Nala/(Muraibagh) Shankar Nagar	UnTapped	18-10-22 11:59	18-10-22 17:47	20 (Hazen)	8.11	5.8	5.2	70000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 69 COD (mg/L) : 23.04
307	Ganga	Raebareli	Pratapgarh	Pakka Nala, Silwara, Manikpur	UnTapped	18-10-22 15:30	18-10-22 17:46	25 (Hazen)	8.01	1.7	29	94000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 65 COD (mg/L) : 121.6

308	Ganga	Raebareli	Pratapgarh	Mallahan Tola Nala, Manikpur	UnTapped	18-10-22 15:15	18-10-22 17:45	25 (Hazen)	8.04	1.8	28	94000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 62 COD (mg/L) : 115.2
309	Ganga	Raebareli	Pratapgarh	Ganda Nala Raiyapur	UnTapped	18-10-22 15:59	18-10-22 17:45	20 (Hazen)	8.12	5.7	6	70000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 68 COD (mg/L) : 23.52
310	Ganga	Raebareli	Pratapgarh	Ganda Nala Baraipur	UnTapped	18-10-22 15:59	18-10-22 17:44	20 (Hazen)	8.12	5.7	6	70000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 68 COD (mg/L) : 23.52
311	Ganga	Varanasi	Ballia	Kathar Nala At the around of Ballia city	UnTapped	11-10-22 10:00	15-10-22 13:02	30 (Hazen)	7.47	3.2	34	3100000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 118 COD (mg/L) : 168
312	Ganga	Varanasi	Varanasi	Assi/Nagavan Drain	UnTapped	11-10-22 9:40	15-10-22 12:53	30 (Hazen)	7.24	1	44	3800000	2600000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 140 COD (mg/L) : 208
313	Ganga	Varanasi	Varanasi	Samneghat Drain	UnTapped	11-10-22 9:30	15-10-22 12:52	30 (Hazen)	7.37	1.5	40	3300000	2600000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 132 COD (mg/L) : 204
314	Ganga	Varanasi	Varanasi	Nakkhi Drain	UnTapped	11-10-22 9:20	15-10-22 12:51	30 (Hazen)	7.32	1.3	42	3400000	2700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 128 COD (mg/L) : 194
315	Ganga	Varanasi	Varanasi	Ganda Drain	UnTapped	11-10-22 10:00	15-10-22 12:42	30 (Hazen)	7.43	2.2	36	3100000	2100000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 122 COD (mg/L) : 168
316	Ganga	Varanasi	Varanasi	Railway Drain	UnTapped	11-10-22 9:00	15-10-22 12:42	30 (Hazen)	7.27	1.3	42	3500000	2400000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 142 COD (mg/L) : 182
317	Ganga	Varanasi	Ghazipur	Gorawa Drain	UnTapped	10-10-22 16:10	15-10-22 12:14	25 (Hazen)	7.48	2.1	38	3900000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 134 COD (mg/L) : 178
318	Ganga	Varanasi	Ghazipur	Kankarwa Drain	UnTapped	10-10-22 15:50	15-10-22 12:13	25 (Hazen)	7.31	1.4	42	2800000	1700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 130 COD (mg/L) : 208
319	Ganga	Varanasi	Ghazipur	Karpurimai Ghat Drain	UnTapped	10-10-22 15:30	15-10-22 12:13	25 (Hazen)	7.42	1.6	34	3100000	2100000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 116 COD (mg/L) : 194
320	Ganga	Varanasi	Ghazipur	Harizan Basti	UnTapped	10-10-22 14:20	15-10-22 12:12	25 (Hazen)	7.33	1.3	42	3200000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 136 COD (mg/L) : 214
321	Ganga	Varanasi	Ghazipur	Samshan Ghat	UnTapped	10-10-22 14:10	15-10-22 12:12	25 (Hazen)	7.32	1.6	44	3400000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 128 COD (mg/L) : 208
322	Ganga	Varanasi	Ghazipur	Rui Mandi	UnTapped	10-10-22 14:00	15-10-22 12:12	25 (Hazen)	7.42	1.2	38	3100000	2100000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 138 COD (mg/L) : 214
323	Ganga	Varanasi	Ghazipur	Budhava Mahadeva	UnTapped	10-10-22 13:50	15-10-22 12:11	25 (Hazen)	7.35	1.3	42	3800000	2600000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 132 COD (mg/L) : 206
324	Ganga	Varanasi	Ghazipur	Mugal Pura	UnTapped	10-10-22 13:40	15-10-22 12:11	25 (Hazen)	7.46	1.8	38	2800000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 114 COD (mg/L) : 192
325	Ganga	Varanasi	Ghazipur	Posta Ghat	UnTapped	10-10-22 13:30	15-10-22 12:10	25 (Hazen)	7.36	1.6	36	3100000	2100000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 128 COD (mg/L) : 168
326	Ganga	Varanasi	Ghazipur	Theri Bazar	UnTapped	10-10-22 13:20	15-10-22 12:10	25 (Hazen)	7.35	1.5	38	3400000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 134 COD (mg/L) : 182
327	Ganga	Varanasi	Ghazipur	Khirki Ghat	UnTapped	10-10-22 13:10	15-10-22 12:07	25 (Hazen)	7.42	1.7	38	2600000	2100000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 130 COD (mg/L) : 194
328	Ganga	Varanasi	Ghazipur	Anzahi Ghat	UnTapped	10-10-22 13:00	15-10-22 12:01	25 (Hazen)	7.35	1.5	44	3400000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 128 COD (mg/L) : 184
329	Ganga	Varanasi	Ghazipur	Chetnat Ghat	UnTapped	10-10-22 12:50	15-10-22 11:59	25 (Hazen)	7.41	1.6	36	3100000	2100000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 126 COD (mg/L) : 212
330	Ganga	Varanasi	Ghazipur	Stimer Ghat	UnTapped	10-10-22 12:40	15-10-22 11:59	25 (Hazen)	7.31	1.4	38	3300000	1700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 132 COD (mg/L) : 174
331	Ganga	Varanasi	Ghazipur	Gola Ghat	UnTapped	10-10-22 12:30	15-10-22 11:59	25 (Hazen)	7.22	1.2	42	3800000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 128 COD (mg/L) : 168
332	Ganga	Varanasi	Ghazipur	Maksud Ghat	UnTapped	10-10-22 12:20	15-10-22 11:58	25 (Hazen)	7.34	1.5	38	3200000	2100000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 130 COD (mg/L) : 192
333	Ganga	Varanasi	Ghazipur	Collector Ghat	UnTapped	10-10-22 12:10	15-10-22 11:58	25 (Hazen)	7.37	1.6	38	3300000	1700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 122 COD (mg/L) : 184
334	Ganga	Varanasi	Ghazipur	Dadri Ghat	UnTapped	10-10-22 12:00	15-10-22 11:58	25 (Hazen)	7.35	1.4	42	3400000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 148 COD (mg/L) : 204
335	Ganga	Varanasi	Ghazipur	Naupura	UnTapped	10-10-22 11:50	15-10-22 11:57	25 (Hazen)	7.39	1.6	40	3200000	2100000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 124 COD (mg/L) : 168

336	Ganga	Varanasi	Ghazipur	Sai Mandir	UnTapped	10-10-22 11:40	15-10-22 11:56	25 (Hazen)	7.21	1.2	42	3100000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 136COD (mg/L) : 204
337	Ganga	Varanasi	Ghazipur	Afim Factory Colony	UnTapped	10-10-22 11:30	15-10-22 11:56	25 (Hazen)	7.24	1.3	40	3200000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 148COD (mg/L) : 212
338	Ganga	Varanasi	Ghazipur	Mahala Basti (Sikandpur)	UnTapped	10-10-22 11:20	15-10-22 11:56	25 (Hazen)	7.26	1.2	44	3300000	1700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 140COD (mg/L) : 202
339	Ganga	Varanasi	Ghazipur	D.M Banglo	UnTapped	10-10-22 11:10	15-10-22 11:54	25 (Hazen)	7.43	1.6	38	3200000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 124COD (mg/L) : 178
340	Ganga	Varanasi	Ghazipur	Pear Nagar	UnTapped	10-10-22 11:00	15-10-22 11:52	25 (Hazen)	7.24	1.2	40	3100000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 160COD (mg/L) : 202
341	Ganga	Varanasi	Ghazipur	Bada Mahadeva (Gora Bazar)	UnTapped	10-10-22 10:50	15-10-22 11:52	25 (Hazen)	7.32	1.4	42	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 130COD (mg/L) : 206
342	Ganga	Varanasi	Ghazipur	Bada Mahadeva (Adarsh Bazar)	UnTapped	10-10-22 10:40	15-10-22 11:52	25 (Hazen)	7.47	2.3	32	3200000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 124COD (mg/L) : 156
343	Ganga	Varanasi	Ghazipur	Kot Ghat	UnTapped	10-10-22 9:00	15-10-22 11:47	25 (Hazen)	7.39	2.1	36	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 128COD (mg/L) : 172
344	Ganga	Varanasi	Ghazipur	Budenath Mahadew Ghat Drain	UnTapped	10-10-22 8:50	15-10-22 11:47	25 (Hazen)	7.33	1.6	36	2800000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 118COD (mg/L) : 192
345	Ganga	Varanasi	Ghazipur	Pakka Ghat Drain	UnTapped	10-10-22 8:40	15-10-22 11:43	25 (Hazen)	7.44	1.5	42	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 148COD (mg/L) : 178
346	Ganga	Varanasi	Ghazipur	Sangat Ghat Drain	UnTapped	10-10-22 8:30	15-10-22 11:43	25 (Hazen)	7.27	1.5	40	3500000	2800000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 146COD (mg/L) : 204
347	Ganga	Varanasi	Ghazipur	Mahaveer Ghat Drain	UnTapped	10-10-22 8:20	15-10-22 11:43	25 (Hazen)	7.33	1.1	44	3500000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 138COD (mg/L) : 218
348	Ganga	Varanasi	Ghazipur	Ward No. 15 Malhiya Basti Drain	UnTapped	10-10-22 8:00	15-10-22 11:42	25 (Hazen)	7.36	1.2	40	3100000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 134COD (mg/L) : 202
349	Ganga	Varanasi	Ghazipur	Rangmahal Ghat Drain	UnTapped	10-10-22 7:50	15-10-22 11:36	25 (Hazen)	7.41	1.8	38	3300000	1700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 114COD (mg/L) : 124
350	Ganga	Varanasi	Ghazipur	Jauhargaj Drain	UnTapped	10-10-22 7:40	15-10-22 11:33	25 (Hazen)	7.42	1.6	38	3200000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 120COD (mg/L) : 186
351	Ganga	Sonbhadra	Mirzapur	Tambalganj	UnTapped	10-10-22 10:45	15-10-22 11:27	25 (Hazen)	7.21	1.1	44	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 124COD (mg/L) : 190
352	Ganga	Sonbhadra	Sonbhadra	Dargahshareef Nala	UnTapped	10-10-22 10:30	15-10-22 11:26	25 (Hazen)	7.26	1.3	42	3500000	2400000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 120COD (mg/L) : 166
353	Ganga	Sonbhadra	Sonbhadra	Bhairamganj West Nala	UnTapped	10-10-22 10:20	15-10-22 11:26	25 (Hazen)	7.31	1.2	38	40	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 118COD (mg/L) : 172
354	Ganga	Sonbhadra	Sonbhadra	Bhairamganj East Nala	UnTapped	10-10-22 10:15	15-10-22 11:25	25 (Hazen)	7.34	1.3	42	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 134COD (mg/L) : 196
355	Ganga	Sonbhadra	Sonbhadra	Tekaur Basti South	UnTapped	10-10-22 9:55	15-10-22 11:25	25 (Hazen)	7.35	1.3	40	2800000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 126COD (mg/L) : 164
356	Ganga	Sonbhadra	Sonbhadra	Tekaur Basti North	UnTapped	10-10-22 9:40	15-10-22 11:25	25 (Hazen)	7.39	1.9	36	3500000	2400000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 116COD (mg/L) : 158
357	Ganga	Sonbhadra	Sonbhadra	Santoshi Mata Mandir Nala	UnTapped	10-10-22 9:30	15-10-22 11:24	25 (Hazen)	7.44	1.7	38	2500000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 134COD (mg/L) : 212
358	Ganga	Sonbhadra	Sonbhadra	Post Office South Drain	UnTapped	10-10-22 9:10	15-10-22 11:24	25 (Hazen)	7.43	1.5	40	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 126COD (mg/L) : 174
359	Ganga	Sonbhadra	Mirzapur	Post Office North Drain	UnTapped	10-10-22 9:00	15-10-22 11:24	25 (Hazen)	7.34	1.4	36	2600000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 114COD (mg/L) : 192
360	Ganga	Sonbhadra	Sonbhadra	Gangeshwar Nishad Park Drain	UnTapped	10-10-22 8:50	15-10-22 11:23	25 (Hazen)	7.26	1.1	44	3400000	2700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 128COD (mg/L) : 182
361	Ganga	Sonbhadra	Sonbhadra	Balughat Drain	UnTapped	10-10-22 8:45	15-10-22 11:23	25 (Hazen)	7.29	1.3	42	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : 0TSS (mg/L) : 138COD (mg/L) : 204

362	Ganga	Sonbhadra	Mirzapur	Chaura mata drain	UnTapped	10-10-22 8:30	15-10-22 11:22	25 (Hazen)	7.42	1.6	36	3200000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 112COD (mg/L) : 178
363	Ganga	Sonbhadra	Mirzapur	Kashi Ram Drain	UnTapped	10-10-22 8:20	15-10-22 11:22	25 (Hazen)	7.44	2.1	34	2600000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 108COD (mg/L) : 164
364	Ganga	Sonbhadra	Mirzapur	Bisundarpur Drain	UnTapped	10-10-22 12:25	15-10-22 11:21	25 (Hazen)	7.21	1.1	44	3400000	2700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 158COD (mg/L) : 202
365	Ganga	Sonbhadra	Mirzapur	Hanumanghat Drain	UnTapped	10-10-22 12:20	15-10-22 11:21	25 (Hazen)	7.41	1.4	38	3100000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 116COD (mg/L) : 168
366	Ganga	Sonbhadra	Mirzapur	Public club Drain	UnTapped	10-10-22 12:05	15-10-22 11:21	25 (Hazen)	7.31	1.3	40	3500000	2400000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 128COD (mg/L) : 182
367	Ganga	Sonbhadra	Mirzapur	Barahmiliah Drain	UnTapped	10-10-22 11:55	15-10-22 11:20	25 (Hazen)	7.24	1.1	42	4000000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 132COD (mg/L) : 194
368	Ganga	Sonbhadra	Mirzapur	Lift cannal Drain	UnTapped	10-10-22 11:40	15-10-22 11:18	25 (Hazen)	7.36	1.4	38	2800000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 120COD (mg/L) : 162
369	Ganga	Sonbhadra	Mirzapur	Irrigation colony Drain	UnTapped	10-10-22 11:30	15-10-22 11:18	25 (Hazen)	7.32	1.5	36	3200000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 132COD (mg/L) : 194
370	Ganga	Sonbhadra	Mirzapur	MorchaGhar Drain	UnTapped	10-10-22 11:20	15-10-22 11:18	25 (Hazen)	7.31	1.4	40	3400000	2700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 126COD (mg/L) : 186
371	Ganga	Sonbhadra	Mirzapur	Ggoreshahid Drain	UnTapped	10-10-22 11:05	15-10-22 11:15	25 (Hazen)	7.32	1.2	44	3900000	3300000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 124COD (mg/L) : 182
372	Ganga	Sonbhadra	Mirzapur	Balaji temple	UnTapped	10-10-22 10:05	15-10-22 11:13	25 (Hazen)	7.33	1.4	44	3300000	2300000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 132COD (mg/L) : 188
373	Ganga	Sonbhadra	Mirzapur	Khandawa	UnTapped	10-10-22 9:50	15-10-22 11:12	25 (Hazen)	7.31	1.6	38	3500000	1700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 128COD (mg/L) : 182
374	Ganga	Sonbhadra	Mirzapur	Chorawa	UnTapped	10-10-22 9:40	15-10-22 11:11	25 (Hazen)	7.25	1.2	44	3400000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 132COD (mg/L) : 176
375	Ganga	Sonbhadra	Mirzapur	Basvariya Drain	UnTapped	10-10-22 9:25	15-10-22 11:11	25 (Hazen)	7.44	1.6	36	3500000	2400000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 116COD (mg/L) : 188
376	Ganga	Sonbhadra	Mirzapur	DiwanGhat new Drain	UnTapped	10-10-22 9:15	15-10-22 11:10	25 (Hazen)	7.41	1.7	38	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 128COD (mg/L) : 196
377	Ganga	Sonbhadra	Mirzapur	Balughat Kacha Drain	UnTapped	10-10-22 8:50	15-10-22 11:10	25 (Hazen)	7.38	1.3	42	3100000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 126COD (mg/L) : 204
378	Ganga	Sonbhadra	Mirzapur	Parasuram Drain	UnTapped	10-10-22 8:40	15-10-22 11:09	25 (Hazen)	7.35	1.2	40	3500000	2400000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 134COD (mg/L) : 194
379	Ganga	Sonbhadra	Mirzapur	Malhaya Drain	UnTapped	10-10-22 8:30	15-10-22 11:09	25 (Hazen)	7.42	1.6	38	3300000	2300000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 122COD (mg/L) : 164
380	Ganga	Sonbhadra	Mirzapur	Patengra (manasarovar) Drain	UnTapped	10-10-22 8:20	15-10-22 11:08	25 (Hazen)	7.41	1.1	42	3900000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 136COD (mg/L) : 184
381	Ganga	Prayagraj	Prayagraj	Nehru Park Nala	UnTapped	11-10-22 14:39	14-10-22 14:39	65 (Hazen)	7.26	0	62	49000	9300	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 90COD (mg/L) : 128
382	Ganga	Prayagraj	Prayagraj	Indira Awas Nala	UnTapped	11-10-22 14:38	14-10-22 14:39	60 (Hazen)	7.37	0	68	63000	11000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 94COD (mg/L) : 124
383	Ganga	Prayagraj	Prayagraj	Shantipuram Nala	UnTapped	11-10-22 14:38	14-10-22 14:38	60 (Hazen)	7.28	0	76	78000	17000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 86COD (mg/L) : 136
384	Ganga	Prayagraj	Prayagraj	Govindpur Colony Drain No. 4	UnTapped	11-10-22 14:38	14-10-22 14:38	65 (Hazen)	7.39	0	72	63000	14000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 92COD (mg/L) : 152
385	Ganga	Prayagraj	Prayagraj	Govindpur Colony Drain No. 3	UnTapped	11-10-22 14:37	14-10-22 14:38	55 (Hazen)	7.36	0	74	63000	11000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 98COD (mg/L) : 144
386	Ganga	Prayagraj	Prayagraj	Govindpur Colony Drain No. 2	UnTapped	11-10-22 14:37	14-10-22 14:37	60 (Hazen)	7.24	0	66	58000	11000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 82COD (mg/L) : 124
387	Ganga	Prayagraj	Prayagraj	Govindpur Colony Drain No. 1	UnTapped	11-10-22 14:37	14-10-22 14:37	60 (Hazen)	7.15	0.6	72	63000	14000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 90COD (mg/L) : 146

388	Ganga	Prayagraj	Prayagraj	Govindpur Colony Drain (Purani Basti)	UnTapped	11-10-22 14:36	14-10-22 14:37	55 (Hazen)	7.28	0	70	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 86 COD (mg/L) : 148
389	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 6	UnTapped	11-10-22 14:36	14-10-22 14:36	50 (Hazen)	7.24	0.5	64	58000	13000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 92 COD (mg/L) : 128
390	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 5	UnTapped	11-10-22 14:35	14-10-22 14:36	45 (Hazen)	7.18	0	62	48000	9200	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 82 COD (mg/L) : 132
391	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 3 (North)	UnTapped	11-10-22 14:35	14-10-22 14:35	55 (Hazen)	7.29	0.8	60	48000	6800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 84 COD (mg/L) : 126
392	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 2	UnTapped	11-10-22 14:34	14-10-22 14:35	55 (Hazen)	7.11	0	56	46000	4500	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 96 COD (mg/L) : 114
393	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 1	UnTapped	11-10-22 14:34	14-10-22 14:34	50 (Hazen)	7.24	0.6	64	49000	9300	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 88 COD (mg/L) : 120
394	Ganga	Prayagraj	Prayagraj	Primary School, Ulta Kila	UnTapped	11-10-22 14:33	14-10-22 14:34	50 (Hazen)	7.29	0.6	56	46000	4500	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 82 COD (mg/L) : 110
395	Ganga	Prayagraj	Prayagraj	Lakadiya Nala	UnTapped	11-10-22 14:33	14-10-22 14:33	55 (Hazen)	7.27	0.9	60	47000	6800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 76 COD (mg/L) : 128
396	Ganga	Prayagraj	Prayagraj	Kriya Yogashram	UnTapped	11-10-22 14:33	14-10-22 14:33	50 (Hazen)	7.16	1	64	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 80 COD (mg/L) : 126
397	Ganga	Prayagraj	Prayagraj	Savitry Nagar (New Jhusi)	UnTapped	11-10-22 14:32	14-10-22 14:32	60 (Hazen)	7.22	0.6	58	47000	6800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 82 COD (mg/L) : 114
398	Ganga	Prayagraj	Prayagraj	Savitry Nagar Bajar (New Jhusi)	UnTapped	11-10-22 14:32	14-10-22 14:32	55 (Hazen)	7.29	0	62	49000	7800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 76 COD (mg/L) : 120
399	Ganga	Prayagraj	Prayagraj	Old GT Road Nala	UnTapped	11-10-22 14:31	14-10-22 14:32	55 (Hazen)	7.24	0.8	66	58000	13000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 89 COD (mg/L) : 124
400	Ganga	Prayagraj	Prayagraj	Basna Nala	UnTapped	11-10-22 14:31	14-10-22 14:31	55 (Hazen)	7.39	0.4	76	63000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 96 COD (mg/L) : 134
401	Ganga	Prayagraj	Prayagraj	Lotey Haren Nala	UnTapped	11-10-22 14:30	14-10-22 14:31	60 (Hazen)	7.11	0	76	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 104 COD (mg/L) : 142
402	Ganga	Prayagraj	Prayagraj	Salori Nala	UnTapped	11-10-22 14:30	14-10-22 14:30	65 (Hazen)	7.05	0	82	70000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 128 COD (mg/L) : 164
403	Ganga	Prayagraj	Prayagraj	Sadar Bazar Nala	UnTapped	10-10-22 14:02	14-10-22 14:02	50 (Hazen)	7.31	0	62	49000	7800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 94 COD (mg/L) : 122
404	Ganga	Prayagraj	Prayagraj	Tv Tower Nala	UnTapped	10-10-22 14:02	14-10-22 14:02	50 (Hazen)	7.16	0	66	58000	13000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 88 COD (mg/L) : 116
405	Ganga	Prayagraj	Prayagraj	A.D.A. Colony Nala	UnTapped	10-10-22 14:01	14-10-22 14:02	55 (Hazen)	7.22	0	64	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 82 COD (mg/L) : 124
406	Ganga	Prayagraj	Prayagraj	Jondhwal Nala	UnTapped	10-10-22 14:01	14-10-22 14:01	55 (Hazen)	7.34	0	52	41000	4500	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 96 COD (mg/L) : 118
407	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 7 (East)	UnTapped	10-10-22 14:01	14-10-22 14:01	45 (Hazen)	7.15	0.8	58	46000	6800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 82 COD (mg/L) : 120
408	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 4	UnTapped	10-10-22 14:00	14-10-22 14:01	50 (Hazen)	7.22	0	60	49000	9300	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 94 COD (mg/L) : 142
409	Ganga	Prayagraj	Prayagraj	Rajapur Nala	UnTapped	10-10-22 14:00	14-10-22 14:00	50 (Hazen)	7.26	0	62	48000	9200	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 84 COD (mg/L) : 144
410	Ganga	Prayagraj	Prayagraj	Shankarghat Colony Drain (Near Phaphamau Bridge) - Tapped	UnTapped	10-10-22 14:00	14-10-22 14:00	50 (Hazen)	7.19	0	54	43000	4500	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 80 COD (mg/L) : 138
411	Ganga	Varanasi	Ballia	Kathar Nala At the around of Ballia city	UnTapped	04-10-22 10:10	12-10-22 14:00	30 (Hazen)	7.49	3.5	32	2800000	2200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 114 COD (mg/L) : 162

412	Ganga	Unnao	Unnao	Taar Nala Babaganj	UnTapped	11-10-22 10:45	11-10-22 17:38	Light Grey (Appearance)	7.69	0	85	2800000	1700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 74 COD (mg/L) : 320
413	Ganga	Unnao	Unnao	Indira Nagar Drain	UnTapped	11-10-22 10:15	11-10-22 17:37	Light Grey (Appearance)	7.78	0	80	2700000	1600000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 72 COD (mg/L) : 280
414	Ganga	Unnao	Unnao	Ganga Vishu Drain	UnTapped	11-10-22 10:00	11-10-22 17:37	Light Grey (Appearance)	7.98	0	75	2600000	1600000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 70 COD (mg/L) : 240
415	Ganga	Varanasi	Varanasi	Assi/Nagavan Drain	UnTapped	04-10-22 9:40	11-10-22 17:31	30 (Hazen)	7.28	1.2	42	3500000	2400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 136 COD (mg/L) : 202
416	Ganga	Varanasi	Varanasi	Samnaghat Drain	UnTapped	04-10-22 9:30	11-10-22 17:31	30 (Hazen)	7.34	1.4	40	3400000	2700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 132 COD (mg/L) : 212
417	Ganga	Varanasi	Varanasi	Nakkhi Drain	UnTapped	04-10-22 9:20	11-10-22 17:30	30 (Hazen)	7.37	1.6	40	3100000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 124 COD (mg/L) : 196
418	Ganga	Varanasi	Varanasi	Ganda Drain	UnTapped	04-10-22 10:00	11-10-22 17:20	30 (Hazen)	7.47	2.7	34	2800000	2200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 118 COD (mg/L) : 172
419	Ganga	Varanasi	Varanasi	Railway Drain	UnTapped	04-10-22 9:00	11-10-22 17:20	30 (Hazen)	7.29	1.2	44	3900000	2700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 144 COD (mg/L) : 178
420	Ganga	Varanasi	Ghazipur	Gorawa Drain	UnTapped	03-10-22 16:10	11-10-22 17:04	25 (Hazen)	7.45	2	36	3800000	2600000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 130 COD (mg/L) : 182
421	Ganga	Varanasi	Ghazipur	Kankarwa Drain	UnTapped	03-10-22 15:50	11-10-22 17:03	25 (Hazen)	7.38	1.8	40	2500000	2100000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 128 COD (mg/L) : 204
422	Ganga	Varanasi	Ghazipur	Karpurimai Ghat Drain	UnTapped	03-10-22 15:30	11-10-22 17:03	25 (Hazen)	7.44	1.8	32	2800000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 112 COD (mg/L) : 198
423	Ganga	Varanasi	Ghazipur	Harizan Basti	UnTapped	03-10-22 14:20	11-10-22 17:02	25 (Hazen)	7.37	1.5	40	2800000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 132 COD (mg/L) : 218
424	Ganga	Varanasi	Ghazipur	Samshan Ghat	UnTapped	03-10-22 14:10	11-10-22 17:02	25 (Hazen)	7.31	1.7	42	3100000	2300000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 124 COD (mg/L) : 216
425	Ganga	Varanasi	Ghazipur	Rui Mandi	UnTapped	03-10-22 14:00	11-10-22 17:01	25 (Hazen)	7.44	1.6	36	2800000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 132 COD (mg/L) : 208
426	Ganga	Varanasi	Ghazipur	Budhava Mahadeva	UnTapped	03-10-22 13:50	11-10-22 16:59	25 (Hazen)	7.34	1.4	38	3500000	2800000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 128 COD (mg/L) : 212
427	Ganga	Varanasi	Ghazipur	Mugal Pura	UnTapped	03-10-22 13:40	11-10-22 16:59	25 (Hazen)	7.41	1.5	40	3100000	2300000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 116 COD (mg/L) : 188
428	Ganga	Raebareli	Pratapgarh	Ganda Nala Raiyapur	UnTapped	11-10-22 15:35	11-10-22 16:55	20 (Hazen)	8.19	5.9	5.5	79000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 66 COD (mg/L) : 23.36
429	Ganga	Raebareli	Pratapgarh	Ganda Nala Baraipur	UnTapped	11-10-22 15:35	11-10-22 16:54	20 (Hazen)	8.19	5.9	5.5	79000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 66 COD (mg/L) : 23.36
430	Ganga	Raebareli	Pratapgarh	Mallahan Tola Nala, Manikpur	UnTapped	11-10-22 15:10	11-10-22 16:53	25 (Hazen)	8.06	1.9	27	94000	21000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 65 COD (mg/L) : 113.6
431	Ganga	Raebareli	Pratapgarh	Pakka Nala, Silwara, Manikpur	UnTapped	11-10-22 15:22	11-10-22 16:52	25 (Hazen)	8.03	1.8	29	79000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 66 COD (mg/L) : 123.2
432	Ganga	Raebareli	Raebareli	Padva Nala/(Muraibagh) Shankar Nagar	UnTapped	11-10-22 12:35	11-10-22 16:50	20 (Hazen)	8.12	5.9	5.2	70000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 65 COD (mg/L) : 23.36
433	Ganga	Raebareli	Raebareli	Sadak Ghat drain	UnTapped	11-10-22 12:42	11-10-22 16:48	25 (Hazen)	8.01	1.9	27	79000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 69 COD (mg/L) : 118.4
434	Ganga	Raebareli	Raebareli	Pathwari ghatdrain	UnTapped	11-10-22 12:57	11-10-22 16:48	20 (Hazen)	8.06	1.7	29	79000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 69 COD (mg/L) : 113.6
435	Ganga	Varanasi	Ghazipur	Posta Ghat	UnTapped	03-10-22 13:30	11-10-22 16:24	25 (Hazen)	7.43	1.8	38	3200000	2600000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 134 COD (mg/L) : 172
436	Ganga	Varanasi	Ghazipur	Theri Bazar	UnTapped	03-10-22 13:20	11-10-22 16:22	25 (Hazen)	7.38	1.7	36	3100000	2300000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 128 COD (mg/L) : 184
437	Ganga	Varanasi	Ghazipur	Khirki Ghat	UnTapped	03-10-22 13:10	11-10-22 16:20	25 (Hazen)	7.41	1.6	40	2800000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 136 COD (mg/L) : 196

438	Ganga	Varanasi	Ghazipur	Anzahi Ghat	UnTapped	03-10-22 13:00	11-10-22 16:20	25 (Hazen)	7.37	1.6	42	3100000	2300000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 126COD (mg/L) : 188
439	Ganga	Varanasi	Ghazipur	Chetnat Ghat	UnTapped	03-10-22 12:50	11-10-22 16:20	25 (Hazen)	7.43	1.7	38	3200000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 130COD (mg/L) : 214
440	Ganga	Varanasi	Ghazipur	Stimer Ghat	UnTapped	03-10-22 12:40	11-10-22 16:18	25 (Hazen)	7.32	1.3	40	3500000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 134COD (mg/L) : 176
441	Ganga	Varanasi	Ghazipur	Gola Ghat	UnTapped	03-10-22 12:30	11-10-22 16:06	25 (Hazen)	7.27	1.3	38	3900000	2700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 126COD (mg/L) : 172
442	Ganga	Varanasi	Ghazipur	Maksud Ghat	UnTapped	03-10-22 12:20	11-10-22 16:06	25 (Hazen)	7.37	1.4	42	3400000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 132COD (mg/L) : 194
443	Ganga	Varanasi	Ghazipur	Collecter Ghat	UnTapped	03-10-22 12:10	11-10-22 16:06	25 (Hazen)	7.35	1.5	40	3500000	2800000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 124COD (mg/L) : 188
444	Ganga	Varanasi	Ghazipur	Dadri Ghat	UnTapped	03-10-22 12:00	11-10-22 16:05	25 (Hazen)	7.39	1.7	38	3100000	2300000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 142COD (mg/L) : 202
445	Ganga	Varanasi	Ghazipur	Naupura	UnTapped	03-10-22 11:50	11-10-22 15:51	25 (Hazen)	7.36	1.5	42	3400000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 126COD (mg/L) : 162
446	Ganga	Varanasi	Ghazipur	Sai Mandir	UnTapped	03-10-22 11:40	11-10-22 15:50	25 (Hazen)	7.26	1.3	40	2800000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 130COD (mg/L) : 206
447	Ganga	Varanasi	Ghazipur	Afim Factory Colony	UnTapped	03-10-22 11:30	11-10-22 15:50	25 (Hazen)	7.31	1.2	42	3400000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 152COD (mg/L) : 214
448	Ganga	Varanasi	Ghazipur	Mahala Basti (Sikandpur)	UnTapped	03-10-22 11:20	11-10-22 15:48	25 (Hazen)	7.34	1.5	42	3500000	2400000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 136COD (mg/L) : 206
449	Ganga	Varanasi	Ghazipur	D.M Banglo	UnTapped	03-10-22 11:10	11-10-22 15:47	25 (Hazen)	7.38	1.3	40	3400000	2700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 128COD (mg/L) : 176
450	Ganga	Varanasi	Ghazipur	Pear Nagar	UnTapped	03-10-22 11:00	11-10-22 15:46	25 (Hazen)	7.28	1.4	38	2800000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 154COD (mg/L) : 204
451	Ganga	Varanasi	Ghazipur	Bada Mahadeva (Gora Bazar)	UnTapped	03-10-22 10:50	11-10-22 15:46	25 (Hazen)	7.36	1.3	44	3500000	2800000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 132COD (mg/L) : 202
452	Ganga	Varanasi	Ghazipur	Bada Mahadeva (Adarsh Bazar)	UnTapped	03-10-22 10:40	11-10-22 15:46	25 (Hazen)	7.44	2.7	30	2800000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 120COD (mg/L) : 152
453	Ganga	Varanasi	Ghazipur	Kot Ghat	UnTapped	03-10-22 9:00	11-10-22 15:45	25 (Hazen)	7.43	2.2	34	3500000	2800000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 124COD (mg/L) : 174
454	Ganga	Varanasi	Ghazipur	Budenath Mahadew Ghat Drain	UnTapped	03-10-22 8:50	11-10-22 15:45	25 (Hazen)	7.31	1.5	38	3100000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 120COD (mg/L) : 184
455	Ganga	Varanasi	Ghazipur	Pakka Ghat Drain	UnTapped	03-10-22 8:40	11-10-22 15:45	25 (Hazen)	7.42	1.7	40	3500000	2800000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 144COD (mg/L) : 176
456	Ganga	Varanasi	Ghazipur	Sangat Ghat Drain	UnTapped	03-10-22 8:30	11-10-22 15:44	25 (Hazen)	7.35	1.3	42	3800000	3200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 148COD (mg/L) : 206
457	Ganga	Varanasi	Ghazipur	Mahaveer Ghat Drain	UnTapped	03-10-22 8:20	11-10-22 15:44	25 (Hazen)	7.39	1.4	42	3400000	2700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 134COD (mg/L) : 204
458	Ganga	Varanasi	Ghazipur	Ward No. 15 Malhiya Basti Drain	UnTapped	03-10-22 8:00	11-10-22 15:43	25 (Hazen)	7.34	1.1	44	3500000	2800000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 140COD (mg/L) : 208
459	Ganga	Varanasi	Ghazipur	Rangmahal Ghat Drain	UnTapped	03-10-22 7:50	11-10-22 15:43	25 (Hazen)	7.45	1.9	36	3100000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 112COD (mg/L) : 178
460	Ganga	Varanasi	Ghazipur	Jauhargaj Drain	UnTapped	03-10-22 7:40	11-10-22 15:43	25 (Hazen)	7.41	1.5	40	3500000	2400000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 122COD (mg/L) : 182
461	Ganga	Sonbhadra	Mirzapur	Tambalganj	UnTapped	03-10-22 10:45	11-10-22 12:49	25 (Hazen)	7.31	1.2	40	3500000	2800000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 118COD (mg/L) : 194
462	Ganga	Sonbhadra	Sonbhadra	Dargahshareef Nala	UnTapped	03-10-22 10:30	11-10-22 12:49	25 (Hazen)	7.29	1.4	44	4000000	2600000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 124COD (mg/L) : 164
463	Ganga	Sonbhadra	Sonbhadra	Bhairamganj West Nala	UnTapped	03-10-22 10:20	11-10-22 12:48	25 (Hazen)	7.41	1.4	36	3800000	2600000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 114COD (mg/L) : 174
464	Ganga	Sonbhadra	Sonbhadra	Bhairamganj East Nala	UnTapped	03-10-22 10:15	11-10-22 12:48	25 (Hazen)	7.35	1.2	40	3400000	2700000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 130COD (mg/L) : 192

465	Ganga	Sonbhadra	Sonbhadra	Tekaur Basti South	UnTapped	03-10-22 9:55	11-10-22 12:48	25 (Hazen)	7.39	1.4	38	2700000	2200000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 122COD (mg/L) : 168
466	Ganga	Sonbhadra	Sonbhadra	Tekaur Basti North	UnTapped	03-10-22 9:40	11-10-22 12:47	25 (Hazen)	7.46	1.8	34	3200000	2600000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 112COD (mg/L) : 152
467	Ganga	Sonbhadra	Sonbhadra	Santoshi Mata Mandir Nala	UnTapped	03-10-22 9:30	11-10-22 12:47	25 (Hazen)	7.42	1.5	40	2600000	2200000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 138COD (mg/L) : 214
468	Ganga	Sonbhadra	Sonbhadra	Post Office South Drain	UnTapped	03-10-22 9:10	11-10-22 12:46	25 (Hazen)	7.31	1.4	42	3200000	2200000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 128COD (mg/L) : 178
469	Ganga	Sonbhadra	Mirzapur	Post Office North Drain	UnTapped	03-10-22 9:00	11-10-22 12:46	25 (Hazen)	7.24	1.2	38	2800000	2200000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 118COD (mg/L) : 194
470	Ganga	Sonbhadra	Sonbhadra	Gangeshwar Nishad Park Drain	UnTapped	03-10-22 8:50	11-10-22 12:45	25 (Hazen)	7.32	1.3	42	3500000	2800000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 124COD (mg/L) : 186
471	Ganga	Sonbhadra	Sonbhadra	Balughat Drain	UnTapped	03-10-22 8:45	11-10-22 12:45	25 (Hazen)	7.27	1.1	44	3900000	3300000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 142COD (mg/L) : 206
472	Ganga	Sonbhadra	Mirzapur	Chaura mata drain	UnTapped	03-10-22 8:30	11-10-22 12:44	25 (Hazen)	7.31	1.4	40	3500000	2400000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 116COD (mg/L) : 182
473	Ganga	Sonbhadra	Mirzapur	Kashi Ram Drain	UnTapped	03-10-22 8:20	11-10-22 12:44	25 (Hazen)	7.42	1.8	36	3100000	2600000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 110COD (mg/L) : 168
474	Ganga	Sonbhadra	Mirzapur	Bisundarpur Drain	UnTapped	03-10-22 12:25	11-10-22 12:43	25 (Hazen)	7.35	1.4	42	3500000	2400000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 154COD (mg/L) : 208
475	Ganga	Sonbhadra	Mirzapur	Hanumanghat Drain	UnTapped	03-10-22 12:20	11-10-22 12:42	25 (Hazen)	7.43	1.7	36	2800000	2200000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 110COD (mg/L) : 172
476	Ganga	Sonbhadra	Mirzapur	Public club Drain	UnTapped	03-10-22 12:05	11-10-22 12:41	25 (Hazen)	7.34	1.4	42	3800000	3200000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 132COD (mg/L) : 184
477	Ganga	Sonbhadra	Mirzapur	Barahmiliah Drain	UnTapped	03-10-22 11:55	11-10-22 12:41	25 (Hazen)	7.29	1.2	40	3900000	2700000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 128COD (mg/L) : 196
478	Ganga	Sonbhadra	Mirzapur	Lift cannal Drain	UnTapped	03-10-22 11:40	11-10-22 12:40	25 (Hazen)	7.41	1.6	36	2500000	2100000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 116COD (mg/L) : 164
479	Ganga	Sonbhadra	Mirzapur	Irrigation colony Drain	UnTapped	03-10-22 11:30	11-10-22 12:39	25 (Hazen)	7.39	1.6	38	3500000	2400000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 136COD (mg/L) : 188
480	Ganga	Sonbhadra	Mirzapur	MorchaGhar Drain	UnTapped	03-10-22 11:20	11-10-22 12:39	25 (Hazen)	7.32	1.2	42	3100000	2600000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 128COD (mg/L) : 192
481	Ganga	Sonbhadra	Mirzapur	Ggoreshahid Drain	UnTapped	03-10-22 11:05	11-10-22 12:37	25 (Hazen)	7.36	1.5	40	3800000	2600000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 120COD (mg/L) : 184
482	Ganga	Sonbhadra	Mirzapur	Balaji temple	UnTapped	03-10-22 10:05	11-10-22 12:35	25 (Hazen)	7.38	1.7	42	3100000	2600000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 128COD (mg/L) : 182
483	Ganga	Sonbhadra	Mirzapur	Khandawa	UnTapped	03-10-22 9:50	11-10-22 12:34	25 (Hazen)	7.26	1.6	40	3800000	2600000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 132COD (mg/L) : 186
484	Ganga	Sonbhadra	Mirzapur	Chorawa	UnTapped	03-10-22 9:40	11-10-22 12:33	25 (Hazen)	7.33	1.3	42	3300000	2700000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 126COD (mg/L) : 172
485	Ganga	Sonbhadra	Mirzapur	Basvariya Drain	UnTapped	03-10-22 9:25	11-10-22 12:32	25 (Hazen)	7.41	1.4	38	3800000	2600000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 118COD (mg/L) : 182
486	Ganga	Sonbhadra	Mirzapur	DiwanGhat new Drain	UnTapped	03-10-22 9:15	11-10-22 12:31	25 (Hazen)	7.38	1.5	40	3900000	2700000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 130COD (mg/L) : 202
487	Ganga	Sonbhadra	Mirzapur	Balughat Kacha Drain	UnTapped	03-10-22 8:50	11-10-22 12:29	25 (Hazen)	7.42	1.6	38	3300000	2800000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 124COD (mg/L) : 208
488	Ganga	Kanpur Nagar	Farrukhabad	Dhimarpur drain (Pakka pull)	UnTapped	03-10-22 14:20	11-10-22 12:10	Slightly Pinkish (Appearance)	802	0	74			Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 136COD (mg/L) : 180
489	Ganga	Kanpur Nagar	Farrukhabad	Cantt Nalla	UnTapped	03-10-22 16:55	11-10-22 12:07	30 (Hazen)	8	0	64			Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 128COD (mg/L) : 170
490	Ganga	Kanpur Nagar	Farrukhabad	Hathikhana Nala	UnTapped	03-10-22 16:30	11-10-22 12:06	30 (Hazen)	7.82	0	66			Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 132COD (mg/L) : 190
491	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Gudara ghat nala	UnTapped	03-10-22 12:08	11-10-22 12:05	30 (Hazen)	7.76	0	66			Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 132COD (mg/L) : 170

492	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Laxman ghat nala	UnTapped	03-10-22 12:18	11-10-22 12:04	40 (Hazen)	8.27	0	68			Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 136 COD (mg/L) : 160
493	Ganga	Kanpur Nagar	Kanpur Nagar	7 small Kalwari ghat nala	UnTapped	03-10-22 12:30	11-10-22 12:04	40 (Hazen)	7.62	0	72			Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 144 COD (mg/L) : 170
494	Ganga	Sonbhadra	Mirzapur	Parasuram Drain	UnTapped	03-10-22 8:40	11-10-22 11:55	25 (Hazen)	7.31	1.1	42	3800000	2600000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 138 COD (mg/L) : 198
495	Ganga	Sonbhadra	Mirzapur	Malhaya Drain	UnTapped	03-10-22 8:30	11-10-22 11:53	25 (Hazen)	7.45	1.8	36	3100000	2600000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 118 COD (mg/L) : 162
496	Ganga	Sonbhadra	Mirzapur	Patengra (manasarovar) Drain	UnTapped	03-10-22 8:20	11-10-22 11:48	25 (Hazen)	7.43	1.5	40	4000000	2700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 132 COD (mg/L) : 188
497	Ganga	Ghaziabad	Ghaziabad	Garh Drain	UnTapped	04-10-22 13:20	10-10-22 12:55	20 (Hazen)	7.5	0	10	5800	2300	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 59 COD (mg/L) : 30
498	Ganga	Prayagraj	Prayagraj	Nehru Park Nala	UnTapped	04-10-22 14:34	07-10-22 14:34	55 (Hazen)	7.35	0	66	63000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 96 COD (mg/L) : 126
499	Ganga	Prayagraj	Prayagraj	Indira Awasi Nala	UnTapped	04-10-22 14:34	07-10-22 14:34	60 (Hazen)	7.44	0	68	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 108 COD (mg/L) : 128
500	Ganga	Prayagraj	Prayagraj	Shantipuram Nala	UnTapped	04-10-22 14:34	07-10-22 14:34	60 (Hazen)	7.24	0	64	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 98 COD (mg/L) : 124
501	Ganga	Prayagraj	Prayagraj	Govindpur Colony Drain No. 4	UnTapped	04-10-22 14:33	07-10-22 14:33	55 (Hazen)	7.18	0	76	70000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 120 COD (mg/L) : 136
502	Ganga	Prayagraj	Prayagraj	Govindpur Colony Drain No. 3	UnTapped	04-10-22 14:33	07-10-22 14:33	60 (Hazen)	7.44	0	70	63000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 100 COD (mg/L) : 138
503	Ganga	Prayagraj	Prayagraj	Govindpur Colony Drain No. 2	UnTapped	04-10-22 14:33	07-10-22 14:33	60 (Hazen)	7.42	0	72	70000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 104 COD (mg/L) : 128
504	Ganga	Prayagraj	Prayagraj	Govindpur Colony Drain No. 1	UnTapped	04-10-22 14:32	07-10-22 14:33	65 (Hazen)	7.39	0	68	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 82 COD (mg/L) : 144
505	Ganga	Prayagraj	Prayagraj	Govindpur Colony Drain (Purani Basti)	UnTapped	04-10-22 14:32	07-10-22 14:32	60 (Hazen)	7.41	0	78	70000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 98 COD (mg/L) : 142
506	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 6	UnTapped	04-10-22 14:31	07-10-22 14:31	50 (Hazen)	7.36	0.2	60	48000	6800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 82 COD (mg/L) : 136
507	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 5	UnTapped	04-10-22 14:31	07-10-22 14:31	50 (Hazen)	7.38	1	66	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 92 COD (mg/L) : 124
508	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 3 (North)	UnTapped	04-10-22 14:30	07-10-22 14:31	50 (Hazen)	7.39	0	58	47000	6800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 96 COD (mg/L) : 100
509	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 2	UnTapped	04-10-22 14:30	07-10-22 14:30	45 (Hazen)	7.24	0	62	49000	7800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 88 COD (mg/L) : 126
510	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 1	UnTapped	04-10-22 14:30	07-10-22 14:30	55 (Hazen)	7.37	0.6	64	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 94 COD (mg/L) : 120
511	Ganga	Prayagraj	Prayagraj	Primary School, Ulta Kila	UnTapped	04-10-22 14:25	07-10-22 14:25	50 (Hazen)	7.27	0	58	47000	6800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 92 COD (mg/L) : 92
512	Ganga	Prayagraj	Prayagraj	Lakadiya Nala	UnTapped	04-10-22 14:24	07-10-22 14:24	60 (Hazen)	7.14	0	66	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 80 COD (mg/L) : 124
513	Ganga	Prayagraj	Prayagraj	Kriya Yogashram	UnTapped	04-10-22 14:24	07-10-22 14:24	55 (Hazen)	7.29	0.6	64	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 86 COD (mg/L) : 112
514	Ganga	Prayagraj	Prayagraj	Savitry Nagar (New Jhusi)	UnTapped	04-10-22 14:23	07-10-22 14:24	55 (Hazen)	7.38	0	60	49000	9300	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 92 COD (mg/L) : 118
515	Ganga	Prayagraj	Prayagraj	Savitry Nagar Bajar (New Jhusi)	UnTapped	04-10-22 14:23	07-10-22 14:23	55 (Hazen)	7.24	0	62	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 82 COD (mg/L) : 126

516	Ganga	Prayagraj	Prayagraj	Old GT Road Nala	UnTapped	04-10-22 14:22	07-10-22 14:23	50 (Hazen)	7.22	0.8	68	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 88 COD (mg/L) : 120
517	Ganga	Prayagraj	Prayagraj	Basna Nala	UnTapped	04-10-22 14:19	07-10-22 14:19	55 (Hazen)	7.22	0	64	49000	9300	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 88 COD (mg/L) : 120
518	Ganga	Prayagraj	Prayagraj	Lotey Haren Nala	UnTapped	04-10-22 14:19	07-10-22 14:19	65 (Hazen)	7.11	0	68	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 94 COD (mg/L) : 124
519	Ganga	Prayagraj	Prayagraj	Salori Nala	UnTapped	04-10-22 14:18	07-10-22 14:18	65 (Hazen)	7.08	0	76	70000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 108 COD (mg/L) : 138
520	Ganga	Prayagraj	Prayagraj	Sadar Bazar Nala	UnTapped	03-10-22 13:44	07-10-22 13:44	55 (Hazen)	7.34	0	64	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 86 COD (mg/L) : 136
521	Ganga	Prayagraj	Prayagraj	Tv Tower Nala	UnTapped	03-10-22 13:43	07-10-22 13:43	55 (Hazen)	7.44	0	70	63000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 78 COD (mg/L) : 148
522	Ganga	Prayagraj	Prayagraj	A.D.A. Colony Nala	UnTapped	03-10-22 13:43	07-10-22 13:43	60 (Hazen)	7.15	0.8	58	47000	6800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 88 COD (mg/L) : 118
523	Ganga	Prayagraj	Prayagraj	Jondhwal Nala	UnTapped	03-10-22 13:43	07-10-22 13:43	50 (Hazen)	7.28	0	66	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 82 COD (mg/L) : 134
524	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 7 (East)	UnTapped	03-10-22 13:42	07-10-22 13:42	55 (Hazen)	7.39	0	60	49000	9300	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 94 COD (mg/L) : 140
525	Ganga	Prayagraj	Prayagraj	Shivkuti Drain No. 4	UnTapped	03-10-22 13:42	07-10-22 13:42	50 (Hazen)	7.26	0	62	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 90 COD (mg/L) : 136
526	Ganga	Prayagraj	Prayagraj	Rajapur Nala	UnTapped	03-10-22 13:41	07-10-22 13:42	50 (Hazen)	7.37	0	54	43000	4500	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 84 COD (mg/L) : 126
527	Ganga	Prayagraj	Prayagraj	Shankarghat Colony Drain (Near Phaphamau Bridge) - Tapped	UnTapped	03-10-22 13:41	07-10-22 13:41	50 (Hazen)	7.11	0	62	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 86 COD (mg/L) : 138
528	Ganga	Raebareli	Raebareli	Sadak Ghat drain	UnTapped	04-10-22 14:35	04-10-22 17:40	25 (Hazen)	8	2	29	94000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 67 COD (mg/L) : 123.2
529	Ganga	Raebareli	Raebareli	Pathwari ghatdrain	UnTapped	04-10-22 14:30	04-10-22 17:39	20 (Hazen)	8.15	1.7	25	70000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 60 COD (mg/L) : 118.4
530	Ganga	Raebareli	Raebareli	Padva Nala/(Muraibagh) Shankar Nagar	UnTapped	04-10-22 14:45	04-10-22 17:38	20 (Hazen)	8.2	5.6	5.5	79000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 63 COD (mg/L) : 23.52
531	Ganga	Raebareli	Raebareli	Baruda ghat drain	UnTapped	04-10-22 14:25	04-10-22 17:37	20 (Hazen)	8.08	1.7	28	79000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 65 COD (mg/L) : 113.6
532	Ganga	Raebareli	Pratapgarh	Pakka Nala, Silwara, Manikpur	UnTapped	04-10-22 12:05	04-10-22 17:36	25 (Hazen)	8.19	1.8	31	79000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 68 COD (mg/L) : 128
533	Ganga	Raebareli	Pratapgarh	Mallahan Tola Nala, Manikpur	UnTapped	04-10-22 11:57	04-10-22 17:34	25 (Hazen)	8.1	1.5	28	79000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 63 COD (mg/L) : 118.4
534	Ganga	Raebareli	Pratapgarh	Ganda Nala Raiyapur	UnTapped	04-10-22 11:36	04-10-22 17:34	20 (Hazen)	8.3	5.4	5.6	70000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 64 COD (mg/L) : 23.52
535	Ganga	Raebareli	Pratapgarh	Ganda Nala Baraipur	UnTapped	04-10-22 11:36	04-10-22 17:32	20 (Hazen)	8.3	5.4	5.6	70000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 64 COD (mg/L) : 23.52
536	Ganga	Unnao	Unnao	Taar Nala Babaganj	UnTapped	03-10-22 14:15	03-10-22 16:22	Light grey (Appearance)	7.65	0	85	2700000	1800000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 74 COD (mg/L) : 360
537	Ganga	Unnao	Unnao	Indira Nagar Drain	UnTapped	03-10-22 13:30	03-10-22 16:21	Light grey (Appearance)	7.68	0	80	2900000	1400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 70 COD (mg/L) : 360
538	Ganga	Unnao	Unnao	Ganga Vishu Drain	UnTapped	03-10-22 13:00	03-10-22 16:21	Light grey (Appearance)	7.96	0	85	2500000	1500000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 68 COD (mg/L) : 320

539	Kaali	Meerut	Meerut	Odean drain	UnTapped	31-10-22 3:30	01-11-22 14:23	60 (Hazen)	7.7	0	56	170000		No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 675 COD (mg/L) : 380
540	Kaali	Meerut	Meerut	Abu Nala-1	UnTapped	31-10-22 3:59	01-11-22 14:22	55 (Hazen)	7.4	0	52	130000		No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 587 COD (mg/L) : 348
541	Kaali	Meerut	Meerut	Abu Nala -2	UnTapped	31-10-22 2:30	01-11-22 14:21	60 (Hazen)	7.5	0	54	120000		No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 578 COD (mg/L) : 376
542	Kaali	Meerut	Meerut	Chueya Drain	UnTapped	31-10-22 2:00	01-11-22 14:20	45 (Hazen)	7.3	0	48	110000		No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 264 COD (mg/L) : 252
543	Kaali	Ghaziabad	Hapur	Chhoiya Drain	UnTapped	26-10-22 16:40	01-11-22 12:57	30 (Hazen)	7.4	0	27	260000	210000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 66 COD (mg/L) : 75
544	Kaali	Ghaziabad	Ghaziabad	Kadradab drain	UnTapped	26-10-22 14:20	01-11-22 12:55	40 (Hazen)	7.7	0	44	3800000	3200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 85 COD (mg/L) : 135
545	Kaali	Ghaziabad	Hapur	Chhoiya Drain	UnTapped	17-10-22 15:20	01-11-22 12:52	30 (Hazen)	7.6	0	24	310000	260000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 45 COD (mg/L) : 120
546	Kaali	Ghaziabad	Ghaziabad	Kadradab drain	UnTapped	17-10-22 16:40	01-11-22 12:51	40 (Hazen)	7.6	0	30	3900000	3300000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 75 COD (mg/L) : 140
547	Kaali	Aligarh	Aligarh	Kasganj drain / Ama Nala	UnTapped	31-10-22 10:40	31-10-22 18:49	Blakish (Appearance)	7.1	0	142			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 298
548	Kaali	Aligarh	Aligarh	Hanuti drain	UnTapped	31-10-22 11:30	31-10-22 18:49	Blakish (Appearance)	7.2	0	162			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 304
549	Kaali	Bulandshahr	Bulandshahr	Neem drain	UnTapped	26-10-22 12:15	31-10-22 12:00	30 (Hazen)	7.33	0	113	2800000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 117 COD (mg/L) : 312
550	Kaali	Bulandshahr	Bulandshahr	Narsalghat	UnTapped	26-10-22 10:20	31-10-22 12:00	30 (Hazen)	7.82	0	125	4600000	3400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 132 COD (mg/L) : 320
551	Kaali	Bulandshahr	Bulandshahr	Maman Road	UnTapped	26-10-22 8:45	31-10-22 11:59	30 (Hazen)	7.92	0	104	4900000	3400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 112 COD (mg/L) : 248
552	Kaali	Bulandshahr	Bulandshahr	Kasai Bada	UnTapped	26-10-22 10:35	31-10-22 11:58	30 (Hazen)	7.31	0	136	6300000	4100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 145 COD (mg/L) : 304
553	Kaali	Bulandshahr	Bulandshahr	Gulaothi Drain	UnTapped	26-10-22 1:42	31-10-22 11:58	35 (Hazen)	7.63	0	128	5800000	3400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 118 COD (mg/L) : 296
554	Kaali	Bulandshahr	Bulandshahr	Faisalabad road	UnTapped	26-10-22 11:15	31-10-22 11:57	35 (Hazen)	7.75	0	125	3900000	3100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 144 COD (mg/L) : 344
555	Kaali	Bulandshahr	Bulandshahr	Devipura	UnTapped	26-10-22 11:48	31-10-22 11:57	30 (Hazen)	7.65	0	113	4700000	3400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 119 COD (mg/L) : 256
556	Kaali	Bulandshahr	Bulandshahr	Cheelghat	UnTapped	26-10-22 9:56	31-10-22 11:56	35 (Hazen)	7.84	0	145	4600000	3300000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 147 COD (mg/L) : 336
557	Kaali	Bulandshahr	Bulandshahr	Chandbari road	UnTapped	26-10-22 9:40	31-10-22 11:55	40 (Hazen)	7.37	0	136	5800000	3400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 146 COD (mg/L) : 392
558	Kaali	Bulandshahr	Bulandshahr	Bridge DhamedaRoad	UnTapped	26-10-22 10:53	31-10-22 11:54	35 (Hazen)	7.75	0	131	4700000	3100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 138 COD (mg/L) : 336
559	Kaali	Bulandshahr	Bulandshahr	Behind Shanidevmandi r	UnTapped	26-10-22 11:35	31-10-22 11:53	30 (Hazen)	7.82	0	107	4700000	3100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 115 COD (mg/L) : 256
560	Kaali	Bulandshahr	Bulandshahr	Behind chamundaman dir	UnTapped	26-10-22 12:10	31-10-22 11:53	35 (Hazen)	7.64	0	136	3900000	2800000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 137 COD (mg/L) : 344
561	Kaali	Bulandshahr	Bulandshahr	Adil Nagar 2	UnTapped	26-10-22 9:20	31-10-22 11:52	30 (Hazen)	7.53	0	113	4600000	3100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 125 COD (mg/L) : 288
562	Kaali	Bulandshahr	Bulandshahr	Adil nagar	UnTapped	26-10-22 9:05	31-10-22 11:51	30 (Hazen)	7.55	0	136	4000000	2800000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 142 COD (mg/L) : 344
563	Kaali	Muzaffarnagar	Muzaffarnagar	Khatauli drain	UnTapped	25-10-22 12:10	28-10-22 10:46	35 (Hazen)	7.6	0	44			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 68 COD (mg/L) : 120
564	Kaali	Muzaffarnagar	Muzaffarnagar	Jat Mujheda Drain	UnTapped	25-10-22 17:10	28-10-22 10:43	45 (Hazen)	7.5	0	106			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 86 COD (mg/L) : 296
565	Kaali	Muzaffarnagar	Muzaffarnagar	Begrajpura Drain	UnTapped	25-10-22 16:20	28-10-22 10:43	45 (Hazen)	7.4	0	132			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 102 COD (mg/L) : 432

566	Kaali	Meerut	Meerut	Odean drain	UnTapped	24-10-22 2:30	25-10-22 16:47	65 (Hazen)	7.8	0	60	150000		No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 684 COD (mg/L) : 388
567	Kaali	Meerut	Meerut	Abu Nala-1	UnTapped	24-10-22 2:30	25-10-22 16:46	50 (Hazen)	7.5	0	48	120000		No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 623 COD (mg/L) : 352
568	Kaali	Meerut	Meerut	Abu Nala -2	UnTapped	24-10-22 2:00	25-10-22 16:45	55 (Hazen)	7.6	0	56	130000		No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 548 COD (mg/L) : 372
569	Kaali	Meerut	Meerut	Chueya Drain	UnTapped	24-10-22 1:30	25-10-22 16:45	40 (Hazen)	7.4	0	46	100000		No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 257 COD (mg/L) : 256
570	Kaali	Aligarh	Aligarh	Kasganj drain / Ama Nala	UnTapped	24-10-22 10:15	24-10-22 17:25	Blaskish (Appearance)	7.2	0	156			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 300
571	Kaali	Aligarh	Aligarh	Hanuti drain	UnTapped	24-10-22 12:30	24-10-22 17:25	Blaskish (Appearance)	7.3	0	158			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 308
572	Kaali	Bulandshahr	Bulandshahr	Neem drain	UnTapped	19-10-22 12:25	19-10-22 15:15	35 (Hazen)	7.93	0	136	5400000	3500000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 115 COD (mg/L) : 312
573	Kaali	Bulandshahr	Bulandshahr	Narsalghat	UnTapped	19-10-22 10:30	19-10-22 15:14	35 (Hazen)	7.27	0	119	5800000	4300000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 132 COD (mg/L) : 320
574	Kaali	Bulandshahr	Bulandshahr	Maman Road	UnTapped	19-10-22 8:55	19-10-22 15:12	30 (Hazen)	7.42	0	99	6300000	4600000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 111 COD (mg/L) : 248
575	Kaali	Bulandshahr	Bulandshahr	Kasai Bada	UnTapped	19-10-22 10:45	19-10-22 15:12	35 (Hazen)	7.17	0	131	3500000	2700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 143 COD (mg/L) : 304
576	Kaali	Bulandshahr	Bulandshahr	Gulaothi Drain	UnTapped	19-10-22 1:50	19-10-22 15:11	30 (Hazen)	7.73	0	110	6300000	4600000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 98 COD (mg/L) : 304
577	Kaali	Bulandshahr	Bulandshahr	Faisalabad road	UnTapped	19-10-22 11:25	19-10-22 15:11	35 (Hazen)	7.97	0	119	4100000	3400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 145 COD (mg/L) : 344
578	Kaali	Bulandshahr	Bulandshahr	Devipura	UnTapped	19-10-22 12:00	19-10-22 15:10	30 (Hazen)	7.28	0	107	5800000	4300000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 118 COD (mg/L) : 256
579	Kaali	Bulandshahr	Bulandshahr	Cheelghat	UnTapped	19-10-22 10:05	19-10-22 15:08	30 (Hazen)	7.22	0	139	4700000	3900000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 146 COD (mg/L) : 344
580	Kaali	Bulandshahr	Bulandshahr	Chandbari road	UnTapped	19-10-22 9:50	19-10-22 15:08	35 (Hazen)	7.81	0	131	4700000	3400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 145 COD (mg/L) : 392
581	Kaali	Bulandshahr	Bulandshahr	Bridge DhamedaRoad	UnTapped	19-10-22 11:06	19-10-22 15:07	35 (Hazen)	7.42	0	102	4700000	3900000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 113 COD (mg/L) : 256
582	Kaali	Bulandshahr	Bulandshahr	Behind Shanidevmandi r	UnTapped	19-10-22 11:45	19-10-22 15:06	35 (Hazen)	7.93	0	125	5800000	4000000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 135 COD (mg/L) : 336
583	Kaali	Bulandshahr	Bulandshahr	Behind chamundaman dir	UnTapped	19-10-22 12:20	19-10-22 15:05	30 (Hazen)	7.8	0	131	4100000	2700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 135 COD (mg/L) : 384
584	Kaali	Bulandshahr	Bulandshahr	Adil Nagar 2	UnTapped	19-10-22 9:30	19-10-22 15:05	30 (Hazen)	7.71	0	107	4300000	2200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 123 COD (mg/L) : 304
585	Kaali	Bulandshahr	Bulandshahr	Adil nagar	UnTapped	19-10-22 9:15	19-10-22 15:04	30 (Hazen)	7.58	0	131	4600000	3500000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 140 COD (mg/L) : 328
586	Kaali	Muzaffarnagar	Muzaffarnagar	Khatauli drain	UnTapped	18-10-22 11:30	18-10-22 17:55	35 (Hazen)	7.3	0	46			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 52 COD (mg/L) : 128
587	Kaali	Muzaffarnagar	Muzaffarnagar	Jat Mujheda Drain	UnTapped	17-10-22 17:45	18-10-22 17:52	35 (Hazen)	7.2	0	96			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 58 COD (mg/L) : 240
588	Kaali	Muzaffarnagar	Muzaffarnagar	Begrajpura Drain	UnTapped	17-10-22 17:10	18-10-22 17:51	40 (Hazen)	7.4	0	118			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 90 COD (mg/L) : 400
589	Kaali	Ghaziabad	Hapur	Chhoiya Drain	UnTapped	10-10-22 17:30	18-10-22 15:25	30 (Hazen)	7.7	0	22	250000	210000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 33 COD (mg/L) : 100
590	Kaali	Ghaziabad	Ghaziabad	Kadradabad drain	UnTapped	10-10-22 16:25	18-10-22 15:24	30 (Hazen)	7.8	0	34	3800000	3200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 72 COD (mg/L) : 155
591	Kaali	Meerut	Meerut	Odean drain	UnTapped	17-10-22 3:00	18-10-22 15:17	60 (Hazen)	7.6	0	56	170000		No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 697 COD (mg/L) : 372
592	Kaali	Meerut	Meerut	Abu Nala-1	UnTapped	17-10-22 2:30	18-10-22 15:16	50 (Hazen)	7.4	0	52	110000		No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 612 COD (mg/L) : 340

593	Kaali	Meerut	Meerut	Abu Nala -2	UnTapped	17-10-22 2:00	18-10-22 15:15	55 (Hazen)	7.5	0	54	140000		No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 532 COD (mg/L) : 360
594	Kaali	Meerut	Meerut	Chueya Drain	UnTapped	17-10-22 1:30	18-10-22 15:14	45 (Hazen)	7.5	0	48	110000		No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 348 COD (mg/L) : 252
595	Kaali	Aligarh	Aligarh	Kasganj drain / Ama Nala	UnTapped	17-10-22 12:00	17-10-22 17:26	blackish (Appearance)	7.6	0	142			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 242
596	Kaali	Aligarh	Aligarh	Hanuti drain	UnTapped	17-10-22 11:05	17-10-22 17:25	blackish (Appearance)	7.5	0	142			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 276
597	Kaali	Bulandshahr	Bulandshahr	Neem drain	UnTapped	12-10-22 12:15	12-10-22 15:40	35 (Hazen)	7.58	0	110	5400000	3500000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 107 COD (mg/L) : 288
598	Kaali	Bulandshahr	Bulandshahr	Narsalghat	UnTapped	12-10-22 10:20	12-10-22 15:39	35 (Hazen)	7.66	0	125	3100000	2400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 105 COD (mg/L) : 304
599	Kaali	Bulandshahr	Bulandshahr	Maman Road	UnTapped	12-10-22 8:45	12-10-22 15:39	30 (Hazen)	7.46	0	99	4300000	2800000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 89 COD (mg/L) : 264
600	Kaali	Bulandshahr	Bulandshahr	Kasai Bada	UnTapped	12-10-22 10:37	12-10-22 15:38	35 (Hazen)	7.24	0	119	2800000	1700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 103 COD (mg/L) : 264
601	Kaali	Bulandshahr	Bulandshahr	Gulaothi Drain	UnTapped	12-10-22 1:40	12-10-22 15:37	30 (Hazen)	7.39	0	102	4300000	3100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 85 COD (mg/L) : 296
602	Kaali	Bulandshahr	Bulandshahr	Faisalabad road	UnTapped	12-10-22 11:15	12-10-22 15:37	35 (Hazen)	7.78	0	125	3500000	2200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 102 COD (mg/L) : 328
603	Kaali	Bulandshahr	Bulandshahr	Devipura	UnTapped	12-10-22 11:50	12-10-22 15:36	30 (Hazen)	7.69	0	110	4300000	3100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 98 COD (mg/L) : 248
604	Kaali	Bulandshahr	Bulandshahr	Cheelghat	UnTapped	12-10-22 9:55	12-10-22 15:34	30 (Hazen)	7.71	0	119	4300000	2400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 121 COD (mg/L) : 280
605	Kaali	Bulandshahr	Bulandshahr	Chandbari road	UnTapped	12-10-22 9:40	12-10-22 15:33	35 (Hazen)	7.23	0	139	5400000	4300000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 125 COD (mg/L) : 360
606	Kaali	Bulandshahr	Bulandshahr	Bridge Dhameda Road	UnTapped	12-10-22 10:55	12-10-22 15:32	35 (Hazen)	7.55	0	131	4300000	3300000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 112 COD (mg/L) : 312
607	Kaali	Bulandshahr	Bulandshahr	Behind Shanidevmandir	UnTapped	12-10-22 11:31	12-10-22 15:32	35 (Hazen)	7.74	0	113	3100000	2200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 95 COD (mg/L) : 240
608	Kaali	Bulandshahr	Bulandshahr	Behind chamundamandir	UnTapped	12-10-22 12:10	12-10-22 15:31	30 (Hazen)	7.87	0	102	4000000	2800000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 121 COD (mg/L) : 326
609	Kaali	Bulandshahr	Bulandshahr	Adil Nagar 2	UnTapped	12-10-22 9:20	12-10-22 15:31	35 (Hazen)	7.69	0	116	4300000	3100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 107 COD (mg/L) : 272
610	Kaali	Bulandshahr	Bulandshahr	Adil nagar	UnTapped	12-10-22 9:05	12-10-22 15:30	30 (Hazen)	7.55	0	107	3500000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 127 COD (mg/L) : 312
611	Kaali	Muzaffarnagar	Muzaffarnagar	Khatauli drain	UnTapped	11-10-22 4:10	11-10-22 17:28	30 (Hazen)	7.4	0	48			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 76 COD (mg/L) : 120
612	Kaali	Muzaffarnagar	Muzaffarnagar	Jat Mujheda Drain	UnTapped	11-10-22 3:30	11-10-22 17:27	40 (Hazen)	7.3	0	94			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 62 COD (mg/L) : 232
613	Kaali	Muzaffarnagar	Muzaffarnagar	Begrjapura Drain	UnTapped	11-10-22 2:00	11-10-22 17:26	45 (Hazen)	7.5	0	132			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 86 COD (mg/L) : 440
614	Kaali	Meerut	Meerut	Odean drain	UnTapped	10-10-22 3:00	11-10-22 16:09	50 (Hazen)	7.7	0	54	150000		No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 722 COD (mg/L) : 364
615	Kaali	Meerut	Meerut	Abu Nala-1	UnTapped	10-10-22 2:30	11-10-22 16:09	45 (Hazen)	7.5	0	50	120000		No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 644 COD (mg/L) : 332
616	Kaali	Meerut	Meerut	Abu Nala -2	UnTapped	10-10-22 2:00	11-10-22 16:08	50 (Hazen)	7.6	0	52	130000		No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 517 COD (mg/L) : 356
617	Kaali	Meerut	Meerut	Chueya Drain	UnTapped	10-10-22 1:30	11-10-22 16:07	40 (Hazen)	7.4	0	46	100000		No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 324 COD (mg/L) : 256
618	Kaali	Aligarh	Aligarh	Kasganj drain / Ama Nala	UnTapped	10-10-22 13:05	10-10-22 17:25	Muddy (Appearance)	7.4	1.6	130			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 246

619	Kaali	Aligarh	Aligarh	Hanuti drain	UnTapped	10-10-22 11:45	10-10-22 17:24	Muddy (Appearance)	7.5	2.4	136			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 262
620	Kaali	Ghaziabad	Hapur	Chhoiya Drain	UnTapped	03-10-22 13:10	10-10-22 12:57	30 (Hazen)	7.5	0	18	2600000	2200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 62COD (mg/L) : 38
621	Kaali	Ghaziabad	Ghaziabad	Kadradab drain	UnTapped	04-10-22 17:10	10-10-22 12:56	30 (Hazen)	7.6	0	38	3100000	2300000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 130COD (mg/L) : 94
622	Kaali	Bulandshahr	Bulandshahr	Neem drain	UnTapped	05-10-22 11:55	06-10-22 13:41	35 (Hazen)	7.69	0	122	5400000	4300000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 120COD (mg/L) : 320
623	Kaali	Bulandshahr	Bulandshahr	Narsalghat	UnTapped	05-10-22 10:01	06-10-22 13:40	35 (Hazen)	7.76	0	131	4300000	3300000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 135COD (mg/L) : 320
624	Kaali	Bulandshahr	Bulandshahr	Maman Road	UnTapped	05-10-22 8:25	06-10-22 13:39	30 (Hazen)	7.45	0	110	4300000	2800000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 115COD (mg/L) : 248
625	Kaali	Bulandshahr	Bulandshahr	Kasai Bada	UnTapped	05-10-22 10:15	06-10-22 13:39	35 (Hazen)	7.27	0	139	2800000	1700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 148COD (mg/L) : 304
626	Kaali	Bulandshahr	Bulandshahr	Gulaothi Drain	UnTapped	05-10-22 1:20	06-10-22 13:38	30 (Hazen)	7.48	0	119	4300000	3100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 120COD (mg/L) : 336
627	Kaali	Bulandshahr	Bulandshahr	Faisalabad road	UnTapped	05-10-22 10:55	06-10-22 13:38	35 (Hazen)	7.88	0	131	3500000	2200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 149COD (mg/L) : 336
628	Kaali	Bulandshahr	Bulandshahr	Devipura	UnTapped	05-10-22 11:32	06-10-22 13:37	30 (Hazen)	7.78	0	122	4000000	3300000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 123COD (mg/L) : 248
629	Kaali	Bulandshahr	Bulandshahr	Cheelghat	UnTapped	05-10-22 9:35	06-10-22 13:36	30 (Hazen)	7.82	0	151	3300000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 149COD (mg/L) : 320
630	Kaali	Bulandshahr	Bulandshahr	Chandbari road	UnTapped	05-10-22 9:20	06-10-22 13:35	35 (Hazen)	7.23	0	145	3300000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 151COD (mg/L) : 344
631	Kaali	Bulandshahr	Bulandshahr	Bridge Dhameda Road	UnTapped	05-10-22 10:34	06-10-22 13:35	35 (Hazen)	7.64	0	139	5400000	3500000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 140COD (mg/L) : 344
632	Kaali	Bulandshahr	Bulandshahr	Behind Shanidevmandir	UnTapped	05-10-22 11:15	06-10-22 13:34	35 (Hazen)	7.85	0	125	3100000	2400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 118COD (mg/L) : 288
633	Kaali	Bulandshahr	Bulandshahr	Behind chamundamandir	UnTapped	05-10-22 11:51	06-10-22 13:34	30 (Hazen)	7.98	0	142	4300000	3500000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 140COD (mg/L) : 304
634	Kaali	Bulandshahr	Bulandshahr	Adil Nagar 2	UnTapped	05-10-22 9:00	06-10-22 13:33	35 (Hazen)	7.8	0	145	4000000	2400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 128COD (mg/L) : 288
635	Kaali	Bulandshahr	Bulandshahr	Adil nagar	UnTapped	05-10-22 8:45	06-10-22 13:32	30 (Hazen)	7.66	0	136	3100000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 145COD (mg/L) : 308
636	Kaali	Muzaffarnagar	Muzaffarnagar	Khatauli drain	UnTapped	04-10-22 16:35	05-10-22 20:29	35 (Hazen)	7.5	0	42			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 68COD (mg/L) : 112
637	Kaali	Muzaffarnagar	Muzaffarnagar	Jat Mujheda Drain	UnTapped	04-10-22 15:30	05-10-22 20:28	45 (Hazen)	7.4	0	102			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 84COD (mg/L) : 288
638	Kaali	Muzaffarnagar	Muzaffarnagar	Begrajpura Drain	UnTapped	04-10-22 15:10	05-10-22 20:27	40 (Hazen)	7.3	0	130			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 70COD (mg/L) : 424
639	Kaali	Meerut	Meerut	Chueya Drain	UnTapped	03-10-22 15:20	04-10-22 12:01	45 (Hazen)	7.6	0	48	110000		No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 308COD (mg/L) : 264
640	Kaali	Meerut	Meerut	Abu Nala -2	UnTapped	03-10-22 14:20	04-10-22 12:01	50 (Hazen)	7.5	0	54	140000		No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 516COD (mg/L) : 364
641	Kaali	Meerut	Meerut	Abu Nala-1	UnTapped	03-10-22 11:15	04-10-22 12:00	45 (Hazen)	7.6	0	52	110000		No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 623COD (mg/L) : 344
642	Kaali	Meerut	Meerut	Odean drain	UnTapped	03-10-22 11:10	04-10-22 12:00	45 (Hazen)	7.8	0	56	160000		No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 716COD (mg/L) : 372
643	Kaali	Aligarh	Aligarh	Kasganj drain / Ama Nala	UnTapped	03-10-22 14:30	03-10-22 17:37	BLAKISH (Appearance)	7.2	0	168			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 300
644	Kaali	Aligarh	Aligarh	Hanuti drain	UnTapped	03-10-22 13:45	03-10-22 17:36	BLAKISH (Appearance)	7.1	0	176			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 246

645	Pandu	Kanpur Nagar	Kanpur Nagar	ICI Nala	UnTapped	31-10-22 12:38	11-11-22 16:04	30 (Hazen)	7.08	0	62			Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 112 COD (mg/L) : 130
646	Pandu	Kanpur Nagar	Kanpur Nagar	GandaNala	UnTapped	31-10-22 13:02	11-11-22 15:51	30 (Hazen)	7.59	0	78			Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 124 COD (mg/L) : 180
647	Pandu	Kanpur Nagar	Kanpur Nagar	HalwaKhand Nala	UnTapped	31-10-22 13:45	11-11-22 15:50	40 (Hazen)	7.78	0	76			Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 132 COD (mg/L) : 160
648	Pandu	Kanpur Nagar	Kanpur Nagar	Ratan Pur Nala	UnTapped	31-10-22 12:01	11-11-22 15:49	30 (Hazen)	7.91	0	72			Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 128 COD (mg/L) : 190
649	Pandu	Kanpur Nagar	Kanpur Nagar	Panki Nala (Thermal power)	UnTapped	31-10-22 12:38	11-11-22 15:49	40 (Hazen)	7.67	0	68			Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 136 COD (mg/L) : 180
650	Pandu	Kanpur Nagar	Kanpur Nagar	GandaNala	UnTapped	17-10-22 14:36	19-10-22 12:36	40 (Hazen)	7.43	0	76			Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 152 COD (mg/L) : 170
651	Pandu	Kanpur Nagar	Kanpur Nagar	Ratan Pur Nala	UnTapped	17-10-22 13:24	19-10-22 12:35	40 (Hazen)	7.56	0	78			Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 156 COD (mg/L) : 180
652	Pandu	Kanpur Nagar	Kanpur Nagar	Panki Nala (Thermal power)	UnTapped	17-10-22 13:41	19-10-22 12:34	40 (Hazen)	7.52	0	72			Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 144 COD (mg/L) : 170
653	Pandu	Kanpur Nagar	Kanpur Nagar	ICI Nala	UnTapped	17-10-22 14:11	19-10-22 12:33	30 (Hazen)	7.59	0	68			Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 124 COD (mg/L) : 150
654	Pandu	Kanpur Nagar	Kanpur Nagar	GandaNala	UnTapped	03-10-22 13:25	11-10-22 12:01	30 (Hazen)	7.74	0	64			Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 138 COD (mg/L) : 160
655	Pandu	Kanpur Nagar	Kanpur Nagar	HalwaKhand Nala	UnTapped	03-10-22 14:12	11-10-22 12:01	30 (Hazen)	7.76	0	72			Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 144 COD (mg/L) : 180
656	Pandu	Kanpur Nagar	Kanpur Nagar	Ratan Pur Nala	UnTapped	03-10-22 12:11	11-10-22 12:00	30 (Hazen)	8.47	0	74			Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 130 COD (mg/L) : 190
657	Pandu	Kanpur Nagar	Kanpur Nagar	Panki Nala (Thermal power)	UnTapped	03-10-22 12:28	11-10-22 11:59	40 (Hazen)	7.86	0	66			Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 124 COD (mg/L) : 180
658	Pandu	Kanpur Nagar	Kanpur Nagar	ICI Nala	UnTapped	03-10-22 12:58	11-10-22 11:59	30 (Hazen)	7.58	0	72			Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 148 COD (mg/L) : 200
659	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	31-10-22 1:00	31-10-22 16:07	26 (Hazen)	8.02	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
660	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	30-10-22 12:15	30-10-22 15:53	26 (Hazen)	7.89	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
661	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	29-10-22 12:30	29-10-22 16:12	25 (Hazen)	7.89	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
662	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	28-10-22 1:45	28-10-22 16:04	29 (Hazen)	7.59	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
663	Ramganga	Bareilly	Bareilly	Nakatia	UnTapped	28-10-22 15:29	28-10-22 15:30	Light blackish (Hazen)	7.2	0.4	36	14000000	8400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 320
664	Ramganga	Bareilly	Bareilly	Deveranaiya Nala (River) (Club)	UnTapped	28-10-22 15:28	28-10-22 15:28	Light blackish (Hazen)	7.2	0	34	8400000	790000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 320
665	Ramganga	Bareilly	Bareilly	Chaubari	UnTapped	28-10-22 15:26	28-10-22 15:27	Light blackish (Hazen)	7.1	0.6	29	1200000	840000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 280
666	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	27-10-22 12:20	27-10-22 16:14	26 (Hazen)	8.02	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
667	Ramganga	Bijnor	Bijnor	Nasiya Drain	UnTapped	25-10-22 11:40	27-10-22 12:37	20 (Hazen)	7.71	6.4	2.3	940	460	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 60 COD (mg/L) : 40
668	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	26-10-22 11:45	26-10-22 16:35	26 (Hazen)	8.18	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
669	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	25-10-22 1:30	25-10-22 15:47	26 (Hazen)	7.78	0	95	4600000	2400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 398 COD (mg/L) : 192
670	Ramganga	Moradabad	Moradabad	Vivekanand Hospital-Right	UnTapped	25-10-22 10:10	25-10-22 15:46	Blackish (Appearance)	7.59	0	80	2700000	1300000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 471 COD (mg/L) : 224

671	Ramganga	Moradabad	Moradabad	TDI City Drain	UnTapped	25-10-22 11:20	25-10-22 15:45	Blackish (Appearance)	7.81	0.4	90	4600000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 431 COD (mg/L) : 240
672	Ramganga	Moradabad	Moradabad	Moksh Dham Drain	UnTapped	25-10-22 10:45	25-10-22 15:42	Blackish (Appearance)	7.77	0	85	6300000	3100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 413 COD (mg/L) : 192
673	Ramganga	Moradabad	Moradabad	MIT Drain	UnTapped	25-10-22 11:50	25-10-22 15:42	Blackish (Appearance)	7.9	0.2	75	9400000	3400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 411 COD (mg/L) : 240
674	Ramganga	Moradabad	Moradabad	Karula drain	UnTapped	25-10-22 12:05	25-10-22 15:40	Blackish (Appearance)	7.62	0	70	4800000	2500000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 398 COD (mg/L) : 208
675	Ramganga	Moradabad	Moradabad	Delhi Road (R)	UnTapped	25-10-22 2:10	25-10-22 15:36	Turbid (Appearance)	7.71	0.4	70	6300000	3100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 411 COD (mg/L) : 240
676	Ramganga	Moradabad	Moradabad	Delhi Road (L)	UnTapped	25-10-22 2:30	25-10-22 15:35	Turbid (Appearance)	7.61	0.5	85	7000000	3800000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 461 COD (mg/L) : 224
677	Ramganga	Moradabad	Moradabad	Chandausi Road (R)	UnTapped	25-10-22 1:00	25-10-22 15:34	Turbid (Appearance)	7.41	0.2	90	7000000	3400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 381 COD (mg/L) : 208
678	Ramganga	Moradabad	Moradabad	Chandausi Road (L)	UnTapped	25-10-22 1:20	25-10-22 15:33	Turbid (Appearance)	7.25	0	65	3300000	1700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 381 COD (mg/L) : 192
679	Ramganga	Moradabad	Moradabad	Chakkar Ki Milak (Mukarampur)	UnTapped	25-10-22 12:25	25-10-22 15:32	Blackish (Appearance)	7.71	0	70	4600000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 381 COD (mg/L) : 240
680	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	24-10-22 11:30	24-10-22 16:29	25 (Hazen)	8.3	0	95	4600000	2400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 398 COD (mg/L) : 192
681	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	23-10-22 12:25	23-10-22 16:41	26 (Hazen)	8.22	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 0 COD (mg/L) : 0
682	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	22-10-22 1:00	22-10-22 15:56	28 (Hazen)	7.79	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 0 COD (mg/L) : 0
683	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	21-10-22 13:00	21-10-22 16:13	25 (Hazen)	7.78	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 0 COD (mg/L) : 0
684	Ramganga	Bareilly	Bareilly	Nakatia	UnTapped	21-10-22 14:55	21-10-22 14:56	Light blackish (Hazen)	7.1	0	34	14000000	9200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 0 COD (mg/L) : 360
685	Ramganga	Bareilly	Bareilly	Deveranaiya Nala (River) (Club)	UnTapped	21-10-22 14:55	21-10-22 14:55	Light blackish (Hazen)	7.1	0	33	9200000	7900000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 0 COD (mg/L) : 320
686	Ramganga	Bareilly	Bareilly	Chaubari	UnTapped	21-10-22 14:52	21-10-22 14:54	Light blackish (Hazen)	7.2	0	28	1100000	7900000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 0 COD (mg/L) : 280
687	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	20-10-22 12:10	20-10-22 17:09	27 (Hazen)	7.78	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 0 COD (mg/L) : 0
688	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	19-10-22 12:45	19-10-22 16:49	29 (Hazen)	8.2	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 0 COD (mg/L) : 0
689	Ramganga	Moradabad	Moradabad	Delhi Road (R)	UnTapped	18-10-22 14:30	19-10-22 15:05	Turbid (Appearance)	7.48	0	90	3600000	1500000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 379 COD (mg/L) : 240
690	Ramganga	Moradabad	Moradabad	Delhi Road (L)	UnTapped	18-10-22 14:45	19-10-22 15:04	Turbid (Appearance)	7.67	0	60	4800000	2500000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 404 COD (mg/L) : 192
691	Ramganga	Moradabad	Moradabad	Chandausi Road (R)	UnTapped	18-10-22 13:20	19-10-22 15:03	Turbid (Appearance)	7.14	0.1	85	4900000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 397 COD (mg/L) : 224
692	Ramganga	Moradabad	Moradabad	Chandausi Road (L)	UnTapped	18-10-22 13:40	19-10-22 15:03	Turbid (Appearance)	7.32	0.1	65	3400000	1700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : OTSS (mg/L) : 413 COD (mg/L) : 208

693	Ramganga	Moradabad	Moradabad	Chakkar Ki Milak (Mukarampur)	UnTapped	18-10-22 12:20	19-10-22 15:02	Blackish (Appearance)	7.11	0	60	4600000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 421 COD (mg/L) : 256
694	Ramganga	Moradabad	Moradabad	MIT Drain	UnTapped	18-10-22 10:55	19-10-22 15:02	Blackish (Appearance)	7.46	0	85	3300000	1700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 393 COD (mg/L) : 208
695	Ramganga	Moradabad	Moradabad	TDI City Drain	UnTapped	18-10-22 10:10	19-10-22 15:01	Blackish (Appearance)	7.31	0	75	6300000	3100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 378 COD (mg/L) : 240
696	Ramganga	Moradabad	Moradabad	Moksh Dham Drain	UnTapped	18-10-22 9:45	19-10-22 15:01	Blackish (Appearance)	7.41	0	90	4600000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 413 COD (mg/L) : 240
697	Ramganga	Moradabad	Moradabad	Vivekanand Hospital-Right	UnTapped	18-10-22 9:15	19-10-22 15:00	Blackish (Appearance)	6.69	0	75	7000000	3400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 427 COD (mg/L) : 224
698	Ramganga	Moradabad	Moradabad	Karula drain	UnTapped	18-10-22 12:10	19-10-22 14:59	Blackish (Appearance)	7.13	0	80	4600000	2400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 398 COD (mg/L) : 208
699	Ramganga	Moradabad	Moradabad	Barbalan	UnTapped	18-10-22 11:25	19-10-22 14:59	Blackish (Appearance)	7.61	0	65	4900000	2500000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 471 COD (mg/L) : 240
700	Ramganga	Bijnor	Bijnor	Nasiya Drain	UnTapped	18-10-22 11:20	18-10-22 18:47	20 (Hazen)	7.9	6.4	2.6	790	460	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 58 COD (mg/L) : 40
701	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	18-10-22 1:15	18-10-22 17:03	28 (Hazen)	8.11	0	60	7000000	3800000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 401 COD (mg/L) : 224
702	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	17-10-22 12:50	17-10-22 16:57	26 (Hazen)	7.77	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
703	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	14-10-22 13:10	14-10-22 17:10	28 (Hazen)	7.73	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
704	Ramganga	Bareilly	Bareilly	Nakatia	UnTapped	14-10-22 15:55	14-10-22 15:55	Light blackish (Hazen)	7.1	0	32	9200000	7900000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 320
705	Ramganga	Bareilly	Bareilly	Deveranaiya Nala (River) (Club)	UnTapped	14-10-22 15:55	14-10-22 15:55	Light blackish (Hazen)	7.2	0.8	31	8400000	4800000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 280
706	Ramganga	Bareilly	Bareilly	Chaubari	UnTapped	14-10-22 15:53	14-10-22 15:54	Light blackish (Hazen)	7.1	0.5	24	1100000	790000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 260
707	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	13-10-22 12:20	13-10-22 17:41	29 (Hazen)	8.1	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
708	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	12-10-22 12:10	12-10-22 16:32	28 (Hazen)	8.2	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
709	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	11-10-22 12:20	12-10-22 16:00	29 (Hazen)	7.73	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
710	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	10-10-22 12:25	12-10-22 15:59	30 (Hazen)	7.74	0	90	9400000	3400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 401 COD (mg/L) : 240
711	Ramganga	Moradabad	Moradabad	Delhi Road (R)	UnTapped	11-10-22 14:15	12-10-22 15:44	Turbid (Appearance)	7.56	0.1	65	940000	340000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 391 COD (mg/L) : 208
712	Ramganga	Moradabad	Moradabad	Delhi Road (L)	UnTapped	11-10-22 14:30	12-10-22 15:44	Turbid (Appearance)	7.52	0.2	95	7900000	3900000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 381 COD (mg/L) : 256
713	Ramganga	Moradabad	Moradabad	Chandausi Road (R)	UnTapped	11-10-22 13:05	12-10-22 15:41	Turbid (Appearance)	7.56	0.1	85	7000000	3800000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 381 COD (mg/L) : 208
714	Ramganga	Moradabad	Moradabad	Chandausi Road (L)	UnTapped	11-10-22 13:20	12-10-22 15:41	Turbid (Appearance)	7.32	0.5	60	630000	310000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 378 COD (mg/L) : 240

715	Ramganga	Moradabad	Moradabad	Chakkar Ki Milak (Mukarampur)	UnTapped	11-10-22 12:00	12-10-22 15:38	Blackish (Appearance)	7.67	0	75	3400000	1700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 401 COD (mg/L) : 240
716	Ramganga	Moradabad	Moradabad	MIT Drain	UnTapped	11-10-22 11:50	12-10-22 15:37	Blackish (Appearance)	7.11	0	65	4600000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 372 COD (mg/L) : 240
717	Ramganga	Moradabad	Moradabad	TDI City Drain	UnTapped	11-10-22 11:15	12-10-22 15:36	Blackish (Appearance)	7.43	0	80	7000000	3400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 391 COD (mg/L) : 240
718	Ramganga	Moradabad	Moradabad	Moksh Dham Drain	UnTapped	11-10-22 11:55	12-10-22 15:35	Blackish (Appearance)	6.98	0	70	9400000	3400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 387 COD (mg/L) : 192
719	Ramganga	Moradabad	Moradabad	Vivekanand Hospital-Right	UnTapped	11-10-22 10:20	12-10-22 15:34	Blackish (Appearance)	7.71	0	85	4600000	2400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 411 COD (mg/L) : 208
720	Ramganga	Moradabad	Moradabad	Karula drain	UnTapped	11-10-22 12:15	12-10-22 13:57	BLACKISH (Appearance)	7.61	0	90	7000000	3800000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 393 COD (mg/L) : 176
721	Ramganga	Moradabad	Moradabad	Barbalan	UnTapped	11-10-22 11:30	12-10-22 13:51	BLACKISH (Appearance)	7.91	0	65	6300000	3100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 418 COD (mg/L) : 192
722	Ramganga	Bijnor	Bijnor	Nasiya Drain	UnTapped	11-10-22 10:50	11-10-22 16:22	20 (Hazen)	7.62	6.5	2.5	940	460	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 57 COD (mg/L) : 48
723	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	09-10-22 11:20	09-10-22 16:29	25 (Hazen)	7.76	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
724	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	08-10-22 12:20	08-10-22 16:46	27 (Hazen)	7.78	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
725	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	07-10-22 12:35	07-10-22 16:18	29 (Hazen)	8.21	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
726	Ramganga	Bareilly	Bareilly	Nakatia	UnTapped	07-10-22 15:11	07-10-22 15:12	Light blackish (Hazen)	7.2	1	36	14000000	8400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 320
727	Ramganga	Bareilly	Bareilly	Deveranaiya Nala (River) (Club)	UnTapped	07-10-22 15:11	07-10-22 15:11	Light (Hazen)	7.1	1.2	34	9200000	7900000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 320
728	Ramganga	Bareilly	Bareilly	Chaubari	UnTapped	07-10-22 15:10	07-10-22 15:11	Light blackish (Hazen)	7.3	0.7	23	1700000	1100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 280
729	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	06-10-22 14:00	06-10-22 18:02	27 (Hazen)	7.69	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
730	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	05-10-22 12:10	06-10-22 18:02	29 (Hazen)	8.12	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
731	Ramganga	Bijnor	Bijnor	Nasiya Drain	UnTapped	04-10-22 12:15	06-10-22 10:35	20 (Hazen)	7.61	6.3	2.3	940	460	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 60 COD (mg/L) : 40
732	Ramganga	Moradabad	Moradabad	Vivekanand Hospital-Right	UnTapped	04-10-22 10:30	04-10-22 17:16	Blackish (Appearance)	8.3	0	75	4600000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 398 COD (mg/L) : 256
733	Ramganga	Moradabad	Moradabad	TDI City Drain	UnTapped	04-10-22 11:25	04-10-22 17:14	Blackish (Appearance)	7.31	0	65	4300000	2200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 403 COD (mg/L) : 224
734	Ramganga	Moradabad	Moradabad	Prabhat Market	UnTapped	04-10-22 1:40	04-10-22 17:13	Blackish (Appearance)	7.67	0	85	9400000	3400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 389 COD (mg/L) : 224
735	Ramganga	Moradabad	Moradabad	Nawabpura drain -2	UnTapped	04-10-22 2:10	04-10-22 17:13	Blackish (Appearance)	8	0	85	3400000	1700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 389 COD (mg/L) : 240
736	Ramganga	Moradabad	Moradabad	Nawabpura drain -1	UnTapped	04-10-22 1:50	04-10-22 17:12	Blackish (Appearance)	8.03	0	75	4600000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 374 COD (mg/L) : 221

737	Ramganga	Moradabad	Moradabad	Moksh Dham Drain	UnTapped	04-10-22 11:05	04-10-22 17:11	Blackish (Appearance)	6.93	0	85	7000000	3800000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 379 COD (mg/L) : 176
738	Ramganga	Moradabad	Moradabad	MIT Drain	UnTapped	04-10-22 11:55	04-10-22 17:11	Blackish (Appearance)	7.44	0.4	75	2700000	1300000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 415 COD (mg/L) : 240
739	Ramganga	Moradabad	Moradabad	Lalbagh Drain	UnTapped	04-10-22 12:05	04-10-22 17:10	Blackish (Appearance)	7.39	0	75	4600000	2400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 394 COD (mg/L) : 208
740	Ramganga	Moradabad	Moradabad	Katghar Railway Station Drain	UnTapped	04-10-22 8:55	04-10-22 17:09	Blackish (Appearance)	7.78	0	65	5200000	2400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 391 COD (mg/L) : 208
741	Ramganga	Moradabad	Moradabad	Karula drain	UnTapped	04-10-22 9:55	04-10-22 17:07	Blackish (Appearance)	7.91	0	65	3300000	1700000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 373 COD (mg/L) : 208
742	Ramganga	Moradabad	Moradabad	Jigar Colony	UnTapped	04-10-22 2:45	04-10-22 17:06	Blackish (Appearance)	7.81	0	65	7000000	3400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 398 COD (mg/L) : 208
743	Ramganga	Moradabad	Moradabad	Jhabbu Ka Nala	UnTapped	04-10-22 3:10	04-10-22 17:05	Blackish (Appearance)	6.91	0	90	6300000	3100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 401 COD (mg/L) : 256
744	Ramganga	Moradabad	Moradabad	Jama Masjid-Left	UnTapped	04-10-22 2:10	04-10-22 17:05	Blackish (Appearance)	7.81	0	65	4900000	2500000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 412 COD (mg/L) : 192
745	Ramganga	Moradabad	Moradabad	Jama Masjid Right Drain	UnTapped	04-10-22 2:20	04-10-22 17:04	Blackish (Appearance)	7.43	0	90	2500000	1200000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 401 COD (mg/L) : 176
746	Ramganga	Moradabad	Moradabad	Ghosiyar	UnTapped	04-10-22 9:00	04-10-22 17:03	Blackish (Appearance)	7.67	0	75	7900000	3900000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 421 COD (mg/L) : 240
747	Ramganga	Moradabad	Moradabad	Delhi Road (R)	UnTapped	04-10-22 1:40	04-10-22 17:02	Turbid (Appearance)	8	0.4	85	11000000	5800000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 413 COD (mg/L) : 176
748	Ramganga	Moradabad	Moradabad	Delhi Road (L)	UnTapped	04-10-22 1:30	04-10-22 17:02	Turbid (Appearance)	8.03	0.2	75	5800000	3300000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 401 COD (mg/L) : 240
749	Ramganga	Moradabad	Moradabad	Daheria/ Dateria Drain	UnTapped	04-10-22 11:20	04-10-22 17:00	Blackish (Appearance)	7.6	0	90	9400000	3400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 401 COD (mg/L) : 240
750	Ramganga	Moradabad	Moradabad	Chandausi Road (R)	UnTapped	04-10-22 10:30	04-10-22 16:57	Turbid (Appearance)	7.56	0.6	95	7900000	3900000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 399 COD (mg/L) : 192
751	Ramganga	Moradabad	Moradabad	Chandausi Road (L)	UnTapped	04-10-22 10:20	04-10-22 16:47	Turbid (Appearance)	7.73	0	65	4800000	2500000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 393 COD (mg/L) : 208
752	Ramganga	Moradabad	Moradabad	Chakkar Ki Milak (Mukarampur)	UnTapped	04-10-22 12:20	04-10-22 16:47	Blackish (Appearance)	7.65	0	80	4900000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 408 COD (mg/L) : 192
753	Ramganga	Moradabad	Moradabad	Barbalan	UnTapped	04-10-22 9:30	04-10-22 16:46	Blackish (Appearance)	7.83	0	90	8400000	4000000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 412 COD (mg/L) : 192
754	Ramganga	Moradabad	Moradabad	Kudaghar Drain	UnTapped	04-10-22 8:50	04-10-22 16:38	Blackish (Hazen)	7.78	0	70	4600000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 375 COD (mg/L) : 192
755	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	04-10-22 12:35	04-10-22 15:49	26 (Hazen)	7.67	0	95	7000000	3800000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 407 COD (mg/L) : 192
756	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	03-10-22 13:15	03-10-22 17:54	29 (Hazen)	7.81	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0

757	Ramganga	Moradabad	Rampur	Rampur Drain	UnTapped	02-10-22 12:25	02-10-22 17:27	27 (Hazen)	8.09	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 OTSS (mg/L) : 0 OCOD (mg/L) : 0
758	Varuna	Varanasi	Varanasi	Narokhar drain	UnTapped	31-10-22 12:20	04-11-22 17:00	30 (Hazen)	7.26	1.3	40	2800000	1700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 130 COD (mg/L) : 176
759	Varuna	Varanasi	Varanasi	Sarang Pond Drain	UnTapped	31-10-22 12:10	04-11-22 17:00	30 (Hazen)	7.32	1.4	38	3100000	2300000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 124 COD (mg/L) : 152
760	Varuna	Varanasi	Varanasi	Hukulganj drain	UnTapped	31-10-22 11:30	04-11-22 16:59	30 (Hazen)	7.21	1.2	42	3200000	2600000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 128 COD (mg/L) : 188
761	Varuna	Varanasi	Varanasi	Teliyabagh drain	UnTapped	31-10-22 11:20	04-11-22 16:58	30 (Hazen)	7.39	1.6	40	2600000	1700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 116 COD (mg/L) : 168
762	Varuna	Varanasi	Varanasi	Khajuri colony drain	UnTapped	31-10-22 11:10	04-11-22 16:58	30 (Hazen)	7.36	1.6	38	3400000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 124 COD (mg/L) : 192
763	Varuna	Varanasi	Varanasi	Ardali Bazar drain	UnTapped	31-10-22 9:35	04-11-22 16:55	30 (Hazen)	7.17	1.4	42	3800000	2600000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 150 COD (mg/L) : 202
764	Varuna	Varanasi	Varanasi	Central jail drain	UnTapped	31-10-22 9:20	04-11-22 16:55	30 (Hazen)	7.26	1	44	3800000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 126 COD (mg/L) : 198
765	Varuna	Varanasi	Varanasi	Chamrotha drain	UnTapped	31-10-22 8:50	04-11-22 16:55	30 (Hazen)	7.38	1.5	38	3400000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 134 COD (mg/L) : 182
766	Varuna	Varanasi	Varanasi	Fulvaria Drain	UnTapped	31-10-22 8:20	04-11-22 16:54	30 (Hazen)	7.24	1.2	42	3800000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 168 COD (mg/L) : 208
767	Varuna	Varanasi	Varanasi	Banaras drain number-5	UnTapped	31-10-22 8:10	04-11-22 16:53	30 (Hazen)	7.26	1.4	40	2400000	1300000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 144 COD (mg/L) : 204
768	Varuna	Varanasi	Varanasi	Narokhar drain	UnTapped	24-10-22 12:20	26-10-22 16:07	30 (Hazen)	7.19	1	44	3400000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 132 COD (mg/L) : 178
769	Varuna	Varanasi	Varanasi	Sarang Pond Drain	UnTapped	24-10-22 12:10	26-10-22 16:06	30 (Hazen)	7.28	1.1	42	3200000	2600000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 128 COD (mg/L) : 156
770	Varuna	Varanasi	Varanasi	Hukulganj drain	UnTapped	24-10-22 11:30	26-10-22 16:03	30 (Hazen)	7.34	1.6	38	2800000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 124 COD (mg/L) : 182
771	Varuna	Varanasi	Varanasi	Teliyabagh drain	UnTapped	24-10-22 11:20	26-10-22 16:03	30 (Hazen)	7.36	1.5	42	3100000	2300000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 118 COD (mg/L) : 174
772	Varuna	Varanasi	Varanasi	Khajuri colony drain	UnTapped	24-10-22 11:10	26-10-22 15:59	30 (Hazen)	7.32	1.4	40	3800000	2600000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 126 COD (mg/L) : 198
773	Varuna	Varanasi	Varanasi	Ardali Bazar drain	UnTapped	24-10-22 9:35	26-10-22 15:57	30 (Hazen)	7.12	1	46	3900000	2700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 154 COD (mg/L) : 206
774	Varuna	Varanasi	Varanasi	Central jail drain	UnTapped	24-10-22 9:20	26-10-22 15:55	30 (Hazen)	7.31	1.1	42	3500000	1700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 122 COD (mg/L) : 194
775	Varuna	Varanasi	Varanasi	Chamrotha drain	UnTapped	24-10-22 8:50	26-10-22 15:54	30 (Hazen)	7.37	1.3	40	3800000	2600000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 138 COD (mg/L) : 186
776	Varuna	Varanasi	Varanasi	Banaras drain number-5	UnTapped	24-10-22 8:10	26-10-22 15:52	30 (Hazen)	7.24	1.3	42	2800000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 146 COD (mg/L) : 208
777	Varuna	Varanasi	Varanasi	Narokhar drain	UnTapped	17-10-22 12:20	20-10-22 11:44	30 (Hazen)	7.21	1.1	42	3300000	2700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 130 COD (mg/L) : 176
778	Varuna	Varanasi	Varanasi	Sarang Pond Drain	UnTapped	17-10-22 12:10	20-10-22 11:43	30 (Hazen)	7.32	1.2	40	3100000	2100000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 134 COD (mg/L) : 164
779	Varuna	Varanasi	Varanasi	Hukulganj drain	UnTapped	17-10-22 11:30	20-10-22 11:39	30 (Hazen)	7.38	1.5	40	3100000	1700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 128 COD (mg/L) : 184
780	Varuna	Varanasi	Varanasi	Teliyabagh drain	UnTapped	17-10-22 11:20	20-10-22 11:39	30 (Hazen)	7.41	1.6	38	2600000	1700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 122 COD (mg/L) : 176
781	Varuna	Varanasi	Varanasi	Khajuri colony drain	UnTapped	17-10-22 11:15	20-10-22 11:26	30 (Hazen)	7.35	1.3	42	3900000	2700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 132 COD (mg/L) : 194
782	Varuna	Varanasi	Varanasi	Ardali Bazar drain	UnTapped	17-10-22 9:35	20-10-22 11:25	30 (Hazen)	7.15	1.1	44	4000000	2700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 156 COD (mg/L) : 202
783	Varuna	Varanasi	Varanasi	Central jail drain	UnTapped	17-10-22 9:20	20-10-22 11:18	30 (Hazen)	7.39	1.3	40	3400000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 124 COD (mg/L) : 196
784	Varuna	Varanasi	Varanasi	Chamrotha drain	UnTapped	17-10-22 8:50	20-10-22 11:18	30 (Hazen)	7.34	1.1	42	3900000	2200000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 142 COD (mg/L) : 188
785	Varuna	Varanasi	Varanasi	Banaras drain number-5	UnTapped	17-10-22 8:10	20-10-22 11:17	30 (Hazen)	7.28	1.4	38	2600000	1700000	Yes	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 136 COD (mg/L) : 206

786	Varuna	Varanasi	Varanasi	Narokhar drain	UnTapped	10-10-22 12:20	15-10-22 12:37	30 (Hazen)	7.25	1.2	40	3100000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 128COD (mg/L) : 172
787	Varuna	Varanasi	Varanasi	Sarang Pond Drain	UnTapped	10-10-22 12:10	15-10-22 12:37	30 (Hazen)	7.37	1.4	38	2800000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 132COD (mg/L) : 178
788	Varuna	Varanasi	Varanasi	Hukulganj drain	UnTapped	10-10-22 11:30	15-10-22 12:34	30 (Hazen)	7.36	1.4	42	3200000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 130COD (mg/L) : 178
789	Varuna	Varanasi	Varanasi	Teliyabagh drain	UnTapped	10-10-22 11:20	15-10-22 12:34	30 (Hazen)	7.45	1.5	40	2800000	1700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 124COD (mg/L) : 182
790	Varuna	Varanasi	Varanasi	Khajuri colony drain	UnTapped	10-10-22 11:15	15-10-22 12:33	30 (Hazen)	7.44	1.6	38	3500000	1700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 128COD (mg/L) : 196
791	Varuna	Varanasi	Varanasi	Ardali Bazar drain	UnTapped	10-10-22 9:35	15-10-22 12:25	30 (Hazen)	7.22	1	42	3900000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 152COD (mg/L) : 208
792	Varuna	Varanasi	Varanasi	Central jail drain	UnTapped	10-10-22 9:20	15-10-22 12:25	30 (Hazen)	7.36	1.2	44	3500000	1700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 128COD (mg/L) : 202
793	Varuna	Varanasi	Varanasi	Chamrotha drain	UnTapped	10-10-22 8:50	15-10-22 12:21	30 (Hazen)	7.44	1.4	38	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 140COD (mg/L) : 196
794	Varuna	Varanasi	Varanasi	Banaras drain number-5	UnTapped	10-10-22 8:10	15-10-22 12:21	30 (Hazen)	7.21	1.2	40	2800000	1700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 138COD (mg/L) : 202
795	Varuna	Varanasi	Varanasi	Narokhar drain	UnTapped	03-10-22 12:20	11-10-22 17:19	30 (Hazen)	7.26	1.1	42	3400000	2700000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 130COD (mg/L) : 164
796	Varuna	Varanasi	Varanasi	Sarang Pond Drain	UnTapped	03-10-22 12:10	11-10-22 17:19	30 (Hazen)	7.34	1.2	40	3100000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 136COD (mg/L) : 172
797	Varuna	Varanasi	Varanasi	Hukulganj drain	UnTapped	03-10-22 11:30	11-10-22 17:13	30 (Hazen)	7.37	1.6	40	2800000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 126COD (mg/L) : 182
798	Varuna	Varanasi	Varanasi	Teliyabagh drain	UnTapped	03-10-22 11:20	11-10-22 17:13	30 (Hazen)	7.42	1.6	38	2500000	2100000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 122COD (mg/L) : 174
799	Varuna	Varanasi	Varanasi	Khajuri colony drain	UnTapped	03-10-22 11:15	11-10-22 17:12	30 (Hazen)	7.45	1.7	36	3400000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 126COD (mg/L) : 192
800	Varuna	Varanasi	Varanasi	Ardali Bazar drain	UnTapped	03-10-22 9:35	11-10-22 17:08	30 (Hazen)	7.24	1.1	44	3800000	2600000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 156COD (mg/L) : 214
801	Varuna	Varanasi	Varanasi	Central jail drain	UnTapped	03-10-22 9:20	11-10-22 17:08	30 (Hazen)	7.32	1.1	42	3400000	2200000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 122COD (mg/L) : 204
802	Varuna	Varanasi	Varanasi	Chamrotha drain	UnTapped	03-10-22 8:50	11-10-22 17:08	30 (Hazen)	7.42	1.5	36	3500000	2800000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 138COD (mg/L) : 188
803	Varuna	Varanasi	Varanasi	Banaras drain number-5	UnTapped	03-10-22 8:10	11-10-22 17:07	30 (Hazen)	7.26	1.3	42	3100000	2300000	Yes	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 142COD (mg/L) : 204
804	Yamuna	Ghaziabad	Ghaziabad	Indrapuri Drain	UnTapped	15-10-22 16:10	14-11-22 15:33	turbid (Appearance)	7.19	0	36	43000000	3100000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 122COD (mg/L) : 218
805	Yamuna	Prayagraj	Prayagraj	Mawaiya Nala	UnTapped	31-10-22 15:05	05-11-22 15:06	50 (Hazen)	7.26	0	72	63000	11000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 86COD (mg/L) : 152
806	Yamuna	Prayagraj	Prayagraj	Sachcha Baba Ashram Drain	UnTapped	31-10-22 14:55	05-11-22 14:55	50 (Hazen)	7.32	1	60	49000	9300	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 90COD (mg/L) : 124
807	Yamuna	Prayagraj	Prayagraj	Arail Drain No.-2 (Kharkauni drain)	UnTapped	31-10-22 14:54	05-11-22 14:55	55 (Hazen)	7.4	0.6	62	48000	9200	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 94COD (mg/L) : 132
808	Yamuna	Prayagraj	Prayagraj	Mahewa Ghat Drain no. 2	UnTapped	31-10-22 14:54	05-11-22 14:54	60 (Hazen)	7.39	1.2	64	58000	11000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 86COD (mg/L) : 128
809	Yamuna	Prayagraj	Prayagraj	Mahewa Ghat Drain no. 1	UnTapped	31-10-22 14:53	05-11-22 14:54	55 (Hazen)	7.26	0.8	58	46000	6800	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 82COD (mg/L) : 126
810	Yamuna	Prayagraj	Prayagraj	Main Ghaghar Nala	UnTapped	31-10-22 14:37	05-11-22 14:37	55 (Hazen)	7.22	0.4	70	63000	14000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 82COD (mg/L) : 128
811	Yamuna	Prayagraj	Prayagraj	Jogighat Drain	UnTapped	31-10-22 14:35	05-11-22 14:36	55 (Hazen)	7.26	0	66	58000	11000	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 100COD (mg/L) : 126
812	Yamuna	Prayagraj	Prayagraj	Pipal Ghat Nala	UnTapped	31-10-22 14:35	05-11-22 14:35	50 (Hazen)	7.15	0	60	47000	6800	No	Flow (m3/Hour) : 0Total Chromium (mg/L) : OTSS (mg/L) : 86COD (mg/L) : 132

813	Yamuna	Prayagraj	Prayagraj	Kakraha Ghat Drain	UnTapped	31-10-22 14:35	05-11-22 14:35	60 (Hazen)	7.28	0	68	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 92 COD (mg/L) : 128
814	Yamuna	Prayagraj	Prayagraj	Ghaghar Nala 1-B	UnTapped	31-10-22 14:34	05-11-22 14:34	55 (Hazen)	7.21	0.4	72	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 88 COD (mg/L) : 142
815	Yamuna	Prayagraj	Prayagraj	Ghaghar Nala 1-A1	UnTapped	31-10-22 14:34	05-11-22 14:34	60 (Hazen)	7.26	0	68	58000	13000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 84 COD (mg/L) : 126
816	Yamuna	Prayagraj	Prayagraj	Ghaghar Nala 1-A	UnTapped	31-10-22 14:33	05-11-22 14:34	50 (Hazen)	7.22	0	62	48000	9200	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 96 COD (mg/L) : 120
817	Yamuna	Prayagraj	Prayagraj	Karela Bagh Drain	UnTapped	31-10-22 14:33	05-11-22 14:33	55 (Hazen)	7.16	0	66	49000	9300	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 76 COD (mg/L) : 132
818	Yamuna	Prayagraj	Prayagraj	Mawaiya Nala	UnTapped	25-10-22 10:53	01-11-22 10:54	50 (Hazen)	7.61	0	66	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 78 COD (mg/L) : 120
819	Yamuna	Prayagraj	Prayagraj	Sachcha Baba Ashram Drain	UnTapped	25-10-22 10:52	01-11-22 10:53	50 (Hazen)	7.21	0.6	62	49000	7800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 98 COD (mg/L) : 136
820	Yamuna	Prayagraj	Prayagraj	Arail Drain No.-2 (Kharkauni drain)	UnTapped	25-10-22 10:52	01-11-22 10:52	50 (Hazen)	7.27	0	68	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 86 COD (mg/L) : 124
821	Yamuna	Prayagraj	Prayagraj	Mahewa Ghat Drain no. 2	UnTapped	25-10-22 10:52	01-11-22 10:52	50 (Hazen)	7.33	0	60	48000	9200	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 92 COD (mg/L) : 132
822	Yamuna	Prayagraj	Prayagraj	Mahewa Ghat Drain no. 1	UnTapped	25-10-22 10:51	01-11-22 10:51	50 (Hazen)	7.29	0.9	62	49000	9300	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 88 COD (mg/L) : 128
823	Yamuna	Prayagraj	Prayagraj	Main Ghaghar Nala	UnTapped	25-10-22 10:12	01-11-22 10:12	50 (Hazen)	7.22	0.6	64	49000	9300	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 82 COD (mg/L) : 128
824	Yamuna	Prayagraj	Prayagraj	Joghighat Drain	UnTapped	25-10-22 10:08	01-11-22 10:08	50 (Hazen)	7.16	0.9	76	7000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 86 COD (mg/L) : 148
825	Yamuna	Prayagraj	Prayagraj	Pipal Ghat Nala	UnTapped	25-10-22 10:08	01-11-22 10:08	50 (Hazen)	7.28	0	68	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 92 COD (mg/L) : 136
826	Yamuna	Prayagraj	Prayagraj	Kakraha Ghat Drain	UnTapped	25-10-22 10:07	01-11-22 10:07	45 (Hazen)	7.39	0	64	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 88 COD (mg/L) : 134
827	Yamuna	Prayagraj	Prayagraj	Ghaghar Nala 1-B	UnTapped	25-10-22 10:07	01-11-22 10:07	50 (Hazen)	7.36	0	64	49000	7800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 82 COD (mg/L) : 120
828	Yamuna	Prayagraj	Prayagraj	Ghaghar Nala 1-A1	UnTapped	25-10-22 10:06	01-11-22 10:06	50 (Hazen)	7.22	0.5	60	48000	6800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 96 COD (mg/L) : 124
829	Yamuna	Prayagraj	Prayagraj	Ghaghar Nala 1-A	UnTapped	25-10-22 10:06	01-11-22 10:06	55 (Hazen)	7.24	0	68	63000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 92 COD (mg/L) : 126
830	Yamuna	Prayagraj	Prayagraj	Karela Bagh Drain	UnTapped	25-10-22 10:05	01-11-22 10:05	50 (Hazen)	7.11	0	64	58000	13000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 94 COD (mg/L) : 138
831	Yamuna	Aligarh	Hathras	Aligarh-Hathras Drain	UnTapped	31-10-22 11:40	31-10-22 18:50	Blakish (Appearance)	7.2	0	192			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 354
832	Yamuna	Aligarh	Aligarh	Chherrat/Lehto i Drain	UnTapped	31-10-22 13:30	31-10-22 18:50	Blakish (Appearance)	7.3	0	182			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 336
833	Yamuna	Aligarh	Aligarh	Aligarh Drain	UnTapped	31-10-22 10:20	31-10-22 18:49	Blakish (Appearance)	7.3	0	184			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 342
834	Yamuna	Bulandshahr	Bulandshahr	Nizampur Drain	UnTapped	26-10-22 1:37	31-10-22 12:01	35 (Hazen)	7.63	0	148	4700000	3300000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 153 COD (mg/L) : 336
835	Yamuna	Bulandshahr	Bulandshahr	Khurja Drain, Vill. Kila	UnTapped	26-10-22 10:50	31-10-22 12:01	35 (Hazen)	7.55	0	122	5800000	3300000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 131 COD (mg/L) : 312
836	Yamuna	Aligarh	Hathras	Aligarh-Hathras Drain	UnTapped	24-10-22 11:30	24-10-22 17:28	Blaskish (Appearance)	7.1	0	200			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 368
837	Yamuna	Aligarh	Aligarh	Chherrat/Lehto i Drain	UnTapped	24-10-22 10:20	24-10-22 17:28	Blaskish (Appearance)	7.2	0	186			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 342

838	Yamuna	Aligarh	Aligarh	Aligarh Drain	UnTapped	24-10-22 11:10	24-10-22 17:27	Blaskish (Appearance)	7.2	0	192			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 352
839	Yamuna	Prayagraj	Prayagraj	Mawaiya Nala	UnTapped	17-10-22 15:15	20-10-22 15:15	60 (Hazen)	7.24	0	76	70000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 84COD (mg/L) : 146
840	Yamuna	Prayagraj	Prayagraj	Sachcha Baba Ashram Drain	UnTapped	17-10-22 15:14	20-10-22 15:15	60 (Hazen)	7.14	0	64	58000	13000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 100COD (mg/L) : 128
841	Yamuna	Prayagraj	Prayagraj	Arail Drain No.-2 (Kharkauni drain)	UnTapped	17-10-22 15:14	20-10-22 15:14	55 (Hazen)	7.22	0	62	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 92COD (mg/L) : 136
842	Yamuna	Prayagraj	Prayagraj	Mahewa Ghat Drain no. 2	UnTapped	17-10-22 15:14	20-10-22 15:14	50 (Hazen)	7.25	0.6	60	49000	9300	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 96COD (mg/L) : 124
843	Yamuna	Prayagraj	Prayagraj	Mahewa Ghat Drain no. 1	UnTapped	17-10-22 15:13	20-10-22 15:14	50 (Hazen)	7.19	0	68	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 88COD (mg/L) : 120
844	Yamuna	Prayagraj	Prayagraj	Joghhat Drain	UnTapped	17-10-22 15:09	20-10-22 15:09	50 (Hazen)	7.29	0	58	47000	6800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 84COD (mg/L) : 120
845	Yamuna	Prayagraj	Prayagraj	Pipal Ghat Nala	UnTapped	17-10-22 15:08	20-10-22 15:08	45 (Hazen)	7.26	0	66	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 92COD (mg/L) : 138
846	Yamuna	Prayagraj	Prayagraj	Kakraha Ghat Drain	UnTapped	17-10-22 15:06	20-10-22 15:06	50 (Hazen)	7.24	0	64	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 88COD (mg/L) : 128
847	Yamuna	Prayagraj	Prayagraj	Ghaghar Nala 1-B	UnTapped	17-10-22 15:06	20-10-22 15:06	50 (Hazen)	7.18	0	62	58000	13000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 98COD (mg/L) : 134
848	Yamuna	Prayagraj	Prayagraj	Ghaghar Nala 1-A1	UnTapped	17-10-22 15:06	20-10-22 15:06	55 (Hazen)	7.2	0.8	56	47000	6800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 82COD (mg/L) : 120
849	Yamuna	Prayagraj	Prayagraj	Ghaghar Nala 1-A	UnTapped	17-10-22 15:05	20-10-22 15:05	60 (Hazen)	7.34	0	68	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 92COD (mg/L) : 120
850	Yamuna	Prayagraj	Prayagraj	Karela Bagh Drain	UnTapped	17-10-22 15:05	20-10-22 15:05	45 (Hazen)	7.36	0.4	62	58000	13000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 80COD (mg/L) : 124
851	Yamuna	Bulandshahr	Bulandshahr	Nizampur Drain	UnTapped	19-10-22 1:45	19-10-22 15:16	40 (Hazen)	8.14	0	139	7000000	4900000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 144COD (mg/L) : 328
852	Yamuna	Bulandshahr	Bulandshahr	Khurja Drain, Vill. Kila	UnTapped	19-10-22 11:01	19-10-22 15:15	30 (Hazen)	7.85	0	119	4600000	3300000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 140COD (mg/L) : 312
853	Yamuna	Aligarh	Hathras	Aligarh-Hathras Drain	UnTapped	17-10-22 11:50	17-10-22 17:28	blackish (Appearance)	7.4	0	184			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 0COD (mg/L) : 300
854	Yamuna	Aligarh	Aligarh	Chherrat/Lehtoi Drain	UnTapped	17-10-22 11:55	17-10-22 17:27	blackish (Appearance)	7.4	0	172			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 0COD (mg/L) : 296
855	Yamuna	Aligarh	Aligarh	Aligarh Drain	UnTapped	17-10-22 10:30	17-10-22 17:27	blackish (Appearance)	7.5	0	172			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 0COD (mg/L) : 284
856	Yamuna	Prayagraj	Prayagraj	Mawaiya Nala	UnTapped	10-10-22 14:29	14-10-22 14:30	60 (Hazen)	7.29	0	60	49000	9300	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 94COD (mg/L) : 128
857	Yamuna	Prayagraj	Prayagraj	Sachcha Baba Ashram Drain	UnTapped	10-10-22 14:29	14-10-22 14:29	55 (Hazen)	7.28	0	68	63000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 88COD (mg/L) : 138
858	Yamuna	Prayagraj	Prayagraj	Arail Drain No.-2 (Kharkauni drain)	UnTapped	10-10-22 14:29	14-10-22 14:29	40 (Hazen)	7.41	0	66	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 90COD (mg/L) : 144
859	Yamuna	Prayagraj	Prayagraj	Mahewa Ghat Drain no. 2	UnTapped	10-10-22 14:28	14-10-22 14:29	60 (Hazen)	7.29	0	60	49000	9300	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 94COD (mg/L) : 132
860	Yamuna	Prayagraj	Prayagraj	Mahewa Ghat Drain no. 1	UnTapped	10-10-22 14:28	14-10-22 14:28	55 (Hazen)	7.34	0	64	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 86COD (mg/L) : 136

861	Yamuna	Prayagraj	Prayagraj	Main Ghaghar Nala	UnTapped	10-10-22 14:28	14-10-22 14:28	60 (Hazen)	7.26	0.2	62	48000	9200	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 82 COD (mg/L) : 100
862	Yamuna	Prayagraj	Prayagraj	Jogihat Drain	UnTapped	10-10-22 14:10	14-10-22 14:10	55 (Hazen)	7.34	0	62	48000	6800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 88 COD (mg/L) : 124
863	Yamuna	Prayagraj	Prayagraj	Pipal Ghat Nala	UnTapped	10-10-22 14:10	14-10-22 14:10	60 (Hazen)	7.15	0.9	70	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 96 COD (mg/L) : 146
864	Yamuna	Prayagraj	Prayagraj	Kakraha Ghat Drain	UnTapped	10-10-22 14:09	14-10-22 14:10	50 (Hazen)	7.22	0	68	63000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 94 COD (mg/L) : 134
865	Yamuna	Prayagraj	Prayagraj	Ghaghar Nala 1-B	UnTapped	10-10-22 14:09	14-10-22 14:09	45 (Hazen)	7.2	0.6	74	70000	17000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 82 COD (mg/L) : 156
866	Yamuna	Prayagraj	Prayagraj	Ghaghar Nala 1-A1	UnTapped	10-10-22 14:08	14-10-22 14:09	55 (Hazen)	7.24	0	66	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 84 COD (mg/L) : 124
867	Yamuna	Prayagraj	Prayagraj	Ghaghar Nala 1-A	UnTapped	10-10-22 14:08	14-10-22 14:08	55 (Hazen)	7.18	0	60	48000	9200	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 92 COD (mg/L) : 128
868	Yamuna	Prayagraj	Prayagraj	Karela Bagh Drain	UnTapped	10-10-22 14:08	14-10-22 14:08	55 (Hazen)	7.17	0	64	58000	13000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 88 COD (mg/L) : 138
869	Yamuna	Bulandshahr	Bulandshahr	Nizampur Drain	UnTapped	12-10-22 1:35	12-10-22 15:41	40 (Hazen)	7.72	0	128	4000000	3300000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 110 COD (mg/L) : 336
870	Yamuna	Bulandshahr	Bulandshahr	Khurja Drain, Vill. Kila	UnTapped	12-10-22 10:50	12-10-22 15:41	30 (Hazen)	7.64	0	122	3300000	2100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 101 COD (mg/L) : 304
871	Yamuna	Mathura	Mathura	Gochi Drain (Ganda Nala)	UnTapped	10-10-22 14:23	11-10-22 16:40	Turbid (Appearance)	8.1	0	32	110000	46000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 62 COD (mg/L) : 216
872	Yamuna	Aligarh	Hathras	Aligarh-Hathras Drain	UnTapped	10-10-22 13:30	10-10-22 17:26	Muddy (Appearance)	7.5	1	168			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 284
873	Yamuna	Aligarh	Aligarh	Chherrat/Lehto i Drain	UnTapped	10-10-22 10:15	10-10-22 17:26	Muddy (Appearance)	7.4	2	152			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 282
874	Yamuna	Aligarh	Aligarh	Aligarh Drain	UnTapped	10-10-22 11:50	10-10-22 17:25	Muddy (Appearance)	7.5	1	160			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 268
875	Yamuna	Mathura	Mathura	Goverdhan Drain	UnTapped	06-10-22 12:02	07-10-22 15:02	Sl. Turbid (Appearance)	8.1	0	22	94000	31000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 68 COD (mg/L) : 128
876	Yamuna	Mathura	Mathura	Refinery Drain	UnTapped	06-10-22 13:25	07-10-22 15:01	Sl. Turbid (Appearance)	7.9	0	38	170000	79000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 76 COD (mg/L) : 152
877	Yamuna	Prayagraj	Prayagraj	Mawaiya Nala	UnTapped	03-10-22 14:14	07-10-22 14:14	60 (Hazen)	7.18	0				No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 0
878	Yamuna	Prayagraj	Prayagraj	Mawaiya Nala	UnTapped	03-10-22 14:11	07-10-22 14:12	60 (Hazen)	7.18	0	72	63000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 86 COD (mg/L) : 128
879	Yamuna	Prayagraj	Prayagraj	Sachcha Baba Ashram Drain	UnTapped	03-10-22 14:10	07-10-22 14:11	50 (Hazen)	7.42	0	58	48000	6800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 78 COD (mg/L) : 106
880	Yamuna	Prayagraj	Prayagraj	Arail Drain No.- 2 (Kharkauni drain)	UnTapped	03-10-22 14:10	07-10-22 14:10	60 (Hazen)	7.22	0	60	49000	7800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 80 COD (mg/L) : 114
881	Yamuna	Prayagraj	Prayagraj	Mahewa Ghat Drain no. 2	UnTapped	03-10-22 14:10	07-10-22 14:10	65 (Hazen)	7.26	0	64	58000	13000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 86 COD (mg/L) : 118
882	Yamuna	Prayagraj	Prayagraj	Mahewa Ghat Drain no. 1	UnTapped	03-10-22 14:09	07-10-22 14:09	55 (Hazen)	7.38	0.6	62	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 76 COD (mg/L) : 108
883	Yamuna	Prayagraj	Prayagraj	Jogihat Drain	UnTapped	03-10-22 13:54	07-10-22 13:54	55 (Hazen)	7.28	0	62	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 94 COD (mg/L) : 118
884	Yamuna	Prayagraj	Prayagraj	Pipal Ghat Nala	UnTapped	03-10-22 13:53	07-10-22 13:53	50 (Hazen)	7.31	0	58	46000	6800	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 86 COD (mg/L) : 128

885	Yamuna	Prayagraj	Prayagraj	Kakraha Ghat Drain	UnTapped	03-10-22 13:53	07-10-22 13:53	50 (Hazen)	7.25	0	60	49000	9300	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 92 COD (mg/L) : 140
886	Yamuna	Prayagraj	Prayagraj	Ghaghar Nala 1-B	UnTapped	03-10-22 13:53	07-10-22 13:53	65 (Hazen)	7.14	0	60	48000	9200	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 74 COD (mg/L) : 126
887	Yamuna	Prayagraj	Prayagraj	Ghaghar Nala 1-A1	UnTapped	03-10-22 13:52	07-10-22 13:53	60 (Hazen)	7.11	0	68	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 80 COD (mg/L) : 124
888	Yamuna	Prayagraj	Prayagraj	Ghaghar Nala 1-A	UnTapped	03-10-22 13:52	07-10-22 13:52	60 (Hazen)	7.18	0	62	58000	11000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 88 COD (mg/L) : 138
889	Yamuna	Prayagraj	Prayagraj	Karela Bagh Drain	UnTapped	03-10-22 13:52	07-10-22 13:52	50 (Hazen)	7.27	0.4	66	63000	14000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 98 COD (mg/L) : 128
890	Yamuna	Bulandshahr	Bulandshahr	Nizampur Drain	UnTapped	05-10-22 1:13	06-10-22 13:42	40 (Hazen)	7.84	0	142	4300000	3100000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 149 COD (mg/L) : 336
891	Yamuna	Bulandshahr	Bulandshahr	Khurja Drain, Vill. Kila	UnTapped	05-10-22 10:30	06-10-22 13:41	30 (Hazen)	7.75	0	131	4300000	3400000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 145 COD (mg/L) : 312
892	Yamuna	Aligarh	Hathras	Aligarh-Hathras Drain	UnTapped	03-10-22 12:20	03-10-22 17:38	BLAKISH (Appearance)	7.2	0	204			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 272
893	Yamuna	Aligarh	Aligarh	Chherrat/Lehtoi Drain	UnTapped	03-10-22 11:30	03-10-22 17:37	BLAKISH (Appearance)	7.2	0	182			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 258
894	Yamuna	Aligarh	Aligarh	Aligarh Drain	UnTapped	03-10-22 10:30	03-10-22 17:37	BLAKISH (Appearance)	7.3	0	198			No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 0 COD (mg/L) : 286
895	Yamuna	Mathura	Mathura	Kosi Arterian Drain	UnTapped	17-10-22 12:50	18-10-22 12:43	Turbid (Appearance)	7.7	0	40	110000	22000	No	Flow (m3/Hour) : 0 Total Chromium (mg/L) : 0 TSS (mg/L) : 79 COD (mg/L) : 208

Status of Sewage Treatment Plants (STPs) in Uttar Pradesh		
October-2022		
S.No	STPs in UP	Number
1	Total Installed STP	115
2	Operational STP	105
	STP Achieving Norms	59
	STP Not Achieving Norms	46
3	STP Not In Operation	10
4	STP in Under Construction	56
5	STP in Under Tendering	35
Note-:		
<p>The standards as per MOEF&CC Notification dated 13.10.2017, titled "Applicable Effluent Discharge Standards for STPs" are as follows:</p> <p>For State Capital: pH-6.5-9.0; BOD - <20 mg/l; TSS- <50 mg/l & FC- <1000 MPN/100 ml</p> <p>Other than State Capital: pH-6.5-9.0; BOD - <30 mg/l; TSS- <100 mg/l & FC- <1000 MPN/100 ml</p>		

U.P. Pollution Control Board																					
STP-Operational															October-2022						
Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Rural/ Urban/ Other	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	Achieving/ Not Achieving (As per MOEFCC notification dated 13.10.2017)	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/Tributary/River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	18	19	20	21	22	
1	10.445 MLD STP near Tixi Tempel	2001	Etawah	10.445	10.445	R	WSP	Yamuna Pollution Control Unit, UP Jal Nigam, Agra	28.10.22	7.5	26.0	184.0	54.0	28000	1000	Achieving	----	Jharana Nala	River Yamuna	Phase-II	
2	Etawah 21 MLD	2022	Etawah	21	21	R	SBR	UP Jal Nigam	28.10.22	7.4	11.0	64.0	50.0	17000	810	Achieving	Disposed in river Yamuna				
3	13.5 MLD STP at Mauja Umrain	2013	Etawah	13.5	3.0	R	WSP	Nagar Palika Parishad, Etawah	28.10.22	8.0	30.0	208.0	46.0	28000	930	Achieving	On Land Sludge-In Agriculture	On Land	Treated sewage is for irrigation	Phase-II	
4	03 MLD STP Firozabad	2014	Firozabad	3	3	O	UASB	Jal Kal	28.10.22	8.00	40.0	248.0	109.0	-	-	Not Achieving	----	As per Jal Kal Vibhag nagar nigam infomation approx -3MLD treated sewage is used by horiculture department for irrigation of Plantation/ trees		Phase-II	
5	67 MLD Mohammadpur, Biharipur	2020	Firozabad	67	50.73	U	ASP+ extended aeration	U.P. Jal Nigam	28.10.22	7.80	28.0	208.0	58.0	35000	1300	Not Achieving	----	----	River Yamuna	Phase-II	
6	1.65 MLD Saifai	2013	Etawah	1.5	1.5	U	SBR	U.P. Jal Nigam	28.10.22	7.40	23.0	200.0	47.0	35000	1400	Not Achieving	River Sengar	Treated sewage is used for plantation		Phase-II	
7	23 MLD STP at Mauja Odenya, Padaria	2014	Mainpuri	23.0	14.2	U	UASB	Nagar Palika Parishad	28.10.22	7.50	27.0	216.0	77.0	-	-	Achieving	Through Drain	Kharja Drain	Ishan River / River Ganga	Phase-II	
8	26 MLD Jhansi	2021	Jhansi	26	-	U	-	U.P. Jal Nigam	12.10.22	7.30	8.0	26.0	15.0	-	-	Achieving	-	-	-	-	
9	3.42 MLD Near Divyang kendra	2000	Chitrakoot	3.42	3.42	O	Oxidation Pond	U.P. Jal Nigam	01.08.22	8.75	38.0	172.0	-	-	-	Not Achieving	----	Lowland area	Lowland area to River Mandakini	Phase-II	Notice issued on dated- 15.09.22
10	2.7 MLD Fatehgarh STP	1992-93	Farrukhabad	2.7	U	2.4	WSP	U.P. Jal Nigam	18.10.22	8.85	21.0	190.0	98	7900	4900	Not Achieving	-	Irrigation/river ganga	River Ganga	Phase-I	
11	42 MLD, Sajari Kanpur	2016-17	Kanpur	42	21	R	ASP	U.P. Jal Nigam	28.10.22	7.8	21.0	200.0	38.0	330	260	Achieving	Disposal Channel	River Pandu	Tributary of River Ganga	Phase-I	
12	36 MLD (9 MLD CETP + 27 MLD STP)	01.06.1994	Kanpur	36 (9 MLD CETP + 27 MLD STP)	36 (9 MLD CETP + 27 MLD STP)	U	ASP	U.P. Jal Nigam	29.10.22	8.21	105.0	280.0	94.0	240000	150000	Not Achieving		Irrigation Channel		Phase-I	Standards of Irrigation Channel_ pH =6.5-9.0 BOD =100.0 mg /L COD =250.0 mg /L TSS =200.0 mg /L T.Cr =2.0 mg /L
13	210 MLD, Bingawan Kanpur	2015-16	Kanpur	210	135	R	UASB	U.P. Jal Nigam	28.10.22	7.88	64.5	270.0	48.0	220000	130000	Not Achieving	Disposal Channel	River Pandu	Tributary of River Ganga	Phase-I	E.C. imposed of :- Rs. 3.0 Lacs (16.04.19) Rs. 16.50 Lacs (27.01.21) Rs. 66.0 Lacs (27.01.21)

14	5 MLD, Jajmau Kanpur	1989-90	Kanpur	5	4.5	U	UASB	U.P. Jal Nigam	29.10.22	8.21	105.0	280.0	94.0	240000	150000	Not Achieving	Irrigation	Irrigation Channel	River Ganga	Phase-I	
15	43 MLD Jajmau, Kanpur	2020	Kanpur	43	37	R	ASP	U.P. Jal Nigam	29.10.22	8.21	105.0	280.0	94.0	240000	150000	Not Achieving	Irrigation	Irrigation Channel	River Ganga	Phase-I	* EC Imposed of Rs 21,00,000 dated 16.09.22 Remarks : 1-As per discussion held with CEO-2 the CETP outlet sampling point will be considered as irrigation channel and data of irrigation channel will be uploaded in CETP outlet in Kumbh Mela portal. 2- The treated effluent of 36 MLD CETP is mixed with treated effluent of 130 MLD STP, 43 MLD STP, 5 MLD STP at TEPH, then pumped to irrigation channel which is further used in floriculture and horticulture.
16	130 MLD Jajmau, Kanpur	1998-99	Kanpur	130	120	R	ASP	U.P. Jal Nigam	29.10.22	8.21	105.0	280.0	94.0	240000	150000	Not Achieving	Irrigation	Irrigation Channel	River Ganga	Phase-I	* EC Imposed of Rs 21,00,000 dated 16.09.22 Remarks : 1-As per discussion held with CEO-2 the CETP outlet sampling point will be considered as irrigation channel and data of irrigation channel will be uploaded in CETP outlet in Kumbh Mela portal. 2- The treated effluent of 36 MLD CETP is mixed with treated effluent of 130 MLD STP, 43 MLD STP, 5 MLD STP at TEPH, then pumped to irrigation channel which is further used in floriculture and horticulture.
17	13 MLD Jalalpur, Amrapur, Kannauj	2017	Kanpur Dehat	13	5.5	U	SBR	U.P. Jal Nigam	11.10.22	7.5	24.0	180.0	59.0	26000	11000	Not Achieving	Disposal Channel	River Kali (East)	Tributary of River Ganga	Phase-I	
18	50 MLD STP Numayadahi	2013	Prayagraj	50	50	R	Bio-tower	Ganga Pollution control unit, U.P. Jal Nigam	25.10.22	7.36	16.0	40.0	16.0	14000	450	Achieving	Disposed to river Yamuna through drain. Dried sludge is used as organic manure / Landfill.	River Yamuna	River Yamuna	Phase-II	

19	10 MLD STP Ponghat	2013	Prayagraj	10	10	R	Bio-tower	Ganga Pollution control unit, U.P. Jal Nigam	25.10.22	7.31	16.0	36.0	14.0	7000	400	Achieving	Disposed to river Ganga through drain. Dried sludge is used as organic manure / Landfill.	River Ganga	River Ganga	Phase-II
20	25 MLD STP Kodra	2013	Prayagraj	25	25	R	Bio-tower	Ganga Pollution control unit, U.P. Jal Nigam	25.10.22	7.36	18.0	48.0	20.0	12000	450	Achieving	Disposed to river Ganga through drain. Dried sludge is used as organic manure / Landfill.	River Ganga	River Ganga	Phase-II
21	60 MLD STP Rajapur	2013	Prayagraj	60	60	R	UASB	Ganga Pollution control unit, U.P. Jal Nigam	25.10.22	7.29	24.0	62.0	26.0	22000	680	Achieving	Disposed to river Ganga through drain. Dried sludge is used as organic manure / Landfill.	River Ganga	River Ganga	Phase-II
22	29 MLD STP Salori-1	2007	Prayagraj	29	29	R	FAB	Ganga Pollution control unit, U.P. Jal Nigam	25.10.22	7.41	24.0	56.0	26.0	28000	920	Achieving	Disposed to river Ganga through drain. Dried sludge is used as organic manure / Landfill.	River Ganga	River Ganga	Phase-II
23	14 MLD STP Salori-2 Expansion	2016	Prayagraj	14	14	U	SBR	Ganga Pollution control unit, U.P. Jal Nigam	25.10.22	7.11	10.0	26.0	8.0	7000	400	Achieving	Disposed to river Ganga through drain. Dried sludge is used as organic manure / Landfill.	River Ganga	River Ganga	Phase-II
24	20 MLD STP Naini	2013	Prayagraj	80 (60+20)	80 (60+20)	R	ASP	Ganga Pollution control unit, U.P. Jal Nigam	25.10.22	7.37	22.0	58.0	24.0	17000	680	Achieving	Partially used for Irrigation. Disposed to River Yamuna through drain. Dried sludge is used as organic manure / Landfill.	River Yamuna	River Yamuna	Phase-II
25	60 MLD STP Naini	1999							25.10.22	7.37	22.0	58.0	24.0	17000	680	Achieving	Disposed to river Ganga through drain. Dried sludge is used as organic manure / Landfill.	River Yamuna	River Yamuna	Phase-II

26	80 MLD Dinapur STP	1994	Varanasi	80	79.5	U	ASP	U.P. Jal Nigam	25.10.22	7.49	29.0	164.0	96.0	280	130	Achieving	Disposal to Ganga/ Manure	River Ganga	River Ganga	Phase-II	* EC imposed of Rs. 8,82,000/- dated-23.11.20
27	10 MLD Ramnagar	15.03.21	Varanasi	10	9.5	R	Anaerobic Anoxic Oxid	U.P. Jal Nigam	25.10.22	7.91	9.0	40.0	10.0	240	130	Achieving			River Ganga	Phase-II	
28	140 MLD Dinapur STP	11.11.2018	Varanasi	140	124	U	ASP	U.P. Jal Nigam	25.10.22	7.59	19.0	48.0	29.0	350	220	Achieving		Varuna	River Ganga/ Varuna	Phase-II	* EC Imposed of Rs 8,82,000/- dated 15.05.20
29	120 MLD Goithaha STP	19.02.2019	Varanasi	120	47.5	U	SBR	U.P. Jal Nigam	25.10.22	7.67	8.0	29.0	10.0	220	140	Achieving	Irrigation / Landfill	Chandpur irrigation canal	Varuna	Phase-II	* EC imposed of Rs. 90,30,000/- dated-20.11.20
30	12 MLD DLW STP	06.04.1989	Varanasi	12	12	O	ASP	DLW	25.10.22	7.49	29.0	182.0	94.0	47000	34000	Not Achieving	Irrigation (Lohata Form)	----	Varuna	Phase-II	Notice issued on dated-12.12.19
31	07 MLD Vindiyachal Mirzapur	2022	Mirzapur	7	2.25	U	SBR	M/s Ayyappa Infratech Pvt. Ltd	25.10.22	7.91	9.0	44.0	10.0	280	170	Achieving	Drain	Ganga	Ganga		
32	14 MLD Pakka Pokhra	1994	Mirzapur	14	14	U	UASB	U.P. Jal Nigam	25.10.22	7.42	28.0	150.0	92.0	92000	35000	Not Achieving	----	Ganga	River Ganga	Phase-II	Notice has been issued through R O Sonebhadra on dated-08.12.20
33	15 MLD S.T.P. Jharkhandi, Maherwa ki Bari	01.06.2015	Gorakhpur	15	15	U	SBR	U.P. Jal Nigam	25.10.22	7.7	10.0	38.0	24.0	1600	700	Achieving	Drain	River Ganga	River Ganga	Phase-II	* EC imposed of Rs. 8,40,000/- dated-08.07.20 * EC imposed of Rs. 1,50,000/- dated-03.03.22
34	30 MLD S.T.P. Opp. Manyavar Kanshiram Shahri Garib Awas Yojna, Deoria bypass Road	01.02.2015	Gorakhpur	30	23	U	SBR	U.P. Jal Nigam	25.10.22	7.6	9.0	34.0	26.0	1700	800	Achieving	Drain	River Ganga	River Ganga	Phase-II	* EC imposed of Rs. 4,20,000/- dated-08.07.20 * EC imposed of Rs. 90,000/- dated-03.03.22
35	38 MLD STP. Mahilpur Road	1998	Saharanpur	38	38	U	UASB	Jal Kal	25.10.22	7.30	25.0	184.0	40.0	690	430	Achieving	Treated Sewage discharge in to Dhamola river sludge sale to farmers	Dhomala river	Hindon river to Yamuna river	Phase-II	
36	6.5 MLD Awas vikas Parishad STP	2018	Lucknow	6.5	6.5	O	SBR	U.P. Awas vikas Parishad	25.10.22	7.51	22.6	136.0	58.0	35000	9400	Not Achieving	Public drain	River Gomti	River Gomti	Phase-II	
37	37.5 MLD Awas vikas Parishad STP	2017	Lucknow	37.5	37.5	O	SBR	U.P. Awas vikas Parishad	25.10.22	7.78	18.4	96.4	46.0	2800	790	Achieving	Public drain	River Gomti	River Gomti	Phase-II	

38	345 MLD STP, Bharwara	2011	Lucknow	345	345	U	UASB	U.P. Jal Nigam	28.10.22	7.02	17.6	94.8	44.0	35000	7000	Not Achieving	Gomti River Fertilizer Manure	River Gomti	River Gomti	Phase-II	* EC Imposed of Rs 50,000 dated 17.12.18 * EC Imposed of Rs 5.625 lakhs dated 13.05.19 * EC Imposed of Rs 35.625 lakhs dated 04.04.22
39	56 MLD STP, Daulatganj	2002	Lucknow	42+14	42+14	U	FAB	U.P. Jal Nigam	28.10.22	7.38	16.8	89.2	42.0	2100	680	Achieving		River Gomti	River Gomti	Phase-II	* EC Imposed of Rs 5.625 lakhs dated 13.05.19 * EC Imposed of Rs 35.625 lakhs dated 04.04.22
40		2011							28.10.22	7.38	16.8	89.2	42.0	2100	680	Achieving					
41	56 MLD Trans Hindon (Indirapuram), Ghaziabad	2000	Ghaziabad	56	45.24	O	UASBR	Nagar Nigam	26.10.22	7.40	28.0	90.0	43.0	4300000	3100000	Not Achieving	----	River Hindon	River Hindon	Phase-II	* EC imposed of 50,000/- dated 14.01.19 * EC imposed of Rs. 35,62,500/- dated-02.06.20
42	30 MLD, Sadullabad (Loni), Ghaziabad	2012	Ghaziabad	30	21.5	U	MBR	U.P. Jal Nigam	26.10.22	7.50	9.0	40.0	10.0	2400	920	Achieving	----	Hindon	Hindon	Phase-II	* EC imposed of Rs. 35,62,500/- dated-29.07.19
43	74 MLD S.B.R., Indirapuram, Ghaziabad	2013	Ghaziabad	74	74	U	SBR	U.P. Jal Nigam	26.10.22	7.80	10.0	78.0	32.0	1700	780	Achieving	----	River Hindon	River Hindon	Phase-II	* EC imposed of 37,500/- dated 06.03.19 * EC imposed of Rs. 56,50,000/- dated 31.08.20
44	56 MLD S.B.R., Bapudham, Ghaziabad	2014	Ghaziabad	56	56	O	SBR	GDA	26.10.22	7.30	10.0	36.0	9.0	1600	170	Achieving	----	Hindon	Hindon	Phase-II	
45	6 MLD STP Garh Zone, Garhmukteswar Hapur	2011	Hapur / Garhmukteswar	6	6	R	UASB followed by extended aeration	U.P. Jal Nigam (NGRBA)	17.10.22	7.60	14.0	37.0	12.0	2500	1100	Not Achieving	----	Garh Sub-distributary of River Ganga	Garh Catchment Area	Phase-I	
46	3 MLD STP Brijghat Zone, Garhmukteswar Hapur	2011	Hapur / Garhmukteswar	3	3	R	UASB followed by extended aeration	U.P. Jal Nigam (NGRBA)	25.10.22	7.9	11	36	15	2000	1100	Not Achieving	----	Brijghat Sub-distributary of River Ganga	River Ganga (Brijghat Area)	Phase-I	* EC imposed of Rs. 3,30,000/- dated-25.08.20
47	56 MLD, Indirapuram, (GDA), Ghaziabad	2012	Ghaziabad	56	56	U	SBR	GDA	26.10.22	7.4	7.0	37.0	9.0	1400	930	Achieving	----	----	River Hindon	Phase-II	
48	56 MLD S.B.R., Dudahaida Vijay Nagar, Ghaziabad	2013	Ghaziabad	56	56	U	SBR	GDA	26.10.22	7.4	9.0	45.0	7.0	1600	540	Achieving	----	River Hindon	River Hindon	Phase-II	* EC imposed of 50,000/- dated 14.01.19
49	70 MLD U.A.S.B.R. Dudahaida Vijay Nagar, Ghaziabad	2000	Ghaziabad	70	70	U	UASBR	Nagar Nigam	26.10.22	7.2	26.0	73.0	38.0	5800000	4300000	Not Achieving	----	River Hindon	River Hindon	Phase-II	* EC imposed of 50,000/- dated 14.01.19 * EC imposed of 37,500/- dated 06.03.19 * EC imposed of 35,62,500/- dated 29.07.19 * EC imposed of 27,37,500/- dated 26.08.21 * EC imposed of Rs. 75,18,750/- dated 23.05.22

50	3 MLD Pilkhaun	2015	Ghaziabad	3	3.01	U	MBBR	U.P. Jal Nigam	26.10.22	7.7	17.0	42.0	12.0	1100	830	Achieving	----	Kadradab drain	River kali/ River Ganga	Phase-II	
51	5 MLD Trans Delhi Signature City (Tronica City), Loni	17.12.2019	Ghaziabad	5	3	O	MBBR	UPSIDC	26.10.22	7.3	16.0	88.0	30.0	2100	1300	Not Achieving	Green belts development			Phase-II	
52	56 MLD S.B.R. Govindpuram, Ghaziabad	2014	Ghaziabad	56	56	O	SBR	GDA	26.10.22	7.0	9.0	35.0	10.0	920	130	Achieving	----	River Hindon	River Hindon	Phase-II	
53	56 MLD S.B.R., Morty, Ghaziabad	2018	Ghaziabad	56	56	O	SBR	GDA	26.10.22	7.6	8.0	48.0	9.0	1300	790	Achieving	----	River Hindon	River Hindon	Phase-II	* EC imposed of 50,000/- dated 14.01.19
54	30 MLD Hapur	2022	Hapur, Ghaziabad	30	-	U	-	-	26.10.22	7.8	15.0	60.0	14.0	1300	900	Achieving	-	-	-	-	
55	78 MLD Dhadhpura, Agra	2001	Agra	78	72.59	U	UASB	U.P. Jal Nigam	21.10.22	7.91	26.0	144.0	46.0	140000	70000	Not Achieving	Agriculture (on land)	On Land	Onland	Phase-II	
56	2.25 MLD Budi ka Nagla, Agra	2001	Agra	2.25	2.25	U	Oxidation Pond	U.P. Jal Nigam	21.10.22	8.1	28.0	152.0	44.0	1100000	70000	Not Achieving	River Yamuna	River Yamuna	Irrigation/River Yamuna	Phase-II	* E.C. imposed of Rs.5,90,625/-dated-18.07.20
57	10 MLD Peelakhar, Agra	2001	Agra	10	10.07	U	Oxidation Pond	U.P. Jal Nigam	21.10.22	8.11	29.0	160.0	47.0	130000	79000	Not Achieving	----	River Yamuna	Irrigation/River Yamuna	Phase-II	* E.C. imposed of Rs7,87,500/-dated-18.07.19
58	12 MLD Devri Road, (Bhimnagri), Agra	2011	Agra	12	7.63	U	UASB	U.P. Jal Nigam	21.10.22	7.98	24.0	136.0	43.0	3100	920	Achieving	River Yamuna	River Yamuna	River Yamuna	Phase-II	* EC imposed of Rs 1,96,875/- dated 18.07.19
59	14 MLD Jaganpur, Sikandarpur, Agra	2011	Agra	14	11.56	U	UASB	U.P. Jal Nigam	21.10.22	7.93	24.0	128.0	40.0	3800	910	Achieving	Agriculture (on land)	On Land	Onland	Phase-II	
60	40 MLD Sadarban, Bichhpuri, Agra	2013	Agra	40	21.03	U	UASB	U.P. Jal Nigam	21.10.22	7.9	23.0	144.0	42.0	3300	830	Achieving	River Yamuna	River Yamuna	River Yamuna	Phase-II	
61	24 MLD Dhadhpura (New), Agra	2014	Agra	24	14.84	U	UASB	U.P. Jal Nigam	21.10.22	7.99	25.0	136.0	42.0	3100	780	Achieving	Agriculture (on land)	On Land	Onland	Phase-II	
62	4.50 MLD Kalindi Vihar, Agra	2014	Agra	4.5	4.5	O	UASB	ADA	21.10.22	7.8	27.0	152.0	48.0	3100	920	Achieving	Karwan River	Karwan River	River Yamuna	Phase-II	
63	03 MLD Pandav Nagar, Meerut	2013	Meerut	3	2.7	O	ASP	MDA	24.10.22	7.7	18.0	172.0	68.0	3200	2500	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
64	07 MLD Pallavpuram-1, Meerut	2012	Meerut	7	6.5	O	ASP	MDA	24.10.22	7.5	17.0	160.0	59.0	3300	2500	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
65	10 MLD Lohiya Nagar, Meerut	2010	Meerut	10	2	O	ASP	MDA	24.10.22	7.50	15.0	156.0	61.0	3800	2700	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
66	15 MLD Shatabdinagar, Meerut	2010	Meerut	15	4.8	O	ASP	MDA	24.10.22	7.50	17.0	164.0	62.0	3200	2700	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
67	7 MLD Pallavpuram-2, Meerut	2008	Meerut	7	7	O	MBBR	MDA	24.10.22	7.40	18.0	168.0	51.0	3100	2200	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
68	15 MLD Vedvyasपुरी Meerut	2010	Meerut	15	4.5	O	ASP	MDA	24.10.22	7.60	18.0	164.0	68.0	3200	2600	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
69	06 MLD Rakshapuram, Meerut	2011	Meerut	6	4.4	O	ASP	MDA	24.10.22	7.50	16.0	152.0	58.0	2700	2300	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
70	06 MLD Shradhapuri-1, Meerut	2010	Meerut	6	5.5	O	ASP	MDA	24.10.22	7.70	18.0	168.0	72.0	3100	2400	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	

71	06 MLD Sainik Vihar	2017	Meerut	6	5.95	O	UASB	MDA	24.10.22	7.40	16.0	160.0	59.0	3600	2400	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
72	5 MLD Modipuram Tiraha	2016	Meerut	5	4.9	O	ASP	MDA	24.10.22	7.60	15.0	148.0	68.0	3900	2500	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
73	07 MLD Sports Goods Complex, Meerut	2012	Meerut	7	4	O	ASP	MDA	24.10.22	7.50	18.0	152.0	49.0	2700	2200	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
74	72 MLD Garh road (Jagrati vihar) Kamalpur	2018	Meerut	72	65	U	SBR	U.P. Jal Nigam	24.10.22	7.30	8.0	84.0	9.0	920	680	Achieving	Treated sewage by conduit and sludge to pit	River Kali (East)	River Ganga	Phase-I	
75	10 MLD Ganga Nagar, Meerut	2011	Meerut	10	3.8	O	SBR	MDA	24.10.22	7.80	17.0	164.0	70.0	3300	2600	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
76	06 MLD Shradhapuri- Phase-2, Meerut	2012	Meerut	6	5.6	O	ASP	MDA	24.10.22	7.40	17.0	160.0	64.0	3300	2300	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
77	32.5 MLD Nagar Palika Parishad, Kidwai nagar	2002	Muzaffar Nagar	32.5	32.5	U	Oxidation Pond	Nagar Palika Parishad	25.10.22	7.6	24.0	96.0	44.0	180000	120000	Not Achieving	----	River Kali West	River Hindon	Phase-II	
78	12 MLD Ayodhya	2014	Ayodhya	12	12	U	UASB	U.P. Jal Nigam	24.10.22	7.7	24.0	72.0	40.0	240000	130000	Not Achieving	----	Through Pond	River Saryu	Phase-II	
79	13.59 MLD, Masani, Mathura	2007	Mathura	13.59	8	R	Oxidation Pond	Nagar Palika Parishad	25.10.22	8.2	24.0	180.0	58.0	2100	830	Achieving	----	River Yamuna	River Yamuna	Phase-II	* Total EC Imposed on 04 STPs (13.59, 16.0, 14.50, 2.76 MLD) is of Rs 3,50,000/- dated 15.02.19
80	14.5 MLD Trans-yamuna, Jamunapar, Mathura	2007	Mathura	14.5	14.5	R	Oxidation Pond	U.P. Jal Nigam	25.10.22	7.8	28.0	232.0	65.0	3300	830	Achieving	Agriculture	River Yamuna	River Yamuna	Phase-II	* Total EC Imposed on 04 STPs (13.59, 16.0, 14.50, 2.76 MLD) is of Rs 3,50,000/- dated 15.02.19
81	2.76 MLD Goverdhan STP	2011	Mathura	2.76	2.76	O	Oxidation Pond	Nagar Palika Parishad	25.10.22	8.1	22.0	156.0	80.0	79000	22000	Not Achieving		Drain	River Yamuna	Phase-II	
82	08 MLD STP Near 100 Bed Hospital Vrindavan, Manth road	2015	Mathura	8.0	8.0	U	UASB Reactor	U.P. Jal Nigam	25.10.22	7.9	25.0	156.0	71.0	2000	820	Achieving	Agriculture	River Yamuna	River Yamuna	Phase-II	* EC imposed of Rs 70,87,500 dated 21.01.22
83	04 MLD Vrindavan Near Pagal Baba Mandir, Mathura	2007	Mathura	4.0	4.0	R	Oxidation Pond	U.P. Jal Nigam	25.10.22	7.7	27.0	164.0	64.0	94000	31000	Not Achieving	Agriculture	River Yamuna	River Yamuna	Phase-II	E.C. imposed of Rs.100000/- dated 15.02.19
84	30 MLD Masani Mathura	2020	Mathura	30	30	R	SBR	U.P. Jal Nigam	25.10.22	7.6	21.0	152.0	53.0	1700	680	Achieving	Agriculture	River Yamuna	River Yamuna	Phase-II	
85	16 MLD Trans Yamuna, Laxmi Nagar, Mathura	2015	Mathura	16	14.45	R	UASB Reactor	U.P. Jal Nigam	25.10.22	8.2	27.0	216.0	70.0	3100	780	Achieving	Agriculture	River Yamuna	River Yamuna	Phase-II	* Total EC Imposed on 04 STPs (13.59, 16.0, 14.50, 2.76 MLD) is of Rs 3,50,000/- dated 15.02.19 * E.C. imposed of Rs.50,000/- dated 15.02.19
86	33 MLD Sector-54, Noida	2011	Noida	33	33	O	SBR	Noida Authority	25.10.22	7.5	27.0	152.0	74.0	1300	490	Achieving	----	River Yamuna	River Yamuna	Phase-II	
87	25 MLD Sector-50, Noida	2015	Noida	25	25	O	SBR	Noida Authority	25.10.22	7.6	18.0	160.0	76.0	3200	400	Achieving	----	River Yamuna	River Yamuna	Phase-II	
88	35 MLD Sector-123, Noida	2011	Noida	35	35	O	SBR	Noida Authority	25.10.22	7.5	15.0	128.0	62.0	4700	920	Achieving	----	River Hindon	River Hindon	Phase-II	
89	50 MLD Sector-168, Noida	2015	Noida	50	50	O	SBR	Noida Authority	25.10.22	7.4	18.0	152.0	70.0	2100	790	Achieving	----	River Yamuna	River Yamuna	Phase-II	

90	2.0 MLD Greater Noida Authority STP, Vill-Badalpur	2015	Greater Noida	2	1.5	O	SBR	GNIDA	17.10.22	7.3	12.0	62.0	38.0	1100	830	Achieving	Drain	Hawaliya Drain	River Yamuna	Phase-II	EC Imposed of 3,20,000 Notice issued (16.06.2022)
91	15 MLD ECO tech-2	2018	Greater Noida	15	8	O	SBR	GNIDA	17.10.22	7.8	14.0	44.0	20.0	2100	1300	Not Achieving	Drain	----	----	Phase-II	EC Imposed of 3,20,000 Notice issued (16.06.2022)
92	20 MLD ECO tech-3	2018	Greater Noida	20	10	O	SBR	GNIDA	17.10.22	7.5	18.0	56.0	28.0	1500	930	Achieving	Drain	----	----	Phase-II	EC Imposed of 3,20,000 Notice issued (16.06.2022)
93	137 MLD Kasana, GreaterNoida	2015	Greater Noida	137	50	O	SBR	GNIDA	17.10.22	7.5	22.0	60.0	40.0	2500	1400	Not Achieving	Drain	River Hindon	River Hindon	Phase-II	EC Imposed of 3,20,000 Notice issued (16.06.2022)
94	34 MLD Sector -50 Noida	2012	Noida	34	34	O	SBR	Noida Authority	25.10.22	7.4	21.0	136.0	66.0	1200	920	Achieving	----	River Yamuna	River Yamuna	Phase-II	
95	54 MLD Sector-54, Noida	2012	Noida	54	54	O	SBR	Noida Authority	25.10.22	7.4	24.0	144.0	68.0	2400	400	Achieving	----	River Yamuna	River Yamuna	Phase-II	
96	0.805 MLD Ahara Road, Zone-A, Anoopshahar	2003	Bulandhsahar	0.805	0.6	U	Oxidation Pond	U.P. Jal Nigam	24.10.22	7.82	30.0	240.0	91.0	3900000	2700000	Not Achieving	Treated Sewage - For Irrigation & Sludge- as Manure in Agricultural Field	For Irrigation	River Ganga	Phase-I	
97	04 MLD Narora (NGRBA)	2015	Bulandhsahar	4	3.89	R	SBR	U.P. Jal Nigam	24.10.22	7.56	20.0	144.0	64.0	920	350	Achieving	Treated Sewage - For Irrigation & Sludge- as Manure in Agricultural Field	For Irrigation		Phase-I	* EC Imposed of Rs 79,80,000/- dated 09.08.19
98	1.75 MLD Ahara Road, (Shivanand Ashram) Zone-B, Anoopshahar	2003	Bulandhsahar	1.75	1.75	U	Oxidation Pond	U.P. Jal Nigam	24.10.22	7.71	28.0	248.0	112.0	4700000	3300000	Not Achieving	Treated Sewage - For Irrigation & Sludge- as Manure in Agricultural Field	Ganga	River Ganga	Phase-I	
99	2.25 MLD Narora Atomic power Station Narora Township	2000	Bulandhsahar	2.25	2.25	O	ASP	Narora Atomic power Station	24.10.22	7.73	14.0	112.0	52.0	240	92	Achieving	Treated Sewage - For Irrigation & Sludge- as Manure in Agricultural Field	For Irrigation		Phase-I	STP Mobile app downloaded & OCEMS data Transmitted on CPCB Server
100	1.5 MLD Anoopshahar Zone A (NGRBA)	2016	Bulandhsahar	1.5	1.4	R	MBBR	U.P. Jal Nigam	24.10.22	7.86	28.0	224.0	76.0	580000	310000	Not Achieving	Treated Sewage- For Irrigation	For Irrigation	River Ganga	Phase-I	
101	01 MLD STP Zone-B Anoopshahar	2016	Bulandhsahar	1.0	1.0	R	MBBR	U.P. Jal Nigam	24.10.22	7.69	24.0	208.0	81.0	4100000	2800000	Not Achieving	Treated Sewage- Ganga River	River Ganga	River Ganga	Phase-I	
102	24 MLD Bijnor	2018	Bijnor	24	20.72	U	UASB	U.P. Jal Nigam	25.10.22	7.78	10.0	40.0	27.0	2200	120	Achieving	---	Hemraj Drain	River Ganga	Phase-I	
103	58 MLD Moradabad	2018	Moradabad	58	24	R	SBR	U.P. Jal Nigam	18.10.22	7.72	9.2	72.0	9.0	930	81	Achieving	NA	Ramganga River	Ramganga River	Phase-I	
104	15 MLD Kasganj	-	Aligarh	15	12	R		U.P. Jal Nigam	31.10.22	7.4	28.0	246.0	72.0	-	-	Achieving	-	-	-	-	-
105	24 MLD Manpur Etah	-	Aligarh	24	3.45	U		U.P. Jal Nigam	31.10.22	7.3	26.0	240.0	70.0	-	-	Achieving	-	-	-	-	-

U.P. Pollution Control Board

STP-Achieving Norms

October-2022

Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Rural/ Urban/ Other	Technology/ process STP based	Hotel/Ashram/ Authority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	Achieving/ Not Achieving (As per MOEFCC notification dated 13.10.2017)	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/Tributary/River Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
1	2	3	4	5	6		7	8	9	10	11	12	13	14	15	16	18	19	20	21	22
1	10.445 MLD STP near Tixi Tempel	2001	Etawah	10.445	10.445	R	WSP	Yamuna Pollution Control Unit, UP Jal Nigam, Agra	28.10.22	7.5	26.0	184.0	54.0	28000	1000	Achieving	----	Jharana Nala	River Yamuna	Phase-II	
2	Etawah 21 MLD	2022	Etawah	21	21	R	SBR	UP Jal Nigam	28.10.22	7.4	11.0	64.0	50.0	17000	810	Achieving	Disposed in river Yamuna				
3	13.5 MLD STP at Mauja Umrain	2013	Etawah	13.5	3.0	R	WSP	Nagar Palika Parishad, Etawah	28.10.22	8.0	30.0	208.0	46.0	28000	930	Achieving	On Land Sludge-In Agriculture	On Land	Treated sewage is for irrigation	Phase-II	
4	23 MLD STP at Mauja Odenya, Padaria	2014	Mainpuri	23.0	14.2	U	UASB	Nagar Palika Parishad	28.10.22	7.50	27.0	216.0	77.0	-	-	Achieving	Through Drain	Kharja Drain	Ishan River / River Ganga	Phase-II	
5	26 MLD Jhansi	2021	Jhansi	26	-	O	-	U.P. Jal Nigam	12.10.22	7.30	8.0	26.0	15.0	-	-	Achieving	-	-	-	-	
6	42 MLD, Sajari Kanpur	2016-17	Kanpur	42	21	R	ASP	U.P. Jal Nigam	28.10.22	7.8	21.0	200.0	38.0	330	260	Achieving	Disposal Channel	River Pandu	Tributary of River Ganga	Phase-I	
7	50 MLD STP Numayadahi	2013	Prayagraj	50	50	R	Bio-tower	Ganga Pollution control unit, U.P. Jal Nigam	25.10.22	7.36	16.0	40.0	16.0	14000	450	Achieving	Disposed to river Yamuna through drain. Dried sludge is used as organic manure / Landfill.	River Yamuna	River Yamuna	Phase-II	
8	10 MLD STP Ponghat	2013	Prayagraj	10	10	R	Bio-tower	Ganga Pollution control unit, U.P. Jal Nigam	25.10.22	7.31	16.0	36.0	14.0	7000	400	Achieving	Disposed to river Ganga through drain. Dried sludge is used as organic manure / Landfill.	River Ganga	River Ganga	Phase-II	
9	25 MLD STP Kodra	2013	Prayagraj	25	25	R	Bio-tower	Ganga Pollution control unit, U.P. Jal Nigam	25.10.22	7.36	18.0	48.0	20.0	12000	450	Achieving	Disposed to river Ganga through drain. Dried sludge is used as organic manure / Landfill.	River Ganga	River Ganga	Phase-II	

10	60 MLD STP Rajapur	2013	Prayagraj	60	60	R	UASB	Ganga Pollution control unit, U.P. Jal Nigam	25.10.22	7.29	24.0	62.0	26.0	22000	680	Achieving	Disposed to river Ganga through drain. Dried sludge is used as organic manure / Landfill.	River Ganga	River Ganga	Phase-II	
11	29 MLD STP Salori-1	2007	Prayagraj	29	29	R	FAB	Ganga Pollution control unit, U.P. Jal Nigam	25.10.22	7.41	24.0	56.0	26.0	28000	920	Achieving	Disposed to river Ganga through drain. Dried sludge is used as organic manure / Landfill.	River Ganga	River Ganga	Phase-II	
12	14 MLD STP Salori-2 Expansion	2016	Prayagraj	14	14	U	SBR	Ganga Pollution control unit, U.P. Jal Nigam	25.10.22	7.11	10.0	26.0	8.0	7000	400	Achieving	Disposed to river Ganga through drain. Dried sludge is used as organic manure / Landfill.	River Ganga	River Ganga	Phase-II	
13	20 MLD STP Naini	2013	Prayagraj	80 (60+20)	80 (60+20)	R	ASP	Ganga Pollution control unit, U.P. Jal Nigam	25.10.22	7.37	22.0	58.0	24.0	17000	680	Achieving	Partially used for Irrigation. Disposed to River Yamuna through drain. Dried sludge is used as organic manure / Landfill.	River Yamuna	River Yamuna	Phase-II	
14	60 MLD STP Naini	1999							25.10.22	7.37	22.0	58.0	24.0	17000	680	Achieving		River Yamuna	River Yamuna	Phase-II	
15	80 MLD Dinapur STP	1994	Varanasi	80	79.5	U	ASP	U.P. Jal Nigam	25.10.22	7.49	29.0	164.0	96.0	280	130	Achieving	Disposal to Ganga/ Manure	River Ganga	River Ganga	Phase-II	* EC imposed of Rs. 8,82,000/- dated-23.11.20
16	10 MLD Ramnagar	15.03.21	Varanasi	10	9.5	R	Anaerobic Anoxic Oxid	U.P. Jal Nigam	25.10.22	7.91	9.0	40.0	10.0	240	130	Achieving			River Ganga	Phase-II	
17	140 MLD Dinapur STP	11.11.2018	Varanasi	140	124	U	ASP	U.P. Jal Nigam	25.10.22	7.59	19.0	48.0	29.0	350	220	Achieving		Varuna	River Ganga/ Varuna	Phase-II	* EC Imposed of Rs 8,82,000/- dated 15.05.20
18	120 MLD Goithaha STP	19.02.2019	Varanasi	120	47.5	U	SBR	U.P. Jal Nigam	25.10.22	7.67	8.0	29.0	10.0	220	140	Achieving	Irrigation / Landfill	Chandpur irrigation canal	Varuna	Phase-II	* EC imposed of Rs. 90,30,000/- dated-20.11.20

19	07 MLD Vindiyachal Mirzapur	2022	Mirzapur	7	2.25	O	SBR	M/s Ayyappa Infratech Pvt. Ltd	25.10.22	7.91	9.0	44.0	10.0	280	170	Achieving	Drain	Ganga	Ganga		
20	15 MLD S.T.P. Jharkhandi, Maherwa ki Bari	01.06.2015	Gorakhpur	15	15	U	SBR	U.P. Jal Nigam	25.10.22	7.7	10.0	38.0	24.0	1600	700	Achieving	Drain	River Ganga	River Ganga	Phase-II	* EC imposed of Rs. 8,40,000/- dated-08.07.20 * EC imposed of Rs. 1,50,000/- dated-03.03.22
21	30 MLD S.T.P. Opp. Manyavar Kanshiram Shahri Garib Awas Yojna, Deoria bypass Road	01.02.2015	Gorakhpur	30	23	U	SBR	U.P. Jal Nigam	25.10.22	7.6	9.0	34.0	26.0	1700	800	Achieving	Drain	River Ganga	River Ganga	Phase-II	* EC imposed of Rs. 4,20,000/- dated-08.07.20 * EC imposed of Rs. 90,000/- dated-03.03.22
22	38 MLD STP, Mahilpur Road	1998	Saharanpur	38	38	U	UASB	Jal Kal	25.10.22	7.30	25.0	184.0	40.0	690	430	Achieving	Treated Sewage discharge in to Dhamola river sludge sale to farmers	Dhomala river	Hindon river to Yamuna river	Phase-II	
23	37.5 MLD Awas vikas Parishad STP	2017	Lucknow	37.5	37.5	O	SBR	U.P. Awas vikas Parishad	25.10.22	7.78	18.4	96.4	46.0	2800	790	Achieving	Public drain	River Gomti	River Gomti	Phase-II	
24	56 MLD STP, Daultaganj	2002	Lucknow	42+14	42+14	U	FAB	U.P. Jal Nigam	28.10.22	7.38	16.8	89.2	42.0	2100	680	Achieving		River Gomti	River Gomti	Phase-II	* EC Imposed of Rs 5.625 lakhs dated 13.05.19 * EC Imposed of Rs 35.625 lakhs dated 04.04.22
25		2011							28.10.22	7.38	16.8	89.2	42.0	2100	680	Achieving					
26	30 MLD, Sadullabad (Loni), Ghaziabad	2012	Ghaziabad	30	21.5	U	MBR	U.P. Jal Nigam	26.10.22	7.50	9.0	40.0	10.0	2400	920	Achieving	----	Hindon	Hindon	Phase-II	* EC imposed of Rs. 35,62,500/- dated-29.07.19
27	74 MLD S.B.R., Indirapuram, Ghaziabad	2013	Ghaziabad	74	74	U	SBR	U.P. Jal Nigam	26.10.22	7.80	10.0	78.0	32.0	1700	780	Achieving	----	River Hindon	River Hindon	Phase-II	* EC imposed of 37,500/- dated 06.03.19 *EC imposed of Rs. 56,50,000/- dated 31.08.20
28	56 MLD S.B.R., Bapudham, Ghaziabad	2014	Ghaziabad	56	56	O	SBR	GDA	26.10.22	7.30	10.0	36.0	9.0	1600	170	Achieving	----	Hindon	Hindon	Phase-II	
29	56 MLD, Indirapuram, (GDA), Ghaziabad	2012	Ghaziabad	56	56	U	SBR	GDA	26.10.22	7.4	7.0	37.0	9.0	1400	930	Achieving	----	----	River Hindon	Phase-II	
30	56 MLD S.B.R., Dudahaida Vijay Nagar, Ghaziabad	2013	Ghaziabad	56	56	U	SBR	GDA	26.10.22	7.4	9.0	45.0	7.0	1600	540	Achieving	----	River Hindon	River Hindon	Phase-II	* EC imposed of 50,000/- dated 14.01.19
31	3 MLD Pilkhaun	2015	Ghaziabad	3	3.01	U	MBBR	U.P. Jal Nigam	26.10.22	7.7	17.0	42.0	12.0	1100	830	Achieving	----	Kadradab drain	River kali/ River Ganga	Phase-II	
32	56 MLD S.B.R. Govindpuram, Ghaziabad	2014	Ghaziabad	56	56	O	SBR	GDA	26.10.22	7.0	9.0	35.0	10.0	920	130	Achieving	----	River Hindon	River Hindon	Phase-II	
33	56 MLD S.B.R., Morty, Ghaziabad	2018	Ghaziabad	56	56	O	SBR	GDA	26.10.22	7.6	8.0	48.0	9.0	1300	790	Achieving	----	River Hindon	River Hindon	Phase-II	* EC imposed of 50,000/- dated 14.01.19

34	30 MLD Hapur	2022	Hapur, Ghaziabad	30	-	-	-	-	26.10.22	7.8	15.0	60.0	14.0	1300	900	Achieving	-	-	-	-	
35	12 MLD Devri Road, (Bhimnagri), Agra	2011	Agra	12	7.63	U	UASB	U.P. Jal Nigam	21.10.22	7.98	24.0	136.0	43.0	3100	920	Achieving	River Yamuna	River Yamuna	River Yamuna	Phase-II	* EC imposed of Rs 1,96,875/- dated 18.07.19
36	14 MLD Jaganpur, Sikandarpur, Agra	2011	Agra	14	11.56	U	UASB	U.P. Jal Nigam	21.10.22	7.93	24.0	128.0	40.0	3800	910	Achieving	Agriculture (on land)	On Land	Onland	Phase-II	
37	40 MLD Sadarban, Bichhpuri, Agra	2013	Agra	40	21.03	U	UASB	U.P. Jal Nigam	21.10.22	7.9	23.0	144.0	42.0	3300	830	Achieving	River Yamuna	River Yamuna	River Yamuna	Phase-II	
38	24 MLD Dhadhpura (New), Agra	2014	Agra	24	14.84	U	UASB	U.P. Jal Nigam	21.10.22	7.99	25.0	136.0	42.0	3100	780	Achieving	Agriculture (on land)	On Land	Onland	Phase-II	
39	4.50 MLD Kalindi Vihar, Agra	2014	Agra	4.5	4.5	O	UASB	ADA	21.10.22	7.8	27.0	152.0	48.0	3100	920	Achieving	Karwan River	Karwan River	River Yamuna	Phase-II	
40	72 MLD Garh road (Jagriti vihar) Kamalpur	2018	Meerut	72	65	U	SBR	U.P. Jal Nigam	24.10.22	7.30	8.0	84.0	9.0	920	680	Achieving	Treated sewage by conduit and sludge to pit	River Kali (East)	River Ganga	Phase-I	
41	13.59 MLD, Masani, Mathura	2007	Mathura	13.59	8	R	Oxidation Pond	Nagar Palika Parishad	25.10.22	8.2	24.0	180.0	58.0	2100	830	Achieving	----	River Yamuna	River Yamuna	Phase-II	* Total EC Imposed on 04 STPs (13.59, 16.0, 14.50, 2.76 MLD) is of Rs 3,50,000/- dated 15.02.19
42	14.5 MLD Trans-yamuna, Jamunapar, Mathura	2007	Mathura	14.5	14.5	R	Oxidation Pond	U.P. Jal Nigam	25.10.22	7.8	28.0	232.0	65.0	3300	830	Achieving	Agriculture	River Yamuna	River Yamuna	Phase-II	* Total EC Imposed on 04 STPs (13.59, 16.0, 14.50, 2.76 MLD) is of Rs 3,50,000/- dated 15.02.19
43	08 MLD STP Near 100 Bed Hospital Vrindavan, Manth road	2015	Mathura	8.0	8.0	U	UASB Reactor	U.P. Jal Nigam	25.10.22	7.9	25.0	156.0	71.0	2000	820	Achieving	Agriculture	River Yamuna	River Yamuna	Phase-II	* EC imposed of Rs 70,87,500 dated 21.01.22
44	30 MLD Masani Mathura	2020	Mathura	30	30	R	SBR	U.P. Jal Nigam	25.10.22	7.6	21.0	152.0	53.0	1700	680	Achieving	Agriculture	River Yamuna	River Yamuna	Phase-II	
45	16 MLD Trans Yamuna, Laxmi Nagar, Mathura	2015	Mathura	16	14.45	R	UASB Reactor	U.P. Jal Nigam	25.10.22	8.2	27.0	216.0	70.0	3100	780	Achieving	Agriculture	River Yamuna	River Yamuna	Phase-II	* Total EC Imposed on 04 STPs (13.59, 16.0, 14.50, 2.76 MLD) is of Rs 3,50,000/- dated 15.02.19 * E.C. imposed of Rs.50,000/- dated 15.02.19
46	33 MLD Sector-54, Noida	2011	Noida	33	33	O	SBR	Noida Authority	25.10.22	7.5	27.0	152.0	74.0	1300	490	Achieving	----	River Yamuna	River Yamuna	Phase-II	
47	25 MLD Sector-50, Noida	2015	Noida	25	25	O	SBR	Noida Authority	25.10.22	7.6	18.0	160.0	76.0	3200	400	Achieving	----	River Yamuna	River Yamuna	Phase-II	
48	35 MLD Sector-123, Noida	2011	Noida	35	35	O	SBR	Noida Authority	25.10.22	7.5	15.0	128.0	62.0	4700	920	Achieving	----	River Hindon	River Hindon	Phase-II	
49	50 MLD Sector-168, Noida	2015	Noida	50	50	O	SBR	Noida Authority	25.10.22	7.4	18.0	152.0	70.0	2100	790	Achieving	----	River Yamuna	River Yamuna	Phase-II	
50	2.0 MLD Greater Noida Authority STP, Vill-Badalpur	2015	Greater Noida	2	1.5	O	SBR	GNIDA	17.10.22	7.3	12.0	62.0	38.0	1100	830	Achieving	Drain	Hawaliya Drain	River Yamuna	Phase-II	EC Imposed of 3,20,000 Notice issued (16.06.2022)

51	20 MLD ECO tech-3	2018	Greater Noida	20	10	O	SBR	GNIDA	17.10.22	7.5	18.0	56.0	28.0	1500	930	Achieving	Drain	----	----	Phase-II	EC Imposed of 3,20,000 Notice issued (16.06.2022)
52	34 MLD Sector -50 Noida	2012	Noida	34	34	O	SBR	Noida Authority	25.10.22	7.4	21.0	136.0	66.0	1200	920	Achieving	----	River Yamuna	River Yamuna	Phase-II	
53	54 MLD Sector-54, Noida	2012	Noida	54	54	O	SBR	Noida Authority	25.10.22	7.4	24.0	144.0	68.0	2400	400	Achieving	----	River Yamuna	River Yamuna	Phase-II	
54	04 MLD Narora (NGRBA)	2015	Bulandhsahar	4	3.89	R	SBR	U.P. Jal Nigam	24.10.22	7.56	20.0	144.0	64.0	920	350	Achieving	Treated Sewage - For Irrigation & Sludge- as Manure in Agricultural Field	For Irrigation		Phase-I	* EC Imposed of Rs 79,80,000/- dated 09.08.19
55	2.25 MLD Narora Atomic power Station Narora Township	2000	Bulandhsahar	2.25	2.25	O	ASP	Narora Atomic power Station	24.10.22	7.73	14.0	112.0	52.0	240	92	Achieving	Treated Sewage - For Irrigation & Sludge- as Manure in Agricultural Field	For Irrigation		Phase-I	STP Mobile app downloaded & OCEMS data Transmitted on CPCB Server
56	24 MLD Bijnor	2018	Bijnor	24	20.72	U	UASB	U.P. Jal Nigam	25.10.22	7.78	10.0	40.0	27.0	2200	120	Achieving	---	Hemraj Drain	River Ganga	Phase-I	
57	58 MLD Moradabad	2018	Moradabad	58	24	R	SBR	U.P. Jal Nigam	18.10.22	7.72	9.2	72.0	9.0	930	81	Achieving	NA	Ranganga River	Ranganga River	Phase-I	
58	15 MLD Kasganj	-	Aligarh	15	12	R		U.P. Jal Nigam	31.10.22	7.4	28.0	246.0	72.0	-	-	Achieving	-	-	-	-	-
59	24 MLD Manpur Etah	-	Aligarh	24	3.45	U		U.P. Jal Nigam	31.10.22	7.3	26.0	240.0	70.0	-	-	Achieving	-	-	-	-	-

U.P. Pollution Control Board																					
STP-Not Achieving Norms																		October-2022			
Sl. No.	Name and Address of STP	Year of Commissioning	City/ Town / District	Installed Capacity (MLD)	Utilized Capacity (MLD)	Rural/ Urban/ Other	Technology/ process STP based	Hotel/Ashram/A uthority/Local Urban body/other institutions responsible for O&M of STP	Date	pH	BOD (mg/l)	COD (mg/l)	TSS (mg/l)	TC (MPN/100ml)	FC (MPN/100ml)	Achieving/ Not Achieving (As per MOEFCC notification dated 13.10.2017)	Mode of disposal of treated sewage and sludge	Name of treated sewage receiving water body Drain/Sub-Tributary/Tributary/River/ Ganga	Name of river catchment in which STP is located (tributary of river Ganga/river Ganga)	Ganga Phase	Remarks / Action Taken (EC / Closure) with Date
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	18	19	20	21	22	
1	03 MLD STP Firozabad	2014	Firozabad	3	3	O	UASB	Jal Kal	28.10.22	8.00	40.0	248.0	109.0	-	-	Not Achieving	----	As per Jal Kal Vibhag nagar nigam infomation approx -3MLD treated sewage is used by horiculture department for irrigation of Plantation/ trees		Phase-II	
2	1.65 MLD Saifai	2013	Etawah	1.5	1.5	U	SBR	U.P. Jal Nigam	28.10.22	7.40	23.0	200.0	47.0	35000	1400	Not Achieving	River Sengar	Treated sewage is used for plantation		Phase-II	
3	67 MLD Mohammadpur, Biharipur	2020	Firozabad	67	50.73	U	ASP+ extended aeration	U.P. Jal Nigam	28.10.22	7.80	28.0	208.0	58.0	35000	1300	Not Achieving	----	----	River Yamuna	Phase-II	
4	3.42 MLD Near Divyang kendra	2000	Chitrakoot	3.42	3.42	O	Oxidation Pond	U.P. Jal Nigam	01.08.22	8.75	38.0	172.0	-	-	-	Not Achieving	----	Lowland area	Lowland area to River Mandakini	Phase-II	Notice issued on dated-15.09.22
5	2.7 MLD Fatehgarh STP	1992-93	Farrukhabad	2.7	U	2.4	WSP	U.P. Jal Nigam	18.10.22	8.85	21.0	190.0	98	7900	4900	Not Achieving	-	Irrigation/river ganga	River Ganga	Phase-I	
6	36 MLD (9 MLD CETP + 27 MLD STP)	01.06.1994	Kanpur	36 (9 MLD CETP + 27 MLD STP)	36 (9 MLD CETP + 27 MLD STP)	U	ASP	U.P. Jal Nigam	29.10.22	8.21	105.0	280.0	94.0	240000	150000	Not Achieving		Irrigation Channel		Phase-I	Standards of Irrigation Channel pH =6.5-9.0 BOD =100.0 mg /L COD =250.0 mg /L TSS =200.0 mg /L T.Cr =2.0 mg /L
7	210 MLD, Bingawan Kanpur	2015-16	Kanpur	210	135	R	UASB	U.P. Jal Nigam	28.10.22	7.88	64.5	270.0	48.0	220000	130000	Not Achieving	Disposal Channel	River Pandu	Tributary of River Ganga	Phase-I	E.C. imposed of :- Rs. 3.0 Lacs (16.04.19) Rs. 16.50 Lacs (27.01.21) Rs. 66.0 Lacs (27.01.21)
8	5 MLD, Jajmau Kanpur	1989-90	Kanpur	5	4.5	U	UASB	U.P. Jal Nigam	29.10.22	8.21	105.0	280.0	94.0	240000	150000	Not Achieving	Irrigation	Irrigation Channel	River Ganga	Phase-I	
9	43 MLD Jajmau, Kanpur	2020	Kanpur	43	37	R	ASP	U.P. Jal Nigam	29.10.22	8.21	105.0	280.0	94.0	240000	150000	Not Achieving	Irrigation	Irrigation Channel	River Ganga	Phase-I	* EC Imposed of Rs. 21,00,000 dated 16.09.22 Remarks : 1-As per discussion held with CEO 2 the CETP outlet sampling point will be considered as irrigation channel and data of irrigation channel will be uploaded in CETP outlet in Kumbh Mela portal. 2- The treated effluent of 36 MLD CETP is mixed with treated effluent of 130 MLD STP, 43 MLD STP, 5 MLD STP at TEPH, then pumped to irrigation channel which is further used in floriculture and horticulture.

10	130 MLD Jajmau, Kanpur	1998-99	Kanpur	130	120	R	ASP	U.P. Jal Nigam	29.10.22	8.21	105.0	280.0	94.0	240000	150000	Not Achieving	Irrigation	Irrigation Channel	River Ganga	Phase-I	* EC Imposed of Rs 21,00,000 dated 16.09.22 Remarks : 1-As per discussion held with CEO 2- The CETP outlet sampling point will be considered as irrigation channel and data of irrigation channel will be uploaded in CETP outlet in Kumbh Mela portal. 2- The treated effluent of 36 MLD CETP is mixed with treated effluent of 130 MLD STP, 43 MLD STP, 5 MLD STP at TEPH, then pumped to irrigation channel which is further used in floriculture and horticulture.
11	13 MLD Jalalpur, Amrapur, Kannauj	2017	Kanpur Dehat	13	5.5	U	SBR	U.P. Jal Nigam	27.10.22	7.29	18.0	140.0	58.0	13000	7800	Not Achieving	Disposal Channel	River Kali (East)	Tributary of River Ganga	Phase-I	
12	12 MLD DLW STP	06.04.1989	Varanasi	12	12	O	ASP	DLW	25.10.22	7.49	29.0	182.0	94.0	47000	34000	Not Achieving	Irrigation (Lohata Form)	----	Varuna	Phase-II	Notice issued on dated-12.12.19
13	14 MLD Pakka Pokhra	1994	Mirzapur	14	14	U	UASB	U.P. Jal Nigam	25.10.22	7.42	28.0	150.0	92.0	92000	35000	Not Achieving	----	Ganga	River Ganga	Phase-II	Notice has been issued through R O Sonebhadra on dated-08.12.20
14	6.5 MLD Awas vikas Parishad STP	2018	Lucknow	6.5	6.5	O	SBR	U.P. Awas vikas Parishad	25.10.22	7.51	22.6	136.0	58.0	35000	9400	Not Achieving	Public drain	River Gomti	River Gomti	Phase-II	
15	345 MLD STP, Bharwara	2011	Lucknow	345	345	U	UASB	U.P. Jal Nigam	28.10.22	7.02	17.6	94.8	44.0	35000	7000	Not Achieving	Gomti River Fertilizer Manure	River Gomti	River Gomti	Phase-II	* EC Imposed of Rs 50,000 dated 17.12.18 * EC Imposed of Rs 5.625 lakhs dated 13.05.19 * EC Imposed of Rs 35.625 lakhs dated 04.04.22
16	56 MLD Trans Hindon (Indirapuram), Ghaziabad	2000	Ghaziabad	56	45.24	O	UASBR	Nagar Nigam	26.10.22	7.40	28.0	90.0	43.0	4300000	3100000	Not Achieving	----	River Hindon	River Hindon	Phase-II	* EC imposed of 50,000/- dated 14.01.19 * EC imposed of Rs. 35,62,500/- dated-02.06.20
17	6 MLD STP Garh Zone, Garhmukteswar Hapur	2011	Hapur / Garhmukteswar	6	6	R	UASB followed by extended aeration	U.P. Jal Nigam (NGRBA)	17.10.22	7.60	14.0	37.0	12.0	2500	1100	Not Achieving	----	Garh Sub-distributary of River Ganga	Garh Catchment Area	Phase-I	
18	3 MLD STP Brijghat Zone, Garhmukteswar Hapur	2011	Hapur / Garhmukteswar	3	3	R	UASB followed by extended aeration	U.P. Jal Nigam (NGRBA)	25.10.22	7.9	11	36	15	2000	1100	Not Achieving	----	Brijghat Sub-distributary of River Ganga	River Ganga (Brijghat Area)	Phase-I	* EC imposed of Rs. 3,30,000/- dated-25.08.20
19	70 MLD U.A.S.B.R. Dudahaida Vijay Nagar, Ghaziabad	2000	Ghaziabad	70	70	U	UASBR	Nagar Nigam	26.10.22	7.2	26.0	73.0	38.0	5800000	4300000	Not Achieving	----	River Hindon	River Hindon	Phase-II	* EC imposed of 50,000/- dated 14.01.19 * EC imposed of 37,500/- dated 06.03.19 * EC imposed of 35,62,500/- dated 29.07.19 * EC imposed of 27,37,500/- dated 26.08.21 * EC imposed of Rs. 75,18,750/- dated 23.05.22

20	5 MLD Trans Delhi Signature City (Tronica City), Loni	17.12.2019	Ghaziabad	5	3	O	MBBR	UPSIDC	26.10.22	7.3	16.0	88.0	30.0	2100	1300	Not Achieving	Green belts development			Phase-II	
21	78 MLD Dhadhpura, Agra	2001	Agra	78	72.59	U	UASB	U.P. Jal Nigam	21.10.22	7.91	26.0	144.0	46.0	140000	70000	Not Achieving	Agriculture (on land)	On Land	Onland	Phase-II	
22	2.25 MLD Budi ka Nagla, Agra	2001	Agra	2.25	2.25	U	Oxidation Pond	U.P. Jal Nigam	21.10.22	8.1	28.0	152.0	44.0	1100000	70000	Not Achieving	River Yamuna	River Yamuna	Irrigation/River Yamuna	Phase-II	* E.C. imposed of Rs.5,90,625/- dated-18.07.20
23	10 MLD Peelakhar, Agra	2001	Agra	10	10.07	U	Oxidation Pond	U.P. Jal Nigam	21.10.22	8.11	29.0	160.0	47.0	130000	79000	Not Achieving	----	River Yamuna	Irrigation/River Yamuna	Phase-II	* E.C. imposed of Rs7,87,500/- dated-18.07.19
24	03 MLD Pandav Nagar, Meerut	2013	Meerut	3	2.7	O	ASP	MDA	24.10.22	7.7	18.0	172.0	68.0	3200	2500	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
25	07 MLD Pallavpuram-1, Meerut	2012	Meerut	7	6.5	O	ASP	MDA	24.10.22	7.5	17.0	160.0	59.0	3300	2500	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
26	10 MLD Lohiya Nagar, Meerut	2010	Meerut	10	2	O	ASP	MDA	24.10.22	7.50	15.0	156.0	61.0	3800	2700	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
27	15 MLD Shatabdinagar, Meerut	2010	Meerut	15	4.8	O	ASP	MDA	24.10.22	7.50	17.0	164.0	62.0	3200	2700	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
28	7 MLD Pallavpuram-2, Meerut	2008	Meerut	7	7	O	MBBR	MDA	24.10.22	7.40	18.0	168.0	51.0	3100	2200	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
29	15 MLD Vedyasपुरी Meerut	2010	Meerut	15	4.5	O	ASP	MDA	24.10.22	7.60	18.0	164.0	68.0	3200	2600	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
30	06 MLD Rakshapuram, Meerut	2011	Meerut	6	4.4	O	ASP	MDA	24.10.22	7.50	16.0	152.0	58.0	2700	2300	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
31	06 MLD Shradhapuri-1, Meerut	2010	Meerut	6	5.5	O	ASP	MDA	24.10.22	7.70	18.0	168.0	72.0	3100	2400	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
32	06 MLD Sainik Vihar	2017	Meerut	6	5.95	O	UASB	MDA	24.10.22	7.40	16.0	160.0	59.0	3600	2400	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
33	5 MLD Modipuram Tiraha	2016	Meerut	5	4.9	O	ASP	MDA	24.10.22	7.60	15.0	148.0	68.0	3900	2500	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
34	07 MLD Sports Goods Complex, Meerut	2012	Meerut	7	4	O	ASP	MDA	24.10.22	7.50	18.0	152.0	49.0	2700	2200	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
35	10 MLD Ganga Nagar, Meerut	2011	Meerut	10	3.8	O	SBR	MDA	24.10.22	7.80	17.0	164.0	70.0	3300	2600	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
36	06 MLD Shradhapuri- Phase-2, Meerut	2012	Meerut	6	5.6	O	ASP	MDA	24.10.22	7.40	17.0	160.0	64.0	3300	2300	Not Achieving	----	River Kali (East)	River Kali (East)	Phase-I	
37	32.5 MLD Nagar Palika Parishad, Kidwai nagar	2002	Muzaffar Nagar	32.5	32.5	U	Oxidation Pond	Nagar Palika Parishad	25.10.22	7.6	24.0	96.0	44.0	180000	120000	Not Achieving	----	River Kali West	River Hindon	Phase-II	
38	12 MLD Ayodhya	2014	Ayodhya	12	12	U	UASB	U.P. Jal Nigam	24.10.22	7.7	24.0	72.0	40.0	240000	130000	Not Achieving	----	Through Pond	River Saryu	Phase-II	
39	2.76 MLD Goverdhan STP	2011	Mathura	2.76	2.76	O	Oxidation Pond	Nagar Palika Parishad	25.10.22	8.1	22.0	156.0	80.0	79000	22000	Not Achieving		Drain	River Yamuna	Phase-II	
40	04 MLD Vrindavan Near Pagal Baba Mandir, Mathura	2007	Mathura	4.0	4.0	R	Oxidation Pond	U.P. Jal Nigam	25.10.22	7.7	27.0	164.0	64.0	94000	31000	Not Achieving	Agriculture	River Yamuna	River Yamuna	Phase-II	E.C. imposed of Rs.100000/- dated 15.02.19
41	15 MLD ECO tech-2	2018	Greater Noida	15	8	O	SBR	GNIDA	17.10.22	7.8	14.0	44.0	20.0	2100	1300	Not Achieving	Drain	----	----	Phase-II	EC Imposed of 3,20,000 Notice issued (16.06.2022)
42	137 MLD Kasana, GreaterNoida	2015	Greater Noida	137	50	O	SBR	GNIDA	17.10.22	7.5	22.0	60.0	40.0	2500	1400	Not Achieving	Drain	River Hindon	River Hindon	Phase-II	EC Imposed of 3,20,000 Notice issued (16.06.2022)

43	0.805 MLD Ahara Road, Zone-A, Anoopshahar	2003	Bulandhsahar	0.805	0.6	U	Oxidation Pond	U.P. Jal Nigam	24.10.22	7.82	30.0	240.0	91.0	3900000	2700000	Not Achieving	Treated Sewage - For Irrigation & Sludge- as Manure in Agricultural Field	For Irrigation	River Ganga	Phase-I	
44	1.75 MLD Ahara Road, (Shivanand Ashram) Zone-B, Anoopshahar	2003	Bulandhsahar	1.75	1.75	U	Oxidation Pond	U.P. Jal Nigam	24.10.22	7.71	28.0	248.0	112.0	4700000	3300000	Not Achieving	Treated Sewage - For Irrigation & Sludge- as Manure in Agricultural Field	Ganga	River Ganga	Phase-I	
45	1.5 MLD Anoopshahar Zone A (NGRBA)	2016	Bulandhsahar	1.5	1.4	R	MBBR	U.P. Jal Nigam	24.10.22	7.86	28.0	224.0	76.0	580000	310000	Not Achieving	Treated Sewage- For Irrigation	For Irrigation	River Ganga	Phase-I	
46	01 MLD STP Zone-B Anoopshahar	2016	Bulandhsahar	1.0	1.0	R	MBBR	U.P. Jal Nigam	24.10.22	7.69	24.0	208.0	81.0	4100000	2800000	Not Achieving	Treated Sewage- Ganga River	River Ganga	River Ganga	Phase-I	

U.P. Pollution Control Board
STPs - Under Construction

Oct-22

S. N.	Name Of Town/District	No. of STP	Capacity (MLD)	Constructing Agency	Date of Completion	Present Progress	Status of I&D or House sewer connections/ Remarks
1	Naini, Phaphamau, Jhunsi /Prayagraj	3	72	Namami Gange Programme	Dec-22	90.00%	Naini STP will be commissioned by October. Phaphamau STP will be commissioned by November. Jhunsi STP will be commissioned by December,2022.
2	Mirzapur	2	17	-	Apr-24	18.00%	12 I&D works proposed. Work in progress.
3	Ghazipur	1	21	-	Mar-22	8.00%	No I&D work proposed
4	Ballia	1	19.6	State Sector	-	Balance work to be excuted by UPJN (Urban)	
5	Kanpur Pankha	1	30	Namami Gange Programme	STP has been commissioned, balance works to be completed by Oct 2022.	93.00%	1/3 I&D works completed. Balance work in progress.
6	Bulandshahr	1	40	AMRUT Programme	Jan-22	100.00%	16500
7	Unnao	1	15	Under Namami Gange Programme by UP Jal Nigam	Dec, 2022	91.00%	STP will be commissioned by October
8	Shuklaganj	1	5	Namami Gange Programme	Dec, 2022	54.00%	5 I&D works proposed. Work likely to be completed by December, 2022.
9	Moradabad	1	25	Namami Gange Programme	24 months after issuance of effective date of start by NMCG.	0%	Alternate Land for STP has been arranged. Financial arrangement not yet completed. Effective Date of start to be given by NMCG thereafter.
10	Bareilly	1	35	AMRUT Programme	Dec, 2022	81.00%	
11	Shahjahanpur	1	40	AMRUT Programme	Mar-23	50.00%	186 km Sewerage Network work and 48902 Nos of house connection work is also under this project sanctioned Under AMRUT program. The overall progress of scheme is 38%
12	Sultanpur	3	17	Namami Gange Programme	Sep, 2022	93.00%	1/5 I&D works completed. Balance work in progress.
13	Muzaffarnagar	2	54.5	Namami Gange Programme	Jun-23	46.09%	5 I&D works proposed. Work in progress.
14	Jaunpur	1	30	Namami Gange Programme	STP has been commissioned, balance works to be completed by Dec-22.	97.00%	1/14 I&D works completed. Balance work in progress.
15	Budhana	1	10	Namami Gange Programme	Jun-23	55.34%	3 I&D works proposed. Work in progress.
16	Baghpat	1	14	Namami Gange Programme	STP has been commissioned, To be completed by Oct 2022.	94.50%	3/4 I&D works completed. I&D of 1 Drain is under progress, which will be completed by Oct, 2022
17	Aligarh	1	45	AMRUT Programme	Dec-22	90.00%	24161
18	Lucknow	1	120	State Sector	Dec, 2022	72.00%	
19	Lucknow	2	40	State Sector	Dec-23. Date of start given as 01.06.2022.	0%	4 I&D works proposed. Work in progress.
20	Rae Bareilly	1	18	AMRUT Programme	Mar-22	100% (Under Trial)	1930
21	Pratapgarh	1	8.95	State Sector	Oct-22	55.00%	
22	Modinagar	1	20	AMRUT Programme	Jan-22	100.00%	STP completed and house connection work is being done in other schemes of Modinagar. Total house connections are 17050 in which 14200 House connection work is completed.

23	Kanpur	1	15	State Sector	-	98.00%	
24	Baniyapur	1	15	-	March, 24		
25	Fatehgarh	3	45	-	Jun-24.	0.00%	Effective date of start given as 28.06.2022 by NMCG. Work in progress.
26	Bareilly	3	63	-	Aug-24	3.00%	Effective date of start given as 01.09.2022 .
27	Kairana	1	15	-	Aug-23	41.00%	1 I&D works proposed. I&D to be done after completion of STP.
28	Azamgarh	1	8	AMRUT Programme	Jan-24	100.00%	
29	Gorakhpur	1	5	State Sector	Nov-22	38.00%	
30	Gorakhpur	1	10		March, 23	22.00%	H.C. to be done after completion of STP
31	Ayodhya	1	33	-	24 months after issuance of effective date of start by NMCG.	0.00%	LOA issued to firm on 30.12.2021. Financial arrangement not yet completed. Effective Date of start to be given by NMCG thereafter.
32	Agra	13	177.6	-	24 months after issuance of effective date of start by NMCG.	0.00%	LOA issued to firm on 16.06.2022. Contract Agreement has been signed on 25.08.2022
33	Ayodhya	1	6	-	Nov-22	70.00%	
	Total	56	1089.65				
Source : MPR provided by UP Jal Nigam							

Status of Common Effluent Treatment Plants (CETPs) in Uttar Pradesh		
October-2022		
S.N	CETP in Uttar Pradesh	Number
1	Total Installed CETP	7
2	Operational CETP	7
	CETP Achieving Norms	3
	CETP Not Achieving Norms	4
3	CETP Not In Operation	0
4	CETP Under Construction/ Proposed	7

Status of CETP														
CETP- Operational														
October -2022														
S.N	Circles	Regional Office	Name and Address of the CETPs	Operated by	Capacity (MLD)	Nature of Member Units	Final Effluent Quality standards or ZLD condition	Date of Monitoring	Observed final effluent quality	Status of online CEQMS	Status of Hazardous Waste Storage/ Disposal	Mode of receiving Effluent (In any drain etc.)	Name of treated Effluent receiving water body Drain/Sub-Tributary/ River	Remarks / Action Taken (EC / Closure) with Date
1		2	3	4	5	6	7	8	9	10	11	12	13	14
1		Ghaziabad	CETP, HPDA, Pilkhaun, Hapur	HPDA	2.1 MLD	Textile	pH = 6.0-9.0 BOD = 30.0 mg/l COD = 250.0 mg/l TSS = 100.0 mg/l	17.10.22	Achieving pH =7.8 BOD : 24.0 mg / L COD : 169.0 mg / L TSS : 63.0 mg / L	-	-	Kadrabad Drain	River Ganga through River Kali East	* EC imposed of Rs 50,000/- dated 12.09.18 * EC imposed of Rs 50,000/- dated 17.02.19 * EC imposed of Rs 5,40,000/- dated 29.05.20
2	Circle 1	Ghaziabad	Apparel Park Tronica City CETP, Phase-I (for textile units), Ghaziabad	UPSIDC	6 MLD	Textile	pH = 6.0-9.0 BOD = 30.0 mg/l COD = 250.0 mg/l TSS = 100.0 mg/l	17.10.22	Achieving pH =7.9 BOD : 29.0 mg / L COD : 242.0 mg / L TSS : 92.0 mg / L	Yes	-	Jawali Drain	River Yamuna Through Hindon River	* EC imposed of Rs 37,500/- dated 06.03.19 * EC of Rs 12,65,625/- dated 30.06.21 imposed and recovered in 2021. Assessment for 2022 not done
3		Kanpur	CETP, UPSIDC Textile Complex, Rooma, Kanpur (for textile units)	UPSIDC/ Rooma Pollution Control Association	1.5 MLD	Textile	pH = 6.0-9.0 BOD = 30.0 mg/l COD = 250.0 mg/l TSS = 100.0 mg/l T.Cr. = 2.0 mg/l <u>Irrigation Channel</u> BOD = 100.0 mg/L COD = 250.0 mg/L TSS = 200.0 mg/L T.Cr. = 2.0 mg/L	17.10.22	Not Achieving pH = 8.39 BOD : 18.0 mg / L COD : 280.0 mg / L TSS : 187.0 mg / L	Yes	-	-	On Land	-
4	Circle 2	Kanpur	CETP Jajmau, Kanpur	U.P. Jal Nigam	36 MLD	Tannery	pH = 6.0-9.0 BOD = 30.0 mg/l COD = 250.0 mg/l TSS = 100.0 mg/l T.Cr. = 2.0 mg/l <u>Irrigation Channel</u> BOD = 100.0 mg/L COD = 250.0 mg/L TSS = 200.0 mg/L T.Cr. = 2.0 mg/L	17.10.22	Not Achieving pH = 8.04 BOD : 93.0 mg / L COD : 240.0 mg / L TSS : 86.0 mg / L T. Cr. = 2.98 mg / L	Yes	Temp. storage installed & disposed to TSDF (M/s Ramkey Enviro. Engineers (P) Ltd.,Kumbhi, Kanpur Dehat	-	Irrigation Channel	* EC of Rs 11.65 lakh imposed on 20.4.22 * EC imposed of Rs 48,31,500/- dated 16.09.22
5	Circle 4	Mathura	CETP, Industrial Area, Site-A, Mathura	Industrial Association	6.25 MLD,	Textile	pH = 6.0-9.0 BOD = 30.0 mg/l COD = 250.0 mg/l TSS = 100.0 mg/l	18.10.22	Not Achieving pH = 7.5 BOD : 80.0 mg / L COD : 440.0 mg / L TSS : 193.0 mg / L	No	-	Through Industrial Drain → Ambakhar drain → Dairy farm Sewage Pumping Station → Inlet of 14.5 MLD STP Trans Yamuna , Jamunapar → River Yamuna	-	* E.C. imposed of Rs. 1,00,000/- dated- 08.02.19 * E.C. imposed of Rs. 40,20,000/- dated- 26.08.21
6		Unnao	Banther Industrial Pollution Control Co. CETP, Banther, Unnao	Banther Industrial Pollution Control Co.	4.5 MLD	Tannery	pH = 6.0-9.0 BOD = 30.0 mg/l COD = 250.0 mg/l TSS = 100.0 mg/l T.Cr. = 2.0 mg/l	01.10.22	Achieving pH = 7.95 BOD : 28.0 mg / L COD : 192.0 mg / L TSS : 76.0 mg / L T.Cr. = ND	Yes	TSDF, IISI, Banther, Unnao	City jail Drain Through Industrial Drain	River Ganga	-
7	Circle 5	Unnao	Unnao Tanneries Pollution Control Company (CETP) Site-II, Unnao	Unnao Tanneries Pollution Control Company	2.15 MLD	Tannery	pH = 6.0-9.0 BOD = 30.0 mg/l COD = 250.0 mg/l TSS = 100.0 mg/l T.Cr. = 2.0 mg/l	07.10.22	Not Achieving pH = 10.30 BOD : 25.0 mg / L COD : 112.0 mg / L TSS : 48.0 mg / L T.Cr. = ND	Yes	TSDF, IISI, Banther, Unnao	Loni Drain	River Ganga	-

**U.P. Pollution Control Board
CETP - Under Construction/Proposed**

October -22

S. N.	Name Of Town/District	Capacity (MLD)	Agency/ Project	Timeline/ Date of Commissioning	Present Progress as on 13.10.22
1	Jajmau, Kanpur Nagar	20	JATETA	Aug, 2023	-
2	Unnao, Banther	4.5	M/s EMS Infracon Pvt Ltd	Feb. 2024	Meeting held on 26.07.22 with contractor's Process Team to further discuss the BEP and associated documents. Based on the discussions held, revised inputs were given by PE for incorporation in CETP (capacity 4.5 MLD)
3	Unnao	2.15	-	-	Recommendation/allotment letter is awaited from NMCG for new CETP of capacity 2.15 MLD
4	Bhadohi	1	-	-	-
5	SEZ, Moradabad	2.4	-	-	-
6	Growth Centre, Jainpur, Kanpur Dehat	2	UPSIDC	March, 2023	-
7	GIDA, Gorakhpur	7	Namami Gange & Urban Development	July, 2024	ToR for Environmental Clearance issued by SIEAA. EIA Study pending at PP