

**BEFORE THE HON'BLE NATIONAL GREEN TRIBUNAL,
PRINCIPAL BENCH, NEW DELHI
ORIGINAL APPLICATION NO. 230/2025**

IN THE MATTER OF:

News Item titled "Deadline Looming: MCD met Just 21% of Desilting Target by End of April" appearing in The Times of India dated 05.05.2025

I N D E X

<u>Si. No.</u>	<u>Particulars</u>	<u>Page No.</u>
1.	Action Taken Report/ Status Report on behalf of Respondent No.7- Irrigation & Flood Control Department, Delhi	1-3
2.	Annexure A- Copy of the progress of desilting work as on 13.03.2026 of all 77 (55+22) drains	4-11

FILED BY:

NEW DELHI
DATED: 18.03.2026


JYOTI MENDIRATTA
Advocate for the GNCT of Delhi
Ph: 9811136141
jmalawoffices@gmail.com

BEFORE THE NATIONAL GREEN TRIBUNAL
PRINCIPAL BENCH, NEW DELHI
Original Application No. 230/2025

IN THE MATTER OF:

News Item titled "*Deadline Looming: MCD met Just 21% of Desilting Target by End of April*"

**ACTION TAKEN REPORT / STATUS REPORT ON BEHALF OF
IRRIGATION & FLOOD CONTROL DEPARTMENT (I&FCD),
GNCTD**

MOST RESPECTFULLY SHOWETH:

1. That the present report is being filed in compliance with the orders passed by this Hon'ble Tribunal, whereby the Irrigation & Flood Control Department (I&FCD) has been impleaded vide Order dated 11.09.2025 for adjudication of issues relating to desilting of drains under its jurisdiction in NCT of Delhi.
2. That the I&FCD is responsible for maintenance and desilting of 77 major drains under its jurisdiction in the NCT of Delhi. The Department has undertaken desilting operations of the said 77 drains for the year 2026 prior to the onset of the monsoon season.
3. That the total estimated quantity of silt to be removed from the said 77 drains up to 31.05.2026 is 28,57,464 Metric Tonnes (MT).

4. That the Department has prepared a drain-wise and zone-wise action plan, which includes deployment of machinery, engagement of contractors through tendered processes, prioritization of critical and vulnerable drains prone to waterlogging and continuous monitoring through field engineers and supervisory staff.
5. That desilting work is being carried out in a time-bound and phase-wise manner, with emphasis on completion before the onset of monsoon.
6. That the progress of desilting work as on 13.03.2026 per the table annexed as **Annexure A**, is as under:
 - (a) Total Quantity Desilted: 6,58,496 MT
 - (b) Percentage Achieved: 23.04%
7. That the above progress is in consonance with the phased desilting action plan prepared by the Department for the period 01.01.2026 to 31.05.2026, keeping in view logistical, climatic and operational considerations.
8. That the answering respondent is also ensuring proper disposal of silt is at designated sites as mentioned in the annexed table in compliance with environmental norms.
9. That the Department is committed to achieving the targeted desilting quantity of 28,57,464 MT within the stipulated timeline i.e. 31.05.2026.

13. That the desilting operations are actively underway and progressing as per schedule, and the Department is taking all necessary steps to ensure completion well before the monsoon season.

~~Nagendra Pratap Maurya~~

Engineer Officer-I, I&FCD (Respondent No. 7)

18.03.2026

Engineer Officer-I
O/o Chief, Engineer (I&F)
Irrigation & Flood Control Deptt.,
Govt. of Delhi, Delhi

REPORT IN RESPECT OF 55 DRAINS IN RESPECT OF I&FC DEPARTMENT FOR THE PERIOD 01.01.2026 TO 31.05.2026 (Progress as on 13.03.2026)

ACTION PLAN FOR DESILTING OF I&FC DRAINS FOR THE PERIOD 01.01.2026 TO 31.05.2026 (Progress as on 13.03.2026)														
S. No	Name of Drain	Estimated Qty. of silt to be removed in MT	Date of Start	Time line for Completion	Qty. of silt desilted upto date 13.03.2026 (in MT)	Status of work upto date 13.03.2026 (%)	Qty. of disposal (In MT)				Quantity lying at Bank for disposal	Disposal Site	Mode of execution (whether through Contractor or Departmental Machine)	Name of Responsible Officer
							At Land fill site of MCD/Bakkarwala/ Rani Khera/Jahangirpuri	Depression area along drain / other area (Gopalpur, Tajpur Pahari etc)	Quantity used in bank formation	Disposal through agency with Royalty				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Palam Drain, CD-I	8000	15.03.26	15.04.26	0	0%	0	0	0	0	0	Formation of Bank	By departmental Machine	Sh. Anurag Jain (EE) (9958890101) Sh. Narender Kumar (AE) (9818802844) Sh. Sanket Sakya (JE) (8299406459)
2	Palam Link Drain, CD-I	9752	01.02.26	30.04.26	4000	41%	3200		9752		800	Rise Eleven C&D Waste PLant Bakkarwala	Through Contract	Sh. Anurag Jain (EE) (9958890101) Sh. Narender Kumar (AE) (9818802844) Sh. Salil Jha (JE) (7303762639)
3	Najafgarh Pond Drain, CD-XIII	5000	25.01.2026	31.03.2026	2000	40%	0	2000	0	0	0	At bank of N.G. drain /Rise Eleven C&D waste plant, Bakkarwala	By Departmental machine	Sh. Anurag Jain (EE) (9958890113) Sh. Sumit Kumar (AE) (7452999024) Sh. Umesh Dagar (JE) (8448257141) Sh. P.S. Virk (EE, MD-III) (9958146002) Sh. Raushan Kumar (J.E) (8929717466)
4	Nasirpur Drain, CD-I	9000	01.02.26	30.04.26	0	0%	0	0	0	0	0	Rise Eleven C&D Waste PLant Bakkarwala	Through Contract	Sh. Anurag Jain (EE) (9958890101) Sh. Narender Kumar (AE) (9818802844) Sh. Surender Kr Meena(JE) (8764328686)
5	Bijwasan Drain, CD-XII	20016	10.02.2026	30.04.2026						20016		Royalty	Through Contract	Sh. Gagan Gaur (EE) (9958890112) Sh. Hemant Yadav (AE) (8130170791) Sh. Atul Panwar (JE) (7827762297)
6	Pankha Road Drain, CD-I	7219	10.03.26	15.05.26	0	0%	0	0	0	0	0	Rise Eleven C&D Waste PLant Bakkarwala	By departmental machine	Sh. Anurag Jain (EE) (9958890101) Sh. Narender Kumar (AE) (9818802844) Sh. Parveen Pawar (JE) (9812223279)
7	Shahbad Mohammadpur Drain	616	11.03.2026	31.05.2026	-	-	-	-	-	616	-	Royalty	Through Contract	Sh. Gagan Gaur (EE) (9958890112) Sh. Hemant Yadav (AE) (8130170791) Sh. Gaurab Mishra (JE) (9076860778)
8	Mudhela Drain RD 6950 to RD 12550m, CD-I		01.02.26	31.05.26	0	0%	0	0	0	0	0	Formation of Bank	Through Contract	Sh. Anurag Jain (EE) (9958890101) Sh. Narender Kumar (AE) (9818802844) Sh. Sanket Sakya (JE) (8299406459)
	Mudhela Drain RD 0. to RD 6950m, CD-XIX	54724	27.01.26	25.07.26	15206	28.00	0	0	15206	0	0	Formation of Bank	Through Contract	Sh. A. Suran Kumar Singh(EE) (9953807372) Sh. Ajay Aggarwal (AE) (7015944367) Sh. Puneet Kumar (JE) (9953468281)
9	Mundka Peripheral Drain CD-IX	950	20.02.2026	30.04.2026						950		By paying Royalty to Govt.	Through Contract	Sh. Puneet Judeja Mob.9958890109
10	Left Bank Upstream of Punjabi Bagh Bridge on RD-46173 Mtr.	9124	15.02.2026	31.05.2026	1250	13.70						Pertains to Concerned Civil Division	By departmental machine	Sh. P.S. Virk (EE, MD-III) (9958146002) Sh. Raushan Kumar (J.E) (8929717466)
11	RD 37250 Mtr. Vikaspuri Bridge	8618	15.02.2026	31.05.2026	1320	15.32						Pertains to Concerned Civil Division	By departmental machine	Sh. P.S. Virk (EE, MD-III) (9958146002) Sh. Kuldeep Singh (J.E) (8802107100) Sh. Diwakar Kumar (J.E) (8800552114)
12	Left Bank Downstream of Khyala Bridge RD 41980 Mtr. to Raghubir Nagar Bridge RD 42930 Mtr.	14040	15.02.2026	31.05.2026	2715	19.34						Pertains to Concerned Civil Division	By departmental machine	Sh. P.S. Virk (EE, MD-III) (9958146002) Sh. Raushan Kumar (J.E) (8929717466)
10	Supplementary Drain (CD-XV)													
	RD.300 Mtr.-RD 1550 Mtr. Wazirabad Culvert to Jagatpur Bridge (MD-I)	12000	01.01.26	15.04.2026	12000	100%	0	0	0	0	12000	Depression area along the outer periphery boundary wall of Supplementary Drain at RD 1050 m (D/S & U/S).	By Departmental Machine	Sh.Satish Kumar (EE) MD-I Mob:-9958890115 Sh.Asheesh Kumar Meena (JE) Mob:-9772616576 Sh. Dinesh Singh (AE) Mob:9582392372 Sh.J.Narender Sagar (EE) Mob:-9958890106
	RD.2300 Mtr.-RD 1550 Mtr. Jharoda Bridge to Jagatpur Bridge (MD-I)	13000	01.01.26	15.04.2026	13000	100%	0	0	0	0	13000	Depression area along the outer periphery boundary wall of Supplementary Drain at RD 1050 m (D/S & U/S).	By Departmental Machine	Sh.Satish Kumar (EE) MD-I Mob:-9958890115 Sh.Asheesh Kumar Meena (JE) Mob:-9772616576 Sh. Dinesh Singh (AE) Mob:9582392372 Sh.J.Narender Sagar (EE) Mob:-9958890106

	RD.2300 Ntr.-RD 4200 Mtr. Jharoda Bridge to Burari Bridge (MD-I)	12500	01.01.26	15.04.2026	12500	100%	0	0	0	0	12500	Depression area along the outer periphery boundary wall of Supplementary Drain at RD 1050 m (D/S & U/S).	By Departmental Machine	Sh.Satish Kumar (EE) MD-I Mob:-9958890115 Sh.Asheesh Kumar Meena (JE) Mob:-9772616576 Sh. Dinesh Singh (AE) Mob:9582392372 Sh.J.Narender Sagar (EE) Mob:-9958890106
	RD.4200 Mtr.-RD 5700 Mtr. Burari Bridge to Mukundpur Bridge (MD-I)	11500	01.01.26	15.04.2026	4942	43%	0	0	0	0	4942	The desilted silt is to be disposed off at Bhalswa Nursery (RD 8300 m).	By Departmental Machine	Sh.Satish Kumar (EE) MD-I Mob:-9958890115 Sh.Tejas Kumar (JE) Mob:-831 7097138 Sh. Dinesh Singh (AE) Mob:9582392372 Sh.J.Narender Sagar (EE) Mob:-9958890106
	RD.5700 Mtr.-RD 8000 Mtr. Mukundpur Bridge to Bye Pass Bridge (MD-I)	11500	01.01.26	15.04.2026	8790	76%	0	0	0	0	8790	The desilted silt is to be disposed off at Bhalswa Nursery (RD 8300 m).	By Departmental Machine	Sh.Satish Kumar (EE) MD-I Mob:-9958890115 Sh.Tejas Kumar (JE) Mob:-831 7097138 Sh. Dinesh Singh (AE) Mob:9582392372 Sh.J.Narender Sagar (EE) Mob:-9958890106
	Supplementary Drain (RD.8000m. To RD.16436m.), CD-XVI	0	01.02.2026	15.05.2026			0	0	0	0		MCD SLF	By Departmental Machine	Sh.Preetpal Singh Virk (EE) MD-III Mob:- 9958146002 Sh.Diwakar JE Mob:- 8800552114
	Supplementary Drain(CD-XI RD 34500mtr.-RD.16484mtr. Kakrola Regulator to Rithala Bridge (CD-XI)	0	-	-	-	-	-	-	-	-	-	-	-	-
	RD 16436 Mtr. to RD 14100 Mtr. (LS, D/s) Rithala Metro Bridge to Skew Bridge. (MD-III)	2500	01.01.2026	31.05.2026	480	19.2%					480	Disposal to be done by agency through Royalty	By Departmental Machine	Sh.Yogesh Kumar Kherra (EE) Mob:- 9810890100 Sh.Ankur Tyagi (JE) Mob:- 9759949018 Sh.Preetpal Singh Virk (EE) MD-III Mob:- 9958146002 Sh.Diwakar JE Mob:- 8800552114
	Left Bank Downstream Badli Bridge to Ambala Railway Bridge on RD 9960 Mtr. to RD 9400 Mtr. (MD-III)	2500	01.01.2026	31.05.2026	0	0%						Disposal to be done by agency through Royalty	By Departmental Machine	Sh.Yogesh Kumar Kherra (EE) Mob:- 9810890100 Sh.Ankur Tyagi (JE) Mob:- 9759949018 Sh.Preetpal Singh Virk (EE) MD-III Mob:- 9958146002 Sh.Diwakar JE Mob:- 8800552114
	Left Bank Downstream Badli Bridge to Ambala Railway Bridge on RD 9960 Mtr. to RD 9400 Mtr. (MD-III)	5000	01.01.2026	31.05.2026	1680	33.6%					1680	Disposal to be done by agency through Royalty	By Departmental Machine	Sh.Yogesh Kumar Kherra (EE) Mob:- 9810890100 Sh.Ankur Tyagi (JE) Mob:- 9759949018 Sh.Preetpal Singh Virk (EE) MD-III Mob:- 9958146002 Sh.Diwakar JE Mob:- 8800552114
11	Trunk drain No. I (RD 0m to RD 1940m & RD.2870 to RD.4200) Excluding (RD.2790m. To RD.1940m Left Bank)	20000	01.02.2026	31.05.2026	380	1.90%				20000		Through Royalty	Through Contrtact	Sh. Shobhit Jain E.E (09958890103) CD-III Mohammad Aaquib A.E., CD-III, 7042232795
	Trunk Drain No.I (RD.2790m. To RD.1940m Left BANK) by MD-II.	9000	01.01.2026	31.05.2026	5952	66.13%				-	5952	Through Royalty	By Departmental Machine	Sh. Shobhit Jain E.E (09958890103) CD-III Mohammad Aaquib A.E., CD-III, 7042232795 Sh. Anil Kumar, EE MD-II, 9958890116
	Trunk Drain No.I RD- 5260M to RD- 6690M	20000	01.02.2026	31.05.2026	2000	10.00%				20000		Through Royalty	Through Contrtact	Sh. Shobhit Jain E.E (09958890103) CD-III Mohammad Aaquib A.E., CD-III, 7042232795 Sh. Rishab J.E. CD-III
11	Trunk drain No. I RD 6690m to 13387m	62500	02-02-2026	31-05-2026	7059	11.29%	0	0	0	62500	7059	Through Royalty	Through Contrtact	Sh. S. N. Kashyap, EE (9958890104) CD-IV Sh. Piyush Goyal, AE, CD-IV Sh. Rajeev Kumar JE, CD-IV
	Trunk drain No. I (L/B) RD 8000m to 10330m	34000	02-02-2026	31-05-2026	13542	39.83%	0	0	0	34000	13542	By paying Royalty to Govt.	By Departmental Machine	Sh. S. N. Kashyap, EE (9958890104) CD-IV Sh. Piyush Goyal, AE, CD-IV Sh. Ankur Sharma, JE, CD-IV Sh. Anil Kumar, EE MD-II, 9958890116 Sh. Mahesh Chandra, A.E., MD-II Sh. Aman Mishra , JE , MD-II
12	Trunk Drain No.II RD.1900m. To RD.2700m.	6874	01.02.2026	31-05-2026	0	0.00%	0	0	0	0	0	By paying Royalty to Govt.	Through Contrtact	Sh. R. Gangadhar, EE, CD-XVIII, 9205721118
	Trunk Drain No.II RD.0 m. To RD.1900m. & RD. 3200m. To RD.3900m.	6000	01-01-2026	31-05-2026	0	0.00%	0	0	0	0	0	By paying Royalty to Govt.	By Departmental Machine	Sh. R. Gangadhar, EE, CD-XVIII, 9205721118 Sh. Anil Kumar, EE MD-II, 9958890116

13	Ghazipur Drain RD.400 to 3500) & (RD.5090m. To RD.5400m.)	24500	20.01.2026	31.05.2026	5688	23.22%	0	0	0	-	5688	Through Royalty	By Departmental Machine	Sh. Shobhit Jain E.E (09958890103) CD-III Mohammad Aaquib A.E., CD-III, 7042232795 Sh. Anil Kumar, EE MD-II, 9958890116
	RD 400m -0m. Left bank	5250	01.02.2026	31.05.2026	0	0.00%	0	0	0	5250		Through Royalty	Through Contract	Sh. Shobhit Jain, EE (CD-III) (9958890103) CD-III Sh. Ajay Kr JE. CD-III Mohammad Aaquib A.E., CD-III, 7042232795 Sh. Anil Kumar, EE MD-II, 9958890116 Sh. Vikash Kr. Verma, JE, MD-II
14	Shahdara Link Drain	0	0	0	0	0.00%	0	0	0	0		No disposal	No work only Maintenance	Sh. Shobhit Jain, EE (CD-III) (9958890103) Mohammad Aaquib A.E., CD-III, 7042232795 JE Sh. Khushal, CD-III
15	Bund Drain RD 0m to 3450m	10130	02-02-2026	31-05-2026	2560	25.27%	0	0	0	10130	2560	Through Royalty	Through Contract	Sh. S. N. Kashyap, EE (9958890104) CD-IV Sh. Piyush Goela, AE, CD-IV Sh. Manish Kumar, JE, CD-IV
16	Karawal Nagar Drain RD 0m to RD 2480m	40500	02-02-2026	31-05-2026	7915	19.54%	0	0	0	40500	7915	Through Royalty	Through Contract	Sh. S. N. Kashyap, EE (9958890104) CD-IV Sh. Piyush Goela, AE, CD-IV Sh. Dipankar Saini, JE, CD-IV
17	Escape Drain No.I RD 0m to RD 2975m	10947	02-02-2026	31-05-2026	225	2.06%	0	0	0	10947	225	Through Royalty	Through Contract	Sh. S. N. Kashyap, EE (9958890104) Sh. Krishna Kumar, AE, CD-IV Sh. Ashwani Pal . JE CD-IV
	Escape Drain No.I (R/B) RD 0m to RD 980m	19200	02-02-2026	31-05-2026	4731	24.64%	0	0	0	19200	4731	Through Royalty	By Departmental Machine	Sh. S. N. Kashyap, EE (9958890104) CD-IV Sh. Krishna Kumar, AE, CD-IV Sh. Ashwani Pal, JE, CD-IV Sh. Anil Kumar, EE MD-II, 9958890116 Sh. Mahesh Chandra, A.E., MD-II Sh. Aman Mishra , JE , MD-II
18	Escape Drain No.II RD 0m to RD.450m.	2865	02-02-2026	30-04-2026	2865	100.00%	0	0	0	2865	2865	Through Royalty	Through Contract	Sh. S. N. Kashyap, EE (9958890104) CD-IV Sh. Krishna KumarAE, CD-IV Sh. Ashwani Pal, JE, CD-IV
19	Biharipur Drain RD 0m to RD 1000m	1502	02-02-2026	30-04-2026	1020	67.91%	0	0	0	1502	1020	Through Royalty	Through Contract	Sh. S. N. Kashyap, EE (9958890104) Sh. Piyush Goela, AE Sh. Manish Kumar, JE
20	Relief Drain RD 0m to RD 950m	13086	02-02-2026	31-05-2026	2055	15.70%	0	0	0	13086	2055	Through Royalty	Through Contract	Sh. S. N. Kashyap, EE (9958890104) CD-IV Sh. Piyush Goela, AE, CD-IV Sh. Ankur Sharma, JE, CD-IV
21	New Drain, CD-XVI	35000.00	21.11.2025	15.05.2026	21000	60%	0	0	0	0	21504	Bakkarwala/rani khera	By Departmental Machine	Sh.Satish Kumar (EE) MD-I Mob:-9958890115
22	Burari Creek Drain, CD-VI	1094	01.02.26	30.03.26	250	23%	0	0	0	0	250	Bakkarwala	Through Contract	Sh.Lokesh Kaushik (JE) Mob:-9999468373 Sh.Dev Raj (AE) Mob:-98117 08262 Sh.J.Narender Sagar (EE) Mob:-9958890106
23	Burari Drain, CD-VI	1500	01.02.26	30.03.26	160	11%	0	0	0	0	160	Bakkarwala	Through Contract	Sh.Himanshu Chaudhary(JE) Mob:-9818990761 Sh.Dev Raj (AE) Mob:-98117 08262 Sh.J.Narender Sagar (EE) Mob:-9958890106
24	Toe Drain, CD-VI	1800	01.02.26	30.03.26	200	11%	0	0	0	0	200	Bakkarwala	Through Contract	Sh.Himanshu Chaudhary(JE) Mob:-9818990761 Sh.Naveen Kumar (JE) Mob:-9810262398 Sh.Dev Raj (AE) Mob:-98117 08262 Sh.J.Narender Sagar (EE) Mob:-9958890106
25	Link Drain No. II, CD-VI	1500	01.02.26	30.03.26	230	15%	0	0	0	0	230	Bakkarwala	Through Contract	Sh.Naveen Kumar (JE) Mob:-9810262398 Sh.Dev Raj (AE) Mob:-98117 08262 Sh.J.Narender Sagar (EE) Mob:-9958890106
26	Drain No.6, CD-VII	48000.00	05.02.2026	15-05-2026	14400	30%	10000	38000	0	0		MCD approved Landfill site and depression area along drain	Through Contract	Pradeep M. Naik (EE) 9958890108. Anand khem (AE) 98916 27443 Abhinandan (JE) 7999725952
27	Molar Bund Extn. Nallah	1822	01-01-2026	31-05-2026	728.80	40%	0	0	0	0	360	Okhla SLF Sanitary Land fill/Authorised dumping ground	Through Contract	Sh. Prashant Mishra (E.E.) (9958890110) Sh. Digvijay Narayan (AE) (8700292385) Sh. Vineet Negi (J.E) (7836000005)
28	Asola Nallah, CD-V	5600	15.03.2026	15.05.2026				5600				Depression area along drain	Through Contract	Sh. Nagpal (9958890105)
29	Bawana Escape Drain	0												
	RD 0 M TO RD 7560 M, CD-VIII	500	01.02.2026	31.05.2026	100	15%	0	0	0	500	100	Through Royalty	Through Contract	Pradeep M. Naik (EE) 9958890108' Akhil Pratap Singh (AE) 9807429430 Ramesh Kumar (JE) 9318313305"
	RD 7560 M TO RD 13555 M CD-VII	850.00	05.02.2026	10.05.2026	255	30%	850	0	0	0		MCD approved Landfill site	Through Contract	Pradeep M. Naik (EE) 9958890108. Anand khem (AE) 98916 27443 Shobhit (JE) +917982656971

	RD 13555 M To RD 19790 M CD-VII	850.00	05.02.2026	10.05.2026	255	30%	850	0	0	0		MCD approved Landfill site	Through Contract	Pradeep M. Naik (EE) 9958890108. Anand khem (AE) 98916 27443 Shobhit (JE) +917982656971
30	Bankner Link Drain RD 0M To RD 5450, CD-VII	350.00	05.02.2026	15.04.2026	105	30%	350	0	0	0		MCD approved Landfill site	Through Contract	Pradeep M. Naik (EE) 9958890108. Anand khem (AE) 98916 27443 Vinay (JE) 7011715569
31	Naya Bans Link Drain, CD-VII	240.00	05.02.2026	15.04.2026	72	30%	240	0	0	0		MCD approved Landfill site	Through Contract	Pradeep M. Naik (EE) 9958890108. Anand khem (AE) 98916 27443 Vinay (JE) 7011715569
32	Khera Khurd Link Drain, CD-VII	240.00	05.02.2026	15.04.2026	72	30%	240	0	0	0		MCD approved Landfill site	Through Contract	Pradeep M. Naik (EE) 9958890108. Anand khem (AE) 98916 27443 Vinay (JE) 7011715569
33	Ghogha Link Drain (0m. To RD.760m) + New Ghoga Drain (0m. To RD.5200m.), CD-VII	120.00	05.02.2026	15.04.2026	36	30%	120	0	0	0		MCD approved Landfill site	Through Contract	Pradeep M. Naik (EE) 9958890108. Anand khem (AE) 98916 27443 Vinay (JE) 7011715569
34	Sanoth link Drain, CD-VII	160.00	05.02.2026	15.04.2026	48	30%	160	0	0	0		MCD approved Landfill site	Through Contract	Pradeep M. Naik (EE) 9958890108. Anand khem (AE) 98916 27443 Vinay (JE) 7011715569
35	Nangloi Drain (RD 0m.-2100 M & RD.7400 M-8600 M), CD-VIII	150	02-01-2026	31-05-2026	0	0%	0	0	0	150	0	Through Royalty	Through Contract	Pradeep M. Naik (EE) 9958890108 Akhil Pratap Singh (AE) 9807429430 Ramesh Kumar (JE) 9318313305
36	Tikri Khurd Link Drain, CD-VII	200.00	05.02.2026	15.04.2026	60	30%	200	0	0	0		MCD approved Landfill site	Through Contract	Pradeep M. Naik (EE) 9958890108. Anand khem (AE) 98916 27443 Shobhit (JE) +917982656971
37	Khera Kalan link Drain, CD-VII	150.00	05.02.2026	15.04.2026	45	30%	150	0	0	0		MCD approved Landfill site	Through Contract	Pradeep M. Naik (EE) 9958890108. Anand khem (AE) 98916 27443 Shobhit (JE) +917982656971
38	Alipur Link Drain, CD-VII	150.00	05.02.2026	15.04.2026	21	30%	70	0	0	0		MCD approved Landfill site	Through Contract	Pradeep M. Naik (EE) 9958890108. Anand khem (AE) 98916 27443 Shobhit (JE) +917982656971
39	Bawana Drain RD 9561 M to 11391 M., CD-VIII	700	01.02.2026	31.05.2026	30	5%	0	0	0	700	30	Through Royalty	Through Contract	Pradeep M. Naik (EE) 9958890108 Akhil Pratap Singh (AE) 9807429430 Mukesh Kumar (JE) 9891587806
40	Mungeshpur drain RD. 15850 m to 23413 m., CD-IX	79412	09.01.2026	08.05.2026	55971	70%	0	0	12000	0	0	At bank of drain	Through Contract	EE Sh. Puneet Dudeja (9958890109) JE Sh. Keshav (9266778814)
	Mungeshpur drain RD. 37550 m to 23413 m., CD-VIII	30882.00	04.02.2026	31-05-2026	15441	50%	0	0	30882	0	15441	At bank of drain	Through Contract	Pradeep M. Naik (EE) 9958890108 Akhil Pratap Singh (AE) 9807429430 Pawan Kumar (JE) 9868516110
	Mungeshpur drain (RD 1800m to RD 10362m), CD-XIII	404016	28.01.2026	31-05-2026	160000	39%	0	0	404016	0	160000	Vacant plot near Kakrola Nursery on left bank of Najafgarh drain	Through Contract	Sh. Anurag Jain (EE) (9958890113) Sh. Sumit Kumar (AE) (7452999024) Sh. Himanshu Mishra (JE) (9555020782) Sh. Puneet Sharma (JE) (8130016002)
41	Jatkore Link Drain RD.0m. To RD.3760m., CD-VIII	0	16.02.2026	31.05.2026	0	0%	0	0	0	0	0	Nearest Dahalo	Through Contract	Pradeep M. Naik (EE) 9958890108 Akhil Pratap Singh (AE) 9807429430 Pawan Kumar (JE) 9868516110
42	Katewara Link drain RD.0m. To RD.1330m., CD-VIII	100	16.02.2026	31.05.2026	50	50%	100	0	0	0	50	Indo Enviro Integrated Solutions Limited, Rani Khera	Through Contract	Pradeep M. Naik (EE) 9958890108 Akhil Pratap Singh (AE) 9807429430 Pawan Kumar (JE) 9868516110
43	Kirari Suleman Nagar Drain 4150 to RD.7850m. CD-VIII	9239	01-01-2026	31-05-2026	0	0%	9239	0	0	0	0	Indo Enviro Integrated Solutions Limited, Rani Khera	Through Contract	Pradeep M. Naik (EE) 9958890108 Akhil Pratap Singh (AE) 9807429430 Viney Kankerwal Kumar (JE) 9899294082
	Kirari Suleman Nagar Drain RD 4100m to RD 0m, CD-II	7700	22.01.2026	18.06.2026	3000	40%				1600	0	By paying Royalty to Govt.	Through Contract	Sh. Vivek Chauhan (EE) 9958890102 Sh. Vikas Sharma (AE) 8851548396 Sh. Shadab Yunus (JE) 7503457641
44	Madanpur Drain (0m to RD. 8229m.), CD-IX	8200	19.01.2026	31.05.2026	0	0.00			8200			Bank formation of drain	By Departmental machine	Sh. P.S. Virk (EE, MD-III) (9958146002) Sh. Raushan Kumar (J.E) (8929717466)
45	Ladpur drain RD 0 to RD 2300 m, CD-IX	200	20.02.2026	30.04.2026					200			Bank formation of drain	Through Contract	Sh. Puneet Judeja Mob.9958890109
46	Rasoolpur link drain, CD-IX	100	20.02.2026	30.04.2026						100		By paying Royalty to Govt.	Through Contract	Sh. Puneet Judeja Mob.9958890109
47	Nangal Thakaran Link Drain RD.0m. To RD.900m., CD-VIII	0	16.02.2026	31-05-2026	0	0%	0	0	0	0	0	Nearest Dahalo	Through Contract	Pradeep M. Naik (EE) 9958890108 Akhil Pratap Singh (AE) 9807429430 Pawan Kumar (JE) 9868516110
48	Bajitpur Drain RD.8049m. To RD.0m., CD-VIII	0	-	-	0	0%	0	0	0	0	0	Not required	-	Pradeep M. Naik (EE) 9958890108 Akhil Pratap Singh (AE) 9807429430 Mukesh Kumar (JE) 9891587806
49	Sultanpur Drain RD.0m. To RD.9200m., CD-VIII	500	02-01-2026	31-05-2026	0	0%	0	0	0	500	0	Through Royalty	Through Contract	Pradeep M. Naik (EE) 9958890108 Akhil Pratap Singh (AE) 9807429430 Mukesh Kumar (JE) 9891587806
50	Jahangirpuri drain (RD 0M to RD 5470M, CD-XV)	100000	01.02.26	15.04.2026	25000	25%	0	0	0		25000	Disposal to be through agency with Royalty	Through Contract	Sh.Radhey Shyam (JE) Mob:-8920914593 Sh.Shivam Duevedi (JE) Mob:-9560638369 Sh. Dinesh Singh (AE) Mob:9582392372 Sh.J.Narender Sagar (EE) Mob:-9958890106
51	Ranhola Pond Drain, CD-XI	1200	20.02.2026	30.04.2026								at depression portion along banks on supplementry drain	Work Just Awarded	Sh. Vivek Chauhan (EE) 9958890102
52	Bupania-Chudania drain, RD 0m to RD. 8550m, CD-XIII	96800	01.03.2026	31.05.2026								At depression portion along banks	Through Contract work awarded	Sh. Anurag Jain (EE) (9958890113) Sh. Sumit Kumar (AE) (7452999024) Sh. Umesh Dagar (JE) (8448257141)

53	Nangli Sakrawati Link Drain, CD-I- RD-0m to 385m = 385m, CD-I-RD-1712m to 2262m = 550m	600	01.04.2026	30.04.26	0	0%	0	0	0	0	0	Formation of Bank	Sh. Anurag Jain (EE) (9958890101) Sh. Narender Kumar (AE) (9818802844) Sh. Sanket Sakya (JE) (8299406459)
54.	Kushak Drain	0	-	-	-	-	-	-	-	-	-	-	Sh. Gagan Gaur (EE) (9958890112) Sh. Hemant Yadav (AE) (8130170791) Sh. Pawan Kumar (JE) (9811339258)
55.	Sunehri Pul Drain	0	-	-	-	-	-	-	-	-	-	-	Sh. Gagan Gaur (EE) (9958890112) Sh. Hemant Yadav (AE) (8130170791) Sh. Raj Kumar (JE) (8745930230)
Total		1343838.00			433404.80		25769.00	45600.00	480256.00	265112.00			
		Percentage Desilting Progress			32.25		Total Qty. disposed	816737.00					

NODAL OFFICER:-

ENGINEER OFFICER-I, Mob.9811344815

REPORT IN RESPECT OF (22 DRAINS) IN RESPECT OF I&FC DEPARTMENT FOR THE PERIOD 01.01.2026 TO 31.05.2026 (Progress as on 13.03.2026)

ACTION PLAN FOR DESILTING OF I&FC DRAINS FOR THE PERIOD 01.01.2026 TO 31.05.2026 (Progress as on 13.03.2026)														
Sr. No.	Name of Drain	Estimated Qty. of silt to be removed in MT	Date of Start	Time line for Completion	Qty. of silt desilted upto date 13.03.2026 (in MT)	Status of work upto date 13.03.2026 (%)	Qty. of disposal (in MT)				Quantity lying at Bank for disposal	Disposal Site	Mode of execution (whether through Contractor or Departmental Machine)	Name of Responsible Officer
							At Land fill site of MCD/Bakkarwala/ Rani Khera/ Jahangirpuri	Depression area along drain / other area (Gopalpur, Tajpur Pahari etc)	Quantity used in bank formation	Disposal through agency with Royalty				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1.	Metcalf House Drain, CD-II	1152	22.01.2026	31.03.2026	806	70.00%	0	0	0	1152	0	Royalty by the contractor	Through Contract	Sh. Vivek Chauhan (EE) 9958890102 Sh. Vikas Sharma (AE) 8851548396 Sh. Sarfaraz Ahmed (JE) 9650083672
2.	Tonga Stand Drain, CD-II	778	22.01.2026	31.03.2026	584	75.00%	0	0	0	778	0	Royalty by the contractor	Through Contract	Sh. Vivek Chauhan (EE) 9958890102 Sh. Vikas Sharma (AE) 8851548396 Sh. Sarfaraz Ahmed (JE) 9650083672
3.	Khyber Pass Drain, CD-II	1296	22.01.2026	31.03.2026	842	65.00%	0	0	0	1296	0	Royalty by the contractor	Through Contract	Sh. Vivek Chauhan (EE) 9958890102 Sh. Vikas Sharma (AE) 8851548396 Sh. Sarfaraz Ahmed (JE) 9650083672
4.	Sonia Vihar Drain (On Eastern Bank of Yamuna), CD-IV	438	02.02.2026	30.04.2026	127	29.00%	0	0	0	438	80	By Royalty	Through Contract	Sh. S. N. Kashyap, (CD-IV) EE, (9958890104) Sh. Piyush Goyal, AE Sh. Dipankar Saini, JE
5.	Najafgarh drain RD.30180m to RD.45316m. (CD-XI)	169629	15.02.2026	31.05.2026	10000	5.90%	0	0	0	169629	10000	Royalty by the contractor	Through Contract	Sh. Vivek Chauhan EE, (9958890111) Sh. Aashutosh Kumar, AE (9897953733) Sh. Prince, JE (9650856860)
	Najafgarh drain RD.45316m to RD.56704m. (CD-XVII)	268800	22.02.2026	31.05.2026	0	0.00%	0	0	0	268800	0	Royalty by the contractor	Through Contract	Sh. B.D Sharma (9217715017)
	Najafgarh drain (Basaidarapur) MD-III	12259	02.12.2025	15.05.2026								Quantity will be used for bank formation and surplus quantity will be disposed at depression area along drain.	By Departmental Machine	Sh. Vivek Chauhan EE, (9958890111)
	Najafgarh drain (Khayala) MD-III	14040	-	15.05.2026								Quantity will be used for bank formation and surplus quantity will be disposed at depression area along drain.	By Departmental Machine	Sh. Vivek Chauhan EE, (9958890111)
	Najafgarh drain (XIX)	826570	01.01.2026	31.05.2026	173030	20.93%					826570		To be taken by agency after depositing royalty	
6.	Shahdara outfall Drain, CD-III	9000	01.02.2026	31.05.2026	3200.00	35.56%	0	0	0	9000	3200	To be taken by agency after depositing royalty	Through Contract	Sh. Shobhit Jain, EE (CD-III) , 9958890103 Sh. Mohammad Aaquib A.E., CD-II, 7042232795 JE Sh. Dharmesh
7.	Jaitpur Drain, CD-X	46000	01.02.2026	31.05.2026	9200.00	20.00%	0	0	0	0	4600	Okhla SLF sanitary land fill/authorised dumping ground	Through Contract	Sh. Prashant Mishra (E.E.) (9958890110) Sh. Digvijay Narayan (AE) Sh. Vinit Negi (J.E)
8.	Barapulla Drain, CD-XII	40000	10.02.2026	31.05.2026	1920.00	4.80%	0	0	0	40000		To be taken away by the contractor by paying royalty	Through Contract	Sh. Gagan Gaur (EE) (9958890112) Sh. Hemant Yadav (AE) (8130170791) Sh. Raj Kumar (JE) (8745930230)
9.	Sweeper Colony Drain, CD-II	203	22.01.2026	31.03.2026	142.10	70.00%	0	0	0	203	0	Royalty by the contractor	Through Contract	Sh. Vivek Chauhan (EE) 9958890102 Sh. Vikas Sharma (AE) 8851548396 Sh. Sarfaraz Ahmed (JE) 9650083672

10.	Magazine Road Drain, CD-II	136	22.01.2026	31.03.2026	95.20	70.00%	0	0	0	136	0	Royalty by the contractor	Through Contract	Sh. Vivek Chauhan (EE) 9958890102 Sh. Vikas Sharma (AE) 8851548396 Sh. Sarfaraz Ahmed (JE) 96500 83672
11.	Civil Military Drain	18979	10.02.2026	15.04.2026	0.00	0.00%	0	0	0	18979		To be taken away by the contractor by paying royalty	Through Contract	Sh. Gagan Gaur (EE) (9958890112) Sh. Rakesh Kumar (AE) (7065879776) Sh. Himanshu Pal (JE) (8287129893)
12.	Moat Drain (Vijay Ghat) CD-II	800	23.01.2026	31.03.2026	560.00	70.00%	0	0	0	800	0	Royalty by the contractor		Sh. Vivek Chauhan (EE) 9958890102 Sh. Vikas Sharma (AE) 8851548396 Sh. Sarfaraz Ahmed (JE) 96500 83672
13.	Drain No. 14	6237	10.02.2026	31.05.2026	1200.00	19.24%	0	0	0	6237		To be taken away by the contractor by paying royalty	Through Contract	Sh. Gagan Gaur (EE) (9958890112) Sh. Rakesh Kumar (AE) (7065879776) Sh. Paras Verma (JE) (9990006903)
	Drain No.15	3334	10.02.2026	31.03.2026	500.00	15%				3334			Through Contract	Sh. Gagan Gaur (EE) (9958890112) Sh. Rakesh Kumar (AE) (7065879776) Sh. Paras Verma (JE) (9990006903)
14.	Tekhhand Drain, CD-X	9346	01.02.2026	31.05.2026	2523.00	27.00%	0	0	0	0	2337	Okhla SLF sanitary land fill/authorised dumping ground	Through Contract	Sh. Prashant Mishra (E.E.) (9958890110) Sh. Digvijay Narayan (AE) Sh. Subhash (J.E)
15.	Tuglakabad Drain, CD-X	7968	01.02.2026	31.05.2026	3984.00	50.00%	0	0	0	0	3984	Okhla SLF sanitary land fill/authorised dumping ground	Through Contract	Sh. Prashant Mishra (E.E.) (9958890110) Sh. Digvijay Narayan (AE) Sh. Avikrant Thakur (J.E)
	Sarita Vihar Drain, CD-X	8965	01.02.2026	31.05.2026	5625.00	62.74%	0	0	0	0	5625	Okhla SLF sanitary land fill/authorised dumping ground	Through Contract	Sh. Prashant Mishra (E.E.) (9958890110) Sh. Digvijay Narayan (AE) Sh. Avikrant Thakur (J.E)
16.	Sen Nursing Home Drain/Drain No.12	14845	20.02.2026	15.04.2026	500.00	3.37%	0	0	0	14845		To be taken away by the contractor by paying royalty.	Through Contract	Sh. Gagan Gaur (EE) (9958890112) Sh. Rakesh Kumar (AE) (7065879776) Sh. Paras Verma (JE) (9990006903)
	Drain No.12A	1746	10.02.2026	31.03.2026	150.00	9%				1746		To be taken away by the contractor by paying royalty.	Through Contract	Sh. Gagan Gaur (EE) (9958890112) Sh. Rakesh Kumar (AE) (7065879776) Sh. Paras Verma (JE) (9990006903)
17.	ISBT Drain (Qudisia Ghat, CD-II)	3302	24.01.2026	31.03.2026	2146.30	65.00%	0	0	0	3302	0	Royalty by the contractor	Through Contract	Sh. Vivek Chauhan (EE) 9958890102 Sh. Vikas Sharma (AE) 8851548396 Sh. Sarfaraz Ahmed (JE) 96500 83672
18.	Kailash Nagar Drain (On Eastern Bank of Yamuna), CD-III	-	-	-	-	-	-	-	-	-	-	-	Remodelling project	Sh. Shobit Jain EE, (9958890103) Sh. Mohammad Aaquib A.E., CD-III, 7042232795
19.	Shastri Park Drain(On Eastern Bank of Yamuna), CD-IV	348	02.02.2026	30.04.2026	150.00	43.10%	0	0	0	348	125	By Royalty	Through Contract	Sh. S. N. Kashyap, EE (9958890104) Sh. Piyush Goyal A.E. Sh. Saurabh Singh Rana, JE
20.	Delhi Gate Drain / Power House Drain	30100	10.02.2026	31.05.2026	4000.00	13.29%	0	0	0	30100		To be taken away by the contractor by paying royalty.	Through Contract	Sh. Gagan Gaur (EE) (9958890112) Sh. Rakesh Kumar (AE) (7065879776) Sh. Himanshu Pal (JE) (8287129893)
21.	Abul Fazal Drain, CD-X	6704	01.01.2026	31.05.2026	1676.00	25.00%	0	0	0	0	700	Okhla SLF sanitary land fill/authority dumping ground	Through Contract	Sh. Prashant Mishra (E.E.) (9958890110) Sh. Digvijay Narayan (AE) Sh. Avikrant Thakur (J.E)
22.	Taimoor Nagar/Maharani Bagh Drain, CD-X	10651	01.01.2026	31.05.2026	2130.00	20.00%	0	0	0	0	1600	Okhla SLF sanitary land fill/authority dumping ground	Through Contract	Sh. Prashant Mishra (E.E.) (9958890110) Sh. Digvijay Narayan (AE) Sh. Vinit Negi J.E.

	Total (MT)	15,13,626.00		2,25,090.90	14.87%	0.00	0.00	0.00	13,97,693.00				
			Desilting	14.87		Total Disposal			13,97,693.00				