

Original Application No.34/2014(THC)
Kishan Paryavaran Sangharsh Samiti & Ors. Vs State & Ors.
Affidavit on behalf of Respondent No.5

BEFORE THE NATIONAL GREEN TRIBUNAL

PRINCIPAL BENCH AT NEW DELHI

ORIGINAL APPLICATION No.32/2014 (CW No.9503/2012)

APPLICANT: - Kishan Paryavaran Sangharsh Samiti & Ors.

Versus

RESPONDENTS: - State of Rajasthan & Ors.

INDEX

S.NO.	PARTICULARS	PAGE NO.
1.	Affidavit on behalf of respondent no. 5- Foundation.	1-7
	<u>DOCUMENTS:-</u>	
1.	Annex.5/1. Copy of letter of intent dated 30.1.2020.	8-10
2.	Annex.5/2. Copy of order dated 18.3.2020.	11-12
3.	Annex.5/3. Copy of revised timeline showing the progress of various parts of the project in question with regard to 12 MLD ZLD plant.	13-14
4.	Annex.5/4. Copy of photographs of the site in question showing the development of work.	15-23
5.	Annex.5/5. Copy of LOI dated 2.6.2021.	22-24
6.	Annex.5/6. Copy of letter vide which the land has been allotted in favour of the respondent No.5 Trust for setting up of the 7 MLD ZLD CETP unit No.7	25-29



ATTESTED

Notary, Pali,
Distt Pali (Raj)

Original Application No.34/2014(THC)
Kishan Paryavaran Sangharsh Samiti & Ors. Vs State & Ors.
Affidavit on behalf of Respondent No.5

7.	Annex.5/7. Copy of the relevant part of the DPR and also letter of IIT, Roorke approving the same.	30-41
8.	Annex.5/8. Copy of letters for sanctioning the said project under the IPDS.	42-46
9.	Annex.5/9. Copy of chart giving the details of all the member units connected with the SCADA system.	47-140
10.	Proof of service	141



Vinay Kothari

(VINAY KOTHARI)

kotharivinay@gmail.com

COUNSEL FOR THE RESPONDENT NO.5

ATTESTED

20/11/2014

Notary, PAL:
Dist Pali (Ra.)

[Signature]

Original Application No.34/2014(THC)
Kishan Paryavaran Sangharsh Samiti & Ors. Vs State & Ors.
Affidavit on behalf of Respondent No.5

**BEFORE THE NATIONAL GREEN TRIBUNAL
PRINCIPAL BENCH, NEW DELHI**

ORIGINAL APPLICATION No.34 (THC)/2014

APPLICANT: Kishan Parayavaran Sangharsh Samiti & Ors.

VERSUS

RESPONDENTS: State of Rajasthan & Ors.

**PROGRESS REPORT PURSUANT TO THE MONITORING
COMMITTEE REPORT BEING SUBMITTED BY THE
MONITORING COMMITTEE CONSTITUTED BY THIS
COURT IN THE TRIBUNAL UNDER THE CHAIRMANSHIP
OF HON'BLE MR. JUSTICE PRAKASH TATIA.**


I, ARUN JAIN s/o Shri SAGAR MAL JAIN aged 64 years r/o ,

Pali, do hereby take oath in the name of God and state as under: -

1. That I am the Secretary of respondent No.5 – Foundation in this case and am well conversant with the facts and circumstances of the case.
2. That it is humbly submitted that the present progress report is submitted in addition to the positive conclusion being arrived at by the monitoring committee being appointed by this Hon'ble tribunal under the chairmanship of Hon'ble Mr. Justice Prakash Tatia wherein, monitoring committee in its final report at para 8 has recorded that "at present, the progress at Balotra and Pali is in place but at Jodhpur, the CETP and STP management was very

ATTESTED

Notary, Pali,
Distt Pali (Ra.)




slow and at the time of submission of the report, by the RO Jodhpur, the progress was not visible". It is submitted that as has been observed by the monitoring committee and pursuant to the numerous orders being passed by this Hon'ble tribunal, the area in question i.e. Pali, wherein, the CETP (Common Effluent Treatment Plant) which is operated and managed by the respondent No.5 Trust, is underway in order to achieve and commission the 12 MLD ZLD plant at its CETP unit No.6 which is likely to be operationalized and commissioned by the end of February, 2022. The delay caused towards completion of project is entirely attributable to reasons which are beyond control of the respondent Trust largely being delayed supply of raw material and machinery equipment which are being from other countries, the reason as to said delay is because of the cargo movement having gone completely hay wire. By way of the present affidavit, the respondent No.5 wishes to place on record the latest position as on date as it exists in the area in question with regard to various CETP units being operated and managed by the respondent No.5 Trust in order to show the feat it has achieved in order to combat the problem of pollution being highlighted by way of the instant litigation.

3. That pursuant to the various orders being passed by this Hon'ble Tribunal, the respondent No.5 Trust undertook construction and erection of 12 MLD ZLD plant under the IPDS (Integrated Process Development Scheme) being floated by the Ministry of Textile, Government of India pursuant to which, it carried out the tender process and on concluding the said tender process and identifying the successful bidder, it issued letter of intent dated 30.1.2020 in favor of M/s Saurashtra Enviro Project Ltd. and M/s Jai Water Management Private Ltd., which were jointly to undertake the

ATTENDED

20/11/2021

Notary, PAL



project of completion of design, supply, erection and commissioning of 12 MLD ZLD plant with RO treatment for the CETP unit No.6. the copy of letter of intent dated 30.1.2020 is annexed herewith and marked as **Annexure-5/1**.


4. That pursuant to the said LOI being issued to the letter of intent holders, the respondent No.5 Trust issued work order in favor of order dated 18.3.2020. The copy of order dated 18.3.2020 is annexed herewith and marked as **Annexure-5/2**.
5. That the progress of the work has been within time schedule largely but, for the minor details which were beyond the control of Respondent No.5 Trust and which occurred as a result of outbreak of Novel Corona Virus. Because of the said outburst of the pandemic, the progress and the speed with regard to the completion of the 12 MLD ZLD plant slowed down a little and now that pace towards completion of same has picked up again, the minor delays are occurring in terms of those material and machinery which were to be imported from outside the country because of the overall unavailability of containers the delay is occurring in account of delayed receipt of material concerned, therefore the plant in question is likely to be operationalized and commissioned by the end of February, 2022. The copy of revised timeline showing the progress of various parts of the project in question with regard to 12 MLD ZLD plant is submitted herewith and marked as **Annexure-5/3**. The copy of photographs of the site in question showing the development of work with regard to the 12 MLD ZLD plant and also the evidence with regard to the machinery already having procured by way of the bills towards the same and




ATTESTED
20/11/2021
Notary, Pali
Distt Pali (Raj.)

also by way of the photographs of the machinery is annexed herewith and marked as Annexure-5/4.

6. That the monitoring committee in its report also suggested that the existing capacity of the CETP plant which is currently being marginalized in the manner such that the discharge remains within limit of 12 MLD i.e. the capacity of CETP unit No.6 as CETP unit No.2 and 4 which were to act as a primary treatment plant from where the effluent would travel to CETP unit No.6 and only thereafter, it could have been discharged, on the suggestion of the monitoring committee that is to augment all the CETP units in the manner that the entire sanctioned effluent can be realized and the industry could thrive. The respondent No.5 Trust has issued an LOI for upgradation, operation and maintenance of the CETP unit No.4 to be made as ZLD plant. In order to carry out the same, after the successful completion of the process a, LOI dated 2.6.2021 has been issued in favour of M/s. Triveni Engineering and Industry Limited to design, build, finance, operate and transfer the 12 MLD ZLD plant with RO treatment. Out of the total project cost of Rs. 160.00 crores, the industry alone is making a major contribution of Rs.117.00 crores towards the said project and only the remaining sum of Rs.43.00 crores would be contributed by the Government under its Scheme. The copy of LOI dated 2.6.2021 is submitted herewith and marked as Annexure-5/5. It is further submitted that with regard to the upgradation of the said CETP unit No.4 with general technology, the work and mobilization of resources on site has already started and soon the area in question i.e. Pali would have 2 ZLD plant of 12 MLD capacity each in order to cater the trade effluent being received by its member units.



ATTESTED

 20/11/2021
 Notary, Pali
 Distt Pali (Ra.)

7. That the respondent No.5 Trust in furtherance of the said objective of thriving the industry in general while keeping in mind the concept and principle of sustainable development is in the process of setting up an additional capacity unit No.7, which too would be ZLD only. For the purposes of setting up of the said capacity unit No.7, land has already been allotted by the RIICO to the respondent No.5 Trust and DPR (Detailed Project Report) of the same has already been framed, the said DPR has been reviewed by the experts in IIT, Roorkee and Rajasthan State Pollution Control Board, Jaipur. The copy of letter vide which the land has been allotted in favour of the respondent No.5 Trust for setting up of the 7 MLD ZLD CETP unit No.7 is annexed herewith and marked as **Annexure 5/6** and the copy of the relevant part of the DPR being framed for the said 7 MLD ZLD plant at CETP unit No.7 and also the letter by IIT, Roorkee having reviewed the said DPR are submitted herewith and marked as **Annexure-5/7** collectively. The submission of said DPR to both Government of India and Rajasthan for sanction the said project under the IPDS has already been made, a copy said letters is submitted herewith and marked as **Annexure-5/8** collectively. Once the project is approved by Gol for the financial assistance, tender for the same would be invited.

8. That as has already been noted by the monitoring committee, the area in question and the member units of Respondent No.5 Trust are already equipped with the SCADA system which helps in the monitoring of the member units of the respondent No.5 Trust in order to ensure that none of the member units discharges over and above the prescribed and sanctioned level. A chart giving the details of all the member units is already equipped with the SCADA system is annexed herewith and marked as **Annexure-5/9**. It is


 ATTESTED
 20/11/2021
 Notary, P.A.L.
 Distt Pali (Raj.)



important here to mention that only those units which have the SCADA monitoring system being installed with them are permitted to function and out of the total member units i.e., 536, as many as 461 have already installed the said SCADA monitoring system and those member units which have not installed the said SCADA monitoring system have either being shut down or are not operational. At present, as has been submitted above, the only member units would be permitted to operate which have already installed the said monitoring system i.e., SCADA.


9. That in furtherance of the directions being issued by the Rajasthan State Pollution Control Board, all the member units which have the discharge capacity of more than 50 KLD have been equipped with Lamella clarifier (PTP plant) in their premises and all those member units with the discharge capacity of less than 50 KLD, the same have installed PH correction facility. The said primary treatment facility being installed at the level of the respective industrial unit ensures the further check of the parameters of the trade effluent that ultimately reaches CETP for the same to be treated.

Thus, the present progress report may kindly be taken on record in form of submissions by the respondent No.5 Trust in furtherance of the report of the monitoring committee.



ATTESTED

Notary, Pali
Distt Pali (Raj.)


DEPONENT

IDENTIFIED BY

VERIFICATION :-

-7-

Original Application No.34/2014(THC)
Kishan Paryavaran Sangharsh Samiti & Ors.Vs State & Ors.
Affidavit on behalf of Respondent No.5


I, the above-named deponent do hereby verify on oath that the contents of my affidavit are true and correct to my knowledge and nothing has been concealed therein and no part of it is false.

SO HELP ME GOD.



DEPONENT



ATTESTED

20/11/2024
Notary, Pali
Distt Pali (Raj.)

PALI TEXTILE COMMON EFFLUENT TREATMENT PLAN

Mandia Road, Industrial Area, PALI-MARWAR 306401 (Raj.) Phone & Fax No. : 02932-23007

Website : www.cetppali.com

E-mail : pwpctr@gmail.com

ANIL GULECHHA

Chairman

Mobile No. : 99297-11999



ARUNJAIN

Secretary

Mobile No. : 94141-2074

No/PTCETP/ 122

Date: 30.01.2020

LETTER OF INTENT

To,

M/s. Surashtra Enviro Projects Pvt.Ltd. (SEPPL)
and M/s. Jay Water Management Pvt. Ltd. (JWMPL)
3rd Floor K. G. Chambers,
Udhana Darwaja, Ring Road,
Surat -395002, Gujarat.

Sub: letter of Intent Complete design, supply, erection and Commissioning of 12 MLD capacity ZLD plant with RO reject treatment for PTCETP at Punayata Industrial Area, Pali (Unit-6) along with all related Civil, Mechanical and Electrical equipment and accessories, Instrumentation including miscellaneous works etc. complete.

&


Operation and maintenance of the entire treatment facilities (CETP & ZLD) at site for Ten (10) years.

Ref:

1. NIT dt 14.11.2019
2. Tender No.:- PTCETP/ZLD/2019/01 dt-22.11.2019
3. Pre Bid Meeting dt 05.12.2019 at Pali
4. Pre bid replies & addendum I dt 27.12.2019
5. Additional Query Reply dt. 09.01.2020
6. Addendum II dt 09.01.2020
7. Your Offer no SEPPL-HO/CORR/2020/012 dt 14.01.2020
8. Technical bid opening dt. 15.01.2020
9. Your technical replies dt 27.01.2020
10. Email dt 25.01.2020 from PTCETP
11. Price bid opening dt 27.01.2020 at Pali

Dear Sir,

This is to notify you that you have submitted the bid for "Complete design, supply, erection, testing and Commissioning of 12 MLD capacity ZLD plant with RO reject treatment for PTCETP at Punayata Industrial Area, Pali (Unit-6) along with all related



acknowledged.
AS
30/1/2020

P.C./T.C. ATTESTED

NOTARY PALI, DIST. PALI (RAJ.)

CIN No. : U41000RJ2015NPL048942

PALI TEXTILE COMMON EFFLUENT TREATMENT PLANT

Mandia Road, Industrial Area, PALI-MARWAR 306401 (Raj.) Phone & Fax No. : 02932-230076

Website : www.cetppali.com

E-mail : pwpctrf@gmail.com

ANIL GULECHHA

Chairman

Mobile No. : 99297-11999



ARUNJAIN

Secretary

Mobile No. : 94141-20748

Civil, Mechanical and Electrical equipment and accessories, Instrumentation including miscellaneous works etc. complete. Operation and maintenance of the entire treatment facilities (CETP & ZLD) at site for Ten (10) years from the date of successful commissioning of the project at Punayata Industrial Area, Pali (Unit-6) for Pali Textile Common Effluent Treatment Plant (PTCETP).

On calculating with quoted price as per tender provision, it is observed that your (M/s. Saurashtra Enviro Projects Pvt.Ltd. (SEPPL) and M/s.Jay Water Management Pvt. Ltd. (JWMPL)) bid was found as responsive and lowest bidder with the quoted price as below:

S No	Description	Price INR
1	Complete design, supply, erection, testing and Commissioning (EPC) for Upgradation of 12 MLD capacity existing CETP at Unit 6 pali along with all related Electro-Mechanical and Instrumentation equipment and accessories, and any other miscellaneous works, etc. complete (Bidder to fill up Price Schedule-B for Broad Unit wise Break-up)	1,26,475,757.00 (Twelve crores sixty four lacs seventy five thousand seven hundred fifty seven only)
2	Complete design, supply, erection, testing and Commissioning (EPC) of 12 MLD capacity ZLD plant with RO reject treatment for PTCETP, Pali along with all related Civil, Electro-Mechanical and Instrumentation equipment and accessories, and any other miscellaneous works, etc. complete (Bidder to fill up Price Schedule-B for Broad Unit wise Break-up)	873,469,243.00 (Eighty seven crores thirty four lacs sixty nine thousand two hundred forty three only)
3	Operation and maintenance of the entire existing CETP including upgrade works at site for TEN (10) years. (Bidder to fill up Price Schedule-C1 for Broad Break-up)	1,091,724,516.00 (One hundred nine Crores seventeen lacs twenty four thousand five hundred sixteen only) for TEN (10) years.
4	Operation and maintenance of the entire proposed tertiary treatment facilities at site for TEN (10) years. (Bidder to fill up Price Schedule-C2 for Broad Break-	4,645,116,603.00 (Four hundred sixty four crores fifty one lacs sixteen



P.C./T.C. ATTESTED

NOTARY PALI, DIST. PALI (RAJ.)

PALI TEXTILE COMMON EFFLUENT TREATMENT PLANT

Mandia Road, Industrial Area, PALI-MARWAR 306401 (Raj.) Phone & Fax No. : 02932-230076

Website : www.cetppali.com

E-mail : pwpctrf@gmail.com

ANIL GULECHHA

Chairman

Mobile No. : 99297-11999



ARUN JAIN

Secretary

Mobile No. : 94141-20748

	up)	thousand six hundred three only) for TEN (10) years.
5	GRAND TOTAL (1+2+3+4)	6,736,786,119.00 (Six hundred Seventy three Crores sixty seven lacs eighty six thousand one hundred nineteen only)

We hereby accept your price for award of the project to you. We intend to award the Project to you as per the final agreed terms, which will come in final agreement.

We are pleased to issue this Letter of Intent to enable you to mobilize your resources to commence the work on terms & conditions mentioned in the tender documents and your bid proposal.

Now, you are requested to submit Security Deposit as per tender terms and condition within 15 days.

You are also requested to note that:

1. All terms and condition of tender document, minutes of pre-bid meeting, all the amendments & addendums as well as all correspondence will form as part of the tender document and the work to be executed by you.
2. All work for installation of UF & R.O. with reject handling shall be carried out as per Tender Document.


Please confirm your acceptance of the LOI issued.

Thanking you.

For, Pali Textile Common Effluent Treatment Plant (PTCETP)

30/11/2020
(ARUN JAIN)
SECRETARY

acknowledged
JK
30/11/2020



P.C./T.C. ATTESTED
30/11/2020
NOTARY PALI, DIST. PALI (RAJ.)

(Handwritten signature)

CIR No - U41000RJ2015NPL048942

PALI TEXTILE COMMON EFFLUENT TREATMENT PLANT

Mandla Road, Industrial Area, PALI-MARWAR 306401 (Raj.) Phone & Fax No. : 02932-230076

Website www.cetppali.com

E-mail pwpctr@gmail.com

ANIL GULECHHA

Chairman

Mobile No. : 99297-11999



ARUN JAIN-

Secretary

Mobile No. : 94141-20748

No/PECETP/WO/ 146

Date : 18.03.2020

WORK ORDER

To,
M/s. Saurashtra Enviro Projects Pvt.Ltd. (SEPPL)
and M/s. Jay Water Management Pvt. Ltd. (JWMPL)
3rd Floor K. G. Chambers,
Udhana Darwaja, Ring Road,
Surat -395002, Gujarat.

Sub: Complete design, supply, erection and Commissioning of 12 MLD capacity ZLD plant with RO reject treatment for PTCETP at Punayata Industrial Area, Pali (Unit-6) along with all related Civil, Mechanical and Electrical equipment and accessories, Instrumentation including miscellaneous works etc. complete.

&


Operation and maintenance of the entire treatment facilities (CETP & ZLD) at site for Ten (10) years.

- Ref:**
1. Tender No.:- PTCETP/ZLD/2019 Dated 16.11.2019
 2. LOI No.:- PTCETP/122 Dated 30.01.2020

With reference to the above subject this is to inform you that above referred tender is approved by competent authority of PTCETP, Pali. You are requested to start the work within seven days of receipt of this work order.

Details are as under :-

1.	Name of work	Complete design, supply, erection and Commissioning of 12 MLD capacity ZLD plant with RO reject treatment for PTCETP at Punayata Industrial Area, Pali (Unit-6) along with all related Civil, Mechanical and Electrical equipment and accessories, Instrumentation including miscellaneous works etc. complete. & Operation and maintenance of the entire treatment facilities (CETP & ZLD) at site for Ten (10) years.
2.	Time Limit	15 months including monsoon but excluding 3 months trial run and acceptance of plant
3.	Approved Tender Amount	



P.C./T.C. ATTESTED

[Signature]
20111221

NOTARY PALI, DIST, PALI (RAJ.)

[Signature]

CIN No. : U41000RJ2015NPL048942

PALI TEXTILE COMMON EFFLUENT TREATMENT PLANT

Mandia Road, Industrial Area, PALI-MARWAR 306401 (Raj.) Phone & Fax No. : 02932-230076

Website : www.cetppali.com

E-mail : pwpctr@gmail.com

ANIL GULECHHA,

Chairman

Mobile No. : 99297-11999

**ARUN JAIN**

Secretary

Mobile No. : 94141-20748

i	Complete design, supply, erection, testing and Commissioning (EPC) for Upgradation of 12 MLD capacity existing CETP at Unit 6 Pali along with all related Electro-Mechanical and Instrumentation equipment and accessories, and any other miscellaneous works, etc. complete (Bidder to fill up Price Schedule-B for Broad Unit wise Break-up)	1,26,475,757.00 (Twelve crores sixty four lacs seventy five thousand seven hundred fifty seven only)
ii	Complete design, supply, erection, testing and Commissioning (EPC) of 12 MLD capacity ZLD plant with RO reject treatment for PT CETP, Pali along with all related Civil, Electro-Mechanical and Instrumentation equipment and accessories, and any other miscellaneous works, etc. complete (Bidder to fill up Price Schedule-B for Broad Unit wise Break-up)	873,469,243.00 (Eighty seven crores thirty four lacs sixty nine thousand two hundred forty three only)
iii	Operation and maintenance of the entire existing CETP including upgrade works at site for TEN (10) years. (Bidder to fill up Price Schedule-C1 for Broad Break-up)	1,091,724,516.00 (One hundred nine Crores seventeen lacs twenty four thousand five hundred sixteen only) for TEN (10) years.
iv	Operation and maintenance phase: For ZLD operation and maintenance of the entire proposed tertiary treatment facilities at site for TEN (10) years. (Bidder to fill up Price Schedule-C2 for Broad Break-up)	4,645,116,603.00 (Four hundred sixty four crores fifty one lacs sixteen thousand six hundred three only) for TEN (10) years.
	GRAND TOTAL (1+2+3+4)	6,736,786,119.00 (Six hundred Seventy three Crores sixty seven lacs eighty six thousand one hundred nineteen only)
v	Security Deposit	5 % of project Construction Cost

You shall have to execute an agreement. The work order and agreement shall be part of contract agreement. All other terms and condition shall be as per approved tender document

Thanking You,

(ARUN JAIN)
Secretary**P.C./T.C. ATTESTED**22/11/2014
NOTARY PALI, DIST. PALI (RAJ.)

REVISED TIMELINE FOR 12 MLD ZLD CETP PALI PROJECT - CETP UPGRADATION WORK (DATED 20.11.2021)

SR. NO.	DESCRIPTION	Time (Days)	Set Date		Project Timeline													
			Start	Finish	Sep-21	Oct-21	Nov-21	Dec-21	Jan-22	Feb-22	Mar-22	Apr-22	May-22	Jun-22				
B	12 MLD New ZLD Plant																	
1	UF-RO-NF System with ESR tank																	
1.1	Civil work for RO Permeate Tank with ESR tank	335	15-Jan-21	15-Dec-21														
1.2	Civil work for UF-RO Tanks & Pumphouse	320	17-Feb-21	2-Jan-22														
1.3	Civil work for UF-RO Building	330	1-Feb-21	27-Dec-21														
1.4	Material Procurement and Delivery on-site	210	10-Aug-21	7-Mar-22														
1.5	Installation & Erection of system	95	26-Dec-21	30-Mar-22														
1.6	Commissioning of system	60	1-Apr-22	30-May-22														
2	MEE System with tanks																	
2.1	Civil work for MEE building and Tanks	250	15-Jun-21	19-Feb-22														
2.2	Material Procurement and Delivery on-site	225	25-Jul-21	6-Mar-22														
2.3	Installation & Erection of system	100	15-Dec-21	24-Mar-22														
2.4	Commissioning of system	60	1-Apr-22	30-May-22														
3	Boiler system																	
3.1	Civil work for Boiler and Coal shed	75	1-Dec-21	13-Feb-22														
3.2	Material Procurement and Delivery on-site	175	20-Aug-21	10-Feb-22														
3.3	Installation & Erection of system	75	15-Jan-22	30-Mar-22														
3.4	Commissioning of system	60	1-Apr-22	30-May-22														
4	Electrical switchyard and Miscellaneous work																	
4.1	Civil work	60	20-Dec-21	17-Feb-22														
4.2	Material Procurement and Delivery on-site	180	9-Sep-21	7-Mar-22														
4.3	Installation & Erection of system	35	15-Feb-22	21-Mar-22														
4.4	Commissioning of system	10	22-Mar-22	31-Mar-22														

Not: This timeline for Project is based on As on date condition and subjected to availability of Manpower and timely delivery of Foreign material & equipment on site due to COVID-19 situation.



P.C. T.C. ATTESTED
20/11/2021
NOTARY PALI, DIST. PALI (RAJ.)

7

 DETOX GROUP	Project Name:	12 MLD-ZLD-PALI
	Document Name:	Project Progress Report – 07/11/21 to 13/11/21
	Document No.:	SEPPL/PALI/Prog. Report/32
	Date:	13-11-2021
	Revision:	R0

Sr. No.	On site Execution Work
1	<p>RO Permeate & ESR Tank</p> <p>- 2nd lift of wall Casting work completed.</p>  <p>vivo X60 · ZEISS · Ram parmar Oct 30, 2021 · 14:43</p>
2	<p>UF-RO Tank with pump house</p> <p>- MCC & chlorination Room Slab casting Work completed.</p>  <p>vivo X60 · ZEISS · Ram parmar Oct 30, 2021 · 14:40</p>



Project Name:	12 MLD-ZLD-PALI
Document Name:	Project Progress Report – 07/11/21 to 13/11/21
Document No.:	SEPPL/PALI/Prog. Report/32
Date:	13-11-2021
Revision:	R0

3 UF-RO Building

- Trimix flooring completed.
- Inner Plaster work completed.
- Outer Plaster work in progress.



4 MEE Building

- Fixing Of template plate Work completed.
- 1st Lift of Column reinforcement work completed.





Project Name:	12 MLD-ZLD-PALI
Document Name:	Project Progress Report – 07/11/21 to 13/11/21
Document No.:	SEPPL/PALI/Prog. Report/32
Date:	13-11-2021
Revision:	R0

5 Filter Press Building

- Outside plaster work completed.



6 Central Control Room and Office Building including Lab, etc.

- Inner Plaster Work Completed.
- Lift plaster work completed.





DETOX GROUP

Project Name:	12 MLD-ZLD-PALI
Document Name:	Project Progress Report – 07/11/21 to 13/11/21
Document No.:	SEPPL/PALI/Prog. Report/32
Date:	13-11-2021
Revision:	R0

7 Sludge Holding Tank

- Pump house internal plaster work completed.



8 DAF Feed Tank & Clarifier

- DAF clarifier staircase Plaster is in progress.
- Stair Case of DAF FEED Tank RCC Casting Work Completed
- DAF Feed tank Epoxy painting work in progress.





Project Name:	12 MLD-ZLD-PALI
Document Name:	Project Progress Report – 07/11/21 to 13/11/21
Document No.:	SEPPL/PALI/Prog. Report/32
Date:	13-11-2021
Revision:	R0



9 MEE Feed Tank

- PCC Work in progress for Part-2.



 DETOX GROUP	Project Name:	12 MLD-ZLD-PALI	5492
	Document Name:	Project Progress Report – 07/11/21 to 13/11/21	
	Document No.:	SEPPL/PALI/Prog. Report/32	
	Date:	13-11-2021	
	Revision:	R0	

10

Turbo Blower Room

- Footing reinforcement work completed.



11

Dosing Tank Area

- Dosing Tank Foundation Work completed.



 DETOX GROUP	Project Name:	12 MLD-ZLD-PALI	5493
	Document Name:	Project Progress Report – 07/11/21 to 13/11/21	
	Document No.:	SEPPL/PALI/Prog. Report/32	
	Date:	13-11-2021	
	Revision:	R0	

Sr. No.	Design & Engineering
---------	----------------------

1	UF-RO system - Procurement of individual item of UF-RO system is in Progress as Consultant approval received. - Revised P&ID along with Pipe and Valve schedule of UF-RO system has been submitted for final approval of consultant.
2	Multi Effect Evaporator (MEE) - Final selection of MEE Centrifugal Pumps has been approved by consultant.
3	CETP Upgradation - Revised Civil RCC Structure Design of Turbo Blower Room has been submitted as per consultant's minor comments for final approval.
4	Boiler - Pipe-Valve-Instrument schedule of Boiler has been submitted (on 05/06/21) for review and final approval of consultant. - Revised Civil RCC Structure Design of Boiler has been submitted as per consultant's minor comments for final approval.

सी ई टी पी फाउण्डेशन (पाली)
CETP FOUNDATION (PALI)

संयुक्त जल परिशोधन संयंत्र, मण्डिया रोड, पाली-मारवाड़ 306401 (राज.)
Common Effluent Treatment Plant, Mandia Road, PALI-MARWAR 306401 (RAJ.)

website : www.cetppali.com

E-mail : pwpctrf@gmail.com



No/CETP/Unit No.4/LOI/ 1247

Date : 27/6/2021

LETTER OF INTENT

To,
M/s. Triveni Engineering & Industries Ltd.
A-44, Hoisery Complex,
Phase-II Ext. Noida-201305,
Utter Pradesh
e-mail: adg@projects.trivenigroup.com

Sub: letter of Intent for Complete Design, Build, Finance, Operate and Transfer of 12 MLD capacity ZLD plant with RO reject treatment after upgradation of existing CETP for CETP at Punayata Industrial Area, Pali (Unit-4) along with all related Mechanical and Electrical equipment and accessories, Instrumentation including miscellaneous works etc complete.

&

Operation and Maintenance of the entire treatment facilities (CETP & ZLD) at site for Fifteen (15) years.

Ref:

1. NIT dt. 08.02.2021
2. Tender No.:- CETP-4/ZLD/2021/01 dt. 02.03.2021
3. Pre Bid Meeting dt. 11.03.2021 at Pali
4. Pre bid replies & addendum I dt. 23.03.2021
5. Addendum II dt. 05.04.2021
6. Additional Query Reply dt. 30.03.2021
7. Addendum III dt 12.04.2021
8. Addendum IV dt. 15.04.2021
9. Addendum V and Additional Query Reply dt. 17.04.2021
10. Technical bid opening dt. 11.03.2021
11. Technical Query dt 26.04.21 from CETP foundation
12. Your email replies dt 26.04.21 for technical query.
13. Price bid opening dt. 03.05.2021
14. Price negotiation meeting dt. 31.05.2021 with CETP foundation



P.C./T.C. ATTESTED

27/6/2021
NOTARY PALI, DIST. PALI (RAJ.)

सी ई टी पी फाउण्डेशन (पाली) CETP FOUNDATION (PALI)

संयुक्त जल परिशोधन संयंत्र, मण्डिया रोड, पाली-मारवाड़ 306401 (राज.)
Common Effluent Treatment Plant, Mandia Road, PALI-MARWAR 306401 (RAJ.)

website : www.cettpali.com

E-mail : pwpctrf@gmail.com



Dear Sir,

This is to notify you that you have submitted the bid for "Complete design, supply, erection, testing and Commissioning of 12 MLD capacity ZLD plant (RO Plant & Reject Management) along with all related Civil, Mechanical and Electrical equipment and accessories, Instrumentation and including miscellaneous works etc. and complete Operation and maintenance of the entire proposed treatment facilities (12 MLD capacity ZLD plant with RO plant & Reject Management facility) at site for FIFTEEN (15) years from the date of successful commissioning of the project for CETP FOUNDATION, Pali (SPV)

On calculating with quoted price and other loading as per tender provision, it is observed that your (Triveni Engineering & Industries Ltd.) bid was found as responsive and lowest bidder with the quoted price as below:

S No	Description	Price INR
1	Complete design, supply, erection, testing and Commissioning for Upgradation of 12 MLD capacity existing CETP at Unit 4 along with all related Electro-Mechanical and Instrumentation equipment and accessories, and any other miscellaneous works, etc.	48,50,65,500.00 (Rupees Forty Eight Crore Fifty Lakh Sixty Five Thousand Five Hundred Only)
2	Complete design, supply, erection, testing and Commissioning of 12 MLD capacity ZLD plant with RO reject treatment for CETP foundation, Pali along with all related Electro-Mechanical and Instrumentation equipment and accessories, and any other miscellaneous works, etc. complete	1,21,44,34,500.00 (Rupees One Hundred Twenty One Crore Forty Four Lakh Thirty Four Thousand Five Hundred Only)
3	Complete design, supply, erection, testing and Commissioning of 500K LD capacity Caustic Recovery Plant (CCRP) along with all related Electro-Mechanical and Instrumentation equipment and accessories, and any other miscellaneous works, etc. complete	5,00,00,000.00 (Rupees Five Crore Only)
4	Operation & Maintenance phase: For Existing 12 MLD CETP after up gradation including upgrade works at site for FIFTEEN (15) years.	3,31,09,58,607.00 (Rupees Three Hundred Thirty One Crore Nine Lakhs Fifty Eight Thousand Six Hundred Seven Only)
5	Operation & Maintenance phase: Proposed tertiary treatment / ZLD facilities at site for FIFTEEN (15) years.	4,96,64,37,911.00 (Rupees Four Hundred



P.C./T.C. ATTESTED

NOTARY PALI, DIST. PALI (RAJ.)



CIN No.: U41000RJ2017NPL059025

सी ई टी पी फाउण्डेशन (पाली) CETP FOUNDATION (PALI)

संयुक्त जल परिशोधन संयंत्र, मण्डिया रोड़, पाली-मारवाड़ 306401 (राज.)
Common Effluent Treatment Plant, Mandia Road, PALI-MARWAR 306401 (RAJ.)

website : www.cetppali.com E-mail : pwpctrf@gmail.com

		Ninety Six Crore Sixty Four Lakhs Thirty Seven Thousand Nine Hundred Eleven Only)
6	Operation & Maintenance phase: Proposed CCRP facilities at site for FIFTEEN (15) years.	37,53,50,000.00 (Rupees Thirty Seven Crore Fifty Three Lakhs Fifty Thousand Only)
7	Operation & Maintenance of CETP after Up gradation upto commissioning of ZLD Facility	25,72,63,482.00 (Rupees Twenty Five Crore Seventy Two Lakhs Sixty Three Thousand Four Hundred Eighty Two Only)
8	33 KV Transmission Line	Included in Above Sr. no.2
	GRAND TOTAL Price of (I + II+III +IV+V+VI+VII+VIII), in Rs.	10,65,95,10,000:00 (Rupees One thousand Sixty Five Crore Ninety Five lakhs Ten thousand only)

We hereby accept your price for award of the project to you. We intend to award the Project to you as per the final agreed terms, which will come in final agreement.

We are pleased to issue this Letter of Intent to enable you to mobilize your resources to commence the work on terms & conditions mentioned in the tender documents and your bid proposal.

Now, you are requested to submit Security Deposit as per tender terms and condition.

You are also requested to note that: All terms and condition of tender document, minutes of pre-bid meeting, all the amendments & addendums as well as all correspondence will form as part of the tender document and the work to be executed by you.

Please confirm your acceptance of the LOI issued.

Thanking you.

(Signature)

(ANIL GULECHHA)
Chairman



P.C./T.C. ATTESTED
(Signature)
NOTARY PALI, DIST. PALI (RAJ.)

(Signature)



Rajasthan State Industrial Development & Investment Corporation Ltd.
(A Rajasthan Government Undertaking)
ITI Road, Pali
Tel/Fax: (02932) 280630 (O) 280121 (Fax)
CIN No.: U13100RJ1969SGC001263
GSTIN: 08AABCR4695J1ZW
Email: pali@riico.co.in

Reqd. A.D. / Speed-Post / E-mail

No. : 4895
Date : 09-Feb-2021

Chairman,
INDUSTRIAL AREA CETP FOUNDATION, PALI
C/O PLOT NO. E-72,
IND. AREA PHASE-II,
Pali - 306401, Rajasthan

MODE OF ALLOTMENT : Special Allotment
(CATEGORY : General)

Subject : Allotment of Industrial Plot at Industrial Area Pali - IV, Pali
Ref. : Your Application No LSA/DA/20202021/5545 dated : 31-Dec-2020.

Dear Sir,

This is with reference to your application no LSA/DA/20202021/5545 dated 31-Dec-2020, the Management of Corporation is pleased to allot you Plot No. F-213, F-214, F-215, F-216 measuring 12886.08 sqm [Rs. 1/- Token Amount in industrial area Pali - IV for establishing industry for manufacturing ZLD BASED COMMON EFFLUENT TREATMENT PLANT on the following terms and conditions:

1. That you will deposit the Economic Rent (E.R.) of the Plot in this Office at the rate of Rs. 300 per 4000 sqm per year & minimum Rs. 100 within 120 days from the Date of Issue of this letter and in future at the beginning of each financial year in advance by 31st July of that year. There is also a provision of payment of one time Economic Rent, equivalent to 10 times the amount fixed for one year.
2. That you will deposit the Service Charge for the allotted area in this office at the rates decided by the Corporation within 120 days from the date of allotment and from time to time at the beginning of each financial year in advance by 31st July of that year as per rate prescribed by the Corporation from time to time. In case of failure to pay service charges at prescribed rate in time (i.e. before 31st July of the financial year or 120 days from the date of Allotment), as the case may be, the Allottee will pay service charges at rate and interest@ 14% p.a. (presently) on service charges w.e.f. 1st April or 120 day of allotment, whichever is applicable, till the date of payment. There is a provision for deposition of one time Service Charges also equivalent to 6 times the amount fixed for one year, which is for the next 10 years.

2a) That you will deposit Fire Service Charges for the allotted area in this office at the rates as decided by the Corporation from time to time.

3(a) That you have already deposited :-

1. Token Amount

Rs. 1.00

3(b) The details of remaining cost of land and other dues is as follow :-

1. Balance 75% Cost of land

Rs. 0.00

2. (a) Economic Rent for the year 2020-2021

Rs. 966.00

(b) One time deposition of Economic Rent (if opted)

Rs. 9,660.00

3. (a) S. C. for the year 2020-2021

Rs. 20,940.00

(b) One time deposition of S.C. for ten years (if opted)


Rs. 0.00

4. Cost of Site Plan (2 sets)

Rs. 500.00

Total Rs. 34,069.00

P.T.O.



[Handwritten Signature]

P.C./T.C. ATTESTED
[Handwritten Signature]
NOTARY PALI, DIST. PALI (RAJ.)

[Handwritten Signature]

3(c) The above land price and dues can be deposited by NEFT/RTGS, demand draft payable to 'RIICO Ltd.' Pali on any working day.

3(d) That you may also opt to pay the due payment as mentioned above through RTGS, the details for which are as under :

1. Name of Recipient : RIICO Ltd.
2. Current A/c No : 51042720011
3. Name of Bank : C.D. A/c with SBI Bank [A/c No : 51042720011]
4. Bank Branch & Address : IND. AREA BRANCH
5. Branch RTGS Code : SBIN0031532

3(e) The Corporation reserves the right to enhance the rate of allotment, if the compensation payable under an award is enhanced by any competent court subsequently.

3(f) The allotment made to those categories of allottees to whom concession in rate of allotment has been given, would be on non-transferable basis. However, in case the transfer takes place within five years from the date of commencement of commercial production, the difference amount of rate of allotment on account of concession along with interest from the date of allotment will have to be paid by the allottee.

4(a) On deposition of the balance cost of land along with other dues as envisaged in 3(b) or 3(c) as the case may be, you will get the lease deed of the plot executed and get it registered at your own cost. The lease deed shall be executed in Form 'C' within 90 days from the date of full payment. In cases of allotment on installment basis, lease deed shall be executed in Form 'D' within 120 days from the allotment date. You will take possession of the plot within 30 days either from our Assistant Regional Manager/Assistant Site Engineer. In case the possession is not taken during this period, the allotment letter will stand cancelled and also this may please be noted and also in case, possession of the allotted plot is not taken by the allottee within the prescribed period, then their claim for waiver of various charges due to dispute on the plot reported later on will not be entertained by the Corporation.

4(b) That you will be required to raise boundary wall/fencing within 6 months from the date of physical possession. During this period, if any dispute regarding un-authorized possession/encumbrances over the allotted land etc. is found, will have to be reported by registered post along-with full details to this office. In case, the dispute as cited above is not reported within the above period, then your subsequent request for waiver of any charges will not be entertained.

5 Building parameter for Industrial plot are as per enclosed site plan.

6 Allottee shall have to complete the construction as per above building parameters and commence the commercial production on the allotted plot within the period of three years from the date of execution of lease agreement or from the date of possession whichever is earlier as per RIICO Disposal of Land Rules, 1979 & amended from time to time. For this purpose the construction would mean "Coverage of at least % of the plot area with a Pucca structure where roof has been built up."

The allottee shall intimate by registered letter to the corporation after commencement of production activities in plot along-with requisite documents issued by concerned department. This would be treated as date of the commencement of production subject to verification by the Corporation. Time extension after the scheduled period of three years would be considered by the competent authority with the levy of retention charges as per rules.


7. The "commencement of production" will be deemed only after intimation by registered letter to the Corporation with requisite construction as mentioned above & submission of any one of following documents :-

- i) In case of units which are liable to deposit GST the date on which the unit makes the first payment of GST.
- ii) In case of units not paying GST any other tax paid for the first time to the State Government.
- iii) For those sectors which do not pay any taxes to the State Government in respect of investment to which subsidy/exemption is linked - bill of commercial transaction (receipt of deposit of fee/charges etc.

8. This letter of allotment shall be part and parcel of the lease deed to be executed subsequently, and you shall also abide by the clauses of the lease deed.

9. That the general provisions and set backs norms/building parameters of RIICO Disposal of Land Rules, 1979 will apply. The site plan of plot showing building parameters is enclosed.

Contd.....3



P.C./T.C. ATTESTED
20/11/2016
NOTARY PALI, DIST. PALI (RAJ.)

10. In case there are any wells/trees/structures/compound wall etc. on the plot, the cost of it will be paid by you separately as may be decided by the Corporation.
11. In case Power/Telephone line is passing through your plot, the Corporation does not undertake any responsibility for its removal. You would be required to plan your construction after leaving prescribed set backs.
12. You shall use solar water heating system where hot water is required for processing.
13. You are not permitted to run any activity other than the permitted on the allotted plot.
14. You will not dig/bore/drill the open well/hand pump/tube well in the plot without the permission of concerned authority.
15. The land & building tax & all other taxes as applicable shall be paid by the Allottee
16. That you shall give preference for employment to the local villagers whose land has been acquired by RIICO.
17. Water may be provided by the Corporation as per availability.
18. You have to follow rules & regulations of concerned Vidhyut Vitran Nigam Limited (VVNL), RIICO will not share any expenditure in case of separate feeder line is to be laid by VVNL for your premises.
19. This allotment letter will be treated as NOC of Corporation for Water & Power connection in the allotted plot from concerned department, till allotment stands valid..
20. That you shall not use any space in the industrial area other than demised premises for dumping/placing of waste material and shall take care of all measures for disposal of waste material as per norms of RSPCB.
21. The allotment is valid only for setting up of "Non Polluting Industries" having zero effluent discharge.
22. The allottee shall abide by other terms and conditions as laid down in RIICO Disposal of Land Rules, 1979 & amended from time to time.
23. The allottee shall provide two sets of building plans self certified duly verified by an architect (for industrial plots more than 40000 sqm., residential plots more than 500 sqm., commercial plots more than 300 sqm. and building plan of all other categories). Architect registered with council of architecture who will certify that building plans prepared by him are as per technical norms laid down in building regulations of RIICO Disposal of Land Rules, 1979 and amendments time to time.
24. You would install a dust controller in your industry to avoid dust, nuisance in the area as prescribed by the concerned authority.
25. You will contribute proportionate cost towards the conveyance system for effluent discharge from your industry as may be decided by the Corporation
26. The lessee shall take all measures which are required for Pollution Control and shall strictly adhere to the stipulations imposed by Rajasthan State Pollution Control Board and other statutory Pollution Laws of the Centre/State for the time being enforce.
27. "The allottee shall abide by the provisions of Indian Electricity Act. 1948 and Rules made there under" in reference to H.T. overhead power line passing adjacent to the plot.
28. Transfer of plot will be permitted as per provision in RIICO Disposal of Land Rules, 1979 & as amended from time to time.
29. That you shall become a member of the Association/Agency/Society/Trust created for setting up and operating the Solid Waste (hazardous and non hazardous) Disposal system (SWDS). All the Capital & Revenue expenses relating to acquisition, operation and maintenance of SWDS shall be borne by all members of Association/ Agency/ Society/ Trust created in the proportion decide by the Committees of the said Association/ Agency/ Society/ Trust.
30. That you shall obtain NOC & abide by rule/regulation of Local authorities, Fire fighting authority, Airport authority, Pollution Control Board & other Central/State Govt. statutory authorities as per their requirement and applicability to your unit/project.
31. In case of surrender of plot by you or cancellation of allotment of plot by the Corporation, refund of the amount deposited by you will be made after deducting/forfeiting the amount from the deposits as per the Rules of the Corporation as may be prevailing at that time.
32. In case the said plot is canceled due to any of the reason/surrendered by the allottee, no payment of construction done by you on the said plot shall be payable. You have to remove such type of construction at your risk & cost. In case of surrender of plot, while making payment of refundable amount, necessary deductions as per the rules of Corporation shall also be made.

P.T.O.




P.C./T.C. ATTESTED

NOTARY PALI, DIST. PALI (RAJ)

33. For water conservation in plot size 500 sqm. or more, you will have to constructed Rain Water Harvesting System, which is mandatory for considering the unit in production otherwise panel charges will have to be paid as per Rules.
34. You will plant at least one row of trees in your plot, at a reasonable distance of 3 to 5 mtr. c/c along the boundary walls.
35. In case the amount as stated at para 3(c) as the case may be as above is not paid, or there is a violation of any above terms and conditions of allotment letter and lease agreement then allotment of plot would automatically be treated as cancelled and amount will be forfeited as per RIICO Disposal of Land Rules 1979 & amended from time to time. However interest paid & payable/accrued for late payment of cost of land shall be deducted in addition to Security Money, deduction of land cost as applicable from time to time in RIICO Disposal of Land Rules, 1979, Service Charges, Economic Rent and Interest thereon if levied or liveable etc. Irrespective of the time period. No payment for the construction of structures built up & left by allottee shall be given by the corporation.
36. That you will submit an undertaking on Rs. 100/- non-judicial stamp paper related to deposition of Service Tax (Performa Enclosed).
37. Allotment of land to trust / SPVs will be made on lease / sub-lease basis, as the case may be, for an initial period of 31 years subject to condition that it will be renewed for further period as mutually decided by RIICO and Trust / SPV concerned.
38. Allotment of land will be made at token premium amount of Rs. 1/- only, irrespective of tyoe of industries. The actual premium paid by RIICO against either acquired or allotted or leased shall be trwated as RIICO's contribution for making industrial area environment frendly.
39. **Initially this allotment would be made on provisional basis and shall be valid for two years. Final allotment shall be made subject to submission of DPR, 'Environment Clearance' and 'Consent to Establish' issued by competent authority / department**
40. No annual service charges will be lived upon the allottee Trusts / SPVs by the Corporation. However, Economic Rent shall be paid Trusts/ SPVs as per rules and any other charges after applicability of GST laws.
41. Trusts/SPVs shall pay other Taxes/Duties/Cess/water charges/electricity charges etc. as applicable/imposed from time to time by Corporation or other statutory bodies. RIICO shall not be liable to make payment of such amount in any manner.
42. Trusts/SPVs its member industries shall abide by all the order / directions pronounced by various Courts / NGT / Tribunals and also abide by all the Acts / Rules / Regulations / Guildelines / Orders of State / Central Government / McEF/CPCB/RSPCB/CGWA and all other statutory agencies.
43. No Change of land use of the allotted land shall be permitted and the land will be used by Trusts/SPVs exclusively for the purpose of setting of the CETP.
44. No change in shareholding of the Trusts/SPVs will be permitted without prior permission of the corporation.
45. Trusts/SPVs will be allowed to mortgage the allotted land by deposition of title deed in favour of the Financial Institution for obtaining financial assitance. However, in the cases of land given on sub-lease basis to Trusts/SPVs where land has been leased to the corporation by local Authorities, then prior permission for mortgaging the sub-lease shall be obtained from concerned Local Authorities.
46. The period for utilization of allotted land will be as below :
- (a) It land to leased by RIICO - Completion of construction and operation of CETP within 3 years from the that of handing of possession or from the date of issuance of final allotment letter, whichever is later.
- (b) It land to be sub-leased by RIICO-completion of Construction and operation of CETP within the period as stipulated in the allotment latter/lease deed of land to RIICO by the Local Authority. However, if time extention is required beyond this period due to any reason, then it will be allowed with prior permission of the Local Authority concerned. The terms and conditions imposed by allotting local authority concerned at the time of allotment shall mutatis-mutandis shall apply on Trusts/SPV.
47. Other modalities of land allotment can be decided by the Managing Director. if required from time to time.

Contd....5



P.C./T.C. ATTESTED

P.C./T.C. ATTESTED

48. The plot number being indicative of your preference is subject to changes, if necessary, by the Corporation:
- i. The plot is allotted on "as is where is" basis & as per actual area available at site.
 - ii. You will comply with the provisions of all Labour Laws, which are in force from time to time.
 - iii. CONSTITUTION OF THE FIRM shall be Certificate submitted by you in favour of industrial area CETP Foundation.
 - iv. That the land allotment has been made to the **Trust/SPV** & in future if any re-constitution of the firm/society/company/trust is requested it would be dealt/examined under policy of the Corporation/RIICO Disposal of Land Rules, 1979
 - v. That you will have to submit following documents within 30 days :-
 - (1) Constitution of SPVs
 - (2) Layout Plan
 - (3) Submission of DPR. Consent to establish, Environment Clearance within 2 years from the issue of this letter.

Thanking You,
Yours Faithfully,

Unit Incharge



P.C./T.C. ATTESTED

20/11/2019
NOTARY PALI, DIST. PALI (RAJ.)




सिविल इंजीनियरिंग विभाग

भारतीय प्रौद्योगिकी संस्थान, रुड़की - 247 667 (उत्तराखण्ड) भारत

DEPARTMENT OF CIVIL ENGINEERING

INDIAN INSTITUTE OF TECHNOLOGY, ROORKEE - 247 667 (U.K.) INDIA



ANN-5/2
5502
30

Dr. A. A. Kazmi

D. Engg. (Tokyo Univ.), M. Engg. (A.I.T. Bangkok)

B. Engg. (Hons.) (AMU)

Professor

Fax : +91-1332-275568
Phone: +91-1332-285725 (O), 284257 (Lab)
+91-1332-285226 (R)
Mob. : +91-9837262698
e-mail: absar.kazmi@ce.iitr.ac.in
absarakazmi@yahoo.com

Dated 15th October 2021


To,
Mr. Vikas Choudhary
Director
Industrial Area CETP Foundation, Pali

Subject: Appraisal Report of DPR for 7.0 MLD ZLD at Unit 7, Pali

Dear Sir,

It is observed that the proposed 7.0 MLD ZLD for textile wastewater water stream treatment consisting of Preliminary treatment, clariflocculator-DAF-Biotower-MBR for secondary treatment is fundamentally correct. The 3-stage RO scheme for TDS removal and NF-Membrane Distillation-Solar Evaporation Pond for reject management is acceptable. The capital cost of Rs. 169.28 Cr is a bit higher side but justified due to the adoption of advanced reject management technology of membrane distillation. The O&M costs of Rs. 98/KL is justified.

Several observations were made, which were satisfactorily answered by the consultant, and the DPR has revised accordingly.



P.C./T.C. ATTESTED

20/11/2021
NOTARY PALI, DIST. PALI (RAJ.)

EVALUATION REPORT OF 7.0 MLD ZLD AT UNIT 7, PALI

1.0 INTRODUCTION:

For future expansion of industries, CETP foundation Pali intends to set up a new 7.0 MLD CETP with ZLD for combined textile wastewater at CETP-7. It is intended to supply bulk industrial grade water by recycling the effluent from CETP. This will be achieved by further providing tertiary treatment for removal of TDS. The recycling of treated effluent can resolve the problem of both TDS as well as increasing water demand in industries. The wastewater collection and treated water pipeline shall also be the part of scope of work.

The CETP foundation, Pali, has requested Department of Civil Engineering, IIT Roorkee to evaluate evaluation of DPR for new CETP+ZLD for 7 mld capacity at unit 7 with following component.


- 1 7 MLD CETP.
- 2 7 MLD TTP/ZLD with UF +RO
- 3 Effluent collection and treated supply piping.
- 4 CRP & Treatment of RO reject in MEE/Solar ponds.

2.0 OVERALL ASSESSMENT

It is observed that preliminary treatment (Screening & Grit Removal), Clariflocculator-DAF-for primary treatment, Biotower-MBR for secondary & advanced treatment is fundamentally correct. The 3-stage RO scheme for TDS removal and NF-Membrane Distillation-Solar Evaporation Pond for reject management (Figure 1) is acceptable, and the capital and O&M costs are justified.

The following section assesses each component, such as the Physico-chemical pre-treatment and bio-tower& membrane bioreactor for secondary and tertiary biological treatment and 3-stage RO scheme for TDS removal and NF-Membrane Distillation-Solar Evaporation Pond for reject management.

Besides, Capital and O&M costs are also assessed.



1

P.C./T.C. ATTESTED

NOTARY PALI, DIST. PALI (RAJ.)





Figure 1: Process flow diagram of 7.0 MLD ZLD for Unit 7



P.C./T.C. ATTESTED
 27/10/11/04
 NOTARY PALI, DIST. PALI (RAJ.)

3.0 ASSESSMENT OF PHYSICO-CHEMICAL PRE-TREATMENT BY CLARIFLOCCULATOR AND DISSOLVED AIR FLOTATION

The suggested scheme of Clariflocculator & Dissolved Air flotation for TSS, Oil & Grease, and BOD/COD removal is correct. It is anticipated that 20 % BOD, COD & Oil & Grease and 30 % TSS are removed in Clariflocculator and 98% O&G, 90 % TSS & 40 % BOD & COD are removed in DAF unit. Hence effluent BOD, COD, TSS, O&G from the physicochemical pre-treatment or outlet of the DAF unit shall be 720, 2280, 245 & 1.6 mg/L, respectively. No TDS removal is considered in the system. The design HRT 1.0 min for flash mixer, 30 min for flocculation chamber, and surface overflow rate of 40 m³/m².d for clariflocculator are correct in terms of design criteria. DAF is designed for 93.3 L/m².min rise velocity or hydraulic loading rate, satisfying the criteria of 80-160/m².min rise velocity for wastewater treatment.

4.0 ASSESSMENT OF BIOLOGICAL TREATMENT BIOTOWER AND MBR SYSTEM

The suggested scheme of Biotower and MBR for BOD, COD, and TSS removal is technically correct. In addition, a pre-ozonation system is recommended before MBR for improving the biodegradability of textile wastewater.


It is anticipated that 40 % BOD & COD has been removed in the first stage-bio-tower treatment, and 99% BOD and 92 % COD is removed in the second stage MBR system. Generally, only 60-80 % COD is removed in the second stage of biological treatment. Still, due to the increased biodegradability by pre-ozonation and higher MLSS operation in MBR, the removal can be more than 90 %. Ozonation not only improves the effluent quality but also helps in reducing membrane fouling and increases the life of membranes.

It is assumed that the bio tower shall work as a roughing filter where only 40-70 % BOD removal is desired. As per design criteria, the organic loading should be > 1.5 kg BOD/m³.d. It is suggested to have strict quality control on the bio tower media. It should be virgin plastic. The material/media should have high surface area/unit volume, high durability, and high enough porosity to minimize clogging and good circulation.

Due to the frequent clogging and lower quality of media, replacing the tube settler of the bio tower with a conventional settling tank is suggested. The settling system is modified and incorporated in the modified DPR. The secondary settling tank is designed for 35 m³/m². day SOR is fine, but it can be further reduced to 10-20 m³/m².day in detailed design for enhanced settling efficiency.

For secondary stage biological treatment, a membrane bioreactor is suggested. Pilot-scale studies suggested that pre-ozonation enhances the color removal efficiency and biodegradability index, whereas MBR removed the suspended solids entirely and improved the organic removal.

3



P.C./T.C. ATTESTED
 20/11/2024
 NOTARY PALI, DIST. PALI (RAJ.)

It has been observed that biodegradability and further BOD/COD removal is increased by increasing ozone dose. Hence, if the need arises, both working + standby Ozonator can be used for pre-ozonation.

The MBR design is checked, and HRT is found to be okay. The MBR should be operated at more than 15,000 mg/L MLSS or 6000 mg/L MLVSS for operation under an F/M ratio of 0.1d⁻¹. Furthermore, energy-efficient turbo blowers shall further conserve power by 20-30%.

For the treatment of sludge, gravity thickener and centrifuges are recommended. Recently, it has been observed that the belt press is more effective in dewatering. In Manesar CETP, they provide about 30 % consistency under polyelectrolyte dosing of 2.5 kg/T.on Dry solids.


5.0 ASSESSMENT OF RO FOR TDS REMOVAL

It has been debated that employing the ZLD route is energy-intensive and has an excessive cost / financial burden. However, it cannot be denied that in the present circumstances, when the groundwater table is lower, and good quality water is scarce, it is one of the environmentally acceptable solutions.

Reject concentrators have high capital and operating cost. The use of volume reduction by a second and third-stage RO system can reduce reject concentrators' capital and operating costs. Hence, the three-stage RO system's suggested scheme for removing TDS, residual organic matter, color, etc., are acceptable as it generates only 0.79 MLD reject, further reduced to 0.51 MLD by nanofiltration.

6.0 ASSESSMENT OF MEMBRANE DISTILLATION AND SOLAR EVAPORATION POND FOR REJECT MANAGEMENT

Membrane distillation (MD) is a separation process where a micro-porous hydrophobic membrane separates two aqueous solutions at different temperatures. The hydrophobicity of the membrane prevents the mass transfer of the liquid, whereby a gas-liquid interface is created. The temperature gradient on the membrane results in a vapour pressure difference, whereby volatile components in the supply mix evaporate through the pores (10 nm – 1 µm) and, via diffusion and convection of the compartment with high vapour pressure, are transported to the compartment with low vapour pressure where they are condensed in the cold liquid/vapour phase. For supply solutions that only contain non-volatile substances, such as salts, water vapour will be transported through the membrane, where demineralized water is obtained on the distillation side and a further concentrated salt flow on the supply side.



RC/TC ATTESTED
22/11/2021

NOTARY
[Handwritten Signature]

Nowadays, Membrane Distillation (MD) has drawn attention as a promising technique to treat the RO Reject. It is less sensitive to salt concentration than RO or FO. Moreover, MD can be operated under lower temperatures than MED or MVC, allowing low-grade heat such as solar thermal energy and waste heat from power plants or other industrial plants. This makes MD more attractive than other thermal techniques for RO Reject treatment. A comparison of MEE (multiple effect Evaporator), MVRE (Mechanical vapor recompression evaporator) and Membrane distillation with solar collector was provided by the consultant

A 600 KLD membrane distillation unit is proposed with a 65 % recovery rate, yielding 210 KLD reject. A solar evaporation pond shall manage the 210 KLD leave from membrane distillation.

Evaporation ponds are shallow, lined earthen basins in which concentrate evaporates naturally because of solar irradiation. As freshwater evaporates from the ponds, the minerals in the concentrate are precipitated in salt crystals, which are harvested periodically and disposed of offsite. The advantages are easy implementation and operation, and the main disadvantages are the high footprint and its limitation to small plants. Since the quantity of reject is only 210 KLD and ample land with high evaporation rates is available in Pali, it is an acceptable solution. Six ponds of 120 m x 25 m sizes are provided with 500 micron LDPE liner with 150 mm thick concrete PCC and Rubble masonry wall / earthen bund.

7.0 CAPITAL COST ASSESSMENT

The indicative cost mentioned in the CPCB report for combined conventional ETP and ZLD is around Rs. 12.0 to 15.0 Crore per MLD.

The proposed facility's 7.0 MLD wastewater CETP + ZLD estimated cost is around 149 Cr (excluding Land, power connection, trial run, and technical fees), i.e., about Rs. 21.28 Cr/MLD, which is higher due to additional advanced process units such as MBR, membrane distillation, and very high TDS (10000 mg/L) in raw wastewater (mixed textile cotton & synthetic) (Table 1). Moreover, the advanced systems can significantly reduce the O&M cost. Overall cost, including effluent collection network, treated water supply systems, and other misc items, is estimated as Rs. 169.28 Cr.

Rates of several items that are cross-checked on a random basis and found to be in order.

8.0 OPERATION AND MAINTENANCE COST ASSESSMENT

The O&M cost for ZLD varies on a case-by-case basis. The O&M price of Rs. 98/m³ of influent calculated based on Physico-Chemical-Biological treatment with three-stage RO + NF + Membrane Distillation and solar evaporation pond is observed acceptable (Table 2). The lower




P.C./T.C. ATTESTED
20/11/2024
NOTARY PALI, DIST. PALI (RAJ.)

operation & maintenance cost is attributed to Membrane distillation and solar evaporation system for reject management. The operation and maintenance cost of other alternatives such as MEE and MVR for reject management is much higher.

Table 1: Summary of Capital Cost

Summary of cost for CETP & ZLD at Pali Unit - 7		
SR.NO	DESCRIPTION	TOTAL COST IN RS.
A	Proposed CETP + ZLD	36,33,90,000
(I)	Civil Work	98,37,72,900
(II)	Mechanical Work	8,35,57,000
(III)	Electrical Work	4,42,30,000
(IV)	Instrumentation Work	
(V)	Piping Work	
	(A) Plant Piping	1,75,83,380
	(B) Piping from CETP to RMS site	39,32,700
	Sub Total	1,49,64,65,980
B	Raw Effluent Piping Collection network	4,95,85,601
C	Treated Water Piping Distribution Network	2,45,54,000
D	Obtaining HT power up to X'mer input	1,00,00,000
	Total	1,58,06,05,581
E	Trial run, Testing & Commissioning for 3 month period cost (2% of cost)	3,16,12,112
	CAPITAL COST, Rs.	1,61,22,17,692
F	3 % Technical Fees	4,83,66,531
G	2% Contingency Fees	3,22,44,354
	Say Total	1,69,28,28,577
	Grand Total, Rs.	1,69,28,29,000



P.C./T.C. ATTESTED
[Signature]
 NOTARY PALI, DIST. PALI (RAJ.)

[Handwritten Signature]

Table 2. Summary of Operation & Maintenance Cost.

OWNER :- INDUSTRIAL AREA C.E.T.P. FOUNDATION (PALI)		
PROJECT :- 7 MLD CETP + ZLD AT CETP UNIT-7 PALI		
DOCUMENT: OPERATION AND MAINTENANCE COST		
	Total Plant Inlet flow, m ³ /day	7000
	RO permeate flow, m ³ /day	6270
	NF permeate flow, m ³ /day	280
	Caustic recovery plant, KLD	250
	Caustic recovery, MT/day	7.5
	Sludge (30-40 % W/W), MT/day	41.65
	Grit of Screens, MT/day	0.63
	TDS in RO Reject, MT/day	50
	Nos. of operational Days /year	330
Sr.No.	Description	Yearly cost
1	Manpower Cost & Administrative Charges	1,76,30,140
2	Chemicals & Consumables	2,48,20,000
3	Membrane & Cartridge replacement	1,29,71,625
4	Maintenance & Repair including Spares	1,34,04,000
5	Membrane Distillation	60,06,000
6	Caustic recovery	2,80,50,000
7	Sludge Disposal (Rs.2000 / MT)	6,09,04,800
8	Power Consumption cost (31500 Kw/d @8.8 Rs/Kw)	9,14,76,000
	Total Rs.	25,52,62,565
	ReSale of Cuastic	4,95,00,000
	Say, Rs.	20,57,62,600
	Cost Per Cumt for Incoming Effluent, Rs.	89.07
	Overhead margin incl. contingency, Rs.	8.91
	Total O & M cost Rs./KL of Influent	97.990
	Say O & M cost Rs./KL of Influent	98.00



7

P.C./T.C. ATTESTED
 [Signature]
 DIST. PALI (RAJ.)

[Signature]

38

9. FINAL CONCLUSION & SUGGESTIONS:

The DPR is appraised and found to be technically feasible after incorporating the following suggestions by IIT Roorkee.

- 1.0 Provision of conventional settling tank instead of Tuber settlers
- 2.0 Provision of high-quality, durable virgin plastic media for bio tower.
- 3.0 Additional ozonation system for a higher dose before MBR.
- 4.0 Operation of MBR for more than 6000 MLVSS and 12000-15000 MLSS concentration.




P.C./T.C. ATTESTED
20/11/2021
NOTARY PALI, DIST. PALI (RAJ.)

A. A. Kazmi
15th Oct 2021

A handwritten signature in blue ink, appearing to be 'A. A. Kazmi'.

39

ANNEXURE
IIT COMMENTS & CONSULTANT REPLY



P.C./T.C. ATTESTED
25/01/2023
NOTARY PALI, DIST. PALI (RAJ.)

A large, stylized handwritten signature in blue ink, consisting of several loops and a long horizontal stroke.

49

6	Would you please provide a comparison of membrane distillation, Multiple effect evaporator, and MVR in terms of capital and O&M cost, reliability, and ease in operation & maintenance	Please find the attached annexure for your ready reference.	Checked. Okay
7	Please provide tables for all units' stage-wise influent & effluent quality in terms of BOD, COD, and TSS.	Noted and provided in revised DPR.	Okay accepted in mass Balance diagram.
8	Would you please provide tables for stage-wise influent & effluent quality of all units in terms of TDS	Noted and provided in revised DPR.	Okay accepted in mass Balance diagram.
9	Would you please provide water and TDS balance for the complete system?	Noted and provided in revised DPR.	Okay accepted in mass Balance diagram.
10	Would you please show the caustic recovery plan in the flow sheet and mass balance?	Noted and provided in revised DPR.	Okay accepted
11	Is there any difference between R01 and RO@ permeate and NF and Membrane distillation permeate? If yes, provide information on their utilization.	RO Stage - I,II,III permeate shall be transferred to the treated water sump and supply to the industries as process water where NF permeate shall have @99% pure salt (NaCl) and it shall be supply to the industries as per requirement for reuse within the process.	Okay accepted
12	In Operation and maintenance cost analysis, 550 m3/d is the permeate flow of NF. Please correct it.	Noted and corrected. 550 m3/d is the NF reject flow	Okay
13	There is some confusion regarding use of filter press or centrifuge for sludge dewatering. Please clarify; otherwise remove the centrifuge from the DPR. Please correct it in flow sheet.	Noted, It is Centrifuge and necessary correction is done in revise DPR.	Okay. Accepted
14	In Page no. 22 of DPR it is mentioned that: The concentrated brine then will be further evaporated in the	It is Solar Evaporation pond for natural evaporation of moisture from the reject.	Okay accepted



P.C./T.C. ATTESTED
25/20/11/04
NOTARY PALI, DIST. PALI (RAJ.)

Rajasthan State Pollution Control Board

Headquarter, 4, Institutional Area, Jhalana Doongri, Jaipur-302004

Phone : 0141-2711263, 2716802 e-mail : member-secretary@rpcb.nic.in

RSPCB Helpline No.: 0141-2716877

E-mail/ Regd Post

ANN-5/8
5514
42

F 14 (CETP-59)RPCB/LW/1674


Date: 16/11/2024

Joint Secretary Industries
Commissionerate Industries
Government of Rajasthan,
The Government of Rajasthan Scheme,
Jaipur

Subject: Financial Assistance for setting up of Common Effluent Treatment Plant Unit VII at Pali under Integrated Processing Development Scheme (IPDS) of Government of India - reg.

Industrial Area CETP Foundation, Pali (SPV) has submitted proposals for Financial Assistance for setting up of Common Effluent Treatment Plant, Unit-VII at Pali. The proposal has been examined under the reference of the Guidelines for Centrally Sponsored Scheme for IPDS. As per the guidelines the examination of the DPR by the State Board is limited for examination of selected Technology and approval/recommendation. In this connection, the observations of the State Board are as under:-

1. The Detailed Project Report (DPR) has been prepared by M/s Sapient Techno Consultants, for setting up of a new CETP (Unit - VII) for capacity of 07 MLD for the textile units located in Industrial Area Phase I and Phase II at Pali.
2. The location of this 07 MLD CETP (Unit VII) is within Industrial Area Phase II Pali.
3. The proposed CETP consists of preliminary treatment (Screening & Grit Removal), Clari-flocculator - DAF - for primary treatment, Biotower-MBR for secondary & advanced treatment, three stage RO scheme for TDS removal and NF-Membrane Distillation-solar evaporation ponds for reject management.
4. Environmental Clearance (EC) under EIA Notification 2016 is not applicable for the proposed CETP, as all of the member units are textile processing units, which do not require Environmental Clearance under EIA notification 2016.
5. The SPV shall obtain Consent to Establish under Water (Prevention and Control of Pollution) Act 1974 and Air (Prevention and Control of Pollution) Act, 1981 before starting any activity at the site for the proposed CETP unit-VII.
6. The SPV shall obtain consent to operate under Water (Prevention and Control of Pollution) Act 1974 and Air (Prevention and Control of Pollution) Act, 1981 before starting and authorization under Hazardous Wastes (Management and Transboundary Movement) Rules, 2016 before commissioning of the CETP.



P.C./T.C. ATTESTED

20/11/2024

NOTARY PALI, DIST. PALI (RAJ.)



Rajasthan State Pollution Control Board

Headquarter, 4 Institutional Area, Jhalana Deongri, Jaipur-302004
Phone : 0141-271263, 2716802 e-mail : member-secretary@rpcb.nic.in
RSPCB Helpline No : 0141-2716877

5515

43

Observation on technology selection


1. The project proposals is for a CETP for existing textile cluster at Pali and so, qualifies for financial assistance under the IPDS scheme as a project under Group A - Water treatment & effluent treatment plant & technology (including Marine, Riverine & ZLD).
2. The CETP has been proposed by an SPV constituted under the Companies Act and member units are its share holders.
3. The DRP has been prepared by M/s Sapient Techno Consultants and the proposed CETP (Unit -VII) comprises of following :-
 - a. Preliminary treatment (Screening & Grit Removal)
 - b. Primary treatment (Clariflocculator-DAF)
 - b. Secondary & advanced treatment (Bio tower-MBR)
 - c. ZLD plant (Reverse Osmosis system, Nano filtration system & Membrane distillation with SEP).
 - d. Common caustic recovery plan has been proposed, which will recover caustic for reuse thus conserving a resource and also reduce pollution load on the CETP.
4. For dewatering of chemical sludge plate & frame filter press and for biological sludge thickening filter press have been proposed. The sludge will be further dried under sludge.

The SPV has got the DPR appraised by IIT Roorkee, who has found the proposals acceptable (Annexure-1). The State Board concurs with the observations of IIT, Roorkee on treatment technology.

The State Board suggests provisions for following additional measures in the project proposals:-

- i. For energy conservation:
 - a. Adoption of non-conventional energy resources and preferably electrical tapping power from green resources (solar / wind power plants) in order to reduce the operational cost.
 - b. Establishing captive power supply based on green energy resources in lieu of fossil fuel based DG sets.
 - c. Installation of solar (Photo Voltaic system) power capture for UPS requirements in common area may also be explored
 - d. the location of CETP is covered under CEPI area therefore, only cleaner fuel based boilers are allowed to be installed.
- ii. For continuous monitoring:

Installation of online continuous effluent quality monitoring system at the outlet and real time data transfer on servers of CPCB and SPCB.



P.C./T.C. ATTESTED

20/11/2014
NOTARY PALI, DIST. PALI (RAJ.)

Rajasthan State Pollution Control Board

Headquarter, 4, Institutional Area, Jhalana Doongri, Jaipur-302004

Phone : 0141-2711263, 2716802 e-mail : member-secretary@rpcb.nic.in

RSPCB Helpline No.: 0141-2716877

5516

49

Additional comments:-

1. The State Board has issued guidelines for O&M Agency, SPV and member units of CETP (Annexure-2), which must be adhered to.
2. The quality and discharge of effluent from individual unit should be monitored through SCADA system with provision of auto cut off, the control should be with SPV and real time data must be shared online with the SPCB.
3. The O & M agency shall be responsible for compliance of the inlet quality of effluent and flow from member units and shall provide status of non-complying units to State Board for action from time to time.
4. The O & M agency shall monitor specified quality outlet parameters and flow rate on continuous basis with online data transfer to the State Board on regular basis.
5. The O & M agency shall ensure that continuous 24 hour data is displayed on its website.
6. The necessary operational records / logs for inspection by statutory authorities shall be maintained by the O & M Agency.

It is advised that appropriate technical examination of engineering details and design contained in proposal must be made by the experts enlisted under IPDS. The State Board has not examine these details.

At present, the effluent generated from the Industrial Area, Phase I and Phase II is being transported through tankers for treatment in CETP Unit-6, which has capacity of 12 MLD and not adequate to cater to all units of Pali. So, the units are forced to operate following a rotational closure plan. There is need for additional treatment capacity of CETPs at Pali.

In view of the necessity for prevention and control of water pollution by textile processing units at Pali, it is recommended that appropriate Financial Assistance may be considered by Central and State Governments for establishing CETP (Unit-VII) on the basis the DPR submitted by the SPV and above observations.

This bears approval of the competent authority.

Encls. As above

Yours Sincerely,

-11-
(Anand Mohan)
Member Secretary

F.14 (CETP-59)RPCB/LW/1674

Date: 16/11/2021

Copy to following for information/ necessary action:-

1. RO, Rajasthan State Pollution Control Board, Pali.
2. Master File

Member Secretary



P.C./T.C. ATTESTED
20/11/2021
NOTARY PALI, DIST. PALI (RAJ.)

ANAK 4/8
5517

45

CIN - U4100RJ2020NPL067989

INDUSTRIAL AREA CETP FOUNDATION, PALI

E-72, Industrial Area IInd Phasde, Pali Marwar [Raj.] 306401

Phone - 9251045678, Email - iacetpf@gmail.com

IA/CETP/02

October 27, 2021

Commissioner Industries
Udyog Bhawan, Tilak Marg, C Scheme,
Ashok Nagar, Jaipur, Rajasthan 302007

Subject: Proposal for setting up integrated CETP Plant with ZLD Technology at unit no VII in Pali, Rajasthan under Integrated Processing Development Scheme of Ministry of Textiles, GoI with support from State Government of Rajasthan.

Respected Madam

As you are kindly aware that Pali in Rajasthan is a hub for processing fabrics for more than three decades, the organic cluster has evolved from cotton to synthetic processing over a period of time. The demand cycles have also pushed the processing units to work beyond the traditional shifts and thus leading to higher capacity utilization. Consequently, the need for water has also increased manifold for the cluster and therefore there is a pressing need for setting up a CETP with ZLD Technology for recycling the water.



Accordingly, we have prepared a report as per the requirements of Integrated Processing Development Scheme of Ministry of Textiles, GoI and same is being submitted to State Government of Rajasthan for their approval and commitment for sharing 25% of the project cost as per the requirement of the Scheme.

Salient features of the proposed project is as follows:

1. Establish a 7 MLD CETP based on two stage biological treatment with Zero liquid Discharge plant for CETP Unit - 7 at Pali, Rajasthan
2. Land is in possession of the applicant and necessary approvals also been obtained
3. A total of 54 processing units to be catered from the proposed CETP
4. Proposed project cost is estimated at Rs 169.24 crores
5. Proposed GoI grant 50% of the project cost with a ceiling of Rs 75 crores or more as per the new guidelines of the Scheme
6. Proposed State Government grant for 25%-estimated at Rs 42.31 crores.

In view of the above we are in process of seeking approval of Technology from State Pollution Control Board of Rajasthan.

Accordingly, a Detailed Project Report has been prepared which is required to be recommended by State Government to Ministry of Textiles, GoI alongwith State Government Letter for commitment of proposed 25% share in the project.



P.C./T.C. ATTESTED
27/10/2021
NOTARY, PALI, DIST. PALI (RAJ.)

46

CIN - U4100RJ2020NPL067989

INDUSTRIAL AREA CETP FOUNDATION, PALI

E-72, Industrial Area IInd Phase, Pali Marwar [Raj.] 306401

Phone - 9251045678, Email - iacetpf@gmail.com

We would also like to submit that during the last meeting held with officials of Ministry of Textiles the current scheme of IPDS was under revision, we further understand that same has been finalized and under approval with competent authority.

We therefore request your good office to kindly peruse our DPR and consider our request for funding the project under the Gol wherein State Government is an important stakeholder.


A copy of the DPR is attached for your reference

We will be happy to explain the project in detail over a meeting as per your convenience.

Regards

Anil Gulechha

Anil Gulechha
Chairman SPV



P.C./T.C. ATTESTED
22/11/2019
NOTARY PALI, DIST. PALI (RAJ.)

[Handwritten signature]

[Handwritten signature]

Member Units Connected With SCADA

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada
1	1	KISAN INDUSTRIES	E-4	9571386200	72.2	Scada Connected
2	1	K.M. TEXTILES MILLS	E-5	9414120579	34	Scada Connected
3	1	JAGDISH DYEING	E-6	9351612981	40	Scada Connected
4	1	MUKESH DYEING COMPANY	E-19	9413371685	47	Scada Connected
5	1	KHAWAJA DYEING COMPANY	E-23	9252034638	70.5	Scada Connected
6	1	CHHIPA HAZI ROSHAN DYEING	E-24	9214425300	40	Scada Connected
7	1	SONU INDUSTRIES	E-26	9414121420	40	Scada Connected
8	1	Sonu Dyeing & Printing Works	E-26-B	9414121420	80	Scada Connected
9	1	Ramesh Traders	E-27	9414122258	26	Scada Connected
10	1	VIJAY ANAND TEXTILES	E-28	9414122086	199.5	Scada Connected
11	1	MANOJ TEXTILES	E-29	9314822311	160	Scada Connected
12	1	MEHTA FABRICS	E-30	9414383509	13	Scada Connected
13	1	MONIKA MILLS	E-32	9414120878	27.5	Scada Connected
14	1	SANGAM PROCESS	E-33	9352943567	106.5	Scada Connected
15	1	MEHTA COTTON MILLS	E-35	9214833222	12.5	Scada Connected
16	1	KESHARIYAJI TEXTILES INDUSTRIES	E-37	9414269500	43	Scada Connected
17	1	M.P. TEXTILES	E-37-A	9414123003	13.5	Scada Connected
18	1	JAIN PRINTING WORKS	E-41	9414124930	28	Scada Connected
19	1	MAHAVEER TRADING COMPANY	E-42	9413372150	28	Scada Connected
20	1	SUPARSAV INDUSTRIES	E-43	9414120250	80	Scada Connected
21	1	J.K. PROCESS	E-48	9413371665	100.5	Scada Connected
22	1	Rishabh Dyeing Industries	E-49	9413372459	96	Scada Connected
23	1	S.S. ENTERPRISES	E-34	9414326232	99	Scada Connected
24	1	KOCHETA PROCESSORS	E-38	9414122527	12	Scada Connected
25	2	DHANSHREE FABRICS (P) LTD.	E-46-A	9414124933	156	Scada Connected



P.C./T.C. ATTESTED
20/11/20
NOTARY PALI, DIST. PALI (RAJ.)

5519

CETP Foundation (PALI)
Total Industrial Status(SCADA)

Area	Total Units	SCADA Connectivity	SCADA Not Connectivity	Autolock Status Ok	Autolock Pending	Flow Meter Flange Welding	Flow Meter Calibaretion
Mandia road Industrial Area	284	226	58	220	6	209	209
Punayata Industrial Area	226	191	35	190	1	190	188
Industrial Area 1 & 2	71	43	28	42	1	33	33
	581	460	121	452	8	432	430



P.C./T.C. ATTESTED
20/11/2021
NOTARY PALI, DIST. PALI (RAJ.)

48

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada
26	2	Nanesh Trading Company	E-54-B	94141-20792	19	Scada Connected
27	2	ARUNA PROCESS	E-54-C	9414121881	40	Scada Connected
28	2	RAMAVTAR TEXTILES MILLS	E-55	9820136361	28	Scada Connected
29	2	ARORA TEXTILES	E-56	9352934177	32	Scada Connected
30	2	VINAYAK COTTON MILLS PVT LTD	E-57	9414121881	175	Scada Connected
31	2	NAHTA ENTERPRISES	E-59	-	25	Scada Connected
32	2	SHAH D.M. TEXTILES PVT. LTD.	E-60	9314287882	5	Scada Connected
33	2	SAPNA PRINTS	E-61-A	9462852255	11	Scada Connected
34	2	NAKODA BHERAV INDUSTRIES	E-61-B	9414119708	9.5	Scada Connected
35	2	BANKEY BIHARI PROCESS PVT LTD.	E-63	9414123339	200.5	Scada Connected
36	2	Dhanpati Dye Tex Pvt. Ltd.	E-64	9414124933	163.5	Scada Connected
37	2	DHANVARSHA DYEING	E-65	9414120661	31	Scada Connected
38	2	SHREE RAJARAM PRINTS	E-66	9414121297	18.5	Scada Connected
39	2	KAMILA TEXTILES MILLS	E-347	9414120702	23	Scada Connected
40	2	LODHA FABRICS	E-348	9414120702	85.5	Scada Connected
41	2	JAI VIJAY PRINTERS	F-68	9414122072	17.5	Scada Connected
42	2	PADAM TEXTILES MILLS	F-69	9414120657	8	Scada Connected
43	2	KUSUM DYEING & PTG. WORKS	F-70-71	9414121309	14	Scada Connected
44	2	MICKLE MILLS	F-74	9352121740	97.5	Scada Connected
45	2	GEM TEXTILES MILLS	F-75	4120461, 9414122	40	Scada Connected
46	2	MOHAN FEB TEX	F-76	9414124955	98	Scada Connected
47	2	BOHRA & BOHRA	F-77	9309321668	22.31	Scada Connected
48	2	GANDHI TEXTILES MILLS	F-79-80	9414120741	54.5	Scada Connected
49	2	MOHAN TEXTILES INDUSTRIES	F-81	9414119844	28.5	Scada Connected
50	2	MOHIT INDUSTRIES	F-326-27	9414120562	151.5	Scada Connected
51	2	TULSI COTTON MILLS PVT LTD	F-331-333	9414123609	180	Scada Connected



P.C./T.C. ATTESTED
 28/01/12
 NOTARY PALI, DIST. PALI (RAJ.)

5521

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada
52	2	D. PAWAN PRINTS	F-333-A	9414123222	12	Scada Connected
53	2	SHREE ARIHANT INDUSTRIES	F-337	93525-40736	12	Scada Connected
54	2	SHREE RAJARAM TEXTILES	F-343-346	9414121297	41	Scada Connected
55	2	SHREE RAJARAM MILLS	F-338-342	9414121297	270.5	Scada Connected
56	2	BHAIRAV FAB TEX (Ramdev Textiles)	F-72	9414121332	10	Scada Connected
57	2	AGARWAL DYEING IND.	E-62	9828464565	20	Scada Connected
58	3	PARAS DYEING & PTG. WORKS	E-112	9414122923	36	Scada Connected
59	3	ANAND TEXTILES	F-82	9414122019	85.5	Scada Connected
60	3	ANAND DESIZING COMPANY	F-83	9414120990	69.5	Scada Connected
61	3	MEHTA DYEING WORKS	F-84	9414269436	10	Scada Connected
62	3	PARASRAM TEXTILES	F-85	9414120271	45	Scada Connected
63	3	M.R. TEXTILES	F-86	9414325928	21	Scada Connected
64	3	MANGALDEEP FABRICS PVT. LTD.	F-87-88	9414120878	59.5	Scada Connected
65	3	METRO INDUSTRIES	F-91	9314822311	120	Scada Connected
66	3	GANESH PRINTING INDUSTRIES	F-93	9414122863	14	Scada Connected
67	3	SHREE PARASNATH INDUSTRIES	F-94	9468900851	49	Scada Connected
68	3	HEENA TEXTILES	F-129	9414120666	12	Scada Connected
69	3	LODHA TEXTILES MILLS	F-131	9829225881	11	Scada Connected
70	3	USHA PROCESSORS	F-133	9414122485	70	Scada Connected
71	3	Sindhachal Process	F-132	9414120199	40	Scada Connected
72	3	SURAJ KIRAN FABRICS	F-136-377/E-20	9414123766	44.25	Scada Connected
73	3	JAVED BLEACHING WORKS	F-140	9828593756	20	Scada Connected
74	3	MANIDHARI TEXTILE PVT.LTD.	F-141	9829813479	165	Scada Connected
75	3	VINOD FABRICS	F-349-50	9414120256	24	Scada Connected
76	3	KIRTI FINISHING WORKS	F-355	9413179699	37.5	Scada Connected
77	3	M.J. TEXTILES INDUSTRIES	F-357	9414122622	15.5	Scada Connected



P.C. ATTESTED
20/11/2024
NOTARY PALI, DIST. PALI (RAJ.)

5522



Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada
78	3	SANEHDEEP INDUSTRIES	F-358	9414122485	110	Scada Connected
79	3	PIYUSH FABRICS	F-359-360	9414124835	42.5	Scada Connected
80	3	PHONEX DYEING & PRINTING INDUSTRIES	F-363	9413080536	7	Scada Connected
81	3	SHREE NIWAS PTG. INDUSTRIES	F-364	9352934911	8	Scada Connected
82	3	ROOPCHAND CHOTMAL	F-366	9414121369	38.5	Scada Connected
83	3	NAKODA INDUSTRIES	GA-102	9352934446	45	Scada Connected
84	3	D.M. TEXTILES	GA-104-106	9829020984	25	Scada Connected
85	3	GOTAWAT TEXTILES	GA-107-108	9352934446	19.5	Scada Connected
86	3	SHRI BHERAV FINISHING WORKS	GA-109	9414122563	65	Scada Connected
87	3	SARASWATI DYEING COMPANY	GA-110-111	9460732644	30	Scada Connected
88	3	BHANSALI DYEING	GB-370	9829024285	160	Scada Connected
89	3	MEHTA TEXTILES INDUSTRIES	F-365	9829024285	76.5	Scada Connected
90	3	MAHAVEER MILLS	GA-101	9828094377	40	Scada Connected
91	3	SHEETAL CHEM. (ASHIS POLY)	GA-98-99-A	9828094377	4	Scada Connected
92	3	PADAM PRABHU PROCESS	GA-100	9460232986	8	Scada Connected
93	3	NAND KISHORE BLEACHING	F-126	9414274597	2.5	Scada Connected
94	3	PARAS TEXTILES INDUSTRIES	F-89-90	9414121121	26.4	Scada Connected
95	4	G.L. & BROTHERS	E-12	9414114299	35	Scada Connected
96	4	VOHRA FABRICS (BOMBAY)	E-13	9414114299	35	Scada Connected
97	4	MAHAVEER DYEING INDUSTRIES	E-14	9414120553	40	Scada Connected
98	4	PRAGATI FABRICS PVT. LTD.	E-15-A	9314021841	322	Scada Connected
99	4	MAHARAJA TEXTILES MILLS	E-17	9414120082	68	Scada Connected
100	4	PRINCE TEXTILES MILLS	E-159-A	9414221643	11.5	Scada Connected
101	4	JAI JINENDRA PROCESSORS	E-159-B	9414120136	20	Scada Connected
102	4	NAKODA PROCESSORS	E-160	9414120531	45	Scada Connected
103	4	M.G. TEX. IND.	E-163	9214499500	55	Scada Connected

P.C./T.C. ATTESTED
 20/11/20
 NOTARY PALI, DIST. PALI (RAJ.)



P.C./T.C. ATTESTED
29/01/2021
NOTARY PALI, DIST. PALI (RAJ.)

52

5524

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada
104	4	Gandhi Fab Tex	F-142-143	9414121086	225	Scada Connected
105	4	LALIT COTTON MILLS	F-145	9414120453	40	Scada Connected
106	4	RAJA DYEING	F-146	9928559673	10	Scada Connected
107	4	DIAMOND CHEMICALS	F-148	9413785165	35	Scada Connected
108	4	VADERA INDUSTRIES	F-149	9414121304	16	Scada Connected
109	4	KAWAR FABRICS	F-213	9414121840	64	Scada Connected
110	4	HAZI MOHD. BLEACHING WORKS	F-216	9468902086	30	Scada Connected
111	4	RAJASTHAN PRINTERS	F-236	9414123446	21.5	Scada Connected
112	4	NARESH PRINTING INDUSTRIES	F-237	9352934911	109.5	Scada Connected
113	4	BHATI TEXTILES	F-237-A	9414121063	20	Scada Connected
114	4	MANSAROVAR INDUSTRIES	F-239	8003313000	40.5	Scada Connected
115	4	CHOPRA TRADING COMPANY	F-240	9414326161	17	Scada Connected
116	4	KUNDANMAL BASTIMAL	F-242	9351083510	41	Scada Connected
117	4	VIJAY LAXMI COTTON MILLS	GA-185-86	9414121840	160	Scada Connected
118	4	HARENDRA TEXTILES	GB-371-372	9829331177	14	Scada Connected
119	4	MAHIMA DYEING	GB-373-A -374	9214874400	24.5	Scada Connected
120	4	PRAMOD INDUSTRIES	R-397	94142-52142	32	Scada Connected
121	4	FASHION FABRICS	E-158	9649999940	140	Scada Connected
122	4	MEHTA DYEING & PTG. WORKS	E-162	2932231935	40	Scada Connected
123	4	SHREE BHERAV ENTERPRISES	F-217-A	9413522658	2	Scada Connected
124	5	B.K. PROECESS	F-114	9414121356	18	Scada Connected
125	5	MANGILAL MAHENDRA KUMAR	F-115	9413080672	16	Scada Connected
126	5	SHREE PRINTS	F-115-A -116	9414122235	119	Scada Connected
127	5	G.G.F. INDUSTRIES PVT LTD	F-119	9414122936	204	Scada Connected
128	5	DHANLAXMI MILLS	F-120	9352916208	102	Scada Connected
129	5	GYAN DYEING WORKS	F-121-22	9352540761	10	Scada Connected



Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada
130	5	BHARAT UDHYOG	F-123-24	9414122333	12	Scada Connected
131	5	GOPAL TEXTILES INDUSTRIES	F-125	9414120618	18	Scada Connected
132	5	SHANTI TEXTILES INDUSTRIES	F-164	9352943351	56	Scada Connected
133	5	M M Industries	F-165	92143-23909	18	Scada Connected
134	5	SUNIL PROCESS	F-167-A	9214176577	30	Scada Connected
135	5	MANGAL INDUSTRIES	F-169-A	9414120086	15.5	Scada Connected
136	5	SIREMAL SOHANLAL	F-170	9413371730	12	Scada Connected
137	5	MAHENDRA INDUSTRIES	F-171	9414419629	3	Scada Connected
138	5	RAJESHKUMAR KHUMANCHAND PATAWARI	F-204	9414122830	21	Scada Connected
139	5	M.B. INDUSTRIES	F-205-A	9414122633	19.5	Scada Connected
140	5	MONU INDUSTRIES	F-209	9414120150	15	Scada Connected
141	5	MAHENDRA DEING & PTG. WORKS	F-210	9417049345	70	Scada Connected
142	5	PARASMAL NEMICHAND	F-212	9414121631	28	Scada Connected
143	5	SANKHILECHA BROTHERS	F-219	9414121855	27.5	Scada Connected
144	5	VINOD INDUSTRIES	F-220-22	9414122662	316	Scada Connected
145	5	KUSUM TEXTILE MILLS	F-224	94141-20802	22	Scada Connected
146	5	PRAKAS INDUSTRIES	F-226	9414205403	10	Scada Connected
147	5	B.D. TEXTILES MILLS	F-226-A	9352934878	31.5	Scada Connected
148	5	P.N. PROCESSERS	GA-187	9414121631	40	Scada Connected
149	5	TMT CORPORATION (Keshav Prints)	F-166-166A	92143-23909	16	Scada Connected
150	5	PREM TEXTILES (Narendra Textile Prints)	F-172	9414122235	9	Scada Connected
151	5	MAA PADMAVATI PROCESS	F-169	9413371730	105	Scada Connected
152	5	CHHIPA SULEMAN ALLABUX	F-117-18	92-92892, 9214021	12	Scada Connected
153	5	LODHA TEXTILE INDUSTRIES	F-225-A	9414122428	12	Scada Connected
154	5	GOOD LUCK HAND PROCESS	F-167	9251030786	16	Scada Connected
155	5	MUNI SURAT MILLS	F-218 & 235	9414121355	21	Scada Connected

P.C./T.C. ATTESTED
20/11/20

NOTARY PALI, DIST. PALI (RAJ.)

5525



Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada
156	6	RAJASTHAN TEXTILES AGENCY	F-177	9414121651	90	Scada Connected
157	6	BIMAL GROUP	E-409-A	9214021719	40	Scada Connected
158	6	SEEMANDER FAB TEX PVT. LTD.	F-168-168-A	9414120561	70	Scada Connected
159	6	MADHUR TEXTILES MILLS	F-173-AB	9829020224	25.5	Scada Connected
160	6	B.R. PROCESS (BHARAT PROCESS)	F-176	9414121157	43.5	Scada Connected
161	6	FANCY HAND PROCESS INDUSTRIES	F-179	9251040504	20.5	Scada Connected
162	6	VINOD PROCESSORS	F-180	9414382425	24.5	Scada Connected
163	6	MANOJ DYEING PVT. LTD.	F-201-A	9414121904	111	Scada Connected
164	6	VIKRAM TEXTILES MILLS	F-202-B	4122356, 9352969	48	Scada Connected
165	6	NAKODA BHARAV INDUSTRIES	F-202-C	9214432846	102	Scada Connected
166	6	Ankit Process	F-227	9314021849	54	Scada Connected
167	6	AGARWAL COTTON MILLS	F-312	9414120758	293.5	Scada Connected
168	6	M.G.GROUP	F-314	9414120136	56.1	Scada Connected
169	6	M.MAHAVEER GROUP (MEHTA FINISHING MILLS)	F-388	94142-89093	21	Scada Connected
170	6	CHOPRA INDUSTRIES	F-390	94141-21036	8	Scada Connected
171	6	BHAGYA LAXMI INDUSTRIE	F-394	9414122917	60	Scada Connected
172	6	JAI SHREE SILICATE INDUSTRIES	F-396-A	9414121590	25	Scada Connected
173	6	ROSHAN CHEMICALS	GA-189	9414124081	55	Scada Connected
174	6	MEHTAB TEXTILES INDUSTRIES	GA-191	9414122211	28	Scada Connected
175	6	AGARWAL PRINTERS	GA-193-A	9414123630	15.6	Scada Connected
176	6	RATHI TEXTILES MILLS	GA-194-A	9414121467	19.5	Scada Connected
177	6	SATKAR PROCESS (Maruti Printing Ind.)	F-174	9828231474	10	Scada Connected
178	6	B.D. INDUSTRIES (Ganga Textiles)	F-202-D	9414123607	10	Scada Connected
179	6	AGARWAL TEXTILES MILLS	GA-193	9414120631	34	Scada Connected
180	6	G.K. INDUSTRIES	F-411	9414119844	9	Scada Connected
181	6	NEHA TEXTILES	E-324-A	9414121853	27	Scada Connected

P.C./T.C. ATTESTED
20/11/2

NOTARY PALI, DIST. PALI (RAJ)

5526

Mandia Road Ind Area



Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KILD	Present Status of Scada
182	6	ANKUR TEXTILES INDUSTRIES	F-311	9251434721	12	Scada Connected
183	6	MUKESH FINISHING WORKS	F-319-20	9414121904	20	Scada Connected
184	6	MAMATA DYEING	F-183	9414123490	45	Scada Connected
185	6	GAJENDRA TEXTILES	F-181	9414120802	46	Scada Connected
186	7	SHANKHLECHA TEXTILE IND	F-234	9414122491	9	Scada Connected
187	7	SAVITA TEXTILES	F-228	9214490150	31.5	Scada Connected
188	7	VISHAVNATH DYEING & PTG. WORKS	F-228-A	9829981097	14.5	Scada Connected
189	7	MANAN PRINTS	F-230-31	9414121235	34.5	Scada Connected
190	7	MAHAVEER PRODUCT	F-232	9414119741	11.5	Scada Connected
191	7	SHANKHLECHA INDUSTRIES	F-234-A	9414122491	13.8	Scada Connected
192	7	PREMIER INDUSTRIES	F-245	9829090903	108	Scada Connected
193	7	S. KUMAR & COMPANY	F-246-47	9414122491	40.5	Scada Connected
194	7	S.R. TEXTILES	F-250	9414123145	20	Scada Connected
195	7	AGARWAL INDSUTRIES	F-255-255A	9414119690	11	Scada Connected
196	7	ROSHAN PRINTING WORKS	F-256	9252076937	6.14	Scada Connected
197	7	MARUDHARA FAB TEX	F-258-59	9414120748	235.5	Scada Connected
198	7	P.P. PROCESS	F-263	9414120977	65	Scada Connected
199	7	MITHOBA MILLS	F-269-A	9414122122	25	Scada Connected
200	7	ELITE TRADERS	F-270-A	9829090903	40	Scada Connected
201	7	VIKASH FABRISC	F-274	9414120585	20	Scada Connected
202	7	PRAWAZ PRINTS	F-275	9414079599	20.5	Scada Connected
203	7	JYOTI FABRICS	F-276	9352928417	73.5	Scada Connected
204	7	SHREE KRISHNA TEXTILE MILLS	F-277	9414120506	24.5	Scada Connected
205	7	KAMILA PROCESSING CENTER	F-278	9414122050	16	Scada Connected
206	7	NATIONAL DYEING & PTG. WORKS	F-280	--	16	Scada Connected
207	7	PRAKASH PRINTS	F-283	9460818464	12.5	Scada Connected

P.C./T.C. ATTESTED
20/11/20

NOTARY PALI, DIST. PALI (RAJ.)


5527



Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada
208	7	BOMBAY DYEING & PRINTING WORKS	F-284	9413532200	20	Scada Connected
209	7	M. DILIP TEXTILES	F-289	9950015180	13	Scada Connected
210	7	MEHBOOB PRINTING	F-295-96	9251036971	5.5	Scada Connected
211	7	SHRI KESHARIYAJI DYEING & INDUSTRIES	F-297-297A	9414123742	90	Scada Connected
212	7	GADIYA TEXTILES MILLS	F-300-A	9414120930	11.5	Scada Connected
213	7	GODAWARI TEXTILES INDUSTRIES	F-301-302	8107393279	15.5	Scada Connected
214	7	MAHABEER PRINTS	F-301	9413079513	6	Scada Connected
215	7	GANPATI FASHION	F-306-A	9414120571	42	Scada Connected
216	7	SHREEKANT PROCESS PVT. LTD.	F-307-B	9414122862	106.5	Scada Connected
217	7	BLUE CHIP FABRICS PVT. LTD.	R-400-401	9414120299	215	Scada Connected
218	7	PANNA TEXTILES INDUSTRIES	R-403	8107393279	17	Scada Connected
219	7	KOTHARI TEX. PRODUCT	R-406	94141-20914	25	Scada Connected
220	7	VARDHMAN ENTERPRISES	R-407	9460408330	33	Scada Connected
221	7	POOJA FAB. TEX. PVT. LTD.	R-407-A	9414122919	102	Scada Connected
222	7	SURI RAJENDRA TEXTILE MILLS	F-227-A	9829999200	14.5	Scada Connected
223	7	BHARAT RATAN INDUSTRIES	F-265	9414122912	20.5	Scada Connected
224	7	CHANDANMAL KUNDANMAL SHA	F-233	9414122491	12	Scada Connected
225	7	M. MAHAVEER FELT	F-265-A	9414120010	8	Scada Connected
226	7	AJANTA MILLS	F-272-A	9829118675	12	Scada Connected

P.C./T.C. ATTESTED
20/11/2016
NOTARY PALI, DIST. PALI (RAJ.)

5528



Member Units Connected With SCADA

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada
1	1	SHRI DYEING PROCESS	F-1	94144-04775	48	Scada Connected
2	1	PADAM PRABHU FABRICS	F-2	93094-08570	60	Scada Connected
3	1	RAJNISH KARNAWAT	F-3	94141-20745	48	Scada Connected
4	1	SAMIKSHA PROCESS HOUSE	F-4	93411-22311	47	Scada Connected
5	1	V. PRAKASH & COMPANY	F-5	94144-05129	47	Scada Connected
6	1	SUMATI PROCESS	F-6	94141-21622	47	Scada Connected
7	1	PUSHPATRAJ SOHANLAL	F-7	98295-37982	47	Scada Connected
8	1	GORAV TEXTILE MILLS	F-8	94141-22050	56	Scada Connected
9	1	RAJKAMAL FELT FINISHING WORKS	F-11	93515-18923	66	Scada Connected
10	1	MANSHRI TEXTILE	F-12	94141-21930	44	Scada Connected
11	1	SHRI GANESH TEXTILE INDUSTRIES	F-13	94141-22170	44	Scada Connected
12	1	GAJANAND DYEING INDUSTRIES	F-14	92514-26101	44	Scada Connected
13	1	MANOJ FELT FINISHING WORKS	F-15	94141-22993	44	Scada Connected
14	1	ARUNA FINISHIN WORKS	F-16	94141-22993	44	Scada Connected
15	1	RAMESH INDUSTRIES	G-1-18-A	94143-26058	25	Scada Connected
16	1	SANGEETA PRINTS	G-1-18-B	94141-21235	24	Scada Connected
17	1	M.M.I. PRINTS	G-1-18-D	96800-30923	22	Scada Connected
18	1	MOHAN MURLI MILLS	G-1-18-E	90248-59827	24	Scada Connected
19	1	MICRO MILLS UNIT NO. II	G-1-18-G	94141-23473	15	Scada Connected
20	1	FANCY DYEING & DHULAI WORKS	G-1-19	92514-26101	24	Scada Connected
21	1	GANPATI FINISHING WORKS	G-1-21	94138-75761	23	Scada Connected
22	1	MANVI MILLS	G-1-22-23-24	94141-20271	69	Scada Connected
23	1	NAKODA DHULAI	G-1-25	94145-60934	24	Scada Connected
24	2	K.K. DYEING INDUSTRIES	F-50	94133-71412	44	Scada Connected

P.C./T.C. ATTESTED
 20/11
 NOTARY PALI, DIST. PALI (RAJ.)

5529

Punayata Ind Area



Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada
25	2	VINITA PROCESS	F-51	94146-78565	46	Scada Connected
26	2	SUMAN PROCESSORS	F-52	9414123606	48	Scada Connected
27	2	KOHINOOR ASLI LUNGIWALA PVT. LTD.	F-53	98291-57417	20	Scada Connected
28	2	ABDUAL MAJID S/O ALLAH BUXJI	F-55	92515-25350	48	Scada Connected
29	2	CHHIPA NABUJI MUSHAJI NAGORI	F-56	94142-89068	46	Scada Connected
30	2	BIYANI PROCESS	F-58	94133-70760	45	Scada Connected
31	2	MAHALAXMI TEXTILE	F-59	94143-83451	44	Scada Connected
32	2	SANGEETA FAB TEX	F-60	94133-71199	43	Scada Connected
33	2	BHANWARIWALA TEXTILE	F-61	9414121795	43	Scada Connected
34	2	SHANKHESHWAR INDUSTRIES	F-63	94143-25711	6	Scada Connected
35	2	YASHIN HUSAIN DHULAIWALA	F-64	94143-25711	80	Scada Connected
36	2	SAINATH BLEACHING INDUSTRIES	F-65	93092-61096	43	Scada Connected
37	2	SOKIN BLEACHING WORKS	F-66	97843-17336	43	Scada Connected
38	2	MANJOOR DYEING COMPAMY	F-67	9784317336	45	Scada Connected
39	2	K.B. SYNCOTEX PVT. LTD.	F-68-69	93525-35400	183	Scada Connected
40	2	RIZAVI PRINT	F-70	92144-21468	47	Scada Connected
41	2	RADHARAMAN TEX MILLS	F-73	94141-19852	47	Scada Connected
42	2	MEWAR DYEING INDUSTRIES	F-74	94141-20674	47	Scada Connected
43	2	SUNIL FINISHING WORKS	F-75	9414119790	42	Scada Connected
44	2	MOTIWALA TEX PRINTS	F-76	94141-23014	47	Scada Connected
45	2	NEKNAM DESIZING WORKS	G-1-84	94627-69069	22	Scada Connected
46	2	LALARAM UDARAM MALI	G-1-86	94141-21328	22	Scada Connected
47	2	SUNIL PROCESS	G-1-87	94141-19941	22	Scada Connected
48	2	BHAGAYA LAXMI FABRIC	G-1-88	94141-72743	22	Scada Connected
49	2	GAUTAM TEX	F-57	94141-23949	44	Scada Connected

P.C./T.C. ATTESTI

NOTARY PALI, DIST. PALI (R)

5530



Punayata Ind Area

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada
50	2	MAHAVEER PROCESS	F-62	94145-24162	45	Scada Connected
51	2	SANDEEP TEXTILE	F-80-81	94133-72362	141	Scada Connected
52	2	Sumermal Pukhraj	F-77	94141-23742	5	Scada Connected
53	3	K. NAKODA BHERAV INDUSTRIES	G-1-93	92144-32846	43	Scada Connected
54	3	PARAS PRINTING INDUSTRIES	G-1-94	9414122662	22	Scada Connected
55	3	KAMAL FAB TEX	G-1-95	9414122639	22	Scada Connected
56	3	YAKUB BHAI CHOUDHARY FARID MOHD.	G-1-97	9413532200	21	Scada Connected
57	3	STAR PROCESS	G-1-98	8890490446	21	Scada Connected
58	3	RAMESH DESIZING	G-1-100	92520-66000	20	Scada Connected
59	3	DAGA DYEING & PTG. WORKS	G-1-101	98294-59160	27	Scada Connected
60	3	ABUL RASID ALLABUX	G-1-102	94146-08387	22	Scada Connected
61	3	M.G. BLEACHING	G-1-106	94141-19714	26	Scada Connected
62	3	JAI DURGA PROCESS	GS-28	93147-89945	32	Scada Connected
63	3	MAHAVEER INDUSTRIES	GS-32	94131-36796	31	Scada Connected
64	3	BHANWARLAL GUPTA	GS-33	94141-21943	31	Scada Connected
65	3	M. MAHAN INDUSTRIES	GS-34	9214421700	31	Scada Connected
66	3	VIVEK PRASAD	GS-35	93526-73948	31	Scada Connected
67	3	G.S. TEXTILES	GS-36	94141-20674	30	Scada Connected
68	3	SHRI MAHALAXMI TEXTILE	GS-37	94141-20674	31	Scada Connected
69	3	FATAJI KARIM JI	GS-38	92144-19567	30	Scada Connected
70	3	M.DATAR HAND PROCESS	GS-39	94142-74571	30	Scada Connected
71	3	M.S. PRINTS	GS-41	9214427919	29	Scada Connected
72	3	CHHIPA SULTAN HUSSAIN MOTIWALA	GS-44	92144-21168	28	Scada Connected
73	3	SANDEEP TEXTILE	GS-45	92691-20086	27.8	Scada Connected
74	3	SAMIM SHEKH W/O MUSTAK AHEMAD (SANDEEP TEXTILE)	GS-47	94133-72362	27	Scada Connected

P.C./T.C. ATTESTED
20/11/2011

NOTARY PALI, DIST. PALI (Raj.)

5531

Punayata Ind Area



Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada
75	3	FASHION PROCESSORS	GS-48	92514-91366	34	Scada Connected
76	3	M.S. PROCESS	GS-40	94141-20219	29	Scada Connected
77	3	K.G. N. INDUSTRIES	GS-42	94142-88629	29	Scada Connected
78	3	SANDEEP TEXTILE (SONA FELT FENT)	GS-46	94133-72362	28	Scada Connected
79	3	Kaloram Choudhary	G-1-105	94145-90647	22	Scada Connected
80	3	Yasam Prints	GS-30	94130-62465	32	Scada Connected
81	4	NITESH TEXTILES	F-164	94141-22366	78	Scada Connected
82	4	VIJAY INDUSTRIES	F-165	94622-73506	45	Scada Connected
83	4	MATESHWARI DYEING	F-166	90010-80008	90	Scada Connected
84	4	RISHABH DYEING INDUSTRIES	F-168	94141-20232	45	Scada Connected
85	4	NAKODA TEXTILES	F-169	94140-31491	45	Scada Connected
86	4	NAGMANI PROCESS	F-170	94137-31256	45	Scada Connected
87	4	SUDHARSAN BLEACHING	F-172-173	94141-21719	90	Scada Connected
88	4	MAHAVEER PROCESS	F-174	92144-21700	56	Scada Connected
89	4	AJAMI DYEING & PTG. MILLS	F-176	92144-28570	75	Scada Connected
90	4	RISHABH INDUSTRIES	F-177	94600-17016	45	Scada Connected
91	4	VIKAS FAB TEX	F-178	94141-21074	45	Scada Connected
92	4	MALANI DYEING	F-181	94141-21390	45	Scada Connected
93	4	SHANKHESHWAR FABRICS	F-182	94141-21341	77	Scada Connected
94	4	MARUTI BLEACHING	F-183	94141-23369	45	Scada Connected
95	4	NITESH INDUSTRIES	F-184	94141-20741	45	Scada Connected
96	4	NAKODA BLEACHING	F-185	0	45	Scada Connected
97	4	GANESH TEXTILES	F-186	94141-21872	45	Scada Connected
98	4	S.K. INDUSTRIES	F-187	94141-21853	45	Scada Connected
99	4	DATAR INDUSTRIES	F-188	94141-22385	45	Scada Connected

P.C./T.C. ATTEST
 NOTARY PALI, DIST. PALI (R)

5532

Punayata Ind Area



(9)

P.C./T.C. ATTESTE:
 20/11
 NOTARY PALI, DIST. PALI (R)

5533

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada
100	4	MOTIWALA MILLS	F-189	94141-23014	46	Scada Connected
101	4	KANTILAL BHANSALI	F-191	93525-40736	45	Scada Connected
102	4	SHIVSHAKTI BLEACHING	F-192	93149-44371	45	Scada Connected
103	4	JAGDAMBA PROCESS	F-193	86969-19996	45	Scada Connected
104	4	ARIHAT SUPER TEX MART PVT. LTD.	F-194	94142-69500	69	Scada Connected
105	4	GANESH TEXTILES	F-195	94141-22419	112	Scada Connected
106	4	SHRI KESHARIYAJI DYEING WORKS	F-196	94141-20563	111	Scada Connected
107	4	AGARWAL TEXTILES INDUSTRIES	F-196-A	94141-20631	55	Scada Connected
108	4	SHUSMA INDUSTRIES	F-190	94142-79460	45	Scada Connected
109	5	TANESH PROCESS	G-1-287	93142-94044	24	Scada Connected
110	5	KIRTI PROCESS HOUSE	GS-110	9322258030	31	Scada Connected
111	5	A.R. SHARMA FAB TEX	GS-111	93529-45791	30	Scada Connected
112	5	FASHION PRINTS	GS-112	92514-91366	30	Scada Connected
113	5	KAILASH CHANDRA MANGILAL	GS-113	94133-00009	31	Scada Connected
114	5	MOHD. IQBAL	GS-114	94141-20681	28	Scada Connected
115	5	SUN LIGHT INDUSTRIES	GS-116	92144-69226	30	Scada Connected
116	5	GANESH TEXTILES	GS-117	92514-63789	30	Scada Connected
117	5	NAHATA INDUSTRIES	GS-118	94141-20588, 941412762	31	Scada Connected
118	5	ARIHANT PROCSS	GS-121	94141-20992	31.25	Scada Connected
119	5	BHERAV PROCESS	GS-122	94141-20086	30	Scada Connected
120	5	RAJJA PROCESS	GS-123	92144-20867, 9414325625	30	Scada Connected
121	5	RAJ KUMAR TEXTILES	GS-124	94141-20749	30	Scada Connected
122	5	SOURABH BLEACHING	GS-125	94141-22009	61	Scada Connected
123	5	KUSHAL INDUSTRIES	GS-127	94141-19820	30	Scada Connected
124	5	CHHIPA GAFUR MAJID S/O IBRAHIMJI	GS-128	92144-77786	31	Scada Connected



Punayata Ind Area

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada
125	5	SHRI CHANDRA PRABHU TEXTILES	GS-131	95712-40878	66	Scada Connected
126	5	GOODLUCK DYEING	GS-132-133	94143-26232	48	Scada Connected
127	5	M.MAHAVERER FASHION	GS-133-A-134	94141-21139	47	Scada Connected
128	5	M.MAHAVERER GROUP	GS-135-136	94141-21139	47	Scada Connected
129	5	M.S. PROCESS	GS-139-A-140	94143-25833	47	Scada Connected
130	5	P.C. MILLS	GS-141-142	94141-20086	47	Scada Connected
131	5	THULIWALA BLEACHING	GS-142-A-143	99296-19771	47	Scada Connected
132	5	MASTER MICON	GS-145A- & 146	94141-20728	47	Scada Connected
133	5	GANESH TEXTILES	GS-147-148	94141-22419	3	Scada Connected
134	5	GANESH TEXTILES	GS-148-A-149	94141-22419	47	Scada Connected
135	5	M.A. PRINTING WORKS	GS-150-151	9414123473	47	Scada Connected
136	5	MEWAR FINISHING MILLS	GS-151-A-152	9414123473	80	Scada Connected
137	5	GANPATI MILLS	GS-156-157	9314432414	62	Scada Connected
138	5	SUNIL PROCESSORS	GS-158-159	92141-76577	62	Scada Connected
139	5	ASHOK S/O NATHUJI KABALI	GS-197-A	70148-30703	32	Scada Connected
140	5	K.G.N. ENTERPRISES	GS-199	9414382703	32	Scada Connected
141	5	MADHUBAN PRINTS	GS-200	94141-22654,	34	Scada Connected
142	5	MEHRAI DYEING & FINISHING WORKS	GS-201	94613-32654	33	Scada Connected
143	5	JAI KISHAN CHUNUILAL	GS-202	94141-22385	33	Scada Connected
144	5	CHANDAN SINGH S/O PABU SINGH	GS-203	9414121590	33	Scada Connected
145	5	KAILASH S/O NATHUJI	GS-204	94141-20725	33	Scada Connected
146	5	BHAGWATI INDUSTRIES	GS-205	90014-17200	32	Scada Connected
147	5	KOHINOOR TIE DYE	GS-206	94141-22718	31	Scada Connected
148	5	MANAK DYEING	GS-210	9414382700	33	Scada Connected
149	6	SURAJ PROCESS	E-223	98290-55353	36	Scada Connected
				94141-20350	106	Scada Connected

P.C./T.O. ATTESTI
 NOTARY PALI, DIST. PALI

5534



Punayata Ind Area

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KILD	Present Status of Scada
150	6	SONU TEXTILES	E-224	94141-21622	96	Scada Connected
151	6	MAHALAXMI COTTON MILLS (MANU PROCESS)	E-225	9829023696	95	Scada Connected
152	6	SHUBHAM INDUSTRIES	E-230	94142-44710	96	Scada Connected
153	6	M.D. PROCESS HOUSE	E-231	93148-56922	96	Scada Connected
154	6	MOHINI PROCESS	E-233-A	94141-21369	49	Scada Connected
155	6	JAI JAGDAMABA PROCESS	E-234	94146-13012	104	Scada Connected
156	6	SONU INDUSTRIES	E-235	94141-21420	98	Scada Connected
157	6	FARID MOHD. S/O ALLAHBAKSHJI	E-243	92144-42541	97	Scada Connected
158	6	NAVEEN MEHTA	E-244	94141-23131	98	Scada Connected
159	6	MAHAVEER DYIENG INDSTRIES	E-247	98290-20553	102	Scada Connected
160	6	LOVELY PRINT MILLS	E-248	94141-22657	96	Scada Connected
161	6	MOX RELIABLE IMPEX	E-249	94141-21622	113	Scada Connected
162	6	BANJRANG PROCESS	F-274	94141-20146	48	Scada Connected
163	6	BALAJI PROCESS	F-275	9414121108	191	Scada Connected
164	6	RENWALA TEXTILES	F-279	94131-29333	46	Scada Connected
165	6	SHANKARLAL KAWAR	F-311	94141-20588	48	Scada Connected
166	6	SHRI RAJARAM PRINTS PVT. LTD.	E-226-229	94141-21297	382	Scada Connected
167	6	Chhipa Sabir Iqbal	E-245	9461209811	98	Scada Connected
168	6	Tadakeshwar Rameshwar	E-236	0	96	Scada Connected
169	6	Chhipa Yakub Ibrahim	E-246	9414121986	98	Scada Connected
170	7	CHHIPA FARID HUSAIN	F-251	94141-22680	48	Scada Connected
171	7	PRAKASH PRINTS INDIA	F-250	94141-22710	65	Scada Connected
172	7	MAHAVEER FAB TEX	F-253	94141-21540	49	Scada Connected
173	7	SOMNATH TEXTILE	F-254	94131-29333	49	Scada Connected
174	7	SHRIRAM DYEING & PTG. WORKS	F-255	9414122248	49	Scada Connected

P.C./T.C. ATTESTI
20/20/11
NOTARY PALI, DIST. PALI (R)

5535



Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada
175	7	SHIRAM DYEING & PTG. WORKS	F-256	9414122248	49	Scada Connected
176	7	PAWAN TEXTILE MILLS	F-261	94141-20022	49	Scada Connected
177	7	BHAIRWA ASSOCIATE	F-262	93529-28400	49	Scada Connected
178	7	KAVITA FABRICS	F-263	94141-19982	49	Scada Connected
179	7	KAVITA PROCESS	F-264	94605-24701	49	Scada Connected
180	7	MAHAVEER INDUSTRIES	F-265	9414122234	49	Scada Connected
181	7	PIPAJI BLEACHING	F-267	94141-22706	49	Scada Connected
182	7	JILANI FABRICS	F-268	9414325928	49	Scada Connected
183	7	BMC TEXTILE	F-269	9413370760	48	Scada Connected
184	7	MOHD. MEHBOOB SABIR JI	F-271	9214494201	55	Scada Connected
185	7	JHALA TEXTILES	F-272-A	94141-22003	48	Scada Connected
186	7	ROOPALI HAND PROCESS	F-273	94143-25863	64	Scada Connected
187	7	MUSTAK AHMED NAGORI	G-1-281	94141-21095	25	Scada Connected
188	7	MOHD. HUSAIN ABDUL GANIJI	G-1-282	9680932703	24	Scada Connected
189	7	PUSHPADEVI MOOLDAS	G-1-284	8003338033	25	Scada Connected
190	7	HAZI MOHD. BLEACHING WORKS	F-272	9414325863	32	Scada Connected
191	7	MARUDHAR INDUSTRIES	F-257	9414121390	49	Scada Connected

P.C./T.C. ATTESTE
 NOTARY PALI, DIST. PALI (RAJ.)

Member Units Connected With SCADA

Sr. No.	Zone	Name of the Industry	Address	CETP KLD	Contact No	Present Status of Scada
1	1	J.K. Printers	F-50/1	109.6	94141-21569	Scada Connected
2	1	Jawer Industries	G-34-37	20.5	94141-20847	Scada Connected
3	1	Kamal Kishore Madhulesh Kumar	G-49-50	8	94141-19982	Scada Connected
4	1	ARIHANT IMPEX	G-41/42	14.4	94141-22459	Scada Connected
5	1	M. DEEPAK INDUSTRIES	G-29-30	7	94142-05284	Scada Connected
6	1	Paras Tex Prints	G-22-27	19.2	9414121121	Scada Connected
7	2	Pankaj Kumar Mundra & Co.	E-68	129.5	94141-20442	Scada Connected
8	2	Bharat Vijay Textile Mills	F-51/1/2	16	94141-20992	Scada Connected
9	2	S.R. Printing Works	F-52/3	20	94141-21533, 7877866533	Scada Connected
10	2	Shankar Textile Industries	F-53/1	15	9414274236	Scada Connected
11	2	Kiran Processing Centre	F-53/2	24.2	9414122536	Scada Connected
12	2	Shri Jagdamba Dyeing and Pig. Works	F-57	21	94141-23339	Scada Connected
13	2	Vandana Textile Industries (M. Vikas Industries)	F-58/1	15.2	94141-20891	Scada Connected
14	2	PARAS TEXTILE MILLS (AJANTA INDUSTRIES)	E-59/1	21.6	9414021121	Scada Connected
15	3	Nahata Fabrics Ltd.	E-1-2	22.5	98281-22801	Scada Connected
16	3	Nahata Textile Industries (Ashapura Process)	E-4-5	40	9828122805	Scada Connected
17	3	Adinath Textile Mills	E-6	30	94141-22943	Scada Connected
18	3	Jai Textile	F-103	17	9413917363	Scada Connected
19	4	Shri Jinendra Textiles	D-67	13	9414021595	Scada Connected
20	4	Kalawati Fabrics Pvt. Ltd.	E-61	130	9414122657	Scada Connected
21	4	G.D. Industries	E-69	24	9352946267	Scada Connected
22	4	Chhajer Textile Mills Pvt. Ltd. -II	E-70	6.5	93140-22530	Scada Connected



P.C./T.C. ATTESTED
 20/11/20
 NOTARY PALI, DIST. PALI (RAJ.)

5537

CETP FOUNDATION (PALI)



P.C./T.C. ATTESTE
 20/11/20
 NOTARY PALI, DIST. PALI (R)

5538
 68

Sr. No.	Zone	Name of the Industry	Address	CETP KLD	Contact No	Present Status of Scada
23	4	D.K. Process Pvt. Ltd.	E-72	107.5	98281-21181	Scada Connected
24	4	DHARIWAL INDUSTRIES	F-77-78	2.5	92613-57618	Scada Connected
25	5	Surti Dupatta Palace	F-83	14	96601-56763	Scada Connected
26	5	Sailani Print	F-84	20	9214447504 ,9414421686	Scada Connected
27	5	Nahata Leasing Pvt. Ltd. (Daksh Cloth Mills)	F-98	20	94133-71805	Scada Connected
28	5	Mahaball Textile	F-99	21	94141-21049	Scada Connected
29	5	Mahalaxmi Textiles	F-100	13	93145-90858	Scada Connected
30	5	Navbharat Industries	F-101-102	26	94141-22096	Scada Connected
31	5	PRAMOD FABRICS	F-82	21.5	94141-22304	Scada Connected
32	6	Kamala Prints	E-88	14.5	93140-21181	Scada Connected
33	6	Bharat Vijay Industries	E-89	211.5	94141-22657	Scada Connected
34	6	Rajasthan Industries	E-90	315	94141-22245,9414122657	Scada Connected
35	6	Bharat Mahan Industries	E-91	26	94141-20992	Scada Connected
36	7	Gulechha Printing Works	8-A	30	99297-11999	Scada Connected
37	7	Bothra Textile Mills	32 - 34	32.84	94141-21121	Scada Connected
38	7	Pragya Textile Private Limited	E-2	90	94141-21696	Scada Connected
39	7	Balar Fabrics Pvt. Ltd.	E-3	534.5	98290-23696	Scada Connected
40	7	Mayur Fashion	G-24-25	22.5	98281-22805 , 9414120011	Scada Connected
41	7	NARSINGH TEXTILE MILLS	F-35-36	19	9414121385	Scada Connected
				2468.04		

Mahaveer Udhog

Sr. No.	Zone	Name & Address of the Industry	Address	CETP KLD	Present Status of Scada
1		M.M. Textiles	20 -A	38	Scada Connected
2		Kanti Textile Industries	22	28.5	Scada Connected



Member Units Not Connected With SCADA

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KILD	Present Status of Scada
1	1	M. DAKALIA INDUSTRIES	E-21	9414122568	20	Scada Not Connected
2	1	MEGA TEX PRINTS	E-36	9783820252	282.5	Scada Not Connected
3	1	VINOD TEXTILES MILLS	E-22	9784591631	11	Scada Not Connected
4	1	NAHARMAL UTTAMCHAND	E-1	9414122251	35	Scada Not Connected
5	1	M PADAM MILLS	E-27 A	9326338620	14	Scada Not Connected
6	1	ASHOK DYEING & PTG.	E-39	9414120461	12	Scada Not Connected
7	1	SMS PROCESS	E-23-A	70148-30703	2.9	Scada Not Connected
8	1	MASTER INDUSTRIES	E-31	92144-67894	5	Scada Not Connected
9	1	K.B. DYEING MILLS PVT LTD	E-44	9414120250	209	Scada Not Connected
10	1	MONIKA MILLS	E-31-A	94141-20878	10	Scada Not Connected
11	2	PALAK INDUSTRY	E-54-A	94141-20299	5	Scada Not Connected
12	2	SHEETAL FABRICS	F-73	-	2	Scada Not Connected
13	2	SWATI COTTON MILLS	F-78	9829027432	13.5	Scada Not Connected
14	2	KESHAV FAB TEX	F-336	9214432846	18	Scada Not Connected
15	2	BALAJI TEX CO.	E-67-B	9414125711	4	Scada Not Connected
16	2	SHREE GORDHAN TEXTILES MILLS Slender	E-58-C	9352938729	10	Scada Not Connected
17	3	MITTAL PROCESS	F-96	9414120666	19	Scada Not Connected
18	3	ATUL INDUSTRIES	F-138-139	9928353535	19	Scada Not Connected
19	3	SHANKHESHWAR FABRICS PVT. LTD. ETP	F-361-362	9314287882	150	Scada Not Connected
20	3	CHAINRAJ BHERULAL Suspend	F-134	9414120199	8	Scada Not Connected
21	3	SHREE JINENDRA INDUSTRIES Slender	F-354	9214493445	16	Scada Not Connected
22	4	PADAVISHREE WEAVING AND MFG. MILLS PVT LTD	F-214-215	9314021849	27.5	Scada Not Connected
23	4	MANI IMPEX (ARVIND K. NIRMAL K.)	E-16	9352945768	0.4	Scada Not Connected
24	4	PARAS PROCESSING MILLS	E-161	9414120146	3	Scada Not Connected
25	4	NEMICHAND BHANWARLAL TEXTILE IND	R-399	94140-20902	5	Scada Not Connected

P.C./T.C. ATTESTED

20/11/24

NOTARY PALI, DIST. PALI (RAJ.)

5539



P.C. ATTORNEY
20/11/20
NOTARY PALI, DIST. PALI (R)

5540

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada
26	4	KHIVRAJ MEHTA	F-248-49	9414122498	18	Scada Not Connected
27	5	MASTAN MILLS	F-113	9829420911	7.1	Scada Not Connected
28	5	VIVEK TEXTILES	F-225	9414610122	40	Scada Not Connected
29	5	MANISH PRINTERS	F-171-A	9414120813	7.2	Scada Not Connected
30	5	SARASWATI TEXTILES	F-224-A	9414120747	4	Scada Not Connected
31	5	RISHABH FINISHING	F-226-B	9352834878	5	Scada Not Connected
32	6	SHRI PANKAJ PROCESS	F-318	9314104446	11.5	Scada Not Connected
33	6	DEEPAK TEXTILE INDUSTRIES	F-389	94141-21152	40	Scada Not Connected
34	6	POOJA TEXTILES	E-324-B	9414121853	18	Scada Not Connected
35	6	Mehta Group of Industries	F-177-A	9414592578	52	Scada Not Connected
36	6	Vitrag Fabrics Pvt. Ltd.	F-198-A	9414120362	33	Scada Not Connected
37	6	AGARWAL PRINTING WORKS	F-391	9414120652	6.5	Scada Not Connected
38	6	J.K. TEXTILES INDUSTRIES	F-392	9414120652	24.5	Scada Not Connected
39	6	VARUN INDUSTRIES	F-393	9414121074	5	Scada Not Connected
40	6	MILAN TRADING CORP.	F-173	9829020224	3	Scada Not Connected
41	6	Neelkanth Textile	F-322	9352945601	5	Scada Not Connected
42	6	KRISHNA DYEING IND	F-310	92514-30651	9	Scada Not Connected
43	6	MAYUR FAB TEX	F-199-A	94141-22458	11.5	Scada Not Connected
44	6	BIMAL TEXTILES MILLS	E-325	9414205286	60	Scada Not Connected
45	7	M.V. TEXTILES	F-254-A	9414119690	11.5	Scada Not Connected
46	7	AMAR MOHINI FABRICS	F-300	9377555545	12.5	Scada Not Connected
47	7	PRAHARI TEXTILES	F-253	9414122814	16.5	Scada Not Connected
48	7	M.V. INDUSTRIES	F-254	9414121094	11.5	Scada Not Connected
49	7	MANI BHADRA PTG. WORKS	F-266-67	9829090903	14	Scada Not Connected
50	7	SILVER TEXTILES	F-281	--	0.5	Scada Not Connected
51	7	NOORANI CALENDER	F-286	9269630282	10.75	Scada Not Connected



Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada
52	7	KOHINOOR DIOMOND FABRICS ✓	F-293-A 294	9799762832	20	Scada Not Connected
53	7	NOORANI TEXTILES MILLS ✓	F-294-A 295	9352943399	50	Scada Not Connected
54	7	SHANKHESHWAR FABRICS PVT.LTD. (UNIT NO. 111) ✓	F-229-229A	9314287882	265	Scada Not Connected
55	7	SOHANLAL PUKHRAJ <i>Suspended</i>	F-298-298(A)	8107393279	0.8	Scada Not Connected
56	7	SHAMBHU TEX WORKS <i>Slender</i>	F-287	9950015180	6	Scada Not Connected
57	7	FINE PROCESS <i>Slender</i>	F-288	#N/A	23	Scada Not Connected
58	7	RAVINDRA INDUSTRIES <i>Slender</i>	F-273	9414123952	20.5	Scada Not Connected

P.C./T.C. ATTESTE
[Signature]
 NOTARY PALI, DIST. PALI (R)

6

[Signature]

5541



Member Units Not Connected With SCADA

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada
1	1	KAMLESH JAIN S/O UGAMRAJ JAIN ETP	F-17	94141-20282	45	Scada Not Connected
2	1	VIPUL KUMAR DAKALIYA ETP	F-18	94141-20282	43	Scada Not Connected
3	1	Balaji Procian Dhulaj Works X	G-1-20	92514-26101	24	Scada Not Connected
4	2	SHRI PADAMAWATI DYEING ETP	F-72	9414122064	102	Scada Not Connected
5	2	Golden Felt Finishing X	F-54	92510-22230	48	Scada Not Connected
6	2	JALAM TEXTILE MILLS ETP	F-78	94141-22491	47	Scada Not Connected
7	2	Manibhadra Bleaching	G-1-85	94141-22983	22.00	Scada Not Connected
8	3	MAHENDRA INDUSTRIES	GS-31	94141-22175	32	Scada Not Connected
9	3	Japan Felt Finishing Works	GS-29	94131-76796	32	Scada Not Connected
10	3	Mohan Prajapat	GS-43	0	29	Scada Not Connected
11	3	Jitendra Process	G-1-99	94133-71387	22	Scada Not Connected
12	3	Salamabano Mohd. Sarif	G-1-104	98871-18729	22.00	Scada Not Connected
13	3	S. GANESH TEX PRINT	G-1-103	93527-48339	21.50	Scada Not Connected
14	4	MONU TEXTILES	F-171	93529-44848	11	Scada Not Connected
15	4	Ajami Process	F-175	92144-20570	17	Scada Not Connected
16	4	Chintamani Process	F-163	94141-22487	45	Scada Not Connected
17	4	Vinod Fabrics	F-179-180	94141-20256	90	Scada Not Connected
18	5	NAKODA PRINTS	GS-144-145	94141-22509	47	Scada Not Connected
19	5	Kandas Murfidas	GS-119	9414205451	30	Scada Not Connected
20	5	Jai Mahaveer Felt	GS-120	93148-20141	30	Scada Not Connected
21	5	Marwar Textiles	GS-136-A-137	94141-22662	14	Scada Not Connected
22	5	Marwar Industries	GS-138-139	94141-21086	80	Scada Not Connected
23	5	Leela K. Tex	GS-221	94130-80780	35	Scada Not Connected
24	5	Mithalal Mishrimal	GS-132-A	94141-20859	32	Scada Not Connected

P.C./T.C. ATTEST
20/11/24
NOTARY PALI, DIST. PALI

70

5542

Punayata Ind Area



Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada
25	5	VINOD FABRICS	GS-153-154-155	94141-20256	94	Scada Not Connected
26	6	MATAJI DYEING MILLS PVT LTD	E-232	0	171	Scada Not Connected
27	6	Anil Kumar S/o Sayarchand	E-233	93140-21841	22	Scada Not Connected
28	6	MARUDHAR DYEING INDUSTRIES	E-237	94141-21881	96	Scada Not Connected
29	6	ARUNA MILLS	E-238,39,40	94141-21881	288	Scada Not Connected
30	6	PRANJUL FASHION PVT LTD	E-241-242	9414120011	110	Scada Not Connected
31	7	Jyoti Process	F-252	94145-49393	49	Scada Not Connected
32	7	Kohinoor Calender	F-259	92527-27717	49	Scada Not Connected
33	7	Royal Felt	F-260	92527-27717	49	Scada Not Connected
34	7	Amarchand Jain	F-270	93529-28426	49	Scada Not Connected
35	7	TULSI COTTON MILLS P LTD UNIT -II	F-266	9414123828	49	Scada Not Connected

P.C./T.C. ATTESTED
 20/11
 NOTARY PALI, DIST. PALI

(Handwritten signature)

(Handwritten mark)

5543


Member Units Not Connected With SCADA

Sr. No.	Zone	Name of the Industry	Address	CETP KLD	Contact No	Present Status of Scada
1	1	Navratan Textile Mills	G-19-20	25	98281-22805	Scada Not Connected
2	1	VINIT PRINTERS	G-47	10.2	94141-20891	Scada Not Connected
3	1	GOGAD FABRICS PVT.LTD (D.C.M. FABRICS)	G-8-11	26	94141-35432	Scada Not Connected
4	1	Jyoti Textile Mills	G-39-40	37	94141-20282	Scada Not Connected
5	2	Maheshwari Dyeing Works (Mahaveer Tex India)	E-59-60	15	93517-20405	Scada Not Connected
6	2	Vandana Printers (M. Vikas Industries)	F-58/2	7.8	94141-20891	Scada Not Connected
7	3	Jagdish Textile Mills	D-7-A	28	94141-22548	Scada Not Connected
8	3	PRIYANKA TEXTILE INDUSTRIES	F-106-107	15	94141-22586	Scada Not Connected
9	3	B.B. SHAH PVT. LTD.	E-7	162.5	-	Scada Not Connected
10	4	Shubham Fabrics	F-73-76	65.5	94141-20992	Scada Not Connected
11	4	SHREE JITENDRA PRINTS	E-66	8	02932-20117	Scada Not Connected
12	5	Shri Ram Fabrics (M. Vikas Industries)	F-80-81	27	98285-83001	Scada Not Connected
13	5	PALI TEXTILE	F-79	3.5	94134-27591	Scada Not Connected
14	5	MANMAL EXPO TECH. PVT.LTD.	F-97	3	98281-22801	Scada Not Connected
15	5	GOGAD FABRICS PVT.LTD (I)	F-92/93	60	-	Scada Not Connected
16	5	GOGAD FABRICS PVT.LTD (II)	F-93	159.5	-	Scada Not Connected
17	5	GOGAD FABRICS PVT.LTD (III)	F-94	76.5	-	Scada Not Connected
18	5	GOGAD FABRICS PVT.LTD (IV)	F-95	130	-	Scada Not Connected
19	5	GOGAD FABRICS PVT.LTD (V)	F-96	50	-	Scada Not Connected
20	5	SIDHI VINAYAK FAB TEX PVT.LTD.	D-87	225	-	Scada Not Connected
21	5	RIDHI SIDHI MILL INDIA PVT. LTD. UNIT No. I	E-64/F-1&2	401	-	Scada Not Connected
22	5	RIDHI SIDHI MILL INDIA PVT. LTD. UNIT No. II	E-63/F1&2	100	-	Scada Not Connected



P.C./T.C. ATTESTE
20/11/20
NOTARY PALI, DIST. PALI (R)

CETP FOUNDATION (PALI)



Sr. No.	Zone	Name of the Industry	Address	CETP KLD	Contact No	Present Status of Scada
23	5	RIDHI SIDHI MILL INDIA PVT. LTD. UNIT No. III	E-62	70	-	Scada Not Connected
24	5	BHERWA TEXTILES IND.	4 To 7	435	-	Scada Not Connected
25	6	JAYSHRI DYEING & PTG. MILLS	F-86	7.5	94141-20847	Scada Not Connected
26	6	SHREE GANESH PRINT FAB TEX PVT. LTD.	G-17-18	5	98285-83001	Scada Not Connected
27	7	Mahalaxmi Cotton Mills	11-20	110	98290-23696	Scada Not Connected
28	7	Chhajer Textile Mills (P) Ltd. (Unit -1)	I Phase	67.5	94141-20229	Scada Not Connected
				2330.5		

P.C./T.C. ATTESTEI
 20/11/2016
 NOTARY PALI, DIST. PALI (RAJ)

75

5545



Member Units Connected With SCADA Having Auto Lock

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada	Auto Lock Status
1	1	KISAN INDUSTRIES	E-4	9571386200	72.2	Scada Connected	Done
2	1	K.M. TEXTILES MILLS	E-5	9414120579	34	Scada Connected	Done
3	1	JAGDISH DYEING	E-6	9351612981	40	Scada Connected	Done
4	1	MUKESH DYEING COMPANY	E-19	9413371685	47	Scada Connected	Done
5	1	KHAWAJA DYEING COMPANY	E-23	9252034638	70.5	Scada Connected	Done
6	1	SONU INDUSTRIES	E-26	9414121420	40	Scada Connected	Done
7	1	Sonu Dyeing & Printing Works	E-26-B	9414121420	80	Scada Connected	Done
8	1	Ramesh Traders	E-27	9414122258	26	Scada Connected	Done
9	1	VIJAY ANAND TEXTILES	E-28	9414122086	199.5	Scada Connected	Done
10	1	MANOJ TEXTILES	E-29	9314822311	160	Scada Connected	Done
11	1	MEHTA FABRICS	E-30	9414383509	13	Scada Connected	Done
12	1	MONIKA MILLS	E-32	9414120878	27.5	Scada Connected	Done
13	1	SANGAM PROCESS	E-33	9352943567	106.5	Scada Connected	Done
14	1	MEHTA COTTON MILLS	E-35	9214833222	12.5	Scada Connected	Done
15	1	KESHARIYAJI TEXTILES INDUSTRIES	E-37	9414269500	43	Scada Connected	Done
16	1	M.P. TEXTILES	E-37-A	9414123003	13.5	Scada Connected	Done
17	1	JAIN PRINTING WORKS	E-41	9414124930	28	Scada Connected	Done
18	1	MAHAVEER TRADING COMPANY	E-42	9413372150	28	Scada Connected	Done
19	1	SUPARSAV INDUSTRIES	E-43	9414120250	80	Scada Connected	Done
20	1	J.K. PROCESS	E-48	9413371665	100.5	Scada Connected	Done
21	1	Rishabh Dyeing Industries	E-49	9413372459	96	Scada Connected	Done
22	1	S.S. ENTERPRISES	E-34	9414326232	99	Scada Connected	Done
23	1	KOCHETA PROCESSORS	E-38	9414122527	12	Scada Connected	Done
24	2	DHANSHREE FABRICS (P) LTD.	E-46-A	9414124933	156	Scada Connected	Done
25	2	Nanesh Trading Company	E-54-B	94141-20792	19	Scada Connected	Done

P.C. T.T. C. ATTES
NOTARY PALI, DIST. PA



Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada	Auto Lock Status
26	2	ARUNA PROCESS	E-54-C	9414121881	40	Scada Connected	Done
27	2	RAMAVTAR TEXTILES MILLS	E-55	9820136361	28	Scada Connected	Done
28	2	ARORA TEXTILES	E-56	9352934177	32	Scada Connected	Done
29	2	VINAYAK COTTON MILLS PVT LTD	E-57	9414121881	175	Scada Connected	Done
30	2	NAHTA ENTERPRISES	E-59	-	25	Scada Connected	Done
31	2	SHAH D.M. TEXTILES PVT. LTD.	E-60	9314287882	5	Scada Connected	Done
32	2	SAPNA PRINTS	E-61-A	9462852255	11	Scada Connected	Done
33	2	NAKODA BHERAV INDUSTRIES	E-61-B	9414119708	9.5	Scada Connected	Done
34	2	BANKEY BIHARI PROCESS PVT LTD.	E-63	9414123339	200.5	Scada Connected	Done
35	2	Dhanpati Dye Tex Pvt. Ltd.	E-64	9414124933	163.5	Scada Connected	Done
36	2	DHANVARSHA DYEING	E-65	9414120661	31	Scada Connected	Done
37	2	SHREE RAJARAM PRINTS	E-66	9414121297	18.5	Scada Connected	Done
38	2	KAMLA TEXTILES MILLS	E-347	9414120702	23	Scada Connected	Done
39	2	LODHA FABRICS	E-348	9414120702	85.5	Scada Connected	Done
40	2	JAI VIJAY PRINTERS	F-68	9414122072	17.5	Scada Connected	Done
41	2	PADAM TEXTILES MILLS	F-69	9414120657	8	Scada Connected	Done
42	2	KUSUM DYEING & PTG. WORKS	F-70-71	9414121309	14	Scada Connected	Done
43	2	MICKLE MILLS	F-74	9352121740	97.5	Scada Connected	Done
44	2	GEM TEXTILES MILLS	F-75	4120461, 9414122	40	Scada Connected	Done
45	2	MOHAN FEB TEX	F-76	9414124955	98	Scada Connected	Done
46	2	BOHRA & BOHRA	F-77	9309321668	22.31	Scada Connected	Done
47	2	GANDHI TEXTILES MILLS	F-79-80	9414120741	54.5	Scada Connected	Done
48	2	MOHAN TEXTILES INDUSTRIES	F-81	9414119844	28.5	Scada Connected	Done
49	2	MOHIT INDUSTRIES	F-326-27	9414120562	151.5	Scada Connected	Done
50	2	TULSI COTTON MILLS PVT LTD	F-331-333	9414123609	180	Scada Connected	Done
51	2	D. PAWAN PRINTS	F-333-A	9414123222	12	Scada Connected	Done

P.C./T.S. ATTEST
 (Signature)
 NOTARY PALI, DIST. PALI



P.C.H.S. ATTE
28/5/2016
NOTARY PALLI, DIST. P

5548

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada	Auto Lock Status
52	2	SHREE ARIHANT INDUSTRIES	F-337	93525-40736	12	Scada Connected	Done
53	2	SHREE RAJARAM TEXTILES	F-343-346	9414121297	41	Scada Connected	Done
54	2	SHREE RAJARAM MILLS	F-338-342	9414121297	270.5	Scada Connected	Done
55	2	AGARWAL DYEING IND.	E-62	9828464565	20	Scada Connected	Done
56	3	PARAS DYEING & PTG. WORKS	E-112	9414122923	36	Scada Connected	Done
57	3	ANAND TEXTILES	F-82	9414122019	85.5	Scada Connected	Done
58	3	ANAND DESIZING COMPANY	F-83	9414120990	69.5	Scada Connected	Done
59	3	MEHTA DYEING WORKS	F-84	9414269436	10	Scada Connected	Done
60	3	PARASRAM TEXTILES	F-85	9414120271	45	Scada Connected	Done
61	3	M.R. TEXTILES	F-86	9414325928	21	Scada Connected	Done
62	3	MANGALDEEP FABRICS PVT. LTD.	F-87-88	9414120878	59.5	Scada Connected	Done
63	3	METRO INDUSTRIES	F-91	9314822311	120	Scada Connected	Done
64	3	GANESH PRINTING INDUSTRIES	F-93	9414122863	14	Scada Connected	Done
65	3	SHREE PARASNATH INDUSUTRIES	F-94	9468900851	49	Scada Connected	Done
66	3	HEENA TEXTILES	F-129	9414120666	12	Scada Connected	Done
67	3	LODHA TEXTILES MILLS	F-131	9829225881	11	Scada Connected	Done
68	3	USHA PROCESSORS	F-133	9414122485	70	Scada Connected	Done
69	3	Sinddhachal Process	F-132	9414120199	40	Scada Connected	Done
70	3	SURAJ KIRAN FABRICS	F-136-37/E-20	9414123766	44.25	Scada Connected	Done
71	3	JAVED BLEACHING WORKS	F-140	9828593756	20	Scada Connected	Done
72	3	MANIDHARI TEXTILE PVT.LTD.	F-141	9829813479	165	Scada Connected	Done
73	3	VINOD FABRICS	F-349-50	9414120256	24	Scada Connected	Done
74	3	KIRTI FINISHING WORKS	F-355	9413179699	37.5	Scada Connected	Done
75	3	M.J. TEXTILES INDUSTRIES	F-357	9414122622	15.5	Scada Connected	Done
76	3	SANEHDEEP INDUSTRIES	F-358	9414122485	110	Scada Connected	DONE
77	3	PIYUSH FABRICS	F-359-360	9414124835	42.5	Scada Connected	Done



P.C./T.O. ATTES
 27/11
 NOTARY PALI, DIST. PALI

5549

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada	Auto Lock Status
78	3	SHREE NIWAS PTG. INDUSTRIES	F-364	9352934911	8	Scada Connected	Done
79	3	ROOPCHAND CHOTMAL	F-366	9414121369	38.5	Scada Connected	Done
80	3	NAKODA INDUSTRIES	GA-102	9352934446	45	Scada Connected	Done
81	3	D.M. TEXTILES	GA-104-106	9829020984	25	Scada Connected	Done
82	3	GOTAWAT TEXTILES	GA-107-108	9352934446	19.5	Scada Connected	Done
83	3	SHRI BHERAV FINISHING WORKS	GA-109	9414122563	65	Scada Connected	Done
84	3	SARASWATI DYEING COMPANY	GA-110-111	9460732644	30	Scada Connected	Done
85	3	BHANSALI DYEING	GB-370	9829024285	160	Scada Connected	Done
86	3	MEHTA TEXTILES INDUSTRIES	F-365	9829024285	76.5	Scada Connected	Done
87	3	MAHAVEER MILLS	GA-101	9828094377	40	Scada Connected	Done
88	3	SHEETAL CHEM. (ASHIS POLY)	GA-98-99-A	9828094377	4	Scada Connected	Done
89	3	PADAM PRABHU PROCESS	GA-100	9460232986	8	Scada Connected	Done
90	3	NAND KISHORE BLEACHING	F-126	9414274597	2.5	Scada Connected	Done
91	3	PARAS TEXTILES INDUSTRIES	F-89-90	9414121121	26.4	Scada Connected	Done
92	4	G.L. & BROTHERS	E-12	9414114299	35	Scada Connected	Done
93	4	VOHRA FABRICS (BOMBAY	E-13	9414114299	35	Scada Connected	Done
94	4	MAHAVEER DYEING INDUSTRIES	E-14	9414120553	40	Scada Connected	Done
95	4	PRAGATI FABRICS PVT. LTD.	E-15-A	9314021841	322	Scada Connected	Done
96	4	MAHARAJA TEXTILES MILLS	E-17	9414120082	68	Scada Connected	Done
97	4	PRINCE TEXTILES MILLS	E-159-A	9414221643	11.5	Scada Connected	Done
98	4	JAI JINENDRA PROCESSORS	E-159-B	9414120136	20	Scada Connected	Done
99	4	NAKODA PROCESSORS	E-160	9414120531	45	Scada Connected	Done
100	4	M.G. TEX. IND.	E-163	9214499500	55	Scada Connected	Done
101	4	Gandhi Fab Tex	F-142-143	9414121086	225	Scada Connected	Done
102	4	LALIT COTTON MILLS	F-145	9414120453	40	Scada Connected	Done
103	4	RAJA DYEING	F-146	9928559673	10	Scada Connected	Done



P.C. ATTES
28/20/11
NOTARY PALI, DIST. PA

5550

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KILD	Present Status of Scada	Auto Lock Status
104	4	DIAMOND CHEMICALS	F-148	9413785165	35	Scada Connected	Done
105	4	VADERA INDUSTRIES	F-149	9414121304	16	Scada Connected	Done
106	4	KAWAR FABRICS	F-213	9414121840	64	Scada Connected	Done
107	4	HAZI MOHD. BLEACHING WORKS	F-216	9468902086	30	Scada Connected	Done
108	4	RAJASTHAN PRINTERS	F-236	9414123446	21.5	Scada Connected	Done
109	4	NARESH PRINTING INDUSTRIES	F-237	9352934911	109.5	Scada Connected	Done
110	4	BHATI TEXTILES	F-237-A	9414121063	20	Scada Connected	Done
111	4	MANSAROVAR INDUSTRIES	F-239	8003313000	40.5	Scada Connected	Done
112	4	CHOPRA TRADING COMPANY	F-240	9414326161	17	Scada Connected	Done
113	4	VIJAY LAXMI COTTON MILLS	GA-185-86	9414121840	160	Scada Connected	Done
114	4	HARENDRA TEXTILES	GB-371-372	9829331177	14	Scada Connected	Done
115	4	MAHIMA DYEING	GB-373-A -374	9214874400	24.5	Scada Connected	Done
116	4	PRAMOD INDUSTRIES	R-397	94142-52142	32	Scada Connected	Done
117	4	FASHION FABRICS	E-158	9649999940	140	Scada Connected	Done
118	4	MEHTA DYEING & PTG. WORKS	E-162	2932231935	40	Scada Connected	Done
119	4	SHREE BHERAV ENTERPRISES	F-217-A	9413522658	2	Scada Connected	Done
120	5	B.K. PROECESS	F-114	9414121356	18	Scada Connected	Done
121	5	MANGILAL MAHENDRA KUMAR	F-115	9413080672	16	Scada Connected	Done
122	5	SHREE PRINTS	F-115-A -116	9414122235	119	Scada Connected	Done
123	5	G.G.F. INDUSTRIES PVT LTD	F-119	9414122936	204	Scada Connected	Done
124	5	DHANLAXMI MILLS	F-120	9352916208	102	Scada Connected	Done
125	5	GYAN DYEING WORKS	F-121-22	9352540761	10	Scada Connected	Done
126	5	BHARAT UDHYOG	F-123-24	9414122333	12	Scada Connected	Done
127	5	GOPAL TEXTILES INDUSTRIES	F-125	9414120618	18	Scada Connected	Done
128	5	SHANTI TEXTILES INDUSTRIES	F-164	9352943351	56	Scada Connected	Done
129	5	M M Industries	F-165	92143-23909	18	Scada Connected	Done

Mandia Road Ind Area

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada	Auto Lock Status
130	5	SUNIL PROCESS	F-167-A	9214176577	30	Scada Connected	Done
131	5	MANGAL INDUSTRIES	F-169-A	9414120086	15.5	Scada Connected	Done
132	5	SIREMAL SOHANLAL	F-170	9413371730	12	Scada Connected	Done
133	5	MAHENDRA INDUSTRIES	F-171	9414419629	3	Scada Connected	Done
134	5	RAJESHKUMAR KHUMANCHAND PATAWARI	F-204	9414122830	21	Scada Connected	Done
135	5	M.B. INDUSTRIES	F-205-A	9414122633	19.5	Scada Connected	Done
136	5	MONU INDUSTRIES	F-209	9414120150	15	Scada Connected	Done
137	5	MAHENDRA DEING & PTG. WORKS	F-210	9417049345	70	Scada Connected	Done
138	5	PARASMAL NEMICHAND	F-212	9414121631	28	Scada Connected	Done
139	5	SANKHLECHA BROTHERS	F-219	9414121855	27.5	Scada Connected	Done
140	5	VINOD INDUSTRIES	F-220-22	9414122662	316	Scada Connected	Done
141	5	KUSUM TEXTILE MILLS	F-224	94141-20802	22	Scada Connected	Done
142	5	PRAKAS INDUSTRIES	F-226	9414205403	10	Scada Connected	Done
143	5	B.D. TEXTILES MILLS	F-226-A	9352934878	31.5	Scada Connected	Done
144	5	P.N. PROCESSERS	GA-187	9414121631	40	Scada Connected	Done
145	5	TMT CORPORATION (Keshav Prints)	F-166-166A	92143-23909	16	Scada Connected	Done
146	5	MAA PADMAVATI PROCESS	F-169	9413371730	105	Scada Connected	Done
147	5	CHHIPA SULEMAN ALLABUX	F-117-18	92-92892, 9214021	12	Scada Connected	Done
148	5	LODHA TEXTILE INDUSTRIES	F-225-A	9414122428	12	Scada Connected	Done
149	5	GOOD LUCK HAND PROCESS	F-167	9251030786	16	Scada Connected	Done
150	5	MUNI SURAT MILLS	F-218 & 235	9414121355	21	Scada Connected	Done
151	6	RAJASTHAN TEXTILES AGENCY	F-177	9414121651	90	Scada Connected	Done
152	6	BIMAL GROUP	E-409-A	9214021719	40	Scada Connected	Done
153	6	SEEMANDER FAB TEX PVT. LTD.	F-168-168-A	9414120561	70	Scada Connected	Done
154	6	MADHUR TEXTILES MILLS	F-173-AB	9829020224	25.5	Scada Connected	Done
155	6	B.R. PROCESS (BHARAT PROCESS)	F-176	9414121157	43.5	Scada Connected	Done



P.C. D. S. ATT
20/11
NOTARY PALLI, DIS

5551



P.C./T.O. ATTE
NOTARY PALLI, DIST. I

5552

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada	Auto Lock Status
156	6	FANCY HAND PROCESS INDUSTRIES	F-179	9251040504	20.5	Scada Connected	Done
157	6	VINOD PROCESSORS	F-180	9414382425	24.5	Scada Connected	Done
158	6	MANOJ DYEING PVT. LTD.	F-201-A	9414121904	11.1	Scada Connected	Done
159	6	VIKRAM TEXTILES MILLS	F-202-B	4122356, 9352969	48	Scada Connected	Done
160	6	NAKODA BHARAV INDUSTRIES	F-202-C	9214432846	102	Scada Connected	Done
161	6	Ankit Process	F-227	9314021849	54	Scada Connected	Done
162	6	AGARWAL COTTON MILLS	F-312	9414120758	293.5	Scada Connected	Done
163	6	M.G.GROUP	F-314	9414120136	56.1	Scada Connected	Done
164	6	M.MAHAVER GROUP (MEHTA FINISHING MILLS)	F-388	94142-89093	21	Scada Connected	Done
165	6	CHOPRA INDUSTRIES	F-390	94141-21036	8	Scada Connected	Done
166	6	BHAGYA LAXMI INDUSTRIE	F-394	9414122917	60	Scada Connected	Done
167	6	JAI SHREE SILICATE INDUSTRIES	F-396-A	9414121590	25	Scada Connected	Done
168	6	ROSHAN CHEMICALS	GA-189	9414124081	55	Scada Connected	Done
169	6	MEHTAB TEXTILES INDUSTRIES	GA-191	9414122211	28	Scada Connected	Done
170	6	AGARWAL PRINTERS	GA-193-A	9414123630	15.6	Scada Connected	Done
171	6	RATHI TEXTILES MILLS	GA-194-A	9414121467	19.5	Scada Connected	Done
172	6	SATKAR PROCESS (Maruti Printing Ind.)	F-174	9828231474	10	Scada Connected	Done
173	6	B.D. INDUSTRIES (Ganga Textiles)	F-202-D	9414123607	10	Scada Connected	Done
174	6	AGARWAL TEXTILES MILLS	GA-193	9414120631	34	Scada Connected	Done
175	6	G.K. INDUSTRIES	F-411	9414119844	9	Scada Connected	Done
176	6	NEHA TEXTILES	E-324-A	9414121853	27	Scada Connected	Done
177	6	ANKUR TEXTILES INDUSTRIES	F-311	9251434721	12	Scada Connected	Done
178	6	MUKESH FINISHING WORKS	F-319-20	9414121904	20	Scada Connected	Done
179	6	MAMATA DYEING	F-183	9414123490	45	Scada Connected	Done
180	6	GAJENDRA TEXTILES	F-181	9414120802	46	Scada Connected	Done
181	7	SHANKHLECHA TEXTILE IND	F-234	9414122491	9	Scada Connected	Done



P.C.T.O. ATTE
NOTARY PALI, DIST. P.


5553

Mandia Road Ind Area

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada	Auto Lock Status
182	7	SAVITA TEXTILES	F-228	9214490150	31.5	Scada Connected	Done
183	7	VISHAVNATH DYEING & PTG. WORKS	F-228-A	9829981097	14.5	Scada Connected	Done
184	7	MANAN PRINTS	F-230-31	9414121235	34.5	Scada Connected	Done
185	7	MAHAVEER PRODUCT	F-232	9414119741	11.5	Scada Connected	Done
186	7	SHANKHLECHA INDUSTRIES	F-234-A	9414122491	13.8	Scada Connected	Done
187	7	PREMIER INDUSTRIES	F-245	9829090903	108	Scada Connected	Done
188	7	S. KUMAR & COMPANY	F-246-47	9414122491	40.5	Scada Connected	Done
189	7	S.R. TEXTILES	F-250	9414123145	20	Scada Connected	Done
190	7	AGARWAL INDSUTRIES	F-255-255A	9414119690	11	Scada Connected	Done
191	7	ROSHAN PRINTING WORKS	F-256	9252076937	6.14	Scada Connected	Done
192	7	MARUDHARA FAB TEX	F-258-59	9414120748	235.5	Scada Connected	Done
193	7	P.P. PROCESS	F-263	9414120977	65	Scada Connected	Done
194	7	MITHOBA MILLS	F-269-A	9414122122	25	Scada Connected	Done
195	7	ELITE TRADERS	F-270-A	9829090903	40	Scada Connected	Done
196	7	VIKASH FABRISC	F-274	9414120585	20	Scada Connected	Done
197	7	PRAWAZ PRINTS	F-275	9414079599	20.5	Scada Connected	Done
198	7	JYOTI FABRICS	F-276	9352928417	73.5	Scada Connected	Done
199	7	SHREE KRISHNA TEXTILE MILLS	F-277	9414120506	24.5	Scada Connected	Done
200	7	KAMLA PROCESSING CENTER	F-278	9414122050	16	Scada Connected	Done
201	7	PRAKASH PRINTS	F-283	9460818464	12.5	Scada Connected	Done
202	7	BOMBAY DYEING & PRINTING WORKS	F-284	9413532200	20	Scada Connected	Done
203	7	M. DILIP TEXTILES	F-289	9950015180	13	Scada Connected	Done
204	7	MEHBOOB PRINTING	F-295-96	9251036971	5.5	Scada Connected	Done
205	7	SHRI KESHARIYAJI DYEING & INDUSTRIES	F-297-297A	9414123742	90	Scada Connected	Done
206	7	GADIYA TEXTILES MILLS	F-300-A	9414120930	11.5	Scada Connected	Done
207	7	GODAWARI TEXTILES INDUSTRIES	F-301-302	8107393279	15.5	Scada Connected	Done

Mandia Road Ind Area

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada	Auto Lock Status
208	7	MAHABEER PRINTS	F-301	9413079513	6	Scada Connected	Done
209	7	GANPATI FASHION	F-306-A	9414120571	42	Scada Connected	Done
210	7	SHREEKANT PROCESS PVT. LTD.	F-307-B	9414122862	106.5	Scada Connected	Done
211	7	BLUE CHIP FABRICS PVT. LTD.	R-400-401	9414120299	215	Scada Connected	Done
212	7	PANNA TEXTILES INDUSTRIES	R-403	8107393279	17	Scada Connected	Done
213	7	KOTHARI TEX. PRODUCT	R-406	94141-20914	25	Scada Connected	Done
214	7	VARDHMAN ENTERPRISES	R-407	9460408330	33	Scada Connected	Done
215	7	POOJA FAB. TEX. PVT. LTD.	R-407-A	9414122919	102	Scada Connected	Done
216	7	SURI RAJENDRA TEXTILE MILLS	F-227-A	9829999200	14.5	Scada Connected	Done
217	7	BHARAT RATAN INDUSTRIES	F-265	9414122912	20.5	Scada Connected	Done
218	7	CHANDANMAL KUNDANMAL SHA	F-233	9414122491	12	Scada Connected	Done
219	7	M. MAHAVEER FELT	F-265-A	9414120010	8	Scada Connected	Done
220	7	AJANTA MILLS	F-272-A	9829118675	12	Scada Connected	Done



P.C. J. S. Bhatt
 20/11
 NOTARY PALI, DIST

5554

Member Units Connected With SCADA Having Auto Lock

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada	Auto lock status
1	1	SHRI DYEING PROCESS	F-1	94144-04775	48	Scada Connected	Done
2	1	PADAM PRABHU FABRICS	F-2	93094-08570	60	Scada Connected	Done
3	1	RAINISH KARNAWAT	F-3	94141-20745	48	Scada Connected	Done
4	1	SAMIKSHA PROCESS HOUSE	F-4	93411-22311	47	Scada Connected	Done
5	1	V. PRAKASH & COMPANY	F-5	94144-05129	47	Scada Connected	Done
6	1	SUMATI PROCESS	F-6	94141-21622	47	Scada Connected	Done
7	1	PUSHPATRAJ SOHANLAL	F-7	98295-37982	47	Scada Connected	Done
8	1	GORAV TEXTILE MILLS	F-8	94141-22050	56	Scada Connected	Done
9	1	RAJKAMAL FELT FINISHING WORKS	F-11	93515-18923	66	Scada Connected	Done
10	1	MANSHRI TEXTILE	F-12	94141-21930	44	Scada Connected	Done
11	1	SHRI GANESH TEXTILE INDUSTRIES	F-13	94141-22170	44	Scada Connected	Done
12	1	GAJANAND DYEING INDUSTRIES	F-14	92514-26101	44	Scada Connected	Done
13	1	MANOJ FELT FINISHING WORKS	F-15	94141-22993	44	Scada Connected	Done
14	1	ARUNA FINISHIN WORKS	F-16	94141-22993	44	Scada Connected	Done
15	1	RAMESH INDUSTRIES	G-1-18-A	94143-26058	25	Scada Connected	Done
16	1	SANGEETA PRINTS	G-1-18-B	94141-21235	24	Scada Connected	Done
17	1	M.M.I. PRINTS	G-1-18-D	96800-30923	22	Scada Connected	Done
18	1	MOHAN MURLI MILLS	G-1-18-E	90248-59827	24	Scada Connected	Done
19	1	MICRO MILLS UNIT NO. II	G-1-18-G	94141-23473	15	Scada Connected	Done
20	1	FANCY DYEING & DHULAI WORKS	G-1-19	92514-26101	24	Scada Connected	Done
21	1	GANPATI FINISHING WORKS	G-1-21	94138-75761	23	Scada Connected	Done
22	1	MANVI MILLS	G-1-22-23-24	94141-20271	69	Scada Connected	Done
23	1	NAKODA DHULAI	G-1-25	94145-60934	24	Scada Connected	Done
24	2	K.K. DYEING INDUSTRIES	F-50	94133-71412	44	Scada Connected	Done



P.C.M.
NOTARY

Punayata Ind Area

Advocate
Anand Prakash Sahu
Distt. Pali (Raj)
Reg. No. 12139/2016

DEPARTMENT OF

PGTS ATTES:
KOTAHARI PALLI, DIST. I

5556

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada	Auto Lock Status
25	2	VINITA PROCESS	F-51	94146-78565	46	Scada Connected	Done
26	2	SUMAN PROCESSORS	F-52	9414123606	48	Scada Connected	Done
27	2	KOHINOOR ASLI LUNGIWALA PVT. LTD.	F-53	98291-57417	20	Scada Connected	Done
28	2	ABDUAL MAJID S/O ALLAH BUXJI	F-55	92515-25350	48	Scada Connected	Done
29	2	CHHIPA NABUJI MUSHAJI NAGORI	F-56	94142-89068	46	Scada Connected	Done
30	2	BIYANI PROCESS	F-58	94133-70760	45	Scada Connected	Done
31	2	MAHALAXMI TEXTILE	F-59	94143-83451	44	Scada Connected	Done
32	2	SANGEETA FAB TEX	F-60	94133-71199	43	Scada Connected	Done
33	2	BHANWARIWALA TEXTILE	F-61	9414121795	43	Scada Connected	Done
34	2	SHANKHESHWAR INDUSTRIES	F-63	94143-25711	6	Scada Connected	Done
35	2	YASHIN HUSAIN DHULAIWALA	F-64	94143-25711	80	Scada Connected	Done
36	2	SAINATH BLEACHING INDUSTRIES	F-65	93092-61096	43	Scada Connected	Done
37	2	SOKIN BLEACHING WORKS	F-66	97843-17336	43	Scada Connected	Done
38	2	MANJOOR DYEING COMPANY	F-67	9784317336	45	Scada Connected	Done
39	2	K.B. SYNCOTEX PVT. LTD.	F-68-69	93525-35400	183	Scada Connected	Done
40	2	RIZAVI PRINT	F-70	92144-21468	47	Scada Connected	Done
41	2	RADHARAMAN TEX MILLS	F-73	94141-19852	47	Scada Connected	Done
42	2	MEWAR DYEING INDUSTRIES	F-74	94141-20674	47	Scada Connected	Done
43	2	SUNIL FINISHING WORKS	F-75	9414119790	42	Scada Connected	Done
44	2	MOTIWALA TEX PRINTS	F-76	94141-23014	47	Scada Connected	Done
45	2	NEKNAM DESIZING WORKS	G-1-84	94627-69069	22	Scada Connected	Done
46	2	LALARAM UDARAM MALI	G-1-86	94141-21328	22	Scada Connected	Done
47	2	SUNIL PROCESS	G-1-87	94141-19941	22	Scada Connected	Done
48	2	BHAGAYA LAXMI FABRIC	G-1-88	94141-72743	22	Scada Connected	Done
49	2	GAUTAM TEX	F-57	94141-23949	44	Scada Connected	Done

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada	Auto Lock Status
50	2	MAHAVEER PROCESS	F-62	94145-24162	45	Scada Connected	Done
51	2	SANDEEP TEXTILE	F-80-81	94133-72362	141	Scada Connected	Done
52	2	Sumermal Pukhraj	F-77	94141-23742	5	Scada Connected	Done
53	3	K. NAKODA BHERAV INDUSTRIES	G-1-93	92144-32846	43	Scada Connected	Done
54	3	PARAS PRINTING INDUSTRIES	G-1-94	9414122662	22	Scada Connected	Done
55	3	KAMAL FAB TEX	G-1-95	9414122639	22	Scada Connected	Done
56	3	YAKUB BHAI CHOUDHARY FARID MOHD.	G-1-97	9413532200	21	Scada Connected	Done
57	3	STAR PROCESS	G-1-98	8890490446	21	Scada Connected	Done
58	3	RAMESH DESIZING	G-1-100	92520-66000	20	Scada Connected	Done
59	3	DAGA DYEING & PTG. WORKS	G-1-101	98294-59160	27	Scada Connected	Done
60	3	ABUL RASID ALLABUX	G-1-102	94146-08387	22	Scada Connected	Done
61	3	M.G. BLEACHING	G-1-106	94141-19714	26	Scada Connected	Done
62	3	JAI DURGA PROCESS	GS-28	93147-89945	32	Scada Connected	Done
63	3	MAHAVEER INDUSTRIES	GS-32	94131-36796	31	Scada Connected	Done
64	3	BHANWARLAL GUPTA	GS-33	94141-21943	31	Scada Connected	Done
65	3	M. MAHAN INDUSTRIES	GS-34	9214421700	31	Scada Connected	Done
66	3	VIVEK PRASAD	GS-35	93526-73948	31	Scada Connected	Done
67	3	G.S. TEXTILES	GS-36	94141-20674	30	Scada Connected	Done
68	3	SHRI MAHALAXMI TEXTILE	GS-37	94141-20674	31	Scada Connected	Done
69	3	FATAJI KARIM JI	GS-38	92144-19567	30	Scada Connected	Done
70	3	M.DATAR HAND PROCESS	GS-39	94142-74571	30	Scada Connected	Done
71	3	M.S. PRINTS	GS-41	9214427919	29	Scada Connected	Done
72	3	CHHIPA SULTAN HUSSAIN MOTIWALA	GS-44	92144-21168	28	Scada Connected	Done
73	3	SANDEEP TEXTILE	GS-45	92691-20086	27.8	Scada Connected	Done
74	3	SAMIM SHEKH W/O MUSTAK AHMED (SANDEEP TEXTILE)	GS-47	94133-72362	27	Scada Connected	Done

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada	Auto Lock Status
75	3	FASHION PROCESSORS	GS-48	92514-91366	34	Scada Connected	Done
76	3	M.S. PROCESS	GS-40	94141-20219	29	Scada Connected	Done
77	3	K.G. N. INDUSTRIES	GS-42	94142-88629	29	Scada Connected	Done
78	3	SANDEEP TEXTILE (SONA FELT FENT)	GS-46	94133-72362	28	Scada Connected	Done
79	3	Kaluram Choudhary	G-1-105	94145-90647	22	Scada Connected	Done
80	3	Yasam Prints	GS-30	94130-62465	32	Scada Connected	done
81	4	NITESH TEXTILES	F-164	94141-22366	78	Scada Connected	Done
82	4	VIJAY INDUSTRIES	F-165	94622-73506	45	Scada Connected	Done
83	4	MATESHWARI DYEING	F-166	90010-80008	90	Scada Connected	Done
84	4	RISHABH DYEING INDUSTRIES	F-168	94141-20232	45	Scada Connected	Done
85	4	NAKODA TEXTILES	F-169	94140-31491	45	Scada Connected	Done
86	4	NAGMANI PROCESS	F-170	94137-31256	45	Scada Connected	Done
87	4	SUDHARSAN BLEACHING	F-172-173	94141-21719	90	Scada Connected	Done
88	4	MAHAVEER PROCESS	F-174	92144-21700	56	Scada Connected	Done
89	4	AJAMI DYEING & PTG. MILLS	F-176	92144-28570	75	Scada Connected	Done
90	4	RISHABH INDUSTRIES	F-177	94600-17016	45	Scada Connected	Done
91	4	VIKAS FAB TEX	F-178	94141-21074	45	Scada Connected	Done
92	4	MALANI DYEING	F-181	94141-21390	45	Scada Connected	Done
93	4	SHANKHESHWAR FABRICS	F-182	94141-21341	77	Scada Connected	Done
94	4	MARUTI BLEACHING	F-183	94141-23369	45	Scada Connected	Done
95	4	NITESH INDUSTRIES	F-184	94141-20741	45	Scada Connected	Done
96	4	NAKODA BLEACHING	F-185	0	45	Scada Connected	Done
97	4	GANESH TEXTILES	F-186	94141-21872	45	Scada Connected	Done
98	4	S.K. INDUSTRIES	F-187	94141-21853	45	Scada Connected	Done
99	4	DATAR INDUSTRIES	F-188	94141-22385	45	Scada Connected	Done



P. C. M. C. ALI
21/8/20
NOTARY PALI, DIS

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada	Auwo Lock Status
100	4	MOTIWALA MILLS	F-189	94141-23014	46	Scada Connected	Done
101	4	KANTILAL BHANSALI	F-191	93525-40736	45	Scada Connected	Done
102	4	SHIVSHAKTI BLEACHING	F-192	93149-44371	45	Scada Connected	Done
103	4	JAGDAMBA PROCESS	F-193	86969-19996	45	Scada Connected	Done
104	4	ARIHAT SUPER TEX MART PVT. LTD.	F-194	94142-69500	69	Scada Connected	Done
105	4	GANESH TEXTILES	F-195	94141-22419	112	Scada Connected	Done
106	4	SHRI KESHARIYAJI DYEING WORKS	F-196	94141-20563	111	Scada Connected	Done
107	4	AGARWAL TEXTILES INDUSTRIES	F-196-A	94141-20631	55	Scada Connected	Done
108	4	SHUSMA INDUSTRIES	F-190	94142-79460	45	Scada Connected	Done
109	5	TANESH PROCESS	G-1-287	93142-94044	24	Scada Connected	Done
110	5	KIRTI PROCESS HOUSE	GS-110	9322258030	31	Scada Connected	Done
111	5	A.R. SHARMA FAB TEX	GS-111	93529-45791	30	Scada Connected	Done
112	5	FASHION PRINTS	GS-112	92514-91366	30	Scada Connected	Done
113	5	KAILASH CHANDRA MANGILAL	GS-113	94133-00009	31	Scada Connected	Done
114	5	MOHD. IQBAL	GS-114	94141-20681	28	Scada Connected	Done
115	5	SUN LIGHT INDUSTRIES	GS-116	92144-69226	30	Scada Connected	Done
116	5	GANESH TEXTILES	GS-117	92514-63789	30	Scada Connected	Done
117	5	NAHATA INDUSTRIES	GS-118	94141-20588 94141-22762	31	Scada Connected	Done
118	5	ARIHANT PROCSS	GS-121	94141-20992	31.25	Scada Connected	Done
119	5	BHERAV PROCESS	GS-122	94141-20086	30	Scada Connected	Done
120	5	RAJJA PROCESS	GS-123	92144-20867, 9414325625	30	Scada Connected	Done
121	5	RAJ KUMAR TEXTILES	GS-124	94141-20749	30	Scada Connected	Done
122	5	SOURABH BLEACHING	GS-125	94141-22009	61	Scada Connected	Done
123	5	KUSHAL INDUSTRIES	GS-127	94141-19820	30	Scada Connected	Done
124	5	CHHIPA GAFUR MAJID S/O IBRAHIMJI	GS-128	92144-77786	31	Scada Connected	Done



P. C. T. C. ATTI
NOTARY PUBLIC
PUNAYATA IND AREA
PALI, DIST. PALI, RAJ.

Punayata Ind Area

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada	Auto Lock Status
125	5	SHRI CHANDRA PRABHU TEXTILES	GS-131	95712-40878	66	Scada Connected	Done
126	5	GOODLUCK DYEING	GS-132-133	94143-26232	48	Scada Connected	Done
127	5	M.MAHAVER FASHION	GS-133-A-134	94141-21139	47	Scada Connected	Done
128	5	M.MAHAVER GROUP	GS-135-136	94141-21139	47	Scada Connected	Done
129	5	M.S. PROCESS	GS-139-A-140	94143-25833	47	Scada Connected	Done
130	5	P.C. MILLS	GS-141-142	94141-20086	47	Scada Connected	Done
131	5	THULIWALA BLEACHING	GS-142-A-143	99296-19771	47	Scada Connected	Done
132	5	MASTER MICON	GS-145A- & 146	94141-20728	47	Scada Connected	Done
133	5	GANESH TEXTILES	GS-147-148	94141-22419	3	Scada Connected	Done
134	5	GANESH TEXTILES	GS-148-A-149	94141-22419	47	Scada Connected	Done
135	5	M.A. PRINTING WORKS	GS-150-151	9414123473	47	Scada Connected	Done
136	5	MEWAR FINISHING MILLS	GS-151-A-152	9414123473	80	Scada Connected	Done
137	5	GANPATI MILLS	GS-156-157	9314432414	62	Scada Connected	Done
138	5	SUNIL PROCESSORS	GS-158-159	92141-76577	62	Scada Connected	Done
139	5	ASHOK S/O NATHUJI KABALI	GS-197-A	70148-30703	32	Scada Connected	Done
140	5	K.G.N. ENTERPRISES	GS-199	9414382703	32	Scada Connected	Done
141	5	MADHUBAN PRINTS	GS-200	94141-22654, 94613-32654	34	Scada Connected	Done
142	5	MEHRAJ DYEING & FINISHING WORKS	GS-201	94141-22385	33	Scada Connected	Done
143	5	JAI KISHAN CHUNUILAL	GS-202	9414121590	33	Scada Connected	Done
144	5	CHANDAN SINGH S/O PABU SINGH	GS-203	94141-20725	33	Scada Connected	Done
145	5	KAILASH S/O NATHUJI	GS-204	90014-17200	32	Scada Connected	Done
146	5	BHAGWATI INDUSTRIES	GS-205	94141-22718	31	Scada Connected	Done
147	5	KOHINOOR TIE DYE	GS-206	9414382700	33	Scada Connected	Done
148	5	MANAK DYEING	GS-210	98290-55353	36	Scada Connected	Done
149	6	SURAJ PROCESS	E-223	94141-20350	106	Scada Connected	Done

5560

NOT
Advocate
Anand Prakash S.
137, Distt. Palli
Reg. No. 12139/20

PCIT.C.ATJ
NOTARY PALLI, DIS

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada	Auto Lock Status
150	6	SONU TEXTILES	E-224	94141-21622	96	Scada Connected	Done
151	6	MAHALAXMI COTTON MILLS (MANU PROCESS)	E-225	9829023696	95	Scada Connected	Done
152	6	SHUBHAM INDUSTRIES	E-230	94142-44710	96	Scada Connected	Done
153	6	M.D. PROCESS HOUSE	E-231	93148-56922	96	Scada Connected	Done
154	6	MOHINI PROCESS	E-233-A	94141-21369	49	Scada Connected	Done
155	6	JAI JAGDAMABA PROCESS	E-234	94146-13012	104	Scada Connected	Done
156	6	SONU INDUSTRIES	E-235	94141-21420	98	Scada Connected	Done
157	6	FARID MOHD. S/O ALLAHBAKSHJI	E-243	92144-42541	97	Scada Connected	Done
158	6	NAVEEN MEHTA	E-244	94141-23131	98	Scada Connected	Done
159	6	MAHAVEER DYIENG INDSTRIES	E-247	98290-20553	102	Scada Connected	Done
160	6	LOVELY PRINT MILLS	E-248	94141-22657	96	Scada Connected	Done
161	6	MOX RELIABLE IMPEX	E-249	94141-21622	113	Scada Connected	Done
162	6	BANJRANG PROCESS	F-274	94141-20146	48	Scada Connected	Done
163	6	BALAJI PROCESS	F-275	94141-21108	191	Scada Connected	Done
164	6	RENWALA TEXTILES	F-279	94131-29333	46	Scada Connected	Done
165	6	SHANKARLAL KAWAR	F-311	94141-20588	48	Scada Connected	Done
166	6	SHRI RAJARAM PRINTS PVT. LTD.	E-226-229	94141-21297	382	Scada Connected	Done
167	6	Chhipa Sabir Iqbal	E-245	9461209811	98	Scada Connected	Done
168	6	Tadakeshwar Rameshwar	E-236	0	96	Scada Connected	Done
169	6	Chhipa Yakub Ibrahim	E-246	94141-21986	98	Scada Connected	Done
170	7	CHHIPA FARID HUSAIN	F-251	94141-22680	48	Scada Connected	Done
171	7	PRAKASH PRINTS INDIA	F-250	94141-22710	65	Scada Connected	Done
172	7	MAHAVEER FAB TEX	F-253	94141-21540	49	Scada Connected	Done
173	7	SOMNATH TEXTILE	F-254	94131-29333	49	Scada Connected	Done
174	7	SHRIRAM DYEING & PTG. WORKS	F-255	94141-22248	49	Scada Connected	Done

Punayata Ind Area

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada	Auto Lock Status
175	7	SHRIRAM DYEING & PTG. WORKS	F-256	9414122248	49	Scada Connected	Done
176	7	PAWAN TEXTILE MILLS	F-261	94141-20022	49	Scada Connected	Done
177	7	BHAIRWA ASSOCIATE	F-262	93529-28400	49	Scada Connected	Done
178	7	KAVITA FABRICS	F-263	94141-19982	49	Scada Connected	Done
179	7	KAVITA PROCESS	F-264	94605-24701	49	Scada Connected	Done
180	7	MAHAVEER INDUSTRIES	F-265	9414122234	49	Scada Connected	Done
181	7	PIPAJI BLEACHING	F-267	94141-22706	49	Scada Connected	Done
182	7	JILANI FABRICS	F-268	9414325928	49	Scada Connected	Done
183	7	BMC TEXTILE	F-269	9413370760	48	Scada Connected	Done
184	7	MOHD. MEHBOOB SABIR JI	F-271	9214494201	55	Scada Connected	Done
185	7	JHALA TEXTILES	F-272-A	94141-22003	48	Scada Connected	Done
186	7	ROOPALI HAND PROCESS	F-273	94143-25863	64	Scada Connected	Done
187	7	MUSTAK AHMED NAGORI	G-1-281	94141-21095	25	Scada Connected	Done
188	7	MOHD. HUSAIN ABDUL GANIJI	G-1-282	9680932703	24	Scada Connected	Done
189	7	PUSHPADEVI MOOLDAS	G-1-284	8003338033	25	Scada Connected	Done
190	7	MARUDHAR INDUSTRIES	F-257	9414121390	49	Scada Connected	Done

Advocate
Anand Prakash Sili
Distt. Pali, (Raj.)
Reg. No. 12139/2011

P.C./T.C. ATTEST
NOTARY PALI, DIST. PALI

5562

Member Units Connected With SCADA Having Auto Lock

Sr. No.	Zone	Name of the Industry	Address	CETP KILD	Contact No	Present Status of Scada	Auto Lock Status
1	1	J.K. Printers	F-50/1	109.6	94141-21569	Scada Connected	Done
2	1	Jawer Industries	G-34-37	20.5	94141-20847	Scada Connected	Done
3	1	Kamal Kishore Madhulesh Kumar	G-49-50	8	94141-19982	Scada Connected	Done
4	1	ARIHANT IMPEX	G-41/42	14.4	94141-22459	Scada Connected	Done
5	1	M. DEEPAK INDUSTRIES	G-29-30	7	94142-05284	Scada Connected	Done
6	1	Paras Tex Prints	G-22-27	19.2	9414121121	Scada Connected	Done
7	2	Pankaj Kumar Mundra & Co.	E-68	129.5	94141-20442	Scada Connected	Done
8	2	S.R. Printing Works	F-52/3	20	94141-21533, 7877866533	Scada Connected	Done
9	2	Shankar Textile Industries	F-53/1	15	9414274236	Scada Connected	Done
10	2	Kiran Processing Centre	F-53/2	24.2	9414122536	Scada Connected	Done
11	2	Shri Jagdamba Dyeing and Ptg. Works	F-57	21	94141-23339	Scada Connected	Done
12	2	Vandana Textile Industries (M. Vikas Industries)	F-58/1	15.2	94141-20891	Scada Connected	Done
13	2	PARAS TEXTILE MILLS (AJANTA INDUSTRIES)	E-59/1	21.6	9414021121	Scada Connected	Done
14	3	Nahata Fabrics Ltd.	E-1-2	225	98281-22801	Scada Connected	Done
15	3	Nahata Textile Industries (Ashapurna Process)	E-4-5	40	9828122805	Scada Connected	Done
16	3	Adinath Textile Mills	E-6	30	94141-22943	Scada Connected	Done
17	3	Jai Textile	F-103	17	9413917363	Scada Connected	Done
18	4	Shri Jinendra Textiles	D-67	13	9414021595	Scada Connected	Done
19	4	Kalawati Fabrics Pvt. Ltd.	E-61	130	9414122657	Scada Connected	Done
20	4	G.D. Industries	E-69	24	9352946267	Scada Connected	Done
21	4	Chhajjar Textile Mills Pvt. Ltd. -II	E-70	6.5	93140-22530	Scada Connected	Done
22	4	D.K. Process Pvt. Ltd.	E-72	107.5	98281-21181	Scada Connected	Done

CETP FOUNDATION (PALI)

Sr. No.	Zone	Name of the Industry	Address	CETP KLD	Contact No	Present Status of Scada	Auto Lock Status
23	4	DHARIWAL INDUSTRIES	F-77-78	2.5	92613-57618	Scada Connected	Done
24	5	Surti Dupatta Palace	F-83	14	96601-56763	Scada Connected	Done
25	5	Sailani Print	F-84	20	9214447504,9414421686	Scada Connected	Done
26	5	Nahata Leasing Pvt. Ltd. (Daksh Cloth Mills)	F-98	20	94133-71805	Scada Connected	Done
27	5	Mahabali Textile	F-99	21	94141-21049	Scada Connected	Done
28	5	Mahalaxmi Textiles	F-100	13	93145-90858	Scada Connected	Done
29	5	Navbharat Industries	F-101-102	26	94141-22096	Scada Connected	Done
30	5	PRAMOD FABRICS	F-82	21.5	94141-22304	Scada Connected	Done
31	6	Kamala Prints	E-88	14.5	93140-21181	Scada Connected	Done
32	6	Bharat Vijay Industries	E-89	211.5	94141-22657	Scada Connected	Done
33	6	Rajasthan Industries	E-90	315	94141-22245,9414122657	Scada Connected	Done
34	6	Bharat Mahan Industries	E-91	26	94141-20992	Scada Connected	Done
35	7	Gulechha Printing Works	8-A	30	99297-11999	Scada Connected	Done
36	7	Bothra Textile Mills	32 - 34	32.84	94141-21121	Scada Connected	Done
37	7	Pragya Textile Private Limited	E-2	90	94141-21696	Scada Connected	Done
38	7	Balar Fabrics Pvt. Ltd.	E-3	534.5	98290-23696	Scada Connected	Done
39	7	Mayur Fashion	G-24-25	22.5	98281-22805, 9414120011	Scada Connected	Done
40	7	NARSINGH TEXTILE MILLS	F-35-36	19	9414121385	Scada Connected	Done
				2452.04			

Mahaveer Udhog

Sr. No.	Zone	Name & Address of the Industry	Address	CETP KLD	Present Status of Scada	Auto Lock Status
1		M.M. Textiles	20-A	38	Scada Connected	Done
2		Kanti Textile Industries	22	28.5	Scada Connected	Done

5564



P.C./T.C. ATT
NOTARY PALI, DIST



Member Units Connected With SCADA but Auto Lock pending

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada	Auto Lock Status
1	1	CHHIPA HAZI ROSHAN DYEING	E-24	9214425300	40	Scada Connected	Pending
2	2	BHAIRAV FAB TEX (Ramdev Textiles)	F-72	9414121332	10	Scada Connected	Pending
3	3	PHONEX DYEING & PRINTING INDUSTRIES	F-363	9413080536	7	Scada Connected	Pending
4	4	KUNDANMAL BASTIMAL	F-242	9351083510	41	Scada Connected	Pending
5	5	PREM TEXTILES (Narendra Textile Prints)	F-172	9414122235	9	Scada Connected	Pending
6	7	NATIONAL DYEING & PTG. WORKS	F-280	--	16	Scada Connected	Pending

P.C.T.C. ATTESTE
 20/11
 NOTARY PALI, DIST. PALI

9

Member Units Connected With SCADA but Auto Lock pending

Sr. No.	Zone	Name of the Industry	Address	Contact No	CETP KLD	Present Status of Scada	Auto-Lock Status
1	7	HAZI MOHD. BLEACHING WORKS	F-272	9414325863	32	Scada Connected	Pending



P.C./T.C. ATTESTED
[Signature]
NOTARY PALLI, DIST. PALLI

Member Units Connected With SCADA but Auto Lock pending

Sr. No.	Zone	Name of the Industry	Address	CETP KLD	Contact No	Present Status of Scada	Auto Lock Status
1	2	Bharat Vijay Textile Mills	F-51/1/2	16	94141-20992	Scada Connected	Pending



P.C./T.C. ATTESTED
20/11/2016
NOTARY PALI, DIST. PALI (RAJ.)

(9)



P.C./T.C. ATTESTE
 NOTARY PALLI, DIST. PALLI

96

5568

Mandia Road

Member Units Connected With SCADA Having Flow Meter Flange Welding

S.NO.	UNITS NAME	ZONE	ADDRESS	Cleaning and Welding Status
1	KHAWAJA DYIENG CO.	Zone 1	E-23	Done
2	J.K process	Zone 1	E-48	Done
3	SONU INDUSTRIES	Zone 1	E-26	Done
4	MUKESH DYEING CO.	Zone 1	E-19	Done
5	Sonu Dyeing and Printing Works	Zone 1	E-26 B	Done
6	S.S. ENTERPRISES	Zone 1	E-34	Done
7	vijay Aanand	Zone 1	E-28	Done
8	MANOJ TEXTILES	Zone 1	E-29	Done
9	MEHTA FABRICS	Zone 1	E-30	Done
10	MONIKA MILLS	Zone 1	E-32	Done
11	Sangam Process	Zone 1	E-33	Done
12	Mehta cottan mills	Zone 1	E-35	Done
13	M.P. TEXTILES	Zone 1	E-37-A	Done
14	JAIN PRINTING WORKS	Zone 1	E-41	Done
15	Mahaveer Trading Company	Zone 1	E-42	Done
16	SUPARSWA INDUSTRIES	Zone 1	E-43	Done
17	RISHABH DYEING IND.	Zone 1	E-49	Done

18	K.M. TEXTILES MILLS	Zone 1	E-5	Done
19	JAGDISH DYEING	Zone 1	E-6	Done
20	Ramesh Traders	Zone 1	E-27	Done
21	ARORA TEXTILES	Zone 2	E-56	Done
22	MOHAN TEXTILES INDUSTRIES	Zone 2	F-81	Done
23	SHREE RAJARAM TEXTILES	Zone 2	F-343-346	Done
24	KAMLA TEXTILES MILLS	Zone 2	E-347	Done
25	LODHA FABRICS	Zone 2	E-348	Done
26	DHANSHREE FABRICS (P) LTD.	Zone 2	E-46-A	Done
27	Naresh Trading Co.	Zone 2	E-54-B	Done
28	ARUNA PROCESS	Zone 2	E-54-C	Done
29	Ramautar Textile Mills	Zone 2	E-55	Done
30	VINAYAK COTTON MILLS	Zone 2	E-57	Done
31	NAHTA ENTERPRISES	Zone 2	E-59	Done
32	SHAH D.M. TEXTILES PVT. LTD.	Zone 2	E-60	Done
33	SAPNA PRINTS	Zone 2	E-61-A	Done
34	NAKODA BHERAV IND.	Zone 2	E-61-B	Done
35	BANKEY BIHARI PROCESS LTD.	Zone 2	E-63	Done
36	Dhanpati Dye Tex Pvt. Ltd.	Zone 2	E-64	Done



P.C./T.C. ATTE:
NOTARY PALLI, DIST. PA.

97

5569



P.C. T. G. ATTE
NOTARY PALI, DIST. P

98

5570

37	DHANVARSHA DYEING	Zone 2	E-65	Done
38	SHREE RAJA RAM PRINTS	Zone 2	E-66	Done
39	MOHIT INDUSTRIES	Zone 2	F-326-27	Done
40	TULSI COTTON MILLS	Zone 2	F-331-33	Done
41	D. PAWAN PRINTS	Zone 2	F-333-A	Done
42	ARIHANT INDUSTRIES	Zone 2	F-337	Done
43	SHREE RAJARAM MILLS	Zone 2	F-338-342	Done
44	KUSUM DYEING & PTG. WORKS	Zone 2	F-70-71	Done
45	MICKLE MILLS	Zone 2	F-74	Done
46	GEM TEXTILES MILLS	Zone 2	F-75	Done
47	MOHAN FEB TEX	Zone 2	F-76	Done
48	BOHRA & BOHRA	Zone 2	F-77	Done
49	GANDHI TEXTILES MILLS	Zone 2	F-79-80	Done
50	JAI VIJAY PRINTERS	Zone 2	F-68	Done
51	AGARWAL DYEING IND.	Zone 2	E-62	Done
52	BHAIRAV FAB TEX (Ramdev Textiles)	Zone 2	F-72	Done
53	PIYUSH FABRICS	Zone 3	F-359-360	Done
54	BHANSALI DYEING	Zone 3	GB-370	Done
55	USHA PROCESSORS	Zone 3	F-133	Done



P.C./T.C. ATTE
20/11
NOTARY PALI, DIST. P.

99

5571

56	SURAJ KIRAN FABRICS	Zone 3	F-136-37	Done
57	MANIDHARI TEX PVT.LTD.	Zone 3	F-141	Done
58	KIRTI FINISHING WORKS	Zone 3	F-355	Done
59	SANEHDEEP INDUSTRIES	Zone 3	F-358	Done
60	M.R. TEXTILES	Zone 3	F-86	Done
61	PARAS DYEING & PTG. WORKS	Zone 3	E-112	Done
62	NAND KISHORE BLEACHING	Zone 3	F-126	Done
63	HEENA TEXTILES	Zone 3	F-129	Done
64	LODHA TEXTILES MILLS	Zone 3	F-131	Done
65	VINOD FABRICS	Zone 3	F-349-50	Done
66	M.J. TEXTILES INDUSTRIES	Zone 3	F-357	Done
67	SHREE NIWAS PTG. INDUSTRIES	Zone 3	F-364	Done
68	MEHTA TEXTILES INDUSTRIES	Zone 3	F-365	Done
69	ROOPCHAND CHOTMAL	Zone 3	F-366	Done
70	ANAND TEXTILES	Zone 3	F-82	Done
71	Mehta dyeing works	Zone 3	F-84	Done
72	PARASRAM TEXTILES	Zone 3	F-85	Done
73	MANGALDEEP FABRICS PVT. LTD.	Zone 3	F-87-88	Done
74	PARAS TEXTILES INDUSTRIES	Zone 3	F-89-90	Done



P.C./T.C. ATTEST
20/11
NOTARY PALLI, DIST. PALLI

109

5572

75	SHEETAL CHEM. (ASHIS POLY)	Zone 3	GA-98-99A	Done
76	METRO INDUSTRIES	Zone 3	F-91	Done
77	GANESH PRINTING INDUSTRIES	Zone 3	F-93	Done
78	SHREE PARASNATH INDSTRITIES	Zone 3	F-94	Done
79	PADAM PRABHU PROCESS	Zone 3	GA-100	Done
80	NAKODA INDUSTRIES	Zone 3	GA-102	Done
81	D.M. TEXTILES	Zone 3	GA-104-106	Done
82	GOTAWAT TEXTILES	Zone 3	GA-107-108	Done
83	SARASWATI DYEING CO.	Zone 3	GA-110-111	Done
84	SHREE BHERAV ENTERPRISES	Zone 4	F-217-A	Done
85	MAHARAJA TEXTILES MILLS	Zone 4	E-17	Done
86	JAI JINENDRA PROCESSORS SC	Zone 4	E-159-B	Done
87	VIJAY LAXMI COTTON MILLS SC	Zone 4	GA-185-86	Done
88	MAHAVEER DYEING	Zone 4	E-14	Done
89	G.L. & BROTHERS	Zone 4	E-12	Done
90	VOHRA FABRICS (BOMBAY)	Zone 4	E-13	Done
91	FASHION FABRICS	Zone 4	E-158	Done
92	PRINCE TEXTILES MILLS	Zone 4	E-159-A	Done
93	PRAGATI FABRICS PVT. LTD.	Zone 4	E-15-A	Done



P.C./T.C. ATTES
NOTARY PALLI, DIST. P.

101

5573

94	NAKODA PROCESSORS	Zone 4	E-160	Done
95	MEHTA DYEING & PTG. WORKS	Zone 4	E-162	Done
96	M.G. TEX. IND.	Zone 4	E-163	Done
97	VINOD TEXTILES MILLS	Zone 4	F-142-143	Done
98	LALIT COTTON MILLS	Zone 4	F-145	Done
99	RAJA DYEING	Zone 4	F-146	Done
100	DIAMOND CHEMICALS	Zone 4	F-148	Done
101	VADERA INDUSTRIES	Zone 4	F-149	Done
102	KAWAR FABRICS	Zone 4	F-213	Done
103	HAZI MOHD. BLEACHING WORKS	Zone 4	F-216	Done
104	RAJASTHAN PRINTS	Zone 4	F-236	Done
105	NARESH PTG. IND.	Zone 4	F-237	Done
106	BHATI TEXTILES	Zone 4	F-237-A	Done
107	Mansarover Industries & Khivrah Mehta	Zone 4	F-239-248	Done
108	CHOPRA TRADING CO.	Zone 4	F-240	Done
109	HARENDRA TEXTILES	Zone 4	GB-371-372	Done
110	MAHIMA DYEING	Zone 4	GB-373A-374	Done
111	PRAMOD INDUSTRIES	Zone 4	R-397	Done
112	M.B. INDUSTRIES	Zone 5	F-205-A	Done



P.C. T.C. DATES
20/11/2011
NOTARY PALI, DIST. PA

102

5574

113	GYAN DYEING WORKS	Zone 5	F-121-22	Done
114	M M Industries (GARIMA TEXTILES)	Zone 5	F-165	Done
115	MAA PADMAVATI PROCESS	Zone 5	F-169	Done
116	B.K. PROCESS	Zone 5	F-114	Done
117	MANGILAL MAHENDRA KUMAR	Zone 5	F-115	Done
118	SHREE PRINTS	Zone 5	F-115-A -116	Done
119	SULEMAN ALLABUX	Zone 5	F-117-18	Done
120	G.G.F. INDUSTRIES	Zone 5	F-119	Done
121	DHAN LAXMI MILLS	Zone 5	f-120	Done
122	Bharat udhyog	Zone 5	F-123-124	Done
123	GOPAL TEXTILES INDUSTRIES	Zone 5	F-125	Done
124	SHANTI TEXTILES IND.	Zone 5	F-164	Done
125	tmt corporation	Zone 5	f-166-166A	Done
126	GOOD LUCK HAND PROCESS	Zone 5	F-167	Done
127	SUNIL PROCESS (KB.)	Zone 5	F-167-A	Done
128	MANGAL INDUSTRIES (MAHAVEER TES)	Zone 5	F-169-A	Done
129	SIREMAL SOHANLAL	Zone 5	F-170	Done
130	MAHENDRA INDUSTRIES	Zone 5	F-171	Done
131	PREM TEXTILES	Zone 5	F-172	Done



P.C./T.G. ATTE
22/5/2011
NOTARY PALI, DIST. PA

5575


132	MONU INDUSTRES	Zone 5	F-209	Done
133	MAHENDRA DEING & PTG. WORKS	Zone 5	F-210	Done
134	PARASMAL NEMICHAND	Zone 5	F-212	Done
135	SANKHLECHA BROTHERS	Zone 5	F-219	Done
136	Kusum Text (Gajendra Ent.)	Zone 5	F-224	Done
137	LODHA TEXILE INDUSTRIES	Zone 5	F-225-A	Done
138	VINITA TEX (PRAKAS IND.)	Zone 5	F-226	Done
139	B.D. TEXTILES MILLS	Zone 5	F-226-A	Done
140	P.N. PROCESSERS	Zone 5	GA-187	Done
141	MUNI SURAT MILLS	Zone 5	F-218 & 235	Done
142	RAJESHKUMAR KHUMANCHAND PATAWARI	Zone 5	F-204	Done
143	SEEMANDER FABRICS PVT. LTD.	Zone 6	F-168-168-A	Done
144	POOJA TEXTILE /NEHA TEXTILES	Zone 6	E-324-B,324-A	Done
145	BIMAL GROUP	Zone 6	E-409-A	Done
146	MADHUR TEXTILES MILLS	Zone 6	F-173-AB	Done
147	SATKAR PROCESS	Zone 6	F-174	Done
148	B.R. PROCESS (BHARAT PROCESS)	Zone 6	F-176	Done
149	Rajasthan textile Agency	Zone 6	F-177	Done
150	FANCY HAND PROCESS INDUSTRIES	Zone 6	F-179	Done



P.C./T.C. ATTES
NOTARY PALI, DIST. PALI

5576

151	Vinod Processors	Zone 6	f-180	Done
152	GAJENDRA TEXTILES	Zone 6	F-181	Done
153	MAMTA DYEING	Zone 6	F-183	Done
154	MANOJ DYEING PVT. LTD.	Zone 6	F-201-A	Done
155	VIKRAM TEXTILES MILLS	Zone 6	F-202-B	Done
156	B.D. INDUSTRIES	Zone 6	F-202-D	Done
157	ANKIT PROCESS	Zone 6	F-227	Done
158	ANKUR TEXTILE INDUSTRIES	Zone 6	F-311	Done
159	Agrawal Cotton Mills	Zone 6	F-312	Done
160	M.G.GROUP	Zone 6	F-314	Done
161	MUKESH FINISHING WORKS	Zone 6	F-319-20	Done
162	CHOPRA INDUSTRIES	Zone 6	F-390	Done
163	BHAGYA LAXMI INDUSTRIE S	Zone 6	F-394	Done
164	JAI SHREE SILICATE	Zone 6	F-396-A	Done
165	G.K. INDUSTRIES	Zone 6	F-411	Done
166	ROSHAN CHEMICALS	Zone 6	GA-189	Done
167	MEHTAB TEXTILES INDUSTRIES	Zone 6	GA-191	Done
168	AGARWAL TEXTILES MILLS	Zone 6	GA-193	Done
169	AGARWAL PRINTERS	Zone 6	GA-193A	Done



P.C./T.C. ATTE
 NOTARY PALI, DIST. P.

5577

170	RATHI TEXTILES MILLS	Zone 6	GA-194A	Done
171	NAKODA BHARAV IND.	Zone 6	F-202-C	Done
172	M. MAHAVEER GROUP (MEHTA FINISHING MILLS)	Zone 6	F-388	Done
173	SAVITA TEXTILES	Zone 7	F-228	Done
174	SHREE KRISHNA TEXTILE MILLS	Zone 7	F-277	Done
175	S.R. TEXTILES	Zone 7	F-250	Done
176	Suri Rajendra Textile Mills (SARASWATI)	Zone 7	F-227-A	Done
177	MANAN PRINTS	Zone 7	F-230-31	Done
178	MAHVEER PRODUCT	Zone 7	F-232	Done
179	CHANDANMAL KUNDANMAL SHA	Zone 7	F-233	Done
180	SHANKHLECHA TEX IND.	Zone 7	F-234	Done
181	SHANKHLECHA INDUSTRIES	Zone 7	F-234-A	Done
182	PREMIER INDUSTRIES	Zone 7	F-245	Done
183	S. KUMAR & CO.	Zone 7	F-246-47	Done
184	AGARWAL INDSUTRIES	Zone 7	F-255-255A	Done
185	MARUDHARA FAB TEX	Zone 7	F-258-59	Done
186	P.P. PROCESS	Zone 7	F-263	Done
187	BHARAT RATAN INDUSTRIES	Zone 7	F-265	Done
188	M. Mahveer Felt	Zone 7	F-265-A	Done



P.C./T.C. ATTES
NOTARY PALI, DIST. PALI


(Handwritten signature)

(Handwritten mark)

5578

189	MITHOBA MILLS	Zone 7	F-269-A	Done
190	ELITE TRADERS	Zone 7	F-270-A	Done
191	VIKASH FABRISC	Zone 7	F-274	Done
192	JYOTI FABRICS	Zone 7	F-276	Done
193	KAMLA PROCESSING CENTER	Zone 7	F-278	Done
194	Bombay dyeing & printing works	Zone 7	F-284	Done
195	M. DILIP TEXTILES	Zone 7	F-289	Done
196	MEHBOOB PRINTING	Zone 7	F-295-96	Done
197	SHRI KESHARIYAJI DYEING & INDUSTRIES	Zone 7	F-297-297A	Done
198	GADIYA TEXTILES MILLS	Zone 7	F-300A	Done
199	GODAWARI TEXTILES MILLS	Zone 7	F-301-302	Done
200	MAHABEER PRINTS	Zone 7	F-301-A	Done
201	GANPATI FASHION	Zone 7	F-306 A	Done
202	SHREEKANT PROCESS PVT. LTD. SC	Zone 7	F-307-B	Done
203	BLUE CHIP FABRICS PVT. LTD.	Zone 7	R-400-401	Done
204	PANNA TEXTILES IND.	Zone 7	R-403	Done
205	VARDHMAN ENTERPRISES	Zone 7	R-407	Done
206	Pooja fab tex pvt ltd	Zone 7	R-407A	Done
207	VISHAVNATH DYEING & PTG. WORKS	Zone 7	F-228-A	Done

208	ROSHAN PRINTING WORKS	Zone 7	F-256	Done
209	Ajanta Textile	Zone 7	F-272-A	Done



P.C./T.C. ATTESTED
 28/01/17
 NOTARY PALI, DIST. PALI (RAJ.)

(187)

5579

Punayata ind.Area

Member Units Connected With SCADA Having Flow Meter Flange Welding

S.NO.	UNITS NAME	ZONE	ADDRESS	Cleaning and Welding Status
1	Ramesh Industries	Zone 1	G-1-18 A	Done
2	Shri Dyeing Process	Zone 1	F-1	Done
3	Rajkamal Felt Finishing Works	Zone 1	F-11	Done
4	Manshri textile	Zone 1	F-12	Done
5	Shri Ganesh Textile Industries	Zone 1	F-13	Done
6	Gajanand Dyeing Industries	Zone 1	F-14	Done
7	Manoj Felt Finishing Works	Zone 1	F-15	Done
8	Kamlesh Jain S/o Ugamraj Jain	Zone 1	F-17	Done
9	Vipul Kumar Dakaliya	Zone 1	F-18	Done
10	Padam Prabhu Fabrics	Zone 1	F-2	Done
11	Rajnish Karnawat	Zone 1	F-3	Done
12	Samiksha Process House (Naresh Kumar)	Zone 1	F-4	Done
13	V. Prakash & Company	Zone 1	F-5	Done
14	Sumati Process	Zone 1	F-6	Done
15	PUSHPATRAJ SOHANLAL	Zone 1	F-7	Done
16	Gorav Textile Mills	Zone 1	F-8	Done
17	Mohan Muri Mills	Zone 1	G-1-18 E	Done
18	Sangeeta Prints	Zone 1	G-1-18-B	Done
19	M.M.I. Prints	Zone 1	G-1-18-D	Done



P.C./T.C.ATTES
NOTARY PALI, DIST. PALI

5580



P.C./T.C ATTEST
 NOTARY PALI, DIST. PALI

(Handwritten signature)

109

5581

20	Micro Mills Unit No. II	Zone 1	G-1-18-G	Done
21	Ganpati Finishing Works	Zone 1	G-1-21	Done
22	Manvi Mills	Zone 1	G1-22,23,24	Done
23	Nakoda Dhulai	Zone 1	G-1-25	Done
24	Aruna Finishin Works(Close)	Zone 1	F-16	Done
25	Shankshwar Industries	Zone 2	F-63	Done
26	K.K. Dyeing Industries	Zone 2	F-50	Done
27	BIYANI PROCESS	Zone 2	F-58	Done
28	Sainath Bleaching Ind.	Zone 2	F-65	Done
29	K.B. Syncotex Pvt. Ltd.	Zone 2	F-68-69	Done
30	VINITA PROCESS (Prwati dyeing)	Zone 2	F-51	Done
31	Suman Processors	Zone 2	F-52	Done
32	Kohinoor Asli Lungiwala Pvt. Ltd.	Zone 2	F-53	Done
33	Abdul Majid S/o Allah Buxji	Zone 2	F-55	Done
34	Chhipa Nabuji Mushaji Nagori	Zone 2	F-56	Done
35	Goutam Tex	Zone 2	F-57	Done
36	Mahalaxmi textiles	Zone 2	f-59	Done
37	SANGEETA FAB TEX(Akshay Industries)	Zone 2	F-60	Done
38	MAHAVEER PROCESS	Zone 2	F-62	Done
39	Yashin Husain Dhulaiwala	Zone 2	F-64	Done
40	Sokin Bleaching Works SC	Zone 2	F-66	Done
41	Shri Padamawati Dyeing	Zone 2	F-72	Done
42	Mewar Dyeing Industries	Zone 2	F-74	Done



P.C./T.C. ATTIES
 20/1
 NOTARY PALI, DIST. PALI

110

5582

43	Sunil Finishing Works	Zone 2	F-75	Done
44	Motiwala Tex Prints	Zone 2	F-76	Done
45	Sandeep Textile	Zone 2	F-80-81	Done
46	Neknam Desizing Works	Zone 2	G-1-84	Done
47	lala ram udaram mali	Zone 2	G-1-86	Done
48	SUNIL PROCESS	Zone 2	G-1-87	Done
49	Bhagaya Laxmi Fabric	Zone 2	G-1-88	Done
50	BHANWARIWALA TEX SC	Zone 2	F-61	Done
51	RIZAVI PRINT	Zone 2	F-70	Done
52	Sumermal Pukhraj	Zone 2	F-77	Done
53	Manjoor dyeing co.	Zone 2	F-67	Done
54	Radharaman Tex Mills (Rajendra Proccs)	Zone 2	F-73	Done
55	MAHENDRA INDUSTRIES	Zone 3	gs-31	Done
56	Ramesh Desizing	Zone 3	G-1-100	Done
57	Daga Dyeing & Ptg. Works	Zone 3	G-1-101	Done
58	ABDUL RASHID ALLABUX JI	Zone 3	G-1-102	Done
59	Kaluram Choudhary	Zone 3	G-1-105	Done
60	M.G. Bleaching	Zone 3	G-1-106	Done
61	K. NAKODA BHERAV INDUSTRIES	Zone 3	G-1-93	Done
62	Kamal Fab Tex	Zone 3	G-1-95	Done
63	Yakub Bhai Choudhary Farid Mohd.	Zone 3	G-1-97	Done
64	Star Process	Zone 3	G-1-98	Done
65	Jai Durga Process	Zone 3	GS-28	Done



P.C./T.C. ATTE
 NOTARY PALI, DIST. P

(Signature)

(Handwritten mark)

5583

66	Yasin Prints	Zone 3	GS-30	Done
67	mahveer industries	Zone 3	GS-32	Done
68	Bhanwarlal Gupta	Zone 3	GS-33	Done
69	M.MAHAN INDUSTRIES	Zone 3	GS-34	Done
70	VIVEK PRASAD	Zone 3	GS-35	Done
71	Shri Mahalaxmi Textile	Zone 3	GS-37	Done
72	Fataji Karim ji	Zone 3	GS-38	Done
73	Mdata hand process	Zone 3	GS-39	Done
74	M.S. Process	Zone 3	GS-40	Done
75	M.S. Prints	Zone 3	GS-41	Done
76	CHIPPA SULTAN HUSSAIN MOTIWALA	Zone 3	GS-44	Done
77	Sandeep Textile	Zone 3	GS-45	Done
78	Sandeep Textile	Zone 3	GS-46	Done
79	Sandeep Textile(Samim Shekh W/o Mustak Ahemad)	Zone 3	GS-47	Done
80	FASHION PROCESSORS	Zone 3	GS-48	Done
81	G.S. Textiles SC	Zone 3	GS-36	Done
82	Agarwal Textiles Industries	Zone 4	F-196-A	Done
83	AJAMI DYEING & PTG. MILLS	Zone 4	F-176	Done
84	Arihant supertex Mart pvt. Ltd.	Zone 4	F-194	Done
85	Datar Industries	Zone 4	F-188	Done
86	Ganesh Textile	Zone 4	F-186	Done
87	Ganesh Textiles	Zone 4	F-195	Done
88	JAGDAMBA PROCESS	Zone 4	F-193	Done



P.C.T.G. ATTE:
Anand Prakash Suktharia
Pali, Distt. Pali (Raj.)
Reg. No. 12139/2016
NOTARY PALI, DIST. PA
20/11

112

5584

89	Kantilal Bhansali	Zone 4	F-191	Done
90	M/S SUSHMA INDUSTRIES	Zone 4	F-190	Done
91	MAHAVEER PROCESS	Zone 4	F-174	Done
92	Malani Dyeing	Zone 4	F-181	Done
93	MARUTI BLEACHING	Zone 4	F-183	Done
94	MATESHWARI DYEING	Zone 4	F-166	Done
95	Motiwala Mills	Zone 4	F-189	Done
96	NAGMANI PROCESS	Zone 4	F-170	Done
97	Nakoda bleaching	Zone 4	F-185	Done
98	NAKODA TEXTILES	Zone 4	F-169	Done
99	Nitesh Industries	Zone 4	F-184	Done
100	Nitesh Textiles	Zone 4	F-164	Done
101	Rishabh Dyeing Industries	Zone 4	F-168	Done
102	Rishabh Industries	Zone 4	F-177	Done
103	S.K. Industries	Zone 4	F-187	Done
104	SHANKHESHWAR FABRICS	Zone 4	F-182	Done
105	SHIVSHAKTI BLEACHING	Zone 4	F-192	Done
106	Shri Keshariyaji Dyeing Works	Zone 4	F-196	Done
107	Sudharsan Bleaching	Zone 4	F-172-173	Done
108	Vijay Industries	Zone 4	F-165	Done
109	VIKAS FAB TEX	Zone 4	F-178	Done
110	A.R. SHARMA FAB TEX	Zone 5	GS-111	Done
111	Arihant Proccs	Zone 5	GS-121	Done



P.C./T.C. ATTIES
 NOTARY PALI, DIST. PA

5585

112	Bhagwati Industries	Zone 5	GS-205	Done
113	Bherav process	Zone 5	GS-122	Done
114	Chandan Singh S/o Pabu Singh	Zone 5	GS-203	Done
115	Chhipa Gafur Majid S/o Ibrahimji	Zone 5	GS-128	Done
116	Fashion Prints	Zone 5	GS-112	Done
117	Ganesh Textiles	Zone 5	GS-147-148	Done
118	GANESH TEXTILES	Zone 5	GS-117	Done
119	GANESH TEXTILES[RKJ]	Zone 5	GS 148A-149	Done
120	Garpati Mills	Zone 5	GS-156-157	Done
121	GOODLUCK DYEING	Zone 5	GS-132-133	Done
122	Jai Kishan Chunuilal	Zone 5	GS-202	Done
123	K.G.N ENTERPRISES	Zone 5	GS-199	Done
124	Kailash Chandra Mangilal	Zone 5	GS-113	Done
125	Kailash S/o Nathuji	Zone 5	GS-204	Done
126	kirti process house	Zone 5	GS-110	Done
127	Kohinoor Tie Dye	Zone 5	GS-206	Done
128	Kushal Industries	Zone 5	GS-127	Done
129	M.A. PRINTING WORKS	Zone 5	GS-150-151	Done
130	M.MAHAVEER FASHION(Aruna Textile Mills)	Zone 5	GS-133A-134	Done
131	M.MAHAVEER GROUP(Aruna Textile Mills)	Zone 5	GS-135-136	Done
132	M.S. Process	Zone 5	GS-139A-140	Done
133	Mahaveer Prints	Zone 5	GS-200	Done
134	MANAK DYEING	Zone 5	GS-210	Done



P.C./T.C. ATTE
 NOTARY PALI, DIST. I

(Signature)

(Signature)

5586

135	Master Micon	Zone 5	GS-145A- & 146	Done
136	Mehraj Dyeing & Finishing Works	Zone 5	GS-201	Done
137	Mewar Finishing Works	Zone 5	GS 151A-152	Done
138	MOHD. IQBAL SC	Zone 5	GS-114	Done
139	NAHATA INDUSTRIES	Zone 5	GS-118	Done
140	Nakoda Print	Zone 5	GS-144-145	Done
141	PC MILLS	Zone 5	Gs-141-142	Done
142	Raj Kumar Textiles	Zone 5	GS-124	Done
143	RAJJA PROCESS	Zone 5	GS-123	Done
144	Shri Chandra Prabhu Textiles	Zone 5	GS-131	Done
145	Sourabh Bleaching	Zone 5	GS-125	Done
146	SUNIL PROCESS	Zone 5	GS-158-159	Done
147	Sunlight Industries	Zone 5	GS-116	Done
148	Tanesh Process	Zone 5	G-1-287	Done
149	Thuliwala Bleaching	Zone 5	GS-142-143	Done
150	BALAJI PROCESS	Zone 6	F-275	Done
151	Banjrang Process	Zone 6	F-274	Done
152	Chhipa Sabir Iqbal	Zone 6	E-245	Done
153	Chhipa Yakub Ibrahim	Zone 6	E-246	Done
154	DARSHA TEXTILES / SONU INDUSTRIES	Zone 6	E-235	Done
155	FARID MOHD. S/O ALLAHBAKSHJI	Zone 6	E-243	Done
156	JAI JAGDAMBA PROCESS	Zone 6	E-234	Done
157	M.D. PROCESS HOUSE SC	Zone 6	E-231	Done



P.C./T.C. ATTES
 NOTARY PALI, DIST. PALI

(Handwritten signature)

115

5587

158	MAHAVEER DYEING INDUSTRIES	Zone 6	E-247	Done
159	Mhalaxmi Cotton Mills (MONU PROCESS)	Zone 6	E-225	Done
160	MOHINI PROCESS	Zone 6	E-233-A	Done
161	MOX RELIABLE IMPEX	Zone 6	E-249	Done
162	Naveen Mehta	Zone 6	E-244	Done
163	Renwala Textiles	Zone 6	F-279	Done
164	SHANKARLAL KAWAR	Zone 6	F-311	Done
165	SHREE RAJARAM PRINTS PVT. LTD.	Zone 6	E-226-229	Done
166	Shubham Industries(Chandra Process)	Zone 6	E-230	Done
167	SONU TEXTILES	Zone 6	E-224	Done
168	SURAJ PROCESS	Zone 6	E-223	Done
169	Tadkeswar Rameshwar	Zone 6	E-236	Done
170	B.M.C. Textile	Zone 7	F-269	Done
171	Bhairwa Associate	Zone 7	F-262	Done
172	CHHIPA FARID HUSAIN	Zone 7	F-251	Done
173	Jhala Textiles	Zone 7	F-272-A	Done
174	JILANI FABRICS SC	Zone 7	F-268	Done
175	KAVITA FABRICS	Zone 7	F-263	Done
176	KAVITA PROCESS	Zone 7	F-264	Done
177	MAHAVEER FAB TEX	Zone 7	F-253	Done
178	Mahaveer Industries	Zone 7	F-265	Done
179	MARUDHAR INDUSTRY	Zone 7	F-257	Done
180	Mohd. Husain Abdul Ganiji	Zone 7	G-1-282	Done



181	Mohd. Mehboob Sabir Ji	Zone 7	F-271	Done
182	Mustak ahmed Nagori	Zone 7	G-1-281	Done
183	Pawan Textile Mills	Zone 7	F-261	Done
184	Pipaji Bleaching	Zone 7	F-267	Done
185	Prakash Prints India	Zone 7	F-250	Done
186	Pushpadevi Mooldas	Zone 7	G-1-284	Done
187	ROOPALI HAND PROCESS	Zone 7	F-273	Done
188	Shri Ram Dyeing & Printing Works	Zone 7	F-255	Done
189	SHRIRAM DYEING & PTG. WORKS	Zone 7	F-256	Done
190	SOMNATH TEXTILE	Zone 7	F-254	Done

P.C./T.O. ATTES
27/10/11
NOTARY PALI, DIST. PA

5588

Industrial Area List

Member Units Connected With SCADA Having Flow Meter Flange Welding

S.NO.	UNITS NAME	ZONE	ADDRESS	Cleaning and Welding Status
1	ADINATH TEXTILES MILLS	Ind Area	E-6	Done
2	ARIHANT IMPEX	Ind Area	G-41-42	Done
3	BHARAT MAHAN INDUSTRIES	Ind Area	E-91	Done
4	BHARAT VIJAY INDUSTRIES	Ind Area	E-89	Done
5	D.K. PROCESS PVT.LTD.	Ind Area	E-72	Done
6	G.D. INDUSTRIES	Ind Area	E-69	Done
7	JAI TEXTILE	Ind Area	F-103	Done
8	JAWER INDUSTRIES	Ind Area	G-34-37	Done
9	KALAWATI FABRICS	Ind Area	E-61	Done
10	KAMALKISHORE MADHULESH KUMAR	Ind Area	G-49-50	Done
11	KAMLA PRINTS	Ind Area	E-88	Done
12	KANTI TEXTILES IND. (Udyog Nagar)	Ind Area	22	Done
13	KIRAN PROCESSING CENTER	Ind Area	F-53/2	Done
14	MAHABALI TEXTILES	Ind Area	F-99	Done
15	Mahalaksmi Textile	Ind Area	F-100	Done
16	MAYUR FASHION	Ind Area	G-24-25	Done
17	NAHATA FABRICS IND.	Ind Area	E-1-2	Done



P.C./T.C. ATTESTED
 18/02/11
 NOTARY PALI, DIST. PALI (RAJ.)

117

5589



P.C./T.C. ATTESTED
 NOTARY PALLI, DIST. PALLI (RAJ.)

118

5590

18	NAHATA LIZING PVT.LTD.	Ind Area	F-98	Done
19	NAHATA TEX. IND.	Ind Area	E-4-5	Done
20	NARSINGH TEX. MILLS	Ind Area	F-35-36	Done
21	NEW BHARAT INDUSTRIES	Ind Area	F-101-102	Done
22	PANKAJ KUMAR MUNDRA & CO.	Ind Area	E-68	Done
23	PARAS TEX PRINT	Ind Area	G-22-27	Done
24	PRAGYA TEXTILES PVT.LTD.	Ind Area	E-2	Done
25	PRAMOD FABRICS	Ind Area	F-82	Done
26	RAJASTHAN INDUSTRIES	Ind Area	E-90	Done
27	S.R. PRINTING WORSK	Ind Area	F-52/3	Done
28	SELANI PRINTS	Ind Area	F-84	Done
29	SHANKAR TEXTILES INDUSTRIES	Ind Area	F-53-1	Done
30	SHREE JITENDRA TEXTILES	Ind Area	D-67	Done
31	Shri Jagdamba Dyeing and PTG.Works	Ind Area	F-57	Done
32	SHUBHAM FABRICS	Ind Area	F-73-76	Done
33	SURTI DUPTA PALACE	Ind Area	F-83	Done



P.C./T.O. ATTESTED
 25/11/2019
 NOTARY PALI, DIST. PALI (RAJ.)

119

Mandla Road

Member Units Connected With SCADA Having Flow Meter Calibaretion

S.NO.	UNITS NAME	ZONE	ADDRESS	Flow Meter Calibaretion
1	KHAWAJA DYIENG CO.	Zone 1	E-23	Done
2	J.K process	Zone 1	E-48	Done
3	SONU INDUSTRIES	Zone 1	E-26	Done
4	MUKESH DYEING CO.	Zone 1	E-19	Done
5	Sonu Dyeing and Printing Works	Zone 1	E-26 B	Done
6	S.S. ENTERPRISES	Zone 1	E-34	Done
7	vijay Aanand	Zone 1	E-28	Done
8	MANOJ TEXTILES	Zone 1	E-29	Done
9	MEHTA FABRICS	Zone 1	E-30	Done
10	MONIKA MILLS	Zone 1	E-32	Done
11	Sangam Process	Zone 1	E-33	Done
12	Mehta cottan mills	Zone 1	E-35	Done
13	KESARIYAJI TEXTILE INDUSTRIES	Zone 1	E-37-A	Done
14	M.P. TEXTILES	Zone 1	E-37-A	Done
15	JAIN PRINTING WORKS	Zone 1	E-41	Done
16	Mahaveer Trading Company	Zone 1	E-42	Done
17	SUPARSWA INDUSTRIES	Zone 1	E-43	Done
18	RISHABH DYEING IND.	Zone 1	E-49	Done
19	K.M. TEXTILES MILLS	Zone 1	E-5	Done



P.C./T.C. ATTESTED
28/10/11
NOTARY PALI, DIST. PALI (RAJ.)

120

5592

20	JAGDISH DYEING	Zone 1	E-6	Done
21	Ramesh Traders	Zone 1	E-27	Done
22	ARORA TEXTILES	Zone 2	E-56	Done
23	MOHAN TEXTILES INDUSTRIES	Zone 2	F-81	Done
24	SHREE RAJARAM TEXTILES	Zone 2	F-343-346	Done
25	KAMLA TEXTILES MILLS	Zone 2	E-347	Done
26	LODHA FABRICS	Zone 2	E-348	Done
27	DHANSHREE FABRICS (P) LTD.	Zone 2	E-46-A	Done
28	Naresh Trading Co.	Zone 2	E-54-B	Done
29	ARUNA PROCESS	Zone 2	E-54-C	Done
30	Ramautar Textile Mills	Zone 2	E-55	Done
31	VINAYAK COTTON MILLS	Zone 2	E-57	Done
32	NAHTA ENTERPRISES	Zone 2	E-59	Done
33	SHAH D.M. TEXTILES PVT. LTD.	Zone 2	E-60	Done
34	SAPNA PRINTS	Zone 2	E-61-A	Done
35	NAKODA BHERAV IND.	Zone 2	E-61-B	Done
36	BANKEY BIHARI PROCESS LTD.	Zone 2	E-63	Done
37	Dhanpati Dye Tex Pvt. Ltd.	Zone 2	E-64	Done
38	DHANVARSHA DYEING	Zone 2	E-65	Done
39	SHREE RAJA RAM PRINTS	Zone 2	E-66	Done
40	MOHIT INDUSTRIES	Zone 2	F-326-27	Done
41	TULSI COTTON MILLS	Zone 2	F-331-33	Done



P.C./T.C. ATTESTED
 20/11/2016
 NOTARY PALI, DIST. PALI (RAJ.)

121

5593

42	D. PAWAN PRINTS	Zone 2	F-333-A	Done
43	ARIHANT INDUSTRIES	Zone 2	F-337	Done
44	SHREE RAJARAM MILLS	Zone 2	F-338-342	Done
45	KUSUM DYEING & PTG. WORKS	Zone 2	F-70-71	Done
46	MICKLE MILLS	Zone 2	F-74	Done
47	GEM TEXTILES MILLS	Zone 2	F-75	Done
48	MOHAN FEB TEX	Zone 2	F-76	Done
49	BOHRA & BOHRA	Zone 2	F-77	Done
50	GANDHI TEXTILES MILLS	Zone 2	F-79-80	Done
51	JAI VIJAY PRINTERS	Zone 2	F-68	Done
52	BHAIRAV FAB TEX (Ramdev Textiles)	Zone 2	F-72	Done
53	PIYUSH FABRICS	Zone 3	F-359-360	Done
54	BHANSALI DYEING	Zone 3	GB-370	Done
55	USHA PROCESSORS	Zone 3	F-133	Done
56	SURAJ KIRAN FABRICS	Zone 3	F-136-37	Done
57	MANIDHARI TEX PVT.LTD.	Zone 3	F-141	Done
58	KIRTI FINISHING WORKS	Zone 3	F-355	Done
59	SANEHDEEP INDUSTRIES	Zone 3	F-358	Done
60	M.R. TEXTILES	Zone 3	F-86	Done
61	PARAS DYEING & PTG. WORKS	Zone 3	E-112	Done
62	NAND KISHORE BLEACHING	Zone 3	F-126	Done
63	HEENA TEXTILES	Zone 3	F-129	Done



P.C./T.C. ATTESTED
 20/11
 NOTARY PALI, DIST. PALI (RAJ.)

124

5594

64	LODHA TEXTILES MILLS	Zone 3	F-131	Done
65	VINOD FABRICS	Zone 3	F-349-50	Done
66	M.J. TEXTILES INDUSTRIES	Zone 3	F-357	Done
67	SHREE NIWAS PTG. INDUSTRIES	Zone 3	F-364	Done
68	MEHTA TEXTILES INDUSTRIES	Zone 3	F-365	Done
69	ROOPCHAND CHOTMAL	Zone 3	F-366	Done
70	ANAND TEXTILES	Zone 3	F-82	Done
71	Mehta dyeing works	Zone 3	F-84	Done
72	PARASRAM TEXTILES	Zone 3	F-85	Done
73	MANGALDEEP FABRICS PVT. LTD.	Zone 3	F-87-88	Done
74	PARAS TEXTILES INDUSTRIES	Zone 3	F-89-90	Done
75	SHEETAL CHEM. (ASHIS POLY)	Zone 3	GA-98-99A	Done
76	METRO INDUSTRIES	Zone 3	F-91	Done
77	GANESH PRINTING INDUSTRIES	Zone 3	F-93	Done
78	SHREE PARASNATH INDUTRIES	Zone 3	F-94	Done
79	PADAM PRABHU PROCESS	Zone 3	GA-100	Done
80	NAKODA INDUSTRIES	Zone 3	GA-102	Done
81	D.M. TEXTILES	Zone 3	GA-104-106	Done
82	GOTAWAT TEXTILES	Zone 3	GA-107-108	Done
83	SARASWATI DYEING CO.	Zone 3	GA-110-111	Done
84	SHREE BHERAV ENTERPRISES	Zone 4	F-217-A	Done
85	MAHARAJA TEXTILES MILLS	Zone 4	E-17	Done



P.C./T.C. ATTESTE
Pali, Distt. Pali (Raj.)

(Signature)

5595

86	JAI JINENDRA PROCESSORS SC	Zone 4	E-159-B	Done
87	VIJAY LAXMI COTTON MILLS SC	Zone 4	GA-185-86	Done
88	MAHAVEER DYEING	Zone 4	E-14	Done
89	G.L. & BROTHERS	Zone 4	E-12	Done
90	VOHRA FABRICS (BOMBAY)	Zone 4	E-13	Done
91	FASHION FABRICS	Zone 4	E-158	Done
92	PRINCE TEXTILES MILLS	Zone 4	E-159-A	Done
93	PRAGATI FABRICS PVT. LTD.	Zone 4	E-15-A	Done
94	NAKODA PROCESSORS	Zone 4	E-160	Done
95	MEHTA DYEING & PTG. WORKS	Zone 4	E-162	Done
96	M.G. TEX. IND.	Zone 4	E-163	Done
97	VINOD TEXTILES MILLS	Zone 4	F-142-143	Done
98	LALIT COTTON MILLS	Zone 4	F-145	Done
99	RAJA DYEING	Zone 4	F-146	Done
100	DIAMOND CHEMICALS	Zone 4	F-148	Done
101	VADERA INDUSTRIES	Zone 4	F-149	Done
102	KAWAR FABRICS	Zone 4	F-213	Done
103	HAZI MOHD. BLEACHING WORKS	Zone 4	F-216	Done
104	RAJASTHAN PRINTS	Zone 4	F-236	Done
105	NARESH PTG. IND.	Zone 4	F-237	Done
106	BHATI TEXTILES	Zone 4	F-237-A	Done
107	Mansarover Industries & Khivrah Mehta	Zone 4	F-239-248	Done



P.C./T.C. ATTESTED
10/11/17
NOTARY PALI, DIST. PALI (RAJ.)

(Handwritten Signature)

125

5596

108	CHOPRA TRADING CO.	Zone 4	F-240	Done
109	HARENDRA TEXTILES	Zone 4	GB-371-372	Done
110	MAHIMA DYEING	Zone 4	GB-373A-374	Done
111	PRAMOD INDUSTRIES	Zone 4	R-397	Done
112	M.B. INDUSTRIES	Zone 5	F-205-A	Done
113	GYAN DYEING WORKS	Zone 5	F-121-22	Done
114	M M Industries (GARIMA TEXTILES)	Zone 5	F-165	Done
115	MAA PADMAVATI PROCESS	Zone 5	F-169	Done
116	B.K. PROCESS	Zone 5	F-114	Done
117	MANGILAL MAHENDRA KUMAR	Zone 5	F-115	Done
118	SHREE PRINTS	Zone 5	F-115-A -116	Done
119	SULEMAN ALLABUX	Zone 5	F-117-18	Done
120	G.G.F. INDUSTRIES	Zone 5	F-119	Done
121	DHAN LAXMI MILLS	Zone 5	f-120	Done
122	Bharat udhyog	Zone 5	F-123-124	Done
123	GOPAL TEXTILES INDUSTRIES	Zone 5	F-125	Done
124	SHANTI TEXTILES IND.	Zone 5	F-164	Done
125	tmt corporation	Zone 5	f-166-166A	Done
126	GOOD LUCK HAND PROCESS	Zone 5	F-167	Done
127	SUNIL PROCESS (KB.)	Zone 5	F-167-A	Done
128	MANGAL INDUSTRIES (MAHAVEER TES)	Zone 5	F-169-A	Done
129	SIREMAL SOHANLAL	Zone 5	F-170	Done



P.C./T.C. ATTESTED
20/11
NOTARY PALI, DIST. PALI (RAJ)

5597

130	MAHENDRA INDUSTRIES	Zone 5	F-171	Done
131	PREM TEXTILES	Zone 5	F-172	Done
132	MONU INDUSTRIES	Zone 5	F-209	Done
133	MAHENDRA DEING & PTG. WORKS	Zone 5	F-210	Done
134	PARASMAL NEMICHAND	Zone 5	F-212	Done
135	SANKHLECHA BROTHERS	Zone 5	F-219	Done
136	Kusum Text (Gajendra Ent.)	Zone 5	F-224	Done
137	LODHA TEXTILE INDUSTRIES	Zone 5	F-225-A	Done
138	VINITA TEX (PRAKAS IND.)	Zone 5	F-226	Done
139	B.D. TEXTILES MILLS	Zone 5	F-226-A	Done
140	P.N. PROCESSERS	Zone 5	GA-187	Done
141	MUNI SURAT MILLS	Zone 5	F-218 & 235	Done
142	RAJESHKUMAR KHUMANCHAND PATAWARI	Zone 5	F-204	Done
143	SEEMANDER FABRICS PVT. LTD.	Zone 6	F-168-168-A	Done
144	POOJA TEXTILE / NEHA TEXTILES	Zone 6	E-324-B,324-A	Done
145	BIMAL GROUP	Zone 6	E-409-A	Done
146	MADHUR TEXTILES MILLS	Zone 6	F-173-AB	Done
147	SATKAR PROCESS	Zone 6	F-174	Done
148	B.R. PROCESS (BHARAT PROCESS)	Zone 6	F-176	Done
149	Rajasthan textile Agency	Zone 6	F-177	Done
150	FANCY HAND PROCESS INDUSTRIES	Zone 6	F-179	Done
151	Vinod Processors	Zone 6	f-180	Done



P.C./T.C. ATTESTED
 NOTARY PALI, DIST. PALI (RAJ.)

126

5598

152	GAJENDRA TEXTILES	Zone 6	F-181	Done
153	MAMTA DYEING	Zone 6	F-183	Done
154	MANOJ DYEING PVT. LTD.	Zone 6	F-201-A	Done
155	VIKRAM TEXTILES MILLS	Zone 6	F-202-B	Done
156	B.D. INDUSTRIES	Zone 6	F-202-D	Done
157	ANKIT PROCESS	Zone 6	F-227	Done
158	ANKUR TEXTILE INDUSTRIES	Zone 6	F-311	Done
159	Agrawal Cotton Mills	Zone 6	F-312	Done
160	M.G.GROUP	Zone 6	F-314	Done
161	MUKESH FINISHING WORKS	Zone 6	F-319-20	Done
162	CHOPRA INDUSTRIES	Zone 6	F-390	Done
163	BHAGYA LAXMI INDUSTRIE S	Zone 6	F-394	Done
164	JAI SHREE SILICATE	Zone 6	F-396-A	Done
165	G.K. INDUSTRIES	Zone 6	F-411	Done
166	ROSHAN CHEMICALS	Zone 6	GA-189	Done
167	MEHTAB TEXTILES INDUSTRIES	Zone 6	GA-191	Done
168	AGARWAL TEXTILES MILLS	Zone 6	GA-193	Done
169	AGARWAL PRINTERS	Zone 6	GA-193A	Done
170	RATHI TEXTILES MILLS	Zone 6	GA-194A	Done
171	NAKODA BHARAV IND.	Zone 6	F-202-C	Done
172	M. MAHAVEER GROUP(MEHTA FINISHING MILLS)	Zone 6	F-388	Done
173	SAVITA TEXTILES	Zone 7	F-228	Done



P.C./T.C. ATTESTE
 29/5/11
 NOTARY PALI, DIST. PALI (R)

(2)

5599

174	SHREE KRISHNA TEXTILE MILLS	Zone 7	F-277	Done
175	S.R. TEXTILES	Zone 7	F-250	Done
176	Suri Rajendra Textile Mills(SARASWATI)	Zone 7	F-227-A	Done
177	MANAN PRINTS	Zone 7	F-230-31	Done
178	MAHVEER PRODUCT	Zone 7	F-232	Done
179	CHANDANMAL KUNDANMAL SHA	Zone 7	F-233	Done
180	SHANKHLECHA TEX IND.	Zone 7	F-234	Done
181	SHANKHLECHA INDUSTRIES	Zone 7	F-234-A	Done
182	PREMIER INDUSTRIES	Zone 7	F-245	Done
183	S. KUMAR & CO.	Zone 7	F-246-47	Done
184	AGARWAL INDSUTRIES	Zone 7	F-255-255A	Done
185	MARUDHARA FAB TEX	Zone 7	F-258-59	Done
186	P.P. PROCESS	Zone 7	F-263	Done
187	BHARAT RATAN INDUSTRIES	Zone 7	F-265	Done
188	M.Mahveer Felt	Zone 7	F-265-A	Done
189	MITHOBA MILLS	Zone 7	F-269-A	Done
190	ELITE TRADERS	Zone 7	F-270-A	Done
191	VIKASH FABRISC	Zone 7	F-274	Done
192	JYOTI FABRICS	Zone 7	F-276	Done
193	KAMILA PROCESSING CENTER	Zone 7	F-278	Done
194	Bombay dyeing & printing works	Zone 7	F-284	Done
195	M. DILIP TEXTILES	Zone 7	F-289	Done

196	MEHBOOB PRINTING	Zone 7	F-295-96	Done
197	SHRI KESHARIYAJI DYEING & INDUSTRIES	Zone 7	F-297-297A	Done
198	GADIYA TEXTILES MILLS	Zone 7	F-300A	Done
199	GODAWARI TEXTILES MILLS	Zone 7	F-301-302	Done
200	MAHABEER PRINTS	Zone 7	F-301-A	Done
201	GANPATI FASHION	Zone 7	F-306 A	Done
202	SHREEKANT PROCESS PVT. LTD. SC	Zone 7	F-307-B	Done
203	BLUE CHIP FABRICS PVT. LTD.	Zone 7	R-400-401	Done
204	PANNA TEXTILES IND.	Zone 7	R-403	Done
205	VARDHMAN ENTERPRISES	Zone 7	R-407	Done
206	Pooja fab tex pvt ltd	Zone 7	R-407A	Done
207	VISHAVNATH DYEING & PTG. WORKS	Zone 7	F-228-A	Done
208.	ROSHAN PRINTING WORKS	Zone 7 .	F-256	Done
209	Ajanta Textile	Zone 7	F-272-A	Done



P.C./T.C. ATTESTED
20/11/2011

NOTARY PALI, DIST. PALI (RAJ.)

(Signature)

5600

Punayata Ind.Area

Member Units Connected With SCADA Having Flow Meter Calibaretion

S.NO.	UNITS NAME	ZONE	ADDRESS	Flow Meter Calibaretion
1	Ramesh Industries %	Zone 1	G-1-18 A	Done
2	Shri Dyeing Process %	Zone 1	F-1	Done
3	Rajkamal Felt Finishing Works %	Zone 1	F-11	Done
4	Manshri textile %	Zone 1	F-12	Done
5	Shri Ganesh Textile Industries %	Zone 1	F-13	Done
6	Gajanand Dyeing Industries %	Zone 1	F-14	Done
7	Manoj Felt Finishing Works %	Zone 1	F-15	Done
8	Kamlesh Jain S/o Ugamraj Jain %	Zone 1	F-17	Done
9	Padam Prabhu Fabrics %	Zone 1	F-2	Done
10	Rajnish Karnawat %	Zone 1	F-3	Done
11	Samiksha Process House (Naresh Kumar) %	Zone 1	F-4	Done
12	V. Prakash & Company %	Zone 1	F-5	Done
13	Sumati Process %	Zone 1	F-6	Done
14	PUSHPATRAJ SOHANLAL %	Zone 1	F-7	Done
15	Gorav Textile Mills %	Zone 1	F-8	Done
16	Mohan Murli Mills %	Zone 1	G-1-18 E	Done
17	Sangeeta Prints %	Zone 1	G-1-18-B	Done



P.C./T.C. ATTES
NOTARY PALI, DIST. PALI

5601


18	M.M.I. Prints %	Zone 1	G-1-18-D	Done
19	Micro Mills Unit No. II %	Zone 1	G-1-18-G	Done
20	Ganpati Finishing Works %	Zone 1	G-1-21	Done
21	Manvi Mills %	Zone 1	G1-22,23,24	Done
22	Nakoda Dhulai %	Zone 1	G-1-25	Done
23	Aruna Finishin Works(Close)	Zone 1	F-16	Done
24	Shankheshwar Industries %	Zone 2	F-63	Done
25	K.K. Dyeing Industries %	Zone 2	F-50	Done
26	BIYANI PROCESS %	Zone 2	F-58	Done
27	Sainath Bleaching Ind. %	Zone 2	F-65	Done
28	K.B. Syncotex Pvt. Ltd. %	Zone 2	F-68-69	Done
29	VINITA PROCESS (Prwati dyeing) %	Zone 2	F-51	Done
30	Suman Processors %	Zone 2	F-52	Done
31	Kohinoor Asli Lungiwala Pvt. Ltd.	Zone 2	F-53	Done
32	Abdul Majid S/o Allah Buxji %	Zone 2	F-55	Done
33	Chhipa Nabuji Mushajji Nagori %	Zone 2	F-56	Done
34	Goutam Tex %	Zone 2	F-57	Done
35	Mahalaxmi textiles %	Zone 2	f-59	Done
36	SANGEETA FAB TEX(Akshay Industries) %	Zone 2	F-60	Done
37	MAHAVEER PROCESS %	Zone 2	F-62	Done



P.C./T.C. ATTES
NOTARY PALI, DIST. PALI

5602

38	Yashin Husain Dhulaiwala %	Zone 2	F-64	Done
39	Sokin Bleaching Works %SC	Zone 2	F-66	Done
40	Shri Padamawati Dyeing %	Zone 2	F-72	Done
41	Mewar Dyeing Industries %	Zone 2	F-74	Done
42	Sunil Finishing Works %	Zone 2	F-75	Done
43	Motiwala Tex Prints %	Zone 2	F-76	Done
44	Sandeep Textile %	Zone 2	F-80-81	Done
45	Neknam Desizing Works %	Zone 2	G-1-84	Done
46	lala ram udaram mali %	Zone 2	G-1-86	Done
47	SUNIL PROCESS %	Zone 2	G-1-87	Done
48	Bhagaya Laxmi Fabric %	Zone 2	G-1-88	Done
49	BHANWARIWALA TEX %SC	Zone 2	F-61	Done
50	RIZAVI PRINT %	Zone 2	F-70	Done
51	Sumermal Pukhraj	Zone 2	F-77	Done
52	Manjoor dyeing co. %	Zone 2	F-67	Done
53	Radharaman Tex Mills (Rajendra Procss)	Zone 2	F-73	Done
54	MAHENDRA INDUSTRIES %	Zone 3	gs-31	Done
55	Ramesh Desizing %	Zone 3	G-1-100	Done
56	Daga Dyeing & Ptg. Works %	Zone 3	G-1-101	Done
57	ABDUL RASHID ALLABUX JI %	Zone 3	G-1-102	Done



P.C./T.C. ATTES
NOTARY PALI, DIST. PA



P.C./T.C. ATTYS
NOTARY PALLI, DIST. PA

5604

58	Kaluram Choudhary	Zone 3	G-1-105	Done
59	M.G. Bleaching %	Zone 3	G-1-106	Done
60	K. NAKODA BHERAV INDUSTRIES %	Zone 3	G-1-93	Done
61	Kamal Fab Tex %	Zone 3	G-1-95	Done
62	Yakub Bhai Choudhary Farid Mohd. %	Zone 3	G-1-97	Done
63	Star Process %	Zone 3	G-1-98	Done
64	Jai Durga Process %	Zone 3	GS-28	Done
65	Yasin Prints	Zone 3	GS-30	Done
66	mahveer industries %	Zone 3	GS-32	Done
67	Bhanwarlal Gupta %	Zone 3	GS-33	Done
68	M.MAHAN INDUSTRIES %	Zone 3	GS-34	Done
69	VIVEK PRASAD %	Zone 3	GS-35	Done
70	Shri Mahalaxmi Textile %	Zone 3	GS-37	Done
71	Fataji Karim ji %	Zone 3	GS-38	Done
72	Mdata hand process %	Zone 3	GS-39	Done
73	M.S. Process %	Zone 3	GS-40	Done
74	M.S. Prints %	Zone 3	GS-41	Done
75	CHIPPA SULTAN HUSSAIN MOTIWALA %	Zone 3	GS-44	Done
76	Sandeep Textile %	Zone 3	GS-45	Done
77	Sandeep Textile %	Zone 3	GS-46	Done




P.C./T.C. ATTE
20/1
NOTARY-PALI, DIST. P

133

5605

78	Sandeep Textile(Samim Shekh W/o Mustak Ahemad)%	Zone 3	GS-47	Done
79	FASHION PROCESSORS %	Zone 3	GS-48	Done
80	G.S. Textiles %SC	Zone 3	GS-36	Done
81	Agarwal Textiles Industries %	Zone 4	F-196-A	Done
82	AJAMI DYEING & PTG. MILLS %	Zone 4	F-176	Done
83	Arihant supertex Mart Pvt. Ltd. %	Zone 4	F-194	Done
84	Datar Industries %	Zone 4	F-188	Done
85	Ganesh Textile %	Zone 4	F-186	Done
86	Ganesh Textiles %	Zone 4	F-195	Done
87	JAGDAMBA PROCESS %	Zone 4	F-193	Done
88	Kantilal Bhansali %	Zone 4	F-191	Done
89	M/S SUSHMA INDUSTRIES %	Zone 4	F-190	Done
90	MAHAVEER PROCESS %	Zone 4	F-174	Done
91	Malani Dyeing %	Zone 4	F-181	Done
92	MARUTI BLEACHING %	Zone 4	F-183	Done
93	MATESHWARI DYEING %	Zone 4	F-166	Done
94	Motiwala Mills %	Zone 4	F-189	Done
95	NAGMANI PROCESS %	Zone 4	F-170	Done
96	Nakoda bleaching %	Zone 4	F-185	Done
97	NAKODA TEXTILES %	Zone 4	F-169	Done

98	Nitesh Industries %	Zone 4	F-184	Done
99	Nitesh Textiles %	Zone 4	F-164	Done
100	Rishabh Dyeing Industries	Zone 4	F-168	Done
101	Rishabh Industries %	Zone 4	F-177	Done
102	S.K. Industries %	Zone 4	F-187	Done
103	SHANKHESHWAR FABRICS	Zone 4	F-182	Done
104	SHIVSHAKTI BLEACHING %	Zone 4	F-192	Done
105	Shri Keshariyaji Dyeing Works %	Zone 4	F-196	Done
106	Sudharsan Bleaching %	Zone 4	F-172-173	Done
107	Vijay Industries %	Zone 4	F-165	Done
108	VIKAS FAB TEX %	Zone 4	F-178	Done
109	A.R. SHARMA FAB TEx %	Zone 5	GS-111	Done
110	Arihant PROccs %	Zone 5	GS-121	Done
111	Bhagwati Industries %	Zone 5	GS-205	Done
112	Bherav process %	Zone 5	GS-122	Done
113	Chandan Singh S/o Pabu Singh %	Zone 5	GS-203	Done
114	Chhipa Gafur Majid S/o Ibrahimji %	Zone 5	GS-128	Done
115	Fashion Prints %	Zone 5	GS-112	Done
116	Ganesh Textiles %	Zone 5	GS-147-148	Done
117	GANESH TEXTILES %	Zone 5	GS-117	Done



P.C./T.C. ATTE
NOTARY PALI, DIST. P.

(Signature)

134

5606

118	GANESH TEXTILES[RKJ] %	Zone 5	GS 148A-149	Done
119	Ganpati Mills%	Zone 5	GS-156-157	Done
120	GOODLUCK DYEING %	Zone 5	GS-132-133	Done
121	Jai Kishan Chunuilal %	Zone 5	GS-202	Done
122	K.G.N ENTERPRISES %	Zone 5	GS-199	Done
123	Kailash Chandra Mangilal %	Zone 5	GS-113	Done
124	Kailash S/o Nathuji %	Zone 5	GS-204	Done
125	kirti process house %	Zone 5	GS-110	Done
126	Kohinoor Tie Dye %	Zone 5	GS-206	Done
127	Kushal Industries %	Zone 5	GS-127	Done
128	M.A. PRINTING WORKS %	Zone 5	GS-150-151	Done
129	M.MAHAVEER FASHION(Aruna Textile Mills %)	Zone 5	GS-133A-134	Done
130	M.MAHAVEER GROUP(Aruna Textile Mills) %	Zone 5	GS-135-136	Done
131	M.S. Process %	Zone 5	GS-139A-140	Done
132	Mahaveer Prints %	Zone 5	GS-200	Done
133	MANAK DYEING %	Zone 5	GS-210	Done
134	Master Micon %	Zone 5	GS-145A- & 146	Done
135	Mehraj Dyeing & Finishing Works %	Zone 5	GS-201	Done
136	Mewar Finishing Works %	Zone 5	GS 151A-152	Done
137	MOHD. IQBAL SC %	Zone 5	GS-114	Done



P.C./T.C. ATTES
20/11
NOTARY PALI, DIST. PALI



P.C./T.C. ATTES
 20/10/20
 NOTARY PALI, DIST. PALI

138

5608

138	NAHATA INDUSTRIES %	Zone 5	GS-118	Done
139	Nakoda Print %	Zone 5	GS-144-145	Done
140	PC MILLS %	Zone 5	GS-141-142	Done
141	Raj Kumar Textiles %	Zone 5	GS-124	Done
142	RAJJA PROCESS %	Zone 5	GS-123	Done
143	Shri Chandra Prabhu Textiles %	Zone 5	GS-131	Done
144	Sourabh Bleaching %	Zone 5	GS-125	Done
145	SUNIL PROCESS %	Zone 5	GS-158-159	Done
146	Sunlight Industries %	Zone 5	GS-116	Done
147	Tanesh Process %	Zone 5	G-1-287	Done
148	Thuliwala Bleaching %	Zone 5	GS-142-143	Done
149	BALAJI PROCESS %	Zone 6	F-275	Done
150	Banjrang Process %	Zone 6	F-274	Done
151	Chhipa Sabir Iqbal %	Zone 6	E-245	Done
152	Chhipa Yakub Ibrahim %	Zone 6	E-246	Done
153	DARSHA TEXTILES / SONU INDUSTRIES %	Zone 6	E-235	Done
154	FARID MOHD. S/O ALLAHBAKSHJI %	Zone 6	E-243	Done
155	JAI JAGDAMBA PROCESS %	Zone 6	E-234	Done
156	MAHAVEER DYEING INDUSTRIES %	Zone 6	E-247	Done
157	Mhalaxmi Cotton Mills (MONU PROCESS) %	Zone 6	E-225	Done



P.C./T.C. ATTESTED
NOTARY PALI, DIST. PALI

137

5609

158	MOHINI PROCESS %	Zone 6	E-233-A	Done
159	MOX RELIABLE IMPEX %	Zone 6	E-249	Done
160	Naveen Mehta %	Zone 6	E-244	Done
161	Renwala Textiles %	Zone 6	F-279	Done
162	SHANKARLAL KAWAR %	Zone 6	F-311	Done
163	SHREE RAJARAM PRINTS PVT. LTD. %	Zone 6	E-226-229	Done
164	Shubham Industries(Chandra Process) %	Zone 6	E-230	Done
165	SONU TEXTILES %	Zone 6	E-224	Done
166	SURAJ PROCESS %	Zone 6	E-223	Done
167	Tadkeswar Rameshwar %	Zone 6	E-236	Done
168	B.M.C. Textile %	Zone 7	F-269	Done
169	Bhairwa Associate %	Zone 7	F-262	Done
170	CHHIPA FARID HUSAIN %	Zone 7	F-251	Done
171	Jhala Textiles %	Zone 7	F-272-A	Done
172	JILANI FABRICS %SC	Zone 7	F-268	Done
173	KAVITA FABRICS %	Zone 7	F-263	Done
174	KAVITA PROCESS %	Zone 7	F-264	Done
175	MAHAVEER FAB TEX %	Zone 7	F-253	Done
176	Mahaveer Industries %	Zone 7	F-265	Done
177	MARUDHAR INDUSTRY %	Zone 7	F-257	Done



P.C./T.C. ATTEST
NOTARY PALI, DIST. PALI

[Signature]

138

5610

178	Mohd. Husain Abdul Ganiji %	Zone 7	G-1-282	Done
179	Mohd. Mehboob Sabir Ji %	Zone 7	F-271	Done
180	Mustak ahmed Nagori %	Zone 7	G-1-281	Done
181	Pawan Textile Mills %	Zone 7	F-261	Done
182	Pipaji Bleaching %	Zone 7	F-267	Done
183	Prakash Prints India %	Zone 7	F-250	Done
184	Pushpadevi Mooldas %	Zone 7	G-1-284	Done
185	ROOPALI HAND PROCESS %	Zone 7	F-273	Done
186	Shri Ram Dyeing & Printing Works %	Zone 7	F-255	Done
187	SHIRAM DYEING & PTG. WORKS %	Zone 7	F-256	Done
188	SOMNATH TEXTILE %	Zone 7	F-254	Done

Industrial Area List

Member Units Connected With SCADA Having Flow Meter Calibaretion

S.NO.	UNITS NAME	ZONE	ADDRESS	Flow Meter Calibaretion
1	ADINATH TEXTILES MILLS	Ind Area	E-6	Done
2	ARIHANT IMPEX	Ind Area	G-41-42	Done
3	BHARAT MAHAN INDUSTRIES	Ind Area	E-91	Done
4	BHARAT VIJAY INDUSTRIES	Ind Area	E-89	Done
5	D.K. PROCESS PVT.LTD.	Ind Area	E-72	Done
6	G.D. INDUSTRIES	Ind Area	E-69	Done
7	JAI TEXTILE	Ind Area	F-103	Done
8	JAWER INDUSTRIES	Ind Area	G-34-37	Done
9	KALAWATI FABRICS	Ind Area	E-61	Done
10	KAMALKISHORE MADHULESH KUMAR	Ind Area	G-49-50	Done
11	KAMLA PRINTS	Ind Area	E-88	Done
12	KANTI TEXTILES IND. (Udyog Nagar)	Ind Area	22	Done
13	KIRAN PROCESSING CENTER	Ind Area	F-53/2	Done
14	MAHABALI TEXTILES	Ind Area	F-99	Done
15	Mahalaksmi Textile	Ind Area	F-100	Done
16	MAYUR FASHION	Ind Area	G-24-25	Done
17	NAHATA FABRICS IND.	Ind Area	E-1-2	Done




P.C.T.C. ATTESTE
26/11
NOTARY PALI, DIST. PALI (R)

(Handwritten Signature)

5611

18	NAHATA LIZING PVT.LTD.	Ind Area	F-98	Done
19	NAHATA TEX. IND.	Ind Area	E-4-5	Done
20	NARSINGH TEX. MILLS	Ind Area	F-35-36	Done
21	NEW BHARAT INDUSTRIES	Ind Area	F-101-102	Done
22	PANKAJ KUMAR MUNDRA & CO.	Ind Area	E-68	Done
23	PARAS TEX PRINT	Ind Area	G-22-27	Done
24	PRAGYA TEXTILES PVT.LTD.	Ind Area	E-2	Done
25	PRAMOD FABRICS	Ind Area	F-82	Done
26	RAJASTHAN INDUSTRIES	Ind Area	E-90	Done
27	S.R. PRINTING WORSK	Ind Area	F-52/3	Done
28	SELANI PRINTS	Ind Area	F-84	Done
29	SHANKAR TEXTILES INDUSTRIES	Ind Area	F-53-1	Done
30	SHREE JITENDRA TEXTILES	Ind Area	D-67	Done
31	Shri Jagdamba Dyeing and PTG.Works	Ind Area	F-57	Done
32	SHUBHAM FABRICS	Ind Area	F-73-76	Done
33	SURTI DUPTA PALACE	Ind Area	F-83	Done



P.C.T.C.ATTRES
20/11
NOTARY PALI, DIST. PALI

5612

**BEFORE THE NATIONAL GREEN TRIBUNAL
PRINCIPAL BENCH, NEW DELHI**

ORIGINAL APPLICATION No. 32(THC) /2014

APPLICANT: -

Kishan Paryavaran Sangharsh Samiti,

VERSUS

RESPONDENTS: -

State of Rajasthan & Ors.

Proof Of Service

S. NO.	Advocate Name	Signature
APPLICANT	dipulegal@rediffmail.com	By e-mail
RESPONDENT NO. 1	krishnanpriya@gmail.com	By e-mail
RESPONDENT NO. 2	adhiraj.advocate@gmail.com	By e-mail
RESPONDENT NO. 3	member-secretary@rpcb.nic.in	By e-mail
RESPONDENT NO. 4	Secy-moef@nic.in balendushekhar@gmail.com	By e-mail
RESPONDENT NO. 5	Kotharivinay@gmail.com	By e-mail
RESPONDENT NO. 6	dm-pal-rj@nic.in	By e-mail
RESPONDENT NO. 7	lawyer.sanjeet@gmail.com	By e-mail
RESPONDENT NO. 8	advrajkumar@gmail.com	By e-mail
RESPONDENT NO. 9	sanyat.lodha@gmail.com	By e-mail



(VINAY KOTHARI)

kotharivinay@gmail.com

Address:-947, 11th 'D' Road, Sardarpura, Jodhpur-342003 (Raj.)

Mob. No. 9462050200